

ESTIMATE SUMMARY

13:16:58

CONTID: C14924

ESTIMATE NO: 0005 FINL

SPEC YR: 2002

PCN: 14924-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 254.0 DAYS

TIME ALLOW: 6/16/20(FIXED COMPLETION DAT

Animas View Dr Signalization

PERCENT TIME: 106.28

ORIG TIME ALLOW: 6/16/20(FIXED COMPLETION DAT

PROJECT NO:

NH 5502-046

Animas View Dr Signalization

NAME OF ROAD:

PROJECT COUNTIES:

LA PLATA

CONTRACTOR:

MYR GROUP, INC. dba Sturgeon Electric

12150 E. 112TH AVE.

HENDERSON

CO 80640

303-286-8000

PAY PERIOD ENDING

09/20/2006

DATE TIME STARTED 10/21/2005

DATE LET

09/29/2005

DATE WORK BEGAN 04/04/2006

DATE AWARDED

10/04/2005

DATE TIME STOPPED 07/01/2006

DATE CONTRACT EXECUTED

10/20/2005

DATE ACCEPTED 07/01/2006

DATE NOTICE TO PROCEED

10/21/2005

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 404,779.44 PARTICIPATING	\$ 404,779.45	\$ 0.00
AWARD PROJECT AMT:	\$ 392,867.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	404,779.45	0.00
FUNDS AVAILABLE:	\$ -0.01 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	404,779.45	0.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	5,893.01
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	404,779.45	5,893.01
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	404,779.45	5,893.01
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 5,893.01

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14924  
 PCN: 14924-BID  
 PROJECT: NH 5502-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

ESTIMATE RUN 09/20/2006

13:16:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0001	630-80335	BARRICADE (TYPE 3 M-A) (TEMPORARY) DELETED - SEE LINE NUMBER 003	0.000 EACH 160.00000	0.000 0.000 0.000	0.00 0.00	0.00
0002	630-80357	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (B TYPE) DELETED - SEE LINE NUMBER 004	0.000 EACH 800.00000	0.000 0.000 0.000	0.00 0.00	0.00
0003	900-00007	ADDED ITEM (EACH)/ BARRICADE (TYPE 3 M-A) (TEMPORARY)	5.000 EACH 220.00000	5.000 0.000 5.000	0.00 0.00	1,100.00
0004	900-00007	ADDED ITEM (EACH)/ ARROW PANEL (B TYPE) / DELETED BY 105 DATED 8/22/	0.000 EACH 500.00000	0.000 0.000 0.000	0.00 0.00	0.00
0005	202-00090	REMOVAL OF DELINEATOR	20.000 EACH 15.00000	20.000 0.000 20.000	0.00 0.00	300.00
0010	202-00195	REMOVAL OF MEDIAN COVER	1,457.000 SY 1.75000	1,457.000 0.000 1,457.000	0.00 0.00	2,549.75
0015	202-00203	REMOVAL OF CURB AND GUTTER	1,108.000 LF 2.00000	1,108.000 0.000 1,108.000	0.00 0.00	2,216.00
0020	202-00220	REMOVAL OF ASPHALT MAT	3,415.000 SY 0.75000	3,415.000 0.000 3,415.000	0.00 0.00	2,561.25
0025	202-00810	REMOVAL OF GROUND SIGN	7.000 EACH 71.00000	7.000 0.000 7.000	0.00 0.00	497.00
0030	202-00821	REMOVAL OF SIGN PANEL	2.000 EACH 68.00000	2.000 0.000 2.000	0.00 0.00	136.00
0035	202-00900	REMOVAL OF CONCRETE FOOTING	2.000 EACH 315.00000	2.000 0.000 2.000	0.00 0.00	630.00

CONTID: C14924  
 PCN: 14924-BID  
 PROJECT: NH 5502-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3  
 ESTIMATE RUN 09/20/2006  
 13:16:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0040	202-05004	SAWING CONCRETE (4 INCH)	472.000	472.000		
			LF	0.000	0.00	
			2.80000	472.000		1,321.60
0045	202-05026	SAWING ASPHALT MATERIAL (6 INCH)	1,783.000	1,783.000		
			LF	0.000	0.00	
			2.90000	1,783.000		5,170.70
0050	203-00000	UNCLASSIFIED EXCAVATION	10.000	10.000		
			CY	0.000	0.00	
			3.50000	10.000		35.00
0055	203-01594	COMBINATION LOADER	1.000	1.000		
			HOUR	0.000	0.00	
			59.00000	1.000		59.00
0060	203-01597	POTHOLING	13.000	13.000		
			HOUR	0.000	0.00	
			240.00000	13.000		3,120.00
0065	208-00005	EROSION LOG	10.000	10.000		
			LF	0.000	0.00	
			25.00000	10.000		250.00
0070	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			1,125.00000	1.000		1,125.00
0075	210-00810	RESET GROUND SIGN	1.000	1.000		
			EACH	0.000	0.00	
			245.00000	1.000		245.00
0080	210-00815	RESET SIGN PANEL	3.000	3.000		
			EACH	0.000	0.00	
			135.00000	3.000		405.00
0085	210-00825	RESET FLASHING BEACON	1.000	1.000		
			EACH	0.000	0.00	
			740.00000	1.000		740.00
0090	212-00006	SEEDING (NATIVE)	0.140	0.140		
			ACRE	0.000	0.00	
			5,510.00000	0.140		771.40

CONTID: C14924  
 PCN: 14924-BID  
 PROJECT: NH 5502-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4  
 ESTIMATE RUN 09/20/2006  
 13:16:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0095	213-00004	MULCHING (WEED FREE STRAW)	0.400	0.400		
			ACRE	0.000	0.00	
			5,510.00000	0.400		2,204.00
0100	213-00061	MULCH TACKIFIER DELETED BY 105 DATED 8/22/06	0.000	0.000		
			LB	0.000	0.00	
			12.60000	0.000		0.00
0105	304-02000	AGGREGATE BASE COURSE (CLASS 2) DELETED BY 105 DATED 8/22/06	0.000	0.000		
			TON	0.000	0.00	
			27.00000	0.000		0.00
0110	304-06000	AGGREGATE BASE COURSE (CLASS 6)	485.770	485.770		
			TON	0.000	0.00	
			32.75000	485.770		15,908.97
0115	403-34721	HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 58-28)	642.610	642.610		
			TON	0.000	0.00	
			71.25000	642.610		45,785.96
0120	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	350.000	350.000		
			GAL	0.000	0.00	
			4.25000	350.000		1,487.50
0125	411-10300	EMULSIFIED ASPHALT (PRIME COAT) DELETED BY 105 DATED 8/22/06	0.000	0.000		
			GAL	0.000	0.00	
			5.35000	0.000		0.00
0130	412-00900	*CONCRETE PAVEMENT (9 INCH)	9.000	9.000		
			SY	0.000	0.00	
			79.00000	9.000		711.00
0135	503-00036	DRILLED CAISSON (36 INCH)	70.000	70.000		
			LF	0.000	0.00	
			417.00000	70.000		29,190.00
0145	604-50110	PLACE INLET GRATING AND FRAME	1.000	1.000		
			EACH	0.000	0.00	
			1,180.00000	1.000		1,180.00
0150	608-00006	*CONCRETE SIDEWALK (6 INCH)	126.400	126.400		
			SY	0.000	0.00	
			43.00000	126.400		5,435.20

CONTID: C14924  
 PCN: 14924-BID  
 PROJECT: NH 5502-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5  
 ESTIMATE RUN 09/20/2006  
 13:16:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0155	608-00010	*CONCRETE CURB RAMP	14.000	14.000		
			SY	0.000	0.00	
			95.00000	14.000		1,330.00
0160	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	695.300	695.300		
			LF	0.000	0.00	
			16.00000	695.300		11,124.80
0165	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	422.000	422.000		
			LF	0.000	0.00	
			18.00000	422.000		7,596.00
0170	610-00020	*MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	4,123.000	4,123.000		
			SF	0.000	0.00	
			7.00000	4,123.000		28,861.00
0175	612-00041	DELINEATOR (FLEXIBLE) (TYPE I)	4.000	4.000		
			EACH	0.000	0.00	
			66.50000	4.000		266.00
0180	612-00042	DELINEATOR (FLEXIBLE) (TYPE II)	17.000	17.000		
			EACH	0.000	0.00	
			60.00000	17.000		1,020.00
0185	613-01200	2 INCH ELECTRICAL CONDUIT (PLASTIC)	1,550.000	1,550.000		
			LF	0.000	0.00	
			12.00000	1,550.000		18,600.00
0190	613-01250	2-1/2 INCH ELECTRICAL CONDUIT (PLASTIC)	188.000	188.000		
			LF	0.000	0.00	
			19.00000	188.000		3,572.00
0195	613-01300	3 INCH ELECTRICAL CONDUIT (PLASTIC)	550.000	550.000		
			LF	0.000	0.00	
			18.00000	550.000		9,900.00
0200	613-10000	WIRING	1.000	1.000		
			L S	0.000	0.00	
			6,000.00000	1.000		6,000.00
0205	613-70400	LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	4.000	4.000		
			EACH	0.000	0.00	
			585.00000	4.000		2,340.00

CONTID: C14924  
 PCN: 14924-BID  
 PROJECT: NH 5502-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6  
 ESTIMATE RUN 09/20/2006  
 13:16:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0210	614-00011	SIGN PANEL (CLASS I)	15.000	15.000		
			SF	0.000	0.00	
			95.00000	15.000		1,425.00
0215	614-00012	SIGN PANEL (CLASS II)	91.000	91.000		
			SF	0.000	0.00	
			21.00000	91.000		1,911.00
0220	614-01502	STEEL SIGN SUPPORT (2-INCH ROUND) (POST & SOCKET) DELETED BY 105 DATED 8/22/06	0.000	0.000		
			LF	0.000	0.00	
			42.50000	0.000		0.00
0225	614-01522	STEEL SIGN SUPPORT (2-INCH ROUND) (SOCKET) DELETED BY 105 DATED 8/22/06	0.000	0.000		
			EACH	0.000	0.00	
			135.00000	0.000		0.00
0230	614-01585	STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (POST)	60.000	60.000		
			LF	0.000	0.00	
			37.00000	60.000		2,220.00
0235	614-01588	STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (SLIPBASE)	5.000	5.000		
			EACH	0.000	0.00	
			168.00000	5.000		840.00
0240	614-70117	PEDESTRIAN SIGNAL FACE (16)	2.000	2.000		
			EACH	0.000	0.00	
			899.00000	2.000		1,798.00
0245	614-70336	TRAFFIC SIGNAL FACE (12-12-12)	10.000	10.000		
			EACH	0.000	0.00	
			995.00000	10.000		9,950.00
0250	614-70560	TRAFFIC SIGNAL FACE (12-12-12-12-12)	8.000	8.000		
			EACH	0.000	0.00	
			1,440.00000	8.000		11,520.00
0255	614-72860	PEDESTRIAN PUSH BUTTON	2.000	2.000		
			EACH	0.000	0.00	
			225.00000	2.000		450.00
0260	614-72866	FIRE PREEMPTION UNIT AND TIMER	3.000	3.000		
			EACH	0.000	0.00	
			2,000.00000	3.000		6,000.00

CONTID: C14924  
 PCN: 14924-BID  
 PROJECT: NH 5502-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7  
 ESTIMATE RUN 09/20/2006  
 13:16:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0265	614-72871	LOOP DETECTOR WIRE (PREFAB) SPECIAL	1,251.000	1,251.000		
			LF	0.000	0.00	
			13.65000	1,251.000		17,076.15
0270	614-80000	FLASHING BEACON	4.000	4.000		
			EACH	0.000	0.00	
			3,195.00000	4.000		12,780.00
0275	614-81301	TRAFFIC SIGNAL-LIGHT POLE (1 MAST ARM) (INSTALL ONLY)	4.000	4.000		
			EACH	0.000	0.00	
			2,635.00000	4.000		10,540.00
0280	614-86245	CONTROLLER (TYPE 170E)	1.000	1.000		
			EACH	0.000	0.00	
			13,430.00000	1.000		13,430.00
0285	625-00000	CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			9,220.00000	1.000		9,220.00
0290	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			18,900.00000	1.000		18,900.00
0295	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			2,625.00000	1.000		2,625.00
0300	627-00011	PAVEMENT MARKING PAINT (WATERBORNE)	15.000	15.000		
			GAL	0.000	0.00	
			55.00000	15.000		825.00
0305	627-30325	PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	102.000	102.000		
			SF	0.000	0.00	
			19.00000	102.000		1,938.00
0310	627-30330	PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	589.000	589.000		
			SF	0.000	0.00	
			12.00000	589.000		7,068.00
0315	629-01001	SURVEY MONUMENT (TYPE 1)	2.000	2.000		
			EACH	0.000	0.00	
			300.00000	2.000		600.00

CONTID: C14924  
 PCN: 14924-BID  
 PROJECT: NH 5502-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 8  
 ESTIMATE RUN 09/20/2006  
 13:16:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0320	630-00000	FLAGGING	634.500	634.500		
			HOUR	0.000	0.00	
			25.00000	634.500		15,862.50
0325	630-00007	TRAFFIC CONTROL INSPECTION	12.000	12.000		
			DAY	0.000	0.00	
			150.00000	12.000		1,800.00
0330	630-00012	TRAFFIC CONTROL MANAGEMENT	59.000	59.000		
			DAY	0.000	0.00	
			490.00000	59.000		28,910.00
0335	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	4.000	4.000		
			EACH	0.000	0.00	
			81.00000	4.000		324.00
0340	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	64.000	64.000		
			EACH	0.000	0.00	
			57.00000	64.000		3,648.00
0345	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	7.000	7.000		
			EACH	0.000	0.00	
			62.00000	7.000		434.00
0350	630-80360	DRUM CHANNELIZING DEVICE	27.000	27.000		
			EACH	0.000	0.00	
			36.00000	27.000		972.00
0355	630-80363	DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	4.000	4.000		
			EACH	0.000	0.00	
			55.00000	4.000		220.00
0360	630-80364	DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN) DELETED BY 105 DATED 8/22/06	0.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0365	630-80380	TRAFFIC CONE	75.000	75.000		
			EACH	0.000	0.00	
			6.30000	75.000		472.50
0370	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C14924  
 PCN: 14924-BID  
 PROJECT: NH 5502-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 9  
 ESTIMATE RUN 09/20/2006  
 13:16:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0375	700-70023	F/A ON-THE-JOB TRAINEE DELETED BY 105 DATED 8/22/06	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0380	700-70028	F/A ESB PROGRAM DELETED BY 105 DATED 8/22/06	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0385	700-70060	F/A ADJUST DELETED BY 105 DATED 8/22/06	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0390	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	3,915.290	3,915.290		
			F A	0.000	0.00	
			1.00000	3,915.290		3,915.29
0395	700-70225	F/A TELEPHONE INTERCONNECT DELETED BY 105 DATED 8/22/06	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR CLASS 6 ABC	-285.180	-285.180		
			DOL	0.000	0.00	
			1.00000	-285.180		-285.18
0410	900-00021	ADDED ITEM (SQURE FOOT)/ REMOVAL OF PAVEMENT MARKINGS	96.700	96.700		
			SF	0.000	0.00	
			1.50000	96.700		145.05
			CAT 0200	CURRENT AMT \$	403,279.44 \$	0.00 \$ 403,279.44
CAT NO0400 CONSTRUCTION ENGINEERING						
0400	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
			CAT 0400	CURRENT AMT \$	1,500.00 \$	0.00 \$ 1,500.00
			PROJECT TOTAL	CURRENT AMT \$	404,779.44 \$	0.00 \$ 404,779.44