

ESTIMATE SUMMARY

10:06:42

CONTID: C14942R ESTIMATE NO: 0010 PROG SPEC YR: 2005
 PCN: 14942R-BID COFRS REPORTING CATEGORY: 1 FACS REF NO:

CONTRACT DESCRIPTION: US 285 Foxtton Rd-Richmond Hill
 TIME CHARGED: 144.0 DAYS TIME ALLOW: 239 WORK DAYS
 PERCENT TIME: 60.25 ORIG TIME ALLOW: 239 WORK DAYS

PROJECT NO: NH 2854-106
 US 285 Foxtton Rd-Richmond Hill
 NAME OF ROAD: 285D
 PROJECT COUNTIES: JEFFERSON, REGION 1

CONTRACTOR: LAWRENCE CONSTRUCTION COMPANY
 9002 N. MOORE RD.
 LITTLETON CO 80125 303-791-5642
 PAY PERIOD ENDING 12/31/2006 DATE TIME STARTED 03/02/2006
 DATE LET 02/02/2006 DATE WORK BEGAN 03/20/2006
 DATE AWARDED 02/14/2006 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 03/01/2006 DATE ACCEPTED
 DATE NOTICE TO PROCEED 03/02/2006

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 8,480,819.77 PARTICIPATING	\$ 5,435,210.60	\$ 224,717.31
AWARD PROJECT AMT: \$ 8,048,977.96 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 64.09% TOTAL EARNINGS	5,435,210.60	224,717.31
FUNDS AVAILABLE: \$ 3,045,609.17 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	5,435,210.60
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-120,734.67	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	5,314,475.93
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	5,314,475.93
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 224,717.31

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14942R
 PCN: 14942R-BID
 PROJECT: NH 2854-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN 01/10/2007

10:06:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	0.950		
			L S	0.000	0.00	
			127,713.24090	0.950		121,327.58
0010	202-00001	REMOVAL OF STRUCTURE	2.000	2.000		
			EACH	0.000	0.00	
			293.88800	2.000		587.78
0015	202-00015	REMOVAL OF HEADWALL	8.000	7.000		
			EACH	0.000	0.00	
			2,268.33480	7.000		15,878.34
0020	202-00019	REMOVAL OF INLET	2.000	2.000		
			EACH	0.000	0.00	
			1,134.16740	2.000		2,268.33
0025	202-00026	REMOVAL OF SLOPE AND DITCH PAVING	130.000	130.000		
			SY	0.000	0.00	
			9.31750	130.000		1,211.28
0030	202-00035	REMOVAL OF PIPE	720.000	289.000		
			LF	25.000	290.45	
			11.61790	314.000		3,648.02
0035	202-00037	REMOVAL OF END SECTION	16.000	6.000		
			EACH	1.000	337.89	
			337.88630	7.000		2,365.20
0040	202-00201	REMOVAL OF CURB	31.000	0.000		
			LF	0.000	0.00	
			10.89960	0.000		0.00
0045	202-00220	REMOVAL OF ASPHALT MAT	0.000	0.000		
			SY	0.000	0.00	
			7.50860	0.000		0.00
0050	202-00250	*REMOVAL OF PAVEMENT MARKING	20,000.000	14,248.000		
			SF	978.000	1,119.42	
			1.14460	15,226.000		17,427.68
0055	202-00700	*REMOVAL OF LIGHT STANDARD	2.000	0.000		
			EACH	0.000	0.00	
			438.37560	0.000		0.00

CONTID: C14942R
 PCN: 14942R-BID
 PROJECT: NH 2854-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 01/10/2007
 10:06:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00810	*REMOVAL OF GROUND SIGN	71.000	28.000		
			EACH	3.000	119.00	
			39.66570	31.000		1,229.64
0065	202-00825	*REMOVAL OF FLASHING BEACON	2.000	2.000		
			EACH	0.000	0.00	
			444.67080	2.000		889.34
0070	202-01000	*REMOVAL OF FENCE	6,238.000	4,362.000		
			LF	0.000	0.00	
			0.91570	4,362.000		3,994.28
0075	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	1,651.000	700.000		
			LF	0.000	0.00	
			3.54820	700.000		2,483.74
0080	202-01300	*REMOVAL OF END ANCHORAGE	4.000	0.000		
			EACH	0.000	0.00	
			156.80800	0.000		0.00
0085	202-04001	PLUG CULVERT	4.000	4.000		
			EACH	0.000	0.00	
			1,020.21010	4.000		4,080.84
0090	202-07000	OBLITERATE OLD ROAD	1.000	0.290		
			L S	0.000	0.00	
			8,888.30660	0.290		2,577.61
0095	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	156,159.000	122,550.000		
			CY	500.000	5,142.40	
			10.28480	123,050.000		1,265,544.64
0100	203-01500	BLADING	100.000	22.000		
			HOUR	0.000	0.00	
			126.69640	22.000		2,787.32
0105	203-01550	DOZING	60.000	6.000		
			HOUR	0.000	0.00	
			164.46760	6.000		986.81
0110	203-01597	POTHOLING	64.000	59.000		
			HOUR	5.000	1,249.83	
			249.96680	64.000		15,997.88

CONTID: C14942R
 PCN: 14942R-BID
 PROJECT: NH 2854-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 01/10/2007
 10:06:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00002	EROSION LOG (12 INCH)	1,236.000	924.000		
			LF	232.000	1,168.40	
			5.03620	1,156.000		5,821.85
0120	208-00011	EROSION BALES (WEED FREE)	903.000	599.000		
			EACH	96.000	1,318.56	
			13.73500	695.000		9,545.83
0125	208-00020	*SILT FENCE	14,000.000	12,681.000		
			LF	54.000	123.62	
			2.28920	12,735.000		29,152.96
0130	208-00040	CHECK DAM	2.000	0.000		
			EACH	0.000	0.00	
			268.97720	0.000		0.00
0135	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			2,861.45950	1.000		2,861.46
0140	208-00070	STABILIZED CONSTRUCTION ENTRANCE	3.000	3.000		
			EACH	0.000	0.00	
			2,513.45470	3.000		7,540.36
0145	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.500		
			L S	0.100	1,835.05	
			18,350.53870	0.600		11,010.32
0150	210-00001	RESET STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			468.32770	0.000		0.00
0155	210-00010	RESET MAILBOX STRUCTURE	6.000	0.000		
			EACH	0.000	0.00	
			164.81370	0.000		0.00
0160	210-00809	*RESET BLANKOUT SIGN (FIBER OPTIC)	2.000	0.000		
			EACH	0.000	0.00	
			3,172.78630	0.000		0.00
0165	210-00810	*RESET GROUND SIGN	13.000	11.000		
			EACH	2.000	525.36	
			262.68200	13.000		3,414.87

CONTID: C14942R
 PCN: 14942R-BID
 PROJECT: NH 2854-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 01/10/2007
 10:06:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	210-00815	*RESET SIGN PANEL	2.000 EACH 40.86160	0.000 0.000 0.000	0.00 0.00	0.00
0175	210-01011	*RESET GATE	1.000 EACH 522.38800	0.000 0.000 0.000	0.00 0.00	0.00
0180	210-04000	ADJUST STRUCTURE	1.000 EACH 2,403.62600	0.000 0.000 0.000	0.00 0.00	0.00
0185	212-00006	*SEEDING (NATIVE)	2.000 ACRE 493.74480	0.000 0.000 0.000	0.00 0.00	0.00
0190	212-00032	*SOIL CONDITIONING	2.000 ACRE 1,086.23860	0.000 0.000 0.000	0.00 0.00	0.00
0195	213-00002	*MULCHING (WEED FREE HAY)	5.000 ACRE 406.61340	0.000 0.000 0.000	0.00 0.00	0.00
0200	213-00061	*MULCH TACKIFIER	5.000 LB 2.90440	0.000 0.000 0.000	0.00 0.00	0.00
0205	214-00000	*LANDSCAPE MAINTENANCE	1.000 L S 11,036.64920	0.000 0.000 0.000	0.00 0.00	0.00
0210	214-00350	*DECIDUOUS SHRUB (5 GALLON CONTAINER)	102.000 EACH 87.13140	0.000 0.000 0.000	0.00 0.00	0.00
0215	214-00506	*EVERGREEN TREE (6 FOOT) (BALL AND BURLAP)	34.000 EACH 418.23090	0.000 0.000 0.000	0.00 0.00	0.00
0220	214-00508	*EVERGREEN TREE (8 FOOT) (BALL AND BURLAP)	12.000 EACH 557.64120	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C14942R
 PCN: 14942R-BID
 PROJECT: NH 2854-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 01/10/2007
 10:06:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	216-00035	*SOIL RETENTION BLANKET (PLASTIC)	2,890.000	0.000		
			SY	0.000	0.00	
			8.07420	0.000		0.00
0230	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	5,000.000	0.000		
			SY	0.000	0.00	
			1.91690	0.000		0.00
0235	217-00020	*HERBICIDE TREATMENT	20.000	0.000		
			HOUR	0.000	0.00	
			52.27890	0.000		0.00
0240	304-06008	AGGREGATE BASE COURSE (CLASS 6) (SPECIAL)	713.000	270.000		
			CY	0.000	0.00	
			22.04790	270.000		5,952.93
0245	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	187.000	113.710		
			TON	28.000	4,336.57	
			154.87750	141.710		21,947.69
0250	403-34821	*HOT MIX ASPHALT (GRADING SX) (100) (PG 58-28)	25,021.000	8,692.290		
			TON	0.000	0.00	
			53.60790	8,692.290		465,975.41
0255	403-34851	*HOT MIX ASPHALT (GRADING SX) (100) (PG 64-28)	8,091.000	0.000		
			TON	0.000	0.00	
			56.46940	0.000		0.00
0260	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	8,918.000	2,077.000		
			GAL	0.000	0.00	
			1.14460	2,077.000		2,377.33
0265	411-10300	*EMULSIFIED ASPHALT (PRIME COAT)	29,824.000	9,550.000		
			GAL	0.000	0.00	
			1.37350	9,550.000		13,116.93
0270	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	3,888.000	3,818.000		
			SY	70.000	182.12	
			2.60170	3,888.000		10,115.41
0275	506-00212	RIPRAP (12 INCH)	215.000	169.000		
			CY	46.000	4,829.54	
			104.99000	215.000		22,572.85

CONTID: C14942R
 PCN: 14942R-BID
 PROJECT: NH 2854-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 01/10/2007
 10:06:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	506-00218	RIPRAP (18 INCH)	47.000 CY	0.000 0.000	0.00	0.00
			97.49700	0.000		0.00
0285	507-00400	*BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	2.500 TON	0.000 0.000	0.00	0.00
			371.98970	0.000		0.00
0290	601-01050	CONCRETE CLASS B (WALL)	37.600 CY	9.000 0.000	0.00	0.00
			643.51340	9.000		5,791.62
0295	602-00000	*REINFORCING STEEL	542.000 LB	542.000 0.000	0.00	0.00
			0.75090	542.000		406.99
0300	603-10180	18 INCH CORRUGATED STEEL PIPE	687.000 LF	652.000 0.000	0.00	0.00
			53.26710	652.000		34,730.15
0305	603-10240	24 INCH CORRUGATED STEEL PIPE	1,250.000 LF	644.000 110.000	6,877.31	0.00
			62.52100	754.000		47,140.83
0310	603-10360	36 INCH CORRUGATED STEEL PIPE	217.000 LF	144.000 0.000	0.00	0.00
			87.12550	144.000		12,546.07
0315	603-10480	48 INCH CORRUGATED STEEL PIPE	80.000 LF	61.000 0.000	0.00	0.00
			111.07130	61.000		6,775.35
0320	603-30018	18 INCH STEEL END SECTION	19.000 EACH	7.000 0.000	0.00	0.00
			433.97940	7.000		3,037.86
0325	603-30024	24 INCH STEEL END SECTION	21.000 EACH	14.000 4.000	2,068.95	0.00
			517.23730	18.000		9,310.27
0330	603-30036	36 INCH STEEL END SECTION	6.000 EACH	3.000 0.000	0.00	0.00
			949.05290	3.000		2,847.16

CONTID: C14942R
 PCN: 14942R-BID
 PROJECT: NH 2854-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 01/10/2007
 10:06:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	603-30048	48 INCH STEEL END SECTION	1.000 EACH 1,481.28440	1.000 0.000 1.000	0.00	1,481.28
0340	603-50004	4 INCH PLASTIC PIPE	759.000 LF 17.58200	759.000 0.000 759.000	0.00	13,344.74
0345	603-50018	18 INCH PLASTIC PIPE	30.000 LF 80.12090	0.000 0.000 0.000	0.00	0.00
0350	604-00305	INLET TYPE C (5 FOOT)	6.000 EACH 1,432.59950	5.000 0.000 5.000	0.00	7,163.00
0355	604-00350	INLET TYPE C (SPECIAL)	1.000 EACH 3,824.66610	0.000 0.000 0.000	0.00	0.00
0360	604-13005	INLET TYPE 13 (5 FOOT)	1.000 EACH 3,633.82650	1.000 0.000 1.000	0.00	3,633.83
0365	605-82100	PIPE EDGE DRAIN	175.000 LF 7.55430	123.000 0.000 123.000	0.00	929.18
0370	605-84000	SUBSURFACE DRAIN OUTLET	20.000 LF 34.33750	20.000 0.000 20.000	0.00	686.75
0375	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	4,326.000 LF 17.85550	2,845.000 0.000 2,845.000	0.00	50,798.90
0380	606-00700	GUARDRAIL TYPE 7	400.000 LF 94.70610	400.000 0.000 400.000	0.00	37,882.44
0385	606-01340	*END ANCHORAGE TYPE 3D	8.000 EACH 773.73860	5.000 0.000 5.000	0.00	3,868.69

CONTID: C14942R
 PCN: 14942R-BID
 PROJECT: NH 2854-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 01/10/2007
 10:06:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	606-01370	*TRANSITION TYPE 3G	6.000	6.000		
			EACH	0.000	0.00	
			1,081.63170	6.000		6,489.79
0395	606-01385	*TRANSITION TYPE 3J	3.000	0.000		
			EACH	0.000	0.00	
			1,431.87430	0.000		0.00
0400	606-02003	*END ANCHORAGE (NONFLARED)	14.000	5.000		
			EACH	0.000	0.00	
			2,054.52790	5.000		10,272.64
0405	607-00005	*END POST	13.000	1.000		
			EACH	0.000	0.00	
			150.57000	1.000		150.57
0410	607-00010	*CORNER AND LINE BRACE POST	63.000	1.000		
			EACH	0.000	0.00	
			171.63030	1.000		171.63
0415	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	7,498.000	249.000		
			LF	0.000	0.00	
			1.88860	249.000		470.26
0420	607-11525	*FENCE (PLASTIC)	2,203.000	2,203.000		
			LF	0.000	0.00	
			2.86150	2,203.000		6,303.88
0425	607-21300	*FENCE BARRIER WITH METAL POSTS	242.000	0.000		
			LF	0.000	0.00	
			5.43680	0.000		0.00
0430	607-53172	*FENCE CHAIN LINK (72 INCH)	21.000	0.000		
			LF	0.000	0.00	
			32.79230	0.000		0.00
0435	609-60011	*CURB TYPE 6 (SECTION M)	175.000	0.000		
			LF	0.000	0.00	
			7.43980	0.000		0.00
0440	612-00001	*DELINEATOR (TYPE I)	212.000	0.000		
			EACH	0.000	0.00	
			14.00970	0.000		0.00

CONTID: C14942R
 PCN: 14942R-BID
 PROJECT: NH 2854-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10
 ESTIMATE RUN 01/10/2007
 10:06:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	612-00002	*DELINEATOR (TYPE II)	31.000	0.000		
			EACH	0.000	0.00	
			16.34470	0.000		0.00
0450	612-00003	*DELINEATOR (TYPE III)	43.000	0.000		
			EACH	0.000	0.00	
			19.84710	0.000		0.00
0455	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	200.000	0.000		
			LF	0.000	0.00	
			18.88560	0.000		0.00
0460	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	6,810.000	1,812.000		
			LF	0.000	0.00	
			6.19220	1,812.000		11,220.27
0465	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	700.000	610.000		
			LF	0.000	0.00	
			8.22960	610.000		5,020.06
0470	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			11,672.46550	0.000		0.00
0475	613-32400	*LIGHT STANDARD STEEL (40 FOOT)	10.000	6.600		
			EACH	0.000	0.00	
			2,993.08660	6.600		19,754.37
0480	613-40000	*CONCRETE FOUNDATION PAD	10.000	2.500		
			EACH	0.000	0.00	
			602.05110	2.500		1,505.13
0485	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	10.000	0.000		
			EACH	0.000	0.00	
			426.92980	0.000		0.00
0490	614-00011	*SIGN PANEL (CLASS I)	378.000	0.000		
			SF	0.000	0.00	
			15.17720	0.000		0.00
0495	614-00012	*SIGN PANEL (CLASS II)	298.000	0.000		
			SF	0.000	0.00	
			17.51210	0.000		0.00

CONTID: C14942R
 PCN: 14942R-BID
 PROJECT: NH 2854-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11
 ESTIMATE RUN 01/10/2007
 10:06:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	614-00013	*SIGN PANEL (CLASS III)	282.000	0.000		
			SF	0.000	0.00	
			21.01460	0.000		0.00
0505	614-01512	*STEEL SIGN SUPPORT (2-INCH ROUND) (POST)	502.000	0.000		
			LF	0.000	0.00	
			7.00490	0.000		0.00
0510	614-01522	*STEEL SIGN SUPPORT (2-INCH ROUND) (SOCKET)	43.000	0.000		
			EACH	0.000	0.00	
			58.37380	0.000		0.00
0515	614-01585	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (POST)	658.000	0.000		
			LF	0.000	0.00	
			19.84710	0.000		0.00
0520	614-01588	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (SLIPBASE)	58.000	0.000		
			EACH	0.000	0.00	
			145.93440	0.000		0.00
0525	614-10015	*OVERPASS MOUNTED SIGN BRACKET	1.000	0.000		
			EACH	0.000	0.00	
			3,251.76260	0.000		0.00
0530	614-75336	*TRAFFIC SIGNAL FACE (12-12-12) (INSTALL ONLY)	6.000	0.000		
			EACH	0.000	0.00	
			190.00090	0.000		0.00
0535	614-75840	*TRAFFIC SIGNAL CONTROLLER (INSTALL ONLY)	1.000	0.000		
			EACH	0.000	0.00	
			2,055.67250	0.000		0.00
0540	614-85312	*TRAFFIC SIGNAL SPAN WIRE POLE (12 INCH)	4.000	1.074		
			EACH	0.000	0.00	
			5,686.29230	1.074		6,107.08
0545	615-00030	EMBANKMENT PROTECTOR TYPE 3	5.000	0.000		
			EACH	0.000	0.00	
			188.85630	0.000		0.00
0550	617-00012	12 INCH CULVERT PIPE	165.000	0.000		
			LF	0.000	0.00	
			41.68590	0.000		0.00

CONTID: C14942R
 PCN: 14942R-BID
 PROJECT: NH 2854-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 12
 ESTIMATE RUN 01/10/2007
 10:06:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	621-00450	*DETOUR PAVEMENT	3,000.000	2,680.000		
			SY	0.000	0.00	
			20.47280	2,680.000		54,867.10
0560	625-00000	*CONSTRUCTION SURVEYING	1.000	0.720		
			L S	0.130	14,007.65	
			107,751.11820	0.850		91,588.45
0565	625-00001	*CONSTRUCTION SURVEYING (HOURLY)	40.000	18.000		
			HOUR	9.500	1,304.83	
			137.35010	27.500		3,777.13
0570	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			467,495.13620	1.000		467,495.14
0575	627-00005	*EPOXY PAVEMENT MARKING	284.000	0.000		
			GAL	0.000	0.00	
			68.67500	0.000		0.00
0580	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	500.000	261.000		
			GAL	148.000	2,540.98	
			17.16880	409.000		7,022.04
0585	627-01010	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I) (INLAID)	1,956.000	0.000		
			SF	0.000	0.00	
			12.59040	0.000		0.00
0590	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	312.000	0.000		
			SF	0.000	0.00	
			16.02420	0.000		0.00
0595	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	760.000	0.000		
			SF	0.000	0.00	
			11.44580	0.000		0.00
0600	629-01002	*SURVEY MONUMENT (TYPE 2)	9.000	0.000		
			EACH	0.000	0.00	
			251.80840	0.000		0.00
0605	630-00000	*FLAGGING	13,296.000	7,317.000		
			HOUR	229.000	5,242.20	
			22.89170	7,546.000		172,740.77

CONTID: C14942R
 PCN: 14942R-BID
 PROJECT: NH 2854-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 13
 ESTIMATE RUN 01/10/2007
 10:06:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	630-00007	*TRAFFIC CONTROL INSPECTION	220.000	86.000		
			DAY	24.000	1,648.20	
			68.67500	110.000		7,554.25
0615	630-00012	*TRAFFIC CONTROL MANAGEMENT	239.000	158.000		
			DAY	9.000	4,120.50	
			457.83350	167.000		76,458.19
0620	630-80001	*FLASHING BEACON (PORTABLE)	4.000	0.000		
			EACH	0.000	0.00	
			1,030.12540	0.000		0.00
0625	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	14.000	4.500		
			EACH	0.000	0.00	
			228.91680	4.500		1,030.13
0630	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	37.000	11.500		
			EACH	2.500	114.46	
			45.78340	14.000		640.97
0635	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	94.000	42.500		
			EACH	0.500	51.51	
			103.01250	43.000		4,429.54
0640	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	5.000	2.500		
			EACH	0.000	0.00	
			103.01250	2.500		257.53
0645	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	275.000	137.500		
			SF	0.000	0.00	
			18.31330	137.500		2,518.08
0650	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	0.900		
			EACH	0.000	0.00	
			9,156.67030	0.900		8,241.00
0655	630-80357	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (B TYPE)	2.000	1.000		
			EACH	0.000	0.00	
			1,030.12540	1.000		1,030.13
0660	630-80360	*DRUM CHANNELIZING DEVICE	350.000	175.000		
			EACH	0.000	0.00	
			40.06040	175.000		7,010.57

CONTID: C14942R
 PCN: 14942R-BID
 PROJECT: NH 2854-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 14
 ESTIMATE RUN 01/10/2007
 10:06:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	630-80370	CONCRETE BARRIER (TEMPORARY)	2,000.000	360.000		
			LF	0.000	0.00	
			29.65540	360.000		10,675.94
0670	630-80380	*TRAFFIC CONE	100.000	47.500		
			EACH	0.000	0.00	
			11.44580	47.500		543.68
0675	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	2.000	0.000		
			EACH	0.000	0.00	
			3,433.75140	0.000		0.00
0680	700-70010	F/A MINOR CONTRACT REVISIONS	114,399.540	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0685	700-70014	F/A INCENTIVE SMOOTHNESS	18,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0690	700-70016	F/A FUEL COST ADJUSTMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0695	700-70022	F/A OJT COLORADO TRAINING PROGRAM	2,100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0700	700-70023	F/A ON-THE-JOB TRAINEE	2,000.000	0.000		
			F A	107.200	107.20	
			1.00000	107.200		107.20
0705	700-70025	F/A QUALITY INCENTIVE PAYMENT	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0710	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0715	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	3,697.740	3,697.740		
			F A	0.000	0.00	
			1.00000	3,697.740		3,697.74

CONTID: C14942R
 PCN: 14942R-BID
 PROJECT: NH 2854-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 15
 ESTIMATE RUN 01/10/2007
 10:06:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	700-70380	F/A EROSION CONTROL	10,000.000	7,332.880		
			F A	0.000	0.00	
			1.00000	7,332.880		7,332.88
0985	900-00006	ADDED ITEM (DOLLAR)/ MCR 01 PARTNERING	5,000.000	2,120.940		
			DOL	0.000	0.00	
			1.00000	2,120.940		2,120.94
0990	202-00240	REMOVAL OF ASPHALT MAT (PLANING) CMO 02 / CO 03 REMOVAL ASPHALT (PLANING)	7,250.000	0.000		
			SY	0.000	0.00	
			3.46000	0.000		0.00
0995	700-70530	F/A DRAINAGE IMPROVEMENT ADDED STORM PIPE WORK	27,506.000	27,506.000		
			F A	0.000	0.00	
			1.00000	27,506.000		27,506.00
1000	700-70100	F/A RELOCATE RELOCATE GAS LINE AT BRIDGE	9,109.950	9,109.950		
			F A	0.000	0.00	
			1.00000	9,109.950		9,109.95
1005	203-00100	MUCK EXCAVATION	383.000	383.000		
			CY	0.000	0.00	
			15.81000	383.000		6,055.23
1010	900-00014	ADDED ITEM (LUMP SUM)/ ADDED UNDERDRAINS	0.861	0.860		
			L S	0.000	0.00	
			7,500.00000	0.860		6,450.00
1015	900-00006	ADDED ITEM (DOLLAR)/ BACKFILL UTILITY POLES	6,649.340	6,649.340		
			DOL	0.000	0.00	
			1.00000	6,649.340		6,649.34
1020	900-00006	ADDED ITEM (DOLLAR)/ ADDED EROSION CONTROL	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1025	900-00003	ADDED ITEM (CUBIC FOOT)/ MCR 04 DOWNSIZE BOULDERS	246.000	246.000		
			CF	0.000	0.00	
			27.50000	246.000		6,765.00
1030	900-00006	ADDED ITEM (DOLLAR)/ WORKING TIME VIOLATIONS	-1,050.000	-5,250.000		
			DOL	0.000	0.00	
			1.00000	-5,250.000		-5,250.00

CONTID: C14942R
 PCN: 14942R-BID
 PROJECT: NH 2854-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 16
 ESTIMATE RUN 01/10/2007
 10:06:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
1035	900-00001	*ADDED ITEM (ACRE) / MODIFIED HYDROSEED	17.000	10.100			
			ACRE	0.000	0.00		
			4,392.00000	10.100		44,359.20	
1040	700-70035	F/A REDESIGN BLACKFOOT ROAD	20,000.000	16,366.220			
			F A	0.000	0.00		
			1.00000	16,366.220		16,366.22	
1045	900-00014	ADDED ITEM (LUMP SUM) / STEEL POSTS FOR GUARDRAIL F-15-V	1.000	0.000			
			L S	1.000	2,045.53		
			2,045.53000	1.000		2,045.53	
1050	900-00014	ADDED ITEM (LUMP SUM) / EXTRA COUPLERS	1.000	0.000			
			L S	1.000	4,473.80		
			4,473.80000	1.000		4,473.80	
			CAT 0200	CURRENT AMT \$	6,257,931.46 \$	67,181.33 \$	3,442,202.97
CAT NO0300 STRUCTURE G-15-I							
0725	203-00400	*ROCK EXCAVATION	729.000	729.000			
			CY	0.000	0.00		
			48.64480	729.000		35,462.06	
0730	206-00000	STRUCTURE EXCAVATION	80.000	80.000			
			CY	0.000	0.00		
			16.20580	80.000		1,296.46	
0735	206-00100	*STRUCTURE BACKFILL (CLASS 1)	238.000	15.000			
			CY	0.000	0.00		
			17.16610	15.000		257.49	
0740	206-00200	STRUCTURE BACKFILL (CLASS 2)	81.000	0.000			
			CY	0.000	0.00		
			22.85090	0.000		0.00	
0745	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	250.000	0.000			
			CY	0.000	0.00		
			25.45550	0.000		0.00	
0750	206-01750	SHORING	1.000	0.750			
			L S	0.250	22,468.18		
			89,872.71930	1.000		89,872.72	

CONTID: C14942R
 PCN: 14942R-BID
 PROJECT: NH 2854-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 17
 ESTIMATE RUN 01/10/2007
 10:06:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE G-15-I						
0755	403-34821	*HOT MIX ASPHALT (GRADING SX) (100) (PG 58-28)	51.000	0.000		
			TON	0.000	0.00	
			53.60790	0.000		0.00
0760	403-34851	*HOT MIX ASPHALT (GRADING SX) (100) (PG 64-28)	102.000	0.000		
			TON	0.000	0.00	
			56.46940	0.000		0.00
0765	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	120.000	0.000		
			SY	0.000	0.00	
			2.60170	0.000		0.00
0770	506-00209	RIPRAP (9 INCH)	66.500	0.000		
			CY	0.000	0.00	
			106.57860	0.000		0.00
0775	507-00700	SLOPE AND DITCH PAVING (SPECIAL)	130.000	0.000		
			CY	0.000	0.00	
			488.03380	0.000		0.00
0780	515-00120	*WATERPROOFING (MEMBRANE)	944.000	0.000		
			SY	0.000	0.00	
			10.31270	0.000		0.00
0785	515-00400	*CONCRETE SEALER	688.000	0.000		
			SY	0.000	0.00	
			4.86450	0.000		0.00
0790	518-01002	BRIDGE EXPANSION DEVICE (0-2 INCH)	78.000	0.000		
			LF	0.000	0.00	
			184.94030	0.000		0.00
0795	601-03020	CONCRETE CLASS D (MISCELLANEOUS)	59.000	59.000		
			CY	0.000	0.00	
			403.04050	59.000		23,779.39
0800	601-03040	CONCRETE CLASS D (BRIDGE)	726.000	726.000		
			CY	0.000	0.00	
			523.93130	726.000		380,374.12
0805	601-40300	*STRUCTURAL CONCRETE COATING	499.000	0.000		
			SY	0.000	0.00	
			14.19920	0.000		0.00

CONTID: C14942R
 PCN: 14942R-BID
 PROJECT: NH 2854-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 18
 ESTIMATE RUN 01/10/2007
 10:06:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURE G-15-I							
0810	602-00000	*REINFORCING STEEL	51,018.000	51,018.000			
			LB	0.000	0.00		
			0.75090	51,018.000		38,309.42	
0815	602-00020	*REINFORCING STEEL (EPOXY COATED)	163,414.000	163,414.000			
			LB	0.000	0.00		
			0.90610	163,414.000		148,069.43	
0820	606-10700	*BRIDGE RAIL TYPE 7	542.000	0.000			
			LF	0.000	0.00		
			70.59150	0.000		0.00	
0825	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	492.000	0.000			
			LF	0.000	0.00		
			24.43690	0.000		0.00	
0830	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	550.000	450.000			
			LF	0.000	0.00		
			6.19220	450.000		2,786.49	
0835	615-00150	EMBANKMENT PROTECTOR (SPECIAL)	4.000	0.000			
			EACH	0.000	0.00		
			972.89620	0.000		0.00	
0840	618-00000	PRESTRESSING STEEL BAR	36,261.000	36,218.000			
			LB	0.000	0.00		
			1.62920	36,218.000		59,006.37	
0845	618-00002	*PRESTRESSING STEEL STRAND	1,293.000	0.000			
			MKFT	1,293.000	132,461.64		
			102.44520	1,293.000		132,461.64	
0850	618-10000	PRECAST CONCRETE U GIRDER (PRE-TENSIONED)	421.000	421.000			
			LF	0.000	0.00		
			740.64610	421.000		311,812.01	
			CAT 0300	CURRENT AMT \$	1,404,325.49 \$	154,929.82 \$	1,223,487.60
CAT NO0301 STRUCTURE F-15-V							
0855	206-00000	STRUCTURE EXCAVATION	770.000	770.000			
			CY	0.000	0.00		
			16.20580	770.000		12,478.47	

CONTID: C14942R
 PCN: 14942R-BID
 PROJECT: NH 2854-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 19
 ESTIMATE RUN 01/10/2007
 10:06:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 STRUCTURE F-15-V							
0860	206-00100	*STRUCTURE BACKFILL (CLASS 1)	5,070.000	5,070.000			
			CY	0.000	0.00		
			17.16610	5,070.000		87,032.13	
0865	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	2,606.000	2,606.000			
			CY	0.000	0.00		
			25.45550	2,606.000		66,337.03	
0870	206-01600	TEMPORARY EXCAVATION SUPPORT	0.250	0.250			
			L S	0.000	0.00		
			62,415.94260	0.250		15,603.99	
0875	504-04410	*BLOCK FACING	8,503.000	8,237.000			
			SF	0.000	0.00		
			11.82360	8,237.000		97,390.99	
0880	506-00218	RIPRAP (18 INCH)	4.000	0.000			
			CY	0.000	0.00		
			97.49700	0.000		0.00	
0885	601-01000	*CONCRETE CLASS B	38.000	38.000			
			CY	0.000	0.00		
			286.14590	38.000		10,873.54	
0890	602-00000	*REINFORCING STEEL	617.000	617.000			
			LB	0.000	0.00		
			0.75090	617.000		463.31	
0895	607-53160	*FENCE CHAIN LINK (60 INCH)	678.000	0.000			
			LF	0.000	0.00		
			27.18390	0.000		0.00	
			CAT 0301	CURRENT AMT \$	312,145.21 \$	0.00 \$	290,179.46
CAT NO0302 STRUCTURE F-15-DL							
0900	206-00000	STRUCTURE EXCAVATION	3,232.000	3,232.000			
			CY	0.000	0.00		
			16.20580	3,232.000		52,377.15	
0905	206-00100	*STRUCTURE BACKFILL (CLASS 1)	5,008.000	5,008.000			
			CY	0.000	0.00		
			17.16610	5,008.000		85,967.83	

CONTID: C14942R
 PCN: 14942R-BID
 PROJECT: NH 2854-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 20
 ESTIMATE RUN 01/10/2007
 10:06:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STRUCTURE F-15-DL						
0910	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	553.000	553.000		
			CY	0.000	0.00	
			25.45550	553.000		14,076.89
0915	206-01600	TEMPORARY EXCAVATION SUPPORT	0.750	0.750		
			L S	0.000	0.00	
			62,415.94260	0.750		46,811.96
0920	304-07000	AGGREGATE BASE COURSE (CLASS 7)	110.000	100.000		
			TON	0.000	0.00	
			20.60250	100.000		2,060.25
0925	504-04410	*BLOCK FACING	1,667.000	1,667.000		
			SF	0.000	0.00	
			11.82360	1,667.000		19,709.94
0930	506-00218	RIPRAP (18 INCH)	6.000	0.000		
			CY	0.000	0.00	
			97.49700	0.000		0.00
0935	510-20100	STRUCTURAL PLATE ARCH (SPECIAL)	110.000	110.000		
			LF	0.000	0.00	
			1,436.78550	110.000		158,046.41
0940	601-01000	*CONCRETE CLASS B	18.700	18.700		
			CY	0.000	0.00	
			286.14590	18.700		5,350.93
0945	601-03000	CONCRETE CLASS D	69.800	69.800		
			CY	0.000	0.00	
			547.45890	69.800		38,212.63
0950	602-00000	*REINFORCING STEEL	1,466.000	1,466.000		
			LB	0.000	0.00	
			0.75090	1,466.000		1,100.82
0955	602-00020	*REINFORCING STEEL (EPOXY COATED)	9,960.000	9,960.000		
			LB	0.000	0.00	
			0.90610	9,960.000		9,024.76
0960	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	226.000	226.000		
			LF	0.000	0.00	
			67.81880	226.000		15,327.05

CONTID: C14942R
 PCN: 14942R-BID
 PROJECT: NH 2854-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 21
 ESTIMATE RUN 01/10/2007
 10:06:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STRUCTURE F-15-DL						
0965	607-53160	*FENCE CHAIN LINK (60 INCH)	200.000	0.000		
			LF	0.000	0.00	
			27.18390	0.000		0.00
			CAT 0302	CURRENT AMT \$	454,294.41 \$	0.00 \$ 448,066.62
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0970	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.550		
			EACH	0.050	1,125.67	
			22,513.39090	0.600		13,508.03
0975	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.550		
			EACH	0.050	1,068.44	
			21,368.80710	0.600		12,821.28
0980	620-00020	SANITARY FACILITY	2.000	1.100		
			EACH	0.100	412.05	
			4,120.50170	1.200		4,944.60
			CAT 0400	CURRENT AMT \$	52,123.20 \$	2,606.16 \$ 31,273.91
PROJECT TOTAL			CURRENT AMT \$	8,480,819.77 \$	224,717.31 \$	5,435,210.56