

ESTIMATE SUMMARY

10:56:37

CONTID: C14980B

ESTIMATE NO: 0005 PROG

SPEC YR: 2002

PCN: 14980B-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 102.0 DAYS

TIME ALLOW: 12/9/20(FIXED COMPLETION DAT

I-70 Culvert Repairs (Alternate B)

PERCENT TIME: 100.00

ORIG TIME ALLOW: 11/30/2(FIXED COMPLETION DAT

PROJECT NO: IM 0702-250

I-70 Culvert Repairs (Alternate B)

NAME OF ROAD: I-70

PROJECT COUNTIES: GARFIELD

EAGLE

SUMMIT

CONTRACTOR:

AMERICAN WEST CONSTRUCTION, LLC

PAY PERIOD ENDING 02/14/2005

DATE TIME STARTED 08/30/2004

5380 TENNYSON STREET UNIT B

DATE LET 08/05/2004

DATE WORK BEGAN 09/07/2004

DATE AWARDED 08/11/2004

DATE TIME STOPPED 12/09/2004

DATE CONTRACT EXECUTED 08/30/2004

DATE ACCEPTED 12/09/2004

DENVER CO 80212 303/455-0838

DATE NOTICE TO PROCEED 08/30/2004

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 961,195.39	PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT:	\$ 876,433.40	NON-PARTICIPATING	960,915.39	78,337.58
PERCENT COMPLETE:	99.97%	TOTAL EARNINGS	960,915.39	78,337.58
FUNDS AVAILABLE:	\$ 280.00	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	960,915.39	78,337.58
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-4,423.51	-999.29
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	956,491.88	77,338.29
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	956,491.88	77,338.29
		OTHER ADJUSTMENTS	0.00	0.00

			PAYMENT DUE	\$ 77,338.29

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14980B
 PCN: 14980B-BID
 PROJECT: IM 0702-250

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

ESTIMATE RUN 02/14/2005

10:56:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			8,000.00000	1.000		8,000.00
0010	202-00001	REMOVAL OF STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0015	202-00035	REMOVAL OF PIPE	58.000	58.000		
			LF	0.000	0.00	
			40.00000	58.000		2,320.00
0020	203-01510	BACKHOE	149.000	133.000		
			HOUR	16.000	2,640.00	
			165.00000	149.000		24,585.00
0025	203-01550	DOZING	40.000	40.000		
			HOUR	0.000	0.00	
			180.00000	40.000		7,200.00
0030	203-01594	COMBINATION LOADER	14.000	14.000		
			HOUR	0.000	0.00	
			105.00000	14.000		1,470.00
0031	203-01592	FRONT END LOADER (SPECIAL) ADDED ITEM CAT 938 LOADER CO 005	35.000	31.000		
			HOUR	4.000	500.00	
			125.00000	35.000		4,375.00
0035	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	302.000	301.000		
			CY	1.000	100.00	
			100.00000	302.000		30,200.00
0040	208-00002	EROSION LOG (12 INCH)	273.000	213.000		
			LF	60.000	480.00	
			8.00000	273.000		2,184.00
0045	208-00011	EROSION BALES (WEED FREE)	17.000	14.000		
			EACH	3.000	54.00	
			18.00000	17.000		306.00
0050	208-00020	SILT FENCE	761.000	761.000		
			LF	0.000	0.00	
			1.20000	761.000		913.20

CONTID: C14980B
 PCN: 14980B-BID
 PROJECT: IM 0702-250

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 02/14/2005
 10:56:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0055	208-00045	CONCRETE WASHOUT STRUCTURE	1.000 EACH 715.00000	1.000 0.000 1.000	0.00	715.00
0060	208-00200	EROSION CONTROL SUPERVISOR	1.000 L S 1,400.00000	0.800 0.000 0.800	0.00	1,120.00
0065	212-00006	*SEEDING (NATIVE)	0.400 ACRE 650.00000	0.400 0.000 0.400	0.00	260.00
0070	213-00002	*MULCHING (WEED FREE HAY)	0.300 ACRE 800.00000	0.300 0.000 0.300	0.00	240.00
0075	213-00061	*MULCH TACKIFIER	50.000 LB 1.40000	50.000 0.000 50.000	0.00	70.00
0076	212-00047	*SOIL PREPARATION (SPEC) ADDED ITEM SOIL PREPARATION (SPECIAL) CO 005	0.400 ACRE 2,250.00000	0.400 0.000 0.400	0.00	900.00
0080	214-01010	*BRUSH LAYER CUTTING	0.000 EACH 3.00000	0.000 0.000 0.000	0.00	0.00
0085	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	298.000 SY 1.60000	298.000 0.000 298.000	0.00	476.80
0090	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	21.820 TON 190.00000	21.820 0.000 21.820	0.00	4,145.80
0095	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	41.000 SY 6.00000	19.000 22.000 41.000	132.00	246.00
0100	506-00218	RIPRAP (18 INCH)	67.000 CY 125.00000	48.000 19.000 67.000	2,375.00	8,375.00

CONTID: C14980B
 PCN: 14980B-BID
 PROJECT: IM 0702-250

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 02/14/2005
 10:56:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0105	603-00035	PREPARE CULVERT PIPE (36 INCH)	224.000	224.000		
			LF	0.000	0.00	
			32.00000	224.000		7,168.00
0110	603-00036	*CULVERT LINING (36 INCH)	237.000	237.000		
			LF	0.000	0.00	
			180.00000	237.000		42,660.00
0115	603-00048	*CULVERT LINING (48 INCH)	600.000	600.000		
			LF	0.000	0.00	
			635.00000	600.000		381,000.00
0120	603-00077	PREPARE CULVERT PIPE (78 INCH)	244.000	244.000		
			LF	0.000	0.00	
			35.00000	244.000		8,540.00
0125	603-00078	*CULVERT LINING (78 INCH)	244.000	244.000		
			LF	0.000	0.00	
			500.00000	244.000		122,000.00
0130	603-10360	36 INCH CORRUGATED STEEL PIPE	18.000	18.000		
			LF	0.000	0.00	
			600.00000	18.000		10,800.00
0132	603-10360	36 IN CSP 36 INCH CSP ADDITIONAL PIPE CO 004/MCR 004	32.000	32.000		
			LF	0.000	0.00	
			150.00000	32.000		4,800.00
0135	604-00505	INLET TYPE D (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00
0140	607-11525	FENCE (PLASTIC)	604.000	604.000		
			LF	0.000	0.00	
			2.00000	604.000		1,208.00
0145	609-60011	CURB TYPE 6 (SECTION M)	0.000	0.000		
			LF	0.000	0.00	
			11.50000	0.000		0.00
0150	615-00030	EMBANKMENT PROTECTOR TYPE 3	1.000	1.000		
			EACH	0.000	0.00	
			825.00000	1.000		825.00

CONTID: C14980B
 PCN: 14980B-BID
 PROJECT: IM 0702-250

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 02/14/2005
 10:56:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0155	617-00012	12 INCH CULVERT PIPE	180.000	180.000		
			LF	0.000	0.00	
			27.00000	180.000		4,860.00
0160	626-00000	*MOBILIZATION	1.000	0.874		
			L S	0.126	11,340.00	
			90,000.00000	1.000		90,000.00
0165	630-00000	*FLAGGING	56.000	56.000		
			HOUR	0.000	0.00	
			25.50000	56.000		1,428.00
0170	630-00007	*TRAFFIC CONTROL INSPECTION	16.000	16.000		
			DAY	0.000	0.00	
			100.00000	16.000		1,600.00
0175	630-00012	*TRAFFIC CONTROL MANAGEMENT	60.000	60.000		
			DAY	0.000	0.00	
			360.00000	60.000		21,600.00
0180	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	2.000	1.800		
			EACH	0.200	12.00	
			60.00000	2.000		120.00
0185	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	24.000	21.600		
			EACH	2.400	144.00	
			60.00000	24.000		1,440.00
0190	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	9.000	8.100		
			EACH	0.900	54.00	
			60.00000	9.000		540.00
0195	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	1.000	0.900		
			EACH	0.100	90.00	
			900.00000	1.000		900.00
0200	630-80359	*PORTABLE MESSAGE SIGN PANEL	0.000	0.000		
			DAY	0.000	0.00	
			90.00000	0.000		0.00
0205	630-80380	*TRAFFIC CONE	65.000	58.500		
			EACH	6.500	78.00	
			12.00000	65.000		780.00

CONTID: C14980B
 PCN: 14980B-BID
 PROJECT: IM 0702-250

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 02/14/2005
 10:56:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0206	630-80370	CONC BARRIER (TEMP) ADDED ITEM CONCRETE BARRIER (TEMPORARY) CO 005	30.000	27.000		
			LF	3.000	198.00	
			66.00000	30.000		1,980.00
0210	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0215	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0220	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0225	700-70034	F/A REPAIR CULVERT PIPE	61,063.130	7,623.310		
			F A	53,439.820	53,439.82	
			1.00000	61,063.130		61,063.13
0230	700-70035	F/A ACCESS CONSTRUCTION	10,530.050	6,316.880		
			F A	4,213.170	4,213.17	
			1.00000	10,530.050		10,530.05
0235	700-70380	F/A EROSION CONTROL	8,577.410	6,150.820		
			F A	2,426.590	2,426.59	
			1.00000	8,577.410		8,577.41
0240	630-80360	DRUM CHANNEL DEV ADDED ITEM DRUM CHANNELIZING DEVICE MCR#1/CO#002	8.000	7.200		
			EACH	0.800	48.00	
			60.00000	8.000		480.00
0241	630-80363	DRUM CHANNEL DEV (LIGHT) (F) TRAFFIC CONTROL CO # 005 DRUM CHANNELIZING (FLASHING)	2.000	1.800		
			EACH	0.200	13.00	
			65.00000	2.000		130.00
0245	603-00000	CULVERT LINING SHOTCRETE THE 36-INCH CMP AT MP 186.10	224.000	224.000		
			LF	0.000	0.00	
			126.00000	224.000		28,224.00
0250	603-00000	CULVERT LINING CO 006/CMO 006 SHOTCRETE 36-INCH CULVERT AT MP 256.13	335.000	335.000		
			LF	0.000	0.00	
			136.00000	335.000		45,560.00

CONTID: C14980B
 PCN: 14980B-BID
 PROJECT: IM 0702-250

COLORADO DEPARTMENT OF TRANSPORTATION

Page 7
 ESTIMATE RUN 02/14/2005
 10:56:37

ESTIMATE NO: 0005

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0255	206-00060	STR BKFL (SPEC) (FLOW-FILL) CO 007/MCR 007 ADDED ITEM SAND FILL	0.000	0.000		
			CY	0.000	0.00	
			85.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	961,195.39 \$	78,337.58 \$ 960,915.39
			PROJECT TOTAL	CURRENT AMT \$	961,195.39 \$	78,337.58 \$ 960,915.39