

ESTIMATE SUMMARY

12:30:22

CONTID: C15068

ESTIMATE NO: 0007 PROG

SPEC YR: 2002

PCN: 15068-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 115.0 DAYS

TIME ALLOW:

150 CALENDAR DAYS

US160 Montoya Slide #1

PERCENT TIME: 76.67

ORIG TIME ALLOW:

50 CALENDAR DAYS

PROJECT NO: C 1601-054

US160 Montoya Slide #1

NAME OF ROAD: 160A

PROJECT COUNTIES: LA PLATA

CONTRACTOR:

NIELSONS SKANSKA, INCORPORATED

PAY PERIOD ENDING 09/19/2005

DATE TIME STARTED 11/17/2004

P.O. BOX 1660

DATE LET 10/21/2004

DATE WORK BEGAN 11/18/2004

DATE AWARDED 11/10/2004

DATE TIME STOPPED

DATE CONTRACT EXECUTED 11/17/2004

DATE ACCEPTED

CORTEZ CO 81321 970/565-8000

DATE NOTICE TO PROCEED 11/17/2004

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,026,246.34 PARTICIPATING	\$ 7,650.00	\$ 0.00
AWARD PROJECT AMT: \$ 1,349,521.15 NON-PARTICIPATING	2,014,342.25	22,390.30
PERCENT COMPLETE: 99.79% TOTAL EARNINGS	2,021,992.25	22,390.30
FUNDS AVAILABLE: \$ 4,254.09 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	2,021,992.25
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-20,242.82	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	2,001,749.43
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	2,001,749.43
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 22,390.30

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15068
 PCN: 15068-BID
 PROJECT: C 1601-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN 09/19/2005

12:30:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0010	202-00035	REMOVAL OF PIPE	221.000	221.000		
			LF	0.000	0.00	
			12.00000	221.000		2,652.00
0015	202-00037	REMOVAL OF END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			150.00000	1.000		150.00
0020	202-00090	REMOVAL OF DELINEATOR	12.000	12.000		
			EACH	0.000	0.00	
			16.00000	12.000		192.00
0025	202-00175	REMOVAL OF CONCRETE	1.000	1.000		
			L S	0.000	0.00	
			1,100.00000	1.000		1,100.00
0030	202-00220	*REMOVAL OF ASPHALT MAT	1,145.000	1,145.000		
			SY	0.000	0.00	
			4.50000	1,145.000		5,152.50
0035	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	138.000	138.000		
			SY	0.000	0.00	
			7.00000	138.000		966.00
0040	202-00250	*REMOVAL OF PAVEMENT MARKING	5,077.000	4,748.000		
			SF	329.000	526.40	
			1.60000	5,077.000		8,123.20
0045	202-01140	REMOVAL OF GUARDRAIL TYPE 4	700.000	700.000		
			LF	0.000	0.00	
			1.60000	700.000		1,120.00
0050	202-04002	CLEAN CULVERT	0.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0055	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	14,374.000	14,374.000		
			CY	0.000	0.00	
			11.30000	14,374.000		162,426.20

CONTID: C15068
 PCN: 15068-BID
 PROJECT: C 1601-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 09/19/2005
 12:30:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-00850	EXPANDED POLYSTYRENE FILL (COMPLETE IN PLACE)	5,688.000	5,687.330		
			CY	0.000	0.00	
			72.00000	5,687.330		409,487.76
0065	203-01500	BLADING	10.000	10.000		
			HOUR	0.000	0.00	
			85.00000	10.000		850.00
0070	203-01510	BACKHOE	76.000	40.000		
			HOUR	36.000	2,160.00	
			60.00000	76.000		4,560.00
0075	203-01550	DOZING	40.000	40.000		
			HOUR	0.000	0.00	
			120.00000	40.000		4,800.00
0080	203-01594	COMBINATION LOADER	40.000	25.000		
			HOUR	15.000	900.00	
			60.00000	40.000		2,400.00
0085	203-01597	POTHOLING	6.000	6.000		
			HOUR	0.000	0.00	
			250.00000	6.000		1,500.00
0090	206-00510	FILTER MATERIAL (CLASS A)	1,165.000	1,165.000		
			CY	0.000	0.00	
			67.00000	1,165.000		78,055.00
0095	207-00205	TOPSOIL	1,445.000	1,040.000		
			CY	405.000	3,240.00	
			8.00000	1,445.000		11,560.00
0100	208-00005	EROSION LOG	318.000	318.000		
			LF	0.000	0.00	
			5.20000	318.000		1,653.60
0105	208-00020	SILT FENCE	1,120.000	1,120.000		
			LF	0.000	0.00	
			2.30000	1,120.000		2,576.00
0110	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00

CONTID: C15068
 PCN: 15068-BID
 PROJECT: C 1601-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 09/19/2005
 12:30:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00100	SEDIMENT REMOVAL AND DISPOSAL	2.000	1.000		
			L S	1.000	240.00	
			240.00000	2.000		480.00
0120	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			900.00000	1.000		900.00
0125	212-00006	SEEDING (NATIVE)	4.000	3.100		
			ACRE	0.900	540.00	
			600.00000	4.000		2,400.00
0130	213-00002	MULCHING (WEED FREE HAY)	4.000	3.100		
			ACRE	0.900	1,350.00	
			1,500.00000	4.000		6,000.00
0135	213-00061	MULCH TACKIFIER	798.000	618.000		
			LB	180.000	306.00	
			1.70000	798.000		1,356.60
0140	304-02000	AGGREGATE BASE COURSE (CLASS 2)	3,330.430	3,330.430		
			TON	0.000	0.00	
			14.20000	3,330.430		47,292.11
0145	304-06000	AGGREGATE BASE COURSE (CLASS 6)	414.950	414.950		
			TON	0.000	0.00	
			19.50000	414.950		8,091.53
0150	304-09014	AGGREGATE BASE COURSE (SPECIAL)	200.000	200.000		
			TON	0.000	0.00	
			24.25000	200.000		4,850.00
0155	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	87.690	87.690		
			TON	0.000	0.00	
			300.00000	87.690		26,307.00
0160	403-34721	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 58-28)	398.520	398.520		
			TON	0.000	0.00	
			80.00000	398.520		31,881.60
0165	411-10253	EMULSIFIED ASPHALT (CSS-1H)	17.900	17.900		
			GAL	0.000	0.00	
			3.15000	17.900		56.39

CONTID: C15068
 PCN: 15068-BID
 PROJECT: C 1601-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 09/19/2005
 12:30:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	420-00000	GEOMEMBRANE	2,028.000	2,028.000		
			SY	0.000	0.00	
			12.90000	2,028.000		26,161.20
0175	506-00206	RIPRAP (6 INCH)	100.000	100.000		
			CY	0.000	0.00	
			160.00000	100.000		16,000.00
0180	601-01000	CONCRETE CLASS B	440.000	440.000		
			CY	0.000	0.00	
			215.00000	440.000		94,600.00
0185	602-00000	REINFORCING STEEL	18,600.000	18,600.000		
			LB	0.000	0.00	
			1.25000	18,600.000		23,250.00
0190	603-30024	24 INCH STEEL END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			400.00000	1.000		400.00
0195	603-50024	24 INCH PLASTIC PIPE	688.000	688.000		
			LF	0.000	0.00	
			73.00000	688.000		50,224.00
0195		MATERIAL ALLOWANCE 24 INCH PLASTIC PIPE		0.000		
			LF	0.000	0.00	
			23.06000	0.000		0.00
0200	604-00305	INLET TYPE C (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			3,100.00000	1.000		3,100.00
0205	604-30005	MANHOLE SLAB BASE (5 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			2,700.00000	2.000		5,400.00
0210	605-00040	4 INCH PERFORATED PIPE UNDERDRAIN	3,291.000	3,291.000		
			LF	0.000	0.00	
			11.10000	3,291.000		36,530.10
0215	605-01020	*2 INCH HORIZONTAL DRAIN	5,000.000	5,000.000		
			LF	0.000	0.00	
			30.00000	5,000.000		150,000.00

CONTID: C15068
 PCN: 15068-BID
 PROJECT: C 1601-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 09/19/2005
 12:30:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0220	607-11525	FENCE (PLASTIC)	0.000	0.000		
			LF	0.000	0.00	
			2.10000	0.000		0.00
0225	612-00001	*DELINEATOR (TYPE I)	7.000	6.000		
			EACH	1.000	17.00	
			17.00000	7.000		119.00
0230	612-00003	*DELINEATOR (TYPE III)	2.000	2.000		
			EACH	0.000	0.00	
			19.00000	2.000		38.00
0235	621-00450	*DETOUR PAVEMENT	900.000	900.000		
			SY	0.000	0.00	
			35.00000	900.000		31,500.00
0240	625-00000	CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			21,000.00000	1.000		21,000.00
0245	625-00001	CONSTRUCTION SURVEYING (HOURLY)	0.000	0.000		
			HOUR	0.000	0.00	
			90.00000	0.000		0.00
0250	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			90,000.00000	1.000		90,000.00
0255	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			750.00000	1.000		750.00
0260	627-00001	*PAVEMENT MARKING PAINT	90.700	90.700		
			GAL	0.000	0.00	
			26.00000	90.700		2,358.20
0265	630-00000	*FLAGGING	1,302.500	1,278.700		
			HOUR	23.800	547.40	
			23.00000	1,302.500		29,957.50
0270	630-00007	*TRAFFIC CONTROL INSPECTION	66.000	65.000		
			DAY	1.000	55.00	
			55.00000	66.000		3,630.00

CONTID: C15068
 PCN: 15068-BID
 PROJECT: C 1601-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 09/19/2005
 12:30:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	630-00012	*TRAFFIC CONTROL MANAGEMENT	97.000	96.000		
			DAY	1.000	500.00	
			500.00000	97.000		48,500.00
0280	630-80001	*FLASHING BEACON (PORTABLE)	8.000	7.200		
			EACH	0.000	0.00	
			525.00000	7.200		3,780.00
0285	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	63.000	56.700		
			EACH	0.000	0.00	
			26.00000	56.700		1,474.20
0290	630-80357	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (B TYPE)	2.000	1.800		
			EACH	0.000	0.00	
			270.00000	1.800		486.00
0295	630-80360	*DRUM CHANNELIZING DEVICE	158.000	142.200		
			EACH	0.000	0.00	
			16.00000	142.200		2,275.20
0300	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	14.000	12.600		
			EACH	0.000	0.00	
			32.00000	12.600		403.20
0305	630-80365	*PORTABLE MESSAGE SIGN PANEL (STATE FURNISHED)	2.000	1.800		
			EACH	0.000	0.00	
			110.00000	1.800		198.00
0310	630-80376	GUARDRAIL TYPE 7 (TEMPORARY)	1,070.000	963.000		
			LF	0.000	0.00	
			16.00000	963.000		15,408.00
0315	630-80380	*TRAFFIC CONE	50.000	40.500		
			EACH	0.000	0.00	
			1.10000	40.500		44.55
0320	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0325	700-70011	F/A PARTNERING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15068
 PCN: 15068-BID
 PROJECT: C 1601-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 09/19/2005
 12:30:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0335	700-70025	F/A QUALITY INCENTIVE PAYMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0340	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0345	700-70100	F/A RELOCATE UTILITIES	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0350	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0365	210-00810	RES GROUND SIGN MCR LINE 1	5.000	0.000		
			EACH	5.000	675.00	
			135.00000	5.000		675.00
0370	900-00014	ADDED ITEM (LUMP SUM)/ LOAD & TRANSPORT TYPE 4 GUARDRAIL MCR LINE 2	2.000	2.000		
			L S	0.000	0.00	
			2,341.87000	2.000		4,683.74
0375	206-00100	STR BKFL (CL 1) UNDER HDPE IRRIG. PIPE & INCLUDES STR EXC.	171.440	171.440		
			CY	0.000	0.00	
			36.50000	171.440		6,257.56
0380	615-65005	IRRIG DIVERSION STR INCL 2 24-IN HEADGATES	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0385	900-00014	ADDED ITEM (LUMP SUM)/ MCR LINE 5	1.000	1.000		
			L S	0.000	0.00	
			12,840.00000	1.000		12,840.00
0390	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	90.000	90.000		
			CY	0.000	0.00	
			89.00000	90.000		8,010.00

CONTID: C15068
 PCN: 15068-BID
 PROJECT: C 1601-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 09/19/2005
 12:30:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0395	216-00015	SOIL RETENTION BLANKET (EXCELSIOR)	5,000.000	5,000.000		
			SY	0.000	0.00	
			2.03000	5,000.000		10,150.00
0400	900-00014	ADDED ITEM (LUMP SUM)/ LINE 7-MOBILIZATION FOR ADDITIONAL 2" HORIZONTAL DRAINS	1.000	1.000		
			L S	0.000	0.00	
			11,136.63000	1.000		11,136.63
0405	900-00010	ADDED ITEM (HOUR)/ DOZING (SPECIAL)	15.000	15.000		
			HOUR	0.000	0.00	
			249.35000	15.000		3,740.25
0410	203-01582	TRUCK (DUMP)	26.000	26.000		
			HOUR	0.000	0.00	
			65.00000	26.000		1,690.00
0415	900-00014	ADDED ITEM (LUMP SUM)/ MCR LINE 9	1.000	1.000		
			L S	0.000	0.00	
			3,140.00000	1.000		3,140.00
0420	202-01000	REMOVAL OF FENCE MCR LINE 10	680.000	680.000		
			LF	0.000	0.00	
			1.48000	680.000		1,006.40
0425	607-11580	FENCE (TEMPORARY) MCR LINE 11	340.000	340.000		
			LF	0.000	0.00	
			3.89000	340.000		1,322.60
0430	420-00111	GEOTEXTILE (DRAINAGE) (CLASS B)	1,637.000	1,637.000		
			SY	0.000	0.00	
			1.45000	1,637.000		2,373.65
0435	506-01020	GEOGRID REINFORCEMENT	3,945.000	3,945.000		
			SY	0.000	0.00	
			3.00000	3,945.000		11,835.00
0440	212-00006	SEEDING (NATIVE)	1.350	0.000		
			ACRE	1.350	2,241.00	
			1,660.00000	1.350		2,241.00
0441	213-00002	MULCHING (WEED FREE HAY)	1.350	0.000		
			ACRE	1.350	2,740.50	
			2,030.00000	1.350		2,740.50

CONTID: C15068
 PCN: 15068-BID
 PROJECT: C 1601-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 09/19/2005
 12:30:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0442	213-00061	MULCH TACKIFIER	305.000	0.000		
			LB	270.000	972.00	
			3.60000	270.000		972.00
0445	607-11300	FENCE COMBINATION WIRE WITH TREATED WOODEN POSTS / V-MESH	375.000	375.000		
			LF	0.000	0.00	
			7.35000	375.000		2,756.25
0450	603-50012	12 INCH PLASTIC PIPE	500.000	500.000		
			LF	0.000	0.00	
			53.00000	500.000		26,500.00
0455	900-00010	ADDED ITEM (HOUR) / TRACKHOE	38.000	34.000		
			HOUR	0.000	0.00	
			110.00000	34.000		3,740.00
0460	900-00014	ADDED ITEM (LUMP SUM) / MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			24,000.00000	1.000		24,000.00
0465	900-00014	ADDED ITEM (LUMP SUM) / CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00
0470	900-00010	ADDED ITEM (HOUR) / CONSTRUCTION SURVEYING (HOURLY)	0.000	0.000		
			HOUR	0.000	0.00	
			130.00000	0.000		0.00
0475	216-00015	SOIL RETENTION BLANKET (EXCELSIOR)	1,345.000	0.000		
			SY	1,345.000	5,380.00	
			4.00000	1,345.000		5,380.00
0480	202-01140	REMOVAL OF GUARDRAIL TYPE 4	600.000	600.000		
			LF	0.000	0.00	
			4.00000	600.000		2,400.00
0485	202-00220	REMOVAL OF ASPHALT MAT	1,187.000	1,187.000		
			SY	0.000	0.00	
			6.70000	1,187.000		7,952.90
0490	403-34721	HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 58-28)	430.640	430.640		
			TON	0.000	0.00	
			100.00000	430.640		43,064.00

CONTID: C15068
 PCN: 15068-BID
 PROJECT: C 1601-054

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11
 ESTIMATE RUN 09/19/2005
 12:30:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0495	411-10253	EMULSIFIED ASPHALT (CSS-1H)	100.000	100.000			
			GAL	0.000	0.00		
			5.25000	100.000		525.00	
0500	621-00450	DETOUR PAVEMENT	611.830	611.830			
			SY	0.000	0.00		
			40.00000	611.830		24,473.20	
0505	304-06000	AGGREGATE BASE COURSE (CLASS 6)	336.140	336.140			
			TON	0.000	0.00		
			27.50000	336.140		9,243.85	
0510	206-00505	FILTER MATERIAL (SPECIAL)	395.000	395.000			
			CY	0.000	0.00		
			60.00000	395.000		23,700.00	
0515	900-00004	ADDED ITEM (CUBIC YARD)/ PIT RUN BACKFILL	2,427.000	2,427.000			
			CY	0.000	0.00		
			27.70000	2,427.000		67,227.90	
0520	900-00004	ADDED ITEM (CUBIC YARD)/ EXCAVATION	9,817.540	9,817.540			
			CY	0.000	0.00		
			17.00000	9,817.540		166,898.18	
0525	630-85006	IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY)	2.000	1.800			
			EACH	0.000	0.00		
			4,800.00000	1.800		8,640.00	
			CAT 0200	CURRENT AMT \$	2,018,596.34 \$	22,390.30 \$	2,014,342.25
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0355	620-00001	FIELD OFFICE (CLASS 1)	1.000	1.000			
			EACH	0.000	0.00		
			7,000.00000	1.000		7,000.00	
0360	620-00020	SANITARY FACILITY	1.000	1.000			
			EACH	0.000	0.00		
			650.00000	1.000		650.00	
			CAT 0400	CURRENT AMT \$	7,650.00 \$	0.00 \$	7,650.00
PROJECT TOTAL			CURRENT AMT \$	2,026,246.34 \$	22,390.30 \$	2,021,992.25	