

ESTIMATE SUMMARY

09:56:51

CONTID: C15108

ESTIMATE NO: 0005 PROG

SPEC YR: 2005

PCN: 15108-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 492.(DAYS

TIME ALLOW: 5/30/20(FIXED COMPLETION DAT

Tomichi Creek Bridge

PERCENT TIME: 74.32

ORIG TIME ALLOW: 5/30/20(FIXED COMPLETION DAT

PROJECT NO:

BR 114A-011

Tomichi Creek Bridge

NAME OF ROAD:

114A

PROJECT COUNTIES:

GUNNISON

CONTRACTOR:

TEZAK HEAVY EQUIPMENT CO., INC.

PAY PERIOD ENDING

12/11/2008

DATE TIME STARTED 08/08/2007

205 Tunnel Drive

DATE LET

06/21/2007

DATE WORK BEGAN

DATE AWARDED

07/20/2007

DATE TIME STOPPED

DATE CONTRACT EXECUTED

08/07/2007

DATE ACCEPTED

CANON CITY

CO 81212

719/269-1173

DATE NOTICE TO PROCEED

08/08/2007

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,452,658.64	PARTICIPATING	\$ 12,033.80	\$ 0.00
AWARD PROJECT AMT:	\$ 1,333,668.88	NON-PARTICIPATING	752,750.88	20,800.48
PERCENT COMPLETE:	52.65%	TOTAL EARNINGS	764,784.68	20,800.48
FUNDS AVAILABLE:	\$ 687,873.96	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	764,784.68	20,800.48
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-19,553.30	-624.01
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	745,231.38	20,176.47
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	745,231.38	20,176.47
		OTHER ADJUSTMENTS	0.00	0.00

			PAYMENT DUE	\$ 20,176.47

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15108
 PCN: 15108-BID
 PROJECT: BR 114A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

ESTIMATE RUN 12/11/2008

09:56:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0005	201-00000	CLEARING AND GRUBBING	1.000	0.000		
			L S	0.000	0.00	
			10,823.73000	0.000		0.00
0010	202-00090	REMOVAL OF DELINEATOR	7.000	2.000		
			EACH	0.000	0.00	
			10.79000	2.000		21.58
0015	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	1,989.000	0.000		
			SY	0.000	0.00	
			4.83000	0.000		0.00
0020	202-01000	*REMOVAL OF FENCE	595.000	595.000		
			LF	0.000	0.00	
			3.33000	595.000		1,981.35
0025	202-06000	REMOVAL OF DETOUR	1.000	0.000		
			L S	0.330	7,345.50	
			22,259.10000	0.330		7,345.50
0030	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	4,221.000	1,443.000		
			CY	0.000	0.00	
			19.08000	1,443.000		27,532.44
0035	203-00100	MUCK EXCAVATION	200.000	72.000		
			CY	0.000	0.00	
			19.58000	72.000		1,409.76
0040	203-01100	PROOF ROLLING	10.000	0.000		
			HOUR	0.000	0.00	
			94.52000	0.000		0.00
0045	203-01500	BLADING	10.000	3.000		
			HOUR	0.000	0.00	
			117.00000	3.000		351.00
0050	203-01597	POTHOLING	10.000	0.000		
			HOUR	0.000	0.00	
			276.46000	0.000		0.00
0055	207-00205	TOPSOIL	265.000	0.000		
			CY	0.000	0.00	
			19.79000	0.000		0.00

CONTID: C15108
 PCN: 15108-BID
 PROJECT: BR 114A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 12/11/2008
 09:56:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00005	*EROSION LOG	2,123.000	1,961.000		
			LF	162.000	1,098.36	
			6.78000	2,123.000		14,393.94
0065	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			877.51000	1.000		877.51
0070	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.450		
			L S	0.100	797.46	
			7,974.64000	0.550		4,386.05
0075	209-00600	DUST PALLIATIVE (MAGNESIUM CHLORIDE)	1,250.000	0.000		
			GAL	0.000	0.00	
			1.27000	0.000		0.00
0080	210-00810	RESET GROUND SIGN	4.000	0.000		
			EACH	0.000	0.00	
			194.75000	0.000		0.00
0085	210-01000	*RESET FENCE	100.000	0.000		
			LF	0.000	0.00	
			26.33000	0.000		0.00
0090	210-01011	*RESET GATE	1.000	0.000		
			EACH	0.000	0.00	
			519.80000	0.000		0.00
0095	212-00006	*SEEDING (NATIVE)	0.500	0.000		
			ACRE	0.000	0.00	
			3,210.00000	0.000		0.00
0100	212-00032	*SOIL CONDITIONING	0.500	0.000		
			ACRE	0.000	0.00	
			3,262.43000	0.000		0.00
0105	213-00004	*MULCHING (WEED FREE STRAW)	0.500	0.000		
			ACRE	0.000	0.00	
			3,745.00000	0.000		0.00
0110	213-00061	*MULCH TACKIFIER	100.000	0.000		
			LB	0.000	0.00	
			5.35000	0.000		0.00

CONTID: C15108
 PCN: 15108-BID
 PROJECT: BR 114A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 12/11/2008
 09:56:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	1.000		
			L S	0.000	0.00	
			4,204.03000	1.000		4,204.03
0120	250-00050	*MONITORING TECHNICIAN	40.000	40.000		
			HOUR	0.000	0.00	
			105.23000	40.000		4,209.20
0125	250-00110	*HEALTH AND SAFETY OFFICER	35.000	35.000		
			HOUR	0.000	0.00	
			141.03000	35.000		4,936.05
0130	304-01000	AGGREGATE BASE COURSE (CLASS 1)	1,107.000	0.000		
			TON	0.000	0.00	
			19.10000	0.000		0.00
0135	304-06000	AGGREGATE BASE COURSE (CLASS 6)	1,596.000	819.200		
			TON	0.000	0.00	
			20.25000	819.200		16,588.80
0140	403-34701	*HOT MIX ASPHALT (GRADING SX) (75)	748.000	0.000		
			TON	0.000	0.00	
			159.43000	0.000		0.00
0145	411-03355	*ASPHALT CEMENT PERFORMANCE GRADE (PG 58-34)	47.000	0.000		
			TON	0.000	0.00	
			850.65000	0.000		0.00
0150	411-10300	*EMULSIFIED ASPHALT (PRIME COAT)	0.000	0.000		
			GAL	0.000	0.00	
			7.49000	0.000		0.00
0155	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B)	2,450.000	1,987.000		
			SY	0.000	0.00	
			4.76000	1,987.000		9,458.12
0160	506-00224	RIPRAP (24 INCH)	88.000	0.000		
			CY	88.000	7,380.56	
			83.87000	88.000		7,380.56
0165	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	125.000	0.000		
			LF	0.000	0.00	
			20.30000	0.000		0.00

CONTID: C15108
 PCN: 15108-BID
 PROJECT: BR 114A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 12/11/2008
 09:56:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	606-01370	*TRANSITION TYPE 3G	4.000 EACH 1,748.38000	0.000 0.000 0.000	0.00	0.00
0175	606-02005	*END ANCHORAGE (FLARED)	4.000 EACH 1,637.10000	0.000 0.000 0.000	0.00	0.00
0180	607-00005	*END POST	1.000 EACH 250.41000	0.000 0.000 0.000	0.00	0.00
0185	607-00010	*CORNER AND LINE BRACE POST	2.000 EACH 268.49000	0.000 0.000 0.000	0.00	0.00
0190	607-01010	*FENCE BARBED WIRE WITH METAL POSTS (SPECIAL)	445.000 LF 3.62000	0.000 0.000 0.000	0.00	0.00
0195	607-11525	*FENCE (PLASTIC)	500.000 LF 3.74000	421.000 0.000 421.000	0.00	1,574.54
0200	607-11580	*FENCE (TEMPORARY)	582.000 LF 3.96000	582.000 0.000 582.000	0.00	2,304.72
0205	612-00001	DELINEATOR (TYPE I)	8.000 EACH 15.00000	0.000 0.000 0.000	0.00	0.00
0210	612-00003	DELINEATOR (TYPE III)	2.000 EACH 18.57000	0.000 0.000 0.000	0.00	0.00
0215	624-12054	54 INCH CULVERT PIPE (CR 2)	520.000 LF 151.87000	520.000 0.000 520.000	0.00	78,972.40
0220	625-00000	*CONSTRUCTION SURVEYING	0.610 L S 24,075.00000	0.610 0.000 0.610	0.00	14,685.75

CONTID: C15108
 PCN: 15108-BID
 PROJECT: BR 114A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 12/11/2008
 09:56:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	626-00000	*MOBILIZATION	0.500	0.277		
			L S	0.000	0.00	
			203,985.48000	0.277		56,503.98
0230	627-00001	*PAVEMENT MARKING PAINT	40.000	0.000		
			GAL	0.000	0.00	
			42.80000	0.000		0.00
0235	627-00005	*EPOXY PAVEMENT MARKING	10.000	0.000		
			GAL	0.000	0.00	
			160.50000	0.000		0.00
0240	630-00000	*FLAGGING	1,000.000	176.000		
			HOUR	0.000	0.00	
			21.64000	176.000		3,808.64
0245	630-00007	*TRAFFIC CONTROL INSPECTION	50.000	34.000		
			DAY	9.000	1,543.32	
			171.48000	43.000		7,373.64
0250	630-00012	*TRAFFIC CONTROL MANAGEMENT	100.000	60.000		
			DAY	5.000	1,939.50	
			387.90000	65.000		25,213.50
0255	630-80335	BARRICADE (TYPE 3 M-A) (TEMPORARY)	2.000	1.000		
			EACH	0.000	0.00	
			217.82000	1.000		217.82
0260	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	42.000	19.000		
			EACH	0.000	0.00	
			85.95000	19.000		1,633.05
0265	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	4.000	1.000		
			EACH	0.000	0.00	
			233.18000	1.000		233.18
0270	630-80359	PORTABLE MESSAGE SIGN PANEL	220.000	201.000		
			DAY	8.000	452.00	
			56.50000	209.000		11,808.50
0275	630-80360	DRUM CHANNELIZING DEVICE	27.000	13.500		
			EACH	0.000	0.00	
			53.01000	13.500		715.64

CONTID: C15108
 PCN: 15108-BID
 PROJECT: BR 114A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7
 ESTIMATE RUN 12/11/2008
 09:56:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0280	630-80363	DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	10.000	1.500			
			EACH	1.000	81.26		
			81.26000	2.500		203.15	
0285	630-80364	DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	20.000	4.000			
			EACH	2.000	162.52		
			81.26000	6.000		487.56	
0290	630-80370	CONCRETE BARRIER (TEMPORARY)	1,050.000	505.000			
			LF	0.000	0.00		
			56.84000	505.000		28,704.20	
0295	630-80380	TRAFFIC CONE	50.000	7.500			
			EACH	0.000	0.00		
			17.25000	7.500		129.38	
0300	700-70010	F/A MINOR CONTRACT REVISIONS	73,903.070	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0305	700-70016	F/A FUEL COST ADJUSTMENT	6,300.000	1,397.400			
			F A	0.000	0.00		
			1.00000	1,397.400		1,397.40	
0310	700-70021	F/A ON-THE-JOB TRAINEE	0.000	0.000			
			HOUR	0.000	0.00		
			1.00000	0.000		0.00	
0315	700-70022	F/A OJT COLORADO TRAINING PROGRAM	600.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0320	700-70025	F/A QUALITY INCENTIVE PAYMENT	7,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0325	700-70028	F/A ESB PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	879,227.61 \$	20,800.48 \$	341,042.94

CONTID: C15108
 PCN: 15108-BID
 PROJECT: BR 114A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 8
 ESTIMATE RUN 12/11/2008
 09:56:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0330	202-00400	REMOVAL OF BRIDGE	1.000	1.000		
			EACH	0.000	0.00	
			39,102.22000	1.000		39,102.22
0335	206-00000	STRUCTURE EXCAVATION	1,900.000	633.000		
			CY	0.000	0.00	
			22.67000	633.000		14,350.11
0340	206-00100	STRUCTURE BACKFILL (CLASS 1)	750.000	100.000		
			CY	0.000	0.00	
			45.74000	100.000		4,574.00
0345	601-03030	*CONCRETE CLASS D (BOX CULVERT)	390.000	346.290		
			CY	0.000	0.00	
			454.75000	346.290		157,475.38
0350	602-00020	*REINFORCING STEEL (EPOXY COATED)	97,510.000	97,510.000		
			LB	0.000	0.00	
			1.18000	97,510.000		115,061.80
0355	606-11030	*BRIDGE RAIL TYPE 10M	128.000	96.000		
			LF	0.000	0.00	
			84.70000	96.000		8,131.20
0360	625-00000	*CONSTRUCTION SURVEYING	0.500	0.000		
			L S	0.000	0.00	
			24,075.00000	0.000		0.00
0365	626-00000	*MOBILIZATION	0.500	0.277		
			L S	0.000	0.00	
			203,985.48000	0.277		56,503.98
0385	900-00006	ADDED ITEM (DOLLAR)/ ADDED BY MCR # 3 DEMO PERMIT	1,096.930	1,096.930		
			DOL	0.000	0.00	
			1.00000	1,096.930		1,096.93
0390	206-01000	BED COURSE MATERIAL ADDED BY MCR 005	148.000	148.000		
			CY	0.000	0.00	
			54.71000	148.000		8,097.08

CONTID: C15108
 PCN: 15108-BID
 PROJECT: BR 114A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 12/11/2008

ESTIMATE NO: 0005

09:56:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURES							
0395	900-00006	ADDED ITEM (DOLLAR)/ DISPOSAL OF HAZARDOUS MATERIAL BRIDGE WASTE	7,315.250	7,315.250			
			DOL	0.000	0.00		
			1.00000	7,315.250		7,315.25	
			CAT 0300	CURRENT AMT \$	550,275.62 \$	0.00 \$	411,707.95
CAT NO0400 CONSTRUCTION ENGINEERING							
0370	620-00001	FIELD OFFICE (CLASS 1)	1.000	0.000			
			EACH	0.000	0.00		
			11,121.61000	0.000		0.00	
0375	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			10,903.80000	1.000		10,903.80	
0380	620-00020	SANITARY FACILITY	1.000	1.000			
			EACH	0.000	0.00		
			1,130.00000	1.000		1,130.00	
			CAT 0400	CURRENT AMT \$	23,155.41 \$	0.00 \$	12,033.80
			PROJECT TOTAL	CURRENT AMT \$	1,452,658.64 \$	20,800.48 \$	764,784.69