

ESTIMATE SUMMARY

CONTID: C15139R ESTIMATE NO: 0001 PROG SPEC YR: 2002
 PCN: 15139R-BID COFRS REPORTING CATEGORY: 1 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 28.0 DAYS TIME ALLOW: 240 WORK DAYS
 US 85-North of Sedalia PERCENT TIME: 11.67 ORIG TIME ALLOW: 240 WORK DAYS

PROJECT NO: HB 0852-097
 US 85-North of Sedalia
 NAME OF ROAD: 085B
 PROJECT COUNTIES: DOUGLAS, REGION 1

CONTRACTOR: CASTLE ROCK CONSTRUCTION COMPANY OF COLORADO, LLC
 651 TOPEKA WAY SUITE 100
 CASTLE ROCK CO 80104 303/688-6611

PAY PERIOD ENDING 11/30/2005 DATE TIME STARTED 10/24/2005
 DATE LET 08/25/2005 DATE WORK BEGAN 10/24/2005
 DATE AWARDED 09/08/2005 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 10/05/2005 DATE ACCEPTED
 DATE NOTICE TO PROCEED 10/24/2005

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 6,258,253.67 PARTICIPATING	\$ 424,176.13	\$ 424,176.13
AWARD PROJECT AMT: \$ 5,847,854.42 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 6.78% TOTAL EARNINGS	424,176.13	424,176.13
FUNDS AVAILABLE: \$ 5,834,077.54 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	424,176.13
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-8,756.41	-8,756.41
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	415,419.72
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	415,419.72
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 415,419.72

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15139R
 PCN: 15139R-BID
 PROJECT: HB 0852-097

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 12/07/2005

14:39:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*CLEARING AND GRUBBING	1.000	0.000		
			L S	0.350	13,336.75	
			38,105.00000	0.350		13,336.75
0010	202-00001	REMOVAL OF STRUCTURE	5.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0015	202-00010	*REMOVAL OF TREE	33.000	0.000		
			EACH	12.000	4,659.00	
			388.25000	12.000		4,659.00
0020	202-00090	*REMOVAL OF DELINEATOR	100.000	0.000		
			EACH	24.000	144.00	
			6.00000	24.000		144.00
0025	202-00190	REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	5.000	0.000		
			SY	0.000	0.00	
			120.00000	0.000		0.00
0030	202-00200	REMOVAL OF SIDEWALK	5.000	0.000		
			SY	0.000	0.00	
			128.00000	0.000		0.00
0035	202-00203	REMOVAL OF CURB AND GUTTER	45.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0040	202-00210	REMOVAL OF CONCRETE PAVEMENT	6,216.000	0.000		
			SY	0.000	0.00	
			2.40000	0.000		0.00
0045	202-00220	REMOVAL OF ASPHALT MAT	29,503.000	0.000		
			SY	0.000	0.00	
			2.40000	0.000		0.00
0050	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	1,050.000	0.000		
			SY	0.000	0.00	
			4.44000	0.000		0.00
0055	202-00250	*REMOVAL OF PAVEMENT MARKING	10,000.000	0.000		
			SF	2,763.000	2,763.00	
			1.00000	2,763.000		2,763.00

CONTID: C15139R
 PCN: 15139R-BID
 PROJECT: HB 0852-097

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 12/07/2005
 14:39:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00700	*REMOVAL OF LIGHT STANDARD	1.000	0.000		
			EACH	0.000	0.00	
			355.00000	0.000		0.00
0065	202-00810	*REMOVAL OF GROUND SIGN	14.000	0.000		
			EACH	0.000	0.00	
			46.00000	0.000		0.00
0070	202-01000	*REMOVAL OF FENCE	9,642.000	0.000		
			LF	4,638.000	4,174.20	
			0.90000	4,638.000		4,174.20
0075	202-04002	CLEAN CULVERT	10.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0080	202-05150	*SANDBLASTING	4,000.000	0.000		
			SF	0.000	0.00	
			0.75000	0.000		0.00
0085	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	110,235.000	0.000		
			CY	2,090.000	7,210.50	
			3.45000	2,090.000		7,210.50
0090	203-00100	*MUCK EXCAVATION	1,000.000	0.000		
			CY	0.000	0.00	
			9.11000	0.000		0.00
0095	203-01100	PROOF ROLLING	20.000	0.000		
			HOUR	0.000	0.00	
			92.00000	0.000		0.00
0100	203-01500	BLADING	100.000	0.000		
			HOUR	0.000	0.00	
			85.00000	0.000		0.00
0105	203-01550	DOZING	50.000	0.000		
			HOUR	0.000	0.00	
			115.00000	0.000		0.00
0110	203-01597	*POTHOLING	40.000	0.000		
			HOUR	20.500	4,612.50	
			225.00000	20.500		4,612.50

CONTID: C15139R
 PCN: 15139R-BID
 PROJECT: HB 0852-097

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 12/07/2005
 14:39:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	206-00000	STRUCTURE EXCAVATION	513.000 CY	0.000 0.000	0.00	0.00
			32.48000	0.000		0.00
0120	208-00002	*EROSION LOG (12 INCH)	350.000 LF	0.000 0.000	0.00	0.00
			5.10000	0.000		0.00
0125	208-00011	*EROSION BALES (WEED FREE)	209.000 EACH	0.000 0.000	0.00	0.00
			16.50000	0.000		0.00
0130	208-00020	*SILT FENCE	900.000 LF	0.000 860.000	1,419.00	1,419.00
			1.65000	860.000		1,419.00
0135	208-00045	CONCRETE WASHOUT STRUCTURE	2.000 EACH	0.000 1.000	800.00	800.00
			800.00000	1.000		800.00
0140	208-00051	STORM DRAIN INLET PROTECTION	71.000 LF	0.000 0.000	0.00	0.00
			30.00000	0.000		0.00
0145	208-00070	STABILIZED CONSTRUCTION ENTRANCE	2.000 EACH	0.000 1.000	1,050.00	1,050.00
			1,050.00000	1.000		1,050.00
0150	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000 L S	0.000 0.000	0.00	0.00
			2,000.00000	0.000		0.00
0155	208-00200	EROSION CONTROL SUPERVISOR	1.000 L S	0.000 0.100	250.00	250.00
			2,500.00000	0.100		250.00
0160	210-00010	*RESET MAILBOX STRUCTURE	12.000 EACH	0.000 0.000	0.00	0.00
			164.30000	0.000		0.00
0165	210-01011	*RESET GATE	1.000 EACH	0.000 0.000	0.00	0.00
			295.00000	0.000		0.00

CONTID: C15139R
 PCN: 15139R-BID
 PROJECT: HB 0852-097

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 12/07/2005
 14:39:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	210-01130	*RESET GUARDRAIL TYPE 3	1,100.000	0.000		
			LF	0.000	0.00	
			8.20000	0.000		0.00
0175	210-01200	*RESET END ANCHORAGE	1.000	0.000		
			EACH	0.000	0.00	
			368.10000	0.000		0.00
0180	212-00006	*SEEDING (NATIVE)	17.000	0.000		
			ACRE	0.000	0.00	
			341.00000	0.000		0.00
0185	212-00047	*SOIL PREPARATION (SPECIAL)	17.000	0.000		
			ACRE	0.000	0.00	
			2,554.50000	0.000		0.00
0190	213-00002	*MULCHING (WEED FREE HAY)	23.000	0.000		
			ACRE	0.000	0.00	
			310.00000	0.000		0.00
0195	213-00061	*MULCH TACKIFIER	4,600.000	0.000		
			LB	0.000	0.00	
			1.55000	0.000		0.00
0200	213-00100	*SOIL BINDER	8.000	0.000		
			ACRE	0.000	0.00	
			365.00000	0.000		0.00
0205	216-00035	*SOIL RETENTION BLANKET (PLASTIC)	100.000	0.000		
			SY	0.000	0.00	
			9.65000	0.000		0.00
0210	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	4,160.000	0.000		
			SY	0.000	0.00	
			1.35000	0.000		0.00
0215	304-06000	AGGREGATE BASE COURSE (CLASS 6)	303.000	0.000		
			TON	0.000	0.00	
			30.79000	0.000		0.00
0220	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	360.000	0.000		
			TON	0.000	0.00	
			69.00000	0.000		0.00

CONTID: C15139R
 PCN: 15139R-BID
 PROJECT: HB 0852-097

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 12/07/2005
 14:39:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	403-33741	HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22)	2,900.000	0.000		
			TON	0.000	0.00	
			45.50000	0.000		0.00
0230	403-34871	*HOT BITUMINOUS PAVEMENT (GRADING SX) (100) (PG 76-28)	5,096.000	0.000		
			TON	0.000	0.00	
			58.60000	0.000		0.00
0235	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	5,825.000	0.000		
			GAL	0.000	0.00	
			1.50000	0.000		0.00
0240	412-01025	CONCRETE PAVEMENT (10-1/4 INCH)	45,874.000	0.000		
			SY	0.000	0.00	
			33.64000	0.000		0.00
0245	503-00036	*DRILLED CAISSON (36 INCH)	64.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0250	506-00212	*RIPRAP (12 INCH)	24.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
0255	507-00000	CONCRETE SLOPE AND DITCH PAVING	84.000	0.000		
			CY	0.000	0.00	
			497.50000	0.000		0.00
0260	601-01000	*CONCRETE CLASS B	88.000	0.000		
			CY	0.000	0.00	
			200.00000	0.000		0.00
0265	601-01025	*CONCRETE CLASS B (MISCELLANEOUS)	3.000	0.000		
			CY	0.000	0.00	
			150.00000	0.000		0.00
0270	602-00020	REINFORCING STEEL (EPOXY COATED)	15,808.000	0.000		
			LB	0.000	0.00	
			1.50000	0.000		0.00
0275	603-01240	*24 INCH REINFORCED CONCRETE PIPE	1,888.000	0.000		
			LF	0.000	0.00	
			48.00000	0.000		0.00

CONTID: C15139R
 PCN: 15139R-BID
 PROJECT: HB 0852-097

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 12/07/2005
 14:39:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	603-01360	*36 INCH REINFORCED CONCRETE PIPE	90.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0285	603-05024	*24 INCH REINFORCED CONCRETE END SECTION	8.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0290	603-05036	*36 INCH REINFORCED CONCRETE END SECTION	3.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0295	604-19105	*INLET TYPE R L 5 (5 FOOT)	26.000	0.000		
			EACH	0.000	0.00	
			3,850.00000	0.000		0.00
0300	604-19110	*INLET TYPE R L 5 (10 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
0305	604-19205	*INLET TYPE R L 10 (5 FOOT)	3.000	0.000		
			EACH	0.000	0.00	
			5,760.00000	0.000		0.00
0310	604-19210	*INLET TYPE R L 10 (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			7,635.00000	0.000		0.00
0315	604-19310	*INLET TYPE R L 15 (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			8,500.00000	0.000		0.00
0320	604-19405	*INLET TYPE R SPECIAL (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			8,000.00000	0.000		0.00
0325	604-19505	*INLET TYPE R L 20 (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			8,700.00000	0.000		0.00
0330	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	563.000	0.000		
			LF	0.000	0.00	
			14.55000	0.000		0.00

CONTID: C15139R
 PCN: 15139R-BID
 PROJECT: HB 0852-097

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 12/07/2005
 14:39:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	606-01340	*END ANCHORAGE TYPE 3D	1.000 EACH 465.70000	0.000 0.000 0.000	0.00	0.00
0340	606-02005	*END ANCHORAGE (FLARED)	1.000 EACH 1,375.50000	0.000 0.000 0.000	0.00	0.00
0345	607-00005	*END POST	20.000 EACH 124.00000	0.000 0.000 0.000	0.00	0.00
0350	607-00010	*CORNER AND LINE BRACE POST	19.000 EACH 169.60000	0.000 0.000 0.000	0.00	0.00
0355	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	6,223.000 LF 1.20000	0.000 0.000 0.000	0.00	0.00
0360	607-11300	*FENCE COMBINATION WIRE WITH TREATED WOODEN POSTS	350.000 LF 4.25000	0.000 0.000 0.000	0.00	0.00
0365	607-11525	*FENCE (PLASTIC)	500.000 LF 2.80000	0.000 0.000 0.000	0.00	0.00
0370	607-60116	*16 FOOT GATE	2.000 EACH 255.00000	0.000 0.000 0.000	0.00	0.00
0375	608-00006	CONCRETE SIDEWALK (6 INCH)	1,642.000 SY 28.20000	0.000 0.000 0.000	0.00	0.00
0380	608-00010	CONCRETE CURB RAMP	33.000 SY 122.70000	0.000 0.000 0.000	0.00	0.00
0385	609-21011	CURB AND GUTTER TYPE 2 (SECTION I-M)	8,792.000 LF 7.84000	0.000 0.000 0.000	0.00	0.00

CONTID: C15139R
 PCN: 15139R-BID
 PROJECT: HB 0852-097

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 12/07/2005
 14:39:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	609-21021	CURB AND GUTTER TYPE 2 (SECTION II-M)	3,418.000	0.000		
			LF	0.000	0.00	
			10.59000	0.000		0.00
0395	610-00024	MEDIAN COVER MATERIAL (4 INCH PATTERNED CONCRETE)	36,903.000	0.000		
			SF	0.000	0.00	
			3.96000	0.000		0.00
0400	612-00041	*DELINEATOR (FLEXIBLE) (TYPE I)	151.000	0.000		
			EACH	0.000	0.00	
			29.00000	0.000		0.00
0405	612-00042	*DELINEATOR (FLEXIBLE) (TYPE II)	60.000	0.000		
			EACH	0.000	0.00	
			40.00000	0.000		0.00
0410	612-00043	*DELINEATOR (FLEXIBLE) (TYPE III)	26.000	0.000		
			EACH	0.000	0.00	
			40.00000	0.000		0.00
0415	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	1,700.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0420	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	1,500.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0425	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			3,120.00000	0.000		0.00
0430	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	4.000	0.000		
			EACH	0.000	0.00	
			731.00000	0.000		0.00
0435	614-00011	*SIGN PANEL (CLASS I)	128.000	0.000		
			SF	0.000	0.00	
			13.00000	0.000		0.00
0440	614-00012	*SIGN PANEL (CLASS II)	99.000	0.000		
			SF	0.000	0.00	
			14.50000	0.000		0.00

CONTID: C15139R
 PCN: 15139R-BID
 PROJECT: HB 0852-097

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 12/07/2005
 14:39:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	614-01512	*STEEL SIGN SUPPORT (2-INCH ROUND) (POST)	104.500	0.000		
			LF	0.000	0.00	
			10.35000	0.000		0.00
0450	614-01522	*STEEL SIGN SUPPORT (2-INCH ROUND) (SOCKET)	10.000	0.000		
			EACH	0.000	0.00	
			51.59000	0.000		0.00
0455	614-01585	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (POST)	113.000	0.000		
			LF	0.000	0.00	
			19.39000	0.000		0.00
0460	614-01588	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (SLIPBASE)	10.000	0.000		
			EACH	0.000	0.00	
			135.00000	0.000		0.00
0465	614-70117	*PEDESTRIAN SIGNAL FACE (16)	4.000	0.000		
			EACH	0.000	0.00	
			390.00000	0.000		0.00
0470	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	13.000	0.000		
			EACH	0.000	0.00	
			684.00000	0.000		0.00
0475	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	4.000	0.000		
			EACH	0.000	0.00	
			1,060.00000	0.000		0.00
0480	614-72860	*PEDESTRIAN PUSH BUTTON	4.000	0.000		
			EACH	0.000	0.00	
			68.00000	0.000		0.00
0485	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	1.000	0.000		
			EACH	0.000	0.00	
			22,204.00000	0.000		0.00
0490	614-81010	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1 MAST ARM)	4.000	0.000		
			EACH	0.000	0.00	
			25,050.00000	0.000		0.00
0495	614-86240	TRAFFIC SIGNAL CONTROLLER (TYPE 170)	1.000	0.000		
			EACH	0.000	0.00	
			21,340.00000	0.000		0.00

CONTID: C15139R
 PCN: 15139R-BID
 PROJECT: HB 0852-097

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 12/07/2005
 14:39:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	614-87424	*FIBER OPTIC CABLE (SINGLE MODE) (24 STRANDS)	1,700.000	0.000		
			LF	0.000	0.00	
			3.25000	0.000		0.00
0505	617-00018	*18 INCH CULVERT PIPE	93.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0510	617-00024	*24 INCH CULVERT PIPE	91.000	0.000		
			LF	0.000	0.00	
			76.92000	0.000		0.00
0515	619-10425	*42 INCH WELDED STEEL PIPE (SPECIAL)	223.000	0.000		
			LF	0.000	0.00	
			2,178.00000	0.000		0.00
0520	619-10545	*54 INCH WELDED STEEL PIPE (SPECIAL)	400.000	0.000		
			LF	0.000	0.00	
			762.00000	0.000		0.00
0525	619-11085	*108 INCH WELDED STEEL PIPE (SPECIAL)	126.000	0.000		
			LF	114.000	151,962.00	
			1,333.00000	114.000		151,962.00
0530	619-80005	*CATHODIC PROTECTION (SPECIAL)	1.000	0.000		
			L S	0.000	0.00	
			119,650.00000	0.000		0.00
0535	621-00450	DETOUR PAVEMENT	6,061.000	0.000		
			SY	613.000	15,355.65	
			25.05000	613.000		15,355.65
0540	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.100	6,931.50	
			69,315.00000	0.100		6,931.50
0545	625-00001	*CONSTRUCTION SURVEYING (HOURLY)	40.000	0.000		
			HOUR	0.000	0.00	
			95.00000	0.000		0.00
0550	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.242	132,295.79	
			546,676.80000	0.242		132,295.79

CONTID: C15139R
 PCN: 15139R-BID
 PROJECT: HB 0852-097

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 12/07/2005
 14:39:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.000	0.00	
			3,000.00000	0.000		0.00
0560	627-00005	*EPOXY PAVEMENT MARKING	269.000	0.000		
			GAL	0.000	0.00	
			65.00000	0.000		0.00
0565	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	600.000	0.000		
			GAL	24.000	480.00	
			20.00000	24.000		480.00
0570	627-03003	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C) (INLAID)	1,700.000	0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00
0575	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	213.000	0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00
0580	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	258.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
0585	629-01001	*SURVEY MONUMENT (TYPE 1)	3.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0590	629-01031	*SURVEY MONUMENT (TYPE 3A)	1.000	0.000		
			EACH	0.000	0.00	
			520.00000	0.000		0.00
0595	630-00000	*FLAGGING	3,800.000	0.000		
			HOUR	66.500	1,330.00	
			20.00000	66.500		1,330.00
0600	630-00007	*TRAFFIC CONTROL INSPECTION	110.000	0.000		
			DAY	21.000	630.00	
			30.00000	21.000		630.00
0605	630-00012	*TRAFFIC CONTROL MANAGEMENT	240.000	0.000		
			DAY	10.000	3,500.00	
			350.00000	10.000		3,500.00

CONTID: C15139R
 PCN: 15139R-BID
 PROJECT: HB 0852-097

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 12/07/2005
 14:39:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	630-80001	*FLASHING BEACON (PORTABLE)	4.000 EACH 700.00000	0.000 2.000 2.000	1,400.00	1,400.00
0615	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	6.000 EACH 100.00000	0.000 0.000 0.000	0.00	0.00
0620	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	42.000 EACH 50.00000	0.000 9.500 9.500	475.00	475.00
0625	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	76.000 EACH 130.00000	0.000 22.500 22.500	2,925.00	2,925.00
0630	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	10.000 EACH 100.00000	0.000 5.000 5.000	500.00	500.00
0635	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	4.000 SF 10.00000	0.000 0.000 0.000	0.00	0.00
0640	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000 EACH 7,000.00000	0.000 1.000 1.000	7,000.00	7,000.00
0645	630-80357	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (B TYPE)	2.000 EACH 800.00000	0.000 1.000 1.000	800.00	800.00
0650	630-80360	*DRUM CHANNELIZING DEVICE	500.000 EACH 40.00000	0.000 118.000 118.000	4,720.00	4,720.00
0655	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	24.000 EACH 55.00000	0.000 0.000 0.000	0.00	0.00
0660	630-80370	CONCRETE BARRIER (TEMPORARY)	1,900.000 LF 18.87000	0.000 905.000 905.000	17,077.35	17,077.35

CONTID: C15139R
 PCN: 15139R-BID
 PROJECT: HB 0852-097

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 12/07/2005
 14:39:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	630-80380	*TRAFFIC CONE	400.000	0.000		
			EACH	25.000	375.00	
			15.00000	25.000		375.00
0670	630-85010	IMPACT ATTENUATOR (TEMPORARY)	6.000	0.000		
			EACH	2.000	3,600.00	
			1,800.00000	2.000		3,600.00
0675	700-70002	F/A ANTICIPATED CMO	84,646.550	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0680	700-70010	F/A MINOR CONTRACT REVISIONS	145,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0685	700-70011	F/A PARTNERING	5,000.000	0.000		
			F A	1,647.190	1,647.19	
			1.00000	1,647.190		1,647.19
0690	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	23,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0695	700-70013	F/A CONCRETE PAVEMENT INCENTIVE	74,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0700	700-70022	F/A OJT COLORADO TRAINING PROGRAM	2,100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0705	700-70023	F/A ON-THE-JOB TRAINEE	2,400.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0710	700-70025	F/A QUALITY INCENTIVE PAYMENT	65,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0715	700-70380	F/A EROSION CONTROL	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15139R
 PCN: 15139R-BID
 PROJECT: HB 0852-097

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 12/07/2005
 14:39:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0740	700-70200	F/A POWER LINES RELOCATE POWER POLE AND PROVIDE ELECTRICAL SERVICE	2,752.700	0.000		
			F A	2,752.700	2,752.70	
			1.00000	2,752.700		2,752.70
			CAT 0200	CURRENT AMT \$	6,230,253.67 \$	396,176.13 \$ 396,176.13
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0725	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000		
			EACH	1.000	12,000.00	
			12,000.00000	1.000		12,000.00
0730	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
			EACH	1.000	10,000.00	
			10,000.00000	1.000		10,000.00
0735	620-00020	SANITARY FACILITY	1.000	0.000		
			EACH	1.000	6,000.00	
			6,000.00000	1.000		6,000.00
			CAT 0400	CURRENT AMT \$	28,000.00 \$	28,000.00 \$ 28,000.00
PROJECT TOTAL			CURRENT AMT \$	6,258,253.67 \$	424,176.13 \$	424,176.13