

ESTIMATE SUMMARY

CONTID: C15155R

ESTIMATE NO: 0002 PROG

SPEC YR: 2002

PCN: 15155R-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 61.0 DAYS

TIME ALLOW: 12/31/20( FIXED COMPLETION DATE)

Maroon Creek Bridge Const.

PERCENT TIME: 6.64

ORIG TIME ALLOW: 12/31/20( FIXED COMPLETION DATE)

PROJECT NO: HB 0821-075

Maroon Creek Bridge Const.

NAME OF ROAD: 082A

PROJECT COUNTIES: PITKIN

CONTRACTOR:

BTE /ATKINSON J.V.

PAY PERIOD ENDING 08/26/2005

DATE TIME STARTED 06/27/2005

P.O. BOX 1944

DATE LET 05/19/2005

DATE WORK BEGAN 06/27/2005

DATE AWARDED 05/27/2005

DATE TIME STOPPED

DATE CONTRACT EXECUTED 06/27/2005

DATE ACCEPTED

GLENWOOD SPRINGS CO 81602 970 945 2431

DATE NOTICE TO PROCEED 06/27/2005

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 14,450,272.85 PARTICIPATING	\$ 195,497.88	\$ 18,497.88
AWARD PROJECT AMT: \$ 13,966,285.67 NON-PARTICIPATING	879,199.00	494,684.75
PERCENT COMPLETE: 7.44% TOTAL EARNINGS	1,074,696.88	513,182.63
FUNDS AVAILABLE: \$ 13,375,575.97 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	513,182.63
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-23,240.91	-6,395.48
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	506,787.15
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	506,787.15
	OTHER ADJUSTMENTS	0.00
	<b>PAYMENT DUE</b>	<b>\$ 506,787.15</b>

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN 09/01/2005

13:50:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	0.800		
			L S	0.100	30,000.00	
			300,000.00000	0.900		270,000.00
0010	202-00001	REMOVAL OF STRUCTURE	4.000	0.000		
			EACH	3.000	1,800.00	
			600.00000	3.000		1,800.00
0015	202-00010	REMOVAL OF TREE	18.000	12.000		
			EACH	0.000	0.00	
			500.00000	12.000		6,000.00
0020	202-00035	REMOVAL OF PIPE	41.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0025	202-00090	*REMOVAL OF DELINEATOR	25.000	1.000		
			EACH	0.000	0.00	
			10.00000	1.000		10.00
0030	202-00210	REMOVAL OF CONCRETE PAVEMENT	685.000	0.000		
			SY	338.900	5,083.50	
			15.00000	338.900		5,083.50
0035	202-00220	REMOVAL OF ASPHALT MAT	3,720.000	0.000		
			SY	0.000	0.00	
			7.00000	0.000		0.00
0040	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	7,486.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
0045	202-00250	*REMOVAL OF PAVEMENT MARKING	4,525.000	4,525.000		
			SF	0.000	0.00	
			3.00000	4,525.000		13,575.00
0050	202-00400	REMOVAL OF BRIDGE	1.000	0.000		
			EACH	0.167	83,500.00	
			500,000.00000	0.167		83,500.00
0055	202-01000	REMOVAL OF FENCE	127.000	127.000		
			LF	0.000	0.00	
			7.00000	127.000		889.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3  
 ESTIMATE RUN 09/01/2005  
 13:50:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	332.000	332.000		
			LF	0.000	0.00	
			5.00000	332.000		1,660.00
0065	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	4,999.000	0.000		
			CY	0.000	0.00	
			21.00000	0.000		0.00
0070	203-00062	EMBANKMENT MATERIAL (COMPLETE IN PLACE) (SPECIAL)	2,934.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00
0075	203-00100	MUCK EXCAVATION	1,000.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00
0080	203-01100	PROOF ROLLING	10.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0085	203-01515	BACKHOE (LANDSCAPING)	50.000	0.000		
			HOUR	4.750	475.00	
			100.00000	4.750		475.00
0090	203-01555	DOZING (LANDSCAPING)	50.000	0.000		
			HOUR	0.000	0.00	
			150.00000	0.000		0.00
0095	203-01597	POTHOLING	50.000	0.000		
			HOUR	22.000	3,300.00	
			150.00000	22.000		3,300.00
0100	206-00000	STRUCTURE EXCAVATION	192.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
0105	206-00100	STRUCTURE BACKFILL (CLASS 1)	185.000	0.000		
			CY	0.000	0.00	
			55.00000	0.000		0.00
0110	207-00205	TOPSOIL	1,000.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4  
 ESTIMATE RUN 09/01/2005  
 13:50:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00006	EROSION LOG (SPECIAL)	310.000	75.000		
			LF	29.000	435.00	
			15.00000	104.000		1,560.00
0120	208-00020	SILT FENCE	1,200.000	629.000		
			LF	0.000	0.00	
			3.00000	629.000		1,887.00
0125	208-00021	SILT FENCE (REINFORCED)	875.000	0.000		
			LF	816.000	5,712.00	
			7.00000	816.000		5,712.00
0130	208-00030	SEDIMENT BASIN	2.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0135	208-00045	CONCRETE WASHOUT STRUCTURE	2.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0140	208-00050	STORM DRAIN INLET PROTECTION	6.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0145	208-00070	STABILIZED CONSTRUCTION ENTRANCE	2.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0150	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.000		
			L S	0.000	0.00	
			1,500.00000	0.000		0.00
0155	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.000		
			L S	0.070	70.00	
			1,000.00000	0.070		70.00
0160	210-00810	*RESET GROUND SIGN	11.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0165	210-04010	ADJUST MANHOLE	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5  
 ESTIMATE RUN 09/01/2005  
 13:50:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	212-00005	*SEEDING (NATIVE)	40.000	0.000		
			LB	0.000	0.00	
			80.00000	0.000		0.00
0175	212-00028	*SEEDING (WETLANDS)	0.200	0.000		
			ACRE	0.000	0.00	
			2,000.00000	0.000		0.00
0180	213-00004	*MULCHING (WEED FREE STRAW)	2.200	0.000		
			ACRE	0.000	0.00	
			1,000.00000	0.000		0.00
0185	213-00008	*MULCHING (WOOD CHIP)	518.000	0.000		
			CF	0.000	0.00	
			4.00000	0.000		0.00
0190	213-00061	*MULCH TACKIFIER	325.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0195	214-00215	*DECIDUOUS TREE (1.5 INCH CALIPER)	3.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0200	214-00220	*DECIDUOUS TREE (2 INCH CALIPER)	4.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0205	214-00508	*EVERGREEN TREE (8 FOOT) (BALL AND BURLAP)	9.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0210	214-00512	*EVERGREEN TREE (12 FOOT) (BALL AND BURLAP)	6.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0215	214-01015	*WILLOW CUTTINGS	600.000	0.000		
			EACH	0.000	0.00	
			2.00000	0.000		0.00
0220	304-06000	AGGREGATE BASE COURSE (CLASS 6)	1,413.390	177.750		
			TON	0.000	0.00	
			18.00000	177.750		3,199.50

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6  
 ESTIMATE RUN 09/01/2005  
 13:50:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	304-07000	AGGREGATE BASE COURSE (CLASS 7)	246.030	0.000		
			TON	0.000	0.00	
			30.00000	0.000		0.00
0230	403-34721	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 58-28)	1,217.530	0.000		
			TON	80.280	3,211.20	
			40.00000	80.280		3,211.20
0235	403-34771	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 76-28)	1,525.340	0.000		
			TON	0.000	0.00	
			60.00000	0.000		0.00
0240	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	391.000	0.000		
			GAL	0.000	0.00	
			4.00000	0.000		0.00
0245	504-08050	STONE LANDSCAPE WALL	700.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0250	514-00000	PIPE RAILING	176.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0255	601-01050	CONCRETE CLASS B (WALL)	74.000	0.000		
			CY	0.000	0.00	
			400.00000	0.000		0.00
0260	602-00000	REINFORCING STEEL	11,888.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00
0265	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	676.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0270	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	65.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0275	603-05018	18 INCH REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7  
 ESTIMATE RUN 09/01/2005  
 13:50:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	603-05024	24 INCH REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0285	603-50012	12 INCH PLASTIC PIPE	119.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0290	604-00305	INLET TYPE C (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0295	604-19005	INLET SPECIAL (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0300	604-26010	VANE GRATE INLET (DOUBLE) (10 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0305	604-30000	MANHOLE SLAB BASE (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0310	604-30010	MANHOLE SLAB BASE (10 FOOT)	4.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0315	604-39000	MANHOLE SPECIAL	1.000	0.000		
			EACH	0.000	0.00	
			15,000.00000	0.000		0.00
0320	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	288.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0325	606-00705	GUARDRAIL TYPE 7 (SPECIAL)	175.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0330	606-00710	GUARDRAIL TYPE 7 (STYLE CA)	135.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8  
 ESTIMATE RUN 09/01/2005  
 13:50:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	606-01340	*END ANCHORAGE TYPE 3D	1.000 EACH 1,400.00000	0.000 0.000 0.000	0.00 0.00	0.00
0340	606-01370	*TRANSITION TYPE 3G	2.000 EACH 1,500.00000	0.000 0.000 0.000	0.00 0.00	0.00
0345	606-01380	*TRANSITION TYPE 3H	2.000 EACH 800.00000	0.000 0.000 0.000	0.00 0.00	0.00
0350	606-01385	*TRANSITION TYPE 3J	1.000 EACH 700.00000	0.000 0.000 0.000	0.00 0.00	0.00
0355	606-01390	*END ANCHORAGE TYPE 3K	1.000 EACH 1,400.00000	0.000 0.000 0.000	0.00 0.00	0.00
0360	606-02003	*END ANCHORAGE (NONFLARED)	1.000 EACH 2,500.00000	0.000 0.000 0.000	0.00 0.00	0.00
0365	606-02005	*END ANCHORAGE (FLARED)	3.000 EACH 1,900.00000	0.000 0.000 0.000	0.00 0.00	0.00
0370	607-11525	*FENCE (PLASTIC)	2,500.000 LF 4.00000	1,352.000 930.000 2,282.000	3,720.00	9,128.00
0375	607-11580	*FENCE (TEMPORARY)	1,015.000 LF 13.00000	724.000 291.000 1,015.000	3,783.00	13,195.00
0380	607-11581	*FENCE (TEMPORARY) (SPECIAL)	650.000 LF 18.00000	0.000 648.000 648.000	11,664.00	11,664.00
0385	608-00026	CONCRETE BIKEWAY (6 INCH)	922.000 SY 25.00000	0.000 0.000 0.000	0.00	0.00



CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9  
 ESTIMATE RUN 09/01/2005  
 13:50:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	609-20010	CURB TYPE 2 (SECTION B)	29.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0395	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	352.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0400	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	90.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0405	609-24003	GUTTER TYPE 2 (3 FOOT)	112.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0410	612-00001	*DELINEATOR (TYPE I)	16.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0415	612-00002	*DELINEATOR (TYPE II)	27.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0420	612-00003	*DELINEATOR (TYPE III)	4.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0425	612-00021	DELINEATOR (TYPE I) (BARRIER)	9.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0430	613-00075	*3/4 INCH ELECTRICAL CONDUIT	1,000.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0435	613-00602	*6 INCH ELECTRICAL CONDUIT (INSTALL ONLY)	1,595.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0440	613-01100	*1 INCH ELECTRICAL CONDUIT (PLASTIC)	1,120.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10  
 ESTIMATE RUN 09/01/2005  
 13:50:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	162.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0450	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	100.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0455	613-01400	*4 INCH ELECTRICAL CONDUIT (PLASTIC)	1,537.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0460	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			1,500.00000	0.000		0.00
0465	613-16000	*LUMINAIRE (SPECIAL)	42.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0470	613-30005	*LIGHT STANDARD AND LUMINAIRE (PEDESTRIAN)	1.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0475	613-40010	*LIGHT STANDARD FOUNDATION	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0480	613-50100	*LIGHTING CONTROL CENTER	1.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
0485	614-00011	*SIGN PANEL (CLASS I)	28.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0490	614-00200	*STEEL SIGN POST (U-2)	11.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0495	614-01502	*STEEL SIGN SUPPORT (2-INCH ROUND) (POST & SOCKET)	52.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11  
 ESTIMATE RUN 09/01/2005  
 13:50:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	621-00200	HAUL ROAD	1.000	0.000		
			L S	0.000	0.00	
			150,000.00000	0.000		0.00
0505	623-09900	*SPRINKLER SYSTEM	1.000	0.000		
			L S	0.000	0.00	
			20,000.00000	0.000		0.00
0510	625-00000	*CONSTRUCTION SURVEYING	1.000	0.033		
			L S	0.000	0.00	
			120,000.00000	0.033		3,960.00
0515	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.250	300,000.00	
			200,000.00000	0.250		300,000.00
0520	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
0525	627-00005	*EPOXY PAVEMENT MARKING	103.000	73.500		
			GAL	0.000	0.00	
			120.00000	73.500		8,820.00
0530	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	295.000	208.000		
			SF	0.000	0.00	
			15.00000	208.000		3,120.00
0535	629-01001	SURVEY MONUMENT (TYPE 1)	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0540	630-00000	*FLAGGING	1,250.000	372.000		
			HOUR	181.500	5,445.00	
			30.00000	553.500		16,605.00
0545	630-00007	*TRAFFIC CONTROL INSPECTION	600.000	8.000		
			DAY	28.000	11,200.00	
			400.00000	36.000		14,400.00
0550	630-00012	*TRAFFIC CONTROL MANAGEMENT	50.000	11.000		
			DAY	7.000	3,500.00	
			500.00000	18.000		9,000.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12  
 ESTIMATE RUN 09/01/2005  
 13:50:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	4.000 EACH 1,000.00000	0.000 2.000 2.000	2,000.00	2,000.00
0560	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	19.000 EACH 100.00000	1.500 8.000 9.500	800.00	950.00
0565	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	25.000 EACH 100.00000	10.000 2.500 12.500	250.00	1,250.00
0570	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000 EACH 100.00000	2.000 0.000 2.000	0.00	200.00
0575	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	710.000 SF 25.00000	149.750 49.750 199.500	1,243.75	4,987.50
0580	630-80360	*DRUM CHANNELIZING DEVICE	20.000 EACH 60.00000	9.000 0.000 9.000	0.00	540.00
0585	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	21.000 EACH 70.00000	7.500 3.000 10.500	210.00	735.00
0590	630-80370	CONCRETE BARRIER (TEMPORARY)	1,764.000 LF 15.00000	882.000 0.000 882.000	0.00	13,230.00
0595	630-80380	*TRAFFIC CONE	120.000 EACH 15.00000	60.000 0.000 60.000	0.00	900.00
0600	630-85006	*IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY)	2.000 EACH 4,000.00000	1.000 0.000 1.000	0.00	4,000.00
0605	630-86810	*TRAFFIC SIGNAL (TEMPORARY)	1.000 EACH 40,000.00000	1.000 0.000 1.000	0.00	40,000.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 13  
 ESTIMATE RUN 09/01/2005  
 13:50:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	700-70010	F/A MINOR CONTRACT REVISIONS	350,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0615	700-70011	F/A PARTNERING	5,000.000	1,300.000		
			F A	0.000	0.00	
			1.00000	1,300.000		1,300.00
0620	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	6,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0625	700-70022	F/A OJT COLORADO TRAINING PROGRAM	5,250.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0630	700-70023	F/A ON-THE-JOB TRAINEE	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0635	700-70025	F/A QUALITY INCENTIVE PAYMENT	66,637.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0640	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0645	700-70050	F/A REMOVAL	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0920	613-00601	*6 INCH ELECTRICAL CONDUIT (JACKED)	93.000	0.000		
			LF	93.000	8,649.00	
			93.00000	93.000		8,649.00
0925	700-70035	F/A CO-003, MCR LI 01 - OPTICON INSTALLATION	505.140	0.000		
			F A	505.140	505.14	
			1.00000	505.140		505.14

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 14  
 ESTIMATE RUN 09/01/2005  
 13:50:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0935	700-70035	F/A CO-003, MCR LI 02- WETLANDS PROTECTION	3,988.160	0.000		
			F A	3,988.160	3,988.16	
			1.00000	3,988.160		3,988.16
			CAT 0200	CURRENT AMT \$	4,148,225.82 \$	490,544.75 \$
CAT NO0300 H-09-E STRUCTURE						
0650	206-00000	STRUCTURE EXCAVATION	5,367.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
0655	206-00200	STRUCTURE BACKFILL (CLASS 2)	1,677.000	0.000		
			CY	0.000	0.00	
			60.00000	0.000		0.00
0660	206-00360	MECHANICAL REINFORCEMENT OF SOIL	831.000	0.000		
			CY	0.000	0.00	
			58.00000	0.000		0.00
0665	206-01781	SHORING (AREA 1)	1.000	0.000		
			L S	0.100	9,000.00	
			90,000.00000	0.100		9,000.00
0670	206-01782	SHORING (AREA 2)	1.000	0.000		
			L S	0.000	0.00	
			50,000.00000	0.000		0.00
0675	206-01783	SHORING (AREA 3)	1.000	0.000		
			L S	0.000	0.00	
			50,000.00000	0.000		0.00
0680	206-01784	SHORING (AREA 4)	1.000	0.000		
			L S	0.100	4,000.00	
			40,000.00000	0.100		4,000.00
0685	403-34771	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 76-28)	579.000	0.000		
			TON	0.000	0.00	
			60.00000	0.000		0.00
0690	503-00054	*DRILLED CAISSON (54 INCH)	851.000	0.000		
			LF	0.000	0.00	
			800.00000	0.000		0.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 15  
 ESTIMATE RUN 09/01/2005  
 13:50:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 H-09-E STRUCTURE						
0695	503-01080	MICROPILE (8 INCH)	4,723.000	0.000		
			LF	0.000	0.00	
			174.50000	0.000		0.00
0700	503-02000	VERIFICATION TEST PILE	2.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00
0705	512-00103	BEARING DEVICE (TYPE III)	4.000	0.000		
			EACH	0.000	0.00	
			8,500.00000	0.000		0.00
0710	513-00690	BRIDGE DRAIN (SPECIAL)	45.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0715	514-00000	PIPE RAILING	707.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0720	515-00120	WATERPROOFING (MEMBRANE)	3,500.000	0.000		
			SY	0.000	0.00	
			7.00000	0.000		0.00
0725	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	140.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0730	601-03040	CONCRETE CLASS D (BRIDGE)	3,523.000	0.000		
			CY	0.000	0.00	
			700.00000	0.000		0.00
0735	601-03540	CONCRETE CLASS DT (DECK TOPPING)	81.000	0.000		
			CY	0.000	0.00	
			500.00000	0.000		0.00
0740	601-05045	CONCRETE CLASS S40	3,856.000	0.000		
			CY	0.000	0.00	
			480.00000	0.000		0.00
0745	602-00000	REINFORCING STEEL	687,890.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 16  
 ESTIMATE RUN 09/01/2005  
 13:50:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 H-09-E STRUCTURE						
0750	602-00020	REINFORCING STEEL (EPOXY COATED)	651,195.000	0.000		
			LB	0.000	0.00	
			1.07000	0.000		0.00
0755	606-10705	BRIDGE RAIL TYPE 7 (SPECIAL)	707.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0760	606-11030	BRIDGE RAIL TYPE 10M	707.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
0765	613-00407	*4 INCH ELECTRICAL CONDUIT (BRIDGE) (SPECIAL)	2,007.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0770	613-00608	*6 INCH ELECTRICAL CONDUIT (BRIDGE) (INSTALL ONLY)	1,338.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0775	613-01100	*1 INCH ELECTRICAL CONDUIT (PLASTIC)	308.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0780	613-01150	*1-1/2 INCH ELECTRICAL CONDUIT (PLASTIC)	707.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0785	613-04020	*HANGER SYSTEM	0.250	0.000		
			L S	0.000	0.00	
			40,000.00000	0.000		0.00
0790	618-00002	PRESTRESSING STEEL WIRE OR STRAND	15,049.000	0.000		
			MKFT	0.000	0.00	
			49.00000	0.000		0.00
0795	618-00005	PRESTRESSING STEEL BAR	275.000	0.000		
			MKFT	0.000	0.00	
			300.00000	0.000		0.00
0800	626-00010	ERECTION EQUIPMENT	1.000	0.000		
			L S	0.000	0.00	
			800,000.00000	0.000		0.00



CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 17  
 ESTIMATE RUN 09/01/2005  
 13:50:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 H-09-E STRUCTURE						
0930	700-70035	F/A CO-003, MCR LI 03 - PEDESTRIAN PATH SAFETY IMPROVEMENTS	5,497.880	0.000		
			F A	5,497.880	5,497.88	
			1.00000	5,497.880		5,497.88
			CAT 0300	CURRENT AMT \$	9,870,178.03 \$	18,497.88 \$
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0805	620-00005	FIELD OFFICE (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			165,000.00000	1.000		165,000.00
0810	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
			EACH	0.000	0.00	
			50,000.00000	0.000		0.00
0815	620-00020	SANITARY FACILITY	2.000	2.000		
			EACH	0.000	0.00	
			6,000.00000	2.000		12,000.00
			CAT 0400	CURRENT AMT \$	227,000.00 \$	0.00 \$
CAT NO0580 HOLY CROSS ENERGY						
0820	613-00602	*6 INCH ELECTRICAL CONDUIT (INSTALL ONLY)	464.000	0.000		
			LF	94.000	940.00	
			10.00000	94.000		940.00
0825	613-00608	*6 INCH ELECTRICAL CONDUIT (BRIDGE) (INSTALL ONLY)	1,338.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0830	613-04020	*HANGER SYSTEM	0.100	0.000		
			L S	0.000	0.00	
			40,000.00000	0.000		0.00
			CAT 0580	CURRENT AMT \$	35,400.00 \$	940.00 \$
CAT NO0581 QWEST COMMUNICATIONS						
0835	202-00001	REMOVAL OF STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0840	604-39011	MANHOLE SPECIAL (10 FOOT) (INSTALL ONLY)	1.000	0.000		
			EACH	1.000	1,600.00	
			1,600.00000	1.000		1,600.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 18  
 ESTIMATE RUN 09/01/2005  
 13:50:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0581 QWEST COMMUNICATIONS						
0845	613-00407	*4 INCH ELECTRICAL CONDUIT (BRIDGE) (SPECIAL)	5,352.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0850	613-01400	*4 INCH ELECTRICAL CONDUIT (PLASTIC)	2,574.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0855	613-04020	*HANGER SYSTEM	0.400	0.000		
			L S	0.000	0.00	
			40,000.00000	0.000		0.00
			CAT 0581	CURRENT AMT \$	65,756.00 \$	1,600.00 \$
CAT NO0582 COMCAST						
0860	613-00407	*4 INCH ELECTRICAL CONDUIT (BRIDGE) (SPECIAL)	669.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0865	613-01400	*4 INCH ELECTRICAL CONDUIT (PLASTIC)	586.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0870	613-04020	*HANGER SYSTEM	0.050	0.000		
			L S	0.000	0.00	
			40,000.00000	0.000		0.00
			CAT 0582	CURRENT AMT \$	9,530.00 \$	0.00 \$
CAT NO0583 ASPEN ELECTRIC						
0875	604-39010	MANHOLE SPECIAL (10 FOOT)	4.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0880	604-39011	MANHOLE SPECIAL (10 FOOT) (INSTALL ONLY)	2.000	0.000		
			EACH	1.000	1,600.00	
			1,600.00000	1.000		1,600.00
0885	613-00607	*6 INCH ELECTRICAL CONDUIT (BRIDGE) (SPECIAL)	2,676.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0890	613-01600	*6 INCH ELECTRICAL CONDUIT (PLASTIC)	2,497.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 19  
 ESTIMATE RUN 09/01/2005  
 13:50:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0583 ASPEN ELECTRIC						
0895	613-04020	*HANGER SYSTEM	0.200	0.000		
			L S	0.000	0.00	
			40,000.00000	0.000		0.00
			CAT 0583	CURRENT AMT \$	76,433.00 \$	1,600.00 \$
CAT NO0584 ASPEN WATER						
0900	619-00007	CONNECT TO EXISTING WATERLINE	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0905	619-06120	12 INCH DUCTILE IRON PIPE	125.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0910	619-75096	12 INCH GATE VALVE	1.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0915	619-75116	16 INCH GATE VALVE	1.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
			CAT 0584	CURRENT AMT \$	17,750.00 \$	0.00 \$
PROJECT TOTAL			CURRENT AMT \$	14,450,272.85 \$	513,182.63 \$	1,074,696.88