

ESTIMATE SUMMARY

14:21:11

CONTID: C15155R

ESTIMATE NO: 0009 PROG

SPEC YR: 2002

PCN: 15155R-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 278.( DAYS

TIME ALLOW: 1/21/20( FIXED COMPLETION DAT

Maroon Creek Bridge Const.

PERCENT TIME: 29.61

ORIG TIME ALLOW: 12/31/2( FIXED COMPLETION DAT

PROJECT NO: HB 0821-075

Maroon Creek Bridge Const.

NAME OF ROAD: 082A

PROJECT COUNTIES: PITKIN

CONTRACTOR:

BTE /ATKINSON J.V.

P.O. BOX 1944

PAY PERIOD ENDING 03/31/2006

DATE TIME STARTED 06/27/2005

DATE LET 05/19/2005

DATE WORK BEGAN 06/27/2005

DATE AWARDED 05/27/2005

DATE TIME STOPPED

DATE CONTRACT EXECUTED 06/27/2005

DATE ACCEPTED

GLENWOOD SPRINGS CO 81602 970 945 2431

DATE NOTICE TO PROCEED 06/27/2005

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 14,421,003.67 PARTICIPATING	\$ 3,373,813.43	\$ 380,197.71
AWARD PROJECT AMT: \$ 13,966,285.67 NON-PARTICIPATING	2,154,650.18	20,065.50
PERCENT COMPLETE: 38.34% TOTAL EARNINGS	5,528,463.61	400,263.21
FUNDS AVAILABLE: \$ 8,892,540.06 STOCKPILED MATERIALS	73,063.60	48,633.00
	GROSS EARNINGS	5,601,527.21
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-144,253.91	-12,007.90
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	5,457,273.30
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	5,457,273.30
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 436,888.31

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 04/06/2006

14:21:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			300,000.00000	1.000		300,000.00
0010	202-00001	REMOVAL OF STRUCTURE	4.000	4.000		
			EACH	0.000	0.00	
			600.00000	4.000		2,400.00
0015	202-00010	REMOVAL OF TREE	24.000	24.000		
			EACH	0.000	0.00	
			500.00000	24.000		12,000.00
0020	202-00035	REMOVAL OF PIPE	41.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0025	202-00090	*REMOVAL OF DELINEATOR	25.000	1.000		
			EACH	0.000	0.00	
			10.00000	1.000		10.00
0030	202-00210	REMOVAL OF CONCRETE PAVEMENT	685.000	474.500		
			SY	0.000	0.00	
			15.00000	474.500		7,117.50
0035	202-00220	REMOVAL OF ASPHALT MAT	3,720.000	0.000		
			SY	0.000	0.00	
			7.00000	0.000		0.00
0040	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	7,486.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
0045	202-00250	*REMOVAL OF PAVEMENT MARKING	4,525.000	4,525.000		
			SF	0.000	0.00	
			3.00000	4,525.000		13,575.00
0050	202-00400	REMOVAL OF BRIDGE	1.000	1.000		
			EACH	0.000	0.00	
			500,000.00000	1.000		500,000.00
0055	202-01000	REMOVAL OF FENCE	127.000	127.000		
			LF	0.000	0.00	
			7.00000	127.000		889.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3  
 ESTIMATE RUN 04/06/2006  
 14:21:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	332.000	332.000		
			LF	0.000	0.00	
			5.00000	332.000		1,660.00
0065	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	4,999.000	729.000		
			CY	0.000	0.00	
			21.00000	729.000		15,309.00
0070	203-00062	EMBANKMENT MATERIAL (COMPLETE IN PLACE) (SPECIAL)	2,934.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00
0075	203-00100	MUCK EXCAVATION	1,000.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00
0080	203-01100	PROOF ROLLING	10.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0085	203-01515	BACKHOE (LANDSCAPING)	50.000	4.750		
			HOUR	0.000	0.00	
			100.00000	4.750		475.00
0090	203-01555	DOZING (LANDSCAPING)	50.000	0.000		
			HOUR	0.000	0.00	
			150.00000	0.000		0.00
0095	203-01597	POTHOLING	50.000	36.000		
			HOUR	0.000	0.00	
			150.00000	36.000		5,400.00
0100	206-00000	STRUCTURE EXCAVATION	192.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
0105	206-00100	STRUCTURE BACKFILL (CLASS 1)	185.000	0.000		
			CY	0.000	0.00	
			55.00000	0.000		0.00
0110	207-00205	TOPSOIL	1,000.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4  
 ESTIMATE RUN 04/06/2006  
 14:21:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00006	EROSION LOG (SPECIAL)	310.000	104.000		
			LF	75.000	1,125.00	
			15.00000	179.000		2,685.00
0120	208-00020	SILT FENCE	1,200.000	1,098.000		
			LF	0.000	0.00	
			3.00000	1,098.000		3,294.00
0125	208-00021	SILT FENCE (REINFORCED)	1,031.000	1,031.000		
			LF	0.000	0.00	
			7.00000	1,031.000		7,217.00
0130	208-00030	SEDIMENT BASIN	2.000	2.000		
			EACH	0.000	0.00	
			5,000.00000	2.000		10,000.00
0135	208-00045	CONCRETE WASHOUT STRUCTURE	2.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0140	208-00050	STORM DRAIN INLET PROTECTION	6.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0145	208-00070	STABILIZED CONSTRUCTION ENTRANCE	2.000	1.000		
			EACH	0.000	0.00	
			5,000.00000	1.000		5,000.00
0150	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.000		
			L S	0.000	0.00	
			1,500.00000	0.000		0.00
0155	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.260		
			L S	0.030	30.00	
			1,000.00000	0.290		290.00
0160	210-00810	*RESET GROUND SIGN	11.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0165	210-04010	ADJUST MANHOLE	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5  
 ESTIMATE RUN 04/06/2006  
 14:21:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	212-00005	*SEEDING (NATIVE)	40.000	0.000		
			LB	0.000	0.00	
			80.00000	0.000		0.00
0175	212-00028	*SEEDING (WETLANDS)	0.200	0.000		
			ACRE	0.000	0.00	
			2,000.00000	0.000		0.00
0180	213-00004	*MULCHING (WEED FREE STRAW)	2.200	0.000		
			ACRE	0.000	0.00	
			1,000.00000	0.000		0.00
0185	213-00008	*MULCHING (WOOD CHIP)	518.000	0.000		
			CF	0.000	0.00	
			4.00000	0.000		0.00
0190	213-00061	*MULCH TACKIFIER	325.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0195	214-00215	*DECIDUOUS TREE (1.5 INCH CALIPER)	3.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0200	214-00220	*DECIDUOUS TREE (2 INCH CALIPER)	4.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0205	214-00508	*EVERGREEN TREE (8 FOOT) (BALL AND BURLAP)	9.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0210	214-00512	*EVERGREEN TREE (12 FOOT) (BALL AND BURLAP)	6.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0215	214-01015	*WILLOW CUTTINGS	600.000	0.000		
			EACH	0.000	0.00	
			2.00000	0.000		0.00
0220	304-06000	AGGREGATE BASE COURSE (CLASS 6)	1,413.390	177.750		
			TON	0.000	0.00	
			18.00000	177.750		3,199.50

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6  
 ESTIMATE RUN 04/06/2006  
 14:21:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	304-07000	AGGREGATE BASE COURSE (CLASS 7)	246.030	0.000		
			TON	0.000	0.00	
			30.00000	0.000		0.00
0230	403-34721	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 58-28)	1,217.530	80.280		
			TON	0.000	0.00	
			40.00000	80.280		3,211.20
0235	403-34771	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 76-28)	1,525.340	0.000		
			TON	0.000	0.00	
			60.00000	0.000		0.00
0240	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	391.000	0.000		
			GAL	0.000	0.00	
			4.00000	0.000		0.00
0245	504-08050	STONE LANDSCAPE WALL	700.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0250	514-00000	PIPE RAILING	176.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0255	601-01050	CONCRETE CLASS B (WALL)	74.000	0.000		
			CY	0.000	0.00	
			400.00000	0.000		0.00
0260	602-00000	*REINFORCING STEEL	11,888.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00
0265	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	676.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0270	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	65.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0275	603-05018	18 INCH REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7  
 ESTIMATE RUN 04/06/2006  
 14:21:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	603-05024	24 INCH REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0285	603-50012	12 INCH PLASTIC PIPE	119.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0290	604-00305	INLET TYPE C (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0290		MATERIAL ALLOWANCE STANDARD INLET GRATE WITH BOLTS		0.000		
			EACH	1.000	165.00	
			165.00000	1.000		165.00
0295	604-19005	INLET SPECIAL (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0300	604-26010	VANE GRATE INLET (DOUBLE) (10 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0300		MATERIAL ALLOWANCE 3-0 CAST IRON VANE GRATE & FRAME		0.000		
			EACH	4.000	1,640.00	
			410.00000	4.000		1,640.00
0305	604-30000	MANHOLE SLAB BASE (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0310	604-30010	MANHOLE SLAB BASE (10 FOOT)	4.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0315	604-39000	MANHOLE SPECIAL	1.000	0.000		
			EACH	0.000	0.00	
			15,000.00000	0.000		0.00
0315		MATERIAL ALLOWANCE WQV-FRAME GALV. C8X18.75		0.000		
			EACH	2.000	1,142.00	
			571.00000	2.000		1,142.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0315		MATERIAL ALLOWANCE WQV - CONTROL PLATE		0.000		
			EACH	2.000	720.00	
			360.00000	2.000		720.00
0315		MATERIAL ALLOWANCE WQV - SS SCREEN AND FRAME		0.000		
			EACH	2.000	2,396.00	
			1,198.00000	2.000		2,396.00
0315		MATERIAL ALLOWANCE WQV - SS SCREEN AND FRAME		0.000		
			EACH	1.000	300.00	
			300.00000	1.000		300.00
0320	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	288.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0325	606-00705	*GUARDRAIL TYPE 7 (SPECIAL)	175.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0330	606-00710	*GUARDRAIL TYPE 7 (STYLE CA)	135.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0335	606-01340	*END ANCHORAGE TYPE 3D	1.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0340	606-01370	*TRANSITION TYPE 3G	2.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0345	606-01380	*TRANSITION TYPE 3H	2.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0350	606-01385	*TRANSITION TYPE 3J	1.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0355	606-01390	*END ANCHORAGE TYPE 3K	1.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00



CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9  
 ESTIMATE RUN 04/06/2006  
 14:21:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0360	606-02003	*END ANCHORAGE (NONFLARED)	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0365	606-02005	*END ANCHORAGE (FLARED)	3.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0370	607-11525	*FENCE (PLASTIC)	2,505.500	2,505.500		
			LF	0.000	0.00	
			4.00000	2,505.500		10,022.00
0375	607-11580	*FENCE (TEMPORARY)	1,015.000	1,015.000		
			LF	0.000	0.00	
			13.00000	1,015.000		13,195.00
0380	607-11581	*FENCE (TEMPORARY) (SPECIAL)	650.000	648.000		
			LF	0.000	0.00	
			18.00000	648.000		11,664.00
0385	608-00026	CONCRETE BIKEWAY (6 INCH)	922.000	0.000		
			SY	0.000	0.00	
			25.00000	0.000		0.00
0390	609-20010	CURB TYPE 2 (SECTION B)	29.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0395	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	352.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0400	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	90.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0405	609-24003	GUTTER TYPE 2 (3 FOOT)	112.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0410	612-00001	*DELINEATOR (TYPE I)	16.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10  
 ESTIMATE RUN 04/06/2006  
 14:21:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0415	612-00002	*DELINEATOR (TYPE II)	27.000 EACH	0.000 0.000	0.00	0.00
			10.00000	0.000		0.00
0420	612-00003	*DELINEATOR (TYPE III)	4.000 EACH	0.000 0.000	0.00	0.00
			10.00000	0.000		0.00
0425	612-00021	DELINEATOR (TYPE I) (BARRIER)	9.000 EACH	0.000 0.000	0.00	0.00
			10.00000	0.000		0.00
0430	613-00075	*3/4 INCH ELECTRICAL CONDUIT	1,000.000 LF	0.000 0.000	0.00	0.00
			10.00000	0.000		0.00
0435	613-00602	*6 INCH ELECTRICAL CONDUIT (INSTALL ONLY)	1,037.000 LF	0.000 0.000	0.00	0.00
			10.00000	0.000		0.00
0440	613-01100	*1 INCH ELECTRICAL CONDUIT (PLASTIC)	1,120.000 LF	0.000 0.000	0.00	0.00
			9.00000	0.000		0.00
0445	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	162.000 LF	0.000 0.000	0.00	0.00
			15.00000	0.000		0.00
0450	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	100.000 LF	0.000 0.000	0.00	0.00
			20.00000	0.000		0.00
0455	613-01400	*4 INCH ELECTRICAL CONDUIT (PLASTIC)	1,537.000 LF	0.000 0.000	0.00	0.00
			6.00000	0.000		0.00
0460	613-10000	*WIRING	1.000 L S	0.000 0.000	0.00	0.00
			1,500.00000	0.000		0.00
0465	613-16000	*LUMINAIRE (SPECIAL)	42.000 EACH	0.000 0.000	0.00	0.00
			700.00000	0.000		0.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 11  
 ESTIMATE RUN 04/06/2006  
 14:21:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0470	613-30005	*LIGHT STANDARD AND LUMINAIRE (PEDESTRIAN)	1.000 EACH 3,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0475	613-40010	*LIGHT STANDARD FOUNDATION	1.000 EACH 1,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0480	613-50100	*LIGHTING CONTROL CENTER	1.000 EACH 7,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0485	614-00011	*SIGN PANEL (CLASS I)	28.000 SF 20.00000	0.000 0.000 0.000	0.00 0.00	0.00
0490	614-00200	*STEEL SIGN POST (U-2)	11.000 LF 20.00000	0.000 0.000 0.000	0.00 0.00	0.00
0495	614-01502	*STEEL SIGN SUPPORT (2-INCH ROUND) (POST & SOCKET)	52.000 LF 30.00000	0.000 0.000 0.000	0.00 0.00	0.00
0500	621-00200	HAUL ROAD	1.000 L S 150,000.00000	0.950 0.000 0.950	0.00	142,500.00
0505	623-09900	*SPRINKLER SYSTEM	1.000 L S 20,000.00000	0.000 0.000 0.000	0.00	0.00
0510	625-00000	*CONSTRUCTION SURVEYING	1.000 L S 120,000.00000	0.270 0.030 0.300	3,600.00	36,000.00
0515	626-00000	*MOBILIZATION	1.000 L S 200,000.00000	0.600 0.000 0.600	0.00	720,000.00
0520	626-01000	PUBLIC INFORMATION SERVICES	1.000 L S 5,000.00000	0.500 0.000 0.500	0.00	2,500.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 12  
 ESTIMATE RUN 04/06/2006  
 14:21:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0525	627-00005	*EPOXY PAVEMENT MARKING	103.000	73.500		
			GAL	0.000	0.00	
			120.00000	73.500		8,820.00
0530	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	295.000	208.000		
			SF	0.000	0.00	
			15.00000	208.000		3,120.00
0535	629-01001	SURVEY MONUMENT (TYPE 1)	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0540	630-00000	*FLAGGING	1,250.000	836.500		
			HOUR	8.000	240.00	
			30.00000	844.500		25,335.00
0545	630-00007	*TRAFFIC CONTROL INSPECTION	600.000	207.000		
			DAY	34.000	13,600.00	
			400.00000	241.000		96,400.00
0550	630-00012	*TRAFFIC CONTROL MANAGEMENT	50.000	29.000		
			DAY	1.000	500.00	
			500.00000	30.000		15,000.00
0555	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	4.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
0560	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	27.000	13.500		
			EACH	0.000	0.00	
			100.00000	13.500		1,350.00
0565	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	25.000	12.500		
			EACH	0.000	0.00	
			100.00000	12.500		1,250.00
0570	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000	2.000		
			EACH	0.000	0.00	
			100.00000	2.000		200.00
0575	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	710.000	224.750		
			SF	0.000	0.00	
			25.00000	224.750		5,618.75

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 13  
 ESTIMATE RUN 04/06/2006  
 14:21:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0580	630-80360	*DRUM CHANNELIZING DEVICE	25.000	12.500		
			EACH	0.000	0.00	
			60.00000	12.500		750.00
0585	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	21.000	10.500		
			EACH	0.000	0.00	
			70.00000	10.500		735.00
0590	630-80370	CONCRETE BARRIER (TEMPORARY)	1,872.000	936.000		
			LF	0.000	0.00	
			15.00000	936.000		14,040.00
0595	630-80380	*TRAFFIC CONE	120.000	60.000		
			EACH	0.000	0.00	
			15.00000	60.000		900.00
0600	630-85006	*IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY)	2.000	1.000		
			EACH	0.000	0.00	
			4,000.00000	1.000		4,000.00
0605	630-86810	*TRAFFIC SIGNAL (TEMPORARY)	1.000	1.000		
			EACH	0.000	0.00	
			40,000.00000	1.000		40,000.00
0610	700-70010	F/A MINOR CONTRACT REVISIONS	185,540.370	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0615	700-70011	F/A PARTNERING	5,000.000	1,300.000		
			F A	0.000	0.00	
			1.00000	1,300.000		1,300.00
0620	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	6,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0625	700-70022	F/A OJT COLORADO TRAINING PROGRAM	5,250.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0630	700-70023	F/A ON-THE-JOB TRAINEE	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 14  
 ESTIMATE RUN 04/06/2006  
 14:21:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0635	700-70025	F/A QUALITY INCENTIVE PAYMENT	66,637.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0640	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0645	700-70050	F/A REMOVAL	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0920	613-00601	*6 INCH ELECTRICAL CONDUIT (JACKED)	93.000	93.000		
			LF	0.000	0.00	
			93.00000	93.000		8,649.00
0925	700-70035	F/A CO-003, MCR LI 01 - OPTICON INSTALLATION	505.140	505.140		
			F A	0.000	0.00	
			1.00000	505.140		505.14
0935	700-70035	F/A CO-003, MCR LI 02- WETLANDS PROTECTION	3,988.160	3,988.160		
			F A	0.000	0.00	
			1.00000	3,988.160		3,988.16
0940	613-00601	6 INCH ELECTRICAL CONDUIT (JACKED) CO-004 INSTALLATION OF HOLY CROSS CONDUITS	180.000	180.000		
			LF	0.000	0.00	
			138.00000	180.000		24,840.00
0945	900-00010	ADDED ITEM (HOUR)/ CO-005, MCR LI-04 - LABORER	200.000	53.500		
			HOUR	14.500	594.50	
			41.00000	68.000		2,788.00
0950	900-00010	ADDED ITEM (HOUR)/ CO-005, MCR LI 05 - CARPENTER	200.000	15.000		
			HOUR	8.000	376.00	
			47.00000	23.000		1,081.00
0955	900-00010	*ADDED ITEM (HOUR)/ CO-005, MCR LI 06 - TRUCK (DUMP) (W/OPERATOR)	100.000	11.500		
			HOUR	0.000	0.00	
			83.00000	11.500		954.50
0960	900-00010	ADDED ITEM (HOUR)/ CO-005, MCR LI 07 - LOADER (RUBBER TIRE) (W/OPERATOR)	100.000	4.500		
			HOUR	0.000	0.00	
			86.55000	4.500		389.48

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 15  
 ESTIMATE RUN 04/06/2006  
 14:21:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0965	900-00010	ADDED ITEM (HOUR)/ CO-005, MCR LI 08 - PICKUP	200.000	0.000			
			HOUR	0.000	0.00		
			9.66000	0.000		0.00	
0970	900-00010	ADDED ITEM (HOUR)/ CO-005, MCR LI 09 - BACKHOE (W/OPERATOR)	100.000	12.000			
			HOUR	0.000	0.00		
			100.00000	12.000		1,200.00	
0975	206-00065	STRUCTURE BACKFILL (FLOW-FILL) CO 006, MCR LI 10	197.000	80.000			
			CY	0.000	0.00		
			103.50000	80.000		8,280.00	
0980	700-70035	F/A CO-007, MCR LI 11- CHATFIELD ACCESS IMPROVEMENTS BTE F/A 3	1,799.860	1,799.860			
			F A	0.000	0.00		
			1.00000	1,799.860		1,799.86	
0985	700-70035	F/A CO-008 - 6 INCH ELECTRICAL CONDUIT (INSTALL ONLY, F/A)	12,268.970	12,268.970			
			F A	0.000	0.00		
			1.00000	12,268.970		12,268.97	
0990	900-00014	ADDED ITEM (LUMP SUM)/ CO-010 - UTILITY DELAY REIMBURSEMENT	1.000	1.000			
			L S	0.000	0.00		
			26,759.00000	1.000		26,759.00	
0995	700-70035	F/A CO-011, MCR LI 12 - CONCRETE DIVERSION DITCH AT ABUTMENT 1	3,048.310	3,048.310			
			F A	0.000	0.00		
			1.00000	3,048.310		3,048.31	
1020	700-70035	F/A CO-015, MCR LI 13 - PEDESTRIAN PATH ICE/SNOW REMOVAL	3,526.810	3,526.810			
			F A	0.000	0.00		
			1.00000	3,526.810		3,526.81	
			CAT 0200	CURRENT AMT \$	4,124,139.64 \$	26,428.50 \$	2,156,873.18
CAT NO0300 H-09-E STRUCTURE							
0650	206-00000	STRUCTURE EXCAVATION	5,367.000	5,367.000			
			CY	0.000	0.00		
			40.00000	5,367.000		214,680.00	
0655	206-00200	STRUCTURE BACKFILL (CLASS 2)	1,677.000	1,100.000			
			CY	0.000	0.00		
			60.00000	1,100.000		66,000.00	

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 16  
 ESTIMATE RUN 04/06/2006  
 14:21:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 H-09-E STRUCTURE						
0660	206-00360	MECHANICAL REINFORCEMENT OF SOIL	831.000 CY	0.000 0.000	0.00	0.00
			58.00000	0.000		0.00
0665	206-01781	SHORING (AREA 1)	1.000 L S	1.000 0.000	0.00	0.00
			90,000.00000	1.000		90,000.00
0670	206-01782	SHORING (AREA 2)	1.000 L S	1.000 0.000	0.00	0.00
			50,000.00000	1.000		50,000.00
0675	206-01783	SHORING (AREA 3)	1.000 L S	1.000 0.000	0.00	0.00
			50,000.00000	1.000		50,000.00
0680	206-01784	SHORING (AREA 4)	1.100 L S	1.000 0.000	0.00	0.00
			40,000.00000	1.000		40,000.00
0685	403-34771	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 76-28)	579.000 TON	0.000 0.000	0.00	0.00
			60.00000	0.000		0.00
0690	503-00054	*DRILLED CAISSON (54 INCH)	848.160 LF	848.160 0.000	0.00	0.00
			800.00000	848.160		678,528.00
0695	503-01080	*MICROPILE (8 INCH)	4,645.000 LF	2,792.520 366.480	63,950.76	63,950.76
			174.50000	3,159.000		551,245.50
0700	503-02000	*VERIFICATION TEST PILE	2.000 EACH	2.000 0.000	0.00	0.00
			20,000.00000	2.000		40,000.00
0705	512-00103	BEARING DEVICE (TYPE III)	4.000 EACH	0.000 0.000	0.00	0.00
			8,500.00000	0.000		0.00
0705		MATERIAL ALLOWANCE BEARING DEVICE (TYPE III) ASSEMBLY		0.000 4.000		25,080.00
			6,270.00000	4.000		25,080.00



CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 17  
 ESTIMATE RUN 04/06/2006  
 14:21:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 H-09-E STRUCTURE						
0710	513-00690	BRIDGE DRAIN (SPECIAL)	45.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0710		MATERIAL ALLOWANCE BRIDGE DRAIN - FRAME & GRATING		0.000		
			EACH	45.000	15,300.00	
			340.00000	45.000		15,300.00
0715	514-00000	PIPE RAILING	707.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0720	515-00120	WATERPROOFING (MEMBRANE)	3,500.000	0.000		
			SY	0.000	0.00	
			7.00000	0.000		0.00
0725	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	140.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0730	601-03040	CONCRETE CLASS D (BRIDGE)	3,523.000	1,152.300		
			CY	338.610	237,027.00	
			700.00000	1,490.910		1,043,637.00
0735	601-03540	CONCRETE CLASS DT (DECK TOPPING)	81.000	0.000		
			CY	0.000	0.00	
			500.00000	0.000		0.00
0740	601-05045	CONCRETE CLASS S40	3,856.000	0.000		
			CY	0.000	0.00	
			480.00000	0.000		0.00
0740		MATERIAL ALLOWANCE STRUCTURAL CONCRETE COATING (PRIMER)		75.000		
			EACH	0.000	0.00	
			69.00000	75.000		5,175.00
0740		MATERIAL ALLOWANCE STRUCTURAL CONCRETE COATING		260.000		
			EACH	0.000	0.00	
			74.06000	260.000		19,255.60
0740		MATERIAL ALLOWANCE ALUMINUM ACCESS DOOR W/ GALV FRAME		0.000		
			EACH	2.000	1,890.00	
			945.00000	2.000		1,890.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 18  
 ESTIMATE RUN 04/06/2006  
 14:21:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 H-09-E STRUCTURE						
0745	602-00000	*REINFORCING STEEL	687,890.000	288,005.100		
			LB	36,631.000	36,631.00	
			1.00000	324,636.100		324,636.10
0750	602-00020	*REINFORCING STEEL (EPOXY COATED)	651,195.000	0.000		
			LB	36,899.000	39,481.93	
			1.07000	36,899.000		39,481.93
0755	606-10705	BRIDGE RAIL TYPE 7 (SPECIAL)	707.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0760	606-11030	*BRIDGE RAIL TYPE 10M	707.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
0765	613-00407	*4 INCH ELECTRICAL CONDUIT (BRIDGE) (SPECIAL)	2,007.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0770	613-00608	*6 INCH ELECTRICAL CONDUIT (BRIDGE) (INSTALL ONLY)	1,338.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0775	613-01100	*1 INCH ELECTRICAL CONDUIT (PLASTIC)	308.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0780	613-01150	*1-1/2 INCH ELECTRICAL CONDUIT (PLASTIC)	707.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0785	613-04020	*HANGER SYSTEM	0.250	0.000		
			L S	0.000	0.00	
			40,000.00000	0.000		0.00
0790	618-00002	PRESTRESSING STEEL WIRE OR STRAND	15,049.000	0.000		
			MKFT	0.000	0.00	
			49.00000	0.000		0.00
0795	618-00005	PRESTRESSING STEEL BAR	275.000	0.000		
			MKFT	0.000	0.00	
			300.00000	0.000		0.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 19  
 ESTIMATE RUN 04/06/2006  
 14:21:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 H-09-E STRUCTURE						
0800	626-00010	ERECTION EQUIPMENT	1.000	0.000		
			L S	0.000	0.00	
			800,000.00000	0.000		0.00
0930	700-70035	F/A CO-003, MCR LI 03 - PEDESTRIAN PATH SAFETY IMPROVEMENTS	5,497.880	5,497.880		
			F A	0.000	0.00	
			1.00000	5,497.880		5,497.88
1025	700-70035	F/A CO-017 MCR LI 14 - ABUTMENT 1 AND 4 DRAINS	6,700.000	0.000		
			F A	3,107.020	3,107.02	
			1.00000	3,107.020		3,107.02
			CAT 0300	CURRENT AMT \$	9,864,995.03 \$	422,467.71 \$ 3,263,514.03
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0805	620-00005	FIELD OFFICE (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			165,000.00000	1.000		165,000.00
0810	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
			EACH	0.000	0.00	
			50,000.00000	0.000		0.00
0815	620-00020	SANITARY FACILITY	2.000	2.000		
			EACH	0.000	0.00	
			6,000.00000	2.000		12,000.00
			CAT 0400	CURRENT AMT \$	227,000.00 \$	0.00 \$ 177,000.00
CAT NO0580 HOLY CROSS ENERGY						
0820	613-00602	*6 INCH ELECTRICAL CONDUIT (INSTALL ONLY)	464.000	94.000		
			LF	0.000	0.00	
			10.00000	94.000		940.00
0825	613-00608	*6 INCH ELECTRICAL CONDUIT (BRIDGE) (INSTALL ONLY)	1,338.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0830	613-04020	*HANGER SYSTEM	0.100	0.000		
			L S	0.000	0.00	
			40,000.00000	0.000		0.00
			CAT 0580	CURRENT AMT \$	35,400.00 \$	0.00 \$ 940.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 20  
 ESTIMATE RUN 04/06/2006  
 14:21:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0581 QWEST COMMUNICATIONS						
0835	202-00001	REMOVAL OF STRUCTURE	1.000 EACH 600.00000	0.000 0.000 0.000	0.00 0.00	0.00
0840	604-39011	MANHOLE SPECIAL (10 FOOT) (INSTALL ONLY)	1.000 EACH 1,600.00000	1.000 0.000 1.000	0.00 0.00	1,600.00
0845	613-00407	*4 INCH ELECTRICAL CONDUIT (BRIDGE) (SPECIAL)	5,352.000 LF 6.00000	0.000 0.000 0.000	0.00 0.00	0.00
0850	613-01400	*4 INCH ELECTRICAL CONDUIT (PLASTIC)	2,574.000 LF 6.00000	0.000 0.000 0.000	0.00 0.00	0.00
0855	613-04020	*HANGER SYSTEM	0.400 L S 40,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
			CAT 0581	CURRENT AMT \$	65,756.00 \$	0.00 \$ 1,600.00
CAT NO0582 COMCAST						
0860	613-00407	*4 INCH ELECTRICAL CONDUIT (BRIDGE) (SPECIAL)	669.000 LF 6.00000	0.000 0.000 0.000	0.00 0.00	0.00
0865	613-01400	*4 INCH ELECTRICAL CONDUIT (PLASTIC)	586.000 LF 6.00000	0.000 0.000 0.000	0.00 0.00	0.00
0870	613-04020	*HANGER SYSTEM	0.050 L S 40,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
			CAT 0582	CURRENT AMT \$	9,530.00 \$	0.00 \$ 0.00
CAT NO0583 ASPEN ELECTRIC						
0875	604-39010	MANHOLE SPECIAL (10 FOOT)	4.000 EACH 4,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0880	604-39011	MANHOLE SPECIAL (10 FOOT) (INSTALL ONLY)	2.000 EACH 1,600.00000	1.000 0.000 1.000	0.00 0.00	1,600.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 21  
 ESTIMATE RUN 04/06/2006  
 14:21:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0583 ASPEN ELECTRIC							
0885	613-00607	*6 INCH ELECTRICAL CONDUIT (BRIDGE) (SPECIAL)	2,676.000	0.000			
			LF	0.000	0.00		
			10.00000	0.000		0.00	
0890	613-01600	*6 INCH ELECTRICAL CONDUIT (PLASTIC)	2,497.000	0.000			
			LF	0.000	0.00		
			9.00000	0.000		0.00	
0895	613-04020	*HANGER SYSTEM	0.200	0.000			
			L S	0.000	0.00		
			40,000.00000	0.000		0.00	
			CAT 0583	CURRENT AMT \$	76,433.00 \$	0.00 \$	1,600.00
CAT NO0584 ASPEN WATER							
0900	619-00007	CONNECT TO EXISTING WATERLINE	1.000	0.000			
			EACH	0.000	0.00		
			2,000.00000	0.000		0.00	
0905	619-06120	12 INCH DUCTILE IRON PIPE	125.000	0.000			
			LF	0.000	0.00		
			70.00000	0.000		0.00	
0910	619-75096	12 INCH GATE VALVE	1.000	0.000			
			EACH	0.000	0.00		
			3,000.00000	0.000		0.00	
0915	619-75116	16 INCH GATE VALVE	1.000	0.000			
			EACH	0.000	0.00		
			4,000.00000	0.000		0.00	
			CAT 0584	CURRENT AMT \$	17,750.00 \$	0.00 \$	0.00
			PROJECT TOTAL	CURRENT AMT \$	14,421,003.67 \$	448,896.21 \$	5,601,527.21