

ESTIMATE SUMMARY

11:55:37

CONTID: C15155R

ESTIMATE NO: 0040 PROG

SPEC YR: 2002

PCN: 15155R-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 1178. DAYS

TIME ALLOW: 9/26/20( FIXED COMPLETION DAT

Maroon Creek Bridge Const.

PERCENT TIME: 99.16

ORIG TIME ALLOW: 12/31/2( FIXED COMPLETION DAT

PROJECT NO: HB 0821-075

Maroon Creek Bridge Const.

NAME OF ROAD: 082A

PROJECT COUNTIES: PITKIN

CONTRACTOR:

BTE /ATKINSON J.V.

P.O. BOX 1944

PAY PERIOD ENDING 09/26/2008

DATE TIME STARTED 06/27/2005

DATE LET 05/19/2005

DATE WORK BEGAN 06/27/2005

DATE AWARDED 05/27/2005

DATE TIME STOPPED 09/16/2008

DATE CONTRACT EXECUTED 06/27/2005

DATE ACCEPTED 09/16/2008

GLENWOOD SPRINGS CO 81602 970 945 2431

DATE NOTICE TO PROCEED 06/27/2005

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 15,118,258.25 PARTICIPATING	\$ 10,702,834.41	\$ 150,399.25
AWARD PROJECT AMT:	\$ 13,966,285.67 NON-PARTICIPATING	4,415,423.87	-799.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	15,118,258.28	149,600.25
FUNDS AVAILABLE:	\$ -0.03 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	15,118,258.28	149,600.25
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-14,411.17	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	15,103,847.11	149,600.25
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	15,103,847.11	149,600.25
	OTHER ADJUSTMENTS	0.00	0.00
		-----	
		PAYMENT DUE	\$ 149,600.25

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0040

Page 2  
 ESTIMATE RUN 09/26/2008  
 11:55:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			300,000.00000	1.000		300,000.00
0010	202-00001	REMOVAL OF STRUCTURE	4.000	4.000		
			EACH	0.000	0.00	
			600.00000	4.000		2,400.00
0015	202-00010	REMOVAL OF TREE	30.000	30.000		
			EACH	0.000	0.00	
			500.00000	30.000		15,000.00
0020	202-00035	REMOVAL OF PIPE	41.000	41.000		
			LF	0.000	0.00	
			100.00000	41.000		4,100.00
0025	202-00090	*REMOVAL OF DELINEATOR	1.000	1.000		
			EACH	0.000	0.00	
			10.00000	1.000		10.00
0030	202-00210	REMOVAL OF CONCRETE PAVEMENT	786.500	786.500		
			SY	0.000	0.00	
			15.00000	786.500		11,797.50
0035	202-00220	REMOVAL OF ASPHALT MAT	729.000	729.000		
			SY	0.000	0.00	
			7.00000	729.000		5,103.00
0040	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	0.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
0045	202-00250	*REMOVAL OF PAVEMENT MARKING	4,489.000	4,489.000		
			SF	0.000	0.00	
			3.00000	4,489.000		13,467.00
0050	202-00400	REMOVAL OF BRIDGE	1.000	1.000		
			EACH	0.000	0.00	
			500,000.00000	1.000		500,000.00
0055	202-01000	REMOVAL OF FENCE	127.000	127.000		
			LF	0.000	0.00	
			7.00000	127.000		889.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0040

Page 3  
 ESTIMATE RUN 09/26/2008  
 11:55:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	332.000	332.000		
			LF	0.000	0.00	
			5.00000	332.000		1,660.00
0065	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	4,551.000	4,551.000		
			CY	0.000	0.00	
			21.00000	4,551.000		95,571.00
0070	203-00062	EMBANKMENT MATERIAL (COMPLETE IN PLACE) (SPECIAL)	2,934.000	2,934.000		
			CY	0.000	0.00	
			30.00000	2,934.000		88,020.00
0075	203-00100	MUCK EXCAVATION	32.000	32.000		
			CY	0.000	0.00	
			30.00000	32.000		960.00
0080	203-01100	PROOF ROLLING	0.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0085	203-01515	BACKHOE (LANDSCAPING)	75.750	75.750		
			HOUR	0.000	0.00	
			100.00000	75.750		7,575.00
0090	203-01555	DOZING (LANDSCAPING)	1.000	1.000		
			HOUR	0.000	0.00	
			150.00000	1.000		150.00
0095	203-01597	POTHOLING	273.500	273.500		
			HOUR	0.000	0.00	
			150.00000	273.500		41,025.00
0100	206-00000	STRUCTURE EXCAVATION	192.000	192.000		
			CY	0.000	0.00	
			40.00000	192.000		7,680.00
0105	206-00100	STRUCTURE BACKFILL (CLASS 1)	185.000	185.000		
			CY	0.000	0.00	
			55.00000	185.000		10,175.00
0110	207-00205	TOPSOIL	405.000	405.000		
			CY	0.000	0.00	
			20.00000	405.000		8,100.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0040

Page 4  
 ESTIMATE RUN 09/26/2008  
 11:55:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00006	EROSION LOG (SPECIAL)	2,130.000	2,130.000		
			LF	0.000	0.00	
			15.00000	2,130.000		31,950.00
0120	208-00020	SILT FENCE	2,872.000	2,872.000		
			LF	0.000	0.00	
			3.00000	2,872.000		8,616.00
0125	208-00021	SILT FENCE (REINFORCED)	1,306.000	1,306.000		
			LF	0.000	0.00	
			7.00000	1,306.000		9,142.00
0130	208-00030	SEDIMENT BASIN	2.000	2.000		
			EACH	0.000	0.00	
			5,000.00000	2.000		10,000.00
0135	208-00045	CONCRETE WASHOUT STRUCTURE	2.000	2.000		
			EACH	0.000	0.00	
			5,000.00000	2.000		10,000.00
0140	208-00050	STORM DRAIN INLET PROTECTION	0.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0145	208-00070	STABILIZED CONSTRUCTION ENTRANCE	1.000	1.000		
			EACH	0.000	0.00	
			5,000.00000	1.000		5,000.00
0150	208-00100	SEDIMENT REMOVAL AND DISPOSAL	0.000	0.000		
			L S	0.000	0.00	
			1,500.00000	0.000		0.00
0155	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			1,000.00000	1.000		1,000.00
0160	210-00810	*RESET GROUND SIGN	0.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0165	210-04010	ADJUST MANHOLE	1.000	1.000		
			EACH	0.000	0.00	
			500.00000	1.000		500.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0040

Page 5  
 ESTIMATE RUN 09/26/2008  
 11:55:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	212-00005	*SEEDING (NATIVE)	10.450	10.450		
			LB	0.000	0.00	
			80.00000	10.450		836.00
0175	212-00028	*SEEDING (WETLANDS)	0.270	0.270		
			ACRE	0.000	0.00	
			2,000.00000	0.270		540.00
0180	213-00004	*MULCHING (WEED FREE STRAW)	0.760	0.760		
			ACRE	0.000	0.00	
			1,000.00000	0.760		760.00
0185	213-00008	*MULCHING (WOOD CHIP)	0.000	0.000		
			CF	0.000	0.00	
			4.00000	0.000		0.00
0190	213-00061	*MULCH TACKIFIER	93.000	93.000		
			LB	0.000	0.00	
			2.00000	93.000		186.00
0195	214-00215	*DECIDUOUS TREE (1.5 INCH CALIPER)	0.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0200	214-00220	*DECIDUOUS TREE (2 INCH CALIPER)	0.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0205	214-00508	*EVERGREEN TREE (8 FOOT) (BALL AND BURLAP)	0.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0210	214-00512	*EVERGREEN TREE (12 FOOT) (BALL AND BURLAP)	0.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0215	214-01015	*WILLOW CUTTINGS	600.000	600.000		
			EACH	0.000	0.00	
			2.00000	600.000		1,200.00
0220	304-06000	AGGREGATE BASE COURSE (CLASS 6)	529.560	529.560		
			TON	0.000	0.00	
			18.00000	529.560		9,532.08

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0040

Page 6  
 ESTIMATE RUN 09/26/2008  
 11:55:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	304-07000	AGGREGATE BASE COURSE (CLASS 7)	51.410	51.410		
			TON	0.000	0.00	
			30.00000	51.410		1,542.30
0230	403-34721	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 58-28)	199.610	199.610		
			TON	0.000	0.00	
			40.00000	199.610		7,984.40
0235	403-34771	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 76-28)	0.000	0.000		
			TON	0.000	0.00	
			60.00000	0.000		0.00
0240	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	0.000	0.000		
			GAL	0.000	0.00	
			4.00000	0.000		0.00
0245	504-08050	*STONE LANDSCAPE WALL	700.000	700.000		
			SF	0.000	0.00	
			15.00000	700.000		10,500.00
0250	514-00000	PIPE RAILING	142.000	142.000		
			LF	0.000	0.00	
			100.00000	142.000		14,200.00
0250		MATERIAL ALLOWANCE PIPE RAILING		0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
0255	601-01050	CONCRETE CLASS B (WALL)	83.300	83.300		
			CY	0.000	0.00	
			400.00000	83.300		33,320.00
0260	602-00000	*REINFORCING STEEL	11,888.000	11,888.000		
			LB	0.000	0.00	
			1.00000	11,888.000		11,888.00
0265	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	629.000	629.000		
			LF	0.000	0.00	
			50.00000	629.000		31,450.00
0270	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	0.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0040

Page 7  
 ESTIMATE RUN 09/26/2008  
 11:55:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	603-05018	18 INCH REINFORCED CONCRETE END SECTION	0.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0280	603-05024	24 INCH REINFORCED CONCRETE END SECTION	0.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0285	603-50012	12 INCH PLASTIC PIPE	119.180	119.180		
			LF	0.000	0.00	
			20.00000	119.180		2,383.60
0290	604-00305	INLET TYPE C (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
0290		MATERIAL ALLOWANCE STANDARD INLET GRATE WITH BOLTS		0.000		
			EACH	0.000	0.00	
			165.00000	0.000		0.00
0295	604-19005	INLET SPECIAL (5 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			2,000.00000	2.000		4,000.00
0300	604-26010	VANE GRATE INLET (DOUBLE) (10 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			4,000.00000	2.000		8,000.00
0300		MATERIAL ALLOWANCE 3-0 CAST IRON VANE GRATE & FRAME		0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00
0305	604-30000	MANHOLE SLAB BASE (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
0310	604-30010	MANHOLE SLAB BASE (10 FOOT)	4.000	4.000		
			EACH	0.000	0.00	
			1,200.00000	4.000		4,800.00
0315	604-39000	MANHOLE SPECIAL	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0040

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0315		MATERIAL ALLOWANCE WQV-FRAME GALV. C8X18.75		0.000		
			EACH	0.000	0.00	
			571.00000	0.000		0.00
0315		MATERIAL ALLOWANCE WQV - CONTROL PLATE		0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00
0315		MATERIAL ALLOWANCE WQV - SS SCREEN AND FRAME		0.000		
			EACH	0.000	0.00	
			1,198.00000	0.000		0.00
0315		MATERIAL ALLOWANCE WQV - SS SCREEN AND FRAME		0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0320	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	0.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0325	606-00705	*GUARDRAIL TYPE 7 (SPECIAL)	168.500	168.500		
			LF	0.000	0.00	
			50.00000	168.500		8,425.00
0330	606-00710	*GUARDRAIL TYPE 7 (STYLE CA)	0.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0335	606-01340	*END ANCHORAGE TYPE 3D	0.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0340	606-01370	*TRANSITION TYPE 3G	0.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0345	606-01380	*TRANSITION TYPE 3H	0.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0350	606-01385	*TRANSITION TYPE 3J	0.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00



CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0040

Page 9  
 ESTIMATE RUN 09/26/2008  
 11:55:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0355	606-01390	*END ANCHORAGE TYPE 3K	0.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0360	606-02003	*END ANCHORAGE (NONFLARED)	0.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0365	606-02005	*END ANCHORAGE (FLARED)	0.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0370	607-11525	*FENCE (PLASTIC)	3,903.500	3,903.500		
			LF	0.000	0.00	
			4.00000	3,903.500		15,614.00
0375	607-11580	*FENCE (TEMPORARY)	1,015.000	1,015.000		
			LF	0.000	0.00	
			13.00000	1,015.000		13,195.00
0380	607-11581	*FENCE (TEMPORARY) (SPECIAL)	648.000	648.000		
			LF	0.000	0.00	
			18.00000	648.000		11,664.00
0385	608-00026	CONCRETE BIKEWAY (6 INCH)	1,045.300	1,045.300		
			SY	0.000	0.00	
			25.00000	1,045.300		26,132.50
0390	609-20010	CURB TYPE 2 (SECTION B)	0.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0395	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	0.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0400	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	0.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0405	609-24003	GUTTER TYPE 2 (3 FOOT)	0.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0040

Page 10  
 ESTIMATE RUN 09/26/2008  
 11:55:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0410	612-00001	*DELINEATOR (TYPE I)	0.000 EACH	0.000 0.000	0.00	0.00
			10.00000	0.000		0.00
0415	612-00002	*DELINEATOR (TYPE II)	0.000 EACH	0.000 0.000	0.00	0.00
			10.00000	0.000		0.00
0420	612-00003	*DELINEATOR (TYPE III)	0.000 EACH	0.000 0.000	0.00	0.00
			10.00000	0.000		0.00
0425	612-00021	DELINEATOR (TYPE I) (BARRIER)	0.000 EACH	0.000 0.000	0.00	0.00
			10.00000	0.000		0.00
0430	613-00075	*3/4 INCH ELECTRICAL CONDUIT	855.000 LF	855.000 0.000	0.00	8,550.00
			10.00000	855.000		8,550.00
0435	613-00602	*6 INCH ELECTRICAL CONDUIT (INSTALL ONLY) CO 008	879.000 LF	879.000 0.000	0.00	8,790.00
			10.00000	879.000		8,790.00
0440	613-01100	*1 INCH ELECTRICAL CONDUIT (PLASTIC)	1,388.000 LF	1,388.000 0.000	0.00	12,492.00
			9.00000	1,388.000		12,492.00
0445	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	160.000 LF	160.000 0.000	0.00	2,400.00
			15.00000	160.000		2,400.00
0450	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	80.000 LF	80.000 0.000	0.00	1,600.00
			20.00000	80.000		1,600.00
0455	613-01400	*4 INCH ELECTRICAL CONDUIT (PLASTIC)	1,680.000 LF	1,680.000 0.000	0.00	10,080.00
			6.00000	1,680.000		10,080.00
0460	613-10000	*WIRING	1.000 L S	1.000 0.000	0.00	1,500.00
			1,500.00000	1.000		1,500.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0040

Page 11  
 ESTIMATE RUN 09/26/2008  
 11:55:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0465	613-16000	*LUMINAIRE (SPECIAL)	42.000	42.000		
			EACH	0.000	0.00	
			700.00000	42.000		29,400.00
0470	613-30005	*LIGHT STANDARD AND LUMINAIRE (PEDESTRIAN)	1.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00
0475	613-40010	*LIGHT STANDARD FOUNDATION	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0480	613-50100	*LIGHTING CONTROL CENTER	1.000	1.000		
			EACH	0.000	0.00	
			7,000.00000	1.000		7,000.00
0485	614-00011	*SIGN PANEL (CLASS I)	0.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0490	614-00200	*STEEL SIGN POST (U-2)	0.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0495	614-01502	*STEEL SIGN SUPPORT (2-INCH ROUND) (POST & SOCKET)	0.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0500	621-00200	*HAUL ROAD	1.000	1.000		
			L S	0.000	0.00	
			150,000.00000	1.000		150,000.00
0505	623-09900	*SPRINKLER SYSTEM	0.000	0.000		
			L S	0.000	0.00	
			20,000.00000	0.000		0.00
0510	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			120,000.00000	1.000		120,000.00
0515	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			,200,000.00000	1.000		1,200,000.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0040

Page 12  
 ESTIMATE RUN 09/26/2008  
 11:55:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0520	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0525	627-00005	*EPOXY PAVEMENT MARKING	73.500	73.500		
			GAL	0.000	0.00	
			120.00000	73.500		8,820.00
0530	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	208.000	208.000		
			SF	0.000	0.00	
			15.00000	208.000		3,120.00
0535	629-01001	SURVEY MONUMENT (TYPE 1)	0.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0540	630-00000	*FLAGGING	1,283.000	1,283.000		
			HOUR	0.000	0.00	
			30.00000	1,283.000		38,490.00
0545	630-00007	*TRAFFIC CONTROL INSPECTION	1,002.000	1,002.000		
			DAY	0.000	0.00	
			400.00000	1,002.000		400,800.00
0550	630-00012	*TRAFFIC CONTROL MANAGEMENT	56.000	56.000		
			DAY	0.000	0.00	
			500.00000	56.000		28,000.00
0555	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	4.000	4.000		
			EACH	0.000	0.00	
			1,000.00000	4.000		4,000.00
0560	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	27.000	27.000		
			EACH	0.000	0.00	
			100.00000	27.000		2,700.00
0565	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	27.000	27.000		
			EACH	0.000	0.00	
			100.00000	27.000		2,700.00
0570	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C) CO 021	8.000	8.000		
			EACH	0.000	0.00	
			100.00000	8.000		800.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0040

Page 13  
 ESTIMATE RUN 09/26/2008  
 11:55:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0575	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	539.500	539.500		
			SF	0.000	0.00	
			25.00000	539.500		13,487.50
0580	630-80360	*DRUM CHANNELIZING DEVICE	25.000	25.000		
			EACH	0.000	0.00	
			60.00000	25.000		1,500.00
0585	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	20.000	20.000		
			EACH	0.000	0.00	
			70.00000	20.000		1,400.00
0590	630-80370	CONCRETE BARRIER (TEMPORARY)	2,167.200	2,167.200		
			LF	0.000	0.00	
			15.00000	2,167.200		32,508.00
0595	630-80380	*TRAFFIC CONE	120.000	120.000		
			EACH	0.000	0.00	
			15.00000	120.000		1,800.00
0600	630-85006	*IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY)	2.000	2.000		
			EACH	0.000	0.00	
			4,000.00000	2.000		8,000.00
0605	630-86810	*TRAFFIC SIGNAL (TEMPORARY)	1.000	1.000		
			EACH	0.000	0.00	
			40,000.00000	1.000		40,000.00
0610	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0615	700-70011	F/A PARTNERING	1,300.000	1,300.000		
			F A	0.000	0.00	
			1.00000	1,300.000		1,300.00
0620	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0625	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0040

Page 14  
 ESTIMATE RUN 09/26/2008  
 11:55:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0630	700-70023	F/A ON-THE-JOB TRAINEE	3,368.000	3,368.000		
			F A	0.000	0.00	
			1.00000	3,368.000		3,368.00
0635	700-70025	F/A QUALITY INCENTIVE PAYMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0640	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0645	700-70050	F/A REMOVAL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0920	613-00601	*6 INCH ELECTRICAL CONDUIT (JACKED) CO 2 WORK FOR HOLY CROSS, CO 4	0.000	0.000		
			LF	0.000	0.00	
			93.00000	0.000		0.00
0925	700-70035	F/A CO-003, MCR LI 01 - OPTICON INSTALLATION	505.140	505.140		
			F A	0.000	0.00	
			1.00000	505.140		505.14
0935	700-70035	F/A CO-003, MCR LI 02- WETLANDS PROTECTION	3,988.160	3,988.160		
			F A	0.000	0.00	
			1.00000	3,988.160		3,988.16
0940	613-00601	6 INCH ELECTRICAL CONDUIT (JACKED) CO-004 INSTALLATION OF HOLY CROSS CONDUITS	0.000	0.000		
			LF	0.000	0.00	
			138.00000	0.000		0.00
0945	900-00010	ADDED ITEM (HOUR)/ CO-005, MCR LI-04 - LABORER	1,057.550	1,057.550		
			HOUR	0.000	0.00	
			41.00000	1,057.550		43,359.55
0950	900-00010	ADDED ITEM (HOUR)/ CO-005, MCR LI 05 - CARPENTER	83.500	83.500		
			HOUR	0.000	0.00	
			47.00000	83.500		3,924.50
0955	900-00010	*ADDED ITEM (HOUR)/ CO-005, MCR LI 06 - TRUCK (DUMP) (W/OPERATOR)	38.000	38.000		
			HOUR	0.000	0.00	
			83.00000	38.000		3,154.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0040

Page 15  
 ESTIMATE RUN 09/26/2008  
 11:55:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0960	900-00010	ADDED ITEM (HOUR)/ CO-005, MCR LI 07 - LOADER (RUBBER TIRE) (W/OPERATOR)	179.000 HOUR	179.000 0.000	0.00	
			86.55000	179.000		15,492.45
0965	900-00010	ADDED ITEM (HOUR)/ CO-005, MCR LI 08 - PICKUP	47.000 HOUR	47.000 0.000	0.00	
			9.66000	47.000		454.02
0970	900-00010	ADDED ITEM (HOUR)/ CO-005, MCR LI 09 - BACKHOE (W/OPERATOR)	76.500 HOUR	76.500 0.000	0.00	
			100.00000	76.500		7,650.00
0975	206-00065	STRUCTURE BACKFILL (FLOW-FILL) CO 006, MCR LI 10	89.000 CY	89.000 0.000	0.00	
			103.50000	89.000		9,211.50
0980	700-70035	F/A CO-007, MCR LI 11- CHATFIELD ACCESS IMPROVEMENTS BTE F/A 3	14,429.150 F A	14,429.150 0.000	0.00	
			1.00000	14,429.150		14,429.15
0985	700-70035	F/A CO-008 - 6 INCH ELECTRICAL CONDUIT (INSTALL ONLY, F/A)	0.000 F A	0.000 0.000	0.00	
			1.00000	0.000		0.00
0990	900-00014	ADDED ITEM (LUMP SUM)/ CO-010 - UTILITY DELAY REIMBURSEMENT	1.000 L S	1.000 0.000	0.00	
			26,759.00000	1.000		26,759.00
0995	700-70035	F/A CO-011, MCR LI 12 - CONCRETE DIVERSION DITCH AT ABUTMENT 1	3,048.310 F A	3,048.310 0.000	0.00	
			1.00000	3,048.310		3,048.31
1020	700-70035	F/A CO-015, MCR LI 13 - PEDESTRIAN PATH ICE/SNOW REMOVAL	3,526.810 F A	3,526.810 0.000	0.00	
			1.00000	3,526.810		3,526.81
1035	900-00009	ADDED ITEM (GALLON)/ CO-019 MCR LI 16 - PAVEMENT MARKING	24.000 GAL	24.000 0.000	0.00	
			60.00000	24.000		1,440.00
1045	900-00014	ADDED ITEM (LUMP SUM)/ JUNE 30, 2006 WITHHOLDING	0.000 L S	0.000 0.000	0.00	
			5,636.00000	0.000		0.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0040

Page 16  
 ESTIMATE RUN 09/26/2008  
 11:55:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
1050	700-70035	F/A CO-023 - MCR LI 17 - SLOPE RIPRAP	3,037.990	3,037.990			
			F A	0.000	0.00		
			1.00000	3,037.990		3,037.99	
1100	900-00006	ADDED ITEM (DOLLAR)/ WITHHOLD FUNDS - LITTLETON ELECTRIC/UNION CLAIM	0.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
1105	900-00006	ADDED ITEM (DOLLAR)/ CONCRETE CLASS S40 PRICE REDUCTION 02/21/07	-864.000	-864.000			
			DOL	0.000	0.00		
			1.00000	-864.000		-864.00	
1160	900-00006	ADDED ITEM (DOLLAR)/ CO-045, MCR LI 26 PURCHASE PIPE MATERIALS	13,407.850	13,407.850			
			DOL	0.000	0.00		
			1.00000	13,407.850		13,407.85	
1165	900-00006	ADDED ITEM (DOLLAR)/ CO-046, MCR LI 27 PURCHASE ELECTRICAL MATERIAL	0.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
1220	900-00005	ADDED ITEM (DAY)/ CO-050 MCR LI 34 - VARIABLE MESSAGE BOARD	10.000	10.000			
			DAY	0.000	0.00		
			125.00000	10.000		1,250.00	
1230	700-70035	F/A CO-050 MCR LI 36 - SOLAR PANEL FOUNDATION	1,197.910	1,197.910			
			F A	0.000	0.00		
			1.00000	1,197.910		1,197.91	
1235	700-70035	F/A CO-050 MCR LI 37 - FOOTER FOR BRIDGE RAIL TYPE 7 ON GRADE	17,317.840	17,317.840			
			F A	0.000	0.00		
			1.00000	17,317.840		17,317.84	
1245	900-00006	ADDED ITEM (DOLLAR)/ CO#53 - PRICE REDUCTION (SPEC. 105.13)	-100.000	0.000			
			DOL	-100.000	-100.00		
			1.00000	-100.000		-100.00	
1250	900-00006	ADDED ITEM (DOLLAR)/ CO #54 - NO PAYMENT - EXCESS WEIGHT	-699.000	0.000			
			DOL	-699.000	-699.00		
			1.00000	-699.000		-699.00	
			CAT 0200	CURRENT AMT \$	3,751,340.06 \$	-799.00 \$	3,751,340.06



CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0040

Page 17  
 ESTIMATE RUN 09/26/2008  
 11:55:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 H-09-E STRUCTURE						
0650	206-00000	STRUCTURE EXCAVATION	5,367.000 CY	5,367.000 0.000	0.00	
			40.00000	5,367.000		214,680.00
0655	206-00200	STRUCTURE BACKFILL (CLASS 2)	1,555.000 CY	1,555.000 0.000	0.00	
			60.00000	1,555.000		93,300.00
0660	206-00360	MECHANICAL REINFORCEMENT OF SOIL	831.000 CY	831.000 0.000	0.00	
			58.00000	831.000		48,198.00
0665	206-01781	SHORING (AREA 1)	1.000 L S	1.000 0.000	0.00	
			90,000.00000	1.000		90,000.00
0670	206-01782	SHORING (AREA 2)	1.000 L S	1.000 0.000	0.00	
			50,000.00000	1.000		50,000.00
0675	206-01783	SHORING (AREA 3)	1.000 L S	1.000 0.000	0.00	
			50,000.00000	1.000		50,000.00
0680	206-01784	SHORING (AREA 4)	1.000 L S	1.000 0.000	0.00	
			40,000.00000	1.000		40,000.00
0685	403-34771	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 76-28) CO 41	0.000 TON	0.000 0.000	0.00	
			60.00000	0.000		0.00
0690	503-00054	*DRILLED CAISSON (54 INCH)	848.160 LF	848.160 0.000	0.00	
			800.00000	848.160		678,528.00
0695	503-01080	*MICROPILE (8 INCH)	4,601.830 LF	4,601.830 0.000	0.00	
			174.50000	4,601.830		803,019.34
0700	503-02000	*VERIFICATION TEST PILE	2.000 EACH	2.000 0.000	0.00	
			20,000.00000	2.000		40,000.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0040

Page 18  
 ESTIMATE RUN 09/26/2008  
 11:55:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 H-09-E STRUCTURE						
0705	512-00103	BEARING DEVICE (TYPE III)	4.000	4.000		
			EACH	0.000	0.00	
			8,500.00000	4.000		34,000.00
0705		MATERIAL ALLOWANCE BEARING DEVICE (TYPE III) ASSEMBLY		0.000		
			EACH	0.000	0.00	
			6,270.00000	0.000		0.00
0710	513-00690	BRIDGE DRAIN (SPECIAL)	44.000	44.000		
			EACH	0.000	0.00	
			400.00000	44.000		17,600.00
0710		MATERIAL ALLOWANCE BRIDGE DRAIN - FRAME & GRATING		0.000		
			EACH	0.000	0.00	
			340.00000	0.000		0.00
0715	514-00000	PIPE RAILING	707.000	707.000		
			LF	0.000	0.00	
			100.00000	707.000		70,700.00
0720	515-00120	WATERPROOFING (MEMBRANE) CO 41	0.000	0.000		
			SY	0.000	0.00	
			7.00000	0.000		0.00
0725	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	140.000	140.000		
			LF	0.000	0.00	
			100.00000	140.000		14,000.00
0730	601-03040	CONCRETE CLASS D (BRIDGE) CO 41	3,326.670	3,326.670		
			CY	0.000	0.00	
			700.00000	3,326.670		2,328,669.00
0735	601-03540	CONCRETE CLASS DT (DECK TOPPING)	81.000	81.000		
			CY	0.000	0.00	
			500.00000	81.000		40,500.00
0740	601-05045	CONCRETE CLASS S40	3,860.180	3,860.180		
			CY	0.000	0.00	
			480.00000	3,860.180		1,852,886.40
0740		MATERIAL ALLOWANCE STRUCTURAL CONCRETE COATING (PRIMER)		0.000		
			EACH	0.000	0.00	
			69.00000	0.000		0.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0040

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 H-09-E STRUCTURE						
0740		MATERIAL ALLOWANCE STRUCTURAL CONCRETE COATING		0.000		
			EACH	0.000	0.00	
			74.06000	0.000		0.00
0740		MATERIAL ALLOWANCE ALUMINUM ACCESS DOOR W/ GALV FRAME		0.000		
			EACH	0.000	0.00	
			945.00000	0.000		0.00
0745	602-00000	*REINFORCING STEEL	718,594.200	718,594.200		
			LB	0.000	0.00	
			1.00000	718,594.200		718,594.20
0750	602-00020	*REINFORCING STEEL (EPOXY COATED) CO 41	639,716.200	639,716.200		
			LB	0.000	0.00	
			1.07000	639,716.200		684,496.33
0755	606-10705	BRIDGE RAIL TYPE 7 (SPECIAL)	707.000	707.000		
			LF	0.000	0.00	
			80.00000	707.000		56,560.00
0760	606-11030	*BRIDGE RAIL TYPE 10M	707.000	707.000		
			LF	0.000	0.00	
			75.00000	707.000		53,025.00
0760		MATERIAL ALLOWANCE BRIDGE RAIL TYPE 10M		0.000		
			LF	0.000	0.00	
			63.00000	0.000		0.00
0765	613-00407	*4 INCH ELECTRICAL CONDUIT (BRIDGE) (SPECIAL)	2,007.000	2,007.000		
			LF	0.000	0.00	
			6.00000	2,007.000		12,042.00
0765		MATERIAL ALLOWANCE 4 INCH ELECTRICAL CONDUIT (BRIDGE) (SPECIAL)		0.000		
			LF	0.000	0.00	
			4.70319	0.000		0.00
0770	613-00608	*6 INCH ELECTRICAL CONDUIT (BRIDGE) (INSTALL ONLY)	1,338.000	1,338.000		
			LF	0.000	0.00	
			20.00000	1,338.000		26,760.00
0775	613-01100	*1 INCH ELECTRICAL CONDUIT (PLASTIC)	317.000	317.000		
			LF	0.000	0.00	
			9.00000	317.000		2,853.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0040

Page 20  
 ESTIMATE RUN 09/26/2008  
 11:55:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 H-09-E STRUCTURE						
0780	613-01150	*1-1/2 INCH ELECTRICAL CONDUIT (PLASTIC)	707.000	707.000		
			LF	0.000	0.00	
			10.00000	707.000		7,070.00
0785	613-04020	*HANGER SYSTEM	0.250	0.250		
			L S	0.000	0.00	
			40,000.00000	0.250		10,000.00
0785		MATERIAL ALLOWANCE HANGER SYSTEM		0.000		
			LS	0.000	0.00	
			22,927.50000	0.000		0.00
0790	618-00002	PRESTRESSING STEEL WIRE OR STRAND	15,049.000	15,049.000		
			MKFT	0.000	0.00	
			49.00000	15,049.000		737,401.00
0790		MATERIAL ALLOWANCE PT BAR, STRAND, AND HARDWARE		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0790		MATERIAL ALLOWANCE PT BAR, STRAND, AND HARDWARE		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0790		MATERIAL ALLOWANCE PT BAR, STRAND, AND HARDWARE		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0790		MATERIAL ALLOWANCE GROUT		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0795	618-00005	PRESTRESSING STEEL BAR	275.000	275.000		
			MKFT	0.000	0.00	
			300.00000	275.000		82,500.00
0800	626-00010	ERECTION EQUIPMENT	1.000	1.000		
			L S	0.000	0.00	
			800,000.00000	1.000		800,000.00
0930	700-70035	F/A CO-003, MCR LI 03 - PEDESTRIAN PATH SAFETY IMPROVEMENTS	5,497.880	5,497.880		
			F A	0.000	0.00	
			1.00000	5,497.880		5,497.88

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0040

Page 21  
 ESTIMATE RUN 09/26/2008  
 11:55:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 H-09-E STRUCTURE						
1025	700-70035	F/A CO-017 MCR LI 14 - ABUTMENT 1 AND 4 DRAINS	7,323.630	7,323.630		
			F A	0.000	0.00	
			1.00000	7,323.630		7,323.63
1040	900-00014	ADDED ITEM (LUMP SUM)/ CO-020 REVISE ACCESS OPENINGS (CR-3)	1.000	1.000		
			L S	0.000	0.00	
			32,594.31000	1.000		32,594.31
1095	700-70035	F/A F/A / CO-025 - MCR LI 18 - CORE DRILL ABUTMENT 1 WALL	1,136.750	1,136.750		
			F A	0.000	0.00	
			1.00000	1,136.750		1,136.75
1110	900-00006	ADDED ITEM (DOLLAR)/ CONCRETE CLASS S40 PRICE REDUCTION PIER 3 TABLE	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1125	900-00012	ADDED ITEM (FOOT)/ CO-033 ABUTMENT ACCESS HANDRAIL	61.000	61.000		
			LF	0.000	0.00	
			157.19000	61.000		9,588.59
1130	900-00014	ADDED ITEM (LUMP SUM)/ CO-034 - DELETE STRUCTURAL CONCRETE COATING (PLANNED)	-1.000	-1.000		
			L S	0.000	0.00	
			69,029.25000	-1.000		-69,029.25
1131	900-00014	ADDED ITEM (LUMP SUM)/ CO-034 - STRUCTURAL CONCRETE COATING SAMPLE APPLICATIONS	1.000	1.000		
			L S	0.000	0.00	
			1,500.00000	1.000		1,500.00
1132	900-00014	ADDED ITEM (LUMP SUM)/ CO-034 - STRUCTURAL CONCRETE COATING RESTOCKING CHARGES	1.000	1.000		
			L S	0.000	0.00	
			7,329.18000	1.000		7,329.18
1135	700-70035	F/A STRUCTURAL CONCRETE COATING (STAIN), CO 35	23,378.780	23,378.780		
			F A	0.000	0.00	
			1.00000	23,378.780		23,378.78
1150	900-00014	*ADDED ITEM (LUMP SUM)/ CONCRETE CLASS DT, CO 41	1.000	1.000		
			L S	0.000	0.00	
			467,916.00000	1.000		467,916.00
1210	900-00006	ADDED ITEM (DOLLAR)/ CO-050 MCR LI 32 - CONCRETE CLASS DT - OVERRUN MATERIAL	20,943.850	20,943.850		
			DOL	0.000	0.00	
			1.00000	20,943.850		20,943.85

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0040

Page 22  
 ESTIMATE RUN 09/26/2008  
 11:55:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 H-09-E STRUCTURE							
1215	900-00006	ADDED ITEM (DOLLAR)/ CO-050 MCR LI 33 - ADD FIBERS TO BIKEPATH CONCRETE ON BRIDGE	3,579.380	3,579.380			
			DOL	0.000	0.00		
			1.00000	3,579.380		3,579.38	
1225	900-00006	ADDED ITEM (DOLLAR)/ CO-050 MCR LI 35 - PEDESTRIAN PATH CONCRETE OVERRUN MATERIAL	9,979.990	9,979.990			
			DOL	0.000	0.00		
			1.00000	9,979.990		9,979.99	
1240	900-00022	ADDED ITEM (SQUARE YARD)/ CMO #51, THIN-BONDED EPOXY OVERLAY, STR H-09-U	4,399.000	2,200.000			
			SY	2,199.000	142,781.07		
			64.93000	4,399.000		285,627.07	
1241	700-70035	F/A MCR LI 038 - COST INCURRED, MCB SEAL COAT PREPARATION.	1.000	0.000			
			F A	1.000	7,618.18		
			7,618.18000	1.000		7,618.18	
			CAT 0300	CURRENT AMT \$	10,472,366.61 \$	150,399.25 \$	10,472,366.61
CAT NO0301 MAROON CREEK BRIDGE PAVING							
1055	403-34721	HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 58-28) // CO-024, HBP OVERLAY MCB, STR. H-09-E	226.370	226.370			
			TON	0.000	0.00		
			165.00000	226.370		37,351.05	
1060	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING) // CO-024, HBP OVERLAY MCB, STR. H-09-E	78.000	78.000			
			GAL	0.000	0.00		
			5.00000	78.000		390.00	
1065	626-00000	MOBILIZATION // CO-024, HBP OVERLAY MCB, STR. H-09-E	0.000	1.000			
			L S	0.000	0.00		
			5,000.00000	1.000		5,000.00	
1066	626-00000	MOBILIZATION CORRECTION (STRIJPE WRIGHT)	0.000	-1.000			
			L S	0.000	0.00		
			5,000.00000	-1.000		-5,000.00	
1067	626-00100	MOBILIZATION (WITHOUT AUTOPAY) CO-039, MCR LI 023-MOBILIZATION (STRIJPE WRIGHT)	2.000	2.000			
			L S	0.000	0.00		
			5,000.00000	2.000		10,000.00	
1070	626-00000	MOBILIZATION // CO-024, HBP OVERLAY MCB, STR. H-09-E	1.000	1.000			
			L S	0.000	0.00		
			2,500.00000	1.000		2,500.00	

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0040

Page 23  
 ESTIMATE RUN 09/26/2008  
 11:55:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 MAROON CREEK BRIDGE PAVING						
1071	626-00100	MOBILIZATION (WITHOUT AUTOPAY) CO-037, MCR LI 021-MOBILIZATION NO. 2, ELAM CONSTRUCTION	1.000 L S 2,500.00000	1.000 0.000 1.000	0.00	2,500.00
1075	627-00005	EPOXY PAVEMENT MARKING // CO-024, HBP OVERLAY MCB, STR. H-09-E	45.000 GAL 152.00000	45.000 0.000 45.000	0.00	6,840.00
1080	630-00000	FLAGGING // CO-024, HBP OVERLAY MCB, STR. H-09-E	163.000 HOUR 30.00000	163.000 0.000 163.000	0.00	4,890.00
1085	630-00012	TRAFFIC CONTROL MANAGEMENT // CO-024, HBP OVERLAY MCB, STR. H-09-E	2.000 DAY 500.00000	2.000 0.000 2.000	0.00	1,000.00
1090	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B) // CO-024, HBP OVERLAY MCB, STR. H-09-E	0.000 EACH 100.00000	0.000 0.000 0.000	0.00	0.00
1200	900-00009	ADDED ITEM (GALLON)/ CO-048 MCR LI 28 PAVEMENT MARKING REESTABLISH CL	22.000 GAL 60.00000	22.000 0.000 22.000	0.00	1,320.00
1201	900-00021	ADDED ITEM (SQUARE FOOT)/ CO-048 MCR LI 29 REMOVAL OF PAVEMENT MARKING	2,214.000 SF 3.00000	2,214.000 0.000 2,214.000	0.00	6,642.00
1202	626-00100	MOBILIZATION (WITHOUT AUTOPAY) CO-048 MCR LI 30 MOBILIZATION (CO STRIJPE WRIGHT)	1.000 L S 5,000.00000	1.000 0.000 1.000	0.00	5,000.00
			CAT 0301 CURRENT AMT \$	78,433.05 \$	0.00 \$	78,433.05
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0805	620-00005	FIELD OFFICE (SPECIAL)	1.000 EACH 165,000.00000	1.000 0.000 1.000	0.00	165,000.00
0810	620-00012	FIELD LABORATORY (CLASS 2)	1.000 EACH 50,000.00000	1.000 0.000 1.000	0.00	50,000.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0040

Page 24  
 ESTIMATE RUN 09/26/2008  
 11:55:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0815	620-00020	SANITARY FACILITY	2.000 EACH 6,000.00000	2.000 0.000 2.000	0.00	12,000.00
1115	900-00006	ADDED ITEM (DOLLAR)/ CO-030 MCR LI 19 LONG DISTANCE CHARGES	2,264.150 DOL 1.00000	2,264.150 0.000 2,264.150	0.00	2,264.15
1120	900-00006	ADDED ITEM (DOLLAR)/ CO-032 MCR LI 020 LONG DISTANCE CHARGES #2 - APRIL 2007	114.900 DOL 1.00000	114.900 0.000 114.900	0.00	114.90
1140	900-00006	ADDED ITEM (DOLLAR)/ CO-038 MCR LI 22 LONG DISTANCE CHARGES #3 - SEPT. 2007	482.260 DOL 1.00000	482.260 0.000 482.260	0.00	482.26
1145	900-00006	ADDED ITEM (DOLLAR)/ CO-040, MCR LI 24 LONG DISTANCE CHARGES #4 - JANUARY 2008	367.900 DOL 1.00000	367.900 0.000 367.900	0.00	367.90
1155	900-00006	ADDED ITEM (DOLLAR)/ CO-043, MCR LI 25, LONG DISTANCE CHARGES - FEBRUARY 2008	238.580 DOL 1.00000	238.580 0.000 238.580	0.00	238.58
			CAT 0400	CURRENT AMT \$	230,467.79 \$	0.00 \$ 230,467.79
CAT NO0401 CE BID ITEMS (NON-PARTICIPATING)						
1030	700-70035	F/A CO-018 MCR LI 15- FIELD OFFICE CLEANING	8,703.480 F A 1.00000	8,703.480 0.000 8,703.480	0.00	8,703.48
			CAT 0401	CURRENT AMT \$	8,703.48 \$	0.00 \$ 8,703.48
CAT NO0580 HOLY CROSS ENERGY						
0820	613-00602	*6 INCH ELECTRICAL CONDUIT (INSTALL ONLY)	94.000 LF 10.00000	94.000 0.000 94.000	0.00	940.00
0825	613-00608	*6 INCH ELECTRICAL CONDUIT (BRIDGE) (INSTALL ONLY)	1,338.000 LF 20.00000	1,338.000 0.000 1,338.000	0.00	26,760.00
0830	613-04020	*HANGER SYSTEM	0.100 L S 40,000.00000	0.100 0.000 0.100	0.00	4,000.00



CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0040

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0580 HOLY CROSS ENERGY							
0830		MATERIAL ALLOWANCE HANGER SYSTEM		0.000			
			LS	0.000	0.00		
			22,927.50000	0.000		0.00	
1170	613-00601	6 INCH ELECTRICAL CONDUIT (JACKED) CO 47 CO 4 INSTALL FOR HOLY CR SEE REF NO 0940	180.000	180.000			
			LF	0.000	0.00		
			138.00000	180.000		24,840.00	
1175	700-70035	F/A CO 47 CO 8 SEE REF NO 0985 6 IN ELEC CONDUIT FOR HOLY CROSS	12,268.970	12,268.970			
			F A	0.000	0.00		
			1.00000	12,268.970		12,268.97	
1195	613-00601	6 INCH ELECTRICAL CONDUIT (JACKED) CO 47 CO 2 WORK FOR HOLY CROSS SEE REF NO 0920	100.000	100.000			
			LF	0.000	0.00		
			93.00000	100.000		9,300.00	
			CAT 0580	CURRENT AMT \$	78,108.97 \$	0.00 \$	78,108.97
CAT NO0581 QWEST COMMUNICATIONS							
0835	202-00001	REMOVAL OF STRUCTURE	1.000	1.000			
			EACH	0.000	0.00		
			600.00000	1.000		600.00	
0840	604-39011	MANHOLE SPECIAL (10 FOOT) (INSTALL ONLY)	1.000	1.000			
			EACH	0.000	0.00		
			1,600.00000	1.000		1,600.00	
0845	613-00407	*4 INCH ELECTRICAL CONDUIT (BRIDGE) (SPECIAL)	5,352.000	5,352.000			
			LF	0.000	0.00		
			6.00000	5,352.000		32,112.00	
0845		MATERIAL ALLOWANCE 4 INCH FIBERGLASS CONDUIT		0.000			
			LF	0.000	0.00		
			4.70319	0.000		0.00	
0850	613-01400	*4 INCH ELECTRICAL CONDUIT (PLASTIC)	960.000	960.000			
			LF	0.000	0.00		
			6.00000	960.000		5,760.00	
0855	613-04020	*HANGER SYSTEM	0.400	0.400			
			L S	0.000	0.00		
			40,000.00000	0.400		16,000.00	

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0040

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0581 QWEST COMMUNICATIONS							
0855		MATERIAL ALLOWANCE HANGER SYSTEM		0.000			
			LS	0.000	0.00		
			22,927.50000	0.000		0.00	
1185	900-00006	ADDED ITEM (DOLLAR)/ CO 47 CO 46 SEE ORIG REF NO 1165 PURCHASE PIPE MAT'L	5,323.500	5,323.500			
			DOL	0.000	0.00		
			1.00000	5,323.500		5,323.50	
			CAT 0581	CURRENT AMT \$	61,395.50 \$	0.00 \$	61,395.50
CAT NO0582 COMCAST							
0860	613-00407	*4 INCH ELECTRICAL CONDUIT (BRIDGE) (SPECIAL)	669.000	669.000			
			LF	0.000	0.00		
			6.00000	669.000		4,014.00	
0860		MATERIAL ALLOWANCE 4 INCH FIBERGLASS CONDUIT		0.000			
			LF	0.000	0.00		
			4.70319	0.000		0.00	
0865	613-01400	*4 INCH ELECTRICAL CONDUIT (PLASTIC)	425.000	425.000			
			LF	0.000	0.00		
			6.00000	425.000		2,550.00	
0870	613-04020	*HANGER SYSTEM	0.050	0.050			
			L S	0.000	0.00		
			40,000.00000	0.050		2,000.00	
0870		MATERIAL ALLOWANCE HANGER SYSTEM		0.000			
			LS	0.000	0.00		
			22,927.50000	0.000		0.00	
1190	900-00006	ADDED ITEM (DOLLAR)/ CO 47 CO 46 SEE ORIG REF NO. 1165 PURCHASE PIPE MAT'L	339.800	339.800			
			DOL	0.000	0.00		
			1.00000	339.800		339.80	
			CAT 0582	CURRENT AMT \$	8,903.80 \$	0.00 \$	8,903.80
CAT NO0583 ASPEN ELECTRIC							
0875	604-39010	MANHOLE SPECIAL (10 FOOT)	5.000	5.000			
			EACH	0.000	0.00		
			4,000.00000	5.000		20,000.00	
0880	604-39011	MANHOLE SPECIAL (10 FOOT) (INSTALL ONLY)	4.000	4.000			
			EACH	0.000	0.00		
			1,600.00000	4.000		6,400.00	

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0040

Page 27  
 ESTIMATE RUN 09/26/2008  
 11:55:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0583 ASPEN ELECTRIC						
0885	613-00607	*6 INCH ELECTRICAL CONDUIT (BRIDGE) (SPECIAL)	2,676.000	2,676.000		
			LF	0.000	0.00	
			10.00000	2,676.000		26,760.00
0885		MATERIAL ALLOWANCE 6 INCH ELECTRICAL CONDUIT (BRIDGE) (SPECIAL)		0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
0890	613-01600	*6 INCH ELECTRICAL CONDUIT (PLASTIC)	2,564.000	2,564.000		
			LF	0.000	0.00	
			9.00000	2,564.000		23,076.00
0895	613-04020	*HANGER SYSTEM	0.200	0.200		
			L S	0.000	0.00	
			40,000.00000	0.200		8,000.00
0895		MATERIAL ALLOWANCE HANGER SYSTEM		0.000		
			LS	0.000	0.00	
			22,927.50000	0.000		0.00
			CAT 0583	CURRENT AMT \$	84,236.00 \$	0.00 \$
CAT NO0584 ASPEN WATER						
0900	619-00007	CONNECT TO EXISTING WATERLINE	0.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0905	619-06120	12 INCH DUCTILE IRON PIPE	112.000	112.000		
			LF	0.000	0.00	
			70.00000	112.000		7,840.00
0910	619-75096	12 INCH GATE VALVE	0.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0915	619-75116	16 INCH GATE VALVE	0.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
1015	900-00014	ADDED ITEM (LUMP SUM)/ CO-013 CITY OF ASPEN IRRIGATION LINE (8 INCH)	1.000	1.000		
			L S	0.000	0.00	
			326,517.00000	1.000		326,517.00

CONTID: C15155R  
 PCN: 15155R-BID  
 PROJECT: HB 0821-075

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0040

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0584 ASPEN WATER						
1015		MATERIAL ALLOWANCE 8" INSULATED DUCTILE IRON PIPE		0.000		
			L S	0.000	0.00	
			71,204.12000	0.000		0.00
1016	900-00006	ADDED ITEM (DOLLAR)/ CO-050 MCR LI 31 - COMPLETE PAYMENT CO-013 OVERRUN CAT. 0584	8,959.440	8,959.440		
			DOL	0.000	0.00	
			1.00000	8,959.440		8,959.44
1180	900-00006	ADDED ITEM (DOLLAR)/ CO 47 CO 45 SEE ORIG REF NO 1160 PURCHASE ELECTRIC MAT'L	986.550	986.550		
			DOL	0.000	0.00	
			1.00000	986.550		986.55
			CAT 0584	CURRENT AMT \$	344,302.99 \$	0.00 \$ 344,302.99
PROJECT TOTAL			CURRENT AMT \$	15,118,258.25 \$	149,600.25 \$	15,118,258.25