

ESTIMATE SUMMARY

11:13:11

CONTID: C15159RB

ESTIMATE NO: 0007 PROG

SPEC YR: 2005

PCN: 15159RB-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 300.0 DAYS

TIME ALLOW: 1/12/20(FIXED COMPLETION DAT

Walsh East and West

PERCENT TIME: 157.07

ORIG TIME ALLOW: 11/1/20(FIXED COMPLETION DAT

PROJECT NO:

NH 1604-009

Walsh East and West

NAME OF ROAD:

160C

PROJECT COUNTIES:

BACA

CONTRACTOR:

LAFARGE NORTH AMERICA INC. DBA LAFARGE WEST, INC

PAY PERIOD ENDING

05/01/2007

DATE TIME STARTED 07/06/2006

1800 NORTH TAFT

DATE LET

06/08/2006

DATE WORK BEGAN

DATE AWARDED

06/14/2006

DATE TIME STOPPED

DATE CONTRACT EXECUTED

07/05/2006

DATE ACCEPTED

FORT COLLINS

CO 80521

970 407 3604

DATE NOTICE TO PROCEED

07/06/2006

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 7,549,969.68 PARTICIPATING	\$ 7,350,621.40	\$ 74,476.67
AWARD PROJECT AMT:	\$ 5,877,051.15 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	97.36% TOTAL EARNINGS	7,350,621.40	74,476.67
FUNDS AVAILABLE:	\$ 199,348.28 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	7,350,621.40	74,476.67
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-7,500.00	80,655.77
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	7,343,121.40	155,132.44
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	7,343,121.40	155,132.44
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 155,132.44

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15159RB  
 PCN: 15159RB-BID  
 PROJECT: NH 1604-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN 05/01/2007

11:13:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00090	*REMOVAL OF DELINEATOR	431.000	431.000		
			EACH	0.000	0.00	
			4.00000	431.000		1,724.00
0010	202-00200	*REMOVAL OF SIDEWALK	54.000	54.000		
			SY	0.000	0.00	
			14.00000	54.000		756.00
0015	202-00203	*REMOVAL OF CURB AND GUTTER	846.000	846.000		
			LF	0.000	0.00	
			4.00000	846.000		3,384.00
0020	202-00210	*REMOVAL OF CONCRETE PAVEMENT	412.000	412.000		
			SY	0.000	0.00	
			20.00000	412.000		8,240.00
0025	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	7,242.000	6,506.000		
			SY	0.000	0.00	
			2.50000	6,506.000		16,265.00
0030	202-01000	*REMOVAL OF FENCE	15,775.000	15,775.000		
			LF	0.000	0.00	
			0.40000	15,775.000		6,310.00
0035	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	4,145.000	4,145.000		
			LF	0.000	0.00	
			2.00000	4,145.000		8,290.00
0040	202-01300	*REMOVAL OF END ANCHORAGE	36.000	36.000		
			EACH	0.000	0.00	
			125.00000	36.000		4,500.00
0045	203-00000	*UNCLASSIFIED EXCAVATION	3,396.000	3,396.000		
			CY	0.000	0.00	
			15.00000	3,396.000		50,940.00
0050	203-01500	BLADING	117.500	117.500		
			HOUR	0.000	0.00	
			95.00000	117.500		11,162.50
0055	203-01597	*POTHOLING	8.000	8.000		
			HOUR	0.000	0.00	
			115.00000	8.000		920.00

CONTID: C15159RB  
 PCN: 15159RB-BID  
 PROJECT: NH 1604-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3  
 ESTIMATE RUN 05/01/2007  
 11:13:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	207-00205	*TOPSOIL	14,268.000	12,552.000		
			CY	0.000	0.00	
			7.25000	12,552.000		91,002.00
0065	208-00005	*EROSION LOG	78.000	78.000		
			LF	0.000	0.00	
			10.00000	78.000		780.00
0070	208-00045	*CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			600.00000	1.000		600.00
0075	208-00070	STABILIZED CONSTRUCTION ENTRANCE	0.000	0.000		
			EACH	0.000	0.00	
			1,250.00000	0.000		0.00
0080	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			2,200.00000	1.000		2,200.00
0085	210-00011	*RESET MAILBOX STRUCTURE (TYPE 1)	2.000	2.000		
			EACH	0.000	0.00	
			325.00000	2.000		650.00
0090	210-00013	*RESET MAILBOX STRUCTURE (TYPE 3)	2.000	2.000		
			EACH	0.000	0.00	
			550.00000	2.000		1,100.00
0095	212-00006	*SEEDING (NATIVE)	20.000	20.000		
			ACRE	0.000	0.00	
			310.00000	20.000		6,200.00
0100	213-00003	*MULCHING (WEED FREE)	20.000	20.000		
			ACRE	0.000	0.00	
			275.00000	20.000		5,500.00
0105	213-00061	*MULCH TACKIFIER	3,977.000	3,977.000		
			LB	0.000	0.00	
			1.75000	3,977.000		6,959.75
0110	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	300.000	155.000		
			SY	0.000	0.00	
			2.25000	155.000		348.75

CONTID: C15159RB  
 PCN: 15159RB-BID  
 PROJECT: NH 1604-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4  
 ESTIMATE RUN 05/01/2007  
 11:13:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	304-06007	*AGGREGATE BASE COURSE (CLASS 6)	1,919.000 CY	1,919.000 0.000	0.00	
			44.00000	1,919.000		84,436.00
0120	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	25.090 TON	25.090 0.000	0.00	
			90.00000	25.090		2,258.10
0125	403-33741	*HOT MIX ASPHALT (GRADING S) (75) (PG 64-22)	71,362.740 TON	71,362.740 0.000	0.00	
			56.40000	71,362.740		4,024,858.54
0130	403-34741	*HOT MIX ASPHALT (GRADING SX) (75) (PG 64-22)	26,200.490 TON	26,200.490 0.000	0.00	
			57.50000	26,200.490		1,506,528.18
0135	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	20,974.570 GAL	20,276.000 0.000	0.00	
			1.75000	20,276.000		35,483.00
0140	412-00600	*CONCRETE PAVEMENT (6 INCH)	851.000 SY	851.000 0.000	0.00	
			65.00000	851.000		55,315.00
0145	603-10300	*30 INCH CORRUGATED STEEL PIPE	202.000 LF	202.000 0.000	0.00	
			95.00000	202.000		19,190.00
0150	603-10360	*36 INCH CORRUGATED STEEL PIPE	213.000 LF	213.000 0.000	0.00	
			120.00000	213.000		25,560.00
0155	603-10480	*48 INCH CORRUGATED STEEL PIPE	26.000 LF	26.000 0.000	0.00	
			140.00000	26.000		3,640.00
0160	603-30030	*30 INCH STEEL END SECTION	16.000 EACH	16.000 0.000	0.00	
			500.00000	16.000		8,000.00
0165	603-30036	*36 INCH STEEL END SECTION	12.000 EACH	12.000 0.000	0.00	
			675.00000	12.000		8,100.00

CONTID: C15159RB  
 PCN: 15159RB-BID  
 PROJECT: NH 1604-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5  
 ESTIMATE RUN 05/01/2007  
 11:13:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	603-30048	*48 INCH STEEL END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			1,350.00000	2.000		2,700.00
0175	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	7,591.000	7,591.000		
			LF	0.000	0.00	
			16.00000	7,591.000		121,456.00
0180	606-01370	*TRANSITION TYPE 3G	38.000	38.000		
			EACH	0.000	0.00	
			1,050.00000	38.000		39,900.00
0185	606-02005	*END ANCHORAGE (FLARED)	38.000	38.000		
			EACH	0.000	0.00	
			1,900.00000	38.000		72,200.00
0190	607-00005	*END POST	18.000	18.000		
			EACH	0.000	0.00	
			100.00000	18.000		1,800.00
0195	607-00010	*CORNER AND LINE BRACE POST	21.000	21.000		
			EACH	0.000	0.00	
			100.00000	21.000		2,100.00
0200	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	15,775.000	15,775.000		
			LF	0.000	0.00	
			1.25000	15,775.000		19,718.75
0205	608-00000	*CONCRETE SIDEWALK	72.000	72.000		
			SY	0.000	0.00	
			63.00000	72.000		4,536.00
0210	608-00010	*CONCRETE CURB RAMP	32.000	32.000		
			SY	0.000	0.00	
			225.00000	32.000		7,200.00
0215	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	1,401.000	1,401.000		
			LF	0.000	0.00	
			31.00000	1,401.000		43,431.00
0220	609-24002	*GUTTER TYPE 2 (2 FOOT)	677.000	677.000		
			LF	0.000	0.00	
			23.00000	677.000		15,571.00

CONTID: C15159RB  
 PCN: 15159RB-BID  
 PROJECT: NH 1604-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6  
 ESTIMATE RUN 05/01/2007  
 11:13:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	612-00001	*DELINEATOR (TYPE I)	572.000	572.000		
			EACH	0.000	0.00	
			17.00000	572.000		9,724.00
0230	612-00003	*DELINEATOR (TYPE III)	52.000	52.000		
			EACH	0.000	0.00	
			18.00000	52.000		936.00
0235	625-00000	*CONSTRUCTION SURVEYING	1.000	0.950		
			L S	0.050	900.00	
			18,000.00000	1.000		18,000.00
0240	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			250,023.00000	1.000		250,023.00
0241	626-00000	MOBILIZATION	0.000	1.000		
			L S	0.000	0.00	
			4,000.00000	1.000		4,000.00
0245	627-00001	*PAVEMENT MARKING PAINT	1,892.000	1,892.000		
			GAL	0.000	0.00	
			35.00000	1,892.000		66,220.00
0250	627-00005	*EPOXY PAVEMENT MARKING	832.000	832.000		
			GAL	0.000	0.00	
			76.00000	832.000		63,232.00
0255	627-30326	*PREFORMED PLASTIC PAVEMENT MARKING (WORD - SYMBOL) (TYPE II)	69.000	69.000		
			SF	0.000	0.00	
			25.00000	69.000		1,725.00
0260	627-30331	*PREFORMED PLASTIC PAVEMENT MARKING (XWALK - STOP LINE)	48.000	48.000		
			SF	0.000	0.00	
			22.50000	48.000		1,080.00
0265	630-00000	*FLAGGING	3,684.500	3,684.500		
			HOUR	0.000	0.00	
			23.00000	3,684.500		84,743.50
0270	630-00007	*TRAFFIC CONTROL INSPECTION	59.000	59.000		
			DAY	0.000	0.00	
			108.00000	59.000		6,372.00

CONTID: C15159RB  
 PCN: 15159RB-BID  
 PROJECT: NH 1604-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7  
 ESTIMATE RUN 05/01/2007  
 11:13:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	630-00012	*TRAFFIC CONTROL MANAGEMENT	107.000	107.000		
			DAY	0.000	0.00	
			750.00000	107.000		80,250.00
0280	630-80001	*FLASHING BEACON (PORTABLE)	3.000	1.800		
			EACH	0.000	0.00	
			110.00000	1.800		198.00
0285	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	4.000	3.600		
			EACH	0.000	0.00	
			310.00000	3.600		1,116.00
0290	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	12.000	10.800		
			EACH	0.000	0.00	
			95.00000	10.800		1,026.00
0295	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	97.000	87.300		
			EACH	0.000	0.00	
			175.00000	87.300		15,277.50
0300	630-80356	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (A TYPE)	2.000	0.000		
			EACH	0.000	0.00	
			105.00000	0.000		0.00
0305	630-80360	*DRUM CHANNELIZING DEVICE	50.000	45.000		
			EACH	0.000	0.00	
			50.00000	45.000		2,250.00
0310	630-80370	*CONCRETE BARRIER (TEMPORARY)	650.000	453.600		
			LF	0.000	0.00	
			35.00000	453.600		15,876.00
0315	630-80380	*TRAFFIC CONE	500.000	315.000		
			EACH	0.000	0.00	
			12.00000	315.000		3,780.00
0320	630-86800	*TRAFFIC SIGNAL (TEMPORARY)	1.000	1.000		
			L S	0.000	0.00	
			5,100.00000	1.000		5,100.00
0325	700-70002	F/A ANTICIPATED CMO	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15159RB  
 PCN: 15159RB-BID  
 PROJECT: NH 1604-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 05/01/2007

ESTIMATE NO: 0007

11:13:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0330	700-70010	F/A MINOR CONTRACT REVISIONS	162,174.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0335	700-70011	F/A PARTNERING	2,036.660	2,036.660			
			F A	0.000	0.00		
			1.00000	2,036.660		2,036.66	
0340	700-70012	F/A ASPHALT PAVEMENT INCENTIVE (SMOOTHNESS)	77,577.000	0.000			
			F A	73,576.670	73,576.67		
			1.00000	73,576.670		73,576.67	
0345	700-70016	F/A FUEL COST ADJUSTMENT	0.000	-4,722.690			
			F A	0.000	0.00		
			1.00000	-4,722.690		-4,722.69	
0350	700-70020	F/A ON-THE-JOB TRAINEE	0.000	0.000			
			EACH	0.000	0.00		
			1.00000	0.000		0.00	
0355	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0360	700-70025	F/A QUALITY INCENTIVE PAYMENT	123,973.700	123,973.700			
			F A	0.000	0.00		
			1.00000	123,973.700		123,973.70	
0365	700-70028	F/A ESB PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0370	700-70380	F/A EROSION CONTROL	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	7,356,955.18 \$	74,476.67 \$	7,157,606.91
CAT NO0300 STRUCTURES							
0375	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	736.000	736.000			
			SY	0.000	0.00		
			2.50000	736.000		1,840.00	



CONTID: C15159RB  
 PCN: 15159RB-BID  
 PROJECT: NH 1604-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9  
 ESTIMATE RUN 05/01/2007  
 11:13:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURES							
0380	202-00425	*REMOVAL OF BRIDGE RAILING	360.000	360.000			
			LF	0.000	0.00		
			6.50000	360.000		2,340.00	
0385	202-00495	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	1.000			
			L S	0.000	0.00		
			7,500.00000	1.000		7,500.00	
0390	206-00000	*STRUCTURE EXCAVATION	80.000	80.000			
			CY	0.000	0.00		
			15.00000	80.000		1,200.00	
0395	206-00200	*STRUCTURE BACKFILL (CLASS 2)	125.000	125.000			
			CY	0.000	0.00		
			20.50000	125.000		2,562.50	
0400	502-00000	*TREATED TIMBER PILING	600.000	600.000			
			LF	0.000	0.00		
			53.00000	600.000		31,800.00	
0405	502-00460	*PILE TIP	20.000	20.000			
			EACH	0.000	0.00		
			100.00000	20.000		2,000.00	
0410	508-00100	*TREATED TIMBER	2.240	2.240			
			MFBM	0.000	0.00		
			5,000.00000	2.240		11,200.00	
0411	606-10360	BRIDGE RAIL TYPE 3R (SPECIAL)	73.000	73.000			
			LF	0.000	0.00		
			64.00000	73.000		4,672.00	
0415	606-11010	*BRIDGE RAIL TYPE 10R	360.000	360.000			
			LF	0.000	0.00		
			250.00000	360.000		90,000.00	
0420	606-11032	*BRIDGE RAIL TYPE 10M (SPECIAL)	19.000	19.000			
			LF	0.000	0.00		
			350.00000	19.000		6,650.00	
			CAT 0300	CURRENT AMT \$	161,764.50 \$	0.00 \$	161,764.50

CONTID: C15159RB  
 PCN: 15159RB-BID  
 PROJECT: NH 1604-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10  
 ESTIMATE RUN 05/01/2007  
 11:13:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0425	620-00002	FIELD OFFICE (CLASS 2)	1.000 EACH 10,000.00000	1.000 0.000 1.000	0.00	10,000.00	
0430	620-00012	FIELD LABORATORY (CLASS 2)	1.000 EACH 10,000.00000	1.000 0.000 1.000	0.00	10,000.00	
0435	620-00015	FIELD LABORATORY (STATE FURNISHED)	1.000 EACH 7,500.00000	1.000 0.000 1.000	0.00	7,500.00	
0440	620-00020	SANITARY FACILITY	1.000 EACH 3,750.00000	1.000 0.000 1.000	0.00	3,750.00	
			CAT 0400	CURRENT AMT \$	31,250.00 \$	0.00 \$	31,250.00
			PROJECT TOTAL	CURRENT AMT \$	7,549,969.68 \$	74,476.67 \$	7,350,621.41