

ESTIMATE SUMMARY

CONTID: C15160

ESTIMATE NO: 0010 PROG

SPEC YR: 2005

PCN: 15160-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 87.0 DAYS

TIME ALLOW:

88 WORK DAYS

I-25 OVERLAY EAGLERIDGE NORTH

PERCENT TIME: 98.86

ORIG TIME ALLOW:

75 WORK DAYS

PROJECT NO: IM 0252-378

I-25 OVERLAY EAGLERIDGE NORTH

NAME OF ROAD: 25

PROJECT COUNTIES: PUEBLO

CONTRACTOR:

LAFARGE NORTH AMERICA INC. DBA LAFARGE WEST, INC
1800 NORTH TAFT

PAY PERIOD ENDING 03/15/2007

DATE TIME STARTED 04/04/2006

DATE LET 03/09/2006

DATE WORK BEGAN 05/10/2006

DATE AWARDED 03/13/2006

DATE TIME STOPPED 11/14/2006

DATE CONTRACT EXECUTED 03/31/2006

DATE ACCEPTED 11/14/2006

FORT COLLINS CO 80521 970 407 3604

DATE NOTICE TO PROCEED 04/04/2006

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 5,281,429.60 PARTICIPATING	\$ 5,281,390.75	\$ 16,817.07
AWARD PROJECT AMT:	\$ 4,933,605.85 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	5,281,390.75	16,817.07
FUNDS AVAILABLE:	\$ 38.85 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	5,281,390.75	16,817.07
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-74,004.09	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	5,207,386.66	16,817.07
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	5,207,386.66	16,817.07
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 16,817.07

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15160
 PCN: 15160-BID
 PROJECT: IM 0252-378

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN 03/15/2007

14:09:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	253,055.000	253,055.000		
			SY	0.000	0.00	
			1.55000	253,055.000		392,235.25
0010	202-04002	CLEAN CULVERT	2.000	2.000		
			EACH	0.000	0.00	
			1,895.00000	2.000		3,790.00
0015	203-01500	BLADING	8.000	8.000		
			HOUR	0.000	0.00	
			85.95000	8.000		687.60
0020	203-01594	COMBINATION LOADER	20.000	20.000		
			HOUR	0.000	0.00	
			95.20000	20.000		1,904.00
0025	207-00205	TOPSOIL	1,750.000	1,750.000		
			CY	0.000	0.00	
			17.90000	1,750.000		31,325.00
0030	208-00002	*EROSION LOG (12 INCH)	0.000	0.000		
			LF	0.000	0.00	
			7.80000	0.000		0.00
0035	208-00011	*EROSION BALES (WEED FREE)	139.000	139.000		
			EACH	0.000	0.00	
			22.30000	139.000		3,099.70
0040	208-00020	*SILT FENCE	872.000	872.000		
			LF	0.000	0.00	
			3.35000	872.000		2,921.20
0045	208-00200	*EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			3,900.00000	1.000		3,900.00
0050	210-01130	*RESET GUARDRAIL TYPE 3	3,988.000	3,992.500		
			LF	-4.500	-37.13	
			8.25000	3,988.000		32,901.00
0055	212-00006	*SEEDING (NATIVE)	10.200	10.200		
			ACRE	0.000	0.00	
			2,000.00000	10.200		20,400.00

CONTID: C15160
 PCN: 15160-BID
 PROJECT: IM 0252-378

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 03/15/2007
 14:09:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	213-00002	*MULCHING (WEED FREE HAY)	10.200	10.200		
			ACRE	0.000	0.00	
			900.00000	10.200		9,180.00
0065	213-00061	*MULCH TACKIFIER	4,080.000	4,080.000		
			LB	0.000	0.00	
			3.35000	4,080.000		13,668.00
0070	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	1,440.000	1,440.000		
			SY	0.000	0.00	
			3.35000	1,440.000		4,824.00
0075	304-09000	AGGREGATE BASE COURSE (SPECIAL)	4,105.000	4,105.000		
			CY	0.000	0.00	
			15.80000	4,105.000		64,859.00
0080	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	166.340	171.650		
			TON	-5.310	-436.22	
			82.15000	166.340		13,664.83
0085	403-34841	HOT MIX ASPHALT (GRADING SX) (100) (PG 64-22)	35,163.390	35,164.890		
			TON	-1.500	-65.70	
			43.80000	35,163.390		1,540,156.48
0090	403-34851	HOT MIX ASPHALT (GRADING SX) (100) (PG 64-28)	34,418.240	34,418.240		
			TON	0.000	0.00	
			51.05000	34,418.240		1,757,051.15
0095	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	21,343.000	21,343.000		
			GAL	0.000	0.00	
			2.10000	21,343.000		44,820.30
0100	609-60011	CURB TYPE 6 (SECTION M)	3,293.000	3,293.000		
			LF	0.000	0.00	
			11.85000	3,293.000		39,022.05
0105	614-80385	RUMBLE STRIP	77,210.000	77,210.000		
			LF	0.000	0.00	
			0.10000	77,210.000		7,721.00
0110	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			10,500.00000	1.000		10,500.00

CONTID: C15160
 PCN: 15160-BID
 PROJECT: IM 0252-378

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 03/15/2007
 14:09:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			176,000.00000	1.000		176,000.00
0120	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			12,000.00000	1.000		12,000.00
0125	627-00001	*PAVEMENT MARKING PAINT	1,351.000	1,351.000		
			GAL	0.000	0.00	
			50.15000	1,351.000		67,752.65
0130	627-00005	*EPOXY PAVEMENT MARKING	503.000	503.000		
			GAL	0.000	0.00	
			75.75000	503.000		38,102.25
0135	627-01001	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	10,077.000	10,077.000		
			SF	0.000	0.00	
			11.40000	10,077.000		114,877.80
0140	630-00000	*FLAGGING	2,403.000	2,403.000		
			HOUR	0.000	0.00	
			20.25000	2,403.000		48,660.75
0145	630-00007	*TRAFFIC CONTROL INSPECTION	90.000	90.000		
			DAY	0.000	0.00	
			55.70000	90.000		5,013.00
0150	630-00012	*TRAFFIC CONTROL MANAGEMENT	97.000	97.000		
			DAY	0.000	0.00	
			550.00000	97.000		53,350.00
0155	630-80002	*FLASHING BEACON (SOLAR)	4.000	3.600		
			EACH	0.400	90.00	
			225.00000	4.000		900.00
0160	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	2.000	1.800		
			EACH	0.200	17.00	
			85.00000	2.000		170.00
0165	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	26.000	23.400		
			EACH	2.600	31.20	
			12.00000	26.000		312.00

CONTID: C15160
 PCN: 15160-BID
 PROJECT: IM 0252-378

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 03/15/2007
 14:09:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	75.000	65.700		
			EACH	7.300	121.91	
			16.70000	73.000		1,219.10
0175	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	32.000	28.800		
			EACH	3.200	71.36	
			22.30000	32.000		713.60
0180	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	456.000	410.400		
			SF	45.600	761.52	
			16.70000	456.000		7,615.20
0185	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	1.800		
			EACH	0.200	1,460.00	
			7,300.00000	2.000		14,600.00
0190	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	4.000	3.600		
			EACH	0.400	134.00	
			335.00000	4.000		1,340.00
0195	630-80360	*DRUM CHANNELIZING DEVICE	110.000	99.000		
			EACH	11.000	245.30	
			22.30000	110.000		2,453.00
0200	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	14.000	12.600		
			EACH	1.400	46.76	
			33.40000	14.000		467.60
0205	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	0.000	0.000		
			EACH	0.000	0.00	
			39.00000	0.000		0.00
0210	630-80370	*CONCRETE BARRIER (TEMPORARY)	600.000	540.000		
			LF	60.000	1,938.00	
			32.30000	600.000		19,380.00
0215	630-80380	*TRAFFIC CONE	500.000	445.500		
			EACH	49.500	54.45	
			1.10000	495.000		544.50
0220	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	2.000	1.800		
			EACH	0.200	224.00	
			1,120.00000	2.000		2,240.00

CONTID: C15160
 PCN: 15160-BID
 PROJECT: IM 0252-378

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 03/15/2007
 14:09:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0230	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	45,154.780	45,154.780		
			F A	0.000	0.00	
			1.00000	45,154.780		45,154.78
0235	700-70016	F/A FUEL COST ADJUSTMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0240	700-70021	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0245	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0250	700-70025	F/A QUALITY INCENTIVE PAYMENT	89,907.820	89,907.820		
			F A	0.000	0.00	
			1.00000	89,907.820		89,907.82
0255	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0260	700-70031	F/A INTERIM SURFACE REPAIR INTERIM HMA SURFACE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0265	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0425	700-70011	F/A PARTNERING PARTNERING	2,498.620	2,498.620		
			F A	0.000	0.00	
			1.00000	2,498.620		2,498.62
0430	203-00040	UNCLASSIFIED EXCAVATION (SPECIAL) (SPECIAL) EXIT 108 NB OFF RAMP	47.000	47.000		
			CY	0.000	0.00	
			27.15000	47.000		1,276.05

CONTID: C15160
 PCN: 15160-BID
 PROJECT: IM 0252-378

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 03/15/2007
 14:09:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0435	304-06007	AGGREGATE BASE COURSE (CLASS 6) EXIT 108 NB OFF RAMP	38.000	38.000			
			CY	0.000	0.00		
			50.35000	38.000		1,913.30	
0440	403-34841	HOT MIX ASPHALT (GRADING SX) (100) (PG 64-22) EXIT 108 NB OFF RAMP	36.680	36.680			
			TON	0.000	0.00		
			102.50000	36.680		3,759.70	
0445	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING) EXIT 108 NB OFF RAMP	16.000	16.000			
			GAL	0.000	0.00		
			6.25000	16.000		100.00	
0450	210-00810	RESET GROUND SIGN EXIT 108 NB OFDF RAMP	4.000	0.000			
			EACH	4.000	240.00		
			60.00000	4.000		240.00	
0455	900-00006	ADDED ITEM (DOLLAR)/ FORCE ACCOUNT ON STRUCTURE K-18-F, K-18-D AND K-18-AB	15,366.960	15,366.960			
			DOL	0.000	0.00		
			1.00000	15,366.960		15,366.96	
0460	900-00006	ADDED ITEM (DOLLAR)/ MATERIAL COST INCREASE FOR BRIDGE RAIL	0.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
0470	900-00006	ADDED ITEM (DOLLAR)/ UPGRADE FIELD OFFICE COMMUNICATION	1,379.800	1,379.800			
			DOL	0.000	0.00		
			1.00000	1,379.800		1,379.80	
			CAT 0200	CURRENT AMT \$	4,727,977.94 \$	4,896.45 \$	4,727,939.04
CAT NO0201 ROADWAY SAFETY ITEMS							
0270	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	4,192.000	4,192.080			
			LF	-0.080	-0.18		
			2.25000	4,192.000		9,432.00	
0275	202-01300	*REMOVAL OF END ANCHORAGE	54.000	54.000			
			EACH	0.000	0.00		
			122.55000	54.000		6,617.70	
0280	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	2,487.000	2,487.000			
			CY	0.000	0.00		
			6.45000	2,487.000		16,041.15	

CONTID: C15160
 PCN: 15160-BID
 PROJECT: IM 0252-378

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 03/15/2007
 14:09:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY SAFETY ITEMS						
0285	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	5,544.000	5,544.000		
			LF	0.000	0.00	
			17.70000	5,544.000		98,128.80
0290	606-01340	*END ANCHORAGE TYPE 3D	17.000	17.000		
			EACH	0.000	0.00	
			400.00000	17.000		6,800.00
0295	606-01370	*TRANSITION TYPE 3G	4.000	4.000		
			EACH	0.000	0.00	
			1,100.00000	4.000		4,400.00
0300	606-01380	*TRANSITION TYPE 3H	4.000	4.000		
			EACH	0.000	0.00	
			700.00000	4.000		2,800.00
0305	606-01395	*TRANSITION TYPE 3L	18.000	18.000		
			EACH	0.000	0.00	
			680.00000	18.000		12,240.00
0310	606-01460	*MEDIAN TERMINAL	4.000	4.000		
			EACH	0.000	0.00	
			4,400.00000	4.000		17,600.00
0315	606-02003	*END ANCHORAGE (NONFLARED)	17.000	17.000		
			EACH	0.000	0.00	
			3,200.00000	17.000		54,400.00
0320	612-00001	*DELINEATOR (TYPE I)	912.000	316.000		
			EACH	596.000	9,953.20	
			16.70000	912.000		15,230.40
0325	612-00002	*DELINEATOR (TYPE II)	105.000	64.000		
			EACH	41.000	746.20	
			18.20000	105.000		1,911.00
0330	612-00003	*DELINEATOR (TYPE III)	94.000	32.000		
			EACH	62.000	1,221.40	
			19.70000	94.000		1,851.80
0335	614-00011	*SIGN PANEL (CLASS I)	21.000	21.000		
			SF	0.000	0.00	
			15.50000	21.000		325.50

CONTID: C15160
 PCN: 15160-BID
 PROJECT: IM 0252-378

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 03/15/2007
 14:09:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY SAFETY ITEMS						
0340	614-00012	*SIGN PANEL (CLASS II)	208.000	208.000		
			SF	0.000	0.00	
			22.05000	208.000		4,586.40
0345	614-01583	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80)	16.000	16.000		
			EACH	0.000	0.00	
			275.00000	16.000		4,400.00
0350	614-80313	*BARRICADE (TYPE 3 F-C)	2.000	2.000		
			EACH	0.000	0.00	
			765.00000	2.000		1,530.00
			CAT 0201	CURRENT AMT \$	258,294.75 \$	11,920.62 \$
						258,294.75
CAT NO0300 STRUCTURE						
0355	202-00503	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE	102.000	102.000		
			SY	0.000	0.00	
			285.15000	102.000		29,085.30
0360	206-00000	*STRUCTURE EXCAVATION	283.000	283.000		
			CY	0.000	0.00	
			24.50000	283.000		6,933.50
0365	206-00100	*STRUCTURE BACKFILL (CLASS 1)	163.980	163.980		
			CY	0.000	0.00	
			24.50000	163.980		4,017.51
0370	503-00018	*DRILLED CAISSON (18 INCH)	160.000	160.000		
			LF	0.000	0.00	
			194.95000	160.000		31,192.00
0375	518-01002	*BRIDGE EXPANSION DEVICE (0-2 INCH)	61.000	61.000		
			LF	0.000	0.00	
			150.40000	61.000		9,174.40
0380	601-03030	*CONCRETE CLASS D (BOX CULVERT)	101.000	101.000		
			CY	0.000	0.00	
			810.00000	101.000		81,810.00
0385	601-06150	*CONCRETE (PATCHING)	51.000	51.000		
			SF	0.000	0.00	
			100.00000	51.000		5,100.00

CONTID: C15160
 PCN: 15160-BID
 PROJECT: IM 0252-378

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10
 ESTIMATE RUN 03/15/2007
 14:09:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURE							
0390	602-00020	*REINFORCING STEEL (EPOXY COATED)	12,315.000	12,315.000			
			LB	0.000	0.00		
			1.95000	12,315.000		24,014.25	
0500	626-00100	MOBILIZATION (WITHOUT AUTOPAY) CMO 9 K-18-D FIBER OPTIC	2,500.000	2,500.000			
			L S	0.000	0.00		
			1.00000	2,500.000		2,500.00	
			CAT 0300	CURRENT AMT \$	193,826.96 \$	0.00 \$	193,826.96
CAT NO0301 STRUCTURE SAFETY ITEMS							
0395	202-00425	*REMOVAL OF BRIDGE RAILING	763.000	763.000			
			LF	0.000	0.00		
			8.65000	763.000		6,599.95	
0400	606-10300	*BRIDGE RAIL TYPE 3	196.000	196.000			
			LF	0.000	0.00		
			110.00000	196.000		21,560.00	
0405	606-11010	*BRIDGE RAIL TYPE 10R	676.000	676.000			
			LF	0.000	0.00		
			95.00000	676.000		64,220.00	
			CAT 0301	CURRENT AMT \$	92,379.95 \$	0.00 \$	92,379.95
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0410	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			7,450.00000	1.000		7,450.00	
0415	620-00012	FIELD LABORATORY (CLASS 2)	0.000	0.000			
			EACH	0.000	0.00		
			5,500.00000	0.000		0.00	
0420	620-00020	SANITARY FACILITY	1.000	1.000			
			EACH	0.000	0.00		
			1,500.00000	1.000		1,500.00	
			CAT 0400	CURRENT AMT \$	8,950.00 \$	0.00 \$	8,950.00
			PROJECT TOTAL	CURRENT AMT \$	5,281,429.60 \$	16,817.07 \$	5,281,390.70