

ESTIMATE SUMMARY

06:26:47

CONTID: C15179B

ESTIMATE NO: 0007 PROG

SPEC YR: 2005

PCN: 15179B-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 172.0 DAYS

TIME ALLOW:

650 CALENDAR DAYS

I70/SH58, Ramp A, B, C, D, and E

PERCENT TIME: 26.46

ORIG TIME ALLOW:

650 CALENDAR DAYS

PROJECT NO:

IM 0703-291

I70 / SH58, Ramp A, B, C, D, E

NAME OF ROAD:

I70

PROJECT COUNTIES:

JEFFERSON, REGION 6

CONTRACTOR:

AMES CONSTRUCTION INCORPORATED

PAY PERIOD ENDING

07/31/2007

DATE TIME STARTED 02/07/2007

18450 E. 28TH AVENUE

DATE LET

11/02/2006

DATE WORK BEGAN 02/07/2007

DATE AWARDED

12/15/2006

DATE TIME STOPPED

DATE CONTRACT EXECUTED

01/17/2007

DATE ACCEPTED

AURORA

CO 80011

303-363-1000

DATE NOTICE TO PROCEED

02/07/2007

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 33,890,759.13 PARTICIPATING	\$ 6,089,998.16	\$ 1,857,181.60
AWARD PROJECT AMT:	\$ 25,711,000.00 NON-PARTICIPATING	755,814.28	116,002.72
PERCENT COMPLETE:	20.20% TOTAL EARNINGS	6,845,812.44	1,973,184.32
FUNDS AVAILABLE:	\$ 27,044,946.69 STOCKPILED MATERIALS	587,249.00	406,475.91
	GROSS EARNINGS	7,433,061.44	2,379,660.23
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-180,474.37	-59,195.53
	SECURITIES ENCUMBERED	180,474.37	180,474.37
	NET EARNINGS	7,433,061.44	2,500,939.07
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	7,433,061.44	2,500,939.07
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 2,500,939.07

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY - RAMP A, C, E				
0005	201-00001	CLEARING AND GRUBBING	0.000	0.000		
			ACRE	0.000	0.00	
			3,000.00000	0.000		0.00
0010	202-00001	REMOVAL OF STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0015	202-00010	REMOVAL OF TREE	0.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0020	202-00035	REMOVAL OF PIPE	0.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0025	202-00037	REMOVAL OF END SECTION	0.000	0.000		
			EACH	0.000	0.00	
			210.00000	0.000		0.00
0030	202-00203	REMOVAL OF CURB AND GUTTER	0.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0035	202-00206	REMOVAL OF CONCRETE CURB RAMP	0.000	0.000		
			SY	0.000	0.00	
			30.00000	0.000		0.00
0040	202-00210	REMOVAL OF CONCRETE PAVEMENT	0.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0045	202-00220	REMOVAL OF ASPHALT MAT	0.000	0.000		
			SY	0.000	0.00	
			3.50000	0.000		0.00
0050	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	0.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0055	202-00250	REMOVAL OF PAVEMENT MARKING	0.000	0.000		
			SF	0.000	0.00	
			1.30000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY - RAMP A, C, E				
0060	202-00810	REMOVAL OF GROUND SIGN	0.000 EACH 320.00000	0.000 0.000 0.000	0.00 0.00	0.00
0065	202-00821	REMOVAL OF SIGN PANEL	0.000 EACH 320.00000	0.000 0.000 0.000	0.00 0.00	0.00
0070	202-00828	REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	0.000 L S 1,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0075	202-00900	REMOVAL OF CONCRETE FOOTING	0.000 EACH 300.00000	0.000 0.000 0.000	0.00 0.00	0.00
0080	202-01000	REMOVAL OF FENCE	0.000 LF 3.50000	0.000 0.000 0.000	0.00 0.00	0.00
0085	202-01130	REMOVAL OF GUARDRAIL TYPE 3	0.000 LF 2.20000	0.000 0.000 0.000	0.00 0.00	0.00
0090	202-01300	REMOVAL OF END ANCHORAGE	0.000 EACH 100.00000	0.000 0.000 0.000	0.00 0.00	0.00
0095	202-04001	PLUG CULVERT	0.000 EACH 1,200.00000	0.000 0.000 0.000	0.00 0.00	0.00
0100	202-04005	CLEAN VALVE BOX	0.000 EACH 350.00000	0.000 0.000 0.000	0.00 0.00	0.00
0105	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	0.000 CY 8.00000	0.000 0.000 0.000	0.00 0.00	0.00
0110	203-01100	PROOF ROLLING	0.000 HOUR 147.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
0115	203-01500	BLADING	0.000	0.000		
			HOUR	0.000	0.00	
			153.00000	0.000		0.00
0120	203-01510	BACKHOE	0.000	0.000		
			HOUR	0.000	0.00	
			195.00000	0.000		0.00
0125	203-01555	DOZING (LANDSCAPING)	0.000	0.000		
			HOUR	0.000	0.00	
			163.00000	0.000		0.00
0130	203-01594	COMBINATION LOADER	0.000	0.000		
			HOUR	0.000	0.00	
			135.00000	0.000		0.00
0135	203-01597	POTHOLING	0.000	0.000		
			HOUR	0.000	0.00	
			202.00000	0.000		0.00
0140	203-02330	LABORER	0.000	0.000		
			HOUR	0.000	0.00	
			44.00000	0.000		0.00
0145	207-00205	TOPSOIL	0.000	0.000		
			CY	0.000	0.00	
			8.00000	0.000		0.00
0150	208-00003	EROSION LOG (18 INCH)	0.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0155	208-00020	SILT FENCE	0.000	0.000		
			LF	0.000	0.00	
			2.50000	0.000		0.00
0160	208-00045	CONCRETE WASHOUT STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0165	208-00050	STORM DRAIN INLET PROTECTION	0.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
0170	208-00070	STABILIZED CONSTRUCTION ENTRANCE	0.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0175	208-00110	SEDIMENT REMOVAL AND DISPOSAL	0.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
0180	208-00200	EROSION CONTROL SUPERVISOR	0.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
0185	209-00200	*TIME-RELEASED WATER PRODUCT	0.000	0.000		
			EACH	0.000	0.00	
			3.00000	0.000		0.00
0190	210-00810	RESET GROUND SIGN	0.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0195	210-00815	RESET SIGN PANEL	0.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0200	210-00831	RESET TRAFFIC SIGNAL HEAD	0.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0205	210-00866	RESET FIRE PREEMPTION UNIT AND TIMER	0.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0210	210-04000	ADJUST STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0215	210-04015	MODIFY MANHOLE	0.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0220	210-04050	ADJUST VALVE BOX	0.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
0225	212-00006	*SEEDING (NATIVE)	0.000	0.000		
			ACRE	0.000	0.00	
			400.00000	0.000		0.00
0230	212-00032	*SOIL CONDITIONING	0.000	0.000		
			ACRE	0.000	0.00	
			3,000.00000	0.000		0.00
0235	213-00003	*MULCHING (WEED FREE)	0.000	0.000		
			ACRE	0.000	0.00	
			400.00000	0.000		0.00
0240	213-00061	*MULCH TACKIFIER	0.000	0.000		
			LB	0.000	0.00	
			1.50000	0.000		0.00
0245	213-00100	*SOIL BINDER	0.000	0.000		
			ACRE	0.000	0.00	
			400.00000	0.000		0.00
0250	214-00000	*LANDSCAPE MAINTENANCE	0.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0255	214-00205	*DECIDUOUS TREE (5 GALLON CONTAINER)	0.000	0.000		
			EACH	0.000	0.00	
			40.00000	0.000		0.00
0260	214-00350	*DECIDUOUS SHRUB (5 GALLON CONTAINER)	0.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0265	214-00450	*EVERGREEN TREE (5 GALLON CONTAINER)	0.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
0270	216-00039	*SOIL RETENTION BLANKET (STRAW)	0.000	0.000		
			SY	0.000	0.00	
			1.20000	0.000		0.00
0275	217-00020	*HERBICIDE TREATMENT	0.000	0.000		
			HOUR	0.000	0.00	
			134.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
0280	304-06007	AGGREGATE BASE COURSE (CLASS 6)	0.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
0285	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	0.000	0.000		
			TON	0.000	0.00	
			101.00000	0.000		0.00
0290	403-09221	*STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	0.000	0.000		
			TON	0.000	0.00	
			78.00000	0.000		0.00
0295	403-33841	*HOT MIX ASPHALT (GRADING S) (100) (PG 64-22)	0.000	0.000		
			TON	0.000	0.00	
			54.00000	0.000		0.00
0300	412-01100	CONCRETE PAVEMENT (11 INCH)	0.000	0.000		
			SY	0.000	0.00	
			53.50000	0.000		0.00
0305	412-01200	CONCRETE PAVEMENT (12 INCH)	0.000	0.000		
			SY	0.000	0.00	
			53.50000	0.000		0.00
0310	503-00018	DRILLED CAISSON (18 INCH)	0.000	0.000		
			LF	0.000	0.00	
			150.00000	0.000		0.00
0315	503-00036	DRILLED CAISSON (36 INCH)	0.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
0320	503-00042	*DRILLED CAISSON (42 INCH)	0.000	0.000		
			LF	0.000	0.00	
			182.00000	0.000		0.00
0325	503-00048	*DRILLED CAISSON (48 INCH)	0.000	0.000		
			LF	0.000	0.00	
			207.00000	0.000		0.00
0330	503-00054	*DRILLED CAISSON (54 INCH)	0.000	0.000		
			LF	0.000	0.00	
			265.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
0335	506-00206	RIPRAP (6 INCH)	0.000 CY 178.00000	0.000 0.000 0.000	0.00 0.00	0.00
0340	506-00209	RIPRAP (9 INCH)	0.000 CY 50.00000	0.000 0.000 0.000	0.00 0.00	0.00
0345	507-00000	CONCRETE SLOPE AND DITCH PAVING	0.000 CY 300.00000	0.000 0.000 0.000	0.00 0.00	0.00
0350	603-01125	12 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	0.000 LF 140.00000	0.000 0.000 0.000	0.00 0.00	0.00
0355	603-01155	15 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	0.000 LF 54.00000	0.000 0.000 0.000	0.00 0.00	0.00
0360	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	0.000 LF 50.00000	0.000 0.000 0.000	0.00 0.00	0.00
0365	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	0.000 LF 50.00000	0.000 0.000 0.000	0.00 0.00	0.00
0370	603-01485	48 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	0.000 LF 110.00000	0.000 0.000 0.000	0.00 0.00	0.00
0375	603-01605	60 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	0.000 LF 185.00000	0.000 0.000 0.000	0.00 0.00	0.00
0380	603-03360	36 INCH REINFORCED CONCRETE PIPE SPECIAL	0.000 LF 500.00000	0.000 0.000 0.000	0.00 0.00	0.00
0385	603-05018	18 INCH REINFORCED CONCRETE END SECTION	0.000 EACH 630.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
0390	603-05024	24 INCH REINFORCED CONCRETE END SECTION	0.000	0.000		
			EACH	0.000	0.00	
			740.00000	0.000		0.00
0395	603-05036	36 INCH REINFORCED CONCRETE END SECTION	0.000	0.000		
			EACH	0.000	0.00	
			930.00000	0.000		0.00
0400	603-05048	48 INCH REINFORCED CONCRETE END SECTION	0.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0405	604-00305	INLET TYPE C (5 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0410	604-00310	INLET TYPE C (10 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00
0415	604-20000	OUTLET STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			4,700.00000	0.000		0.00
0420	604-26005	VANE GRATE INLET (DOUBLE) (5 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			4,800.00000	0.000		0.00
0425	604-26010	VANE GRATE INLET (DOUBLE) (10 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			6,200.00000	0.000		0.00
0430	604-26015	VANE GRATE INLET (DOUBLE) (15 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			6,900.00000	0.000		0.00
0435	604-30005	MANHOLE SLAB BASE (5 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0440	604-30010	MANHOLE SLAB BASE (10 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			3,040.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
0445	604-30020	MANHOLE SLAB BASE (20 FOOT)	0.000 EACH 11,500.00000	0.000 0.000 0.000	0.00 0.00	0.00
0450	604-31005	MANHOLE BOX BASE (5 FOOT)	0.000 EACH 8,900.00000	0.000 0.000 0.000	0.00 0.00	0.00
0455	606-00301	GUARDRAIL TYPE 3 (6-3 POST SPACING)	0.000 LF 14.00000	0.000 0.000 0.000	0.00 0.00	0.00
0460	606-00710	GUARDRAIL TYPE 7 (STYLE CA)	0.000 LF 37.00000	0.000 0.000 0.000	0.00 0.00	0.00
0465	606-00740	GUARDRAIL TYPE 7 (STYLE CE)	0.000 LF 67.00000	0.000 0.000 0.000	0.00 0.00	0.00
0470	606-01340	END ANCHORAGE TYPE 3D	0.000 EACH 670.00000	0.000 0.000 0.000	0.00 0.00	0.00
0475	606-01370	TRANSITION TYPE 3G	0.000 EACH 1,100.00000	0.000 0.000 0.000	0.00 0.00	0.00
0480	606-01380	TRANSITION TYPE 3H	0.000 EACH 655.00000	0.000 0.000 0.000	0.00 0.00	0.00
0485	606-02005	END ANCHORAGE (FLARED)	0.000 EACH 1,500.00000	0.000 0.000 0.000	0.00 0.00	0.00
0490	607-11525	FENCE (PLASTIC)	0.000 LF 3.00000	0.000 0.000 0.000	0.00 0.00	0.00
0495	607-56001	FENCE (ANIMAL PROTECTION)	0.000 LF 5.50000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
0500	607-60220	20 FOOT GATE SINGLE (CHAIN LINK)	0.000	0.000		
			EACH	0.000	0.00	
			620.00000	0.000		0.00
0505	608-00010	CONCRETE CURB RAMP	0.000	0.000		
			SY	0.000	0.00	
			116.00000	0.000		0.00
0510	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	0.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
0515	612-00001	DELINEATOR (TYPE I)	0.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00
0520	612-00002	DELINEATOR (TYPE II)	0.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
0525	612-00003	DELINEATOR (TYPE III)	0.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
0530	612-01060	REFLECTOR STRIP (6 INCH)	0.000	0.000		
			EACH	0.000	0.00	
			38.00000	0.000		0.00
0535	613-00201	2 INCH ELECTRICAL CONDUIT (JACKED)	0.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0540	613-00300	3 INCH ELECTRICAL CONDUIT	0.000	0.000		
			LF	0.000	0.00	
			8.20000	0.000		0.00
0545	613-00301	3 INCH ELECTRICAL CONDUIT (JACKED)	0.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
0550	613-01200	2 INCH ELECTRICAL CONDUIT (PLASTIC)	0.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
0555	613-01300	3 INCH ELECTRICAL CONDUIT (PLASTIC)	0.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0560	613-07000	PULL BOX (SPECIAL)	0.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0565	613-10000	WIRING	0.000	0.000		
			L S	0.000	0.00	
			78,000.00000	0.000		0.00
0570	613-35100	LIGHT STANDARD STEEL HIGH MAST (100 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			27,000.00000	0.000		0.00
0575	613-35120	LIGHT STANDARD STEEL HIGH MAST (120 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			30,500.00000	0.000		0.00
0580	613-45048	HIGH MAST FOUNDATION (DRILLED CAISSON) (48 INCH)	0.000	0.000		
			LF	0.000	0.00	
			430.00000	0.000		0.00
0585	613-50000	LOWERING DEVICE	0.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0590	613-50050	PORTABLE POWER UNIT	0.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0595	613-50100	LIGHTING CONTROL CENTER	0.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00
0600	613-50150	SECONDARY SERVICE PEDESTAL	0.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0605	613-70150	LUMINAIRE HIGH PRESSURE SODIUM (150 WATT)	0.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 13
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
0610	613-70250	LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	0.000	0.000		
			EACH	0.000	0.00	
			505.00000	0.000		0.00
0615	613-71000	LUMINAIRE HIGH PRESSURE SODIUM (1000 WATT)	0.000	0.000		
			EACH	0.000	0.00	
			860.00000	0.000		0.00
0620	614-00011	SIGN PANEL (CLASS I)	0.000	0.000		
			SF	0.000	0.00	
			17.00000	0.000		0.00
0625	614-00012	SIGN PANEL (CLASS II)	0.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0630	614-00013	SIGN PANEL (CLASS III)	0.000	0.000		
			SF	0.000	0.00	
			26.00000	0.000		0.00
0635	614-00027	SIGN PANEL (CLASS II) (INSTALL ONLY)	0.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
0640	614-00200	STEEL SIGN POST (U-2)	0.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0645	614-00357	STEEL SIGN POST (S 3X5.7)	0.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00
0650	614-00477	STEEL SIGN POST (S 4X7.7)	0.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
0655	614-01585	STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (POST)	0.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0660	614-01588	STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (SLIPBASE)	0.000	0.000		
			EACH	0.000	0.00	
			221.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 14
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
0665	614-30110	BUTTERFLY STRUCTURE	0.000 EACH 34,200.00000	0.000 0.000 0.000	0.00 0.00	0.00
0670	614-32400	MONOTUBE OVERHEAD SIGN CANTILEVER (24 INCH DIAMETER)	0.000 EACH 32,400.00000	0.000 0.000 0.000	0.00 0.00	0.00
0675	614-42400	MONOTUBE OVERHEAD SIGN BRIDGE (24 INCH DIAMETER)	0.000 EACH 68,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0680	614-70150	PEDESTRIAN SIGNAL FACE (16) (COUNTDOWN)	0.000 EACH 610.00000	0.000 0.000 0.000	0.00 0.00	0.00
0685	614-70336	TRAFFIC SIGNAL FACE (12-12-12)	0.000 EACH 930.00000	0.000 0.000 0.000	0.00 0.00	0.00
0690	614-70560	TRAFFIC SIGNAL FACE (12-12-12-12-12)	0.000 EACH 1,320.00000	0.000 0.000 0.000	0.00 0.00	0.00
0695	614-72860	PEDESTRIAN PUSH BUTTON	0.000 EACH 300.00000	0.000 0.000 0.000	0.00 0.00	0.00
0700	614-72886	INTERSECTION DETECTION SYSTEM (CAMERA)	0.000 EACH 5,800.00000	0.000 0.000 0.000	0.00 0.00	0.00
0705	614-81020	TRAFFIC SIGNAL-LIGHT POLE STEEL (2 MAST ARM)	0.000 EACH 24,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0710	614-82010	TRAFFIC SIGNAL POLE STEEL (1 MAST ARM)	0.000 EACH 17,300.00000	0.000 0.000 0.000	0.00 0.00	0.00
0715	614-84000	TRAFFIC SIGNAL PEDESTAL POLE STEEL	0.000 EACH 1,800.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 15
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
0720	614-85115	IMPACT ATTENUATOR (QUADGUARD)	0.000 EACH 33,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0725	614-86238	TRAFFIC SIGNAL CONTROLLER (SOLID STATE) (FULL-ACTUATED)	0.000 EACH 12,100.00000	0.000 0.000 0.000	0.00 0.00	0.00
0730	615-00050	EMBANKMENT PROTECTOR TYPE 5	0.000 EACH 300.00000	0.000 0.000 0.000	0.00 0.00	0.00
0735	621-00450	*DETOUR PAVEMENT	0.000 SY 29.50000	0.000 0.000 0.000	0.00 0.00	0.00
0740	625-00000	CONSTRUCTION SURVEYING	0.000 L S 280,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0745	625-00001	CONSTRUCTION SURVEYING (HOURLY)	0.000 HOUR 152.00000	0.000 0.000 0.000	0.00 0.00	0.00
0750	626-00000	*MOBILIZATION	0.500 L S 385,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0755	626-01000	PUBLIC INFORMATION SERVICES	0.000 L S 61,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0760	627-00005	EPOXY PAVEMENT MARKING	0.000 GAL 80.00000	0.000 0.000 0.000	0.00 0.00	0.00
0765	627-00012	PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	0.000 GAL 160.00000	0.000 0.000 0.000	0.00 0.00	0.00
0770	627-01001	PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	0.000 SF 10.50000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 16
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
0775	629-01001	SURVEY MONUMENT (TYPE 1)	0.000	0.000		
			EACH	0.000	0.00	
			310.00000	0.000		0.00
0780	629-01005	SURVEY MONUMENT (TYPE 5)	0.000	0.000		
			EACH	0.000	0.00	
			420.00000	0.000		0.00
0785	629-01110	LOCATE MONUMENTS	0.000	0.000		
			HOUR	0.000	0.00	
			120.00000	0.000		0.00
0790	630-00000	*FLAGGING	0.000	0.000		
			HOUR	0.000	0.00	
			22.00000	0.000		0.00
0795	630-00001	*PILOT CAR OPERATION	0.000	0.000		
			HOUR	0.000	0.00	
			52.00000	0.000		0.00
0800	630-00003	*UNIFORMED TRAFFIC CONTROL	0.000	0.000		
			HOUR	0.000	0.00	
			63.00000	0.000		0.00
0805	630-00004	*TRAFFIC CONTROL VEHICLE	0.000	0.000		
			EACH	0.000	0.00	
			5,200.00000	0.000		0.00
0810	630-00007	*TRAFFIC CONTROL INSPECTION	0.000	0.000		
			DAY	0.000	0.00	
			68.00000	0.000		0.00
0815	630-00009	*TRAFFIC CONTROL VEHICLE (TRUCK)	0.000	0.000		
			EACH	0.000	0.00	
			38,000.00000	0.000		0.00
0820	630-00012	*TRAFFIC CONTROL MANAGEMENT	0.000	0.000		
			DAY	0.000	0.00	
			574.00000	0.000		0.00
0825	630-80001	*FLASHING BEACON (PORTABLE)	0.000	0.000		
			EACH	0.000	0.00	
			840.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 17
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
0830	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	0.000 EACH 220.00000	0.000 0.000 0.000	0.00 0.00	0.00
0835	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	0.000 EACH 94.00000	0.000 0.000 0.000	0.00 0.00	0.00
0840	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	0.000 EACH 115.00000	0.000 0.000 0.000	0.00 0.00	0.00
0845	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	0.000 EACH 115.00000	0.000 0.000 0.000	0.00 0.00	0.00
0850	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	0.000 SF 19.00000	0.000 0.000 0.000	0.00 0.00	0.00
0855	630-80355	*PORTABLE MESSAGE SIGN PANEL	0.000 EACH 15,600.00000	0.000 0.000 0.000	0.00 0.00	0.00
0860	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	0.000 EACH 1,600.00000	0.000 0.000 0.000	0.00 0.00	0.00
0865	630-80360	*DRUM CHANNELIZING DEVICE	0.000 EACH 50.00000	0.000 0.000 0.000	0.00 0.00	0.00
0870	630-80370	CONCRETE BARRIER (TEMPORARY)	0.000 LF 25.00000	0.000 0.000 0.000	0.00 0.00	0.00
0875	630-80380	*TRAFFIC CONE	0.000 EACH 11.00000	0.000 0.000 0.000	0.00 0.00	0.00
0880	630-80520	MOBILE PAVEMENT MARKING ZONE	0.000 DAY 1,600.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 18
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
0885	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	0.000	0.000		
			EACH	0.000	0.00	
			5,600.00000	0.000		0.00
0895	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0900	700-70011	F/A PARTNERING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0905	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0910	700-70013	F/A CONCRETE PAVEMENT INCENTIVE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0915	700-70016	F/A FUEL COST ADJUSTMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0920	700-70021	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0925	700-70025	F/A QUALITY INCENTIVE PAYMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0930	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0935	700-70034	F/A DEWATERING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0940	700-70034	F/A WORK ZONE SAFETY	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 19
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
0945	700-70035	F/A TRAFFIC CONTROL DEVICES FOR ADA	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0950	700-70060	F/A ADJUST ADESTA RELOCATE FO LINE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0955	700-70074	F/A OBTAIN POWER FROM XCEL ENERGY	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0960	700-70230	F/A COMMUNICATION LINES	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0965	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0970	700-70390	F/A WETLAND RESTORATION & REPLACEMENT (FOR WETLAND BANKING)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0975	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
3000	201-00001	CLEARING AND GRUBBING	15.000	4.900		
			ACRE	-1.900	-5,700.00	
			3,000.00000	3.000		9,000.00
3005	202-00001	REMOVAL OF STRUCTURE	2.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
3010	202-00010	REMOVAL OF TREE	51.000	10.000		
			EACH	0.000	0.00	
			410.00000	10.000		4,100.00
3015	202-00035	REMOVAL OF PIPE	222.000	45.000		
			LF	0.000	0.00	
			20.00000	45.000		900.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 20
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
3020	202-00037	REMOVAL OF END SECTION	3.000 EACH	0.000 0.000	0.00	0.00
			200.00000	0.000		0.00
3025	202-00203	REMOVAL OF CURB AND GUTTER	972.000 LF	0.000 174.000	696.00	696.00
			4.00000	174.000		696.00
3030	202-00206	REMOVAL OF CONCRETE CURB RAMP	20.000 SY	0.000 0.000	0.00	0.00
			30.00000	0.000		0.00
3035	202-00210	REMOVAL OF CONCRETE PAVEMENT	3,800.000 SY	0.000 0.000	0.00	0.00
			5.00000	0.000		0.00
3040	202-00220	REMOVAL OF ASPHALT MAT	16,500.000 SY	174.000 3,371.000	11,798.50	12,407.50
			3.50000	3,545.000		12,407.50
3045	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	17,700.000 SY	0.000 0.000	0.00	0.00
			2.00000	0.000		0.00
3050	202-00250	REMOVAL OF PAVEMENT MARKING	21,551.000 SF	0.000 460.000	598.00	598.00
			1.30000	460.000		598.00
3055	202-00810	REMOVAL OF GROUND SIGN	15.000 EACH	7.000 0.000	0.00	2,100.00
			300.00000	7.000		2,100.00
3060	202-00821	REMOVAL OF SIGN PANEL	7.000 EACH	0.000 0.000	0.00	0.00
			300.00000	0.000		0.00
3065	202-00828	REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000 L S	0.000 0.000	0.00	0.00
			1,000.00000	0.000		0.00
3070	202-00900	REMOVAL OF CONCRETE FOOTING	4.000 EACH	0.000 0.000	0.00	0.00
			315.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 21
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
3075	202-01000	REMOVAL OF FENCE	3,114.000	1,100.000		
			LF	0.000	0.00	
			3.50000	1,100.000		3,850.00
3080	202-01130	REMOVAL OF GUARDRAIL TYPE 3	1,905.000	339.000		
			LF	214.000	535.00	
			2.50000	553.000		1,382.50
3085	202-01300	REMOVAL OF END ANCHORAGE	5.000	0.000		
			EACH	2.000	18,200.00	
			9,100.00000	2.000		18,200.00
3090	202-04001	PLUG CULVERT	1.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
3095	202-04005	CLEAN VALVE BOX	1.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
3100	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	160,707.000	61,997.000		
			CY	38,000.000	330,600.00	
			8.70000	99,997.000		869,973.90
3105	203-01100	PROOF ROLLING	100.000	0.000		
			HOUR	0.500	73.50	
			147.00000	0.500		73.50
3110	203-01500	BLADING	100.000	0.000		
			HOUR	0.000	0.00	
			153.00000	0.000		0.00
3115	203-01510	BACKHOE	25.000	0.000		
			HOUR	0.000	0.00	
			195.00000	0.000		0.00
3120	203-01555	DOZING (LANDSCAPING)	25.000	2.000		
			HOUR	0.000	0.00	
			163.00000	2.000		326.00
3125	203-01594	COMBINATION LOADER	50.000	0.000		
			HOUR	0.000	0.00	
			135.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 22
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
3130	203-01597	POTHOLING	100.000	0.000		
			HOUR	0.000	0.00	
			202.00000	0.000		0.00
3135	203-02330	LABORER	50.000	0.000		
			HOUR	1.500	66.00	
			44.00000	1.500		66.00
3140	207-00205	TOPSOIL	4,500.000	1,505.000		
			CY	0.000	0.00	
			8.00000	1,505.000		12,040.00
3145	208-00003	EROSION LOG (18 INCH)	440.000	16.000		
			LF	152.000	1,824.00	
			12.00000	168.000		2,016.00
3150	208-00020	SILT FENCE	5,338.000	3,766.000		
			LF	1,572.000	3,930.00	
			2.50000	5,338.000		13,345.00
3155	208-00045	CONCRETE WASHOUT STRUCTURE	15.000	3.000		
			EACH	1.000	2,000.00	
			2,000.00000	4.000		8,000.00
3160	208-00050	STORM DRAIN INLET PROTECTION	25.000	0.000		
			EACH	0.000	0.00	
			4.00000	0.000		0.00
3165	208-00070	STABILIZED CONSTRUCTION ENTRANCE	5.000	3.000		
			EACH	0.000	0.00	
			2,300.00000	3.000		6,900.00
3170	208-00110	SEDIMENT REMOVAL AND DISPOSAL	30.000	0.000		
			CY	26.000	1,300.00	
			50.00000	26.000		1,300.00
3175	208-00200	EROSION CONTROL SUPERVISOR	0.330	0.092		
			L S	0.040	600.00	
			15,000.00000	0.132		1,980.00
3180	209-00200	TIME-RELEASED WATER PRODUCT	1,200.000	0.000		
			EACH	0.000	0.00	
			3.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 23
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
3185	210-00810	RESET GROUND SIGN	2.000 EACH 1,100.00000	0.000 0.000 0.000	0.00	0.00
3190	210-00815	RESET SIGN PANEL	1.000 EACH 530.00000	0.000 0.000 0.000	0.00	0.00
3195	210-00831	RESET TRAFFIC SIGNAL HEAD	10.000 EACH 540.00000	0.000 0.000 0.000	0.00	0.00
3200	210-00866	RESET FIRE PREEMPTION UNIT AND TIMER	1.000 EACH 780.00000	0.000 0.000 0.000	0.00	0.00
3205	210-04000	ADJUST STRUCTURE	2.000 EACH 1,400.00000	2.000 0.000 2.000	0.00	2,800.00
3210	210-04015	MODIFY MANHOLE	1.000 EACH 2,500.00000	0.000 0.000 0.000	0.00	0.00
3215	210-04050	ADJUST VALVE BOX	1.000 EACH 500.00000	0.000 0.000 0.000	0.00	0.00
3220	212-00006	SEEDING (NATIVE)	22.000 ACRE 310.00000	0.000 0.000 0.000	0.00	0.00
3225	212-00032	SOIL CONDITIONING	22.000 ACRE 3,000.00000	0.000 0.000 0.000	0.00	0.00
3230	213-00003	MULCHING (WEED FREE)	22.000 ACRE 370.00000	0.000 0.000 0.000	0.00	0.00
3235	213-00061	MULCH TACKIFIER	8,800.000 LB 1.50000	0.000 0.000 0.000	0.00	0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 24
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
3240	213-00100	SOIL BINDER	22.000 ACRE	0.000 0.000	0.00	0.00
			400.00000	0.000		0.00
3245	214-00000	LANDSCAPE MAINTENANCE	1.000 L S	0.000 0.000	0.00	0.00
			10,500.00000	0.000		0.00
3250	214-00205	DECIDUOUS TREE (5 GALLON CONTAINER)	25.000 EACH	0.000 0.000	0.00	0.00
			40.00000	0.000		0.00
3255	214-00350	DECIDUOUS SHRUB (5 GALLON CONTAINER)	75.000 EACH	0.000 0.000	0.00	0.00
			26.00000	0.000		0.00
3260	214-00450	EVERGREEN TREE (5 GALLON CONTAINER)	25.000 EACH	0.000 0.000	0.00	0.00
			55.00000	0.000		0.00
3265	216-00039	SOIL RETENTION BLANKET (STRAW)	10,590.000 SY	0.000 0.000	0.00	0.00
			1.20000	0.000		0.00
3270	217-00020	HERBICIDE TREATMENT	30.000 HOUR	0.000 0.000	0.00	0.00
			130.00000	0.000		0.00
3275	304-06007	AGGREGATE BASE COURSE (CLASS 6)	5,150.000 CY	1,499.640 0.000	0.00	0.00
			20.00000	1,499.640		29,992.80
3280	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	500.000 TON	0.000 0.000	0.00	0.00
			103.00000	0.000		0.00
3285	403-09221	STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	8,081.000 TON	0.000 0.000	0.00	0.00
			80.00000	0.000		0.00
3290	403-33841	HOT MIX ASPHALT (GRADING S) (100) (PG 64-22)	1,699.000 TON	0.000 0.000	0.00	0.00
			57.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 25
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
3295	412-01100	CONCRETE PAVEMENT (11 INCH)	13,868.000	0.000		
			SY	0.000	0.00	
			54.00000	0.000		0.00
3295		MATERIAL ALLOWANCE DOWEL BASKETS AND TIE BARS		13,867.997		
			NCU	0.000	0.00	
			1.87496	13,867.997		26,001.94
3300	412-01200	CONCRETE PAVEMENT (12 INCH)	15,184.000	0.000		
			SY	0.000	0.00	
			54.00000	0.000		0.00
3300		MATERIAL ALLOWANCE DOWEL BASKETS AND TIE BARS		15,183.996		
			NCU	0.000	0.00	
			2.09048	15,183.996		31,741.84
3305	503-00018	DRILLED CAISSON (18 INCH)	4.000	0.000		
			LF	0.000	0.00	
			154.00000	0.000		0.00
3310	503-00036	DRILLED CAISSON (36 INCH)	30.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
3315	503-00042	DRILLED CAISSON (42 INCH)	25.000	0.000		
			LF	0.000	0.00	
			190.00000	0.000		0.00
3320	503-00048	DRILLED CAISSON (48 INCH)	64.000	0.000		
			LF	0.000	0.00	
			215.00000	0.000		0.00
3325	503-00054	DRILLED CAISSON (54 INCH)	164.000	0.000		
			LF	0.000	0.00	
			270.00000	0.000		0.00
3330	506-00206	RIPRAP (6 INCH)	38.000	0.000		
			CY	0.000	0.00	
			178.00000	0.000		0.00
3335	506-00209	RIPRAP (9 INCH)	68.000	0.000		
			CY	0.000	0.00	
			53.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 26
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
3340	507-00000	CONCRETE SLOPE AND DITCH PAVING	34.000 CY 320.00000	0.000 0.000 0.000	0.00 0.00	0.00
3345	603-01125	12 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	18.000 LF 150.00000	0.000 0.000 0.000	0.00 0.00	0.00
3350	603-01155	15 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	52.000 LF 60.00000	52.000 0.000 52.000	0.00 0.00	3,120.00
3355	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	259.000 LF 53.00000	80.000 136.000 216.000	7,208.00	11,448.00
3360	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	499.000 LF 52.00000	499.000 0.000 499.000	0.00 0.00	25,948.00
3365	603-01605	60 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	630.000 LF 195.00000	0.000 0.000 0.000	0.00 0.00	0.00
3370	603-03360	36 INCH REINFORCED CONCRETE PIPE SPECIAL	198.000 LF 500.00000	0.000 0.000 0.000	0.00 0.00	0.00
3375	603-05018	18 INCH REINFORCED CONCRETE END SECTION	1.000 EACH 650.00000	0.000 0.000 0.000	0.00 0.00	0.00
3380	603-05024	24 INCH REINFORCED CONCRETE END SECTION	1.000 EACH 750.00000	1.000 0.000 1.000	0.00 0.00	750.00
3385	603-05036	36 INCH REINFORCED CONCRETE END SECTION	1.000 EACH 960.00000	0.000 0.000 0.000	0.00 0.00	0.00
3390	603-05048	48 INCH REINFORCED CONCRETE END SECTION	1.000 EACH 1,500.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 27
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
3395	604-00305	INLET TYPE C (5 FOOT)	1.000	0.000		
			EACH	0.750	1,800.00	
			2,400.00000	0.750		1,800.00
3400	604-20000	OUTLET STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			4,800.00000	0.000		0.00
3405	604-26005	VANE GRATE INLET (DOUBLE) (5 FOOT)	3.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
3410	604-26010	VANE GRATE INLET (DOUBLE) (10 FOOT)	1.000	0.750		
			EACH	0.000	0.00	
			6,500.00000	0.750		4,875.00
3415	604-30005	MANHOLE SLAB BASE (5 FOOT)	2.000	0.750		
			EACH	0.000	0.00	
			2,200.00000	0.750		1,650.00
3420	604-30010	MANHOLE SLAB BASE (10 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			2,800.00000	0.000		0.00
3425	606-00301	GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,598.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
3430	606-00710	GUARDRAIL TYPE 7 (STYLE CA)	5,554.000	0.000		
			LF	0.000	0.00	
			37.00000	0.000		0.00
3430		MATERIAL ALLOWANCE REINFORCING STEEL		5,553.999		
			LF	0.000	0.00	
			6.84427	5,553.999		38,013.07
3435	606-00740	GUARDRAIL TYPE 7 (STYLE CE)	1,268.000	0.000		
			LF	0.000	0.00	
			67.00000	0.000		0.00
3435		MATERIAL ALLOWANCE REINFORCING STEEL		1,268.000		
			LF	0.000	0.00	
			3.62172	1,268.000		4,592.34

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 28
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
3440	606-01340	END ANCHORAGE TYPE 3D	6.000 EACH 700.00000	0.000 0.000 0.000	0.00 0.00	0.00
3445	606-01370	TRANSITION TYPE 3G	4.000 EACH 1,100.00000	0.000 0.000 0.000	0.00 0.00	0.00
3450	606-01380	TRANSITION TYPE 3H	1.000 EACH 660.00000	0.000 0.000 0.000	0.00 0.00	0.00
3455	606-02005	END ANCHORAGE (FLARED)	6.000 EACH 1,500.00000	0.000 0.000 0.000	0.00 0.00	0.00
3460	607-11525	FENCE (PLASTIC)	2,800.000 LF 3.00000	550.000 0.000 550.000	0.00 0.00	1,650.00
3465	607-56001	FENCE (ANIMAL PROTECTION)	600.000 LF 5.00000	0.000 0.000 0.000	0.00 0.00	0.00
3470	607-60220	20 FOOT GATE SINGLE (CHAIN LINK)	1.000 EACH 620.00000	0.000 0.000 0.000	0.00 0.00	0.00
3475	608-00010	CONCRETE CURB RAMP	36.000 SY 106.00000	0.000 0.000 0.000	0.00 0.00	0.00
3480	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	1,868.000 LF 16.00000	0.000 174.000 174.000	2,784.00	2,784.00
3485	612-00001	DELINEATOR (TYPE I)	50.000 EACH 22.00000	0.000 0.000 0.000	0.00 0.00	0.00
3490	612-00002	DELINEATOR (TYPE II)	100.000 EACH 27.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 29
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
3495	612-00003	DELINEATOR (TYPE III)	20.000 EACH	0.000 0.000	0.00	0.00
			27.00000	0.000		0.00
3500	612-01060	REFLECTOR STRIP (6 INCH)	370.000 EACH	0.000 0.000	0.00	0.00
			38.00000	0.000		0.00
3505	613-00201	2 INCH ELECTRICAL CONDUIT (JACKED)	370.000 LF	0.000 0.000	0.00	0.00
			14.00000	0.000		0.00
3510	613-00300	3 INCH ELECTRICAL CONDUIT	700.000 LF	0.000 0.000	0.00	0.00
			8.25000	0.000		0.00
3515	613-00301	3 INCH ELECTRICAL CONDUIT (JACKED)	670.000 LF	0.000 0.000	0.00	0.00
			17.00000	0.000		0.00
3520	613-01200	2 INCH ELECTRICAL CONDUIT (PLASTIC)	965.000 LF	0.000 0.000	0.00	0.00
			8.00000	0.000		0.00
3525	613-01300	3 INCH ELECTRICAL CONDUIT (PLASTIC)	3,720.000 LF	0.000 0.000	0.00	0.00
			8.00000	0.000		0.00
3530	613-07000	PULL BOX (SPECIAL)	1.000 EACH	0.000 0.000	0.00	0.00
			600.00000	0.000		0.00
3535	613-10000	WIRING	0.250 L S	0.000 0.000	0.00	0.00
			79,000.00000	0.000		0.00
3540	613-35100	LIGHT STANDARD STEEL HIGH MAST (100 FOOT)	1.000 EACH	0.000 0.000	0.00	0.00
			27,000.00000	0.000		0.00
3545	613-35120	LIGHT STANDARD STEEL HIGH MAST (120 FOOT)	2.000 EACH	0.000 0.000	0.00	0.00
			31,000.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 30
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
3550	613-45048	HIGH MAST FOUNDATION (DRILLED CAISSON) (48 INCH)	90.000	0.000		
			LF	0.000	0.00	
			433.00000	0.000		0.00
3555	613-50000	LOWERING DEVICE	3.000	0.000		
			EACH	0.000	0.00	
			5,800.00000	0.000		0.00
3560	613-50050	PORTABLE POWER UNIT	1.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
3565	613-50100	LIGHTING CONTROL CENTER	3.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00
3570	613-50150	SECONDARY SERVICE PEDESTAL	3.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
3575	613-70150	LUMINAIRE HIGH PRESSURE SODIUM (150 WATT)	4.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
3580	613-70250	LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	1.000	0.000		
			EACH	0.000	0.00	
			5,100.00000	0.000		0.00
3585	613-71000	LUMINAIRE HIGH PRESSURE SODIUM (1000 WATT)	10.000	0.000		
			EACH	0.000	0.00	
			860.00000	0.000		0.00
3590	614-00011	SIGN PANEL (CLASS I)	156.000	0.000		
			SF	0.000	0.00	
			17.00000	0.000		0.00
3595	614-00012	SIGN PANEL (CLASS II)	377.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
3600	614-00013	SIGN PANEL (CLASS III)	2,094.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 31
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
		CAT NO0200 ROADWAY - RAMP A, C, E				
3605	614-00027	SIGN PANEL (CLASS II) (INSTALL ONLY)	32.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
3610	614-00200	STEEL SIGN POST (U-2)	9.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
3615	614-00357	STEEL SIGN POST (S 3X5.7)	16.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00
3620	614-00477	STEEL SIGN POST (S 4X7.7)	20.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
3625	614-01585	STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (POST)	306.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
3630	614-01588	STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (SLIPBASE)	24.000	0.000		
			EACH	0.000	0.00	
			222.00000	0.000		0.00
3635	614-30110	BUTTERFLY STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			24,000.00000	0.000		0.00
3640	614-32400	MONOTUBE OVERHEAD SIGN CANTILEVER (24 INCH DIAMETER)	3.000	0.000		
			EACH	0.000	0.00	
			32,000.00000	0.000		0.00
3645	614-42400	MONOTUBE OVERHEAD SIGN BRIDGE (24 INCH DIAMETER)	3.000	0.000		
			EACH	0.000	0.00	
			68,000.00000	0.000		0.00
3650	614-70150	PEDESTRIAN SIGNAL FACE (16) (COUNTDOWN)	2.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
3655	614-70336	TRAFFIC SIGNAL FACE (12-12-12)	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 32
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
3660	614-70560	TRAFFIC SIGNAL FACE (12-12-12-12)	2.000 EACH 1,300.00000	0.000 0.000 0.000	0.00	0.00
3665	614-72860	PEDESTRIAN PUSH BUTTON	2.000 EACH 250.00000	0.000 0.000 0.000	0.00	0.00
3670	614-72886	INTERSECTION DETECTION SYSTEM (CAMERA)	3.000 EACH 5,800.00000	0.000 0.000 0.000	0.00	0.00
3675	614-81020	TRAFFIC SIGNAL-LIGHT POLE STEEL (2 MAST ARM)	1.000 EACH 24,000.00000	0.000 0.000 0.000	0.00	0.00
3680	614-82010	TRAFFIC SIGNAL POLE STEEL (1 MAST ARM)	1.000 EACH 17,000.00000	0.000 0.000 0.000	0.00	0.00
3685	614-84000	TRAFFIC SIGNAL PEDESTAL POLE STEEL	1.000 EACH 1,800.00000	0.000 0.000 0.000	0.00	0.00
3690	614-85115	IMPACT ATTENUATOR (QUADGUARD)	1.000 EACH 33,000.00000	0.000 0.000 0.000	0.00	0.00
3695	614-86238	TRAFFIC SIGNAL CONTROLLER (SOLID STATE) (FULL-ACTUATED)	1.000 EACH 12,000.00000	0.000 0.000 0.000	0.00	0.00
3700	615-00050	EMBANKMENT PROTECTOR TYPE 5	1.000 EACH 300.00000	0.000 0.000 0.000	0.00	0.00
3705	621-00450	DETOUR PAVEMENT	16,968.000 SY 37.00000	3,808.000 12,227.000 16,035.000	452,399.00	593,295.00
3710	625-00000	CONSTRUCTION SURVEYING	0.596 L S 300,000.00000	0.189 0.407 0.596	122,100.00	178,800.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 33
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
3715	625-00001	CONSTRUCTION SURVEYING (HOURLY)	40.000	0.000		
			HOUR	0.000	0.00	
			155.00000	0.000		0.00
3720	626-00000	MOBILIZATION	0.000	0.165		
			L S	0.000	0.00	
			660,000.00000	0.165		273,900.00
3725	626-01000	PUBLIC INFORMATION SERVICES	0.330	0.092		
			L S	0.040	2,965.75	
			74,143.65000	0.132		9,786.96
3730	627-00005	EPOXY PAVEMENT MARKING	639.000	0.000		
			GAL	0.000	0.00	
			80.00000	0.000		0.00
3735	627-00012	PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	80.000	0.000		
			GAL	24.000	3,840.00	
			160.00000	24.000		3,840.00
3740	627-01001	PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	2,414.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
3745	629-01001	SURVEY MONUMENT (TYPE 1)	35.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
3750	629-01005	SURVEY MONUMENT (TYPE 5)	1.000	0.000		
			EACH	0.000	0.00	
			380.00000	0.000		0.00
3755	629-01110	LOCATE MONUMENTS	50.000	0.000		
			HOUR	0.000	0.00	
			130.00000	0.000		0.00
3760	630-00000	FLAGGING	9,120.000	1,571.000		
			HOUR	707.000	15,554.00	
			22.00000	2,278.000		50,116.00
3765	630-00001	PILOT CAR OPERATION	20.000	4.000		
			HOUR	0.000	0.00	
			53.00000	4.000		212.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 34
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
3770	630-00003	UNIFORMED TRAFFIC CONTROL	232.000	0.000		
			HOUR	0.000	0.00	
			63.00000	0.000		0.00
3775	630-00004	TRAFFIC CONTROL VEHICLE	3.000	0.000		
			EACH	0.000	0.00	
			5,300.00000	0.000		0.00
3780	630-00007	TRAFFIC CONTROL INSPECTION	250.000	41.000		
			DAY	7.000	476.00	
			68.00000	48.000		3,264.00
3785	630-00009	TRAFFIC CONTROL VEHICLE (TRUCK)	2.000	1.000		
			EACH	0.000	0.00	
			3,800.00000	1.000		3,800.00
3790	630-00012	TRAFFIC CONTROL MANAGEMENT	400.000	82.000		
			DAY	24.000	14,400.00	
			600.00000	106.000		63,600.00
3795	630-80001	FLASHING BEACON (PORTABLE)	8.000	0.000		
			EACH	0.000	0.00	
			840.00000	0.000		0.00
3800	630-80335	BARRICADE (TYPE 3 M-A) (TEMPORARY)	44.000	1.000		
			EACH	0.000	0.00	
			220.00000	1.000		220.00
3805	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	167.000	12.000		
			EACH	7.000	665.00	
			95.00000	19.000		1,805.00
3810	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	172.000	37.500		
			EACH	5.500	660.00	
			120.00000	43.000		5,160.00
3815	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	30.000	12.000		
			EACH	0.000	0.00	
			120.00000	12.000		1,440.00
3820	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	174.000	35.500		
			SF	0.000	0.00	
			19.00000	35.500		674.50

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 35
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
3825	630-80355	PORTABLE MESSAGE SIGN PANEL	10.000 EACH	2.500 0.000	0.00	
			16,000.00000	2.500		40,000.00
3830	630-80358	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	8.000 EACH	2.500 0.000	0.00	
			1,600.00000	2.500		4,000.00
3835	630-80360	DRUM CHANNELIZING DEVICE	400.000 EACH	22.500 19.000	893.00	
			47.00000	41.500		1,950.50
3840	630-80370	CONCRETE BARRIER (TEMPORARY)	22,498.000 LF	4,244.000 3,176.000	95,280.00	
			30.00000	7,420.000		222,600.00
3845	630-80380	TRAFFIC CONE	550.000 EACH	200.000 0.000	0.00	
			11.00000	200.000		2,200.00
3850	630-80520	MOBILE PAVEMENT MARKING ZONE	12.000 DAY	0.000 0.000	0.00	
			1,600.00000	0.000		0.00
3855	630-85010	IMPACT ATTENUATOR (TEMPORARY)	13.000 EACH	2.000 0.500	2,800.00	
			5,600.00000	2.500		14,000.00
3860	700-70010	F/A MINOR CONTRACT REVISIONS	1,750,000.000 F A	0.000 0.000	0.00	
			1.00000	0.000		0.00
3865	700-70011	F/A PARTNERING	20,000.000 F A	0.000 0.000	0.00	
			1.00000	0.000		0.00
3870	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	65,000.000 F A	0.000 0.000	0.00	
			1.00000	0.000		0.00
3875	700-70013	F/A CONCRETE PAVEMENT INCENTIVE	125,000.000 F A	0.000 0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 36
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
3880	700-70016	F/A FUEL COST ADJUSTMENT	245,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
3885	700-70021	F/A ON-THE-JOB TRAINEE	2,560.000	0.000		
			HOUR	0.000	0.00	
			4.80000	0.000		0.00
3890	700-70025	F/A QUALITY INCENTIVE PAYMENT	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
3895	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
3900	700-70034	F/A DEWATERING	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
3905	700-70034	F/A WORK ZONE SAFETY	8,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
3910	700-70035	F/A TRAFFIC CONTROL DEVICES FOR ADA	5,000.000	3,257.750		
			F A	0.000	0.00	
			1.00000	3,257.750		3,257.75
3915	700-70060	F/A ADJUST ADESTA RELOCATE FO LINE	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
3920	700-70074	F/A OBTAIN POWER FROM XCEL ENERGY	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
3925	700-70230	F/A COMMUNICATION LINES	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
3930	700-70380	F/A EROSION CONTROL	10,000.000	0.000		
			F A	-543.500	-543.50	
			1.00000	-543.500		-543.50

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 37
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - RAMP A, C, E						
3935	700-70390	F/A WETLAND RESTORATION & REPLACEMENT (FOR WETLAND BANKING)	2,847.710	2,847.710		
			F A	0.000	0.00	
			1.00000	2,847.710		2,847.71
3940	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
6340	900-00006	ADDED ITEM (DOLLAR) / ADD BY CO # 5	0.000	-380.000		
			DOL	0.000	0.00	
			1.00000	-380.000		-380.00
			CAT 0200	CURRENT AMT \$	11,704,684.81	\$ 1,089,802.25 \$ 2,636,267.31
CAT NO0201 ROADWAY - RAMP B AND D						
0985	201-00001	CLEARING AND GRUBBING	0.000	0.000		
			ACRE	0.000	0.00	
			3,000.00000	0.000		0.00
0990	202-00000	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	0.000	0.000		
			L S	0.000	0.00	
			86,000.00000	0.000		0.00
0995	202-00001	REMOVAL OF STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
1000	202-00002	REMOVAL OF STRUCTURE (SPECIAL)	0.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
1005	202-00010	REMOVAL OF TREE	0.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
1010	202-00019	REMOVAL OF INLET	0.000	0.000		
			EACH	0.000	0.00	
			560.00000	0.000		0.00
1015	202-00035	REMOVAL OF PIPE	0.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 38
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
1020	202-00037	REMOVAL OF END SECTION	0.000	0.000		
			EACH	0.000	0.00	
			210.00000	0.000		0.00
1025	202-00210	REMOVAL OF CONCRETE PAVEMENT	0.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
1030	202-00220	REMOVAL OF ASPHALT MAT	0.000	0.000		
			SY	0.000	0.00	
			3.50000	0.000		0.00
1035	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	0.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
1040	202-00250	REMOVAL OF PAVEMENT MARKING	0.000	0.000		
			SF	0.000	0.00	
			1.30000	0.000		0.00
1045	202-00750	REMOVAL OF LUMINAIRE	0.000	0.000		
			EACH	0.000	0.00	
			105.00000	0.000		0.00
1050	202-00810	REMOVAL OF GROUND SIGN	0.000	0.000		
			EACH	0.000	0.00	
			320.00000	0.000		0.00
1055	202-00825	REMOVAL OF FLASHING BEACON	0.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
1060	202-00900	REMOVAL OF CONCRETE FOOTING	0.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
1065	202-01000	REMOVAL OF FENCE	0.000	0.000		
			LF	0.000	0.00	
			3.50000	0.000		0.00
1070	202-01130	REMOVAL OF GUARDRAIL TYPE 3	0.000	0.000		
			LF	0.000	0.00	
			2.20000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 39
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
1075	202-01140	REMOVAL OF GUARDRAIL TYPE 4	0.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
1080	202-01300	REMOVAL OF END ANCHORAGE	0.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
1085	202-04001	PLUG CULVERT	0.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
1090	202-04002	CLEAN CULVERT	0.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
1095	202-05150	SANDBLASTING	0.000	0.000		
			SF	0.000	0.00	
			0.63000	0.000		0.00
1100	203-01100	PROOF ROLLING	0.000	0.000		
			HOUR	0.000	0.00	
			147.00000	0.000		0.00
1105	203-01500	BLADING	0.000	0.000		
			HOUR	0.000	0.00	
			153.00000	0.000		0.00
1110	203-01510	BACKHOE	0.000	0.000		
			HOUR	0.000	0.00	
			195.00000	0.000		0.00
1115	203-01555	DOZING (LANDSCAPING)	0.000	0.000		
			HOUR	0.000	0.00	
			163.00000	0.000		0.00
1120	203-01594	COMBINATION LOADER	0.000	0.000		
			HOUR	0.000	0.00	
			135.00000	0.000		0.00
1125	203-01597	POTHOLING	0.000	0.000		
			HOUR	0.000	0.00	
			202.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 40
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
1130	203-02330	LABORER	0.000	0.000		
			HOUR	0.000	0.00	
			44.00000	0.000		0.00
1135	207-00205	TOPSOIL	0.000	0.000		
			CY	0.000	0.00	
			8.00000	0.000		0.00
1140	208-00003	EROSION LOG (18 INCH)	0.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
1145	208-00020	SILT FENCE	0.000	0.000		
			LF	0.000	0.00	
			2.50000	0.000		0.00
1150	208-00045	CONCRETE WASHOUT STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
1155	208-00050	STORM DRAIN INLET PROTECTION	0.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
1160	208-00070	STABILIZED CONSTRUCTION ENTRANCE	0.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
1165	208-00110	SEDIMENT REMOVAL AND DISPOSAL	0.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
1170	208-00200	EROSION CONTROL SUPERVISOR	0.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
1175	210-00001	RESET STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
1180	210-01000	RESET FENCE	0.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 41
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
1185	210-01011	RESET GATE	0.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
1190	210-04016	MODIFY MANHOLE (SPECIAL)	0.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
1195	210-04025	MODIFY STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
1200	212-00006	*SEEDING (NATIVE)	0.000	0.000		
			ACRE	0.000	0.00	
			400.00000	0.000		0.00
1205	212-00032	*SOIL CONDITIONING	0.000	0.000		
			ACRE	0.000	0.00	
			3,000.00000	0.000		0.00
1210	213-00003	*MULCHING (WEED FREE)	0.000	0.000		
			ACRE	0.000	0.00	
			400.00000	0.000		0.00
1215	213-00061	*MULCH TACKIFIER	0.000	0.000		
			LB	0.000	0.00	
			1.50000	0.000		0.00
1220	213-00100	*SOIL BINDER	0.000	0.000		
			ACRE	0.000	0.00	
			400.00000	0.000		0.00
1225	214-00280	*DECIDUOUS TREE (8 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
1230	214-00350	*DECIDUOUS SHRUB (5 GALLON CONTAINER)	0.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
1235	214-01010	*BRUSH LAYER CUTTING	0.000	0.000		
			EACH	0.000	0.00	
			6.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 42
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
1240	214-01025	*DORMANT LOG CUTTING	0.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
1245	216-00039	*SOIL RETENTION BLANKET (STRAW)	0.000	0.000		
			SY	0.000	0.00	
			1.20000	0.000		0.00
1250	217-00020	*HERBICIDE TREATMENT	0.000	0.000		
			HOUR	0.000	0.00	
			134.00000	0.000		0.00
1255	304-06007	AGGREGATE BASE COURSE (CLASS 6)	0.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
1260	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	0.000	0.000		
			TON	0.000	0.00	
			101.00000	0.000		0.00
1265	403-09221	*STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	0.000	0.000		
			TON	0.000	0.00	
			78.00000	0.000		0.00
1270	403-33841	*HOT MIX ASPHALT (GRADING S) (100) (PG 64-22)	0.000	0.000		
			TON	0.000	0.00	
			54.00000	0.000		0.00
1275	412-01150	CONCRETE PAVEMENT (11-1/2 INCH)	0.000	0.000		
			SY	0.000	0.00	
			61.00000	0.000		0.00
1280	412-01300	CONCRETE PAVEMENT (13 INCH)	0.000	0.000		
			SY	0.000	0.00	
			61.00000	0.000		0.00
1285	412-01325	CONCRETE PAVEMENT (13 INCH) (FAST TRACK)	0.000	0.000		
			SY	0.000	0.00	
			80.00000	0.000		0.00
1290	503-00048	*DRILLED CAISSON (48 INCH)	0.000	0.000		
			LF	0.000	0.00	
			207.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 43
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
1295	503-00054	*DRILLED CAISSON (54 INCH)	0.000	0.000		
			LF	0.000	0.00	
			265.00000	0.000		0.00
1300	506-00209	RIPRAP (9 INCH)	0.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
1305	507-00400	*BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	0.000	0.000		
			TON	0.000	0.00	
			130.00000	0.000		0.00
1310	514-00100	HAND RAIL	0.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
1315	601-03000	CONCRETE CLASS D	0.000	0.000		
			CY	0.000	0.00	
			650.00000	0.000		0.00
1320	602-00000	REINFORCING STEEL	0.000	0.000		
			LB	0.000	0.00	
			0.64000	0.000		0.00
1325	603-01155	15 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	0.000	0.000		
			LF	0.000	0.00	
			54.00000	0.000		0.00
1330	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	0.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
1335	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	0.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
1340	603-01365	36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	0.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
1345	603-01485	48 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	0.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 44
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
1350	603-05015	15 INCH REINFORCED CONCRETE END SECTION	0.000	0.000		
			EACH	0.000	0.00	
			530.00000	0.000		0.00
1355	603-05018	18 INCH REINFORCED CONCRETE END SECTION	0.000	0.000		
			EACH	0.000	0.00	
			630.00000	0.000		0.00
1360	603-05024	24 INCH REINFORCED CONCRETE END SECTION	0.000	0.000		
			EACH	0.000	0.00	
			740.00000	0.000		0.00
1365	603-05036	36 INCH REINFORCED CONCRETE END SECTION	0.000	0.000		
			EACH	0.000	0.00	
			930.00000	0.000		0.00
1370	603-07180	*18 INCH REINFORCED CONCRETE PIPE (JACKED)	0.000	0.000		
			LF	0.000	0.00	
			960.00000	0.000		0.00
1375	603-83024	24 INCH SEWER PIPE	0.000	0.000		
			LF	0.000	0.00	
			128.00000	0.000		0.00
1380	604-00305	INLET TYPE C (5 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
1385	604-00310	INLET TYPE C (10 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00
1390	604-00350	INLET TYPE C (SPECIAL)	0.000	0.000		
			EACH	0.000	0.00	
			5,200.00000	0.000		0.00
1395	604-00510	INLET TYPE D (10 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			3,400.00000	0.000		0.00
1400	604-26005	VANE GRATE INLET (DOUBLE) (5 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			4,800.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 45
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
1405	604-30005	MANHOLE SLAB BASE (5 FOOT)	0.000 EACH 2,100.00000	0.000 0.000 0.000	0.00 0.00	0.00
1410	604-30010	MANHOLE SLAB BASE (10 FOOT)	0.000 EACH 3,040.00000	0.000 0.000 0.000	0.00 0.00	0.00
1415	604-30015	MANHOLE SLAB BASE (15 FOOT)	0.000 EACH 5,700.00000	0.000 0.000 0.000	0.00 0.00	0.00
1420	604-30020	MANHOLE SLAB BASE (20 FOOT)	0.000 EACH 11,500.00000	0.000 0.000 0.000	0.00 0.00	0.00
1425	604-32015	MANHOLE T-BASE (15 FOOT)	0.000 EACH 2,600.00000	0.000 0.000 0.000	0.00 0.00	0.00
1430	604-39015	MANHOLE SPECIAL (15 FOOT)	0.000 EACH 6,600.00000	0.000 0.000 0.000	0.00 0.00	0.00
1435	604-39020	MANHOLE SPECIAL (20 FOOT)	0.000 EACH 9,200.00000	0.000 0.000 0.000	0.00 0.00	0.00
1440	606-00301	GUARDRAIL TYPE 3 (6-3 POST SPACING)	0.000 LF 14.00000	0.000 0.000 0.000	0.00 0.00	0.00
1445	606-00710	GUARDRAIL TYPE 7 (STYLE CA)	0.000 LF 37.00000	0.000 0.000 0.000	0.00 0.00	0.00
1450	606-00740	GUARDRAIL TYPE 7 (STYLE CE)	0.000 LF 67.00000	0.000 0.000 0.000	0.00 0.00	0.00
1455	606-01340	END ANCHORAGE TYPE 3D	0.000 EACH 670.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 46
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
1460	606-01370	TRANSITION TYPE 3G	0.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
1465	606-01380	TRANSITION TYPE 3H	0.000	0.000		
			EACH	0.000	0.00	
			655.00000	0.000		0.00
1470	606-01460	MEDIAN TERMINAL	0.000	0.000		
			EACH	0.000	0.00	
			3,800.00000	0.000		0.00
1475	606-02005	END ANCHORAGE (FLARED)	0.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
1480	607-11525	FENCE (PLASTIC)	0.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
1485	607-52900	LINE POST (CHAIN LINK)	0.000	0.000		
			EACH	0.000	0.00	
			46.00000	0.000		0.00
1490	607-52905	END POST (CHAIN LINK)	0.000	0.000		
			EACH	0.000	0.00	
			94.00000	0.000		0.00
1495	607-52910	CORNER AND LINE BRACE POST (CHAIN LINK)	0.000	0.000		
			EACH	0.000	0.00	
			135.00000	0.000		0.00
1500	607-53172	FENCE CHAIN LINK (72 INCH)	0.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
1505	607-56001	FENCE (ANIMAL PROTECTION)	0.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
1510	607-60212	12 FOOT GATE SINGLE (CHAIN LINK)	0.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 47
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
1515	608-00026	CONCRETE BIKEWAY (6 INCH)	0.000	0.000		
			SY	0.000	0.00	
			38.00000	0.000		0.00
1520	609-60011	CURB TYPE 6 (SECTION M)	0.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
1525	612-00001	DELINEATOR (TYPE I)	0.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00
1530	612-00002	DELINEATOR (TYPE II)	0.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
1535	612-00003	DELINEATOR (TYPE III)	0.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
1540	613-00075	3/4 INCH ELECTRICAL CONDUIT	0.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
1545	613-00300	3 INCH ELECTRICAL CONDUIT	0.000	0.000		
			LF	0.000	0.00	
			8.20000	0.000		0.00
1550	613-00301	3 INCH ELECTRICAL CONDUIT (JACKED)	0.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
1555	613-01300	3 INCH ELECTRICAL CONDUIT (PLASTIC)	0.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
1560	613-10000	WIRING	0.000	0.000		
			L S	0.000	0.00	
			78,000.00000	0.000		0.00
1565	613-35120	LIGHT STANDARD STEEL HIGH MAST (120 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			30,500.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 48
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
1570	613-35140	LIGHT STANDARD STEEL HIGH MAST (140 FOOT)	0.000 EACH 35,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
1575	613-45048	HIGH MAST FOUNDATION (DRILLED CAISSON) (48 INCH)	0.000 LF 430.00000	0.000 0.000 0.000	0.00 0.00	0.00
1580	613-50000	LOWERING DEVICE	0.000 EACH 6,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
1585	613-50010	PHOTOELECTRIC CELL	0.000 EACH 250.00000	0.000 0.000 0.000	0.00 0.00	0.00
1590	613-50050	PORTABLE POWER UNIT	0.000 EACH 3,200.00000	0.000 0.000 0.000	0.00 0.00	0.00
1595	613-50100	LIGHTING CONTROL CENTER	0.000 EACH 3,700.00000	0.000 0.000 0.000	0.00 0.00	0.00
1600	613-50150	SECONDARY SERVICE PEDESTAL	0.000 EACH 700.00000	0.000 0.000 0.000	0.00 0.00	0.00
1605	613-71000	LUMINAIRE HIGH PRESSURE SODIUM (1000 WATT)	0.000 EACH 860.00000	0.000 0.000 0.000	0.00 0.00	0.00
1610	613-72150	LUMINAIRE HIGH PRESSURE SODIUM (WALL TYPE) (150 WATT)	0.000 EACH 1,300.00000	0.000 0.000 0.000	0.00 0.00	0.00
1615	614-00011	SIGN PANEL (CLASS I)	0.000 SF 17.00000	0.000 0.000 0.000	0.00 0.00	0.00
1620	614-00012	SIGN PANEL (CLASS II)	0.000 SF 20.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 49
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
1625	614-00013	SIGN PANEL (CLASS III)	0.000	0.000		
			SF	0.000	0.00	
			26.00000	0.000		0.00
1630	614-01022	STEEL SIGN POST (W 10X22)	0.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
1635	614-01226	STEEL SIGN POST (W 12X26)	0.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
1640	614-01585	STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (POST)	0.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
1645	614-01588	STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (SLIPBASE)	0.000	0.000		
			EACH	0.000	0.00	
			221.00000	0.000		0.00
1650	614-03005	CONCRETE FOOTING (TYPE 5)	0.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
1655	614-03007	CONCRETE FOOTING (TYPE 7)	0.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
1660	614-32000	MONOTUBE OVERHEAD SIGN CANTILEVER (20 INCH DIAMETER)	0.000	0.000		
			EACH	0.000	0.00	
			28,000.00000	0.000		0.00
1665	614-41800	MONOTUBE OVERHEAD SIGN BRIDGE (18 INCH DIAMETER)	0.000	0.000		
			EACH	0.000	0.00	
			50,000.00000	0.000		0.00
1670	614-80000	FLASHING BEACON	0.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
1675	614-85115	IMPACT ATTENUATOR (QUADGUARD)	0.000	0.000		
			EACH	0.000	0.00	
			33,000.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 50
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
1680	615-00030	EMBANKMENT PROTECTOR TYPE 3	0.000 EACH 2,500.00000	0.000 0.000 0.000	0.00 0.00	0.00
1685	615-21809	18 INCH SLIDE HEADGATE (9 FOOT FRAME)	0.000 EACH 2,300.00000	0.000 0.000 0.000	0.00 0.00	0.00
1690	615-22409	24 INCH SLIDE HEADGATE (9 FOOT FRAME)	0.000 EACH 3,500.00000	0.000 0.000 0.000	0.00 0.00	0.00
1695	615-22499	24 INCH SLIDE HEADGATE SPECIAL	0.000 EACH 3,500.00000	0.000 0.000 0.000	0.00 0.00	0.00
1700	615-23609	36 INCH SLIDE HEADGATE (9 FOOT FRAME)	0.000 EACH 5,600.00000	0.000 0.000 0.000	0.00 0.00	0.00
1705	615-34809	48X48 INCH SLIDE HEADGATE (9 FOOT FRAME)	0.000 EACH 9,500.00000	0.000 0.000 0.000	0.00 0.00	0.00
1710	615-50000	PARSHALL MEASURING FLUME	0.000 EACH 10,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
1715	617-00012	12 INCH CULVERT PIPE	0.000 LF 34.00000	0.000 0.000 0.000	0.00 0.00	0.00
1720	621-00450	*DETOUR PAVEMENT	0.000 SY 29.50000	0.000 0.000 0.000	0.00 0.00	0.00
1725	625-00000	CONSTRUCTION SURVEYING	0.000 L S 280,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
1730	625-00001	CONSTRUCTION SURVEYING (HOURLY)	0.000 HOUR 152.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 51
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
1735	626-00000	*MOBILIZATION	0.500	0.000		
			L S	0.000	0.00	
			385,000.00000	0.000		0.00
1740	626-01000	PUBLIC INFORMATION SERVICES	0.000	0.000		
			L S	0.000	0.00	
			61,000.00000	0.000		0.00
1745	627-00005	EPOXY PAVEMENT MARKING	0.000	0.000		
			GAL	0.000	0.00	
			80.00000	0.000		0.00
1750	627-00012	PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	0.000	0.000		
			GAL	0.000	0.00	
			160.00000	0.000		0.00
1755	627-01001	PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	0.000	0.000		
			SF	0.000	0.00	
			10.50000	0.000		0.00
3945	201-00001	CLEARING AND GRUBBING	18.000	9.500		
			ACRE	0.000	0.00	
			3,000.00000	9.500		28,500.00
3950	202-00000	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	1.000		
			L S	0.000	0.00	
			90,000.00000	1.000		90,000.00
3955	202-00001	REMOVAL OF STRUCTURE	3.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
3960	202-00002	REMOVAL OF STRUCTURE (SPECIAL)	2.000	2.000		
			EACH	0.000	0.00	
			650.00000	2.000		1,300.00
3965	202-00010	REMOVAL OF TREE	85.000	60.000		
			EACH	0.000	0.00	
			410.00000	60.000		24,600.00
3970	202-00019	REMOVAL OF INLET	1.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 52
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
3975	202-00035	REMOVAL OF PIPE	805.000	803.000		
			LF	0.000	0.00	
			20.00000	803.000		16,060.00
3980	202-00037	REMOVAL OF END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			200.00000	1.000		200.00
3985	202-00210	REMOVAL OF CONCRETE PAVEMENT	1,871.000	370.000		
			SY	0.000	0.00	
			5.00000	370.000		1,850.00
3990	202-00220	REMOVAL OF ASPHALT MAT	15,094.000	4,517.000		
			SY	1,174.000	4,109.00	
			3.50000	5,691.000		19,918.50
3995	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	1,720.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
4000	202-00250	REMOVAL OF PAVEMENT MARKING	25,000.000	3,062.000		
			SF	0.000	0.00	
			1.30000	3,062.000		3,980.60
4005	202-00750	REMOVAL OF LUMINAIRE	2.000	0.000		
			EACH	0.000	0.00	
			105.00000	0.000		0.00
4010	202-00810	REMOVAL OF GROUND SIGN	19.000	11.000		
			EACH	1.000	300.00	
			300.00000	12.000		3,600.00
4015	202-00825	REMOVAL OF FLASHING BEACON	2.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
4020	202-00900	REMOVAL OF CONCRETE FOOTING	9.000	0.000		
			EACH	0.000	0.00	
			315.00000	0.000		0.00
4025	202-01000	REMOVAL OF FENCE	2,365.000	2,365.000		
			LF	0.000	0.00	
			3.50000	2,365.000		8,277.50

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 53
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
4030	202-01130	REMOVAL OF GUARDRAIL TYPE 3	3,052.000	1,779.000		
			LF	820.000	2,050.00	
			2.50000	2,599.000		6,497.50
4035	202-01140	REMOVAL OF GUARDRAIL TYPE 4	1,292.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
4040	202-01300	REMOVAL OF END ANCHORAGE	7.000	3.000		
			EACH	0.000	0.00	
			9,100.00000	3.000		27,300.00
4045	202-04001	PLUG CULVERT	1.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
4050	202-04002	CLEAN CULVERT	5.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
4055	202-05150	SANDBLASTING	5,000.000	0.000		
			SF	0.000	0.00	
			0.63000	0.000		0.00
4060	203-01100	PROOF ROLLING	100.000	3.000		
			HOUR	2.500	367.50	
			147.00000	5.500		808.50
4065	203-01500	BLADING	50.000	0.000		
			HOUR	0.000	0.00	
			153.00000	0.000		0.00
4070	203-01510	BACKHOE	25.000	2.500		
			HOUR	0.000	0.00	
			195.00000	2.500		487.50
4075	203-01555	DOZING (LANDSCAPING)	25.000	0.000		
			HOUR	0.000	0.00	
			163.00000	0.000		0.00
4080	203-01594	COMBINATION LOADER	50.000	0.000		
			HOUR	0.000	0.00	
			135.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 54
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
4085	203-01597	POTHOLING	100.000	16.500		
			HOUR	0.000	0.00	
			202.00000	16.500		3,333.00
4090	203-02330	LABORER	50.000	1.000		
			HOUR	0.000	0.00	
			44.00000	1.000		44.00
4091	206-00050	STRUCTURE BACKFILL (SPECIAL) ADDED BY CO # 3 PER METRO WASTEWATER	247.000	247.000		
			CY	0.000	0.00	
			13.00000	247.000		3,211.00
4095	207-00205	TOPSOIL	4,900.000	507.000		
			CY	0.000	0.00	
			8.00000	507.000		4,056.00
4100	208-00003	EROSION LOG (18 INCH)	700.000	207.000		
			LF	8.000	96.00	
			12.00000	215.000		2,580.00
4105	208-00020	SILT FENCE	7,500.000	5,252.000		
			LF	0.000	0.00	
			2.50000	5,252.000		13,130.00
4110	208-00045	CONCRETE WASHOUT STRUCTURE	12.000	2.000		
			EACH	0.000	0.00	
			2,000.00000	2.000		4,000.00
4115	208-00050	STORM DRAIN INLET PROTECTION	8.000	0.000		
			EACH	0.000	0.00	
			4.00000	0.000		0.00
4120	208-00070	STABILIZED CONSTRUCTION ENTRANCE	5.000	5.000		
			EACH	0.000	0.00	
			2,300.00000	5.000		11,500.00
4125	208-00110	SEDIMENT REMOVAL AND DISPOSAL	50.000	6.000		
			CY	5.000	250.00	
			50.00000	11.000		550.00
4130	208-00200	EROSION CONTROL SUPERVISOR	0.330	0.120		
			L S	0.012	180.00	
			15,000.00000	0.132		1,980.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 55
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
4135	210-00001	RESET STRUCTURE	1.000 EACH 1,400.00000	0.000 0.000 0.000	0.00	0.00
4140	210-01000	RESET FENCE	430.000 LF 3.00000	0.000 0.000 0.000	0.00	0.00
4145	210-01011	RESET GATE	1.000 EACH 95.00000	0.000 0.000 0.000	0.00	0.00
4150	210-04016	MODIFY MANHOLE (SPECIAL)	1.000 EACH 2,300.00000	1.000 0.000 1.000	0.00	2,300.00
4155	210-04025	MODIFY STRUCTURE	1.000 EACH 7,400.00000	1.000 0.000 1.000	0.00	7,400.00
4160	212-00006	SEEDING (NATIVE)	18.000 ACRE 310.00000	0.000 0.000 0.000	0.00	0.00
4165	212-00032	SOIL CONDITIONING	18.000 ACRE 3,000.00000	0.000 0.000 0.000	0.00	0.00
4170	213-00003	MULCHING (WEED FREE)	18.000 ACRE 370.00000	0.000 0.000 0.000	0.00	0.00
4175	213-00061	MULCH TACKIFIER	3,600.000 LB 1.50000	0.000 0.000 0.000	0.00	0.00
4180	213-00100	SOIL BINDER	18.000 ACRE 400.00000	1.300 0.000 1.300	0.00	520.00
4185	214-00280	DECIDUOUS TREE (8 FOOT)	11.000 EACH 300.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 56
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
4190	214-00350	DECIDUOUS SHRUB (5 GALLON CONTAINER)	130.000 EACH	0.000 0.000	0.00	0.00
			26.00000	0.000		0.00
4195	214-01010	BRUSH LAYER CUTTING	330.000 EACH	0.000 0.000	0.00	0.00
			6.00000	0.000		0.00
4200	214-01025	DORMANT LOG CUTTING	40.000 EACH	39.000 0.000	0.00	1,014.00
			26.00000	39.000		
4205	216-00039	SOIL RETENTION BLANKET (STRAW)	1,434.000 SY	185.000 0.000	0.00	222.00
			1.20000	185.000		
4210	217-00020	HERBICIDE TREATMENT	30.000 HOUR	0.000 0.000	0.00	0.00
			130.00000	0.000		0.00
4215	304-06007	AGGREGATE BASE COURSE (CLASS 6)	3,772.000 CY	0.000 0.000	0.00	0.00
			20.00000	0.000		0.00
4220	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	100.000 TON	14.830 0.000	0.00	1,527.49
			103.00000	14.830		
4225	403-09221	STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	363.000 TON	0.000 0.000	0.00	0.00
			80.00000	0.000		0.00
4230	403-33841	HOT MIX ASPHALT (GRADING S) (100) (PG 64-22)	2,573.000 TON	0.000 0.000	0.00	0.00
			57.00000	0.000		0.00
4235	412-01150	CONCRETE PAVEMENT (11-1/2 INCH)	4,978.000 SY	0.000 0.000	0.00	0.00
			61.00000	0.000		0.00
4235		MATERIAL ALLOWANCE DOWEL BASKETS AND TIE BARS		4,977.999		
			NCU	0.000	0.00	
			4.19887	4,977.999		20,901.97

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 57
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
4240	412-01300	CONCRETE PAVEMENT (13 INCH)	9,960.000	0.000		
			SY	0.000	0.00	
			61.00000	0.000		0.00
4240		MATERIAL ALLOWANCE DOWEL BASKETS AND TIE BARS		9,959.996		
			NCU	0.000	0.00	
			2.10030	9,959.996		20,918.98
4245	412-01325	CONCRETE PAVEMENT (13 INCH) (FAST TRACK)	3,041.000	0.000		
			SY	0.000	0.00	
			80.00000	0.000		0.00
4245		MATERIAL ALLOWANCE DOWEL BASKETS AND TIE BARS		3,040.999		
			NCU	0.000	0.00	
			4.67083	3,040.999		14,203.99
4250	503-00048	DRILLED CAISSON (48 INCH)	20.000	0.000		
			LF	0.000	0.00	
			215.00000	0.000		0.00
4255	503-00054	DRILLED CAISSON (54 INCH)	47.000	0.000		
			LF	0.000	0.00	
			270.00000	0.000		0.00
4260	506-00209	RIPRAP (9 INCH)	37.000	37.000		
			CY	0.000	0.00	
			53.00000	37.000		1,961.00
4265	507-00400	BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	41.000	0.000		
			TON	0.000	0.00	
			131.00000	0.000		0.00
4270	514-00100	HAND RAIL	122.000	122.000		
			LF	0.000	0.00	
			40.00000	122.000		4,880.00
4275	601-03000	CONCRETE CLASS D	200.000	200.000		
			CY	0.000	0.00	
			700.00000	200.000		140,000.00
4280	602-00000	REINFORCING STEEL	32,174.000	32,174.000		
			LB	0.000	0.00	
			0.66000	32,174.000		21,234.84

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 58
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
4285	603-01155	15 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	131.000	125.000		
			LF	0.000	0.00	
			60.00000	125.000		7,500.00
4290	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,447.000	1,299.000		
			LF	0.000	0.00	
			53.00000	1,299.000		68,847.00
4295	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	2,328.000	2,313.000		
			LF	0.000	0.00	
			52.00000	2,313.000		120,276.00
4300	603-01365	36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	191.000	142.000		
			LF	0.000	0.00	
			84.00000	142.000		11,928.00
4305	603-01485	48 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	815.000	798.000		
			LF	0.000	0.00	
			114.00000	798.000		90,972.00
4310	603-05015	15 INCH REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
4315	603-05018	18 INCH REINFORCED CONCRETE END SECTION	4.000	3.000		
			EACH	0.000	0.00	
			650.00000	3.000		1,950.00
4320	603-05024	24 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			750.00000	1.000		750.00
4325	603-05036	36 INCH REINFORCED CONCRETE END SECTION	2.000	1.000		
			EACH	0.000	0.00	
			960.00000	1.000		960.00
4330	603-07180	18 INCH REINFORCED CONCRETE PIPE (JACKED)	250.000	250.000		
			LF	0.000	0.00	
			932.00000	250.000		233,000.00
4335	603-83024	24 INCH SEWER PIPE	650.000	650.000		
			LF	0.000	0.00	
			160.00000	650.000		104,000.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 59
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
4340	604-00305	INLET TYPE C (5 FOOT)	3.000 EACH 2,400.00000	1.000 0.000 1.000	0.00	2,400.00
4345	604-00310	INLET TYPE C (10 FOOT)	2.000 EACH 2,800.00000	2.000 0.000 2.000	0.00	5,600.00
4350	604-00350	INLET TYPE C (SPECIAL)	1.000 EACH 5,400.00000	0.900 0.000 0.900	0.00	4,860.00
4355	604-00510	INLET TYPE D (10 FOOT)	1.000 EACH 3,500.00000	0.000 0.000 0.000	0.00	0.00
4360	604-26005	VANE GRATE INLET (DOUBLE) (5 FOOT)	3.000 EACH 5,000.00000	0.000 0.000 0.000	0.00	0.00
4365	604-30005	MANHOLE SLAB BASE (5 FOOT)	3.000 EACH 2,200.00000	2.000 0.000 2.000	0.00	4,400.00
4370	604-30010	MANHOLE SLAB BASE (10 FOOT)	9.000 EACH 2,800.00000	9.000 0.000 9.000	0.00	25,200.00
4375	604-30015	MANHOLE SLAB BASE (15 FOOT)	4.000 EACH 4,100.00000	4.000 0.000 4.000	0.00	16,400.00
4380	604-30020	MANHOLE SLAB BASE (20 FOOT)	1.000 EACH 12,000.00000	0.000 0.000 0.000	0.00	0.00
4385	604-32015	MANHOLE T-BASE (15 FOOT)	1.000 EACH 3,000.00000	1.000 0.000 1.000	0.00	3,000.00
4390	604-39015	MANHOLE SPECIAL (15 FOOT)	2.000 EACH 7,200.00000	2.000 0.000 2.000	0.00	14,400.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 60
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
4395	604-39020	MANHOLE SPECIAL (20 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00
4400	606-00301	GUARDRAIL TYPE 3 (6-3 POST SPACING)	6,896.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
4405	606-00710	GUARDRAIL TYPE 7 (STYLE CA)	3,549.000	0.000		
			LF	0.000	0.00	
			37.00000	0.000		0.00
4405		MATERIAL ALLOWANCE REINFORCING STEEL		3,548.999		
			LF	0.000	0.00	
			6.84427	3,548.999		24,290.31
4410	606-00740	GUARDRAIL TYPE 7 (STYLE CE)	30.000	0.000		
			LF	0.000	0.00	
			67.00000	0.000		0.00
4410		MATERIAL ALLOWANCE REINFORCING STEEL		30.000		
			LF	0.000	0.00	
			3.62172	30.000		108.65
4415	606-01340	END ANCHORAGE TYPE 3D	2.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
4420	606-01370	TRANSITION TYPE 3G	5.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
4425	606-01380	TRANSITION TYPE 3H	660.000	0.000		
			EACH	0.000	0.00	
			5.00000	0.000		0.00
4430	606-01460	MEDIAN TERMINAL	2.000	0.000		
			EACH	0.000	0.00	
			3,800.00000	0.000		0.00
4435	606-02005	END ANCHORAGE (FLARED)	3.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 61
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
4440	607-11525	FENCE (PLASTIC)	1,526.000	1,460.000		
			LF	66.000	198.00	
			3.00000	1,526.000		4,578.00
4445	607-52900	LINE POST (CHAIN LINK)	659.000	0.000		
			EACH	0.000	0.00	
			46.00000	0.000		0.00
4450	607-52905	END POST (CHAIN LINK)	4.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
4455	607-52910	CORNER AND LINE BRACE POST (CHAIN LINK)	12.000	0.000		
			EACH	0.000	0.00	
			132.00000	0.000		0.00
4460	607-53172	FENCE CHAIN LINK (72 INCH)	1,970.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
4465	607-56001	FENCE (ANIMAL PROTECTION)	300.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
4470	607-60212	12 FOOT GATE SINGLE (CHAIN LINK)	2.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
4475	608-00026	CONCRETE BIKEWAY (6 INCH)	568.000	0.000		
			SY	0.000	0.00	
			38.00000	0.000		0.00
4480	609-60011	CURB TYPE 6 (SECTION M)	20.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
4485	612-00001	DELINEATOR (TYPE I)	50.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00
4490	612-00002	DELINEATOR (TYPE II)	100.000	0.000		
			EACH	0.000	0.00	
			27.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 62
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
4495	612-00003	DELINEATOR (TYPE III)	20.000 EACH	0.000 0.000	0.00	0.00
			27.00000	0.000		0.00
4500	613-00075	3/4 INCH ELECTRICAL CONDUIT	60.000 LF	0.000 0.000	0.00	0.00
			16.00000	0.000		0.00
4505	613-00300	3 INCH ELECTRICAL CONDUIT	2,150.000 LF	0.000 0.000	0.00	0.00
			8.25000	0.000		0.00
4510	613-00301	3 INCH ELECTRICAL CONDUIT (JACKED)	460.000 LF	0.000 0.000	0.00	0.00
			17.00000	0.000		0.00
4515	613-01300	3 INCH ELECTRICAL CONDUIT (PLASTIC)	3,670.000 LF	0.000 0.000	0.00	0.00
			8.00000	0.000		0.00
4520	613-10000	WIRING	0.250 L S	0.000 0.000	0.00	0.00
			79,000.00000	0.000		0.00
4525	613-35120	LIGHT STANDARD STEEL HIGH MAST (120 FOOT)	6.000 EACH	0.000 0.000	0.00	0.00
			31,000.00000	0.000		0.00
4530	613-35140	LIGHT STANDARD STEEL HIGH MAST (140 FOOT)	2.000 EACH	0.000 0.000	0.00	0.00
			35,000.00000	0.000		0.00
4535	613-45048	HIGH MAST FOUNDATION (DRILLED CAISSON) (48 INCH)	215.000 LF	0.000 0.000	0.00	0.00
			433.00000	0.000		0.00
4540	613-50000	LOWERING DEVICE	8.000 EACH	0.000 0.000	0.00	0.00
			5,800.00000	0.000		0.00
4545	613-50010	PHOTOELECTRIC CELL	1.000 EACH	0.000 0.000	0.00	0.00
			250.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 63
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
4550	613-50050	PORTABLE POWER UNIT	1.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
4555	613-50100	LIGHTING CONTROL CENTER	8.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00
4560	613-50150	SECONDARY SERVICE PEDESTAL	8.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
4565	613-71000	LUMINAIRE HIGH PRESSURE SODIUM (1000 WATT)	30.000	0.000		
			EACH	0.000	0.00	
			860.00000	0.000		0.00
4570	613-72150	LUMINAIRE HIGH PRESSURE SODIUM (WALL TYPE) (150 WATT)	2.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
4575	614-00011	SIGN PANEL (CLASS I)	110.000	0.000		
			SF	0.000	0.00	
			17.00000	0.000		0.00
4580	614-00012	SIGN PANEL (CLASS II)	44.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
4585	614-00013	SIGN PANEL (CLASS III)	751.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
4590	614-01022	STEEL SIGN POST (W 10X22)	37.000	0.000		
			LF	0.000	0.00	
			46.00000	0.000		0.00
4595	614-01226	STEEL SIGN POST (W 12X26)	44.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
4600	614-01585	STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (POST)	133.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 64
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
4605	614-01588	STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (SLIPBASE)	8.000	0.000		
			EACH	0.000	0.00	
			222.00000	0.000		0.00
4610	614-03005	CONCRETE FOOTING (TYPE 5)	2.000	0.000		
			EACH	0.000	0.00	
			1,750.00000	0.000		0.00
4615	614-03007	CONCRETE FOOTING (TYPE 7)	2.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
4620	614-32000	MONOTUBE OVERHEAD SIGN CANTILEVER (20 INCH DIAMETER)	1.000	0.000		
			EACH	0.000	0.00	
			28,000.00000	0.000		0.00
4625	614-41800	MONOTUBE OVERHEAD SIGN BRIDGE (18 INCH DIAMETER)	1.000	0.000		
			EACH	0.000	0.00	
			50,000.00000	0.000		0.00
4630	614-80000	FLASHING BEACON	2.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
4635	614-85115	IMPACT ATTENUATOR (QUADGUARD)	2.000	0.000		
			EACH	0.000	0.00	
			33,000.00000	0.000		0.00
4640	615-00030	EMBANKMENT PROTECTOR TYPE 3	1.000	0.000		
			EACH	0.000	0.00	
			2,600.00000	0.000		0.00
4645	615-21809	18 INCH SLIDE HEADGATE (9 FOOT FRAME)	1.000	1.000		
			EACH	0.000	0.00	
			2,400.00000	1.000		2,400.00
4650	615-22409	24 INCH SLIDE HEADGATE (9 FOOT FRAME)	1.000	1.000		
			EACH	0.000	0.00	
			3,600.00000	1.000		3,600.00
4655	615-22499	24 INCH SLIDE HEADGATE SPECIAL	1.000	1.000		
			EACH	0.000	0.00	
			3,600.00000	1.000		3,600.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 65
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
4660	615-23609	36 INCH SLIDE HEADGATE (9 FOOT FRAME)	1.000	1.000		
			EACH	0.000	0.00	
			5,800.00000	1.000		5,800.00
4665	615-34809	48X48 INCH SLIDE HEADGATE (9 FOOT FRAME)	1.000	1.000		
			EACH	0.000	0.00	
			9,800.00000	1.000		9,800.00
4670	615-50000	PARSHALL MEASURING FLUME	1.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00
4675	617-00012	12 INCH CULVERT PIPE	30.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
4680	621-00450	DETOUR PAVEMENT	8,000.000	0.000		
			SY	0.000	0.00	
			37.00000	0.000		0.00
4685	625-00000	CONSTRUCTION SURVEYING	0.330	0.000		
			L S	0.000	0.00	
			300,000.00000	0.000		0.00
4690	625-00001	CONSTRUCTION SURVEYING (HOURLY)	40.000	0.000		
			HOUR	0.000	0.00	
			155.00000	0.000		0.00
4695	626-00000	MOBILIZATION	0.000	0.165		
			L S	0.000	0.00	
			660,000.00000	0.165		273,900.00
4700	626-01000	PUBLIC INFORMATION SERVICES	0.500	0.500		
			L S	0.000	0.00	
			74,143.65000	0.500		37,071.82
4705	627-00005	EPOXY PAVEMENT MARKING	67.000	38.000		
			GAL	0.000	0.00	
			80.00000	38.000		3,040.00
4710	627-00012	PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	500.000	0.000		
			GAL	0.000	0.00	
			160.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 66
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - RAMP B AND D						
4715	627-01001	PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	418.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
6330	900-00014	ADDED ITEM (LUMP SUM)/ ADDED BY CO # 4	1.000	1.000		
			L S	0.000	0.00	
			163,000.00000	1.000		163,000.00
			CAT 0201	CURRENT AMT \$	5,567,882.47 \$	7,550.50 \$ 1,782,480.16
CAT NO0286 ROADWAY 40TH AVENUE						
4720	201-00001	CLEARING AND GRUBBING	4.300	0.400		
			ACRE	3.500	10,500.00	
			3,000.00000	3.900		11,700.00
4725	202-00010	REMOVAL OF TREE	13.000	0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00
4730	202-00203	REMOVAL OF CURB AND GUTTER	169.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
4735	202-00210	REMOVAL OF CONCRETE PAVEMENT	1,458.000	0.000		
			SY	480.000	2,400.00	
			5.00000	480.000		2,400.00
4740	202-00220	REMOVAL OF ASPHALT MAT	19,674.000	0.000		
			SY	707.000	2,474.50	
			3.50000	707.000		2,474.50
4745	202-00250	REMOVAL OF PAVEMENT MARKING	7,585.000	1,233.000		
			SF	723.000	939.90	
			1.30000	1,956.000		2,542.80
4750	202-00810	REMOVAL OF GROUND SIGN	3.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
4755	202-01000	REMOVAL OF FENCE	1,275.000	0.000		
			LF	0.000	0.00	
			3.50000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 67
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0286 ROADWAY 40TH AVENUE						
4760	202-01130	REMOVAL OF GUARDRAIL TYPE 3	1,200.000	0.000		
			LF	0.000	0.00	
			2.50000	0.000		0.00
4765	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	29,404.000	0.000		
			CY	4,000.000	34,800.00	
			8.70000	4,000.000		34,800.00
4770	203-01100	PROOF ROLLING	40.000	0.000		
			HOUR	0.000	0.00	
			147.00000	0.000		0.00
4775	203-01500	BLADING	16.000	0.000		
			HOUR	0.000	0.00	
			153.00000	0.000		0.00
4780	203-01510	BACKHOE	16.000	0.000		
			HOUR	0.000	0.00	
			195.00000	0.000		0.00
4785	203-01555	DOZING (LANDSCAPING)	16.000	0.000		
			HOUR	0.000	0.00	
			163.00000	0.000		0.00
4790	203-01594	COMBINATION LOADER	16.000	0.000		
			HOUR	0.000	0.00	
			135.00000	0.000		0.00
4795	203-01597	POTHOLING	20.000	2.000		
			HOUR	6.500	1,313.00	
			202.00000	8.500		1,717.00
4800	203-02330	LABORER	16.000	0.000		
			HOUR	0.000	0.00	
			44.00000	0.000		0.00
4805	206-00360	MECHANICAL REINFORCEMENT OF SOIL	420.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
4810	207-00205	TOPSOIL	3,230.000	0.000		
			CY	0.000	0.00	
			8.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 68
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0286 ROADWAY 40TH AVENUE						
4815	208-00002	EROSION LOG (12 INCH)	60.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
4820	208-00020	SILT FENCE	2,929.000	0.000		
			LF	1,500.000	3,750.00	
			2.50000	1,500.000		3,750.00
4825	208-00040	CHECK DAM	1.000	0.000		
			EACH	0.000	0.00	
			760.00000	0.000		0.00
4830	208-00045	CONCRETE WASHOUT STRUCTURE	3.000	2.000		
			EACH	1.000	2,000.00	
			2,000.00000	3.000		6,000.00
4835	208-00050	STORM DRAIN INLET PROTECTION	7.000	3.000		
			EACH	0.000	0.00	
			4.00000	3.000		12.00
4840	208-00070	STABILIZED CONSTRUCTION ENTRANCE	2.000	2.000		
			EACH	0.000	0.00	
			2,300.00000	2.000		4,600.00
4845	208-00110	SEDIMENT REMOVAL AND DISPOSAL	50.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
4850	208-00200	EROSION CONTROL SUPERVISOR	0.340	0.095		
			L S	0.037	555.00	
			15,000.00000	0.132		1,980.00
4855	210-00001	RESET STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
4860	210-01000	RESET FENCE	430.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
4865	210-01011	RESET GATE	1.000	0.000		
			EACH	0.000	0.00	
			95.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 69
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0286 ROADWAY 40TH AVENUE						
4870	210-04010	ADJUST MANHOLE	2.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
4875	210-04015	MODIFY MANHOLE	5.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
4880	210-04020	MODIFY INLET	1.000	1.000		
			EACH	0.000	0.00	
			18,400.00000	1.000		18,400.00
4885	212-00006	SEEDING (NATIVE)	12.000	0.000		
			ACRE	0.000	0.00	
			310.00000	0.000		0.00
4890	212-00032	SOIL CONDITIONING	12.000	0.000		
			ACRE	0.000	0.00	
			3,000.00000	0.000		0.00
4895	213-00003	MULCHING (WEED FREE)	12.000	0.000		
			ACRE	0.000	0.00	
			370.00000	0.000		0.00
4900	213-00061	MULCH TACKIFIER	2,400.000	0.000		
			LB	0.000	0.00	
			1.50000	0.000		0.00
4905	213-00100	SOIL BINDER	12.000	0.000		
			ACRE	0.000	0.00	
			400.00000	0.000		0.00
4910	214-00205	DECIDUOUS TREE (5 GALLON CONTAINER)	6.000	0.000		
			EACH	0.000	0.00	
			40.00000	0.000		0.00
4915	214-00450	EVERGREEN TREE (5 GALLON CONTAINER)	7.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
4920	216-00030	SOIL RETENTION BLANKET (SPECIAL)	87.000	0.000		
			SY	0.000	0.00	
			5.25000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 70
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0286 ROADWAY 40TH AVENUE						
4925	216-00039	SOIL RETENTION BLANKET (STRAW)	565.000	0.000		
			SY	0.000	0.00	
			1.20000	0.000		0.00
4930	217-00020	HERBICIDE TREATMENT	8.000	0.000		
			HOUR	0.000	0.00	
			130.00000	0.000		0.00
4935	304-06007	AGGREGATE BASE COURSE (CLASS 6)	311.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
4940	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	50.000	0.000		
			TON	0.000	0.00	
			103.00000	0.000		0.00
4945	403-09221	STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	1,319.000	0.000		
			TON	0.000	0.00	
			80.00000	0.000		0.00
4950	403-33841	HOT MIX ASPHALT (GRADING S) (100) (PG 64-22)	3,947.000	0.000		
			TON	0.000	0.00	
			57.00000	0.000		0.00
4955	412-00900	CONCRETE PAVEMENT (9 INCH)	72.000	0.000		
			SY	0.000	0.00	
			88.00000	0.000		0.00
4960	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	1,411.000	891.000		
			SY	520.000	4,680.00	
			9.00000	1,411.000		12,699.00
4965	503-00036	DRILLED CAISSON (36 INCH)	60.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
4970	506-00030	GROUTED RIPRAP	50.000	0.000		
			CY	0.000	0.00	
			140.00000	0.000		0.00
4975	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	144.000	0.000		
			LF	0.000	0.00	
			53.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 71
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0286 ROADWAY 40TH AVENUE						
4980	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	157.000	0.000		
			LF	0.000	0.00	
			52.00000	0.000		0.00
4985	603-01485	48 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	255.000	0.000		
			LF	0.000	0.00	
			114.00000	0.000		0.00
4990	603-01605	60 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	786.000	0.000		
			LF	0.000	0.00	
			195.00000	0.000		0.00
4995	603-02185	23X14 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	10.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
5000	603-05018	18 INCH REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
5005	603-05024	24 INCH REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
5010	603-05060	60 INCH REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
5015	603-05118	23X14 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL	1.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
5020	603-30018	18 INCH STEEL END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			224.00000	0.000		0.00
5025	603-50018	18 INCH PLASTIC PIPE	900.000	820.000		
			LF	0.000	0.00	
			41.00000	820.000		33,620.00
5030	604-00310	INLET TYPE C (10 FOOT)	3.000	0.000		
			EACH	0.000	0.00	
			2,800.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 72
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0286 ROADWAY 40TH AVENUE						
5035	604-19210	INLET TYPE R L 10 (10 FOOT)	1.000 EACH 5,400.00000	0.000 0.000 0.000	0.00	0.00
5040	604-20000	OUTLET STRUCTURE	1.000 EACH 4,800.00000	0.000 0.000 0.000	0.00	0.00
5045	604-26010	VANE GRATE INLET (DOUBLE) (10 FOOT)	1.000 EACH 6,500.00000	0.000 0.000 0.000	0.00	0.00
5050	604-26015	VANE GRATE INLET (DOUBLE) (15 FOOT)	1.000 EACH 7,100.00000	0.000 0.000 0.000	0.00	0.00
5055	604-30015	MANHOLE SLAB BASE (15 FOOT)	2.000 EACH 4,100.00000	0.000 0.000 0.000	0.00	0.00
5060	604-30020	MANHOLE SLAB BASE (20 FOOT)	2.000 EACH 12,000.00000	0.000 0.000 0.000	0.00	0.00
5065	606-00301	GUARDRAIL TYPE 3 (6-3 POST SPACING)	75.000 LF 14.00000	0.000 0.000 0.000	0.00	0.00
5070	606-00710	GUARDRAIL TYPE 7 (STYLE CA)	310.000 LF 37.00000	0.000 0.000 0.000	0.00	0.00
5075	606-00730	GUARDRAIL TYPE 7 (STYLE CD)	183.000 LF 49.00000	0.000 0.000 0.000	0.00	0.00
5080	606-01370	TRANSITION TYPE 3G	1.000 EACH 1,100.00000	0.000 0.000 0.000	0.00	0.00
5085	608-00006	CONCRETE SIDEWALK (6 INCH)	499.000 SY 38.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 73
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0286 ROADWAY 40TH AVENUE						
5090	608-00010	CONCRETE CURB RAMP	52.000	0.000		
			SY	0.000	0.00	
			106.00000	0.000		0.00
5095	608-00026	CONCRETE BIKEWAY (6 INCH)	495.000	0.000		
			SY	0.000	0.00	
			38.00000	0.000		0.00
5100	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	791.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
5105	613-01200	2 INCH ELECTRICAL CONDUIT (PLASTIC)	570.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
5110	613-01300	3 INCH ELECTRICAL CONDUIT (PLASTIC)	80.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
5115	613-10000	WIRING	0.250	0.000		
			L S	0.000	0.00	
			79,000.00000	0.000		0.00
5120	613-50410	LIGHT STANDARD (TEMPORARY)	10.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
5125	613-70250	LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	4.000	0.000		
			EACH	0.000	0.00	
			5,100.00000	0.000		0.00
5130	614-00011	SIGN PANEL (CLASS I)	25.750	0.000		
			SF	0.000	0.00	
			17.00000	0.000		0.00
5135	614-00012	SIGN PANEL (CLASS II)	67.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
5140	614-01585	STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (POST)	82.500	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 74
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0286 ROADWAY 40TH AVENUE						
5145	614-01588	STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (SLIPBASE)	8.000	0.000		
			EACH	0.000	0.00	
			222.00000	0.000		0.00
5150	614-70150	PEDESTRIAN SIGNAL FACE (16) (COUNTDOWN)	4.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
5155	614-70336	TRAFFIC SIGNAL FACE (12-12-12)	13.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
5160	614-70560	TRAFFIC SIGNAL FACE (12-12-12-12-12)	4.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
5165	614-72860	PEDESTRIAN PUSH BUTTON	4.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
5170	614-72886	INTERSECTION DETECTION SYSTEM (CAMERA)	4.000	0.000		
			EACH	0.000	0.00	
			5,800.00000	0.000		0.00
5175	614-79867	FIRE PREEMPTION UNIT AND TIMER	1.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
5180	614-81301	TRAFFIC SIGNAL-LIGHT POLE (1 MAST ARM) (INSTALL ONLY)	4.000	0.000		
			EACH	0.000	0.00	
			3,100.00000	0.000		0.00
5185	614-86238	TRAFFIC SIGNAL CONTROLLER (SOLID STATE) (FULL-ACTUATED)	1.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00
5190	615-00150	EMBANKMENT PROTECTOR (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
5195	625-00000	CONSTRUCTION SURVEYING	0.340	0.000		
			L S	0.000	0.00	
			300,000.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 75
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0286 ROADWAY 40TH AVENUE							
5200	626-00000	MOBILIZATION	0.000	0.170			
			L S	0.000	0.00		
			660,000.00000	0.170		282,200.00	
5205	626-01000	PUBLIC INFORMATION SERVICES	0.340	0.095			
			L S	0.037	2,743.32		
			74,143.65000	0.132		9,786.96	
5210	627-00005	EPOXY PAVEMENT MARKING	164.000	12.000			
			GAL	48.000	3,840.00		
			80.00000	60.000		4,800.00	
5215	627-00012	PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	70.000	0.000			
			GAL	0.000	0.00		
			160.00000	0.000		0.00	
5220	627-01001	PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	301.000	0.000			
			SF	0.000	0.00		
			11.00000	0.000		0.00	
5225	700-70010	F/A MINOR CONTRACT REVISIONS	300,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
5230	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	26,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
5235	700-70060	F/A ADJUST ADESTA RELOCATE FO LINE	35,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
5240	700-70380	F/A EROSION CONTROL	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0286	CURRENT AMT \$	2,001,117.64 \$	69,995.72 \$	433,482.26
CAT NO0300 E-16-RS EB-I70 TO WB-SH58							
1760	206-00000	STRUCTURE EXCAVATION	0.000	0.000			
			CY	0.000	0.00		
			6.00000	0.000		0.00	

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 76
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0300	E-16-RS	EB-I70 TO WB-SH58			
1765	206-00100	STRUCTURE BACKFILL (CLASS 1)	0.000 CY 13.00000	0.000 0.000 0.000	0.00 0.00	0.00
1770	206-00200	STRUCTURE BACKFILL (CLASS 2)	0.000 CY 10.00000	0.000 0.000 0.000	0.00 0.00	0.00
1775	206-00360	MECHANICAL REINFORCEMENT OF SOIL	0.000 CY 17.50000	0.000 0.000 0.000	0.00 0.00	0.00
1780	206-01782	SHORING (AREA 2) RAMP A - PIER 7	0.000 L S 15,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
1785	403-09221	*STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	0.000 TON 78.00000	0.000 0.000 0.000	0.00 0.00	0.00
1790	503-00036	*DRILLED CAISSON (36 INCH)	0.000 LF 140.00000	0.000 0.000 0.000	0.00 0.00	0.00
1795	503-00048	*DRILLED CAISSON (48 INCH)	0.000 LF 207.00000	0.000 0.000 0.000	0.00 0.00	0.00
1800	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	0.000 CY 300.00000	0.000 0.000 0.000	0.00 0.00	0.00
1805	509-08100	PROVIDE TEMPORARY SUPPORT	0.000 L S 650,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
1810	512-00103	BEARING DEVICE (TYPE III)	0.000 EACH 5,800.00000	0.000 0.000 0.000	0.00 0.00	0.00
1815	513-00690	BRIDGE DRAIN (SPECIAL)	0.000 EACH 8,000.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 77
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0300	E-16-RS	EB-I70 TO WB-SH58			
1820	515-00120	WATERPROOFING (MEMBRANE)	0.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
1825	515-00400	CONCRETE SEALER	0.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
1830	518-01006	BRIDGE EXPANSION DEVICE (0-6 INCH)	0.000	0.000		
			LF	0.000	0.00	
			830.00000	0.000		0.00
1835	518-01012	BRIDGE EXPANSION DEVICE (0-12 INCH)	0.000	0.000		
			LF	0.000	0.00	
			1,600.00000	0.000		0.00
1840	601-03040	CONCRETE CLASS D (BRIDGE)	0.000	0.000		
			CY	0.000	0.00	
			406.00000	0.000		0.00
1845	601-05045	CONCRETE CLASS S40	0.000	0.000		
			CY	0.000	0.00	
			115.00000	0.000		0.00
1850	601-40300	STRUCTURAL CONCRETE COATING	0.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
1855	602-00000	REINFORCING STEEL	0.000	0.000		
			LB	0.000	0.00	
			0.64000	0.000		0.00
1860	602-00020	REINFORCING STEEL (EPOXY COATED)	0.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
1865	606-10700	BRIDGE RAIL TYPE 7	0.000	0.000		
			LF	0.000	0.00	
			46.00000	0.000		0.00
1870	607-53137	FENCE CHAIN LINK (SPECIAL) (36 INCH)	0.000	0.000		
			LF	0.000	0.00	
			26.50000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN 08/10/2007

06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0300	E-16-RS	EB-I70 TO WB-SH58			
1875	613-00200	2 INCH ELECTRICAL CONDUIT	0.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00
1880	618-00002	PRESTRESSING STEEL STRAND	0.000	0.000		
			MKFT	0.000	0.00	
			26.00000	0.000		0.00
1885	618-06032	PRESTRESSED CONCRETE SLAB (DEPTH LESS THAN 6 INCHES)	0.000	0.000		
			SF	0.000	0.00	
			13.00000	0.000		0.00
1890	618-10384	PRECAST CONCRETE U GIRDER (U84) (CURVED)	0.000	0.000		
			LF	0.000	0.00	
			833.00000	0.000		0.00
1895	618-10396	PRECAST CONCRETE U GIRDER (U96) (CURVED)	0.000	0.000		
			LF	0.000	0.00	
			903.00000	0.000		0.00
5245	206-00000	STRUCTURE EXCAVATION	2,306.000	486.000		
			CY	1,820.000	10,920.00	
			6.00000	2,306.000		13,836.00
5250	206-00100	STRUCTURE BACKFILL (CLASS 1)	930.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
5255	206-00200	STRUCTURE BACKFILL (CLASS 2)	731.000	0.000		
			CY	0.000	0.00	
			10.50000	0.000		0.00
5260	206-00360	MECHANICAL REINFORCEMENT OF SOIL	725.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
5265	206-01782	SHORING (AREA 2) RAMP A - PIER 7	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
5270	403-09221	STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	1,367.000	0.000		
			TON	0.000	0.00	
			80.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 79
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0300	E-16-RS	EB-I70 TO WB-SH58			
5275	503-00036	DRILLED CAISSON (36 INCH)	306.000	0.000		
			LF	167.250	23,415.00	
			140.00000	167.250		23,415.00
5280	503-00048	DRILLED CAISSON (48 INCH)	1,776.000	881.680		
			LF	213.700	45,945.50	
			215.00000	1,095.380		235,506.70
5285	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	18.000	0.000		
			CY	0.000	0.00	
			320.00000	0.000		0.00
5290	509-08100	PROVIDE TEMPORARY SUPPORT	1.000	0.000		
			L S	0.000	0.00	
			650,000.00000	0.000		0.00
5290		MATERIAL ALLOWANCE STEEL (PIPE BEAMS PLATES) WOOD (4X4)		0.000		
			NCU	1.000	406,475.91	
			406,475.91000	1.000		406,475.91
5295	512-00103	BEARING DEVICE (TYPE III)	12.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
5300	513-00690	BRIDGE DRAIN (SPECIAL)	9.000	0.000		
			EACH	0.000	0.00	
			8,300.00000	0.000		0.00
5305	515-00120	WATERPROOFING (MEMBRANE)	8,500.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
5310	515-00400	CONCRETE SEALER	8,738.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
5315	518-01006	BRIDGE EXPANSION DEVICE (0-6 INCH)	72.000	0.000		
			LF	0.000	0.00	
			900.00000	0.000		0.00
5320	518-01012	BRIDGE EXPANSION DEVICE (0-12 INCH)	72.000	0.000		
			LF	0.000	0.00	
			1,600.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 80
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0300	E-16-RS	EB-I70 TO WB-SH58			
5325	601-03040	CONCRETE CLASS D (BRIDGE)	4,195.000 CY 400.00000	147.220 231.300 378.520	92,520.00	151,408.00
5330	601-05045	CONCRETE CLASS S40	533.000 CY 115.00000	0.000 0.000 0.000	0.00	0.00
5335	601-40300	STRUCTURAL CONCRETE COATING	20,385.000 SY 4.20000	0.000 0.000 0.000	0.00	0.00
5340	602-00000	REINFORCING STEEL	134,700.000 LB 0.66000	20,265.000 2,721.000 22,986.000	1,795.86	15,170.76
5345	602-00020	REINFORCING STEEL (EPOXY COATED)	790,420.000 LB 0.77000	17,704.000 67,842.000 85,546.000	52,238.34	65,870.42
5350	606-10700	BRIDGE RAIL TYPE 7	4,330.000 LF 47.00000	0.000 0.000 0.000	0.00	0.00
5355	607-53137	FENCE CHAIN LINK (SPECIAL) (36 INCH)	1,640.000 LF 26.00000	0.000 0.000 0.000	0.00	0.00
5360	613-00200	2 INCH ELECTRICAL CONDUIT	9,500.000 LF 6.45000	0.000 460.000 460.000	2,967.00	2,967.00
5365	618-00002	PRESTRESSING STEEL STRAND	29,490.000 MKFT 26.00000	0.000 0.000 0.000	0.00	0.00
5370	618-06032	PRESTRESSED CONCRETE SLAB (DEPTH LESS THAN 6 INCHES)	20,240.000 SF 13.50000	0.000 0.000 0.000	0.00	0.00
5375	618-10384	PRECAST CONCRETE U GIRDER (U84) (CURVED)	2,576.000 LF 836.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 81
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 E-16-RS EB-I70 TO WB-SH58						
5380	618-10396	PRECAST CONCRETE U GIRDER (U96) (CURVED)	1,519.000	0.000		
			LF	0.000	0.00	
			930.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$	9,133,664.90 \$	636,277.61 \$
						914,649.79
CAT NO0301 WALL-E-16-AJ WALL 1 WALL 1						
1900	206-00000	STRUCTURE EXCAVATION	0.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
1905	206-00100	STRUCTURE BACKFILL (CLASS 1)	0.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
1910	206-00360	MECHANICAL REINFORCEMENT OF SOIL	0.000	0.000		
			CY	0.000	0.00	
			17.50000	0.000		0.00
1915	206-01781	SHORING (AREA 1) RETAINING WALL 1	0.000	0.000		
			L S	0.000	0.00	
			65,000.00000	0.000		0.00
1920	403-09221	*STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	0.000	0.000		
			TON	0.000	0.00	
			78.00000	0.000		0.00
1925	504-04410	BLOCK FACING	0.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
1930	515-00120	WATERPROOFING (MEMBRANE)	0.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
1935	601-01050	CONCRETE CLASS B (WALL)	0.000	0.000		
			CY	0.000	0.00	
			386.00000	0.000		0.00
1940	601-03050	CONCRETE CLASS D (WALL)	0.000	0.000		
			CY	0.000	0.00	
			270.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 82
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0301	WALL-E-16-AJ	WALL 1 WALL 1			
1945	602-00000	REINFORCING STEEL	0.000	0.000		
			LB	0.000	0.00	
			0.64000	0.000		0.00
1950	602-00020	REINFORCING STEEL (EPOXY COATED)	0.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
1955	606-10700	BRIDGE RAIL TYPE 7	0.000	0.000		
			LF	0.000	0.00	
			46.00000	0.000		0.00
5385	206-00000	STRUCTURE EXCAVATION	280.000	280.000		
			CY	0.000	0.00	
			6.00000	280.000		1,680.00
5390	206-00100	STRUCTURE BACKFILL (CLASS 1)	701.000	701.000		
			CY	0.000	0.00	
			13.00000	701.000		9,113.00
5395	206-00360	MECHANICAL REINFORCEMENT OF SOIL	722.000	361.000		
			CY	0.000	0.00	
			17.00000	361.000		6,137.00
5400	206-01781	SHORING (AREA 1) RETAINING WALL 1	1.000	1.000		
			L S	0.000	0.00	
			65,000.00000	1.000		65,000.00
5405	403-09221	STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	30.000	0.000		
			TON	0.000	0.00	
			80.00000	0.000		0.00
5410	504-04410	BLOCK FACING	2,548.000	1,274.000		
			SF	0.000	0.00	
			10.50000	1,274.000		13,377.00
5415	515-00120	WATERPROOFING (MEMBRANE)	187.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
5420	601-01050	CONCRETE CLASS B (WALL)	5.000	5.000		
			CY	0.000	0.00	
			400.00000	5.000		2,000.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 83
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 WALL-E-16-AJ WALL 1 WALL 1						
5425	601-03050	CONCRETE CLASS D (WALL)	73.000 CY 300.00000	0.000 0.000 0.000	0.00 0.00	0.00
5430	602-00000	REINFORCING STEEL	71.000 LB 0.66000	71.000 0.000 71.000	0.00 0.00	46.86
5435	602-00020	REINFORCING STEEL (EPOXY COATED)	10,950.000 LB 0.77000	0.000 0.000 0.000	0.00 0.00	0.00
5440	606-10700	BRIDGE RAIL TYPE 7	140.000 LF 47.00000	0.000 0.000 0.000	0.00 0.00	0.00
			CAT 0301 CURRENT AMT \$	157,862.36 \$	0.00 \$	97,353.86
CAT NO0302 WALL-E-16-AK WALL 2 WALL 2						
1960	206-00000	STRUCTURE EXCAVATION	0.000 CY 6.00000	0.000 0.000 0.000	0.00 0.00	0.00
1965	206-00100	STRUCTURE BACKFILL (CLASS 1)	0.000 CY 13.00000	0.000 0.000 0.000	0.00 0.00	0.00
1970	206-00360	MECHANICAL REINFORCEMENT OF SOIL	0.000 CY 17.50000	0.000 0.000 0.000	0.00 0.00	0.00
1975	403-09221	*STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	0.000 TON 78.00000	0.000 0.000 0.000	0.00 0.00	0.00
1980	504-04410	BLOCK FACING	0.000 SF 9.00000	0.000 0.000 0.000	0.00 0.00	0.00
1985	515-00120	WATERPROOFING (MEMBRANE)	0.000 SY 9.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 84
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0302	WALL-E-16-AK	WALL 2 WALL 2			
1990	601-01050	CONCRETE CLASS B (WALL)	0.000 CY 386.00000	0.000 0.000 0.000	0.00 0.00	0.00
1995	601-03050	CONCRETE CLASS D (WALL)	0.000 CY 270.00000	0.000 0.000 0.000	0.00 0.00	0.00
2000	601-40300	STRUCTURAL CONCRETE COATING	0.000 SY 4.00000	0.000 0.000 0.000	0.00 0.00	0.00
2005	602-00000	REINFORCING STEEL	0.000 LB 0.64000	0.000 0.000 0.000	0.00 0.00	0.00
2010	602-00020	REINFORCING STEEL (EPOXY COATED)	0.000 LB 0.75000	0.000 0.000 0.000	0.00 0.00	0.00
2015	606-10700	BRIDGE RAIL TYPE 7	0.000 LF 46.00000	0.000 0.000 0.000	0.00 0.00	0.00
5445	206-00000	STRUCTURE EXCAVATION	849.000 CY 6.00000	776.000 0.000 776.000	0.00 0.00	4,656.00
5450	206-00100	STRUCTURE BACKFILL (CLASS 1)	6,267.000 CY 13.00000	0.000 756.000 756.000	9,828.00 9,828.00	9,828.00
5455	206-00360	MECHANICAL REINFORCEMENT OF SOIL	3,269.000 CY 17.00000	0.000 461.000 461.000	7,837.00 7,837.00	7,837.00
5460	403-09221	STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	72.000 TON 80.00000	0.000 0.000 0.000	0.00 0.00	0.00
5465	504-04410	BLOCK FACING	7,623.000 SF 10.50000	0.000 1,524.000 1,524.000	16,002.00 16,002.00	16,002.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 85
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 WALL-E-16-AK WALL 2 WALL 2						
5470	515-00120	WATERPROOFING (MEMBRANE)	447.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
5475	601-01050	CONCRETE CLASS B (WALL)	20.000	8.000		
			CY	0.000	0.00	
			400.00000	8.000		3,200.00
5480	601-03050	CONCRETE CLASS D (WALL)	187.000	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
5485	601-40300	STRUCTURAL CONCRETE COATING	523.000	0.000		
			SY	0.000	0.00	
			4.20000	0.000		0.00
5490	602-00000	REINFORCING STEEL	151.000	28.000		
			LB	0.000	0.00	
			0.66000	28.000		18.48
5495	602-00020	REINFORCING STEEL (EPOXY COATED)	28,640.000	0.000		
			LB	0.000	0.00	
			0.77000	0.000		0.00
5500	606-10700	BRIDGE RAIL TYPE 7	503.000	0.000		
			LF	0.000	0.00	
			47.00000	0.000		0.00
6345	900-00021	ADDED ITEM (SQUARE FOOT)/ SHOTCRETE FOR RETAINING WALL 2 PER CO # 07	2,480.000	0.000		
			SF	2,480.000	14,508.00	
			5.85000	2,480.000		14,508.00
			CAT 0302 CURRENT AMT \$	358,560.56 \$	48,175.00 \$	56,049.48
CAT NO0303 WALL-E-16-AL WALL 3 WALL 3						
2020	206-00000	STRUCTURE EXCAVATION	0.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
2025	206-00100	STRUCTURE BACKFILL (CLASS 1)	0.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 86
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0303	WALL-E-16-AL WALL 3 WALL 3				
2030	206-00360	MECHANICAL REINFORCEMENT OF SOIL	0.000 CY 17.50000	0.000 0.000 0.000	0.00 0.00	0.00
2035	403-09221	*STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	0.000 TON 78.00000	0.000 0.000 0.000	0.00 0.00	0.00
2040	504-04410	BLOCK FACING	0.000 SF 9.00000	0.000 0.000 0.000	0.00 0.00	0.00
2045	515-00120	WATERPROOFING (MEMBRANE)	0.000 SY 9.00000	0.000 0.000 0.000	0.00 0.00	0.00
2050	601-01050	CONCRETE CLASS B (WALL)	0.000 CY 386.00000	0.000 0.000 0.000	0.00 0.00	0.00
2055	601-03050	CONCRETE CLASS D (WALL)	0.000 CY 270.00000	0.000 0.000 0.000	0.00 0.00	0.00
2060	601-40300	STRUCTURAL CONCRETE COATING	0.000 SY 4.00000	0.000 0.000 0.000	0.00 0.00	0.00
2065	602-00000	REINFORCING STEEL	0.000 LB 0.64000	0.000 0.000 0.000	0.00 0.00	0.00
2070	602-00020	REINFORCING STEEL (EPOXY COATED)	0.000 LB 0.75000	0.000 0.000 0.000	0.00 0.00	0.00
2075	606-10700	BRIDGE RAIL TYPE 7	0.000 LF 46.00000	0.000 0.000 0.000	0.00 0.00	0.00
5505	206-00000	STRUCTURE EXCAVATION	1,041.000 CY 6.00000	1,041.000 0.000 1,041.000	0.00 0.00	6,246.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 87
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0303	WALL-E-16-AL WALL 3 WALL 3				
5510	206-00100	STRUCTURE BACKFILL (CLASS 1)	3,582.000 CY	0.000 596.000	7,748.00	
			13.00000	596.000		7,748.00
5515	206-00360	MECHANICAL REINFORCEMENT OF SOIL	760.000 CY	0.000 393.000	6,681.00	
			17.00000	393.000		6,681.00
5520	403-09221	STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	35.000 TON	0.000 0.000	0.00	
			80.00000	0.000		0.00
5525	504-04410	BLOCK FACING	3,800.000 SF	0.000 1,293.000	13,576.50	
			10.50000	1,293.000		13,576.50
5530	515-00120	WATERPROOFING (MEMBRANE)	214.000 SY	0.000 0.000	0.00	
			9.00000	0.000		0.00
5535	601-01050	CONCRETE CLASS B (WALL)	7.000 CY	7.000 0.000	0.00	
			400.00000	7.000		2,800.00
5540	601-03050	CONCRETE CLASS D (WALL)	91.000 CY	0.000 0.000	0.00	
			300.00000	0.000		0.00
5545	601-40300	STRUCTURAL CONCRETE COATING	182.000 SY	0.000 0.000	0.00	
			4.20000	0.000		0.00
5550	602-00000	REINFORCING STEEL	28.000 LB	28.000 0.000	0.00	
			0.66000	28.000		18.48
5555	602-00020	REINFORCING STEEL (EPOXY COATED)	13,960.000 LB	0.000 0.000	0.00	
			0.77000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/10/2007

ESTIMATE NO: 0007

06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 WALL-E-16-AL WALL 3 WALL 3						
5560	606-10700	BRIDGE RAIL TYPE 7	175.000	0.000		
			LF	0.000	0.00	
			47.00000	0.000		0.00
			CAT 0303	CURRENT AMT \$	160,215.08 \$	28,005.50 \$
CAT NO0304 WALL-E-16-AM WALL 4 WALL 4						
2080	206-00000	STRUCTURE EXCAVATION	0.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
2085	206-00100	STRUCTURE BACKFILL (CLASS 1)	0.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
2090	206-00360	MECHANICAL REINFORCEMENT OF SOIL	0.000	0.000		
			CY	0.000	0.00	
			17.50000	0.000		0.00
2095	403-09221	*STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	0.000	0.000		
			TON	0.000	0.00	
			78.00000	0.000		0.00
2100	504-04410	BLOCK FACING	0.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
2105	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	0.000	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
2110	515-00120	WATERPROOFING (MEMBRANE)	0.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
2115	601-01050	CONCRETE CLASS B (WALL)	0.000	0.000		
			CY	0.000	0.00	
			386.00000	0.000		0.00
2120	601-03050	CONCRETE CLASS D (WALL)	0.000	0.000		
			CY	0.000	0.00	
			270.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 89
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0304	WALL-E-16-AM WALL 4 WALL 4				
2125	601-40300	STRUCTURAL CONCRETE COATING	0.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
2130	602-00000	REINFORCING STEEL	0.000	0.000		
			LB	0.000	0.00	
			0.64000	0.000		0.00
2135	602-00020	REINFORCING STEEL (EPOXY COATED)	0.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
2140	606-10700	BRIDGE RAIL TYPE 7	0.000	0.000		
			LF	0.000	0.00	
			46.00000	0.000		0.00
5565	206-00000	STRUCTURE EXCAVATION	28.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
5570	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,037.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
5575	206-00360	MECHANICAL REINFORCEMENT OF SOIL	320.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
5580	403-09221	STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	14.000	0.000		
			TON	0.000	0.00	
			80.00000	0.000		0.00
5585	504-04410	BLOCK FACING	1,084.000	0.000		
			SF	0.000	0.00	
			10.50000	0.000		0.00
5590	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	5.000	0.000		
			CY	0.000	0.00	
			320.00000	0.000		0.00
5595	515-00120	WATERPROOFING (MEMBRANE)	84.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 90
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 WALL-E-16-AM WALL 4 WALL 4						
5600	601-01050	CONCRETE CLASS B (WALL)	5.000 CY 400.00000	0.000 0.000 0.000	0.00 0.00	0.00
5605	601-03050	CONCRETE CLASS D (WALL)	49.000 CY 300.00000	0.000 0.000 0.000	0.00 0.00	0.00
5610	601-40300	STRUCTURAL CONCRETE COATING	100.000 SY 4.20000	0.000 0.000 0.000	0.00 0.00	0.00
5615	602-00000	REINFORCING STEEL	30.000 LB 0.66000	0.000 0.000 0.000	0.00 0.00	0.00
5620	602-00020	REINFORCING STEEL (EPOXY COATED)	7,430.000 LB 0.77000	0.000 0.000 0.000	0.00 0.00	0.00
5625	606-10700	BRIDGE RAIL TYPE 7	95.000 LF 47.00000	0.000 0.000 0.000	0.00 0.00	0.00
			CAT 0304	CURRENT AMT \$	61,272.90 \$	0.00 \$ 0.00
CAT NO0305 WALL-E-16-AN WALL 5 WALL 5						
2145	206-00000	STRUCTURE EXCAVATION	0.000 CY 6.00000	0.000 0.000 0.000	0.00 0.00	0.00
2150	206-00100	STRUCTURE BACKFILL (CLASS 1)	0.000 CY 13.00000	0.000 0.000 0.000	0.00 0.00	0.00
2155	206-00360	MECHANICAL REINFORCEMENT OF SOIL	0.000 CY 17.50000	0.000 0.000 0.000	0.00 0.00	0.00
2160	403-09221	*STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	0.000 TON 78.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 91
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0305	WALL-E-16-AN WALL 5 WALL 5				
2165	504-04410	BLOCK FACING	0.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
2170	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	0.000	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
2175	515-00120	WATERPROOFING (MEMBRANE)	0.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
2180	601-01050	CONCRETE CLASS B (WALL)	0.000	0.000		
			CY	0.000	0.00	
			386.00000	0.000		0.00
2185	601-03050	CONCRETE CLASS D (WALL)	0.000	0.000		
			CY	0.000	0.00	
			270.00000	0.000		0.00
2190	601-40300	STRUCTURAL CONCRETE COATING	0.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
2195	602-00000	REINFORCING STEEL	0.000	0.000		
			LB	0.000	0.00	
			0.64000	0.000		0.00
2200	602-00020	REINFORCING STEEL (EPOXY COATED)	0.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
2205	606-10700	BRIDGE RAIL TYPE 7	0.000	0.000		
			LF	0.000	0.00	
			46.00000	0.000		0.00
5630	206-00000	STRUCTURE EXCAVATION	657.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
5635	206-00100	STRUCTURE BACKFILL (CLASS 1)	4,108.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 92
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0305	WALL-E-16-AN WALL 5 WALL 5				
5640	206-00360	MECHANICAL REINFORCEMENT OF SOIL	2,135.000 CY	0.000 0.000	0.00	0.00
			17.00000	0.000		0.00
5645	403-09221	STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	54.000 TON	0.000 0.000	0.00	0.00
			80.00000	0.000		0.00
5650	504-04410	BLOCK FACING	5,419.000 SF	0.000 0.000	0.00	0.00
			10.50000	0.000		0.00
5655	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	11.000 CY	0.000 0.000	0.00	0.00
			320.00000	0.000		0.00
5660	515-00120	WATERPROOFING (MEMBRANE)	333.000 SY	0.000 0.000	0.00	0.00
			9.00000	0.000		0.00
5665	601-01050	CONCRETE CLASS B (WALL)	16.000 CY	0.000 0.000	0.00	0.00
			400.00000	0.000		0.00
5670	601-03050	CONCRETE CLASS D (WALL)	146.000 CY	0.000 0.000	0.00	0.00
			300.00000	0.000		0.00
5675	601-40300	STRUCTURAL CONCRETE COATING	390.000 SY	0.000 0.000	0.00	0.00
			4.20000	0.000		0.00
5680	602-00000	REINFORCING STEEL	30.000 LB	0.000 0.000	0.00	0.00
			0.66000	0.000		0.00
5685	602-00020	REINFORCING STEEL (EPOXY COATED)	22,509.000 LB	0.000 0.000	0.00	0.00
			0.77000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/10/2007

ESTIMATE NO: 0007

06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 WALL-E-16-AN WALL 5 WALL 5						
5690	606-10700	BRIDGE RAIL TYPE 7	375.000	0.000		
			LF	0.000	0.00	
			47.00000	0.000		0.00
			CAT 0305	CURRENT AMT \$	248,192.23 \$	0.00 \$ 0.00
CAT NO0306 WALL-E-16-AO WALL 6 WALL 6						
2210	206-00000	STRUCTURE EXCAVATION	0.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
2215	206-00100	STRUCTURE BACKFILL (CLASS 1)	0.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
2220	206-00360	MECHANICAL REINFORCEMENT OF SOIL	0.000	0.000		
			CY	0.000	0.00	
			17.50000	0.000		0.00
2225	504-04410	BLOCK FACING	0.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
2230	515-00400	CONCRETE SEALER	0.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
2235	601-01050	CONCRETE CLASS B (WALL)	0.000	0.000		
			CY	0.000	0.00	
			386.00000	0.000		0.00
2240	601-03050	CONCRETE CLASS D (WALL)	0.000	0.000		
			CY	0.000	0.00	
			270.00000	0.000		0.00
2245	602-00000	REINFORCING STEEL	0.000	0.000		
			LB	0.000	0.00	
			0.64000	0.000		0.00
2250	602-00020	REINFORCING STEEL (EPOXY COATED)	0.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 94
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0306	WALL-E-16-AO	WALL 6 WALL 6			
2255	606-10700	BRIDGE RAIL TYPE 7	0.000	0.000		
			LF	0.000	0.00	
			46.00000	0.000		0.00
5695	206-00000	STRUCTURE EXCAVATION	1,404.000	1,404.000		
			CY	0.000	0.00	
			6.00000	1,404.000		8,424.00
5700	206-00100	STRUCTURE BACKFILL (CLASS 1)	3,009.000	3,009.000		
			CY	0.000	0.00	
			13.00000	3,009.000		39,117.00
5705	206-00360	MECHANICAL REINFORCEMENT OF SOIL	1,532.000	1,532.000		
			CY	0.000	0.00	
			17.00000	1,532.000		26,044.00
5710	504-04410	BLOCK FACING	4,016.000	4,016.000		
			SF	0.000	0.00	
			10.50000	4,016.000		42,168.00
5715	515-00400	CONCRETE SEALER	591.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
5720	601-01050	CONCRETE CLASS B (WALL)	15.000	15.000		
			CY	0.000	0.00	
			400.00000	15.000		6,000.00
5725	601-03050	CONCRETE CLASS D (WALL)	170.000	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
5730	602-00000	REINFORCING STEEL	220.000	220.000		
			LB	0.000	0.00	
			0.66000	220.000		145.20
5735	602-00020	REINFORCING STEEL (EPOXY COATED)	25,810.000	0.000		
			LB	0.000	0.00	
			0.77000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/10/2007

ESTIMATE NO: 0007

06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0306 WALL-E-16-AO WALL 6 WALL 6						
5740	606-10700	BRIDGE RAIL TYPE 7	393.000	0.000		
			LF	0.000	0.00	
			47.00000	0.000		0.00
			CAT 0306	CURRENT AMT \$	214,197.90 \$	0.00 \$ 121,898.20
CAT NO0307 WALL-E-16-AP WALL 7 WALL 7						
2260	206-00000	STRUCTURE EXCAVATION	0.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
2265	206-00100	STRUCTURE BACKFILL (CLASS 1)	0.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
2270	206-00360	MECHANICAL REINFORCEMENT OF SOIL	0.000	0.000		
			CY	0.000	0.00	
			17.50000	0.000		0.00
2275	504-04410	BLOCK FACING	0.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
2280	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	0.000	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
2285	514-00200	PEDESTRIAN RAILING (STEEL)	0.000	0.000		
			LF	0.000	0.00	
			36.00000	0.000		0.00
2290	601-01050	CONCRETE CLASS B (WALL)	0.000	0.000		
			CY	0.000	0.00	
			386.00000	0.000		0.00
2295	602-00000	REINFORCING STEEL	0.000	0.000		
			LB	0.000	0.00	
			0.64000	0.000		0.00
5745	206-00000	STRUCTURE EXCAVATION	6,307.000	6,307.000		
			CY	0.000	0.00	
			6.00000	6,307.000		37,842.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 96
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0307 WALL-E-16-AP WALL 7 WALL 7							
5750	206-00100	STRUCTURE BACKFILL (CLASS 1)	17,526.000 CY 13.00000	4,216.000 7,480.000 11,696.000	97,240.00	152,048.00	
5755	206-00360	MECHANICAL REINFORCEMENT OF SOIL	8,094.000 CY 17.00000	1,492.000 4,744.000 6,236.000	80,648.00	106,012.00	
5760	504-04410	BLOCK FACING	13,569.000 SF 10.50000	2,040.000 8,743.000 10,783.000	91,801.50	113,221.50	
5765	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	33.000 CY 320.00000	0.000 0.000 0.000	0.00	0.00	
5770	514-00200	PEDESTRIAN RAILING (STEEL)	800.000 LF 38.00000	0.000 0.000 0.000	0.00	0.00	
5775	601-01050	CONCRETE CLASS B (WALL)	30.000 CY 400.00000	30.000 0.000 30.000	0.00	12,000.00	
5780	602-00000	REINFORCING STEEL	442.000 LB 0.66000	442.000 0.000 442.000	0.00	291.72	
			CAT 0307	CURRENT AMT \$	599,004.22 \$	269,689.50 \$	421,415.22
CAT NO0310 E-16-JJ EB-SH58 RAMP B							
2300	202-00425	REMOVAL OF BRIDGE RAILING	0.000 LF 14.00000	0.000 0.000 0.000	0.00	0.00	
2305	202-00502	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	0.000 CY 84.00000	0.000 0.000 0.000	0.00	0.00	
2310	206-00000	STRUCTURE EXCAVATION	0.000 CY 6.00000	0.000 0.000 0.000	0.00	0.00	

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 97
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0310 E-16-JJ EB-SH58 RAMP B						
2315	206-00050	STRUCTURE BACKFILL (SPECIAL)	0.000	0.000		
			CY	0.000	0.00	
			210.00000	0.000		0.00
2320	403-09221	*STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	0.000	0.000		
			TON	0.000	0.00	
			78.00000	0.000		0.00
2325	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	0.000	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
2330	515-00120	WATERPROOFING (MEMBRANE)	0.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
2335	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	0.000	0.000		
			LF	0.000	0.00	
			113.00000	0.000		0.00
2340	601-03040	CONCRETE CLASS D (BRIDGE)	0.000	0.000		
			CY	0.000	0.00	
			406.00000	0.000		0.00
2345	602-00020	REINFORCING STEEL (EPOXY COATED)	0.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
2350	606-01371	TRANSITION TYPE 3G (SPECIAL)	0.000	0.000		
			EACH	0.000	0.00	
			920.00000	0.000		0.00
2355	606-11010	BRIDGE RAIL TYPE 10R	0.000	0.000		
			LF	0.000	0.00	
			132.00000	0.000		0.00
5785	202-00425	REMOVAL OF BRIDGE RAILING	697.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
5790	202-00502	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	54.000	0.000		
			CY	0.000	0.00	
			90.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 98
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0310 E-16-JJ EB-SH58 RAMP B						
5795	206-00000	STRUCTURE EXCAVATION	26.000 CY	0.000 0.000	0.00	0.00
			6.00000	0.000		0.00
5800	206-00050	STRUCTURE BACKFILL (SPECIAL)	8.000 CY	0.000 0.000	0.00	0.00
			210.00000	0.000		0.00
5805	403-09221	STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	30.000 TON	0.000 0.000	0.00	0.00
			80.00000	0.000		0.00
5810	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	42.000 CY	0.000 0.000	0.00	0.00
			320.00000	0.000		0.00
5815	515-00120	WATERPROOFING (MEMBRANE)	130.000 SY	0.000 0.000	0.00	0.00
			9.00000	0.000		0.00
5820	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	60.000 LF	0.000 0.000	0.00	0.00
			120.00000	0.000		0.00
5825	601-03040	CONCRETE CLASS D (BRIDGE)	70.000 CY	0.000 0.000	0.00	0.00
			400.00000	0.000		0.00
5830	602-00020	REINFORCING STEEL (EPOXY COATED)	11,158.000 LB	0.000 0.000	0.00	0.00
			0.77000	0.000		0.00
5835	606-01371	TRANSITION TYPE 3G (SPECIAL)	2.000 EACH	0.000 0.000	0.00	0.00
			930.00000	0.000		0.00
5840	606-11010	BRIDGE RAIL TYPE 10R	717.000 LF	0.000 0.000	0.00	0.00
			145.00000	0.000		0.00
			CAT 0310	CURRENT AMT \$	183,080.66 \$	0.00 \$
						0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 99
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0311 E-16-JM WB-I70 CLEAR CR						
2360	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	0.000	0.000		
			L S	0.000	0.00	
			16,000.00000	0.000		0.00
2365	202-05100	SANDBLASTING REINFORCING STEEL	0.000	0.000		
			SY	0.000	0.00	
			104.00000	0.000		0.00
2370	206-00000	STRUCTURE EXCAVATION	0.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
2375	206-00100	STRUCTURE BACKFILL (CLASS 1)	0.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
2380	206-00200	STRUCTURE BACKFILL (CLASS 2)	0.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
2385	206-00360	MECHANICAL REINFORCEMENT OF SOIL	0.000	0.000		
			CY	0.000	0.00	
			17.50000	0.000		0.00
2390	403-09221	*STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	0.000	0.000		
			TON	0.000	0.00	
			78.00000	0.000		0.00
2395	503-00024	*DRILLED CAISSON (24 INCH)	0.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
2400	503-00042	*DRILLED CAISSON (42 INCH)	0.000	0.000		
			LF	0.000	0.00	
			182.00000	0.000		0.00
2405	506-00218	RIPRAP (18 INCH)	0.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
2410	509-00001	STRUCTURAL STEEL (GALVANIZED)	0.000	0.000		
			LB	0.000	0.00	
			5.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 100
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0311 E-16-JM WB-I70 CLEAR CR						
2415	512-00101	BEARING DEVICE (TYPE I)	0.000 EACH 900.00000	0.000 0.000 0.000	0.00 0.00	0.00
2420	515-00120	WATERPROOFING (MEMBRANE)	0.000 SY 9.00000	0.000 0.000 0.000	0.00 0.00	0.00
2425	518-00000	BRIDGE COMPRESSION JOINT SEALER	0.000 LF 64.00000	0.000 0.000 0.000	0.00 0.00	0.00
2430	601-01040	CONCRETE CLASS B (BRIDGE)	0.000 CY 952.00000	0.000 0.000 0.000	0.00 0.00	0.00
2435	601-03040	CONCRETE CLASS D (BRIDGE)	0.000 CY 406.00000	0.000 0.000 0.000	0.00 0.00	0.00
2440	602-00020	REINFORCING STEEL (EPOXY COATED)	0.000 LB 0.75000	0.000 0.000 0.000	0.00 0.00	0.00
2445	606-11030	BRIDGE RAIL TYPE 10M	0.000 LF 130.00000	0.000 0.000 0.000	0.00 0.00	0.00
2450	618-00154	PRESTRESSED CONCRETE I (BT54)	0.000 LF 210.00000	0.000 0.000 0.000	0.00 0.00	0.00
5845	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000 L S 16,000.00000	1.000 0.000 1.000	0.00 0.00	16,000.00
5850	202-05100	SANDBLASTING REINFORCING STEEL	54.000 SY 110.00000	54.000 0.000 54.000	0.00 0.00	5,940.00
5855	206-00000	STRUCTURE EXCAVATION	5,006.000 CY 6.00000	5,006.000 0.000 5,006.000	0.00 0.00	30,036.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 101
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0311 E-16-JM WB-I70 CLEAR CR						
5860	206-00100	STRUCTURE BACKFILL (CLASS 1)	468.000 CY	0.000 468.000	6,084.00	6,084.00
			13.00000	468.000		
5865	206-00200	STRUCTURE BACKFILL (CLASS 2)	28.000 CY	0.000 0.000	0.00	0.00
			10.50000	0.000		0.00
5870	206-00360	MECHANICAL REINFORCEMENT OF SOIL	468.000 CY	0.000 468.000	7,956.00	7,956.00
			17.00000	468.000		7,956.00
5875	403-09221	STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	286.000 TON	0.000 0.000	0.00	0.00
			80.00000	0.000		0.00
5880	503-00024	DRILLED CAISSON (24 INCH)	232.000 LF	231.000 0.000	0.00	17,787.00
			77.00000	231.000		17,787.00
5885	503-00042	DRILLED CAISSON (42 INCH)	66.000 LF	66.000 0.000	0.00	12,540.00
			190.00000	66.000		12,540.00
5890	506-00218	RIPRAP (18 INCH)	402.000 CY	402.000 0.000	0.00	20,502.00
			51.00000	402.000		20,502.00
5895	509-00001	STRUCTURAL STEEL (GALVANIZED)	574.000 LB	574.000 0.000	0.00	2,870.00
			5.00000	574.000		2,870.00
5900	512-00101	BEARING DEVICE (TYPE I)	14.000 EACH	14.000 0.000	0.00	13,020.00
			930.00000	14.000		13,020.00
5905	515-00120	WATERPROOFING (MEMBRANE)	805.000 SY	0.000 0.000	0.00	0.00
			9.00000	0.000		0.00
5910	518-00000	BRIDGE COMPRESSION JOINT SEALER	69.000 LF	0.000 43.000	2,795.00	2,795.00
			65.00000	43.000		2,795.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 102
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0311 E-16-JM WB-I70 CLEAR CR							
5915	601-01040	CONCRETE CLASS B (BRIDGE)	86.000 CY	86.000 0.000	0.00		
			1,000.00000	86.000		86,000.00	
5920	601-03040	CONCRETE CLASS D (BRIDGE)	249.000 CY	0.000 249.000	99,600.00		
			400.00000	249.000		99,600.00	
5925	602-00020	REINFORCING STEEL (EPOXY COATED)	74,595.000 LB	8,300.000 66,295.000	51,047.15		
			0.77000	74,595.000		57,438.15	
5930	606-11030	BRIDGE RAIL TYPE 10M	230.000 LF	0.000 115.000	16,675.00		
			145.00000	115.000		16,675.00	
5935	618-00154	PRESTRESSED CONCRETE I (BT54)	632.000 LF	632.000 0.000	0.00		
			210.00000	632.000		132,720.00	
			CAT 0311	CURRENT AMT \$	576,824.15 \$	184,157.15 \$	527,963.15
CAT NO0386 E-16-XA 40TH AVE UNDERPASS							
5940	202-00165	REMOVAL OF WALL	1.000 L S	0.000 0.000	0.00		
			5,600.00000	0.000		0.00	
5945	206-00000	STRUCTURE EXCAVATION	2,462.000 CY	150.000 374.000	2,244.00		
			6.00000	524.000		3,144.00	
5950	206-00100	STRUCTURE BACKFILL (CLASS 1)	522.000 CY	0.000 151.000	1,963.00		
			13.00000	151.000		1,963.00	
5955	206-01785	SHORING (AREA 5) 40TH UNDERPASS USED BETWEEN CONST PHASES	1.000 L S	1.000 0.000	0.00		
			30,000.00000	1.000		30,000.00	
5960	403-09221	STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	469.000 TON	0.000 0.000	0.00		
			80.00000	0.000		0.00	

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 103
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0386 E-16-XA 40TH AVE UNDERPASS						
5965	503-00042	DRILLED CAISSON (42 INCH)	3,960.000	1,100.000		
			LF	220.000	41,800.00	
			190.00000	1,320.000		250,800.00
5970	509-00001	STRUCTURAL STEEL (GALVANIZED)	675.000	0.000		
			LB	0.000	0.00	
			5.00000	0.000		0.00
5975	515-00120	WATERPROOFING (MEMBRANE)	2,270.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
5980	601-03040	CONCRETE CLASS D (BRIDGE)	1,252.000	76.600		
			CY	0.000	0.00	
			400.00000	76.600		30,640.00
5985	601-40300	STRUCTURAL CONCRETE COATING	1,291.000	0.000		
			SY	0.000	0.00	
			4.20000	0.000		0.00
5990	602-00020	REINFORCING STEEL (EPOXY COATED)	185,950.000	7,513.000		
			LB	0.000	0.00	
			0.77000	7,513.000		5,785.01
5995	605-00060	6 INCH PERFORATED PIPE UNDERDRAIN	368.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00
6000	605-83000	GEOCOMPOSITE DRAIN	119.000	0.000		
			SY	0.000	0.00	
			46.00000	0.000		0.00
6005	605-84000	SUBSURFACE DRAIN OUTLET	119.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
6010	606-10700	BRIDGE RAIL TYPE 7	227.000	0.000		
			LF	0.000	0.00	
			47.00000	0.000		0.00
6015	607-53137	FENCE CHAIN LINK (SPECIAL) (36 INCH)	227.000	0.000		
			LF	0.000	0.00	
			26.00000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN 08/10/2007

06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0386 E-16-XA 40TH AVE UNDERPASS						
6020	613-00100	1 INCH ELECTRICAL CONDUIT	370.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
6025	613-10000	WIRING	0.250	0.000		
			L S	0.000	0.00	
			79,000.00000	0.000		0.00
6030	613-76150	LUMINAIRE METAL HALIDE (WALL TYPE) (150 WATT)	12.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
6035	618-01992	PRESTRESSED CONCRETE BOX (DEPTH LESS THAN 32 INCHES)	12,273.000	0.000		
			SF	0.000	0.00	
			38.00000	0.000		0.00
			CAT 0386	CURRENT AMT \$	2,065,927.70 \$	46,007.00 \$
						322,332.01
CAT NO0387 WALL-E-16-BE						
6040	206-00000	STRUCTURE EXCAVATION	367.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
6045	206-00100	STRUCTURE BACKFILL (CLASS 1)	209.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
6050	206-00360	MECHANICAL REINFORCEMENT OF SOIL	209.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
6055	403-09221	STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	9.000	0.000		
			TON	0.000	0.00	
			80.00000	0.000		0.00
6060	504-04410	BLOCK FACING	1,477.000	0.000		
			SF	0.000	0.00	
			10.50000	0.000		0.00
6065	504-06130	GROUND NAILED WALL (< 30 FOOT TOTAL HEIGHT)	1,519.000	0.000		
			SF	0.000	0.00	
			31.50000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 105
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0387 WALL-E-16-BE							
6070	515-00120	WATERPROOFING (MEMBRANE)	57.000	0.000			
			SY	0.000	0.00		
			9.00000	0.000		0.00	
6075	601-01050	CONCRETE CLASS B (WALL)	4.000	0.000			
			CY	0.000	0.00		
			400.00000	0.000		0.00	
6080	601-03050	CONCRETE CLASS D (WALL)	24.000	0.000			
			CY	0.000	0.00		
			300.00000	0.000		0.00	
6085	601-40300	STRUCTURAL CONCRETE COATING	65.000	0.000			
			SY	0.000	0.00		
			4.20000	0.000		0.00	
6090	602-00020	REINFORCING STEEL (EPOXY COATED)	3,660.000	0.000			
			LB	0.000	0.00		
			0.77000	0.000		0.00	
6095	606-10700	BRIDGE RAIL TYPE 7	64.000	0.000			
			LF	0.000	0.00		
			47.00000	0.000		0.00	
			CAT 0387	CURRENT AMT \$	87,961.20 \$	0.00 \$	0.00
CAT NO0388 WALL E-16-BF							
6100	206-00000	STRUCTURE EXCAVATION	1,810.000	0.000			
			CY	0.000	0.00		
			6.00000	0.000		0.00	
6105	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,214.000	0.000			
			CY	0.000	0.00		
			13.00000	0.000		0.00	
6110	206-00360	MECHANICAL REINFORCEMENT OF SOIL	1,038.000	0.000			
			CY	0.000	0.00		
			17.00000	0.000		0.00	
6115	403-09221	STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	104.000	0.000			
			TON	0.000	0.00		
			80.00000	0.000		0.00	

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN 08/10/2007

06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0388 WALL E-16-BF							
6120	504-04410	BLOCK FACING	6,789.000	0.000			
			SF	0.000	0.00		
			10.50000	0.000		0.00	
6125	504-06130	GROUND NAILED WALL (< 30 FOOT TOTAL HEIGHT)	6,633.000	0.000			
			SF	0.000	0.00		
			31.50000	0.000		0.00	
6130	515-00120	WATERPROOFING (MEMBRANE)	635.000	0.000			
			SY	0.000	0.00		
			9.00000	0.000		0.00	
6135	601-01050	CONCRETE CLASS B (WALL)	28.000	0.000			
			CY	0.000	0.00		
			400.00000	0.000		0.00	
6140	601-03050	CONCRETE CLASS D (WALL)	4.000	0.000			
			CY	0.000	0.00		
			300.00000	0.000		0.00	
6145	601-40300	STRUCTURAL CONCRETE COATING	722.000	0.000			
			SY	0.000	0.00		
			4.20000	0.000		0.00	
6150	602-00020	REINFORCING STEEL (EPOXY COATED)	40,060.000	0.000			
			LB	0.000	0.00		
			0.77000	0.000		0.00	
6155	606-10700	BRIDGE RAIL TYPE 7	715.000	0.000			
			LF	0.000	0.00		
			47.00000	0.000		0.00	
			CAT 0388	CURRENT AMT \$	418,430.60 \$	0.00 \$	0.00
CAT NO0389 WALL E-16-BG WALL 1W							
6160	206-00000	STRUCTURE EXCAVATION	606.000	0.000			
			CY	0.000	0.00		
			6.00000	0.000		0.00	
6165	206-00100	STRUCTURE BACKFILL (CLASS 1)	492.000	0.000			
			CY	0.000	0.00		
			13.00000	0.000		0.00	

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 107
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0389 WALL E-16-BG WALL 1W							
6170	206-00360	MECHANICAL REINFORCEMENT OF SOIL	492.000 CY	0.000 0.000	0.00	0.00	
			17.00000	0.000		0.00	
6175	403-09221	STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	5.000 TON	0.000 0.000	0.00	0.00	
			80.00000	0.000		0.00	
6180	504-04410	BLOCK FACING	565.000 SF	0.000 0.000	0.00	0.00	
			10.50000	0.000		0.00	
6185	504-06130	GROUND NAILED WALL (< 30 FOOT TOTAL HEIGHT)	1,422.000 SF	0.000 0.000	0.00	0.00	
			31.50000	0.000		0.00	
6190	515-00120	WATERPROOFING (MEMBRANE)	31.000 SY	0.000 0.000	0.00	0.00	
			9.00000	0.000		0.00	
6195	601-01050	CONCRETE CLASS B (WALL)	3.000 CY	0.000 0.000	0.00	0.00	
			400.00000	0.000		0.00	
6200	601-03050	CONCRETE CLASS D (WALL)	14.000 CY	0.000 0.000	0.00	0.00	
			300.00000	0.000		0.00	
6205	601-40300	STRUCTURAL CONCRETE COATING	36.000 SY	0.000 0.000	0.00	0.00	
			4.20000	0.000		0.00	
6210	602-00020	REINFORCING STEEL (EPOXY COATED)	2,030.000 LB	0.000 0.000	0.00	0.00	
			0.77000	0.000		0.00	
6215	606-10700	BRIDGE RAIL TYPE 7	35.000 LF	0.000 0.000	0.00	0.00	
			47.00000	0.000		0.00	
			CAT 0389	CURRENT AMT \$	78,559.80 \$	0.00 \$	0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN 08/10/2007

06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0390 WALL E-16-BH						
6220	206-00000	STRUCTURE EXCAVATION	394.000 CY	0.000 0.000	0.00	0.00
			6.00000	0.000		0.00
6225	206-00100	STRUCTURE BACKFILL (CLASS 1)	306.000 CY	0.000 0.000	0.00	0.00
			13.00000	0.000		0.00
6230	206-00360	MECHANICAL REINFORCEMENT OF SOIL	306.000 CY	0.000 0.000	0.00	0.00
			17.00000	0.000		0.00
6235	403-09221	STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	3.000 TON	0.000 0.000	0.00	0.00
			80.00000	0.000		0.00
6240	504-04410	BLOCK FACING	385.000 SF	0.000 0.000	0.00	0.00
			10.50000	0.000		0.00
6245	504-06130	GROUND NAILED WALL (< 30 FOOT TOTAL HEIGHT)	912.000 SF	0.000 0.000	0.00	0.00
			31.50000	0.000		0.00
6250	515-00120	WATERPROOFING (MEMBRANE)	20.000 SY	0.000 0.000	0.00	0.00
			9.00000	0.000		0.00
6255	601-01050	CONCRETE CLASS B (WALL)	2.000 CY	0.000 0.000	0.00	0.00
			400.00000	0.000		0.00
6260	601-03050	CONCRETE CLASS D (WALL)	9.000 CY	0.000 0.000	0.00	0.00
			300.00000	0.000		0.00
6265	601-40300	STRUCTURAL CONCRETE COATING	23.000 SY	0.000 0.000	0.00	0.00
			4.20000	0.000		0.00
6270	602-00020	REINFORCING STEEL (EPOXY COATED)	1,335.000 LB	0.000 0.000	0.00	0.00
			0.77000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN 08/10/2007

06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0390 WALL E-16-BH						
6275	606-10700	BRIDGE RAIL TYPE 7	23.000	0.000		
			LF	0.000	0.00	
			47.00000	0.000		0.00
			CAT 0390	CURRENT AMT \$	50,440.05 \$	0.00 \$ 0.00
CAT NO0391 LANDSCAPE WALLS						
6280	206-00000	STRUCTURE EXCAVATION	2,766.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
6285	206-00100	STRUCTURE BACKFILL (CLASS 1)	2,372.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
6290	206-00360	MECHANICAL REINFORCEMENT OF SOIL	1,318.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
6295	504-04410	BLOCK FACING	2,297.000	0.000		
			SF	0.000	0.00	
			10.50000	0.000		0.00
6300	601-01050	CONCRETE CLASS B (WALL)	4.000	0.000		
			CY	0.000	0.00	
			400.00000	0.000		0.00
6305	601-40300	STRUCTURAL CONCRETE COATING	44.000	0.000		
			SY	0.000	0.00	
			4.20000	0.000		0.00
6310	602-00020	REINFORCING STEEL (EPOXY COATED)	180.000	0.000		
			LB	0.000	0.00	
			0.77000	0.000		0.00
			CAT 0391	CURRENT AMT \$	95,879.90 \$	0.00 \$ 0.00
CAT NO0400 CONSTRUCTION ENGINEERING						
2455	620-00005	FIELD OFFICE (SPECIAL)	0.000	0.000		
			EACH	0.000	0.00	
			93,000.00000	0.000		0.00
2460	620-00012	FIELD LABORATORY (CLASS 2)	0.000	0.000		
			EACH	0.000	0.00	
			27,868.06000	0.000		0.00

CONTID: C15179B
 PCN: 15179B-BID
 PROJECT: IM 0703-291

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 110
 ESTIMATE RUN 08/10/2007
 06:26:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0400 CONSTRUCTION ENGINEERING							
2465	620-00020	SANITARY FACILITY	0.000	0.000			
			EACH	0.000	0.00		
			3,000.00000	0.000		0.00	
6315	620-00005	FIELD OFFICE (SPECIAL)	1.000	0.700			
			EACH	0.000	0.00		
			93,000.00000	0.700		65,100.00	
6320	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.500			
			EACH	0.000	0.00		
			28,000.00000	0.500		14,000.00	
6325	620-00020	SANITARY FACILITY	2.000	1.000			
			EACH	0.000	0.00		
			3,000.00000	1.000		3,000.00	
			CAT 0400	CURRENT AMT \$	127,000.00	\$ 0.00	\$ 82,100.00
PROJECT TOTAL			CURRENT AMT \$	33,890,759.13	\$ 2,379,660.23	\$ 7,433,061.42	