

ESTIMATE SUMMARY

CONTID: C15205R ESTIMATE NO: 0001 PROG SPEC YR: 2002
 PCN: 15205R-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 8.0 DAYS TIME ALLOW: 110 WORK DAYS
 C 470 EXTENSION PHASE IIB PERCENT TIME: 7.27 ORIG TIME ALLOW: 110 WORK DAYS

PROJECT NO: NH 4701-106
 C 470 EXTENSION PHASE IIB
 NAME OF ROAD: C 470
 PROJECT COUNTIES: JEFFERSON, REGION 6

CONTRACTOR: JALISCO INTERNATIONAL, INC.
 6663 COLORADO BLVD.
 COMMERCE CITY CO 80022 303/287-8905

PAY PERIOD ENDING 08/03/2005 DATE TIME STARTED 07/05/2005
 DATE LET 05/11/2005 DATE WORK BEGAN 07/05/2005
 DATE AWARDED 05/12/2005 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 05/26/2005 DATE ACCEPTED
 DATE NOTICE TO PROCEED 07/05/2005

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,980,860.80 PARTICIPATING	\$ 142,291.75	\$ 142,291.75
AWARD PROJECT AMT: \$ 1,789,459.80 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 7.18% TOTAL EARNINGS	142,291.75	142,291.75
FUNDS AVAILABLE: \$ 1,838,569.05 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	142,291.75
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-3,481.25	-3,481.25
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	138,810.50
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	138,810.50
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 138,810.50

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15205R
 PCN: 15205R-BID
 PROJECT: NH 4701-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 08/04/2005

12:49:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY BID ITEMS						
0005	202-00023	REMOVAL OF EMBANKMENT PROTECTOR TYPE 3	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0010	202-00035	REMOVAL OF PIPE	67.000	0.000		
			LF	0.000	0.00	
			10.50000	0.000		0.00
0015	202-00090	REMOVAL OF DELINEATOR	8.000	0.000		
			EACH	0.000	0.00	
			6.00000	0.000		0.00
0020	202-00201	*REMOVAL OF CURB	1,138.000	0.000		
			LF	0.000	0.00	
			3.50000	0.000		0.00
0025	202-00210	*REMOVAL OF CONCRETE PAVEMENT	294.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
0030	202-00220	*REMOVAL OF ASPHALT MAT	1,594.000	0.000		
			SY	0.000	0.00	
			5.75000	0.000		0.00
0035	202-00250	*REMOVAL OF PAVEMENT MARKING	1,000.000	0.000		
			SF	0.000	0.00	
			2.50000	0.000		0.00
0040	202-00810	REMOVAL OF GROUND SIGN	7.000	0.000		
			EACH	0.000	0.00	
			165.00000	0.000		0.00
0045	202-00821	REMOVAL OF SIGN PANEL	1.000	0.000		
			EACH	0.000	0.00	
			165.00000	0.000		0.00
0050	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	419.000	0.000		
			LF	0.000	0.00	
			3.30000	0.000		0.00
0055	202-05150	*SANDBLASTING	4,500.000	0.000		
			SF	0.000	0.00	
			1.20000	0.000		0.00

CONTID: C15205R
 PCN: 15205R-BID
 PROJECT: NH 4701-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 08/04/2005
 12:49:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0060	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	1,186.000 CY	0.000 0.000	0.00	0.00
			6.00000	0.000		0.00
0065	203-00062	*EMBANKMENT MATERIAL (COMPLETE IN PLACE) (SPECIAL)	6,097.000 CY	0.000 0.000	0.00	0.00
			15.00000	0.000		0.00
0070	203-01100	*PROOF ROLLING	10.000 HOUR	0.000 0.000	0.00	0.00
			100.00000	0.000		0.00
0075	203-01500	*BLADING	40.000 HOUR	0.000 0.000	0.00	0.00
			100.00000	0.000		0.00
0080	203-01597	POTHOLING	12.000 HOUR	0.000 0.000	0.00	0.00
			180.00000	0.000		0.00
0085	207-00205	*TOPSOIL	1,100.000 CY	0.000 0.000	0.00	0.00
			18.00000	0.000		0.00
0090	208-00011	EROSION BALES (WEED FREE)	100.000 EACH	0.000 0.000	0.00	0.00
			22.00000	0.000		0.00
0095	208-00020	SILT FENCE	500.000 LF	0.000 0.000	0.00	0.00
			2.00000	0.000		0.00
0100	208-00045	CONCRETE WASHOUT STRUCTURE	2.000 EACH	0.000 0.000	0.00	0.00
			1,050.00000	0.000		0.00
0105	208-00050	STORM DRAIN INLET PROTECTION	3.000 EACH	0.000 0.000	0.00	0.00
			325.00000	0.000		0.00
0110	208-00070	STABILIZED CONSTRUCTION ENTRANCE	2.000 EACH	0.000 0.000	0.00	0.00
			1,100.00000	0.000		0.00

CONTID: C15205R
 PCN: 15205R-BID
 PROJECT: NH 4701-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 08/04/2005
 12:49:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0115	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.000		
			L S	0.000	0.00	
			3,800.00000	0.000		0.00
0120	208-00205	EROSION CONTROL SUPERVISOR	190.000	0.000		
			HOUR	0.000	0.00	
			50.00000	0.000		0.00
0125	208-00300	TEMPORARY BERMS	1,500.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0130	210-00810	RESET GROUND SIGN	5.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0135	210-01130	*RESET GUARDRAIL TYPE 3	1,138.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
0140	212-00006	SEEDING (NATIVE)	2.000	0.000		
			ACRE	0.000	0.00	
			525.00000	0.000		0.00
0145	213-00003	MULCHING (WEED FREE)	0.500	0.000		
			ACRE	0.000	0.00	
			500.00000	0.000		0.00
0150	213-00061	MULCH TACKIFIER	150.000	0.000		
			LB	0.000	0.00	
			4.50000	0.000		0.00
0155	216-00041	SOIL RETENTION BLANKET (STRAW/COCONUT)	8,000.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0160	304-06004	*AGGREGATE BASE COURSE (CLASS 6)	5,723.000	0.000		
			SY	0.000	0.00	
			4.75000	0.000		0.00
0165	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	64.000	0.000		
			TON	0.000	0.00	
			150.00000	0.000		0.00

CONTID: C15205R
 PCN: 15205R-BID
 PROJECT: NH 4701-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 08/04/2005
 12:49:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0170	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	450.000	0.000		
			TON	0.000	0.00	
			55.00000	0.000		0.00
0175	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	500.000	0.000		
			GAL	0.000	0.00	
			3.30000	0.000		0.00
0180	412-00900	*CONCRETE PAVEMENT (9 INCH)	3,443.000	0.000		
			SY	0.000	0.00	
			56.00000	0.000		0.00
0185	412-00920	*CONCRETE PAVEMENT (9 INCH) (FAST TRACK)	1,728.000	0.000		
			SY	0.000	0.00	
			60.00000	0.000		0.00
0190	412-01150	*CONCRETE PAVEMENT (11-1/2 INCH)	846.000	0.000		
			SY	0.000	0.00	
			63.00000	0.000		0.00
0195	503-00054	*DRILLED CAISSON (54 INCH)	51.000	0.000		
			LF	0.000	0.00	
			375.00000	0.000		0.00
0200	603-50018	18 INCH PLASTIC PIPE	61.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0205	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	975.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0210	606-00710	GUARDRAIL TYPE 7 (STYLE CA)	300.000	0.000		
			LF	0.000	0.00	
			48.00000	0.000		0.00
0215	606-00720	GUARDRAIL TYPE 7 (STYLE CC)	773.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0220	606-01340	*END ANCHORAGE TYPE 3D	2.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00

CONTID: C15205R
 PCN: 15205R-BID
 PROJECT: NH 4701-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 08/04/2005
 12:49:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0225	606-01370	*TRANSITION TYPE 3G	1.000	0.000		
			EACH	0.000	0.00	
			1,025.00000	0.000		0.00
0230	606-01380	*TRANSITION TYPE 3H	2.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0235	606-02005	*END ANCHORAGE (FLARED)	2.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0240	607-11525	*FENCE (PLASTIC)	1,000.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0245	609-40010	*CURB TYPE 4 (SECTION B)	1,414.000	0.000		
			LF	0.000	0.00	
			7.50000	0.000		0.00
0250	612-00001	DELINEATOR (TYPE I)	10.000	0.000		
			EACH	0.000	0.00	
			28.00000	0.000		0.00
0255	612-00002	DELINEATOR (TYPE II)	1.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0260	612-00003	DELINEATOR (TYPE III)	5.000	0.000		
			EACH	0.000	0.00	
			33.00000	0.000		0.00
0265	612-00021	DELINEATOR (TYPE I) (BARRIER)	10.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00
0270	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	100.000	0.000		
			LF	0.000	0.00	
			21.50000	0.000		0.00
0275	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	500.000	0.000		
			LF	0.000	0.00	
			9.50000	0.000		0.00

CONTID: C15205R
 PCN: 15205R-BID
 PROJECT: NH 4701-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 08/04/2005
 12:49:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0280	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			4,685.00000	0.000		0.00
0285	613-70151	*LUMINAIRE HIGH PRESSURE SODIUM (150 WATT) (INSTALL ONLY)	4.000	0.000		
			EACH	0.000	0.00	
			545.00000	0.000		0.00
0290	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	3.000	0.000		
			EACH	0.000	0.00	
			440.00000	0.000		0.00
0295	614-00012	SIGN PANEL (CLASS II)	155.000	0.000		
			SF	0.000	0.00	
			24.00000	0.000		0.00
0300	614-00013	SIGN PANEL (CLASS III)	444.000	0.000		
			SF	0.000	0.00	
			27.50000	0.000		0.00
0305	614-00375	STEEL SIGN POST (S 3X7.5)	8.000	0.000		
			LF	0.000	0.00	
			38.00000	0.000		0.00
0310	614-01582	STEEL SIGN SUPPORT (2-1/2 INCH ROUND) (POST AND SLIPBASE)	94.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0315	614-07105	MODIFICATION OF SIGN LEGEND	4.000	0.000		
			EACH	0.000	0.00	
			275.00000	0.000		0.00
0320	614-10100	*SIGN BRIDGE STRUCTURE (INSTALL ONLY)	1.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0325	615-00150	EMBANKMENT PROTECTOR (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			5,500.00000	0.000		0.00
0330	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.000	0.00	
			26,000.00000	0.000		0.00

CONTID: C15205R
 PCN: 15205R-BID
 PROJECT: NH 4701-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 08/04/2005
 12:49:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0335	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.250	26,250.00	
			105,000.00000	0.250		26,250.00
0340	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.000	0.00	
			5,200.00000	0.000		0.00
0345	627-00005	*EPOXY PAVEMENT MARKING	41.000	0.000		
			GAL	0.000	0.00	
			100.00000	0.000		0.00
0350	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	100.000	0.000		
			GAL	0.000	0.00	
			35.00000	0.000		0.00
0355	627-01001	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	180.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0360	630-00000	*FLAGGING	300.000	0.000		
			HOUR	14.000	308.00	
			22.00000	14.000		308.00
0365	630-00003	*UNIFORMED TRAFFIC CONTROL	1,500.000	0.000		
			HOUR	36.000	2,160.00	
			60.00000	36.000		2,160.00
0370	630-00004	*TRAFFIC CONTROL VEHICLE	9.000	0.000		
			EACH	4.500	14,850.00	
			3,300.00000	4.500		14,850.00
0375	630-00007	*TRAFFIC CONTROL INSPECTION	26.000	0.000		
			DAY	19.000	2,280.00	
			120.00000	19.000		2,280.00
0380	630-00012	*TRAFFIC CONTROL MANAGEMENT	110.000	0.000		
			DAY	2.000	800.00	
			400.00000	2.000		800.00
0385	630-80001	*FLASHING BEACON (PORTABLE)	9.000	0.000		
			EACH	3.000	5,400.00	
			1,800.00000	3.000		5,400.00

CONTID: C15205R
 PCN: 15205R-BID
 PROJECT: NH 4701-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 08/04/2005
 12:49:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0390	630-80337	*BARRICADE (TYPE 3 M-C) (TEMPORARY)	8.000 EACH 375.00000	0.000 4.000 4.000	1,500.00	1,500.00
0395	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	95.000 EACH 55.00000	0.000 38.000 38.000	2,090.00	2,090.00
0400	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	76.000 EACH 100.00000	0.000 29.000 29.000	2,900.00	2,900.00
0405	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	34.000 EACH 140.00000	0.000 17.000 17.000	2,380.00	2,380.00
0410	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	380.000 SF 22.00000	0.000 140.000 140.000	3,080.00	3,080.00
0415	630-80355	*PORTABLE MESSAGE SIGN PANEL	6.000 EACH 8,100.00000	0.000 3.000 3.000	24,300.00	24,300.00
0420	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	6.000 EACH 650.00000	0.000 0.000 0.000	0.00	0.00
0425	630-80360	*DRUM CHANNELIZING DEVICE	200.000 EACH 50.00000	0.000 5.500 5.500	275.00	275.00
0430	630-80376	GUARDRAIL TYPE 7 (TEMPORARY)	1,200.000 LF 32.00000	0.000 0.000 0.000	0.00	0.00
0435	630-80380	*TRAFFIC CONE	800.000 EACH 13.00000	0.000 0.000 0.000	0.00	0.00
0440	630-85006	*IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY)	1.000 EACH 7,800.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C15205R
 PCN: 15205R-BID
 PROJECT: NH 4701-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 08/04/2005
 12:49:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0445	700-70010	F/A MINOR CONTRACT REVISIONS	175,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0450	700-70021	F/A ON-THE-JOB TRAINEE	1,536.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0455	700-70022	F/A OJT COLORADO TRAINING PROGRAM	525.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0460	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0465	700-70070	F/A OBTAIN POWER SOURCE FROM XCEL ENERGY	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	1,442,816.95 \$	88,573.00 \$
						88,573.00
CAT NO0320 F-16-KW-C 470 NB OVER I-70						
0470	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	423.000	0.000		
			SY	0.000	0.00	
			6.50000	0.000		0.00
0475	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
0480	202-00504	REMOVAL OF EXPANSION DEVICE	67.000	0.000		
			LF	0.000	0.00	
			57.00000	0.000		0.00
0485	206-00000	*STRUCTURE EXCAVATION	89.000	0.000		
			CY	0.000	0.00	
			14.00000	0.000		0.00
0490	206-00100	*STRUCTURE BACKFILL (CLASS 1)	250.000	0.000		
			CY	0.000	0.00	
			33.00000	0.000		0.00

CONTID: C15205R
 PCN: 15205R-BID
 PROJECT: NH 4701-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 08/04/2005
 12:49:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0320 F-16-KW-C 470 NB OVER I-70						
0495	206-00200	*STRUCTURE BACKFILL (CLASS 2)	65.000 CY	0.000 0.000	0.00	0.00
			12.50000	0.000		0.00
0500	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	250.000 CY	0.000 0.000	0.00	0.00
			28.00000	0.000		0.00
0505	210-00510	REBUILD PORTIONS OF PRESENT STRUCTURE	1.000 L S	0.000 0.000	0.00	0.00
			1,500.00000	0.000		0.00
0510	403-33871	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	130.000 TON	0.000 0.000	0.00	0.00
			100.00000	0.000		0.00
0515	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	48.000 CY	0.000 0.000	0.00	0.00
			385.00000	0.000		0.00
0520	509-08020	*ALTER AND ERECT STRUCTURAL STEEL	241,500.000 LB	0.000 60,375.000	51,318.75	51,318.75
			0.85000	60,375.000		51,318.75
0525	512-00101	BEARING DEVICE (TYPE I)	6.000 EACH	0.000 3.000	2,400.00	2,400.00
			800.00000	3.000		2,400.00
0530	513-00690	BRIDGE DRAIN (SPECIAL)	1.000 EACH	0.000 0.000	0.00	0.00
			5,000.00000	0.000		0.00
0535	515-00120	WATERPROOFING (MEMBRANE)	1,330.000 SY	0.000 0.000	0.00	0.00
			13.50000	0.000		0.00
0540	518-01104	BRIDGE EXPANSION DEVICE (0-4 INCH) (INSTALL ONLY)	115.000 LF	0.000 0.000	0.00	0.00
			160.00000	0.000		0.00
0545	601-03040	CONCRETE CLASS D (BRIDGE)	238.000 CY	0.000 0.000	0.00	0.00
			400.00000	0.000		0.00

CONTID: C15205R
 PCN: 15205R-BID
 PROJECT: NH 4701-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 08/04/2005
 12:49:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0320 F-16-KW-C 470 NB OVER I-70							
0550	601-40300	STRUCTURAL CONCRETE COATING	163.000	0.000			
			SY	0.000	0.00		
			10.00000	0.000		0.00	
0555	602-00020	REINFORCING STEEL (EPOXY COATED)	52,026.000	0.000			
			LB	0.000	0.00		
			0.85000	0.000		0.00	
0560	606-10705	BRIDGE RAIL TYPE 7 (SPECIAL)	342.000	0.000			
			LF	0.000	0.00		
			65.00000	0.000		0.00	
0565	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	605.000	0.000			
			LF	0.000	0.00		
			30.00000	0.000		0.00	
0570	613-00075	*3/4 INCH ELECTRICAL CONDUIT	155.000	0.000			
			LF	0.000	0.00		
			9.25000	0.000		0.00	
0575	613-00200	*2 INCH ELECTRICAL CONDUIT	700.000	0.000			
			LF	0.000	0.00		
			7.93000	0.000		0.00	
0580	618-05001	PLACE PRESTRESSED CONCRETE UNIT	73.000	0.000			
			EACH	0.000	0.00		
			80.00000	0.000		0.00	
0585	700-70034	F/A MODIFICATION OF STEEL DIAPHRAGMS	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0320	CURRENT AMT \$	522,543.85 \$	53,718.75 \$	53,718.75
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0590	620-00005	FIELD OFFICE (SPECIAL)	1.000	0.000			
			EACH	0.000	0.00		
			15,500.00000	0.000		0.00	
			CAT 0400	CURRENT AMT \$	15,500.00 \$	0.00 \$	0.00
PROJECT TOTAL			CURRENT AMT \$	1,980,860.80 \$	142,291.75 \$	142,291.75	