

ESTIMATE SUMMARY

09:42:32

CONTID: C15209R

ESTIMATE NO: 0010 FINL

SPEC YR: 2005

PCN: 15209R-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 270.0 DAYS

TIME ALLOW: 11/30/20( FIXED COMPLETION DATE)

I-70 West Ramp Improvements

PERCENT TIME: 100.00

ORIG TIME ALLOW: 8/31/20( FIXED COMPLETION DATE)

PROJECT NO: IM 0703-293

I-70 West Ramp Improvements

NAME OF ROAD: 070

PROJECT COUNTIES: CLEAR CREEK

CONTRACTOR:

TECHNOLOGY CONSTRUCTORS, INC.

5636 KENDALL COURT, UNIT A

PAY PERIOD ENDING 04/11/2008

DATE TIME STARTED 03/06/2006

DATE LET 02/02/2006

DATE WORK BEGAN 04/10/2006

DATE AWARDED 02/23/2006

DATE TIME STOPPED 11/30/2006

DATE CONTRACT EXECUTED 03/03/2006

DATE ACCEPTED 11/30/2006

ARVADA CO 80002-27.303/431-2961

DATE NOTICE TO PROCEED 03/06/2006

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,731,619.18 PARTICIPATING	\$ 1,730,256.24	\$ -1,744.19
AWARD PROJECT AMT:	\$ 1,692,903.89 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	99.92% TOTAL EARNINGS	1,730,256.24	-1,744.19
FUNDS AVAILABLE:	\$ 1,362.94 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,730,256.24	-1,744.19
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	25,393.56
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	1,730,256.24	23,649.37
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	1,730,256.24	23,649.37
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 23,649.37

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15209R  
 PCN: 15209R-BID  
 PROJECT: IM 0703-293

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN 04/11/2008

09:42:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	*CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00
0010	202-00019	REMOVAL OF INLET	1.000	1.000		
			EACH	0.000	0.00	
			881.00000	1.000		881.00
0015	202-00035	REMOVAL OF PIPE	4.000	4.000		
			LF	0.000	0.00	
			110.00000	4.000		440.00
0020	202-00201	REMOVAL OF CURB	0.000	0.000		
			LF	0.000	0.00	
			29.00000	0.000		0.00
0025	202-00220	REMOVAL OF ASPHALT MAT	5,545.000	5,545.000		
			SY	0.000	0.00	
			16.00000	5,545.000		88,720.00
0030	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	8,057.339	8,057.339		
			SY	0.000	0.00	
			6.05000	8,057.339		48,746.90
0035	202-01000	*REMOVAL OF FENCE	653.000	653.000		
			LF	0.000	0.00	
			1.05000	653.000		685.65
0040	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	1,401.000	1,401.000		
			LF	0.000	0.00	
			2.65000	1,401.000		3,712.65
0045	202-01300	*REMOVAL OF END ANCHORAGE	3.000	3.000		
			EACH	0.000	0.00	
			265.00000	3.000		795.00
0050	202-04002	CLEAN CULVERT	2.000	2.000		
			EACH	0.000	0.00	
			2,160.00000	2.000		4,320.00
0055	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	7,396.000	7,396.000		
			CY	0.000	0.00	
			7.85000	7,396.000		58,058.60

CONTID: C15209R  
 PCN: 15209R-BID  
 PROJECT: IM 0703-293

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3  
 ESTIMATE RUN 04/11/2008  
 09:42:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-00100	*MUCK EXCAVATION	0.000	0.000		
			CY	0.000	0.00	
			41.80000	0.000		0.00
0065	203-01100	*PROOF ROLLING	3.000	3.000		
			HOUR	0.000	0.00	
			159.50000	3.000		478.50
0070	203-01500	*BLADING	67.000	67.000		
			HOUR	0.000	0.00	
			225.50000	67.000		15,108.50
0075	203-01594	*COMBINATION LOADER	120.000	120.000		
			HOUR	0.000	0.00	
			214.50000	120.000		25,740.00
0080	203-01597	*POTHOLING	25.000	25.000		
			HOUR	0.000	0.00	
			159.50000	25.000		3,987.50
0085	208-00002	*EROSION LOG (12 INCH)	2,449.000	2,449.000		
			LF	0.000	0.00	
			4.95000	2,449.000		12,122.55
0090	208-00020	*SILT FENCE	876.000	876.000		
			LF	0.000	0.00	
			1.50000	876.000		1,314.00
0095	208-00030	SEDIMENT BASIN	1.000	1.000		
			EACH	0.000	0.00	
			825.00000	1.000		825.00
0100	208-00040	*CHECK DAM	14.000	14.000		
			EACH	0.000	0.00	
			61.00000	14.000		854.00
0105	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			600.00000	1.000		600.00
0110	208-00050	*STORM DRAIN INLET PROTECTION	2.000	2.000		
			EACH	0.000	0.00	
			83.00000	2.000		166.00

CONTID: C15209R  
 PCN: 15209R-BID  
 PROJECT: IM 0703-293

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4  
 ESTIMATE RUN 04/11/2008  
 09:42:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00070	STABILIZED CONSTRUCTION ENTRANCE	1.000 EACH 1,800.00000	1.000 0.000 1.000	0.00	1,800.00
0120	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000 L S 3,000.00000	1.000 0.000 1.000	0.00	3,000.00
0125	208-00200	*EROSION CONTROL SUPERVISOR	1.000 L S 6,600.00000	1.000 0.000 1.000	0.00	6,600.00
0130	210-00750	*RESET LIGHT STANDARD	8.000 EACH 1,320.00000	8.000 0.000 8.000	0.00	10,560.00
0135	210-00810	*RESET GROUND SIGN	15.000 EACH 165.00000	15.000 0.000 15.000	0.00	2,475.00
0140	212-00006	*SEEDING (NATIVE)	3.000 ACRE 528.00000	3.000 0.000 3.000	0.00	1,584.00
0145	212-00047	*SOIL PREPARATION (SPECIAL)	3.000 ACRE 908.00000	3.000 0.000 3.000	0.00	2,724.00
0150	213-00002	*MULCHING (WEED FREE HAY)	3.000 ACRE 412.00000	3.000 0.000 3.000	0.00	1,236.00
0155	213-00061	*MULCH TACKIFIER	588.000 LB 2.00000	588.000 0.000 588.000	0.00	1,176.00
0160	214-00215	*DECIDUOUS TREE (1.5 INCH CALIPER)	0.000 EACH 303.00000	0.000 0.000 0.000	0.00	0.00
0165	214-00350	*DECIDUOUS SHRUB (5 GALLON CONTAINER)	0.000 EACH 35.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C15209R  
 PCN: 15209R-BID  
 PROJECT: IM 0703-293

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5  
 ESTIMATE RUN 04/11/2008  
 09:42:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	2,119.000	2,119.000		
			SY	0.000	0.00	
			1.45000	2,119.000		3,072.55
0175	217-00020	*HERBICIDE TREATMENT	0.000	0.000		
			HOUR	0.000	0.00	
			99.00000	0.000		0.00
0180	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	1.000		
			L S	0.000	0.00	
			3,124.00000	1.000		3,124.00
0185	250-00110	*HEALTH AND SAFETY OFFICER	7.500	7.500		
			HOUR	0.000	0.00	
			127.00000	7.500		952.50
0190	250-00120	*MATERIAL SAMPLING AND DELIVERY	3.000	3.000		
			EACH	0.000	0.00	
			102.00000	3.000		306.00
0195	250-00200	MATERIAL HANDLING (STOCKPILE)	0.000	0.000		
			CY	0.000	0.00	
			110.00000	0.000		0.00
0200	250-00210	*SOLID WASTE DISPOSAL	0.000	0.000		
			CY	0.000	0.00	
			120.00000	0.000		0.00
0205	250-00220	*HAZARDOUS WASTE DISPOSAL	0.000	0.000		
			CY	0.000	0.00	
			110.00000	0.000		0.00
0210	304-06000	AGGREGATE BASE COURSE (CLASS 6)	3,205.000	3,205.000		
			TON	0.000	0.00	
			28.00000	3,205.000		89,740.00
0215	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	175.000	175.000		
			TON	0.000	0.00	
			110.00000	175.000		19,250.00
0220	403-34721	*HOT MIX ASPHALT (GRADING SX) (75) (PG 58-28)	3,589.000	3,589.000		
			TON	-21.930	-1,362.95	
			62.15000	3,567.070		221,693.40

CONTID: C15209R  
 PCN: 15209R-BID  
 PROJECT: IM 0703-293

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6  
 ESTIMATE RUN 04/11/2008  
 09:42:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	1,475.000	1,475.000		
			GAL	0.000	0.00	
			1.10000	1,475.000		1,622.50
0230	411-10300	*EMULSIFIED ASPHALT (PRIME COAT)	780.000	780.000		
			GAL	0.000	0.00	
			2.20000	780.000		1,716.00
0235	506-00212	RIPRAP (12 INCH)	83.000	83.000		
			CY	0.000	0.00	
			55.00000	83.000		4,565.00
0240	603-30024	24 INCH STEEL END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			500.00000	1.000		500.00
0245	604-00350	INLET TYPE C (SPECIAL)	2.000	2.000		
			EACH	0.000	0.00	
			3,800.00000	2.000		7,600.00
0250	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	2,801.000	2,801.000		
			LF	0.000	0.00	
			17.27000	2,801.000		48,373.27
0255	606-01340	*END ANCHORAGE TYPE 3D	3.000	3.000		
			EACH	0.000	0.00	
			636.00000	3.000		1,908.00
0260	606-02005	*END ANCHORAGE (FLARED)	3.000	3.000		
			EACH	0.000	0.00	
			1,400.00000	3.000		4,200.00
0265	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	704.000	704.000		
			LF	0.000	0.00	
			2.15000	704.000		1,513.60
0270	607-11525	*FENCE (PLASTIC)	2,553.000	2,553.000		
			LF	0.000	0.00	
			2.31000	2,553.000		5,897.43
0275	612-00041	*DELINEATOR (FLEXIBLE) (TYPE I)	31.000	31.000		
			EACH	0.000	0.00	
			28.00000	31.000		868.00

CONTID: C15209R  
 PCN: 15209R-BID  
 PROJECT: IM 0703-293

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7  
 ESTIMATE RUN 04/11/2008  
 09:42:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	612-00042	*DELINEATOR (FLEXIBLE) (TYPE II)	47.000	47.000		
			EACH	0.000	0.00	
			28.00000	47.000		1,316.00
0285	612-15000	INSTALL MARKER	10.000	10.000		
			EACH	0.000	0.00	
			264.00000	10.000		2,640.00
0290	613-00300	*3 INCH ELECTRICAL CONDUIT	660.000	660.000		
			LF	0.000	0.00	
			11.00000	660.000		7,260.00
0295	613-00301	*3 INCH ELECTRICAL CONDUIT (JACKED)	1,092.000	1,092.000		
			LF	0.000	0.00	
			33.00000	1,092.000		36,036.00
0300	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	7,817.545	7,817.545		
			LF	0.000	0.00	
			8.80000	7,817.545		68,794.40
0305	613-07034	*PULL BOX (24"X36"X18")	33.000	33.000		
			EACH	0.000	0.00	
			440.00000	33.000		14,520.00
0310	613-10000	*WIRING	1.000	1.000		
			L S	0.000	0.00	
			1,650.00000	1.000		1,650.00
0315	614-00011	*SIGN PANEL (CLASS I)	30.000	30.000		
			SF	0.000	0.00	
			14.30000	30.000		429.00
0320	614-00012	*SIGN PANEL (CLASS II)	200.000	200.000		
			SF	0.000	0.00	
			16.50000	200.000		3,300.00
0325	614-01585	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (POST)	42.000	42.000		
			LF	0.000	0.00	
			27.50000	42.000		1,155.00
0330	614-01588	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (SLIPBASE)	14.000	14.000		
			EACH	0.000	0.00	
			132.00000	14.000		1,848.00

CONTID: C15209R  
 PCN: 15209R-BID  
 PROJECT: IM 0703-293

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8  
 ESTIMATE RUN 04/11/2008  
 09:42:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	614-70216	*TRAFFIC SIGNAL FACE (8-8)	6.000	6.000		
			EACH	0.000	0.00	
			440.00000	6.000		2,640.00
0335		MATERIAL ALLOWANCE HEADS		0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0340	614-70328	*TRAFFIC SIGNAL FACE (12-8-8)	6.000	6.000		
			EACH	0.000	0.00	
			550.00000	6.000		3,300.00
0340		MATERIAL ALLOWANCE HEADS		0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0345	614-72875	*LOOP DETECTOR WIRE	3,206.000	3,206.000		
			LF	0.000	0.00	
			2.20000	3,206.000		7,053.20
0350	614-72878	*TRAFFIC SIGNAL VEHICLE DETECTOR AMPLIFIER (LOOP TYPE)	12.000	12.000		
			EACH	0.000	0.00	
			880.00000	12.000		10,560.00
0350		MATERIAL ALLOWANCE AMPLIFIERS		0.000		
			EACH	0.000	0.00	
			744.00000	0.000		0.00
0355	614-80000	*FLASHING BEACON	5.000	5.000		
			EACH	0.000	0.00	
			1,650.00000	5.000		8,250.00
0355		MATERIAL ALLOWANCE HEADS		0.000		
			EACH	0.000	0.00	
			575.00000	0.000		0.00
0360	614-84100	*TRAFFIC SIGNAL PEDESTAL POLE ALUMINUM	6.000	6.000		
			EACH	0.000	0.00	
			1,320.00000	6.000		7,920.00
0360		MATERIAL ALLOWANCE ALUMINUM POLE		0.000		
			EACH	0.000	0.00	
			425.00000	0.000		0.00



CONTID: C15209R  
 PCN: 15209R-BID  
 PROJECT: IM 0703-293

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9  
 ESTIMATE RUN 04/11/2008  
 09:42:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0365	614-86245	*CONTROLLER (TYPE 170E)	3.000 EACH 7,150.00000	3.000 0.000 3.000	0.00 0.00	21,450.00
0365		MATERIAL ALLOWANCE CONTROLLER CABINET	EACH 4,950.00000	0.000 0.000	0.00 0.00	0.00
0370	614-87020	*OPTICAL TRANSCEIVER	3.000 EACH 1,430.00000	3.000 0.000 3.000	0.00 0.00	4,290.00
0370		MATERIAL ALLOWANCE MODEM	EACH 1,150.00000	0.000 0.000	0.00 0.00	0.00
0375	614-87406	*FIBER OPTIC CABLE (SINGLE MODE) (6 STRANDS)	5,880.000 LF 3.30000	5,880.000 0.000 5,880.000	0.00 0.00	19,404.00
0380	615-00150	EMBANKMENT PROTECTOR (SPECIAL)	2.000 EACH 1,900.00000	2.000 0.000 2.000	0.00 0.00	3,800.00
0385	625-00000	*CONSTRUCTION SURVEYING	1.000 L S 27,600.00000	1.000 0.000 1.000	0.00 0.00	27,600.00
0390	625-00001	*CONSTRUCTION SURVEYING (HOURLY)	0.000 HOUR 148.50000	0.000 0.000 0.000	0.00 0.00	0.00
0395	626-00000	*MOBILIZATION	1.000 L S 172,000.00000	1.000 0.000 1.000	0.00 0.00	172,000.00
0400	626-01000	PUBLIC INFORMATION SERVICES	1.000 L S 9,600.00000	1.000 0.000 1.000	0.00 0.00	9,600.00
0405	627-00001	*PAVEMENT MARKING PAINT	35.000 GAL 88.00000	35.000 0.000 35.000	0.00 0.00	3,080.00

CONTID: C15209R  
 PCN: 15209R-BID  
 PROJECT: IM 0703-293

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10  
 ESTIMATE RUN 04/11/2008  
 09:42:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0410	627-00005	*EPOXY PAVEMENT MARKING	65.000	65.000		
			GAL	0.000	0.00	
			88.00000	65.000		5,720.00
0415	627-30210	*THERMOPLASTIC PAVEMENT MARKING (XWALK-STOPLINE)	126.000	126.000		
			SF	0.000	0.00	
			12.10000	126.000		1,524.60
0420	629-01002	*SURVEY MONUMENT (TYPE 2)	0.000	0.000		
			EACH	0.000	0.00	
			660.00000	0.000		0.00
0425	630-00000	*FLAGGING	638.000	638.000		
			HOUR	0.000	0.00	
			22.00000	638.000		14,036.00
0430	630-00007	*TRAFFIC CONTROL INSPECTION	50.000	50.000		
			DAY	0.000	0.00	
			77.00000	50.000		3,850.00
0435	630-00012	*TRAFFIC CONTROL MANAGEMENT	104.000	104.000		
			DAY	0.000	0.00	
			363.00000	104.000		37,752.00
0440	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	16.000	16.000		
			EACH	0.000	0.00	
			55.00000	16.000		880.00
0445	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	29.000	29.000		
			EACH	0.000	0.00	
			60.50000	29.000		1,754.50
0450	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	88.000	88.000		
			SF	0.000	0.00	
			6.60000	88.000		580.80
0455	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	2.000		
			EACH	0.000	0.00	
			3,300.00000	2.000		6,600.00
0460	630-80357	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (B TYPE)	1.000	1.000		
			EACH	0.000	0.00	
			220.00000	1.000		220.00

CONTID: C15209R  
 PCN: 15209R-BID  
 PROJECT: IM 0703-293

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11  
 ESTIMATE RUN 04/11/2008  
 09:42:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0465	630-80360	*DRUM CHANNELIZING DEVICE	130.000	130.000		
			EACH	0.000	0.00	
			37.00000	130.000		4,810.00
0470	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	0.000	0.000		
			EACH	0.000	0.00	
			44.00000	0.000		0.00
0475	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	0.000	0.000		
			EACH	0.000	0.00	
			44.00000	0.000		0.00
0480	630-80370	CONCRETE BARRIER (TEMPORARY)	1,216.000	1,216.000		
			LF	0.000	0.00	
			33.50000	1,216.000		40,736.00
0485	630-80380	*TRAFFIC CONE	80.000	80.000		
			EACH	0.000	0.00	
			6.60000	80.000		528.00
0490	630-85010	IMPACT ATTENUATOR (TEMPORARY)	2.000	2.000		
			EACH	0.000	0.00	
			5,400.00000	2.000		10,800.00
0495	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0500	700-70016	F/A FUEL COST ADJUSTMENT	120.980	120.980		
			F A	0.000	0.00	
			1.00000	120.980		120.98
0505	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0510	700-70025	F/A QUALITY INCENTIVE PAYMENT	-2,390.220	-2,008.980		
			F A	-381.240	-381.24	
			1.00000	-2,390.220		-2,390.22
0515	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15209R  
 PCN: 15209R-BID  
 PROJECT: IM 0703-293

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 12  
 ESTIMATE RUN 04/11/2008  
 09:42:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0520	700-70072	F/A OBTAIN POWER FROM PUBLIC SERVICE CO	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0525	700-70380	F/A EROSION CONTROL	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0530	700-70588	F/A TRANSPORTATION OF HAZARDOUS MATERIAL	36.300	36.300			
			F A	0.000	0.00		
			1.00000	36.300		36.30	
0630	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	3.000	3.000			
			EACH	0.000	0.00		
			220.00000	3.000		660.00	
0635	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	12.000	12.000			
			EACH	0.000	0.00		
			160.00000	12.000		1,920.00	
0640	900-00014	ADDED ITEM (LUMP SUM)/ ADDED TRAFFIC CONTROL COST FOR TIME EXTENSION	2.930	2.930			
			L S	0.000	0.00		
			4,660.00000	2.930		13,653.80	
0645	900-00006	ADDED ITEM (DOLLAR)/ WITHOLDING FOR WAGE COMPLIANCE	0.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
0650	900-00006	ADDED ITEM (DOLLAR)/ WITHOLDING OF WAGES ON BEHALF OF DRILL TECH ELEC. SERV. INC.	0.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	1,315,664.41 \$	-1,744.19 \$	1,314,301.46
CAT NO0301 WALL 1							
0535	206-00000	*STRUCTURE EXCAVATION	5,665.000	5,665.000			
			CY	0.000	0.00		
			10.03000	5,665.000		56,819.95	
0540	206-00100	*STRUCTURE BACKFILL (CLASS 1)	9,365.000	9,365.000			
			CY	0.000	0.00		
			11.88000	9,365.000		111,256.20	

CONTID: C15209R  
 PCN: 15209R-BID  
 PROJECT: IM 0703-293

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 13  
 ESTIMATE RUN 04/11/2008  
 09:42:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 WALL 1						
0545	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	5,952.000	5,952.000		
			CY	0.000	0.00	
			12.76000	5,952.000		75,947.52
0550	504-04410	*BLOCK FACING	10,622.000	10,622.000		
			SF	0.000	0.00	
			11.06000	10,622.000		117,479.32
0555	601-01050	CONCRETE CLASS B (WALL)	27.900	27.900		
			CY	0.000	0.00	
			406.00000	27.900		11,327.40
0560	602-00000	REINFORCING STEEL	330.000	330.000		
			LB	0.000	0.00	
			2.40000	330.000		792.00
0565	605-00004	*4 INCH NON-PERFORATED PIPE UNDERDRAIN	157.000	157.000		
			LF	0.000	0.00	
			3.69000	157.000		579.33
0570	605-00040	*4 INCH PERFORATED PIPE UNDERDRAIN	736.000	736.000		
			LF	0.000	0.00	
			2.12000	736.000		1,560.32
0575	605-83000	*GEOCOMPOSITE DRAIN	135.000	135.000		
			SY	0.000	0.00	
			13.79000	135.000		1,861.65
			CAT 0301	CURRENT AMT \$	377,623.69 \$	0.00 \$ 377,623.69
CAT NO0302 WALL 2						
0580	206-00000	*STRUCTURE EXCAVATION	353.000	353.000		
			CY	0.000	0.00	
			10.03000	353.000		3,540.59
0585	206-00100	*STRUCTURE BACKFILL (CLASS 1)	553.000	553.000		
			CY	0.000	0.00	
			11.88000	553.000		6,569.64
0590	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	330.000	330.000		
			CY	0.000	0.00	
			12.76000	330.000		4,210.80

CONTID: C15209R  
 PCN: 15209R-BID  
 PROJECT: IM 0703-293

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 14  
 ESTIMATE RUN 04/11/2008  
 09:42:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 WALL 2							
0595	504-04410	*BLOCK FACING	1,134.000	1,134.000			
			SF	0.000	0.00		
			11.06000	1,134.000		12,542.04	
0600	601-01050	CONCRETE CLASS B (WALL)	5.200	5.200			
			CY	0.000	0.00		
			406.00000	5.200		2,111.20	
0605	605-00004	*4 INCH NON-PERFORATED PIPE UNDERDRAIN	45.000	45.000			
			LF	0.000	0.00		
			3.69000	45.000		166.05	
0610	605-00040	*4 INCH PERFORATED PIPE UNDERDRAIN	144.000	144.000			
			LF	0.000	0.00		
			2.12000	144.000		305.28	
0615	605-83000	*GEOCOMPOSITE DRAIN	12.000	12.000			
			SY	0.000	0.00		
			13.79000	12.000		165.48	
			CAT 0302	CURRENT AMT \$	29,611.08 \$	0.00 \$	29,611.08
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0620	620-00011	FIELD LABORATORY (CLASS 1)	1.000	1.000			
			EACH	0.000	0.00		
			8,000.00000	1.000		8,000.00	
0625	620-00020	SANITARY FACILITY	1.000	1.000			
			EACH	0.000	0.00		
			720.00000	1.000		720.00	
			CAT 0400	CURRENT AMT \$	8,720.00 \$	0.00 \$	8,720.00
PROJECT TOTAL			CURRENT AMT \$	1,731,619.18 \$	-1,744.19 \$	1,730,256.23	