

ESTIMATE SUMMARY

08:59:47

CONTID: C15231

ESTIMATE NO: 0006 PROG

SPEC YR: 2005

PCN: 15231-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 85.5 DAYS

TIME ALLOW:

100 WORK DAYS

FY06 REGION 6 SIGN REPLACEMENT

PERCENT TIME: 85.50

ORIG TIME ALLOW:

100 WORK DAYS

PROJECT NO:

MC R600-248

FY06 REGION 6 SIGN REPLACEMENT

NAME OF ROAD:

999

PROJECT COUNTIES:

STATEWIDE VARIOUS

CONTRACTOR:

W.L. CONTRACTORS, INC.

6435 W. 55TH AVENUE

PAY PERIOD ENDING 07/06/2006

DATE TIME STARTED 01/03/2006

DATE LET 11/10/2005

DATE WORK BEGAN 01/03/2006

DATE AWARDED 11/28/2005

DATE TIME STOPPED 05/26/2006

DATE CONTRACT EXECUTED 12/09/2005

DATE ACCEPTED 05/26/2006

ARVADA

CO 80002

303-422-7985

DATE NOTICE TO PROCEED 01/03/2006

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 323,746.50	PARTICIPATING	\$ 13,665.00	\$ 0.00
AWARD PROJECT AMT:	\$ 342,624.30	NON-PARTICIPATING	282,099.09	1,540.00
PERCENT COMPLETE:	91.36%	TOTAL EARNINGS	295,764.09	1,540.00
FUNDS AVAILABLE:	\$ 27,982.41	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	295,764.09	1,540.00
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-5,139.36	0.00
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	290,624.73	1,540.00
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	290,624.73	1,540.00
		OTHER ADJUSTMENTS	0.00	0.00
			PAYMENT DUE	\$ 1,540.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15231
 PCN: 15231-BID
 PROJECT: MC R600-248

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

ESTIMATE RUN 07/06/2006

08:59:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00810	REMOVAL OF GROUND SIGN	16.000	16.000		
			EACH	0.000	0.00	
			714.00000	16.000		11,424.00
0010	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	161.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0015	202-01300	*REMOVAL OF END ANCHORAGE	4.000	4.000		
			EACH	0.000	0.00	
			155.00000	4.000		620.00
0020	203-01597	POTHOLING	13.000	13.000		
			HOUR	0.000	0.00	
			100.00000	13.000		1,300.00
0025	208-00011	EROSION BALES (WEED FREE)	6.000	6.000		
			EACH	0.000	0.00	
			16.50000	6.000		99.00
0030	208-00020	SILT FENCE	0.000	0.000		
			LF	0.000	0.00	
			1.65000	0.000		0.00
0035	208-00045	CONCRETE WASHOUT STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			135.00000	0.000		0.00
0040	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			5,668.00000	1.000		5,668.00
0045	210-00810	RESET GROUND SIGN	1.000	0.000		
			EACH	0.000	0.00	
			90.00000	0.000		0.00
0050	216-00039	SOIL RETENTION BLANKET (STRAW)	0.000	0.000		
			SY	0.000	0.00	
			1.70000	0.000		0.00
0055	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	265.000	153.870		
			TON	0.000	0.00	
			122.00000	153.870		18,772.14

CONTID: C15231
 PCN: 15231-BID
 PROJECT: MC R600-248

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 07/06/2006
 08:59:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	503-00042	*DRILLED CAISSON (42 INCH)	77.700	77.700		
			LF	0.000	0.00	
			138.00000	77.700		10,722.60
0065	503-00048	DRILLED CAISSON (48 INCH)	227.300	227.300		
			LF	0.000	0.00	
			231.00000	227.300		52,506.30
0070	506-00209	RIPRAP (9 INCH)	0.000	0.000		
			CY	0.000	0.00	
			134.00000	0.000		0.00
0075	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	2,006.250	2,006.250		
			LF	0.000	0.00	
			20.00000	2,006.250		40,125.00
0080	606-01340	*END ANCHORAGE TYPE 3D	8.000	8.000		
			EACH	0.000	0.00	
			519.00000	8.000		4,152.00
0085	606-02003	*END ANCHORAGE (NONFLARED)	10.000	10.000		
			EACH	0.000	0.00	
			1,855.00000	10.000		18,550.00
0090	607-11525	FENCE (PLASTIC)	270.000	270.000		
			LF	0.000	0.00	
			6.25000	270.000		1,687.50
0095	614-00028	SIGN PANEL (CLASS III) (INSTALL ONLY)	1,960.800	1,960.750		
			SF	0.000	0.00	
			9.00000	1,960.750		17,646.75
0100	614-32900	MONOTUBE OVERHEAD SIGN CANTILEVER (INSTALL ONLY)	15.000	15.000		
			EACH	0.000	0.00	
			1,930.00000	15.000		28,950.00
0105	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			10,400.00000	1.000		10,400.00
0110	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			8,000.00000	1.000		8,000.00

CONTID: C15231
 PCN: 15231-BID
 PROJECT: MC R600-248

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 07/06/2006
 08:59:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	630-00000	*FLAGGING	300.000	115.000		
			HOUR	0.000	0.00	
			30.00000	115.000		3,450.00
0120	630-00007	*TRAFFIC CONTROL INSPECTION	0.000	0.000		
			DAY	0.000	0.00	
			102.00000	0.000		0.00
0125	630-00012	*TRAFFIC CONTROL MANAGEMENT	60.000	42.000		
			DAY	3.500	1,540.00	
			440.00000	45.500		20,020.00
0130	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	16.000	16.000		
			EACH	0.000	0.00	
			13.50000	16.000		216.00
0135	630-80355	PORTABLE MESSAGE SIGN PANEL	2.000	1.000		
			EACH	0.000	0.00	
			1,760.00000	1.000		1,760.00
0140	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	2.000		
			EACH	0.000	0.00	
			675.00000	2.000		1,350.00
0145	630-80360	*DRUM CHANNELIZING DEVICE	10.000	10.000		
			EACH	0.000	0.00	
			34.00000	10.000		340.00
0150	630-80380	*TRAFFIC CONE	100.000	100.000		
			EACH	0.000	0.00	
			7.00000	100.000		700.00
0155	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	0.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0160	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0165	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15231
 PCN: 15231-BID
 PROJECT: MC R600-248

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 07/06/2006
 08:59:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0170	700-70028	F/A ESB PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0175	700-70380	F/A EROSION CONTROL	2,939.900	2,939.800			
			F A	0.000	0.00		
			1.00000	2,939.800		2,939.80	
0180	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0195	900-00025	ADDED ITEM (WORK DAY)/ TRUCK MOUNTED ATTENUATOR (SPECIAL)/ CMO # 02	46.000	46.000			
			WD	0.000	0.00		
			450.00000	46.000		20,700.00	
			CAT 0200	CURRENT AMT \$	310,081.50 \$	1,540.00 \$	282,099.09
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0185	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			12,800.00000	1.000		12,800.00	
0190	620-00020	SANITARY FACILITY	1.000	1.000			
			EACH	0.000	0.00		
			865.00000	1.000		865.00	
			CAT 0400	CURRENT AMT \$	13,665.00 \$	0.00 \$	13,665.00
PROJECT TOTAL			CURRENT AMT \$	323,746.50 \$	1,540.00 \$	295,764.09	