

ESTIMATE SUMMARY

12:07:27

 CONTID: C15261 ESTIMATE NO: 0001 PROG SPEC YR: 2005
 PCN: 15261-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: SH14-Resurface E of Briggsdale
 TIME CHARGED: 4.0 DAYS TIME ALLOW: 50 WORK DAYS
 PERCENT TIME: 8.00 ORIG TIME ALLOW: 50 WORK DAYS

PROJECT NO: STA 0142-046
 SH14: Briggsdale - Far East
 NAME OF ROAD: 014C
 PROJECT COUNTIES: WELD, REGION 4

CONTRACTOR: WESTERN ENGINEERING COMPANY, INC. DBA WECO INC.
 1149 HWY 44
 P.O. BOX 350
 HARLAN IA 51537 712/755-5191

PAY PERIOD ENDING 06/15/2006 DATE TIME STARTED 06/12/2006
 DATE LET 04/20/2006 DATE WORK BEGAN
 DATE AWARDED 04/25/2006 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 05/09/2006 DATE ACCEPTED
 DATE NOTICE TO PROCEED 06/12/2006

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 3,438,836.50 PARTICIPATING	\$ 78,509.60	\$ 78,509.60
AWARD PROJECT AMT:	\$ 3,174,436.50 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	2.28% TOTAL EARNINGS	78,509.60	78,509.60
FUNDS AVAILABLE:	\$ 3,360,326.90 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	78,509.60	78,509.60
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-1,177.64	-1,177.64
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	77,331.96	77,331.96
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	77,331.96	77,331.96
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 77,331.96

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15261
 PCN: 15261-BID
 PROJECT: STA 0142-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 06/16/2006
 12:07:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	203-00100	MUCK EXCAVATION	275.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
0010	203-01500	BLADING	300.000	0.000		
			HOUR	0.000	0.00	
			90.00000	0.000		0.00
0015	208-00002	EROSION LOG (12 INCH)	1,000.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0020	208-00011	EROSION BALES (WEED FREE)	18.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0025	208-00070	STABILIZED CONSTRUCTION ENTRANCE	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0030	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.000		
			L S	0.000	0.00	
			3,500.00000	0.000		0.00
0035	212-00006	SEEDING (NATIVE)	0.100	0.000		
			ACRE	0.000	0.00	
			3,000.00000	0.000		0.00
0040	213-00002	MULCHING (WEED FREE HAY)	0.100	0.000		
			ACRE	0.000	0.00	
			1,000.00000	0.000		0.00
0045	213-00061	MULCH TACKIFIER	20.000	0.000		
			LB	0.000	0.00	
			6.00000	0.000		0.00
0050	304-06000	AGGREGATE BASE COURSE (CLASS 6)	500.000	0.000		
			TON	0.000	0.00	
			13.00000	0.000		0.00
0055	304-07009	AGGREGATE BASE COURSE (CLASS 7) (SPECIAL)	3,275.000	0.000		
			TON	0.000	0.00	
			10.50000	0.000		0.00

CONTID: C15261
 PCN: 15261-BID
 PROJECT: STA 0142-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 06/16/2006
 12:07:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	310-00610	*FULL DEPTH RECLAMATION OF HOT MIX ASPHALT PAVEMENT (8-12")	74,908.000 SY 2.00000	0.000 20,153.000 20,153.000	40,306.00	40,306.00
0065	310-00614	*FULL DEPTH RECLAMATION OF HOT MIX ASPHALT PAVEMENT (12-16")	61,789.000 SY 2.60000	0.000 7,011.000 7,011.000	18,228.60	18,228.60
0070	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	200.000 TON 65.00000	0.000 0.000 0.000	0.00	0.00
0075	403-33841	HOT MIX ASPHALT (GRADING S) (100) (PG 64-22)	32,187.000 TON 47.50000	0.000 0.000 0.000	0.00	0.00
0080	403-33851	HOT MIX ASPHALT (GRADING S) (100) (PG 64-28)	15,221.000 TON 51.00000	0.000 0.000 0.000	0.00	0.00
0085	420-00130	GEOTEXTILE (SEPARATOR) (CLASS A)	550.000 SY 5.00000	0.000 0.000 0.000	0.00	0.00
0090	603-10240	24 INCH CORRUGATED STEEL PIPE	10.000 LF 100.00000	0.000 0.000 0.000	0.00	0.00
0095	603-10360	36 INCH CORRUGATED STEEL PIPE	76.000 LF 125.00000	0.000 0.000 0.000	0.00	0.00
0100	603-30024	24 INCH STEEL END SECTION	1.000 EACH 350.00000	0.000 0.000 0.000	0.00	0.00
0105	603-30036	36 INCH STEEL END SECTION	2.000 EACH 500.00000	0.000 0.000 0.000	0.00	0.00
0110	612-00041	*DELINEATOR (FLEXIBLE) (TYPE I)	120.000 EACH 21.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C15261
 PCN: 15261-BID
 PROJECT: STA 0142-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 06/16/2006
 12:07:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	612-00042	*DELINEATOR (FLEXIBLE) (TYPE II)	50.000 EACH	0.000 0.000	0.00	0.00
			23.00000	0.000		0.00
0120	612-00043	*DELINEATOR (FLEXIBLE) (TYPE III)	18.000 EACH	0.000 0.000	0.00	0.00
			25.00000	0.000		0.00
0125	614-80387	*RUMBLE STRIP (GRINDING)	47,955.000 LF	0.000 0.000	0.00	0.00
			0.22000	0.000		0.00
0130	625-00000	*CONSTRUCTION SURVEYING	1.000 L S	0.000 0.400	4,800.00	4,800.00
			12,000.00000	0.400		4,800.00
0135	626-00000	*MOBILIZATION	1.000 L S	0.000 0.000	0.00	0.00
			175,000.00000	0.000		0.00
0140	627-00001	*PAVEMENT MARKING PAINT	1,106.000 GAL	0.000 0.000	0.00	0.00
			18.50000	0.000		0.00
0145	627-00005	*EPOXY PAVEMENT MARKING	328.000 GAL	0.000 0.000	0.00	0.00
			86.00000	0.000		0.00
0150	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	214.000 SF	0.000 0.000	0.00	0.00
			15.00000	0.000		0.00
0155	629-01031	*SURVEY MONUMENT (TYPE 3A)	1.000 EACH	0.000 0.000	0.00	0.00
			330.00000	0.000		0.00
0160	630-00000	*FLAGGING	5,000.000 HOUR	0.000 129.000	2,902.50	2,902.50
			22.50000	129.000		2,902.50
0165	630-00001	*PILOT CAR OPERATION	450.000 HOUR	0.000 47.500	1,852.50	1,852.50
			39.00000	47.500		1,852.50

CONTID: C15261
 PCN: 15261-BID
 PROJECT: STA 0142-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 06/16/2006
 12:07:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	630-00007	*TRAFFIC CONTROL INSPECTION	25.000	0.000		
			DAY	0.000	0.00	
			95.00000	0.000		0.00
0175	630-00012	*TRAFFIC CONTROL MANAGEMENT	50.000	0.000		
			DAY	4.000	1,840.00	
			460.00000	4.000		1,840.00
0180	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	95.000	0.000		
			EACH	23.500	2,350.00	
			100.00000	23.500		2,350.00
0185	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	8.000	0.000		
			EACH	2.000	220.00	
			110.00000	2.000		220.00
0190	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	0.000		
			EACH	1.000	5,100.00	
			5,100.00000	1.000		5,100.00
0195	630-80360	*DRUM CHANNELIZING DEVICE	150.000	0.000		
			EACH	22.000	550.00	
			25.00000	22.000		550.00
0200	630-80380	*TRAFFIC CONE	300.000	0.000		
			EACH	30.000	360.00	
			12.00000	30.000		360.00
0205	630-80510	*MOBILE PAVEMENT MARKING ZONE	1.000	0.000		
			L S	0.000	0.00	
			500.00000	0.000		0.00
0210	700-70010	F/A MINOR CONTRACT REVISIONS	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0215	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	175,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0220	700-70016	F/A FUEL COST ADJUSTMENT	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15261
 PCN: 15261-BID
 PROJECT: STA 0142-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 06/16/2006
 12:07:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0225	700-70023	F/A ON-THE-JOB TRAINEE	1,400.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0230	700-70022	F/A OJT COLORADO TRAINING PROGRAM	1,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0235	700-70028	F/A ESB PROGRAM	7,500.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0240	700-70380	F/A EROSION CONTROL	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	3,422,336.50 \$	78,509.60 \$	78,509.60
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0245	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000			
			EACH	0.000	0.00		
			6,000.00000	0.000		0.00	
0250	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000			
			EACH	0.000	0.00		
			5,000.00000	0.000		0.00	
0255	620-00020	SANITARY FACILITY	1.000	0.000			
			EACH	0.000	0.00		
			1,000.00000	0.000		0.00	
0260	700-70220	F/A PHONE SERVICE	500.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0265	700-70222	F/A CELLULAR PHONE SERVICE	4,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0400	CURRENT AMT \$	16,500.00 \$	0.00 \$	0.00
PROJECT TOTAL			CURRENT AMT \$	3,438,836.50 \$	78,509.60 \$	78,509.60	