

ESTIMATE SUMMARY

-----  
 CONTID: C15290 ESTIMATE NO: 0008 FINL SPEC YR: 2005  
 PCN: 15290-BID COFRS REPORTING CATEGORY: 1 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: I-70 Georgetown East Overlay  
 TIME CHARGED: 95.0 DAYS TIME ALLOW: 97 WORK DAYS  
 PERCENT TIME: 97.94 ORIG TIME ALLOW: 84 WORK DAYS

PROJECT NO: IM 0703-295  
 I-70 Georgetown East Overlay  
 NAME OF ROAD: 070A  
 PROJECT COUNTIES: CLEAR CREEK

CONTRACTOR: ASPHALT PAVING CO.  
 14802 W. 44TH AVE.  
 GOLDEN CO 80403 303-279-6611

PAY PERIOD ENDING	06/27/2007	DATE TIME STARTED	03/06/2006
DATE LET	01/26/2006	DATE WORK BEGAN	
DATE AWARDED	02/17/2006	DATE TIME STOPPED	10/10/2006
DATE CONTRACT EXECUTED	03/03/2006	DATE ACCEPTED	10/10/2006
DATE NOTICE TO PROCEED	03/06/2006		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 4,845,222.34 PARTICIPATING	\$ 4,028,934.54	\$ -3,102.88
AWARD PROJECT AMT:	\$ 4,062,848.89 NON-PARTICIPATING	816,287.83	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	4,845,222.37	-3,102.88
FUNDS AVAILABLE:	\$ -0.03 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	4,845,222.37	-3,102.88
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	60,942.73
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	4,845,222.37	57,839.85
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	4,845,222.37	57,839.85
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 57,839.85

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15290  
 PCN: 15290-BID  
 PROJECT: IM 0703-295

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 06/27/2007

13:32:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY ITEMS SITE I						
0005	202-00015	REMOVAL OF HEADWALL	1.000 EACH 1,100.00000	1.000 0.000 1.000	0.00 0.00	1,100.00
0010	202-00037	REMOVAL OF END SECTION	1.000 EACH 550.00000	1.000 0.000 1.000	0.00 0.00	550.00
0015	202-00090	*REMOVAL OF DELINEATOR	319.000 EACH 10.85000	319.000 0.000 319.000	0.00 0.00	3,461.15
0020	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	3,076.000 SY 7.50000	3,076.000 0.000 3,076.000	0.00 0.00	23,070.00
0025	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	1,063.500 LF 4.15000	1,626.000 -562.500 1,063.500	-2,334.38	4,413.52
0030	202-01140	*REMOVAL OF GUARDRAIL TYPE 4	1,271.000 LF 25.50000	1,271.000 0.000 1,271.000	0.00	32,410.50
0035	202-01170	*REMOVAL OF GUARDRAIL TYPE 7	530.000 LF 10.00000	530.000 0.000 530.000	0.00	5,300.00
0040	202-01300	*REMOVAL OF END ANCHORAGE	20.000 EACH 165.00000	20.000 0.000 20.000	0.00	3,300.00
0045	202-04002	*CLEAN CULVERT	18.000 EACH 4,925.00000	18.000 0.000 18.000	0.00	88,650.00
0050	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	1,251.000 CY 42.50000	1,251.000 0.000 1,251.000	0.00	53,167.50
0055	203-01500	BLADING	4.000 HOUR 135.00000	4.000 0.000 4.000	0.00	540.00

CONTID: C15290  
 PCN: 15290-BID  
 PROJECT: IM 0703-295

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3  
 ESTIMATE RUN 06/27/2007  
 13:32:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS SITE I						
0060	203-01594	COMBINATION LOADER	0.000	0.000		
			HOUR	0.000	0.00	
			130.00000	0.000		0.00
0065	203-02330	LABORER	0.000	0.000		
			HOUR	0.000	0.00	
			26.00000	0.000		0.00
0070	206-00000	STRUCTURE EXCAVATION	23.000	23.000		
			CY	0.000	0.00	
			75.00000	23.000		1,725.00
0075	208-00002	*EROSION LOG (12 INCH)	297.000	297.000		
			LF	0.000	0.00	
			5.00000	297.000		1,485.00
0080	208-00011	*EROSION BALES (WEED FREE)	12.000	12.000		
			EACH	0.000	0.00	
			14.00000	12.000		168.00
0085	208-00020	*SILT FENCE	1,140.000	1,140.000		
			LF	0.000	0.00	
			5.00000	1,140.000		5,700.00
0090	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
0095	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			6,000.00000	1.000		6,000.00
0096	209-00100	WATER (LANDSCAPING)	129.200	129.200		
			MGAL	0.000	0.00	
			41.45000	129.200		5,355.34
0100	210-01130	*RESET GUARDRAIL TYPE 3	5,388.000	5,388.000		
			LF	0.000	0.00	
			10.65000	5,388.000		57,382.20
0105	210-01136	*RESET GUARDRAIL TYPE 3 (DOUBLE)	1,356.500	1,356.500		
			LF	0.000	0.00	
			18.20000	1,356.500		24,688.30

CONTID: C15290  
 PCN: 15290-BID  
 PROJECT: IM 0703-295

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4  
 ESTIMATE RUN 06/27/2007  
 13:32:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS SITE I						
0110	210-01200	*RESET END ANCHORAGE	0.000 EACH	0.000 0.000	0.00	0.00
			355.00000	0.000		0.00
0115	210-04200	*ADJUST GUARDRAIL	23,225.000 LF	23,225.000 0.000	0.00	47,611.25
			2.05000	23,225.000		47,611.25
0120	212-00006	*SEEDING (NATIVE)	4.000 ACRE	4.000 0.000	0.00	2,600.00
			650.00000	4.000		2,600.00
0125	212-00032	*SOIL CONDITIONING	4.000 ACRE	4.000 0.000	0.00	6,000.00
			1,500.00000	4.000		6,000.00
0130	213-00002	*MULCHING (WEED FREE HAY)	4.000 ACRE	4.000 0.000	0.00	2,100.00
			525.00000	4.000		2,100.00
0135	213-00061	*MULCH TACKIFIER	800.000 LB	800.000 0.000	0.00	1,520.00
			1.90000	800.000		1,520.00
0140	214-01010	*BRUSH LAYER CUTTING	0.000 EACH	0.000 0.000	0.00	0.00
			3.25000	0.000		0.00
0145	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	1,167.000 SY	1,167.000 0.000	0.00	1,750.50
			1.50000	1,167.000		1,750.50
0150	304-06000	AGGREGATE BASE COURSE (CLASS 6)	2,423.670 TON	2,423.670 0.000	0.00	60,591.75
			25.00000	2,423.670		60,591.75
0155	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	129.900 TON	129.900 0.000	0.00	19,485.00
			150.00000	129.900		19,485.00
0156	403-34721	HOT MIX ASPHALT (GRADING SX) (75) (PG 58-28) CATEGORY CHANGE / LEVELING COURSE	5,568.040 TON	5,568.040 0.000	0.00	329,906.37
			59.25000	5,568.040		329,906.37

CONTID: C15290  
 PCN: 15290-BID  
 PROJECT: IM 0703-295

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5  
 ESTIMATE RUN 06/27/2007  
 13:32:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS SITE I						
0160	403-09210	STONE MATRIX ASPHALT	24,032.230	24,032.230		
			TON	0.000	0.00	
			67.10000	24,032.230		1,612,562.63
0165	411-10254	EMULSIFIED ASPHALT (CSS-1H) (MODIFIED)	9,326.000	9,326.000		
			GAL	0.000	0.00	
			2.60000	9,326.000		24,247.60
0170	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	16.900	16.900		
			CY	0.000	0.00	
			550.00000	16.900		9,295.00
0175	601-40600	CONCRETE TINTING	87.000	87.000		
			SY	0.000	0.00	
			15.00000	87.000		1,305.00
0180	602-00000	REINFORCING STEEL	750.000	750.000		
			LB	0.000	0.00	
			3.25000	750.000		2,437.50
0185	603-10240	24 INCH CORRUGATED STEEL PIPE	8.000	8.000		
			LF	0.000	0.00	
			60.00000	8.000		480.00
0190	603-30024	24 INCH STEEL END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			850.00000	2.000		1,700.00
0195	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,138.000	1,138.000		
			LF	0.000	0.00	
			15.00000	1,138.000		17,070.00
0200	606-00350	*GUARDRAIL TYPE 3 (DOUBLE) (6-3 POST SPACING)	538.000	538.000		
			LF	0.000	0.00	
			25.85000	538.000		13,907.30
0205	606-00700	*GUARDRAIL TYPE 7	20.000	20.000		
			LF	0.000	0.00	
			70.00000	20.000		1,400.00
0210	606-00710	*GUARDRAIL TYPE 7 (STYLE CA)	550.000	550.000		
			LF	0.000	0.00	
			95.00000	550.000		52,250.00

CONTID: C15290  
 PCN: 15290-BID  
 PROJECT: IM 0703-295

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6  
 ESTIMATE RUN 06/27/2007  
 13:32:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS SITE I						
0215	606-01340	*END ANCHORAGE TYPE 3D	4.000	4.000		
			EACH	0.000	0.00	
			670.00000	4.000		2,680.00
0220	606-01370	*TRANSITION TYPE 3G	1.000	1.000		
			EACH	0.000	0.00	
			1,050.00000	1.000		1,050.00
0225	606-01380	*TRANSITION TYPE 3H	1.000	1.000		
			EACH	0.000	0.00	
			650.00000	1.000		650.00
0230	606-02003	*END ANCHORAGE (NONFLARED)	5.000	5.000		
			EACH	0.000	0.00	
			1,920.00000	5.000		9,600.00
0235	606-02005	*END ANCHORAGE (FLARED)	6.000	6.000		
			EACH	0.000	0.00	
			1,490.00000	6.000		8,940.00
0240	606-20000	*WIRE ROPE SAFETY FENCE	1,200.000	1,200.000		
			LF	0.000	0.00	
			49.85000	1,200.000		59,820.00
0245	606-21000	*WIRE ROPE END ANCHORAGE	4.000	4.000		
			EACH	0.000	0.00	
			4,100.00000	4.000		16,400.00
0250	607-11525	FENCE (PLASTIC)	100.000	100.000		
			LF	0.000	0.00	
			15.00000	100.000		1,500.00
0255	609-60011	*CURB TYPE 6 (SECTION M)	1,416.000	1,416.000		
			LF	0.000	0.00	
			6.00000	1,416.000		8,496.00
0260	612-00001	*DELINEATOR (TYPE I)	328.000	328.000		
			EACH	0.000	0.00	
			18.50000	328.000		6,068.00
0265	612-00002	*DELINEATOR (TYPE II)	51.000	51.000		
			EACH	0.000	0.00	
			20.00000	51.000		1,020.00

CONTID: C15290  
 PCN: 15290-BID  
 PROJECT: IM 0703-295

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7  
 ESTIMATE RUN 06/27/2007  
 13:32:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS SITE I						
0270	612-00003	*DELINEATOR (TYPE III)	67.000	67.000		
			EACH	0.000	0.00	
			25.00000	67.000		1,675.00
0275	614-80387	*RUMBLE STRIP (GRINDING)	71,976.000	71,976.000		
			LF	0.000	0.00	
			0.16000	71,976.000		11,516.16
0280	614-85115	*IMPACT ATTENUATOR (QUADGUARD)	4.000	4.000		
			EACH	0.000	0.00	
			34,400.00000	4.000		137,600.00
0285	615-00050	EMBANKMENT PROTECTOR TYPE 5	2.000	2.000		
			EACH	0.000	0.00	
			1,200.00000	2.000		2,400.00
0290	625-00000	*CONSTRUCTION SURVEYING	0.800	0.800		
			L S	0.000	0.00	
			21,700.00000	0.800		17,360.00
0295	626-00000	*MOBILIZATION	0.800	0.800		
			L S	0.000	0.00	
			286,000.00000	0.800		228,800.00
0300	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			4,000.00000	1.000		4,000.00
0305	627-00005	*EPOXY PAVEMENT MARKING	306.000	306.000		
			GAL	0.000	0.00	
			67.15000	306.000		20,547.90
0310	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	700.000	700.000		
			GAL	0.000	0.00	
			37.90000	700.000		26,530.00
0315	627-01010	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I) (INLAID)	5,534.000	5,534.000		
			SF	0.000	0.00	
			11.40000	5,534.000		63,087.60
0320	630-00000	*FLAGGING	3,661.250	3,661.250		
			HOUR	0.000	0.00	
			22.75000	3,661.250		83,293.44

CONTID: C15290  
 PCN: 15290-BID  
 PROJECT: IM 0703-295

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8  
 ESTIMATE RUN 06/27/2007  
 13:32:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS SITE I						
0325	630-00007	*TRAFFIC CONTROL INSPECTION	54.000	54.000		
			DAY	0.000	0.00	
			110.00000	54.000		5,940.00
0330	630-00011	*COURTESY VEHICLE	15.000	15.000		
			DAY	0.000	0.00	
			900.00000	15.000		13,500.00
0335	630-00012	*TRAFFIC CONTROL MANAGEMENT	60.000	60.000		
			DAY	0.000	0.00	
			975.00000	60.000		58,500.00
0340	630-80001	*FLASHING BEACON (PORTABLE)	8.000	8.000		
			EACH	0.000	0.00	
			110.00000	8.000		880.00
0345	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	22.000	22.000		
			EACH	0.000	0.00	
			55.00000	22.000		1,210.00
0350	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	115.000	115.000		
			EACH	0.000	0.00	
			55.00000	115.000		6,325.00
0355	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	81.000	81.000		
			EACH	0.000	0.00	
			55.00000	81.000		4,455.00
0360	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	3.000	3.000		
			EACH	0.000	0.00	
			2,165.00000	3.000		6,495.00
0365	630-80359	*PORTABLE MESSAGE SIGN PANEL	328.000	328.000		
			DAY	0.000	0.00	
			97.50000	328.000		31,980.00
0370	630-80360	*DRUM CHANNELIZING DEVICE	80.000	80.000		
			EACH	0.000	0.00	
			55.00000	80.000		4,400.00
0375	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	20.000	20.000		
			EACH	0.000	0.00	
			55.00000	20.000		1,100.00



CONTID: C15290  
 PCN: 15290-BID  
 PROJECT: IM 0703-295

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9  
 ESTIMATE RUN 06/27/2007  
 13:32:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS SITE I						
0380	630-80368	*PORTABLE TRAFFIC SPEED MONITOR	45.000	45.000		
			DAY	0.000	0.00	
			110.00000	45.000		4,950.00
0381	630-00004	TRAFFIC CONTROL VEHICLE TRAFFIC CONTROL VEHICLE	1.000	1.000		
			EACH	0.000	0.00	
			3,440.00000	1.000		3,440.00
0385	630-80380	*TRAFFIC CONE	400.000	400.000		
			EACH	0.000	0.00	
			11.00000	400.000		4,400.00
0390	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	2.000	2.000		
			EACH	0.000	0.00	
			16,500.00000	2.000		33,000.00
0395	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0400	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	31,038.760	31,038.760		
			F A	0.000	0.00	
			1.00000	31,038.760		31,038.76
0405	700-70016	F/A FUEL COST ADJUSTMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70023	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	700-70025	F/A QUALITY INCENTIVE PAYMENT	2,506.470	2,506.470		
			F A	0.000	0.00	
			1.00000	2,506.470		2,506.47
0425	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15290  
 PCN: 15290-BID  
 PROJECT: IM 0703-295

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10  
 ESTIMATE RUN 06/27/2007  
 13:32:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS SITE I						
0430	700-70380	F/A EROSION CONTROL	11,174.440	11,174.440		
			F A	0.000	0.00	
			1.00000	11,174.440		11,174.44
0591	900-00014	ADDED ITEM (LUMP SUM)/ FLOW FILL FOR ORIGINAL HOLE AND FINAL CAP	1.000	1.000		
			L S	0.000	0.00	
			4,438.54000	1.000		4,438.54
0592	900-00014	ADDED ITEM (LUMP SUM)/ UNITED RENTALS PURCHASE AND INSTALL TYPE 7 AT SITE	1.000	1.000		
			L S	0.000	0.00	
			39,378.30000	1.000		39,378.30
0593	900-00014	*ADDED ITEM (LUMP SUM)/ TEMP SHORING FOR I 70	1.000	1.000		
			L S	0.000	0.00	
			58,026.47000	1.000		58,026.47
0594	900-00014	ADDED ITEM (LUMP SUM)/ WATER TRUCK	1.000	1.000		
			L S	0.000	0.00	
			937.97000	1.000		937.97
0595	900-00014	ADDED ITEM (LUMP SUM)/ RENT TRACK HOE	1.000	1.000		
			L S	0.000	0.00	
			8,250.00000	1.000		8,250.00
0596	900-00014	ADDED ITEM (LUMP SUM)/ RENT LIGHT TOWERS FOR NIGHT WORK	1.000	1.000		
			L S	0.000	0.00	
			1,476.75000	1.000		1,476.75
0597	900-00014	ADDED ITEM (LUMP SUM)/ PURCHASE H PILES	1.000	1.000		
			L S	0.000	0.00	
			11,544.85000	1.000		11,544.85
0598	900-00014	ADDED ITEM (LUMP SUM)/ PURCHASE 4 INCH PIPE FOR CASING	1.000	1.000		
			L S	0.000	0.00	
			6,011.28000	1.000		6,011.28
0599	900-00014	ADDED ITEM (LUMP SUM)/ DELINEATORS FOR TYPE 7	0.850	0.850		
			L S	0.000	0.00	
			382.49000	0.850		325.12
0600	900-00014	*ADDED ITEM (LUMP SUM)/ COMPACTION GROUT	1.000	1.000		
			L S	0.000	0.00	
			41,693.93000	1.000		41,693.93

CONTID: C15290  
 PCN: 15290-BID  
 PROJECT: IM 0703-295

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11  
 ESTIMATE RUN 06/27/2007  
 13:32:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS SITE I						
0601	900-00014	*ADDED ITEM (LUMP SUM)/ DRILL HOLE FOR COMPACTION GROUTING	1.000 L S 20,352.00000	1.000 0.000 1.000	0.00	20,352.00
0602	900-00006	ADDED ITEM (DOLLAR)/ GRIND STRIPES FOR DETOUR	12,114.000 DOL 1.00000	12,114.000 0.000 12,114.000	0.00	12,114.00
0603	900-00014	*ADDED ITEM (LUMP SUM)/ MICRO PILES FOR CAP	0.954 L S 64,469.29000	0.954 0.000 0.954	0.00	61,503.70
0604	601-03020	*CONCRETE CLASS D (MISCELLANEOUS) CLASS D FOR ABUTMENTS AND CAP	47.300 CY 684.92000	47.300 0.000 47.300	0.00	32,396.72
0605	602-00020	*REINFORCING STEEL (EPOXY COATED) REBAR FOR ABUTMENTS AND CAP	7,551.000 LB 2.78000	7,551.000 0.000 7,551.000	0.00	20,991.78
0606	206-00000	STRUCTURE EXCAVATION STRUCTURAL ECAVATION FOR MINE SHAFT REPAIR	278.000 CY 25.00000	278.000 0.000 278.000	0.00	6,950.00
0607	206-00200	STRUCTURE BACKFILL (CLASS 2) STRUCTURAL BACKFILL	199.000 CY 20.00000	199.000 0.000 199.000	0.00	3,980.00
0608	900-00014	*ADDED ITEM (LUMP SUM)/ SHOTCRETE TEMP SHORING	1.000 L S 3,704.31000	1.000 0.000 1.000	0.00	3,704.31
0609	900-00014	ADDED ITEM (LUMP SUM)/ SAW CUTTING FOR EXCAVATION	1.000 L S 697.84000	1.000 0.000 1.000	0.00	697.84
0610	210-01170	RESET GUARDRAIL TYPE 7 RESET TYPE 7	2,540.000 LF 10.00000	2,540.000 0.000 2,540.000	0.00	25,400.00
0611	900-00014	*ADDED ITEM (LUMP SUM)/ INSTALL BEAMS AND FLOWFILL	1.000 L S 5,730.17000	1.000 0.000 1.000	0.00	5,730.17

CONTID: C15290  
 PCN: 15290-BID  
 PROJECT: IM 0703-295

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 12  
 ESTIMATE RUN 06/27/2007  
 13:32:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY ITEMS SITE I							
0612	900-00006	ADDED ITEM (DOLLAR)/ LABOR FOR ASPHALT PAVING CREWS	16,371.550	16,371.550			
			DOL	0.000	0.00		
			1.00000	16,371.550		16,371.55	
0613	900-00006	ADDED ITEM (DOLLAR)/ ASPHALT PAVING EQUIPMENT	13,601.210	14,369.710			
			DOL	-768.500	-768.50		
			1.00000	13,601.210		13,601.21	
0614	630-80335	BARRICADE (TYPE 3 M-A) (TEMPORARY) ADDITIONAL BARRICADES FOR DETOUR	11.000	11.000			
			EACH	0.000	0.00		
			110.00000	11.000		1,210.00	
0615	900-00006	ADDED ITEM (DOLLAR)/ INSTALL BOX CULVERT TYPE GUARDRAIL POSTS FOR TYPE 3	2,493.120	2,493.120			
			DOL	0.000	0.00		
			1.00000	2,493.120		2,493.12	
0620	900-00014	ADDED ITEM (LUMP SUM)/ EXTRA SIGNS	1.000	1.000			
			L S	0.000	0.00		
			4,196.71000	1.000		4,196.71	
0625	900-00014	ADDED ITEM (LUMP SUM)/ REPAIR BOX CULVERT AS DIRECTED BY RESIDENT ENGINEER	1.000	1.000			
			L S	0.000	0.00		
			8,475.50000	1.000		8,475.50	
0630	604-00305	INLET TYPE C (5 FOOT) INSTALL TYPE C INLET AT MILE MARKER 227.8 STATION 70+70 LT.	1.000	1.000			
			EACH	0.000	0.00		
			5,175.50000	1.000		5,175.50	
0635	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED) APRON FOR TYPE C INLET STATION 70+70 LEFT	1.000	1.000			
			CY	0.000	0.00		
			1,275.12000	1.000		1,275.12	
0645	900-00014	ADDED ITEM (LUMP SUM)/ RESET BARRIER FENCE AT GEORGETOWN FLATS	1.000	1.000			
			L S	0.000	0.00		
			12,826.30000	1.000		12,826.30	
			CAT 0200	CURRENT AMT \$	3,898,543.93 \$	-3,102.88 \$	3,898,543.93
CAT NO0201 ROADWAY ITEMS SITE II - FRONTAGE ROAD REPAIR							
0435	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	3,462.000	3,462.000			
			SY	0.000	0.00		
			7.50000	3,462.000		25,965.00	

CONTID: C15290  
 PCN: 15290-BID  
 PROJECT: IM 0703-295

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 13  
 ESTIMATE RUN 06/27/2007  
 13:32:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY ITEMS SITE II - FRONTAGE ROAD REPAIR						
0440	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	828.000	828.000		
			CY	0.000	0.00	
			42.50000	828.000		35,190.00
0445	304-06000	AGGREGATE BASE COURSE (CLASS 6)	2,511.810	2,511.810		
			TON	0.000	0.00	
			25.00000	2,511.810		62,795.25
0450	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	14.610	14.610		
			TON	0.000	0.00	
			150.00000	14.610		2,191.50
0455	403-34721	HOT MIX ASPHALT (GRADING SX) (75) (PG 58-28)	7,911.240	7,911.240		
			TON	0.000	0.00	
			59.25000	7,911.240		468,740.97
0460	411-10254	EMULSIFIED ASPHALT (CSS-1H) (MODIFIED)	2,800.000	2,800.000		
			GAL	0.000	0.00	
			2.60000	2,800.000		7,280.00
0465	625-00000	*CONSTRUCTION SURVEYING	0.200	0.200		
			L S	0.000	0.00	
			21,700.00000	0.200		4,340.00
0470	626-00000	*MOBILIZATION	0.200	0.200		
			L S	0.000	0.00	
			286,000.00000	0.200		57,200.00
0475	627-00005	*EPOXY PAVEMENT MARKING	350.000	350.000		
			GAL	0.000	0.00	
			67.15000	350.000		23,502.50
0480	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	330.000	330.000		
			GAL	0.000	0.00	
			37.90000	330.000		12,507.00
0485	627-00070	*PREFORMED THERMOPLASTIC PAVEMENT MARKING	144.000	144.000		
			SF	0.000	0.00	
			12.00000	144.000		1,728.00
0490	630-00000	*FLAGGING	861.750	861.750		
			HOUR	0.000	0.00	
			22.75000	861.750		19,604.81

CONTID: C15290  
 PCN: 15290-BID  
 PROJECT: IM 0703-295

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 14  
 ESTIMATE RUN 06/27/2007  
 13:32:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY ITEMS SITE II - FRONTAGE ROAD REPAIR						
0495	630-00007	*TRAFFIC CONTROL INSPECTION	12.000	12.000		
			DAY	0.000	0.00	
			110.00000	12.000		1,320.00
0500	630-00012	*TRAFFIC CONTROL MANAGEMENT	34.000	34.000		
			DAY	0.000	0.00	
			975.00000	34.000		33,150.00
0505	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	9.000	9.000		
			EACH	0.000	0.00	
			110.00000	9.000		990.00
0510	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	14.000	14.000		
			EACH	0.000	0.00	
			55.00000	14.000		770.00
0515	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	49.000	49.000		
			EACH	0.000	0.00	
			55.00000	49.000		2,695.00
0520	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000	4.000		
			EACH	0.000	0.00	
			55.00000	4.000		220.00
0525	630-80360	*DRUM CHANNELIZING DEVICE	40.000	40.000		
			EACH	0.000	0.00	
			55.00000	40.000		2,200.00
0530	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	10.000	10.000		
			EACH	0.000	0.00	
			55.00000	10.000		550.00
0535	630-80380	*TRAFFIC CONE	250.000	250.000		
			EACH	0.000	0.00	
			11.00000	250.000		2,750.00
0540	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	8,255.490	8,255.490		
			F A	0.000	0.00	
			1.00000	8,255.490		8,255.49

CONTID: C15290  
 PCN: 15290-BID  
 PROJECT: IM 0703-295

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 15  
 ESTIMATE RUN 06/27/2007  
 13:32:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY ITEMS SITE II - FRONTAGE ROAD REPAIR						
0640	203-01582	TRUCK (DUMP) ADD DUMP TRUCK ITEM TO HAUL MATERIAL	517.000	517.000		
			HOUR	0.000	0.00	
			81.90000	517.000		42,342.30
			CAT 0201	CURRENT AMT \$	816,287.82 \$	0.00 \$ 816,287.82
CAT NO0300 F-14-AW						
0101	700-70034	F/A INLET REPAIR, MANHOLE INSTALLATION, BIKE PATH, REPAIR BOX	29,076.690	29,076.690		
			F A	0.000	0.00	
			1.00000	29,076.690		29,076.69
0545	202-00450	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 1)	101.000	101.000		
			SY	0.000	0.00	
			125.00000	101.000		12,625.00
0550	202-00453	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 2)	175.000	175.000		
			SY	0.000	0.00	
			160.00000	175.000		28,000.00
0555	202-00462	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 3A)	0.000	0.000		
			SY	0.000	0.00	
			360.00000	0.000		0.00
0560	202-05100	*SANDBLASTING REINFORCING STEEL	276.000	276.000		
			SY	0.000	0.00	
			15.00000	276.000		4,140.00
0565	403-34721	HOT MIX ASPHALT (GRADING SX) (75) (PG 58-28)	25.000	25.000		
			TON	0.000	0.00	
			59.25000	25.000		1,481.25
0570	515-00120	*WATERPROOFING (MEMBRANE)	311.000	311.000		
			SY	0.000	0.00	
			11.15000	311.000		3,467.65
0575	601-03540	*CONCRETE CLASS DT (DECK TOPPING)	16.000	16.000		
			CY	0.000	0.00	
			600.00000	16.000		9,600.00
			CAT 0300	CURRENT AMT \$	88,390.59 \$	0.00 \$ 88,390.59
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0580	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			22,000.00000	1.000		22,000.00

CONTID: C15290  
 PCN: 15290-BID  
 PROJECT: IM 0703-295

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 16  
 ESTIMATE RUN 06/27/2007  
 13:32:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00400 CONSTRUCTION ENGINEERING BID ITEMS						
0585	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			17,500.00000	1.000		17,500.00
0590	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
		CAT 0400	CURRENT AMT	\$ 42,000.00	\$ 0.00	\$ 42,000.00
		PROJECT TOTAL	CURRENT AMT	\$ 4,845,222.34	\$ -3,102.88	\$ 4,845,222.34