

ESTIMATE SUMMARY

11:27:35

CONTID: C15364

ESTIMATE NO: 0013 FINL

SPEC YR: 2005

PCN: 15364-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 157.5 DAYS

TIME ALLOW:

159 WORK DAYS

6TH AVENUE: 19TH ST. TO COLFAX AVE.

PERCENT TIME: 99.06

ORIG TIME ALLOW:

120 WORK DAYS

PROJECT NO:

NH 0062-020

6TH AVENUE: 19TH ST TO COLFAX AVE

NAME OF ROAD:

6

PROJECT COUNTIES:

JEFFERSON, REGION 6

CONTRACTOR:

ASPHALT SPECIALTIES CO., INC.

PAY PERIOD ENDING

12/02/2008

DATE TIME STARTED 04/02/2007

10100 DALLAS STREET

DATE LET

12/28/2006

DATE WORK BEGAN 04/02/2007

DATE AWARDED

01/05/2007

DATE TIME STOPPED 03/14/2008

DATE CONTRACT EXECUTED

01/19/2007

DATE ACCEPTED 03/14/2008

HENDERSON

CO 80640

303-289-8555

DATE NOTICE TO PROCEED

04/02/2007

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 3,348,986.83 PARTICIPATING	\$ 3,294,594.31	\$ 0.00
AWARD PROJECT AMT:	\$ 3,058,631.50 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	98.38% TOTAL EARNINGS	3,294,594.31	0.00
FUNDS AVAILABLE:	\$ 54,392.52 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	3,294,594.31	0.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	45,879.47
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	3,294,594.31	45,879.47
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	3,294,594.31	45,879.47
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 45,879.47

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15364
 PCN: 15364-BID
 PROJECT: NH 0062-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 2
 ESTIMATE RUN 12/02/2008
 11:27:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00090	*REMOVAL OF DELINEATOR	94.0000	94.0000		
			EACH	0.0000	0.00	
			10.00000	94.0000		940.00
0010	202-00206	REMOVAL OF CONCRETE CURB RAMP	75.0000	75.0000		
			SY	0.0000	0.00	
			18.00000	75.0000		1,350.00
0015	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	99,498.0000	99,498.0000		
			SY	0.0000	0.00	
			1.40000	99,498.0000		139,297.20
0020	202-00250	*REMOVAL OF PAVEMENT MARKING	2,616.0000	2,616.0000		
			SF	0.0000	0.00	
			2.20000	2,616.0000		5,755.20
0025	202-00810	*REMOVAL OF GROUND SIGN	18.0000	18.0000		
			EACH	0.0000	0.00	
			53.00000	18.0000		954.00
0030	202-00821	*REMOVAL OF SIGN PANEL	38.0000	38.0000		
			EACH	0.0000	0.00	
			42.00000	38.0000		1,596.00
0035	202-01300	*REMOVAL OF END ANCHORAGE	6.0000	6.0000		
			EACH	0.0000	0.00	
			150.00000	6.0000		900.00
0040	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	200.0000	200.0000		
			CY	0.0000	0.00	
			20.00000	200.0000		4,000.00
0045	207-00205	TOPSOIL	239.0000	239.0000		
			CY	0.0000	0.00	
			30.00000	239.0000		7,170.00
0050	208-00005	*EROSION LOG	2,000.0000	2,000.0000		
			LF	0.0000	0.00	
			5.00000	2,000.0000		10,000.00
0055	208-00011	*EROSION BALES (WEED FREE)	266.0000	266.0000		
			EACH	0.0000	0.00	
			13.00000	266.0000		3,458.00

CONTID: C15364
 PCN: 15364-BID
 PROJECT: NH 0062-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 3
 ESTIMATE RUN 12/02/2008
 11:27:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00020	*SILT FENCE	8,928.000	8,928.000		
			LF	0.000	0.00	
			1.20000	8,928.000		10,713.60
0065	208-00040	*CHECK DAM	2.000	2.000		
			EACH	0.000	0.00	
			330.00000	2.000		660.00
0070	208-00045	*CONCRETE WASHOUT STRUCTURE	2.000	2.000		
			EACH	0.000	0.00	
			560.00000	2.000		1,120.00
0075	208-00050	*STORM DRAIN INLET PROTECTION	1.000	1.000		
			EACH	0.000	0.00	
			370.00000	1.000		370.00
0080	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	1.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
0085	208-00205	*EROSION CONTROL SUPERVISOR	82.250	82.250		
			HOUR	0.000	0.00	
			100.00000	82.250		8,225.00
0090	212-00006	*SEEDING (NATIVE)	7.680	7.680		
			ACRE	0.000	0.00	
			1,020.00000	7.680		7,833.60
0095	212-00032	*SOIL CONDITIONING	0.000	0.000		
			ACRE	0.000	0.00	
			3,600.00000	0.000		0.00
0100	213-00003	*MULCHING (WEED FREE)	6.000	6.000		
			ACRE	0.000	0.00	
			530.00000	6.000		3,180.00
0105	213-00061	*MULCH TACKIFIER	1,200.000	1,200.000		
			LB	0.000	0.00	
			2.00000	1,200.000		2,400.00
0110	216-00037	*SOIL RETENTION BLANKET (COCONUT)	13,739.160	13,739.160		
			SY	0.000	0.00	
			1.60000	13,739.160		21,982.66

CONTID: C15364
 PCN: 15364-BID
 PROJECT: NH 0062-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 4
 ESTIMATE RUN 12/02/2008
 11:27:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	304-06007	AGGREGATE BASE COURSE (CLASS 6)	5,183.000	5,183.000		
			CY	0.000	0.00	
			25.00000	5,183.000		129,575.00
0120	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	161.050	161.050		
			TON	0.000	0.00	
			115.00000	161.050		18,520.75
0125	403-09221	*STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	13,023.360	13,023.360		
			TON	0.000	0.00	
			62.00000	13,023.360		807,448.32
0130	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	3,514.300	3,514.300		
			GAL	0.000	0.00	
			3.00000	3,514.300		10,542.90
0135	606-02003	*END ANCHORAGE (NONFLARED)	6.000	6.000		
			EACH	0.000	0.00	
			2,050.00000	6.000		12,300.00
0140	606-02005	*END ANCHORAGE (FLARED)	2.000	2.000		
			EACH	0.000	0.00	
			1,650.00000	2.000		3,300.00
0145	608-00010	CONCRETE CURB RAMP	75.000	75.000		
			SY	0.000	0.00	
			100.00000	75.000		7,500.00
0150	608-00015	TRUNCATED DOMES	120.000	120.000		
			SF	0.000	0.00	
			40.00000	120.000		4,800.00
0155	612-00001	*DELINEATOR (TYPE I)	178.000	178.000		
			EACH	0.000	0.00	
			18.50000	178.000		3,293.00
0160	612-00002	*DELINEATOR (TYPE II)	85.000	85.000		
			EACH	0.000	0.00	
			20.00000	85.000		1,700.00
0165	612-00003	*DELINEATOR (TYPE III)	87.000	87.000		
			EACH	0.000	0.00	
			22.00000	87.000		1,914.00

CONTID: C15364
 PCN: 15364-BID
 PROJECT: NH 0062-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 5
 ESTIMATE RUN 12/02/2008
 11:27:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	614-00011	*SIGN PANEL (CLASS I)	121.630	121.630		
			SF	0.000	0.00	
			20.00000	121.630		2,432.60
0175	614-00012	*SIGN PANEL (CLASS II)	365.000	364.950		
			SF	0.000	0.00	
			20.00000	364.950		7,299.00
0180	614-00013	*SIGN PANEL (CLASS III)	48.000	48.000		
			SF	0.000	0.00	
			23.00000	48.000		1,104.00
0185	614-00200	*STEEL SIGN POST (U-2)	54.000	54.000		
			LF	0.000	0.00	
			7.00000	54.000		378.00
0190	614-01583	*STL SIGN SUPP(2-1/2 IN RD SCH 80) (PO&SLIP)	23.000	23.000		
			EACH	0.000	0.00	
			430.00000	23.000		9,890.00
0195	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			170,000.00000	1.000		170,000.00
0200	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			4,000.00000	1.000		4,000.00
0205	627-00005	*EPOXY PAVEMENT MARKING	239.000	239.000		
			GAL	0.000	0.00	
			135.00000	239.000		32,265.00
0210	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	734.000	734.000		
			GAL	0.000	0.00	
			19.00000	734.000		13,946.00
0215	627-01001	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	2,254.000	2,254.000		
			SF	0.000	0.00	
			12.00000	2,254.000		27,048.00
0220	627-30327	*PREFORMED PLASTIC PAVEMENT MARKING (WORD-SYMBOL) (TYPE III)	422.000	422.000		
			SF	0.000	0.00	
			16.00000	422.000		6,752.00

CONTID: C15364
 PCN: 15364-BID
 PROJECT: NH 0062-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 6
 ESTIMATE RUN 12/02/2008
 11:27:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	627-30332	*PREFORMED PLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	2,048.000	2,048.000		
			SF	0.000	0.00	
			11.00000	2,048.000		22,528.00
0230	630-00000	*FLAGGING	2,172.500	2,172.500		
			HOUR	0.000	0.00	
			22.00000	2,172.500		47,795.00
0235	630-00003	*UNIFORMED TRAFFIC CONTROL	472.000	472.000		
			HOUR	0.000	0.00	
			80.00000	472.000		37,760.00
0240	630-00007	*TRAFFIC CONTROL INSPECTION	51.000	51.000		
			DAY	0.000	0.00	
			80.00000	51.000		4,080.00
0245	630-00012	*TRAFFIC CONTROL MANAGEMENT	148.000	148.000		
			DAY	0.000	0.00	
			720.00000	148.000		106,560.00
0250	630-00025	*TRAFFIC CONTROL VEHICLE	265.500	265.500		
			HOUR	0.000	0.00	
			17.00000	265.500		4,513.50
0255	630-80001	*FLASHING BEACON (PORTABLE)	3.000	3.000		
			EACH	0.000	0.00	
			190.00000	3.000		570.00
0260	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	2.000	2.000		
			EACH	0.000	0.00	
			80.00000	2.000		160.00
0265	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	24.000	24.000		
			EACH	0.000	0.00	
			38.00000	24.000		912.00
0270	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	67.000	67.000		
			EACH	0.000	0.00	
			80.00000	67.000		5,360.00
0275	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	10.000	10.000		
			EACH	0.000	0.00	
			80.00000	10.000		800.00

CONTID: C15364
 PCN: 15364-BID
 PROJECT: NH 0062-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 7
 ESTIMATE RUN 12/02/2008
 11:27:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	176.000	176.000		
			SF	0.000	0.00	
			16.00000	176.000		2,816.00
0285	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	2.000		
			EACH	0.000	0.00	
			5,500.00000	2.000		11,000.00
0290	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	5.000	5.000		
			EACH	0.000	0.00	
			1,300.00000	5.000		6,500.00
0295	630-80360	*DRUM CHANNELIZING DEVICE	150.000	147.000		
			EACH	0.000	0.00	
			26.00000	147.000		3,822.00
0300	630-80370	CONCRETE BARRIER (TEMPORARY)	2,920.000	2,920.000		
			LF	0.000	0.00	
			30.00000	2,920.000		87,600.00
0305	630-80380	*TRAFFIC CONE	600.000	600.000		
			EACH	0.000	0.00	
			13.00000	600.000		7,800.00
0310	630-80520	*MOBILE PAVEMENT MARKING ZONE	0.000	0.000		
			DAY	0.000	0.00	
			530.00000	0.000		0.00
0315	630-85010	IMPACT ATTENUATOR (TEMPORARY)	1.000	1.000		
			EACH	0.000	0.00	
			4,800.00000	1.000		4,800.00
0320	630-85041	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR)	3.000	3.000		
			DAY	0.000	0.00	
			460.00000	3.000		1,380.00
0325	700-70010	F/A MINOR CONTRACT REVISIONS	47,776.920	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0330	700-70011	F/A PARTNERING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15364
 PCN: 15364-BID
 PROJECT: NH 0062-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 8
 ESTIMATE RUN 12/02/2008
 11:27:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	700-70012	F/A ASPHALT PAVEMENT INCENTIVE (HMA)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0340	700-70012	F/A ASPHALT PAVEMENT INCENTIVE (SMA)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0345	700-70016	F/A FUEL COST ADJUSTMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0350	700-70021	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0355	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0360	700-70031	F/A INTERIM SURFACE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0365	700-70035	F/A ROADWAY SMOOTHNESS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0370	700-70310	F/A LANDSCAPING RESTORATION	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0375	700-70380	F/A EROSION CONTROL	4,188.320	4,188.320		
			F A	0.000	0.00	
			1.00000	4,188.320		4,188.32
0700	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			24,365.00000	1.000		24,365.00
0705	900-00010	ADDED ITEM (HOUR)/ ADDITIONAL CONSTRUCTION SURVEYING PER SS 105.12	10.000	5.000		
			HOUR	0.000	0.00	
			100.00000	5.000		500.00

CONTID: C15364
 PCN: 15364-BID
 PROJECT: NH 0062-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 9
 ESTIMATE RUN 12/02/2008
 11:27:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0740	604-00305	INLET TYPE C (5 FOOT) /ADJACENT TO THE SHOULDER WIDENING AREA	1.000 EACH 3,600.00000	1.000 0.000 1.000	0.00	3,600.00
0745	208-00101	SEDIMENT REMOVAL AND DISPOSAL	60.000 HOUR 30.80000	44.750 0.000 44.750	0.00	1,378.30
0750	213-00100	SOIL BINDER	3.000 ACRE 451.00000	3.000 0.000 3.000	0.00	1,353.00
0755	208-00051	STORM DRAIN INLET PROTECTION (TYPE 1)	15.000 LF 36.00000	15.000 0.000 15.000	0.00	540.00
0770	606-00301	GUARDRAIL TYPE 3 (6-3 POST SPACING) (RESTRICTIVE 7' POSTS)	3,500.000 LF 15.88000	3,500.000 0.000 3,500.000	0.00	55,580.00
0775	609-60011	CURB TYPE 6 (SECTION M) ASPHALT CURB UNDERNEATH C-470 GUARDRAIL	583.000 LF 9.45000	583.000 0.000 583.000	0.00	5,509.35
0780	210-04020	MODIFY INLET /C-470 RAMP - STA. 200+00	1.000 EACH 1,500.00000	1.000 0.000 1.000	0.00	1,500.00
0785	202-00026	REMOVAL OF SLOPE AND DITCH PAVING TRANSITION FROM NB C-470 RAMP TO TURN LANE	20.200 SY 20.76000	20.200 0.000 20.200	0.00	419.35
0790	606-01340	END ANCHORAGE TYPE 3D ADDITIONAL GUARDRAIL (RESTRICTIVE)	4.000 EACH 760.00000	4.000 0.000 4.000	0.00	3,040.00
0795	900-00014	ADDED ITEM (LUMP SUM)/ MOBILIZATION FOR ADDITIONAL GUARDRAIL (RESTRICTIVE)	1.000 L S 5,000.00000	1.000 0.000 1.000	0.00	5,000.00
0800	900-00010	ADDED ITEM (HOUR)/ SUPERVISION FOR ADDITIONAL GUARDRAIL (RESTRICTIVE)	67.000 HOUR 75.00000	67.000 0.000 67.000	0.00	5,025.00

CONTID: C15364
 PCN: 15364-BID
 PROJECT: NH 0062-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 10
 ESTIMATE RUN 12/02/2008
 11:27:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0805	210-01170	RESET GUARDRAIL TYPE 7	1,630.000	1,630.000			
			LF	0.000	0.00		
			5.00000	1,630.000		8,150.00	
0810	900-00006	ADDED ITEM (DOLLAR)/ CONCRETE ENCASEMENT OF FOR GOLDEN WATERLINE STA. 34+60, RT.	1,823.410	1,823.410			
			DOL	0.000	0.00		
			1.00000	1,823.410		1,823.41	
0815	900-00006	ADDED ITEM (DOLLAR)/ RELOCATE FLASHING BEACON - EXTEND POWER SOURCE	2,144.750	2,144.750			
			DOL	0.000	0.00		
			1.00000	2,144.750		2,144.75	
0820	900-00006	ADDED ITEM (DOLLAR)/ RELOCATE LIGHT STANDARD - EXTEND POWER SOURCE	5,889.050	5,889.050			
			DOL	0.000	0.00		
			1.00000	5,889.050		5,889.05	
			CAT 0200	CURRENT AMT \$	2,044,701.48 \$	0.00 \$	1,995,875.86
CAT NO0201 ITS ITEMS							
0380	210-00810	*RESET GROUND SIGN	2.000	0.000			
			EACH	0.000	0.00		
			250.00000	0.000		0.00	
0385	503-00042	*DRILLED CAISSON (42 INCH)	38.000	38.000			
			LF	0.000	0.00		
			250.00000	38.000		9,500.00	
0390	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	400.000	400.000			
			LF	0.000	0.00		
			15.00000	400.000		6,000.00	
0395	606-01340	*END ANCHORAGE TYPE 3D	2.000	2.000			
			EACH	0.000	0.00		
			760.00000	2.000		1,520.00	
0400	606-02005	*END ANCHORAGE (FLARED)	2.000	0.000			
			EACH	0.000	0.00		
			1,650.00000	0.000		0.00	
0405	613-00206	*2 INCH ELECTRICAL CONDUIT (BORED)	364.000	364.000			
			LF	0.000	0.00		
			13.00000	364.000		4,732.00	

CONTID: C15364
 PCN: 15364-BID
 PROJECT: NH 0062-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 11
 ESTIMATE RUN 12/02/2008
 11:27:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0201 ITS ITEMS							
0410	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	400.000	360.000			
			LF	0.000	0.00		
			10.00000	360.000		3,600.00	
0415	613-07023	*PULL BOX (24"X36"X24")	4.000	4.000			
			EACH	0.000	0.00		
			1,000.00000	4.000		4,000.00	
0420	614-10125	*VARIABLE MESSAGE SIGN (GROUND MOUNTED)	2.000	2.000			
			EACH	0.000	0.00		
			102,000.00000	2.000		204,000.00	
0420		MATERIAL ALLOWANCE VAR MESG SIGN (GRND MTD)		0.000			
			EACH	0.000	0.00		
			84,750.00000	0.000		0.00	
0420		MATERIAL ALLOWANCE VARIABLE MESSAGE BOARD #2		0.000			
			EACH	0.000	0.00		
			84,750.00000	0.000		0.00	
0425	614-30205	*VMS BUTTERFLY SUPPORT (ROADSIDE)	2.000	2.000			
			EACH	0.000	0.00		
			34,000.00000	2.000		68,000.00	
0430	700-70074	F/A OBTAIN POWER FROM XCEL ENERGY	4,096.350	4,096.350			
			F A	0.000	0.00		
			1.00000	4,096.350		4,096.35	
			CAT 0201	CURRENT AMT \$	309,648.35 \$	0.00 \$	305,448.35
CAT NO0202 SAFETY ENHANCEMENT							
0435	202-00010	REMOVAL OF TREE	4.000	4.000			
			EACH	0.000	0.00		
			425.00000	4.000		1,700.00	
0440	202-00090	*REMOVAL OF DELINEATOR	8.000	8.000			
			EACH	0.000	0.00		
			10.00000	8.000		80.00	
0445	202-00810	*REMOVAL OF GROUND SIGN	0.000	0.000			
			EACH	0.000	0.00		
			53.00000	0.000		0.00	

CONTID: C15364
 PCN: 15364-BID
 PROJECT: NH 0062-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 12
 ESTIMATE RUN 12/02/2008
 11:27:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 SAFETY ENHANCEMENT						
0450	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	1.000		
			L S	0.000	0.00	
			1,250.00000	1.000		1,250.00
0455	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	7,418.000	7,418.000		
			CY	0.000	0.00	
			20.00000	7,418.000		148,360.00
0460	203-01597	*POTHOLING	10.000	10.000		
			HOUR	0.000	0.00	
			160.00000	10.000		1,600.00
0465	210-00760	*RESET LUMINAIRE	2.000	2.000		
			EACH	0.000	0.00	
			450.00000	2.000		900.00
0470	210-00810	*RESET GROUND SIGN	2.000	2.000		
			EACH	0.000	0.00	
			250.00000	2.000		500.00
0475	210-00815	*RESET SIGN PANEL	4.000	4.000		
			EACH	0.000	0.00	
			42.00000	4.000		168.00
0480	210-00845	*RESET TRAFFIC SIGNAL CONTROLLER	1.000	1.000		
			EACH	0.000	0.00	
			1,850.00000	1.000		1,850.00
0485	210-00860	*RESET PEDESTRIAN PUSH BUTTON	1.000	1.000		
			EACH	0.000	0.00	
			63.00000	1.000		63.00
0490	210-00865	*RESET PEDESTRIAN SIGNAL HEAD	1.000	1.000		
			EACH	0.000	0.00	
			105.00000	1.000		105.00
0495	210-00870	*RESET COORDINATION UNIT	1.000	1.000		
			EACH	0.000	0.00	
			600.00000	1.000		600.00
0500	214-00230	*DECIDUOUS TREE (3 INCH CALIPER)	3.000	3.000		
			EACH	0.000	0.00	
			1,100.00000	3.000		3,300.00

CONTID: C15364
 PCN: 15364-BID
 PROJECT: NH 0062-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 13
 ESTIMATE RUN 12/02/2008
 11:27:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 SAFETY ENHANCEMENT						
0505	403-09221	*STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	3,477.100	3,477.100		
			TON	0.000	0.00	
			62.00000	3,477.100		215,580.20
0510	403-33841	HOT MIX ASPHALT (GRADING S) (100) (PG 64-22)	4,975.330	4,975.330		
			TON	0.000	0.00	
			52.00000	4,975.330		258,717.16
0515	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	1,179.600	1,179.600		
			GAL	0.000	0.00	
			3.00000	1,179.600		3,538.80
0520	503-00036	*DRILLED CAISSON (36 INCH)	19.000	19.000		
			LF	0.000	0.00	
			150.00000	19.000		2,850.00
0525	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,037.500	1,037.500		
			LF	0.000	0.00	
			15.00000	1,037.500		15,562.50
0530	606-01340	*END ANCHORAGE TYPE 3D	3.000	3.000		
			EACH	0.000	0.00	
			760.00000	3.000		2,280.00
0535	606-01370	*TRANSITION TYPE 3G	3.000	3.000		
			EACH	0.000	0.00	
			1,100.00000	3.000		3,300.00
0540	606-02003	*END ANCHORAGE (NONFLARED)	2.000	2.000		
			EACH	0.000	0.00	
			2,050.00000	2.000		4,100.00
0545	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	181.000	181.000		
			LF	0.000	0.00	
			23.00000	181.000		4,163.00
0550	610-00030	MEDIAN COVER MATERIAL (CONCRETE)	793.000	770.000		
			SF	0.000	0.00	
			10.00000	770.000		7,700.00
0555	612-00002	*DELINEATOR (TYPE II)	20.000	20.000		
			EACH	0.000	0.00	
			20.00000	20.000		400.00

CONTID: C15364
 PCN: 15364-BID
 PROJECT: NH 0062-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 14
 ESTIMATE RUN 12/02/2008
 11:27:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 SAFETY ENHANCEMENT						
0560	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	250.000	206.000		
			LF	0.000	0.00	
			10.00000	206.000		2,060.00
0565	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	250.000	204.000		
			LF	0.000	0.00	
			14.00000	204.000		2,856.00
0570	613-10000	*WIRING	1.000	1.000		
			L S	0.000	0.00	
			2,500.00000	1.000		2,500.00
0575	614-00012	*SIGN PANEL (CLASS II)	0.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0580	614-01583	*STL SIGN SUPP(2-1/2 IN RD SCH 80) (PO&SLIP)	0.000	0.000		
			EACH	0.000	0.00	
			430.00000	0.000		0.00
0585	614-01588	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (SLIPBASE)	0.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0590	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	4.000	4.000		
			EACH	0.000	0.00	
			850.00000	4.000		3,400.00
0595	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	1.000	1.000		
			EACH	0.000	0.00	
			1,100.00000	1.000		1,100.00
0600	614-81155	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-55 FOOT MAST ARM)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
0600		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			15,147.00000	0.000		0.00
0605	614-86920	*MODIFICATION OF TRAFFIC SIGNAL CONTROLLER CABINET	1.000	1.000		
			EACH	0.000	0.00	
			1,800.00000	1.000		1,800.00

CONTID: C15364
 PCN: 15364-BID
 PROJECT: NH 0062-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 15
 ESTIMATE RUN 12/02/2008
 11:27:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 SAFETY ENHANCEMENT						
0710	900-00006	ADDED ITEM (DOLLAR)/ CONTRACT PRICE ADJUSTMENTS	-44,364.160	-44,364.160		
			DOL	0.000	0.00	
			1.00000	-44,364.160		-44,364.16
0715	900-00007	ADDED ITEM (EACH)/ RELOCATE POWER SOURCE AT C-470	1.000	1.000		
			EACH	0.000	0.00	
			1,097.00000	1.000		1,097.00
0720	613-10000	WIRING C-470 FOR POWER SOURCE RELOCATION	1.000	1.000		
			L S	0.000	0.00	
			2,755.00000	1.000		2,755.00
0725	614-72875	LOOP DETECTOR WIRE C-470 FOR POWER SOURCE RELOCATION	1,122.000	1,122.000		
			LF	0.000	0.00	
			2.55000	1,122.000		2,861.10
0730	210-04015	MODIFY MANHOLE / RAISE MANHOLE APPROXIMATELY 32 INCHES TO MATCH FINAL GRADE	1.000	1.000		
			EACH	0.000	0.00	
			1,350.00000	1.000		1,350.00
0735	412-00875	CONCRETE PAVEMENT (8-3/4 INCH) / IN LIEU OF ASPHALT	426.000	426.000		
			SY	0.000	0.00	
			59.00000	426.000		25,134.00
0765	606-00710	GUARDRAIL TYPE 7 (STYLE CA) ADDITIONAL GUARDRAIL INSTALLED AT C-470 RAMP & LENA GULCH	93.300	93.300		
			LF	0.000	0.00	
			104.00000	93.300		9,703.20
			CAT 0202	CURRENT AMT \$	717,233.80 \$	0.00 \$ 715,919.80
CAT NO0203 MS4 ITEMS						
0610	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	2,309.000	2,309.000		
			CY	0.000	0.00	
			20.00000	2,309.000		46,180.00
0615	206-00510	FILTER MATERIAL (CLASS A)	201.300	201.300		
			CY	0.000	0.00	
			42.00000	201.300		8,454.60
0620	207-00205	TOPSOIL	1,208.560	1,208.560		
			CY	0.000	0.00	
			30.00000	1,208.560		36,256.80

CONTID: C15364
 PCN: 15364-BID
 PROJECT: NH 0062-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 16
 ESTIMATE RUN 12/02/2008
 11:27:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0203 MS4 ITEMS							
0625	208-00040	*CHECK DAM	9.000 EACH 330.00000	9.000 0.000 9.000	0.00	2,970.00	
0630	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B)	416.000 SY 6.50000	416.000 0.000 416.000	0.00	2,704.00	
0635	420-00110	GEOTEXTILE (DRAINAGE) (CLASS A)	1,805.000 SY 5.00000	1,794.420 0.000 1,794.420	0.00	8,972.10	
0640	506-00212	RIPRAP (12 INCH)	194.410 CY 80.00000	194.410 0.000 194.410	0.00	15,552.80	
0645	604-00550	*INLET TYPE D (SPECIAL)	2.000 EACH 17,000.00000	2.000 0.000 2.000	0.00	34,000.00	
0650	605-00004	4 INCH NON-PERFORATED PIPE UNDERDRAIN	733.000 LF 16.00000	733.000 0.000 733.000	0.00	11,728.00	
0655	605-00040	4 INCH PERFORATED PIPE UNDERDRAIN	502.000 LF 16.00000	502.000 0.000 502.000	0.00	8,032.00	
			CAT 0203	CURRENT AMT \$	174,903.20 \$	0.00 \$	174,850.30
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0660	620-00002	FIELD OFFICE (CLASS 2)	1.000 EACH 60,000.00000	1.000 0.000 1.000	0.00	60,000.00	
0665	620-00012	FIELD LABORATORY (CLASS 2)	1.000 EACH 40,000.00000	1.000 0.000 1.000	0.00	40,000.00	
0670	620-00020	SANITARY FACILITY	1.000 EACH 2,500.00000	1.000 0.000 1.000	0.00	2,500.00	

CONTID: C15364
 PCN: 15364-BID
 PROJECT: NH 0062-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 17
 ESTIMATE RUN 12/02/2008
 11:27:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0760	620-00045	LIQUIDATED DAMAGES	0.000	0.000		
			DAY	0.000	0.00	
			2,363.00000	0.000		0.00
		CAT 0400	CURRENT AMT	\$ 102,500.00	\$ 0.00	\$ 102,500.00
		PROJECT TOTAL	CURRENT AMT	\$ 3,348,986.83	\$ 0.00	\$ 3,294,594.31