

ESTIMATE SUMMARY

12:40:36

CONTID: C15366

ESTIMATE NO: 0005 FINL

SPEC YR: 2005

PCN: 15366-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 90.0 DAYS

TIME ALLOW:

90 CALENDAR DAYS

WADSWORTH BLVD: 65TH AVE. TO 90TH AVE.

PERCENT TIME: 100.00

ORIG TIME ALLOW:

90 CALENDAR DAYS

PROJECT NO:

NH 1211-065

WADSWORTH BLVD: 65TH AVE. TO 90TH AVE.

NAME OF ROAD:

SH 121

PROJECT COUNTIES:

JEFFERSON, REGION 6

CONTRACTOR:

BRANNAN SAND AND GRAVEL, LLC

PAY PERIOD ENDING

04/10/2008

DATE TIME STARTED 06/17/2007

2500 E BRANNAN WAY

DATE LET

01/11/2007

DATE WORK BEGAN 06/17/2007

DATE AWARDED

01/18/2007

DATE TIME STOPPED 09/14/2007

DATE CONTRACT EXECUTED

02/06/2007

DATE ACCEPTED 09/14/2007

DENVER

CO 80229

303/273-9382

DATE NOTICE TO PROCEED

06/17/2007

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 2,106,536.70 PARTICIPATING	\$ 2,106,536.70	\$ 0.00
AWARD PROJECT AMT:	\$ 2,396,540.80 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	2,106,536.70	0.00
FUNDS AVAILABLE:	\$ 0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	2,106,536.70	0.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	35,948.11
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	2,106,536.70	35,948.11
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	2,106,536.70	35,948.11
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 35,948.11

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15366
 PCN: 15366-BID
 PROJECT: NH 1211-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

ESTIMATE RUN 04/10/2008

12:40:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00090	*REMOVAL OF DELINEATOR	12.000	12.000		
			EACH	0.000	0.00	
			5.45000	12.000		65.40
0010	202-00200	*REMOVAL OF SIDEWALK	160.000	160.000		
			SY	0.000	0.00	
			35.00000	160.000		5,600.00
0015	202-00202	*REMOVAL OF GUTTER	18.000	18.000		
			LF	0.000	0.00	
			16.00000	18.000		288.00
0020	202-00203	*REMOVAL OF CURB AND GUTTER	201.000	201.000		
			LF	0.000	0.00	
			5.50000	201.000		1,105.50
0025	202-00220	*REMOVAL OF ASPHALT MAT	115.000	115.000		
			SY	0.000	0.00	
			7.35000	115.000		845.25
0030	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	164,551.000	164,551.000		
			SY	0.000	0.00	
			1.45000	164,551.000		238,598.95
0035	202-00810	*REMOVAL OF GROUND SIGN	4.000	4.000		
			EACH	0.000	0.00	
			22.00000	4.000		88.00
0040	202-00821	*REMOVAL OF SIGN PANEL	13.000	13.000		
			EACH	0.000	0.00	
			11.00000	13.000		143.00
0045	202-00858	*REMOVAL OF PEDESTAL POLE	1.000	1.000		
			EACH	0.000	0.00	
			33.00000	1.000		33.00
0050	202-04005	*CLEAN VALVE BOX	9.000	9.000		
			EACH	0.000	0.00	
			220.00000	9.000		1,980.00
0055	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	6.000	6.000		
			CY	0.000	0.00	
			295.00000	6.000		1,770.00

CONTID: C15366
 PCN: 15366-BID
 PROJECT: NH 1211-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 04/10/2008
 12:40:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01500	BLADING	0.000	0.000		
			HOUR	0.000	0.00	
			120.00000	0.000		0.00
0065	203-01597	POTHOLING	12.000	12.000		
			HOUR	0.000	0.00	
			165.00000	12.000		1,980.00
0070	208-00045	*CONCRETE WASHOUT STRUCTURE	2.000	2.000		
			EACH	0.000	0.00	
			760.00000	2.000		1,520.00
0075	208-00050	STORM DRAIN INLET PROTECTION	35.000	35.000		
			EACH	0.000	0.00	
			217.00000	35.000		7,595.00
0080	208-00070	STABILIZED CONSTRUCTION ENTRANCE	0.000	0.000		
			EACH	0.000	0.00	
			1,625.00000	0.000		0.00
0085	208-00205	EROSION CONTROL SUPERVISOR	24.000	24.000		
			HOUR	0.000	0.00	
			65.00000	24.000		1,560.00
0090	210-04010	*ADJUST MANHOLE	42.000	42.000		
			EACH	0.000	0.00	
			476.00000	42.000		19,992.00
0095	210-04050	*ADJUST VALVE BOX	70.000	70.000		
			EACH	0.000	0.00	
			304.00000	70.000		21,280.00
0098	210-04020	MODIFY INLET CO # 5 MODIFY INLET	1.000	1.000		
			EACH	0.000	0.00	
			2,662.59000	1.000		2,662.59
0100	304-06008	AGGREGATE BASE COURSE (CLASS 6) (SPECIAL)	70.000	70.000		
			CY	0.000	0.00	
			34.00000	70.000		2,380.00
0105	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	286.060	286.060		
			TON	0.000	0.00	
			90.25000	286.060		25,816.92

CONTID: C15366
 PCN: 15366-BID
 PROJECT: NH 1211-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 04/10/2008
 12:40:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0110	403-33841	HOT MIX ASPHALT (GRADING S) (100) (PG 64-22)	0.000	0.000		
			TON	0.000	0.00	
			77.40000	0.000		0.00
0115	403-34871	*HOT MIX ASPHALT (GRADING SX) (100) (PG 76-28)	23,453.790	23,453.790		
			TON	0.000	0.00	
			52.60000	23,453.790		1,233,669.35
0120	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	5,783.000	5,783.000		
			GAL	0.000	0.00	
			2.00000	5,783.000		11,566.00
0125	506-00209	RIPRAP (9 INCH)	2.000	2.000		
			CY	0.000	0.00	
			180.00000	2.000		360.00
0128	604-19710	INLET SPECIAL (TRENCH DRAIN) (10 INCH WIDTH) CO # 5 INLET SPECIAL (TRENCH DRAIN) (10 INCH WIDTH)	10.000	10.000		
			LF	0.000	0.00	
			230.00000	10.000		2,300.00
0130	608-00003	*CONCRETE SIDEWALK (FAST TRACK)	176.000	176.000		
			SY	0.000	0.00	
			42.00000	176.000		7,392.00
0135	609-31020	*CURB AND GUTTER TYPE 2 (SECTION II-B) (FAST TRACK)	86.000	86.000		
			LF	0.000	0.00	
			17.35000	86.000		1,492.10
0140	609-34006	*GUTTER TYPE 2 (6 FOOT) (FAST TRACK)	35.000	35.000		
			LF	0.000	0.00	
			40.00000	35.000		1,400.00
0145	612-00001	*DELINEATOR (TYPE I)	16.000	16.000		
			EACH	0.000	0.00	
			12.00000	16.000		192.00
0150	612-00002	*DELINEATOR (TYPE II)	4.000	4.000		
			EACH	0.000	0.00	
			13.00000	4.000		52.00
0155	612-00003	*DELINEATOR (TYPE III)	14.000	14.000		
			EACH	0.000	0.00	
			14.00000	14.000		196.00

CONTID: C15366
 PCN: 15366-BID
 PROJECT: NH 1211-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 04/10/2008
 12:40:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0160	612-00041	*DELINEATOR (FLEXIBLE) (TYPE I)	19.000 EACH	19.000 0.000	0.00	
			36.00000	19.000		684.00
0165	613-01125	*1-1/4 INCH ELECTRICAL CONDUIT (PLASTIC)	20.000 LF	20.000 0.000	0.00	
			23.00000	20.000		460.00
0170	613-07000	*PULL BOX (SPECIAL)	8.000 EACH	8.000 0.000	0.00	
			309.00000	8.000		2,472.00
0175	614-00011	*SIGN PANEL (CLASS I)	198.000 SF	198.000 0.000	0.00	
			13.00000	198.000		2,574.00
0180	614-01583	*STL SIGN SUPP(2-1/2 IN RD SCH 80) (PO&SLIP)	2.000 EACH	2.000 0.000	0.00	
			395.00000	2.000		790.00
0185	614-72858	*PEDESTAL POLE (3 FOOT 6 INCH)	1.000 EACH	1.000 0.000	0.00	
			466.00000	1.000		466.00
0190	614-72860	*PEDESTRIAN PUSH BUTTON	1.000 EACH	1.000 0.000	0.00	
			87.00000	1.000		87.00
0195	614-72875	*LOOP DETECTOR WIRE	3,496.000 LF	3,496.000 0.000	0.00	
			2.20000	3,496.000		7,691.20
0200	615-00150	*EMBANKMENT PROTECTOR (SPECIAL)	1.000 EACH	1.000 0.000	0.00	
			1,515.00000	1.000		1,515.00
0205	625-00000	*CONSTRUCTION SURVEYING	1.000 L S	1.000 0.000	0.00	
			5,600.00000	1.000		5,600.00
0210	626-00000	*MOBILIZATION	1.000 L S	1.000 0.000	0.00	
			37,800.00000	1.000		37,800.00

CONTID: C15366
 PCN: 15366-BID
 PROJECT: NH 1211-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 04/10/2008
 12:40:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0215	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			2,300.00000	1.000		2,300.00
0220	627-00005	*EPOXY PAVEMENT MARKING	283.000	283.000		
			GAL	0.000	0.00	
			112.00000	283.000		31,696.00
0225	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	586.000	586.000		
			GAL	0.000	0.00	
			11.00000	586.000		6,446.00
0230	627-01001	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	5,043.000	5,043.000		
			SF	0.000	0.00	
			10.00000	5,043.000		50,430.00
0235	627-30327	*PREFORMED PLASTIC PAVEMENT MARKING (WORD-SYMBOL) (TYPE III)	982.000	982.000		
			SF	0.000	0.00	
			12.75000	982.000		12,520.50
0239	627-00002	THERMOPLASTIC PAVEMENT MARKING REPLACES PREFORMED PAVEMENT MARKING WITH HOT APPLIED THERMO	8,465.000	8,465.000		
			SF	0.000	0.00	
			6.60000	8,465.000		55,869.00
0240	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	0.000	0.000		
			SF	0.000	0.00	
			9.30000	0.000		0.00
0245	629-01005	*SURVEY MONUMENT (TYPE 5)	0.000	0.000		
			EACH	0.000	0.00	
			87.00000	0.000		0.00
0250	629-01031	*SURVEY MONUMENT (TYPE 3A)	0.000	0.000		
			EACH	0.000	0.00	
			666.00000	0.000		0.00
0255	629-01050	*MONUMENT BOX	0.000	0.000		
			EACH	0.000	0.00	
			265.00000	0.000		0.00
0260	629-01110	*LOCATE MONUMENTS	8.000	8.000		
			HOUR	0.000	0.00	
			136.00000	8.000		1,088.00

CONTID: C15366
 PCN: 15366-BID
 PROJECT: NH 1211-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7
 ESTIMATE RUN 04/10/2008
 12:40:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0265	630-00000	*FLAGGING	631.500	631.500		
			HOUR	0.000	0.00	
			22.00000	631.500		13,893.00
0270	630-00007	*TRAFFIC CONTROL INSPECTION	38.000	38.000		
			DAY	0.000	0.00	
			54.00000	38.000		2,052.00
0275	630-00012	*TRAFFIC CONTROL MANAGEMENT	49.000	49.000		
			DAY	0.000	0.00	
			542.00000	49.000		26,558.00
0280	630-00015	*UNIFORMED TRAFFIC CONTROL COORDINATION	69.000	69.000		
			HOUR	0.000	0.00	
			55.00000	69.000		3,795.00
0285	630-80001	*FLASHING BEACON (PORTABLE)	2.000	2.000		
			EACH	0.000	0.00	
			866.00000	2.000		1,732.00
0290	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	0.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0295	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	40.000	40.000		
			EACH	0.000	0.00	
			55.00000	40.000		2,200.00
0300	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	48.000	48.000		
			EACH	0.000	0.00	
			55.00000	48.000		2,640.00
0305	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	6.000	6.000		
			EACH	0.000	0.00	
			55.00000	6.000		330.00
0310	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	32.000	32.000		
			SF	0.000	0.00	
			11.00000	32.000		352.00
0315	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	2.000		
			EACH	0.000	0.00	
			3,300.00000	2.000		6,600.00

CONTID: C15366
 PCN: 15366-BID
 PROJECT: NH 1211-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 8
 ESTIMATE RUN 04/10/2008
 12:40:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0320	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	4.000 EACH 1,700.00000	4.000 0.000 4.000	0.00	6,800.00
0325	630-80360	*DRUM CHANNELIZING DEVICE	190.000 EACH 27.00000	190.000 0.000 190.000	0.00	5,130.00
0330	630-80380	*TRAFFIC CONE	868.000 EACH 7.00000	868.000 0.000 868.000	0.00	6,076.00
0335	630-80520	MOBILE PAVEMENT MARKING ZONE	2.000 DAY 110.00000	2.000 0.000 2.000	0.00	220.00
0340	700-70010	F/A MINOR CONTRACT REVISIONS	0.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0345	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	-10,873.990 F A 1.00000	-10,873.990 0.000 -10,873.990	0.00	-10,873.99
0350	700-70016	F/A FUEL COST ADJUSTMENT	26,243.040 F A 1.00000	26,243.040 0.000 26,243.040	0.00	26,243.04
0355	700-70022	F/A OJT COLORADO TRAINING PROGRAM	931.200 F A 1.00000	931.200 0.000 931.200	0.00	931.20
0360	700-70023	F/A ON-THE-JOB TRAINEE	194.000 F A 1.00000	194.000 0.000 194.000	0.00	194.00
0365	700-70025	F/A QUALITY INCENTIVE PAYMENT ROADWAY SMOOTHNESS	28,108.630 F A 1.00000	28,108.630 0.000 28,108.630	0.00	28,108.63
0370	700-70028	F/A ESB PROGRAM	0.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C15366
 PCN: 15366-BID
 PROJECT: NH 1211-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 9
 ESTIMATE RUN 04/10/2008
 12:40:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0375	700-70031	F/A INTERIM SURFACE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0380	700-70034	F/A LANDSCAPE RESTORATION	240.000	240.000		
			F A	0.000	0.00	
			1.00000	240.000		240.00
0385	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	1,937,632.64 \$	0.00 \$ 1,937,632.64
CAT NO0210 SAFETY ITEMS						
0390	202-00195	*REMOVAL OF MEDIAN COVER	332.000	332.000		
			SY	0.000	0.00	
			18.45000	332.000		6,125.40
0395	202-00203	*REMOVAL OF CURB AND GUTTER	1,069.000	1,069.000		
			LF	0.000	0.00	
			5.50000	1,069.000		5,879.50
0400	202-00206	*REMOVAL OF CONCRETE CURB RAMP	330.000	330.000		
			SY	0.000	0.00	
			31.70000	330.000		10,461.00
0405	202-00831	*REMOVAL OF TRAFFIC SIGNAL HEAD	10.000	10.000		
			EACH	0.000	0.00	
			60.00000	10.000		600.00
0410	608-00011	*CURB RAMP (FAST TRACK)	336.000	336.000		
			SY	0.000	0.00	
			147.30000	336.000		49,492.80
0415	608-00015	*TRUNCATED DOMES	689.000	689.000		
			SF	0.000	0.00	
			34.66000	689.000		23,880.74
0420	609-31010	*CURB AND GUTTER TYPE 2 (SECTION I-B) (FAST TRACK)	616.000	616.000		
			LF	0.000	0.00	
			16.25000	616.000		10,010.00

CONTID: C15366
 PCN: 15366-BID
 PROJECT: NH 1211-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 10
 ESTIMATE RUN 04/10/2008
 12:40:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0210 SAFETY ITEMS							
0425	609-31020	*CURB AND GUTTER TYPE 2 (SECTION II-B) (FAST TRACK)	654.000	654.000			
			LF	0.000	0.00		
			17.35000	654.000		11,346.90	
0430	610-00030	*MEDIAN COVER MATERIAL (CONCRETE)	2,845.000	2,845.000			
			SF	0.000	0.00		
			5.00000	2,845.000		14,225.00	
0432	610-00020	MEDIAN COVER MATERIAL (PATTERNED CONCRETE) CONCRETE MEDIAN COVER COLORED (PATTERNED)	2,845.000	2,845.000			
			SF	0.000	0.00		
			1.25000	2,845.000		3,556.25	
0435	614-00012	*SIGN PANEL (CLASS II)	46.000	46.000			
			SF	0.000	0.00		
			17.00000	46.000		782.00	
0440	614-01583	*STL SIGN SUPP(2-1/2 IN RD SCH 80) (PO&SLIP)	16.000	16.000			
			EACH	0.000	0.00		
			395.00000	16.000		6,320.00	
0445	614-10160	*SIGNAL HEAD BACKPLATES	5.000	5.000			
			EACH	0.000	0.00		
			175.00000	5.000		875.00	
0450	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	15.000	15.000			
			EACH	0.000	0.00		
			765.00000	15.000		11,475.00	
			CAT 0210	CURRENT AMT \$	155,029.59 \$	0.00 \$	155,029.59
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0116	900-00006	ADDED ITEM (DOLLAR)/ OVER-WEIGHT TRUCK PRICE REDUCTION	-20.530	-20.530			
			DOL	0.000	0.00		
			1.00000	-20.530		-20.53	
0276	900-00006	ADDED ITEM (DOLLAR)/ WORKING TIME VIOLATION PRICE REDUCTION	-150.000	-150.000			
			DOL	0.000	0.00		
			1.00000	-150.000		-150.00	
0455	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			7,600.00000	1.000		7,600.00	

CONTID: C15366
 PCN: 15366-BID
 PROJECT: NH 1211-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 11
 ESTIMATE RUN 04/10/2008
 12:40:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00400 CONSTRUCTION ENGINEERING BID ITEMS						
0460	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			5,900.00000	1.000		5,900.00
0465	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			545.00000	1.000		545.00
		CAT 0400	CURRENT AMT	\$ 13,874.47	\$ 0.00	\$ 13,874.47
		PROJECT TOTAL	CURRENT AMT	\$ 2,106,536.70	\$ 0.00	\$ 2,106,536.70