

ESTIMATE SUMMARY

CONTID: C15438

ESTIMATE NO: 0007 FINL

SPEC YR: 2005

PCN: 15438-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 214.0 DAYS

TIME ALLOW: 11/3/20(FIXED COMPLETION DAT

Montrose Signal Upgrades

PERCENT TIME: 100.00

ORIG TIME ALLOW: 8/18/20(FIXED COMPLETION DAT

PROJECT NO: SHE M910-004
 Montrose Signal Upgrades
 NAME OF ROAD: VARIOUS
 PROJECT COUNTIES: MONTROSE, REGION 3

CONTRACTOR:

MYR GROUP, INC. dba Sturgeon Electric
 12150 E. 112TH AVE.
 HENDERSON CO 80640 303-286-8000

PAY PERIOD ENDING 09/27/2007 DATE TIME STARTED 04/04/2006
 DATE LET 03/09/2006 DATE WORK BEGAN 06/12/2006
 DATE AWARDED 03/13/2006 DATE TIME STOPPED 11/03/2006
 DATE CONTRACT EXECUTED 03/31/2006 DATE ACCEPTED 11/03/2006
 DATE NOTICE TO PROCEED 04/04/2006

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 485,459.00 PARTICIPATING	\$ 485,459.00	\$ 0.00
AWARD PROJECT AMT:	\$ 443,623.75 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	485,459.00	0.00
FUNDS AVAILABLE:	\$ 0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	485,459.00	0.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	6,654.36
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	485,459.00	6,654.36
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	485,459.00	6,654.36
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 6,654.36

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15438
 PCN: 15438-BID
 PROJECT: SHE M910-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2
 ESTIMATE RUN 09/27/2007
 10:44:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	US50 / PARK AVE				
0005	202-00200	REMOVAL OF SIDEWALK	108.700	108.700		
			SY	0.000	0.00	
			7.60000	108.700		826.12
0010	202-00203	REMOVAL OF CURB AND GUTTER	208.700	208.700		
			LF	0.000	0.00	
			9.75000	208.700		2,034.83
0015	202-00206	REMOVAL OF CONCRETE CURB RAMP	32.800	32.800		
			SY	0.000	0.00	
			18.00000	32.800		590.40
0020	202-00700	REMOVAL OF LIGHT STANDARD	2.000	2.000		
			EACH	0.000	0.00	
			485.00000	2.000		970.00
0025	202-00821	REMOVAL OF SIGN PANEL	5.000	5.000		
			EACH	0.000	0.00	
			90.00000	5.000		450.00
0030	202-00828	REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	0.500	0.500		
			L S	0.000	0.00	
			7,550.00000	0.500		3,775.00
0035	202-00848	REMOVAL OF TRAFFIC SIGNAL CONTROLLER AND CABINET	1.000	1.000		
			EACH	0.000	0.00	
			495.00000	1.000		495.00
0040	203-01597	*POTHOLING	8.500	8.500		
			HOUR	0.000	0.00	
			125.00000	8.500		1,062.50
0045	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			1,775.00000	1.000		1,775.00
0050	210-00866	RESET FIRE PREEMPTION UNIT AND TIMER	1.000	1.000		
			EACH	0.000	0.00	
			465.00000	1.000		465.00
0055	210-04020	*MODIFY INLET	2.000	2.000		
			EACH	0.000	0.00	
			360.00000	2.000		720.00

CONTID: C15438
 PCN: 15438-BID
 PROJECT: SHE M910-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 09/27/2007
 10:44:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 US50 / PARK AVE						
0060	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	17.360	17.360		
			TON	0.000	0.00	
			230.00000	17.360		3,992.80
0065	503-00036	*DRILLED CAISSON (36 INCH)	76.000	76.000		
			LF	0.000	0.00	
			295.00000	76.000		22,420.00
0070	607-11525	FENCE (PLASTIC)	330.000	330.000		
			LF	0.000	0.00	
			6.00000	330.000		1,980.00
0075	608-00006	*CONCRETE SIDEWALK (6 INCH)	108.000	108.000		
			SY	0.000	0.00	
			52.50000	108.000		5,670.00
0080	608-00010	*CONCRETE CURB RAMP	37.600	37.600		
			SY	0.000	0.00	
			96.00000	37.600		3,609.60
0085	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	208.100	208.100		
			LF	0.000	0.00	
			13.50000	208.100		2,809.35
0090	613-00200	*2 INCH ELECTRICAL CONDUIT	618.500	618.500		
			LF	0.000	0.00	
			16.50000	618.500		10,205.25
0095	613-00300	*3 INCH ELECTRICAL CONDUIT	744.000	744.000		
			LF	0.000	0.00	
			14.00000	744.000		10,416.00
0100	613-70250	LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	2.000	2.000		
			EACH	0.000	0.00	
			735.00000	2.000		1,470.00
0105	614-00011	SIGN PANEL (CLASS I)	30.000	30.000		
			SF	0.000	0.00	
			32.65000	30.000		979.50
0110	614-00025	SIGN PANEL (CLASS I) (INSTALL ONLY)	15.000	15.000		
			SF	0.000	0.00	
			18.25000	15.000		273.75

CONTID: C15438
 PCN: 15438-BID
 PROJECT: SHE M910-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 09/27/2007
 10:44:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 US50 / PARK AVE						
0115	614-00027	SIGN PANEL (CLASS II) (INSTALL ONLY)	18.000	18.000		
			SF	0.000	0.00	
			22.00000	18.000		396.00
0120	614-70117	PEDESTRIAN SIGNAL FACE (16)	8.000	8.000		
			EACH	0.000	0.00	
			510.00000	8.000		4,080.00
0125	614-70336	TRAFFIC SIGNAL FACE (12-12-12)	16.000	16.000		
			EACH	0.000	0.00	
			745.00000	16.000		11,920.00
0130	614-72860	PEDESTRIAN PUSH BUTTON	8.000	8.000		
			EACH	0.000	0.00	
			185.00000	8.000		1,480.00
0135	614-72886	INTERSECTION DETECTION SYSTEM (CAMERA)	4.000	4.000		
			EACH	0.000	0.00	
			5,000.00000	4.000		20,000.00
0140	614-81135	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-35 FOOT MAST ARM)	1.000	1.000		
			EACH	0.000	0.00	
			16,595.00000	1.000		16,595.00
0145	614-81140	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-40 FOOT MAST ARM)	2.000	2.000		
			EACH	0.000	0.00	
			16,585.00000	2.000		33,170.00
0150	614-81150	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-50 FOOT MAST ARM)	2.000	2.000		
			EACH	0.000	0.00	
			18,975.00000	2.000		37,950.00
0155	614-86245	CONTROLLER (TYPE 170E)	1.000	1.000		
			EACH	0.000	0.00	
			14,000.00000	1.000		14,000.00
0160	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			5,850.00000	1.000		5,850.00
0165	626-00000	*MOBILIZATION	0.500	0.500		
			L S	0.000	0.00	
			10,100.00000	0.500		5,050.00

CONTID: C15438
 PCN: 15438-BID
 PROJECT: SHE M910-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 09/27/2007
 10:44:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 US50 / PARK AVE						
0170	626-01000	PUBLIC INFORMATION SERVICES	0.500	0.500		
			L S	0.000	0.00	
			3,395.00000	0.500		1,697.50
0175	630-00000	*FLAGGING	152.250	152.250		
			HOUR	0.000	0.00	
			30.00000	152.250		4,567.50
0180	630-00007	*TRAFFIC CONTROL INSPECTION	44.000	44.000		
			DAY	0.000	0.00	
			168.50000	44.000		7,414.00
0185	630-00012	*TRAFFIC CONTROL MANAGEMENT	27.000	27.000		
			DAY	0.000	0.00	
			530.00000	27.000		14,310.00
0190	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	52.000	52.000		
			EACH	0.000	0.00	
			54.00000	52.000		2,808.00
0195	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	2.000		
			EACH	0.000	0.00	
			633.00000	2.000		1,266.00
0200	630-80360	*DRUM CHANNELIZING DEVICE	53.500	53.500		
			EACH	0.000	0.00	
			25.50000	53.500		1,364.25
0205	630-80380	*TRAFFIC CONE	80.000	80.000		
			EACH	0.000	0.00	
			9.85000	80.000		788.00
0210	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0215	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0220	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15438
 PCN: 15438-BID
 PROJECT: SHE M910-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 09/27/2007

ESTIMATE NO: 0007

10:44:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 US50 / PARK AVE						
0225	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	2,007.210	2,007.210		
			F A	0.000	0.00	
			1.00000	2,007.210		2,007.21
0455	206-01000	BED COURSE MATERIAL BED COURSE MATERIAL FOR CURB, GUTTER, SIDEWALK, CURB RAMPS	36.000	36.000		
			CY	0.000	0.00	
			48.00000	36.000		1,728.00
			CAT 0200	CURRENT AMT \$	265,431.56 \$	0.00 \$ 265,431.56
CAT NO0201 US550 / S.5TH ST						
0230	202-00009	*TREE TRIMMING	1.000	1.000		
			L S	0.000	0.00	
			285.00000	1.000		285.00
0235	202-00010	*REMOVAL OF TREE	1.000	1.000		
			EACH	0.000	0.00	
			600.00000	1.000		600.00
0240	202-00200	REMOVAL OF SIDEWALK	67.000	67.000		
			SY	0.000	0.00	
			7.60000	67.000		509.20
0245	202-00203	REMOVAL OF CURB AND GUTTER	166.000	166.000		
			LF	0.000	0.00	
			9.75000	166.000		1,618.50
0250	202-00206	REMOVAL OF CONCRETE CURB RAMP	32.000	32.000		
			SY	0.000	0.00	
			18.00000	32.000		576.00
0255	202-00700	REMOVAL OF LIGHT STANDARD	2.000	2.000		
			EACH	0.000	0.00	
			485.00000	2.000		970.00
0260	202-00821	REMOVAL OF SIGN PANEL	4.000	4.000		
			EACH	0.000	0.00	
			90.00000	4.000		360.00
0265	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	0.500	0.500		
			L S	0.000	0.00	
			7,550.00000	0.500		3,775.00

CONTID: C15438
 PCN: 15438-BID
 PROJECT: SHE M910-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 09/27/2007
 10:44:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 US550 / S.5TH ST						
0270	202-00848	REMOVAL OF TRAFFIC SIGNAL CONTROLLER AND CABINET	1.000 EACH 495.00000	1.000 0.000 1.000	0.00	495.00
0275	203-01597	*POTHOLING	7.250 HOUR 125.00000	7.250 0.000 7.250	0.00	906.25
0280	208-00045	CONCRETE WASHOUT STRUCTURE	1.000 EACH 1,775.00000	1.000 0.000 1.000	0.00	1,775.00
0285	210-00866	RESET FIRE PREEMPTION UNIT AND TIMER	1.000 EACH 465.00000	1.000 0.000 1.000	0.00	465.00
0290	212-00050	SOD	100.000 SF 17.60000	100.000 0.000 100.000	0.00	1,760.00
0295	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	16.900 TON 230.00000	16.900 0.000 16.900	0.00	3,887.00
0300	503-00036	*DRILLED CAISSON (36 INCH)	76.000 LF 295.00000	76.000 0.000 76.000	0.00	22,420.00
0305	607-11525	FENCE (PLASTIC)	200.000 LF 6.00000	200.000 0.000 200.000	0.00	1,200.00
0310	608-00006	*CONCRETE SIDEWALK (6 INCH)	75.800 SY 52.50000	75.800 0.000 75.800	0.00	3,979.50
0315	608-00010	*CONCRETE CURB RAMP	50.500 SY 96.00000	50.500 0.000 50.500	0.00	4,848.00
0320	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	165.400 LF 13.50000	165.400 0.000 165.400	0.00	2,232.90

CONTID: C15438
 PCN: 15438-BID
 PROJECT: SHE M910-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 09/27/2007
 10:44:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 US550 / S.5TH ST						
0325	613-00200	*2 INCH ELECTRICAL CONDUIT	571.500	571.500		
			LF	0.000	0.00	
			16.50000	571.500		9,429.75
0330	613-00300	*3 INCH ELECTRICAL CONDUIT	638.000	638.000		
			LF	0.000	0.00	
			14.00000	638.000		8,932.00
0335	613-70250	LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	4.000	4.000		
			EACH	0.000	0.00	
			735.00000	4.000		2,940.00
0340	614-00011	SIGN PANEL (CLASS I)	37.500	37.500		
			SF	0.000	0.00	
			32.65000	37.500		1,224.38
0345	614-00027	SIGN PANEL (CLASS II) (INSTALL ONLY)	42.000	42.000		
			SF	0.000	0.00	
			22.00000	42.000		924.00
0350	614-70150	PEDESTRIAN SIGNAL FACE (16) (COUNTDOWN)	8.000	8.000		
			EACH	0.000	0.00	
			640.00000	8.000		5,120.00
0355	614-70336	TRAFFIC SIGNAL FACE (12-12-12)	13.000	13.000		
			EACH	0.000	0.00	
			745.00000	13.000		9,685.00
0360	614-72860	PEDESTRIAN PUSH BUTTON	8.000	8.000		
			EACH	0.000	0.00	
			185.00000	8.000		1,480.00
0365	614-72886	INTERSECTION DETECTION SYSTEM (CAMERA)	4.000	4.000		
			EACH	0.000	0.00	
			5,000.00000	4.000		20,000.00
0370	614-81135	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-35 FOOT MAST ARM)	2.000	2.000		
			EACH	0.000	0.00	
			16,595.00000	2.000		33,190.00
0375	614-81140	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-40 FOOT MAST ARM)	0.000	0.000		
			EACH	0.000	0.00	
			16,585.00000	0.000		0.00

CONTID: C15438
 PCN: 15438-BID
 PROJECT: SHE M910-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 09/27/2007
 10:44:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 US550 / S.5TH ST						
0380	614-81155	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-55 FOOT MAST ARM)	1.000 EACH 19,145.00000	1.000 0.000 1.000	0.00	19,145.00
0385	614-86245	CONTROLLER (TYPE 170E)	1.000 EACH 14,000.00000	1.000 0.000 1.000	0.00	14,000.00
0390	626-00000	*MOBILIZATION	0.500 L S 10,100.00000	0.500 0.000 0.500	0.00	5,050.00
0395	626-01000	PUBLIC INFORMATION SERVICES	0.500 L S 3,395.00000	0.500 0.000 0.500	0.00	1,697.50
0400	630-00000	*FLAGGING	153.000 HOUR 30.00000	153.000 0.000 153.000	0.00	4,590.00
0405	630-00007	*TRAFFIC CONTROL INSPECTION	44.000 DAY 168.50000	44.000 0.000 44.000	0.00	7,414.00
0410	630-00012	*TRAFFIC CONTROL MANAGEMENT	27.000 DAY 530.00000	27.000 0.000 27.000	0.00	14,310.00
0415	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	52.000 EACH 54.00000	52.000 0.000 52.000	0.00	2,808.00
0420	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000 EACH 633.00000	2.000 0.000 2.000	0.00	1,266.00
0425	630-80360	*DRUM CHANNELIZING DEVICE	53.500 EACH 25.50000	53.500 0.000 53.500	0.00	1,364.25
0430	630-80380	*TRAFFIC CONE	80.000 EACH 9.85000	80.000 0.000 80.000	0.00	788.00

CONTID: C15438
 PCN: 15438-BID
 PROJECT: SHE M910-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 09/27/2007
 10:44:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 US550 / S.5TH ST						
0435	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0440	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0445	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0450	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	2,007.210	2,007.210		
			F A	0.000	0.00	
			1.00000	2,007.210		2,007.21
			CAT 0201	CURRENT AMT \$	220,027.44 \$	220,027.44
			PROJECT TOTAL	CURRENT AMT \$	485,459.00 \$	485,459.00