

ESTIMATE SUMMARY

13:01:10

CONTID: C15491

ESTIMATE NO: 0002 PROG

SPEC YR: 2005

PCN: 15491-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:

Mineral Crk Brdg Replacement M-06-K

TIME CHARGED: 53.0 DAYS

PERCENT TIME: 13.62

TIME ALLOW: 10/1/201 FIXED COMPLETION DAT

ORIG TIME ALLOW: 10/1/201 FIXED COMPLETION DAT

PROJECT NO:

BR 5502-053

Mineral Crk Brdg Replacement M-06-K

NAME OF ROAD:

550B

PROJECT COUNTIES:

SAN JUAN

CONTRACTOR:

COLORADO CONSTRUCTORS, INC.

6800 N. BROADWAY, STE 112

DENVER

CO 80221

303/427-0868

PAY PERIOD ENDING 10/30/2009

DATE LET 07/23/2009

DATE AWARDED 07/27/2009

DATE CONTRACT EXECUTED 08/17/2009

DATE NOTICE TO PROCEED 09/08/2009

DATE TIME STARTED 09/08/2009

DATE WORK BEGAN 09/08/2009

DATE TIME STOPPED

DATE ACCEPTED

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 3,165,903.55 PARTICIPATING	\$ 463,089.80	\$ 211,186.00
AWARD PROJECT AMT:	\$ 2,644,935.55 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	14.63% TOTAL EARNINGS	463,089.80	211,186.00
FUNDS AVAILABLE:	\$ 2,702,813.75 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	463,089.80	211,186.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-10,314.38	-4,542.51
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	452,775.42	206,643.49
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	452,775.42	206,643.49
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 206,643.49

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15491  
 PCN: 15491-BID  
 PROJECT: BR 5502-053

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN 11/05/2009

13:01:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	*CLEARING AND GRUBBING	1.000	0.800		
			L S	0.000	0.00	
			31,000.00000	0.800		24,800.00
0010	202-00035	*REMOVAL OF PIPE	76.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0015	202-00090	*REMOVAL OF DELINEATOR	34.000	4.000		
			EACH	0.000	0.00	
			5.80000	4.000		23.20
0020	202-00203	*REMOVAL OF CURB AND GUTTER	39.000	0.000		
			LF	0.000	0.00	
			9.30000	0.000		0.00
0025	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	734.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
0030	202-00400	*REMOVAL OF BRIDGE	1.000	0.000		
			EACH	0.000	0.00	
			86,000.00000	0.000		0.00
0035	202-00821	*REMOVAL OF SIGN PANEL	1.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
0040	202-01000	*REMOVAL OF FENCE	455.000	124.000		
			LF	0.000	0.00	
			1.00000	124.000		124.00
0045	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	132.000	0.000		
			LF	0.000	0.00	
			3.20000	0.000		0.00
0050	202-01300	*REMOVAL OF END ANCHORAGE	6.000	0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
0055	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	19,692.000	0.000		
			CY	3,200.000	35,200.00	
			11.00000	3,200.000		35,200.00

CONTID: C15491  
 PCN: 15491-BID  
 PROJECT: BR 5502-053

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3  
 ESTIMATE RUN 11/05/2009  
 13:01:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01500	*BLADING	20.000	0.000		
			HOUR	0.000	0.00	
			134.00000	0.000		0.00
0065	203-01510	*BACKHOE	16.000	0.000		
			HOUR	16.000	2,880.00	
			180.00000	16.000		2,880.00
0070	203-01597	*POTHOLING	20.000	0.000		
			HOUR	0.000	0.00	
			256.00000	0.000		0.00
0075	207-00205	*TOPSOIL	800.000	0.000		
			CY	0.000	0.00	
			28.00000	0.000		0.00
0080	207-00305	*WETLAND TOPSOIL	161.000	0.000		
			CY	0.000	0.00	
			29.00000	0.000		0.00
0085	207-00310	*STOCKPILE WETLAND TOPSOIL	161.000	0.000		
			CY	0.000	0.00	
			23.00000	0.000		0.00
0090	208-00003	*EROSION LOG (18 INCH)	750.000	210.000		
			LF	340.000	2,040.00	
			6.00000	550.000		3,300.00
0095	208-00020	*SILT FENCE	2,193.000	612.000		
			LF	0.000	0.00	
			1.30000	612.000		795.60
0100	208-00045	*CONCRETE WASHOUT STRUCTURE	1.000	0.000		
			EACH	1.000	1,200.00	
			1,200.00000	1.000		1,200.00
0105	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0110	208-00103	*REMOVAL AND DISPOSAL OF SEDIMENT (LABOR)	40.000	0.000		
			HOUR	0.000	0.00	
			40.00000	0.000		0.00

CONTID: C15491  
 PCN: 15491-BID  
 PROJECT: BR 5502-053

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4  
 ESTIMATE RUN 11/05/2009  
 13:01:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00105	*REMOVAL AND DISPOSAL OF SEDIMENT (EQUIPMENT)	10.000	0.000		
			HOUR	0.000	0.00	
			70.00000	0.000		0.00
0120	208-00205	*EROSION CONTROL SUPERVISOR	576.000	18.000		
			HOUR	20.000	1,040.00	
			52.00000	38.000		1,976.00
0125	210-00810	*RESET GROUND SIGN	29.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0130	210-00820	RESET VARIABLE MESSAGE SIGN	1.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0135	210-01011	RESET GATE	1.000	0.000		
			EACH	0.000	0.00	
			4,600.00000	0.000		0.00
0140	212-00006	*SEEDING (NATIVE)	3.600	0.000		
			ACRE	0.000	0.00	
			715.00000	0.000		0.00
0145	212-00028	*SEEDING (WETLANDS)	0.200	0.000		
			ACRE	0.000	0.00	
			1,300.00000	0.000		0.00
0150	212-00032	*SOIL CONDITIONING	3.600	0.000		
			ACRE	0.000	0.00	
			1,200.00000	0.000		0.00
0155	213-00004	*MULCHING (WEED FREE STRAW)	3.800	0.000		
			ACRE	0.000	0.00	
			500.00000	0.000		0.00
0160	213-00061	*MULCH TACKIFIER	900.000	0.000		
			LB	0.000	0.00	
			2.30000	0.000		0.00
0165	214-01010	*BRUSH LAYER CUTTING	2,200.000	0.000		
			EACH	0.000	0.00	
			3.25000	0.000		0.00

CONTID: C15491  
 PCN: 15491-BID  
 PROJECT: BR 5502-053

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5  
 ESTIMATE RUN 11/05/2009  
 13:01:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	215-00000	*TRANSPLANT SHRUB	20.000	0.000		
			EACH	0.000	0.00	
			41.00000	0.000		0.00
0175	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	3,888.000	0.000		
			SY	0.000	0.00	
			1.70000	0.000		0.00
0180	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	0.000		
			L S	0.000	0.00	
			3,500.00000	0.000		0.00
0185	250-00120	*MATERIAL SAMPLING AND DELIVERY	3.000	0.000		
			EACH	2.000	2,600.00	
			1,300.00000	2.000		2,600.00
0190	250-00210	*SOLID WASTE DISPOSAL	1.000	0.000		
			CY	0.000	0.00	
			525.00000	0.000		0.00
0195	304-06000	*AGGREGATE BASE COURSE (CLASS 6)	2,432.000	0.000		
			TON	0.000	0.00	
			33.00000	0.000		0.00
0200	304-09000	*AGGREGATE BASE COURSE (SPECIAL)	117.000	0.000		
			CY	0.000	0.00	
			52.00000	0.000		0.00
0205	403-34731	HOT MIX ASPHALT (GRADING SX) (75) (PG 58-34)	2,723.000	0.000		
			TON	0.000	0.00	
			150.00000	0.000		0.00
0210	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	624.000	0.000		
			GAL	0.000	0.00	
			8.00000	0.000		0.00
0215	411-10300	EMULSIFIED ASPHALT (PRIME COAT)	2,193.000	0.000		
			GAL	0.000	0.00	
			11.00000	0.000		0.00
0220	603-01180	*18 INCH REINFORCED CONCRETE PIPE	67.000	0.000		
			LF	0.000	0.00	
			67.00000	0.000		0.00

CONTID: C15491  
 PCN: 15491-BID  
 PROJECT: BR 5502-053

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6  
 ESTIMATE RUN 11/05/2009  
 13:01:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	603-01240	*24 INCH REINFORCED CONCRETE PIPE	101.000	0.000		
			LF	0.000	0.00	
			79.00000	0.000		0.00
0230	603-05018	*18 INCH REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			840.00000	0.000		0.00
0235	603-05024	*24 INCH REINFORCED CONCRETE END SECTION	4.000	0.000		
			EACH	0.000	0.00	
			945.00000	0.000		0.00
0240	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	250.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0245	606-01370	*TRANSITION TYPE 3G	4.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0250	606-02005	*END ANCHORAGE (FLARED)	6.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0255	607-00005	*END POST	4.000	0.000		
			EACH	0.000	0.00	
			168.00000	0.000		0.00
0260	607-00010	*CORNER AND LINE BRACE POST	5.000	0.000		
			EACH	0.000	0.00	
			210.00000	0.000		0.00
0265	607-01050	*FENCE WIRE WITH METAL POSTS	455.000	0.000		
			LF	0.000	0.00	
			1.45000	0.000		0.00
0270	607-11525	*FENCE (PLASTIC)	500.000	350.000		
			LF	0.000	0.00	
			2.50000	350.000		875.00
0275	607-32000	*FENCE PICKET SNOW	520.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00

CONTID: C15491  
 PCN: 15491-BID  
 PROJECT: BR 5502-053

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7  
 ESTIMATE RUN 11/05/2009  
 13:01:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	50.000	0.000		
			LF	0.000	0.00	
			29.00000	0.000		0.00
0285	609-60011	CURB TYPE 6 (SECTION M)	32.000	0.000		
			LF	0.000	0.00	
			17.50000	0.000		0.00
0290	612-00031	*DELINEATOR (TYPE I) (EXTRA HEIGHT)	34.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
0295	612-00033	*DELINEATOR (TYPE III) (EXTRA HEIGHT)	2.000	0.000		
			EACH	0.000	0.00	
			33.00000	0.000		0.00
0300	613-01200	2 INCH ELECTRICAL CONDUIT (PLASTIC)	790.000	0.000		
			LF	0.000	0.00	
			38.00000	0.000		0.00
0305	615-00030	EMBANKMENT PROTECTOR TYPE 3	1.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00
0310	621-00425	*DETOUR	1.000	0.000		
			L S	0.000	0.00	
			105,000.00000	0.000		0.00
0315	625-00000	*CONSTRUCTION SURVEYING	1.000	0.240		
			L S	0.000	0.00	
			30,000.00000	0.240		7,200.00
0320	625-00001	*CONSTRUCTION SURVEYING (HOURLY)	20.000	0.000		
			HOUR	0.000	0.00	
			125.00000	0.000		0.00
0325	626-00000	*MOBILIZATION	1.000	0.228		
			L S	0.229	59,769.00	
			261,000.00000	0.457		119,277.00
0330	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.000	0.00	
			8,000.00000	0.000		0.00

CONTID: C15491  
 PCN: 15491-BID  
 PROJECT: BR 5502-053

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8  
 ESTIMATE RUN 11/05/2009  
 13:01:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	627-00005	*EPOXY PAVEMENT MARKING	31.000 GAL	0.000 0.000	0.00	0.00
			104.00000	0.000		0.00
0340	627-00011	*PAVEMENT MARKING PAINT (WATERBORNE)	92.000 GAL	0.000 0.000	0.00	0.00
			29.00000	0.000		0.00
0345	630-00000	*FLAGGING	6,500.000 HOUR	93.500 144.500	3,179.00	5,236.00
			22.00000	238.000		
0350	630-00007	*TRAFFIC CONTROL INSPECTION	90.000 DAY	5.000 6.000	696.00	1,276.00
			116.00000	11.000		
0355	630-00012	*TRAFFIC CONTROL MANAGEMENT	240.000 DAY	18.000 19.000	7,733.00	15,059.00
			407.00000	37.000		
0360	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	6.000 EACH	0.000 0.000	0.00	0.00
			116.00000	0.000		
0365	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	12.000 EACH	1.500 0.000	0.00	18.00
			12.00000	1.500		
0370	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	45.000 EACH	10.500 0.000	0.00	126.00
			12.00000	10.500		
0375	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	3.000 EACH	0.000 0.000	0.00	0.00
			12.00000	0.000		
0380	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000 EACH	1.000 0.000	0.00	8,900.00
			8,900.00000	1.000		
0385	630-80356	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (A TYPE)	2.000 EACH	0.000 0.000	0.00	0.00
			4,000.00000	0.000		



CONTID: C15491  
 PCN: 15491-BID  
 PROJECT: BR 5502-053

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9  
 ESTIMATE RUN 11/05/2009  
 13:01:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	630-80360	*DRUM CHANNELIZING DEVICE	75.000	6.000		
			EACH	5.000	60.00	
			12.00000	11.000		132.00
0395	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	25.000	0.000		
			EACH	0.000	0.00	
			12.00000	0.000		0.00
0400	630-80370	CONCRETE BARRIER (TEMPORARY)	1,000.000	0.000		
			LF	0.000	0.00	
			34.00000	0.000		0.00
0405	630-80380	*TRAFFIC CONE	100.000	16.000		
			EACH	0.000	0.00	
			6.00000	16.000		96.00
0410	630-80510	*MOBILE PAVEMENT MARKING ZONE	1.000	0.000		
			L S	0.000	0.00	
			2,000.00000	0.000		0.00
0415	630-80560	*MOBILE PROFILOGRAPH OPERATION ZONE	1.000	0.000		
			L S	0.000	0.00	
			2,700.00000	0.000		0.00
0420	630-86810	*TRAFFIC SIGNAL (TEMPORARY)	2.000	0.000		
			EACH	0.000	0.00	
			16,000.00000	0.000		0.00
0425	700-70010	F/A MINOR CONTRACT REVISIONS	300,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0430	700-70011	F/A PARTNERING	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0435	700-70016	F/A FUEL COST ADJUSTMENT	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0440	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15491  
 PCN: 15491-BID  
 PROJECT: BR 5502-053

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10  
 ESTIMATE RUN 11/05/2009  
 13:01:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0445	700-70019	F/A ASPHALT CEMENT COST ADJUSTMENT	100,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0450	700-70020	F/A ON-THE-JOB TRAINEE	1,600.000	0.000			
			EACH	0.000	0.00		
			1.00000	0.000		0.00	
0455	700-70022	F/A OJT COLORADO TRAINING PROGRAM	1,400.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0460	700-70025	F/A QUALITY INCENTIVE PAYMENT	17,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0465	700-70028	F/A ESB PROGRAM	7,500.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0470	700-70034	F/A POWER CONNECTION	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0475	700-70380	F/A EROSION CONTROL	10,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0480	700-70588	F/A TRANSPORTATION OF HAZARDOUS MATERIAL	7,500.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	2,360,003.55 \$	116,397.00 \$	232,593.80
CAT NO0300 STRUCTURES							
0485	206-00000	*STRUCTURE EXCAVATION	612.000	0.000			
			CY	612.000	6,732.00		
			11.00000	612.000		6,732.00	
0490	206-00100	*STRUCTURE BACKFILL (CLASS 1)	593.000	0.000			
			CY	0.000	0.00		
			23.00000	0.000		0.00	

CONTID: C15491  
 PCN: 15491-BID  
 PROJECT: BR 5502-053

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11  
 ESTIMATE RUN 11/05/2009  
 13:01:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0495	206-00200	*STRUCTURE BACKFILL (CLASS 2)	52.000 CY	0.000 0.000	0.00	0.00
			20.00000	0.000		0.00
0500	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	593.000 CY	0.000 0.000	0.00	0.00
			20.00000	0.000		0.00
0505	206-00510	*FILTER MATERIAL (CLASS A)	88.000 CY	58.000 30.000	1,230.00	3,608.00
			41.00000	88.000		3,608.00
0510	206-01750	*SHORING	1.000 L S	0.600 0.400	10,000.00	25,000.00
			25,000.00000	1.000		25,000.00
0515	420-00113	*GEOTEXTILE (DRAINAGE) (CLASS 2)	556.000 SY	381.000 175.000	1,400.00	4,448.00
			8.00000	556.000		4,448.00
0520	502-00100	*DRILLING HOLE TO FACILITATE PILE DRIVING	448.000 LF	400.000 48.000	1,104.00	10,304.00
			23.00000	448.000		10,304.00
0525	502-00140	*BLAST HOLE TO FACILITATE PILE DRIVING	306.000 LF	0.000 16.000	1,040.00	1,040.00
			65.00000	16.000		1,040.00
0530	502-00460	*PILE TIP	16.000 EACH	8.000 8.000	1,200.00	2,400.00
			150.00000	16.000		2,400.00
0535	502-11284	*STEEL PILING (HP 12X84)	584.000 LF	241.000 343.000	24,353.00	41,464.00
			71.00000	584.000		41,464.00
0540	503-00030	DRILLED CAISSON (30 INCH)	22.000 LF	0.000 0.000	0.00	0.00
			300.00000	0.000		0.00
0545	506-00212	*RIPRAP (12 INCH)	408.000 CY	306.000 101.000	14,645.00	59,015.00
			145.00000	407.000		59,015.00

CONTID: C15491  
 PCN: 15491-BID  
 PROJECT: BR 5502-053

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12  
 ESTIMATE RUN 11/05/2009  
 13:01:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0550	509-00000	*STRUCTURAL STEEL	144,700.000	0.000		
			LB	0.000	0.00	
			1.75000	0.000		0.00
0555	515-00120	*WATERPROOFING (MEMBRANE)	649.000	0.000		
			SY	0.000	0.00	
			14.00000	0.000		0.00
0560	601-03040	CONCRETE CLASS D (BRIDGE)	336.000	0.000		
			CY	45.000	24,975.00	
			555.00000	45.000		24,975.00
0565	602-00020	REINFORCING STEEL (EPOXY COATED)	58,050.000	0.000		
			LB	8,110.000	8,110.00	
			1.00000	8,110.000		8,110.00
0570	603-50002	*2 INCH PLASTIC PIPE	290.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0575	603-50006	*6 INCH PLASTIC PIPE	90.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
0580	603-61120	*12 INCH FLEXIBLE PIPE	36.000	0.000		
			LF	0.000	0.00	
			44.00000	0.000		0.00
0585	606-11030	BRIDGE RAIL TYPE 10M	290.000	0.000		
			LF	0.000	0.00	
			145.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$	762,500.00 \$	187,096.00
			CAT 0300		94,789.00 \$	
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0590	620-00001	FIELD OFFICE (CLASS 1)	1.000	1.000		
			EACH	0.000	0.00	
			18,000.00000	1.000		18,000.00
0595	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			22,000.00000	1.000		22,000.00

CONTID: C15491  
 PCN: 15491-BID  
 PROJECT: BR 5502-053

COLORADO DEPARTMENT OF TRANSPORTATION

Page 13  
 ESTIMATE RUN 11/05/2009  
 13:01:10

ESTIMATE NO: 0002

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0600	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			3,400.00000	1.000		3,400.00
		CAT 0400	CURRENT AMT	\$ 43,400.00	\$ 0.00	\$ 43,400.00
		PROJECT TOTAL	CURRENT AMT	\$ 3,165,903.55	\$ 211,186.00	\$ 463,089.80