

ESTIMATE SUMMARY

CONTID: C15492

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 15492-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 47.0 DAYS

TIME ALLOW: 6/15/20(FIXED COMPLETION DAT

Trout Creek Pass Draw I-13-F

PERCENT TIME: 19.34

ORIG TIME ALLOW: 6/15/20(FIXED COMPLETION DAT

PROJECT NO: BR 0241-046

Trout Creek Pass Draw I-13-F

NAME OF ROAD: 24

PROJECT COUNTIES: CHAFFEE

CONTRACTOR:

STRUCTURES, INC.

6535 S. DAYTON ST. SUITE 2800

PAY PERIOD ENDING 12/01/2006

DATE TIME STARTED 10/16/2006

DATE LET 09/28/2006

DATE WORK BEGAN

DATE AWARDED 10/05/2006

DATE TIME STOPPED

DATE CONTRACT EXECUTED 10/16/2006

DATE ACCEPTED

ENGLEWOOD CO 80111 303/770-7878

DATE NOTICE TO PROCEED 10/16/2006

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$	983,047.71 PARTICIPATING	\$ 18,515.25	\$ 18,515.25
AWARD PROJECT AMT: \$	851,122.71 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	1.88% TOTAL EARNINGS	18,515.25	18,515.25
FUNDS AVAILABLE: \$	964,532.46 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	18,515.25	18,515.25
TOTAL CLAIMS: \$	0.00 RETAINAGE	0.00	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	18,515.25	18,515.25
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	18,515.25	18,515.25
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 18,515.25

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15492
 PCN: 15492-BID
 PROJECT: BR 0241-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 12/05/2006

13:45:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*CLEARING AND GRUBBING	1.000	0.000		
			L S	0.000	0.00	
			8,100.00000	0.000		0.00
0010	202-00090	*REMOVAL OF DELINEATOR	12.000	0.000		
			EACH	0.000	0.00	
			5.65000	0.000		0.00
0015	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	4,225.000	0.000		
			SY	0.000	0.00	
			6.14000	0.000		0.00
0020	202-00250	REMOVAL OF PAVEMENT MARKING	600.000	0.000		
			SF	0.000	0.00	
			5.40000	0.000		0.00
0025	202-00495	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	0.000		
			L S	0.000	0.00	
			22,115.00000	0.000		0.00
0030	202-01000	*REMOVAL OF FENCE	650.000	0.000		
			LF	0.000	0.00	
			3.25000	0.000		0.00
0035	202-06000	*REMOVAL OF DETOUR	1.000	0.000		
			L S	0.000	0.00	
			20,820.00000	0.000		0.00
0040	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	2,268.000	0.000		
			CY	0.000	0.00	
			17.50000	0.000		0.00
0045	203-01140	*ROLLING	10.000	0.000		
			HOUR	0.000	0.00	
			103.00000	0.000		0.00
0050	203-01500	*BLADING	10.000	0.000		
			HOUR	0.000	0.00	
			124.00000	0.000		0.00
0055	206-00000	*STRUCTURE EXCAVATION	340.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00

CONTID: C15492
 PCN: 15492-BID
 PROJECT: BR 0241-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 12/05/2006
 13:45:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	51.000 CY 140.00000	0.000 0.000 0.000	0.00 0.00	0.00
0065	206-00200	*STRUCTURE BACKFILL (CLASS 2)	352.000 CY 17.30000	0.000 0.000 0.000	0.00 0.00	0.00
0070	206-01750	SHORING	1.000 L S 8,526.00000	0.000 0.000 0.000	0.00 0.00	0.00
0075	207-00205	*TOPSOIL	97.000 CY 9.20000	0.000 0.000 0.000	0.00 0.00	0.00
0080	208-00005	EROSION LOG	230.000 LF 6.21000	0.000 0.000 0.000	0.00 0.00	0.00
0085	208-00011	EROSION BALES (WEED FREE)	10.000 EACH 21.60000	0.000 0.000 0.000	0.00 0.00	0.00
0090	208-00020	SILT FENCE	1,000.000 LF 2.00000	0.000 0.000 0.000	0.00 0.00	0.00
0095	208-00200	EROSION CONTROL SUPERVISOR	1.000 L S 1,650.00000	0.000 0.000 0.000	0.00 0.00	0.00
0100	212-00006	SEEDING (NATIVE)	1.000 ACRE 4,752.00000	0.000 0.000 0.000	0.00 0.00	0.00
0105	213-00004	MULCHING (WEED FREE STRAW)	1.000 ACRE 2,350.00000	0.000 0.000 0.000	0.00 0.00	0.00
0110	213-00061	MULCH TACKIFIER	200.000 LB 6.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C15492
 PCN: 15492-BID
 PROJECT: BR 0241-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 12/05/2006
 13:45:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	250-00010	ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	0.000		
			L S	0.000	0.00	
			3,070.00000	0.000		0.00
0120	250-00050	MONITORING TECHNICIAN	24.000	0.000		
			HOUR	0.000	0.00	
			81.00000	0.000		0.00
0125	250-00110	HEALTH AND SAFETY OFFICER	24.000	0.000		
			HOUR	0.000	0.00	
			127.00000	0.000		0.00
0130	250-00120	MATERIAL SAMPLING AND DELIVERY	4.000	0.000		
			EACH	0.000	0.00	
			115.00000	0.000		0.00
0135	250-00200	MATERIAL HANDLING (STOCKPILE)	5.000	0.000		
			CY	0.000	0.00	
			151.00000	0.000		0.00
0140	250-00210	SOLID WASTE DISPOSAL	5.000	0.000		
			CY	0.000	0.00	
			216.00000	0.000		0.00
0145	304-06000	*AGGREGATE BASE COURSE (CLASS 6)	1,363.000	0.000		
			TON	0.000	0.00	
			17.00000	0.000		0.00
0150	403-00721	HOT MIX ASPHALT (PATCHING) (ASPHALT)	156.000	0.000		
			SY	0.000	0.00	
			26.57000	0.000		0.00
0155	403-34701	HOT MIX ASPHALT (GRADING SX) (75)	1,260.000	0.000		
			TON	0.000	0.00	
			55.81000	0.000		0.00
0160	411-03355	ASPHALT CEMENT PERFORMANCE GRADE (PG 58-34)	101.000	0.000		
			TON	0.000	0.00	
			729.00000	0.000		0.00
0165	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	152.000	0.000		
			GAL	0.000	0.00	
			4.05000	0.000		0.00

CONTID: C15492
 PCN: 15492-BID
 PROJECT: BR 0241-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 12/05/2006
 13:45:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	411-10300	EMULSIFIED ASPHALT (PRIME COAT)	634.000 GAL	0.000 0.000	0.00	0.00
			6.75000	0.000		0.00
0175	509-90002	PAINT EXISTING STRUCTURE (SPECIAL)	20.000 GAL	0.000 0.000	0.00	0.00
			369.00000	0.000		0.00
0180	601-03050	CONCRETE CLASS D (WALL)	72.000 CY	0.000 0.000	0.00	0.00
			431.00000	0.000		0.00
0185	602-00000	REINFORCING STEEL	4,423.000 LB	0.000 0.000	0.00	0.00
			1.13000	0.000		0.00
0190	602-00020	REINFORCING STEEL (EPOXY COATED)	1,699.000 LB	0.000 0.000	0.00	0.00
			1.40000	0.000		0.00
0195	603-71812	18X12 FOOT CONCRETE BOX CULVERT (PRECAST)	78.000 LF	0.000 0.000	0.00	0.00
			2,290.00000	0.000		0.00
0200	606-00301	GUARDRAIL TYPE 3 (6-3 POST SPACING)	100.000 LF	0.000 0.000	0.00	0.00
			21.00000	0.000		0.00
0205	606-01385	TRANSITION TYPE 3J	1.000 EACH	0.000 0.000	0.00	0.00
			1,631.00000	0.000		0.00
0210	606-01390	END ANCHORAGE TYPE 3K	1.000 EACH	0.000 0.000	0.00	0.00
			1,046.00000	0.000		0.00
0215	606-01395	TRANSITION TYPE 3L	4.000 EACH	0.000 0.000	0.00	0.00
			476.00000	0.000		0.00
0220	606-02003	END ANCHORAGE (NONFLARED)	3.000 EACH	0.000 0.000	0.00	0.00
			2,178.00000	0.000		0.00

CONTID: C15492
 PCN: 15492-BID
 PROJECT: BR 0241-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 12/05/2006
 13:45:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	606-10300	BRIDGE RAIL TYPE 3	48.000	0.000		
			LF	0.000	0.00	
			74.00000	0.000		0.00
0230	607-00010	CORNER AND LINE BRACE POST	8.000	0.000		
			EACH	0.000	0.00	
			302.00000	0.000		0.00
0235	607-01000	FENCE BARBED WIRE WITH METAL POSTS	650.000	0.000		
			LF	0.000	0.00	
			3.33000	0.000		0.00
0240	607-60116	16 FOOT GATE	1.000	0.000		
			EACH	0.000	0.00	
			540.00000	0.000		0.00
0245	612-00001	*DELINEATOR (TYPE I)	6.000	0.000		
			EACH	0.000	0.00	
			16.20000	0.000		0.00
0250	612-00002	*DELINEATOR (TYPE II)	6.000	0.000		
			EACH	0.000	0.00	
			17.55000	0.000		0.00
0255	617-03000	DETOUR CULVERT PIPE	1.000	0.000		
			L S	0.000	0.00	
			2,538.00000	0.000		0.00
0260	625-00000	CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.000	0.00	
			10,325.00000	0.000		0.00
0265	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			78,943.00000	0.000		0.00
0270	627-00001	PAVEMENT MARKING PAINT	30.000	0.000		
			GAL	0.000	0.00	
			135.00000	0.000		0.00
0275	627-00025	4 INCH PAVEMENT MARKING TAPE (REMOVABLE)	400.000	0.000		
			LF	0.000	0.00	
			4.32000	0.000		0.00

CONTID: C15492
 PCN: 15492-BID
 PROJECT: BR 0241-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 12/05/2006
 13:45:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	630-00000	*FLAGGING	1,000.000	0.000		
			HOUR	0.000	0.00	
			23.00000	0.000		0.00
0285	630-00007	*TRAFFIC CONTROL INSPECTION	40.000	0.000		
			DAY	0.000	0.00	
			94.00000	0.000		0.00
0290	630-00012	*TRAFFIC CONTROL MANAGEMENT	95.000	0.000		
			DAY	0.000	0.00	
			362.00000	0.000		0.00
0295	630-80001	*FLASHING BEACON (PORTABLE)	2.000	0.000		
			EACH	0.000	0.00	
			548.00000	0.000		0.00
0300	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	2.000	0.000		
			EACH	0.000	0.00	
			206.00000	0.000		0.00
0305	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	12.000	0.000		
			EACH	0.000	0.00	
			32.40000	0.000		0.00
0310	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	48.000	0.000		
			EACH	0.000	0.00	
			43.20000	0.000		0.00
0315	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000	0.000		
			EACH	0.000	0.00	
			54.00000	0.000		0.00
0320	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	0.000		
			EACH	0.000	0.00	
			2,970.00000	0.000		0.00
0325	630-80360	*DRUM CHANNELIZING DEVICE	50.000	0.000		
			EACH	0.000	0.00	
			27.00000	0.000		0.00
0330	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	10.000	0.000		
			EACH	0.000	0.00	
			54.00000	0.000		0.00

CONTID: C15492
 PCN: 15492-BID
 PROJECT: BR 0241-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 12/05/2006
 13:45:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	630-80370	CONCRETE BARRIER (TEMPORARY)	960.000	0.000		
			LF	0.000	0.00	
			34.50000	0.000		0.00
0340	630-80380	*TRAFFIC CONE	100.000	0.000		
			EACH	0.000	0.00	
			6.50000	0.000		0.00
0345	630-85010	IMPACT ATTENUATOR (TEMPORARY)	4.000	0.000		
			EACH	0.000	0.00	
			5,065.00000	0.000		0.00
0350	700-70010	F/A MINOR CONTRACT REVISIONS	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0355	700-70011	F/A PARTNERING	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0360	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	1,300.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0365	700-70016	F/A FUEL COST ADJUSTMENT	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0370	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	1,600.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0375	700-70022	F/A OJT COLORADO TRAINING PROGRAM	525.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0380	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0385	700-70035	F/A ASBESTOS ABATEMENT	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15492
 PCN: 15492-BID
 PROJECT: BR 0241-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 12/05/2006

ESTIMATE NO: 0001

13:45:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0395	700-70220	F/A PHONE SERVICE	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0400	700-70380	F/A EROSION CONTROL	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	957,122.71 \$	0.00 \$
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0405	620-00001	FIELD OFFICE (CLASS 1)	1.000	0.000		
			EACH	0.750	8,707.50	
			11,610.00000	0.750		8,707.50
0410	620-00011	FIELD LABORATORY (CLASS 1)	1.000	0.000		
			EACH	0.750	9,807.75	
			13,077.00000	0.750		9,807.75
0415	620-00020	SANITARY FACILITY	1.000	0.000		
			EACH	0.000	0.00	
			1,238.00000	0.000		0.00
			CAT 0400	CURRENT AMT \$	25,925.00 \$	18,515.25 \$
PROJECT TOTAL			CURRENT AMT \$	983,047.71 \$	18,515.25 \$	18,515.25