

ESTIMATE SUMMARY

10:40:09

CONTID: C15492

ESTIMATE NO: 0008 PROG

SPEC YR: 2005

PCN: 15492-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 243.(DAYS

TIME ALLOW: 6/15/20(FIXED COMPLETION DAT

Trout Creek Pass Draw I-13-F

PERCENT TIME: 100.00

ORIG TIME ALLOW: 6/15/20(FIXED COMPLETION DAT

PROJECT NO: BR 0241-046

Trout Creek Pass Draw I-13-F

NAME OF ROAD: 24

PROJECT COUNTIES: CHAFFEE

CONTRACTOR:

STRUCTURES, INC.

4 INVERNESS COURT E, SUITE 250

PAY PERIOD ENDING 06/30/2007

DATE TIME STARTED 10/16/2006

DATE LET 09/28/2006

DATE WORK BEGAN 12/01/2006

DATE AWARDED 10/05/2006

DATE TIME STOPPED 06/15/2007

DATE CONTRACT EXECUTED 10/16/2006

DATE ACCEPTED 06/15/2007

ENGLEWOOD CO 80112 303/770-7878

DATE NOTICE TO PROCEED 10/16/2006

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$	780,260.80 PARTICIPATING	\$ 780,260.80	\$ 142,543.10
AWARD PROJECT AMT: \$	851,122.71 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	780,260.80	142,543.10
FUNDS AVAILABLE: \$	0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	780,260.80	142,543.10
TOTAL CLAIMS: \$	0.00 RETAINAGE	-12,766.84	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	767,493.96	142,543.10
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	767,493.96	142,543.10
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 142,543.10

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15492
 PCN: 15492-BID
 PROJECT: BR 0241-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 07/11/2007

10:40:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			8,100.00000	1.000		8,100.00
0010	202-00090	*REMOVAL OF DELINEATOR	4.000	4.000		
			EACH	0.000	0.00	
			5.65000	4.000		22.60
0015	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	3,052.000	3,052.000		
			SY	0.000	0.00	
			6.14000	3,052.000		18,739.28
0020	202-00250	*REMOVAL OF PAVEMENT MARKING	1,549.000	1,269.000		
			SF	280.000	1,512.00	
			5.40000	1,549.000		8,364.60
0025	202-00495	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	1.000		
			L S	0.000	0.00	
			22,115.00000	1.000		22,115.00
0030	202-01000	*REMOVAL OF FENCE	598.000	598.000		
			LF	0.000	0.00	
			3.25000	598.000		1,943.50
0035	202-06000	*REMOVAL OF DETOUR	1.000	1.000		
			L S	0.000	0.00	
			20,820.00000	1.000		20,820.00
0040	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	2,268.000	1,897.000		
			CY	371.000	6,492.50	
			17.50000	2,268.000		39,690.00
0045	203-01140	*ROLLING DELETED BY CDOT 105-035	0.000	0.000		
			HOUR	0.000	0.00	
			103.00000	0.000		0.00
0050	203-01500	*BLADING	2.000	0.000		
			HOUR	2.000	248.00	
			124.00000	2.000		248.00
0055	206-00000	*STRUCTURE EXCAVATION	340.000	340.000		
			CY	0.000	0.00	
			20.00000	340.000		6,800.00

CONTID: C15492
 PCN: 15492-BID
 PROJECT: BR 0241-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 07/11/2007
 10:40:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	67.000	67.000		
			CY	0.000	0.00	
			140.00000	67.000		9,380.00
0065	206-00200	*STRUCTURE BACKFILL (CLASS 2)	352.000	352.000		
			CY	0.000	0.00	
			17.30000	352.000		6,089.60
0070	206-01750	SHORING	1.000	1.000		
			L S	0.000	0.00	
			8,526.00000	1.000		8,526.00
0075	207-00205	*TOPSOIL	97.000	97.000		
			CY	0.000	0.00	
			9.20000	97.000		892.40
0080	208-00005	*EROSION LOG	243.000	243.000		
			LF	0.000	0.00	
			6.21000	243.000		1,509.03
0085	208-00011	*EROSION BALES (WEED FREE)	9.000	9.000		
			EACH	0.000	0.00	
			21.60000	9.000		194.40
0090	208-00020	*SILT FENCE	610.000	610.000		
			LF	0.000	0.00	
			2.00000	610.000		1,220.00
0095	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.810		
			L S	0.190	313.50	
			1,650.00000	1.000		1,650.00
0100	212-00006	*SEEDING (NATIVE)	1.000	0.000		
			ACRE	1.000	4,752.00	
			4,752.00000	1.000		4,752.00
0105	213-00004	*MULCHING (WEED FREE STRAW)	1.000	0.000		
			ACRE	1.000	2,350.00	
			2,350.00000	1.000		2,350.00
0110	213-00061	*MULCH TACKIFIER	200.000	0.000		
			LB	200.000	1,200.00	
			6.00000	200.000		1,200.00

CONTID: C15492
 PCN: 15492-BID
 PROJECT: BR 0241-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 07/11/2007
 10:40:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	0.500		
			L S	0.500	1,535.00	
			3,070.00000	1.000		3,070.00
0120	250-00050	*MONITORING TECHNICIAN DELETED BY CDOT 105-035	0.000	0.000		
			HOUR	0.000	0.00	
			81.00000	0.000		0.00
0125	250-00110	*HEALTH AND SAFETY OFFICER DELETED BY CDOT 105-035	0.000	0.000		
			HOUR	0.000	0.00	
			127.00000	0.000		0.00
0130	250-00120	*MATERIAL SAMPLING AND DELIVERY	6.000	6.000		
			EACH	0.000	0.00	
			115.00000	6.000		690.00
0135	250-00200	MATERIAL HANDLING (STOCKPILE) DELETED BY CDOT 105-035	0.000	0.000		
			CY	0.000	0.00	
			151.00000	0.000		0.00
0140	250-00210	*SOLID WASTE DISPOSAL DELETED BY CDOT 105-035	0.000	0.000		
			CY	0.000	0.00	
			216.00000	0.000		0.00
0145	304-06000	*AGGREGATE BASE COURSE (CLASS 6)	881.500	811.520		
			TON	69.980	1,189.66	
			17.00000	881.500		14,985.50
0150	403-00721	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	109.000	109.000		
			SY	0.000	0.00	
			26.57000	109.000		2,896.13
0155	403-34701	*HOT MIX ASPHALT (GRADING SX) (75)	1,192.720	535.130		
			TON	657.590	36,700.10	
			55.81000	1,192.720		66,565.70
0160	411-03355	*ASPHALT CEMENT PERFORMANCE GRADE (PG 58-34)	31.150	0.000		
			TON	31.150	22,708.35	
			729.00000	31.150		22,708.35
0161	411-03352	ASPHALT CEMENT PERFORMANCE GRADE (PG 58-28)	38.120	35.230		
			TON	2.890	1,817.81	
			629.00000	38.120		23,977.48

CONTID: C15492
 PCN: 15492-BID
 PROJECT: BR 0241-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 07/11/2007
 10:40:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0165	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	200.000	0.000		
			GAL	200.000	810.00	
			4.05000	200.000		810.00
0170	411-10300	*EMULSIFIED ASPHALT (PRIME COAT) DELETED BY CDOT 105-035	0.000	0.000		
			GAL	0.000	0.00	
			6.75000	0.000		0.00
0175	509-90002	PAINT EXISTING STRUCTURE (SPECIAL)	15.000	15.000		
			GAL	0.000	0.00	
			369.00000	15.000		5,535.00
0180	601-03050	CONCRETE CLASS D (WALL)	73.000	73.000		
			CY	0.000	0.00	
			431.00000	73.000		31,463.00
0185	602-00000	REINFORCING STEEL	5,850.000	5,850.000		
			LB	0.000	0.00	
			1.13000	5,850.000		6,610.50
0190	602-00020	REINFORCING STEEL (EPOXY COATED)	1,333.000	1,333.000		
			LB	0.000	0.00	
			1.40000	1,333.000		1,866.20
0195	603-71812	*18X12 FOOT CONCRETE BOX CULVERT (PRECAST)	78.000	78.000		
			LF	0.000	0.00	
			2,290.00000	78.000		178,620.00
0200	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	75.000	0.000		
			LF	75.000	1,575.00	
			21.00000	75.000		1,575.00
0205	606-01385	*TRANSITION TYPE 3J	1.000	0.000		
			EACH	1.000	1,631.00	
			1,631.00000	1.000		1,631.00
0210	606-01390	*END ANCHORAGE TYPE 3K	1.000	0.000		
			EACH	1.000	1,046.00	
			1,046.00000	1.000		1,046.00
0215	606-01395	*TRANSITION TYPE 3L	3.000	0.000		
			EACH	3.000	1,428.00	
			476.00000	3.000		1,428.00

CONTID: C15492
 PCN: 15492-BID
 PROJECT: BR 0241-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 07/11/2007
 10:40:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0220	606-02003	*END ANCHORAGE (NONFLARED)	3.000	0.000		
			EACH	3.000	6,534.00	
			2,178.00000	3.000		6,534.00
0225	606-10300	*BRIDGE RAIL TYPE 3	48.000	0.000		
			LF	48.000	3,552.00	
			74.00000	48.000		3,552.00
0230	607-00010	CORNER AND LINE BRACE POST	4.000	0.000		
			EACH	4.000	1,208.00	
			302.00000	4.000		1,208.00
0235	607-01000	FENCE BARBED WIRE WITH METAL POSTS	494.000	0.000		
			LF	494.000	1,645.02	
			3.33000	494.000		1,645.02
0240	607-60116	16 FOOT GATE	1.000	0.000		
			EACH	1.000	540.00	
			540.00000	1.000		540.00
0245	612-00001	*DELINEATOR (TYPE I)	6.000	0.000		
			EACH	6.000	97.20	
			16.20000	6.000		97.20
0250	612-00002	*DELINEATOR (TYPE II)	6.000	0.000		
			EACH	6.000	105.30	
			17.55000	6.000		105.30
0255	617-03000	DETOUR CULVERT PIPE	1.000	1.000		
			L S	0.000	0.00	
			2,538.00000	1.000		2,538.00
0260	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			10,325.00000	1.000		10,325.00
0265	626-00000	*MOBILIZATION	1.000	0.978		
			L S	0.022	1,736.75	
			78,943.00000	1.000		78,943.00
0270	627-00001	*PAVEMENT MARKING PAINT	41.000	31.000		
			GAL	10.000	1,350.00	
			135.00000	41.000		5,535.00

CONTID: C15492
 PCN: 15492-BID
 PROJECT: BR 0241-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 07/11/2007
 10:40:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	627-00025	4 INCH PAVEMENT MARKING TAPE (REMOVABLE) DELETED BY CDOT 105-035	0.000	0.000		
			LF	0.000	0.00	
			4.32000	0.000		0.00
0280	630-00000	*FLAGGING	548.350	442.550		
			HOUR	105.800	2,433.40	
			23.00000	548.350		12,612.05
0285	630-00007	*TRAFFIC CONTROL INSPECTION	118.000	114.000		
			DAY	4.000	376.00	
			94.00000	118.000		11,092.00
0290	630-00012	*TRAFFIC CONTROL MANAGEMENT	74.000	63.000		
			DAY	11.000	3,982.00	
			362.00000	74.000		26,788.00
0295	630-80001	*FLASHING BEACON (PORTABLE)	2.000	1.000		
			EACH	1.000	548.00	
			548.00000	2.000		1,096.00
0300	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	2.000	1.000		
			EACH	1.000	206.00	
			206.00000	2.000		412.00
0305	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	12.000	6.000		
			EACH	6.000	194.40	
			32.40000	12.000		388.80
0310	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	28.000	14.000		
			EACH	14.000	604.80	
			43.20000	28.000		1,209.60
0315	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	2.000	1.000		
			EACH	1.000	54.00	
			54.00000	2.000		108.00
0320	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	1.000		
			EACH	1.000	2,970.00	
			2,970.00000	2.000		5,940.00
0325	630-80360	*DRUM CHANNELIZING DEVICE	18.000	9.000		
			EACH	9.000	243.00	
			27.00000	18.000		486.00

CONTID: C15492
 PCN: 15492-BID
 PROJECT: BR 0241-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 07/11/2007
 10:40:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	7.000	3.500		
			EACH	3.500	189.00	
			54.00000	7.000		378.00
0335	630-80370	CONCRETE BARRIER (TEMPORARY)	864.000	432.000		
			LF	432.000	14,904.00	
			34.50000	864.000		29,808.00
0340	630-80380	*TRAFFIC CONE	15.000	7.500		
			EACH	7.500	48.75	
			6.50000	15.000		97.50
0345	630-85010	IMPACT ATTENUATOR (TEMPORARY)	4.000	2.000		
			EACH	2.000	10,130.00	
			5,065.00000	4.000		20,260.00
0350	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0355	700-70011	F/A PARTNERING DELETED BY CDOT 105-035	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0360	700-70012	F/A ASPHALT PAVEMENT INCENTIVE DELETED BY CDOT 105-035	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0365	700-70016	F/A FUEL COST ADJUSTMENT DELETED BY CDOT 105-035	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0370	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	-738.990	0.000		
			F A	-738.990	-738.99	
			1.00000	-738.990		-738.99
0375	700-70022	F/A OJT COLORADO TRAINING PROGRAM DELETED BY CDOT 105-035	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0380	700-70028	F/A ESB PROGRAM DELETED BY CDOT 105-035	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15492
 PCN: 15492-BID
 PROJECT: BR 0241-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 07/11/2007
 10:40:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0385	700-70035	F/A ASBESTOS ABATEMENT	970.500	970.500			
			F A	0.000	0.00		
			1.00000	970.500		970.50	
0390	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE DELETED BY CDOT 105-035	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0395	700-70220	F/A PHONE SERVICE DELETED BY CDOT 105-035	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0400	700-70380	F/A EROSION CONTROL	2,321.550	0.000			
			F A	2,321.550	2,321.55		
			1.00000	2,321.550		2,321.55	
			CAT 0200	CURRENT AMT \$	754,335.80 \$	142,543.10 \$	754,335.80
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0405	620-00001	FIELD OFFICE (CLASS 1)	1.000	1.000			
			EACH	0.000	0.00		
			11,610.00000	1.000		11,610.00	
0410	620-00011	FIELD LABORATORY (CLASS 1)	1.000	1.000			
			EACH	0.000	0.00		
			13,077.00000	1.000		13,077.00	
0415	620-00020	SANITARY FACILITY	1.000	1.000			
			EACH	0.000	0.00		
			1,238.00000	1.000		1,238.00	
			CAT 0400	CURRENT AMT \$	25,925.00 \$	0.00 \$	25,925.00
PROJECT TOTAL			CURRENT AMT \$	780,260.80 \$	142,543.10 \$	780,260.80	