

ESTIMATE SUMMARY

11:49:27

CONTID: C15504

ESTIMATE NO: 0013 PROG

SPEC YR: 2005

PCN: 15504-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 500.0 DAYS

TIME ALLOW: 6/30/2009 FIXED COMPLETION DAI

Doubletree to SH 3

PERCENT TIME: 137.36

ORIG TIME ALLOW: 11/1/2009 FIXED COMPLETION DAI

PROJECT NO: NH 1602-112
Doubletree to SH 3

NAME OF ROAD: US 160

PROJECT COUNTIES: LA PLATA

CONTRACTOR:

LAWSON CONSTRUCTION CO.

20 SO. SUNSET STREET

P.O. BOX 1318

LONGMONT CO 80501-58.303-444-8680

PAY PERIOD ENDING	06/18/2010	DATE TIME STARTED	07/02/2008
DATE LET	06/05/2008	DATE WORK BEGAN	07/07/2008
DATE AWARDED	06/16/2008	DATE TIME STOPPED	11/13/2009
DATE CONTRACT EXECUTED	07/01/2008	DATE ACCEPTED	11/13/2009
DATE NOTICE TO PROCEED	07/02/2008		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 17,203,627.47 PARTICIPATING	\$ 16,966,222.37	\$ 613,075.41
AWARD PROJECT AMT:	\$ 14,578,201.75 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	98.62% TOTAL EARNINGS	16,966,222.37	613,075.41
FUNDS AVAILABLE:	\$ 237,405.10 STOCKPILED MATERIALS	-0.01	-5,200.60
	GROSS EARNINGS	16,966,222.36	607,874.81
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-218,673.03	0.00
	SECURITIES ENCUMBERED	218,673.03	0.00
	NET EARNINGS	16,966,222.36	607,874.81
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	16,966,222.36	607,874.81
	OTHER ADJUSTMENTS	0.00	0.00
		-----	-----
	PAYMENT DUE		\$ 607,874.81

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 2
 ESTIMATE RUN 06/18/2010
 11:49:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00001	*REMOVAL OF STRUCTURE	5.000	5.000		
			EACH	0.000	0.00	
			1,500.00000	5.000		7,500.00
0010	202-00010	REMOVAL OF TREE	10.000	5.000		
			EACH	5.000	5,000.00	
			1,000.00000	10.000		10,000.00
0015	202-00019	*REMOVAL OF INLET	27.000	27.000		
			EACH	0.000	0.00	
			1,000.00000	27.000		27,000.00
0020	202-00021	*REMOVAL OF MANHOLE	4.000	4.000		
			EACH	0.000	0.00	
			950.00000	4.000		3,800.00
0025	202-00026	REMOVAL OF SLOPE AND DITCH PAVING	11.000	11.000		
			SY	0.000	0.00	
			41.00000	11.000		451.00
0030	202-00035	*REMOVAL OF PIPE	1,109.000	1,109.000		
			LF	0.000	0.00	
			16.00000	1,109.000		17,744.00
0035	202-00090	*REMOVAL OF DELINEATOR	232.000	232.000		
			EACH	0.000	0.00	
			5.00000	232.000		1,160.00
0040	202-00195	REMOVAL OF MEDIAN COVER	6,436.220	6,428.000		
			SY	8.220	39.05	
			4.75000	6,436.220		30,572.05
0045	202-00200	REMOVAL OF SIDEWALK	92.000	92.000		
			SY	0.000	0.00	
			3.50000	92.000		322.00
0050	202-00203	*REMOVAL OF CURB AND GUTTER	19,045.000	18,967.000		
			LF	78.000	429.00	
			5.50000	19,045.000		104,747.50
0055	202-00206	REMOVAL OF CONCRETE CURB RAMP	81.000	81.000		
			SY	0.000	0.00	
			5.75000	81.000		465.75

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 3
 ESTIMATE RUN 06/18/2010
 11:49:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00220	*REMOVAL OF ASPHALT MAT	56,480.000	56,480.000		
			SY	0.000	0.00	
			2.50000	56,480.000		141,200.00
0065	202-00810	*REMOVAL OF GROUND SIGN	21.000	21.000		
			EACH	0.000	0.00	
			85.00000	21.000		1,785.00
0070	202-00821	*REMOVAL OF SIGN PANEL	3.000	3.000		
			EACH	0.000	0.00	
			34.00000	3.000		102.00
0075	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	3.000	3.000		
			L S	0.000	0.00	
			6,500.00000	3.000		19,500.00
0080	202-00840	*REMOVAL OF TRAFFIC SIGNAL POLE	12.000	12.000		
			EACH	0.000	0.00	
			1,500.00000	12.000		18,000.00
0085	202-00848	*REMOVAL OF TRAFFIC SIGNAL CONTROLLER AND CABINET	1.000	1.000		
			EACH	0.000	0.00	
			560.00000	1.000		560.00
0090	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	2,092.500	2,092.500		
			LF	0.000	0.00	
			2.90000	2,092.500		6,068.25
0095	202-01300	*REMOVAL OF END ANCHORAGE	10.000	10.000		
			EACH	0.000	0.00	
			250.00000	10.000		2,500.00
0100	202-04001	*PLUG CULVERT	47.000	47.000		
			EACH	0.000	0.00	
			3,200.00000	47.000		150,400.00
0105	202-04002	*CLEAN CULVERT	1.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00
0110	202-04100	ABANDON WELL	2.000	2.000		
			EACH	0.000	0.00	
			3,500.00000	2.000		7,000.00

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 4
 ESTIMATE RUN 06/18/2010
 11:49:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	28,613.000	25,200.000		
			CY	3,413.000	50,853.70	
			14.90000	28,613.000		426,333.70
0120	203-00100	MUCK EXCAVATION	846.000	846.000		
			CY	0.000	0.00	
			35.00000	846.000		29,610.00
0125	203-01100	PROOF ROLLING	43.250	43.250		
			hour	0.000	0.00	
			150.00000	43.250		6,487.50
0130	203-01500	BLADING	19.000	19.000		
			hour	0.000	0.00	
			135.00000	19.000		2,565.00
0135	203-01510	BACKHOE	168.000	154.500		
			hour	13.500	2,565.00	
			190.00000	168.000		31,920.00
0140	203-01550	DOZING	0.000	0.000		
			hour	0.000	0.00	
			125.00000	0.000		0.00
0145	203-01594	COMBINATION LOADER	65.500	60.000		
			hour	5.500	880.00	
			160.00000	65.500		10,480.00
0150	203-01597	*POTHOLING	435.500	412.500		
			hour	23.000	7,705.00	
			335.00000	435.500		145,892.50
0155	206-00510	FILTER MATERIAL (CLASS A)	381.000	381.000		
			CY	0.000	0.00	
			90.00000	381.000		34,290.00
0160	207-00305	WETLAND TOPSOIL	442.000	442.000		
			CY	0.000	0.00	
			35.00000	442.000		15,470.00
0165	208-00002	*EROSION LOG (12 INCH)	6,510.000	6,510.000		
			LF	0.000	0.00	
			6.00000	6,510.000		39,060.00

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 5
 ESTIMATE RUN 06/18/2010
 11:49:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00020	*SILT FENCE	12,281.000	12,281.000		
			LF	0.000	0.00	
			1.25000	12,281.000		15,351.25
0175	208-00045	*CONCRETE WASHOUT STRUCTURE	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
0180	208-00051	*STORM DRAIN INLET PROTECTION (TYPE 1)	1,179.000	1,179.000		
			LF	0.000	0.00	
			5.50000	1,179.000		6,484.50
0185	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
0190	208-00100	SEDIMENT REMOVAL AND DISPOSAL	0.000	0.000		
			L S	0.000	0.00	
			7,000.00000	0.000		0.00
0195	208-00206	EROSION CONTROL SUPERVISOR	307.000	307.000		
			DAY	0.000	0.00	
			350.00000	307.000		107,450.00
0200	210-00050	*RESET FIRE HYDRANT	1.000	1.000		
			EACH	0.000	0.00	
			2,800.00000	1.000		2,800.00
0205	210-00810	*RESET GROUND SIGN	175.000	175.000		
			EACH	0.000	0.00	
			150.00000	175.000		26,250.00
0210	210-00815	*RESET SIGN PANEL	28.000	28.000		
			EACH	0.000	0.00	
			35.00000	28.000		980.00
0215	210-00848	*RESET TRAFFIC SIGNAL CONTROLLER AND CABINET	1.000	1.000		
			EACH	0.000	0.00	
			2,750.00000	1.000		2,750.00
0220	210-00866	*RESET FIRE PREEMPTION UNIT AND TIMER	12.000	12.000		
			EACH	0.000	0.00	
			675.00000	12.000		8,100.00

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 6
 ESTIMATE RUN 06/18/2010
 11:49:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	210-04010	ADJUST MANHOLE	3.000	3.000		
			EACH	0.000	0.00	
			850.00000	3.000		2,550.00
0230	210-04015	*MODIFY MANHOLE	6.000	6.000		
			EACH	0.000	0.00	
			975.00000	6.000		5,850.00
0235	210-04020	*MODIFY INLET	2.000	2.000		
			EACH	0.000	0.00	
			1,600.00000	2.000		3,200.00
0240	210-04050	ADJUST VALVE BOX	5.000	5.000		
			EACH	0.000	0.00	
			650.00000	5.000		3,250.00
0245	210-04070	ADJUST WELL	5.000	4.000		
			EACH	1.000	1,100.00	
			1,100.00000	5.000		5,500.00
0250	212-00006	*SEEDING (NATIVE)	19.610	20.000		
			ACRE	-0.390	-117.00	
			300.00000	19.610		5,883.00
0255	212-00028	*SEEDING (WETLANDS)	0.510	0.510		
			ACRE	0.000	0.00	
			995.00000	0.510		507.45
0260	212-00032	*SOIL CONDITIONING	19.610	19.610		
			ACRE	0.000	0.00	
			725.00000	19.610		14,217.25
0265	213-00002	*MULCHING (WEED FREE HAY)	17.000	17.820		
			ACRE	-0.820	-389.50	
			475.00000	17.000		8,075.00
0270	213-00061	*MULCH TACKIFIER	3,400.000	2,662.000		
			LB	738.000	1,660.50	
			2.25000	3,400.000		7,650.00
0275	214-01010	*BRUSH LAYER CUTTING	400.000	400.000		
			EACH	0.000	0.00	
			3.75000	400.000		1,500.00

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 7
 ESTIMATE RUN 06/18/2010
 11:49:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	215-00000	*TRANSPLANT SHRUB	27.000	27.000		
			EACH	0.000	0.00	
			60.00000	27.000		1,620.00
0285	215-00010	*TRANSPLANT TREE	17.000	17.000		
			EACH	0.000	0.00	
			500.00000	17.000		8,500.00
0290	215-00600	*TRANSPLANT PLUG	100.000	100.000		
			EACH	0.000	0.00	
			3.00000	100.000		300.00
0295	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	17,213.770	11,032.770		
			SY	6,181.000	10,507.70	
			1.70000	17,213.770		29,263.41
0300	250-00010	ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	0.800		
			L S	0.200	3,400.00	
			17,000.00000	1.000		17,000.00
0305	250-00050	MONITORING TECHNICIAN	2.000	2.000		
			HOOR	0.000	0.00	
			110.00000	2.000		220.00
0310	250-00110	HEALTH AND SAFETY OFFICER	129.000	129.000		
			HOOR	0.000	0.00	
			160.00000	129.000		20,640.00
0315	250-00120	MATERIAL SAMPLING AND DELIVERY	3.000	3.000		
			EACH	0.000	0.00	
			600.00000	3.000		1,800.00
0320	250-00200	MATERIAL HANDLING (STOCKPILE)	0.000	0.000		
			CY	0.000	0.00	
			43.00000	0.000		0.00
0325	250-00210	SOLID WASTE DISPOSAL	0.000	0.000		
			CY	0.000	0.00	
			80.00000	0.000		0.00
0330	250-00220	HAZARDOUS WASTE DISPOSAL	0.000	0.000		
			CY	0.000	0.00	
			140.00000	0.000		0.00

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 8
 ESTIMATE RUN 06/18/2010
 11:49:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	304-06000	AGGREGATE BASE COURSE (CLASS 6)	6,247.220	1,988.390		
			TON	4,258.830	136,282.56	
			32.00000	6,247.220		199,911.04
0340	304-09000	AGGREGATE BASE COURSE (SPECIAL)	4,086.000	4,086.000		
			CY	0.000	0.00	
			6.00000	4,086.000		24,516.00
0345	403-00721	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	17,076.000	17,076.000		
			SY	0.000	0.00	
			47.00000	17,076.000		802,572.00
0350	403-34721	*HOT MIX ASPHALT (GRADING SX) (75) (PG 58-28)	3,662.460	3,662.460		
			TON	0.000	0.00	
			120.00000	3,662.460		439,495.20
0355	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	634.000	634.000		
			GAL	0.000	0.00	
			7.00000	634.000		4,438.00
0360	412-01025	*CONCRETE PAVEMENT (10-1/4 INCH)	52,349.280	53,599.280		
			SY	-1,250.000	-48,750.00	
			39.00000	52,349.280		2,041,621.92
0365	412-01035	*CONCRETE PAVEMENT (10 1/4 INCH) (FAST TRACK)	3,663.330	3,426.330		
			SY	237.000	15,405.00	
			65.00000	3,663.330		238,116.45
0370	420-00110	GEOTEXTILE (DRAINAGE) (CLASS A)	10,828.000	5,278.000		
			SY	5,550.000	9,712.50	
			1.75000	10,828.000		18,949.00
0375	503-00036	*DRILLED CAISSON (36 INCH)	30.000	30.000		
			LF	0.000	0.00	
			390.00000	30.000		11,700.00
0375		MATERIAL ALLOWANCE 36" REBAR CAGE		0.000		
			LF	0.000	0.00	
			60.11140	0.000		0.00
0380	503-00042	*DRILLED CAISSON (42 INCH)	85.000	85.000		
			LF	0.000	0.00	
			440.00000	85.000		37,400.00

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0013

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0380		MATERIAL ALLOWANCE 42" REBAR CAGE		0.000		
			LF	0.000	0.00	
				53.03910		0.00
0385	503-00048	*DRILLED CAISSON (48 INCH)	42.000	42.000		
			LF	0.000	0.00	
				465.00000		19,530.00
0390	503-00054	*DRILLED CAISSON (54 INCH)	126.000	126.000		
			LF	0.000	0.00	
				530.00000		66,780.00
0395	506-00010	*RIPRAP (SPECIAL)	778.000	778.000		
			CY	0.000	0.00	
				200.00000		155,600.00
0400	506-00224	*RIPRAP (24 INCH)	0.000	0.000		
			CY	0.000	0.00	
				190.00000		0.00
0405	506-01020	GEOGRID REINFORCEMENT	0.000	0.000		
			SY	0.000	0.00	
				3.65000		0.00
0410	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	88.000	88.000		
			CY	0.000	0.00	
				425.00000		37,400.00
0415	514-00100	*HAND RAIL	145.000	145.000		
			LF	0.000	0.00	
				275.00000		39,875.00
0415		MATERIAL ALLOWANCE HANDRAIL		0.000		
			LF	0.000	0.00	
				103.00000		0.00
0420	601-01025	CONCRETE CLASS B (MISCELLANEOUS)	80.000	76.000		
			CY	4.000	1,200.00	
				300.00000		24,000.00
0425	601-01050	CONCRETE CLASS B (WALL)	13.800	11.800		
			CY	2.000	1,300.00	
				650.00000		8,970.00

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 10
 ESTIMATE RUN 06/18/2010
 11:49:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0430	601-03000	CONCRETE CLASS D	0.000	0.000		
			CY	0.000	0.00	
			525.00000	0.000		0.00
0435	602-00020	REINFORCING STEEL (EPOXY COATED)	977.000	823.000		
			LB	154.000	292.60	
			1.90000	977.000		1,856.30
0440	603-01185	*18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	911.000	911.000		
			LF	0.000	0.00	
			60.00000	911.000		54,660.00
0445	603-01245	*24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	4,051.500	4,051.500		
			LF	0.000	0.00	
			76.00000	4,051.500		307,914.00
0445		MATERIAL ALLOWANCE 24" RCP		0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0450	603-01305	*30 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	807.000	807.000		
			LF	0.000	0.00	
			115.00000	807.000		92,805.00
0450		MATERIAL ALLOWANCE 30" RCP		0.000		
			LF	0.000	0.00	
			35.83000	0.000		0.00
0455	603-01365	*36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,170.000	1,170.000		
			LF	0.000	0.00	
			140.00000	1,170.000		163,800.00
0455		MATERIAL ALLOWANCE 36" RCP		0.000		
			LF	0.000	0.00	
			51.00000	0.000		0.00
0460	603-01425	*42 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	674.000	674.000		
			LF	0.000	0.00	
			165.00000	674.000		111,210.00
0460		MATERIAL ALLOWANCE 42" RCP		0.000		
			LF	0.000	0.00	
			69.43000	0.000		0.00

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0013

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0460		MATERIAL ALLOWANCE 42" RCP		0.000		
			LF	0.000	0.00	
			69.43000	0.000		0.00
0465	603-01485	*48 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	686.000	686.000		
			LF	0.000	0.00	
			245.00000	686.000		168,070.00
0470	603-02245	*30X19 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	248.000	248.000		
			LF	0.000	0.00	
			130.00000	248.000		32,240.00
0475	603-02305	*38X24 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	40.000	40.000		
			LF	0.000	0.00	
			100.00000	40.000		4,000.00
0480	603-02365	*45X29 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	886.000	886.000		
			LF	0.000	0.00	
			150.00000	886.000		132,900.00
0480		MATERIAL ALLOWANCE 45" X 29" ERCP		0.000		
			LF	0.000	0.00	
			89.12000	0.000		0.00
0485	603-02425	*53X34 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	32.000	32.000		
			LF	0.000	0.00	
			170.00000	32.000		5,440.00
0490	603-02545	*68X43 INCH REINFORCEMENT CONCRETE PIPE ELLIPTICAL	151.000	151.000		
			LF	0.000	0.00	
			330.00000	151.000		49,830.00
0495	603-05018	*18 INCH REINFORCED CONCRETE END SECTION	7.000	7.000		
			EACH	0.000	0.00	
			900.00000	7.000		6,300.00
0500	603-05024	*24 INCH REINFORCED CONCRETE END SECTION	9.000	9.000		
			EACH	0.000	0.00	
			1,100.00000	9.000		9,900.00
0505	603-05036	*36 INCH REINFORCED CONCRETE END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 12
 ESTIMATE RUN 06/18/2010
 11:49:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0510	603-05042	*42 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			2,300.00000	1.000		2,300.00
0515	603-05048	*48 INCH REINFORCED CONCRETE END SECTION	3.000	3.000		
			EACH	0.000	0.00	
			2,700.00000	3.000		8,100.00
0520	603-05124	*30X19 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL	1.000	1.000		
			EACH	0.000	0.00	
			975.00000	1.000		975.00
0525	603-05136	*45X29 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL	1.000	1.000		
			EACH	0.000	0.00	
			1,800.00000	1.000		1,800.00
0530	603-05154	*68X43 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL	1.000	1.000		
			EACH	0.000	0.00	
			2,600.00000	1.000		2,600.00
0535	603-30024	*24 INCH STEEL END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			450.00000	1.000		450.00
0540	604-00305	*INLET TYPE C (5 FOOT)	9.000	9.000		
			EACH	0.000	0.00	
			2,500.00000	9.000		22,500.00
0540		MATERIAL ALLOWANCE CLOSED MESH GRATE		0.000		
			EACH	0.000	0.00	
			475.00000	0.000		0.00
0545	604-00310	*INLET TYPE C (10 FOOT)	3.000	3.000		
			EACH	0.000	0.00	
			3,500.00000	3.000		10,500.00
0550	604-00315	*INLET TYPE C (15 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			5,200.00000	1.000		5,200.00
0555	604-00505	*INLET TYPE D (5 FOOT)	3.000	3.000		
			EACH	0.000	0.00	
			3,000.00000	3.000		9,000.00

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555		MATERIAL ALLOWANCE CLOSED MESH GRATE		0.000		
			EACH	0.000	0.00	
			475.00000	0.000		0.00
0560	604-00510	*INLET TYPE D (10 FOOT)	10.000	10.000		
			EACH	0.000	0.00	
			5,100.00000	10.000		51,000.00
0565	604-13011	*INLET TYPE 13 (10 FOOT) (SPECIAL)	2.000	1.000		
			EACH	1.000	6,500.00	
			6,500.00000	2.000		13,000.00
0570	604-19000	*INLET SPECIAL	1.000	1.000		
			EACH	0.000	0.00	
			5,300.00000	1.000		5,300.00
0575	604-19405	*INLET TYPE R SPECIAL (5 FOOT)	3.000	3.000		
			EACH	0.000	0.00	
			6,000.00000	3.000		18,000.00
0580	604-19410	*INLET TYPE R SPECIAL (10 FOOT)	13.000	13.000		
			EACH	0.000	0.00	
			7,000.00000	13.000		91,000.00
0585	604-20000	*OUTLET STRUCTURE	19.000	19.000		
			EACH	0.000	0.00	
			10,500.00000	19.000		199,500.00
0590	604-25010	*VANE GRATE INLET (10 FOOT)	7.000	7.000		
			EACH	0.000	0.00	
			10,000.00000	7.000		70,000.00
0595	604-26010	*VANE GRATE INLET (DOUBLE) (10 FOOT)	3.000	3.000		
			EACH	0.000	0.00	
			7,800.00000	3.000		23,400.00
0600	604-30010	*MANHOLE SLAB BASE (10 FOOT)	22.000	21.000		
			EACH	1.000	3,500.00	
			3,500.00000	22.000		77,000.00
0600		MATERIAL ALLOWANCE 41M MANHOLE 10'		0.000		
			EACH	0.000	0.00	
			168.00000	0.000		0.00

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0013

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0600		MATERIAL ALLOWANCE 65M MANHOLE 10'		0.000		
			EACH	0.000	0.00	
			1,569.00000	0.000		0.00
0600		MATERIAL ALLOWANCE 27M2 MANHOLE 10'		0.000		
			EACH	0.000	0.00	
			2,975.00000	0.000		0.00
0605	604-30015	*MANHOLE SLAB BASE (15 FOOT)	11.000	11.000		
			EACH	0.000	0.00	
			4,300.00000	11.000		47,300.00
0605		MATERIAL ALLOWANCE 28M MANHOLE 15'		0.000		
			EACH	0.000	0.00	
			3,655.00000	0.000		0.00
0610	604-30020	*MANHOLE SLAB BASE (20 FOOT)	3.000	3.000		
			EACH	0.000	0.00	
			5,300.00000	3.000		15,900.00
0615	604-30025	*MANHOLE SLAB BASE (25 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
0620	605-85000	SURFACE SAND FILTER	17,055.000	13,953.000		
			SF	3,102.000	17,526.30	
			5.65000	17,055.000		96,360.75
0625	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	2,875.000	2,150.500		
			LF	724.500	20,286.00	
			28.00000	2,875.000		80,500.00
0625		MATERIAL ALLOWANCE GUARDRAIL TYPE 3 (6-3 SPACING)		0.000		
			LF	0.000	0.00	
			16.49390	0.000		0.00
0630	606-00740	GUARDRAIL TYPE 7 (STYLE CE)	11,814.000	11,814.000		
			LF	0.000	0.00	
			52.00000	11,814.000		614,328.00
0635	606-01340	*END ANCHORAGE TYPE 3D	6.000	3.000		
			EACH	3.000	2,325.00	
			775.00000	6.000		4,650.00

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0635		MATERIAL ALLOWANCE END ANCHOR TYPE 3D		1.000		
			EACH	-1.000	-426.25	
			426.25000	0.000		0.00
0640	606-01370	*TRANSITION TYPE 3G	6.000	5.000		
			EACH	1.000	1,500.00	
			1,500.00000	6.000		9,000.00
0640		MATERIAL ALLOWANCE TRANSITION TYPE 3G		0.000		
			EACH	0.000	0.00	
			1,006.00000	0.000		0.00
0645	606-02005	*END ANCHORAGE (FLARED)	6.000	2.000		
			EACH	4.000	7,200.00	
			1,800.00000	6.000		10,800.00
0650	607-11525	FENCE (PLASTIC)	3,691.000	3,691.000		
			LF	0.000	0.00	
			1.30000	3,691.000		4,798.30
0655	608-00000	CONCRETE SIDEWALK	300.000	304.000		
			SY	-4.000	-124.00	
			31.00000	300.000		9,300.00
0660	608-00010	CONCRETE CURB RAMP	293.390	300.000		
			SY	-6.610	-370.16	
			56.00000	293.390		16,429.84
0665	609-21011	CURB AND GUTTER TYPE 2 (SECTION I-M)	1,583.000	2,065.000		
			LF	-482.000	-12,532.00	
			26.00000	1,583.000		41,158.00
0670	609-21021	CURB AND GUTTER TYPE 2 (SECTION II-M)	1,668.000	1,827.000		
			LF	-159.000	-4,611.00	
			29.00000	1,668.000		48,372.00
0675	610-00020	MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	8,157.000	8,094.000		
			SF	63.000	418.95	
			6.65000	8,157.000		54,244.05
0680	612-00001	*DELINEATOR (TYPE I)	85.000	85.000		
			EACH	0.000	0.00	
			25.00000	85.000		2,125.00

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 16
 ESTIMATE RUN 06/18/2010
 11:49:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0685	612-00002	*DELINEATOR (TYPE II)	152.000	152.000		
			EACH	0.000	0.00	
			25.00000	152.000		3,800.00
0690	612-00003	*DELINEATOR (TYPE III)	43.000	43.000		
			EACH	0.000	0.00	
			25.00000	43.000		1,075.00
0695	612-00022	*DELINEATOR (TYPE II) (BARRIER)	162.000	162.000		
			EACH	0.000	0.00	
			8.00000	162.000		1,296.00
0700	612-00041	*DELINEATOR (FLEXIBLE) (TYPE I)	42.000	42.000		
			EACH	0.000	0.00	
			53.00000	42.000		2,226.00
0705	613-00200	*2 INCH ELECTRICAL CONDUIT	20,893.000	19,961.000		
			LF	932.000	11,184.00	
			12.00000	20,893.000		250,716.00
0705		MATERIAL ALLOWANCE 2" ELECTRICAL CONDUIT		-0.011		
			LF	0.000	0.00	
			0.89041	-0.011		-0.01
0710	613-00300	*3 INCH ELECTRICAL CONDUIT	4,891.000	4,809.000		
			LF	82.000	1,148.00	
			14.00000	4,891.000		68,474.00
0710		MATERIAL ALLOWANCE 3" ELECTRICAL CONDUIT		0.000		
			LF	0.000	0.00	
			2.03000	0.000		0.00
0710		MATERIAL ALLOWANCE 3" ELECTRICAL CONDUIT		1,031.000		
			LF	-1,031.000	-3,969.35	
			3.85000	0.000		0.00
0715	613-00600	*6 INCH ELECTRICAL CONDUIT	143.000	143.000		
			LF	0.000	0.00	
			25.00000	143.000		3,575.00
0720	613-07060	*PULL BOX (18"X30"X18") DEEP	46.000	46.000		
			EACH	0.000	0.00	
			800.00000	46.000		36,800.00

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 17
 ESTIMATE RUN 06/18/2010
 11:49:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0725	613-10000	*WIRING	4.000	4.000		
			L S	0.000	0.00	
			15,000.00000	4.000		60,000.00
0730	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	8.000	8.000		
			EACH	0.000	0.00	
			450.00000	8.000		3,600.00
0735	614-00011	*SIGN PANEL (CLASS I)	405.000	405.000		
			SF	0.000	0.00	
			15.00000	405.000		6,075.00
0740	614-00615	*STEEL SIGN POST (W 6X15)	32.000	32.000		
			LF	0.000	0.00	
			80.00000	32.000		2,560.00
0745	614-01512	*STEEL SIGN SUPPORT (2-INCH ROUND) (POST)	156.000	156.000		
			LF	0.000	0.00	
			22.00000	156.000		3,432.00
0750	614-01522	*STEEL SIGN SUPPORT (2-INCH ROUND) (SOCKET)	186.000	186.000		
			EACH	0.000	0.00	
			50.00000	186.000		9,300.00
0755	614-01575	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND NP-40) (POST)	197.000	197.000		
			LF	0.000	0.00	
			32.00000	197.000		6,304.00
0760	614-01578	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND NP-40) (SLIPBASE)	77.000	77.000		
			EACH	0.000	0.00	
			190.00000	77.000		14,630.00
0765	614-03002	CONCRETE FOOTING (TYPE 2)	2.000	2.000		
			EACH	0.000	0.00	
			1,300.00000	2.000		2,600.00
0770	614-10160	*SIGNAL HEAD BACKPLATES	34.000	34.000		
			EACH	0.000	0.00	
			300.00000	34.000		10,200.00
0770		MATERIAL ALLOWANCE TRAFFIC SIGNAL BACKPLATES		0.000		
			EACH	0.000	0.00	
			95.00000	0.000		0.00

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 18
 ESTIMATE RUN 06/18/2010
 11:49:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0775	614-70150	*PEDESTRIAN SIGNAL FACE (16) (COUNTDOWN)	8.000	8.000		
			EACH	0.000	0.00	
			925.00000	8.000		7,400.00
0775		MATERIAL ALLOWANCE PED SIGNAL FACE (16) (COUNTDOWN)		0.000		
			EACH	0.000	0.00	
			472.00000	0.000		0.00
0780	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	36.000	36.000		
			EACH	0.000	0.00	
			1,000.00000	36.000		36,000.00
0780		MATERIAL ALLOWANCE TRAFFIC SIGNAL FACE (12-12-12)		0.000		
			EACH	0.000	0.00	
			515.00000	0.000		0.00
0785	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	31.000	31.000		
			EACH	0.000	0.00	
			1,400.00000	31.000		43,400.00
0785		MATERIAL ALLOWANCE TRAFFIC SIGNAL FACE (12-12-12-12-12)		1.000		
			EACH	-1.000	-805.00	
			805.00000	0.000		0.00
0790	614-72860	*PEDESTRIAN PUSH BUTTON	8.000	8.000		
			EACH	0.000	0.00	
			300.00000	8.000		2,400.00
0790		MATERIAL ALLOWANCE PED PUSH BUTTON		0.000		
			EACH	0.000	0.00	
			90.00000	0.000		0.00
0795	614-72866	*FIRE PREEMPTION UNIT AND TIMER	3.000	3.000		
			EACH	0.000	0.00	
			3,800.00000	3.000		11,400.00
0800	614-72871	*LOOP DETECTOR WIRE (PREFAB) SPECIAL	14,681.000	14,681.000		
			LF	0.000	0.00	
			13.50000	14,681.000		198,193.50
0800		MATERIAL ALLOWANCE 2 1/2" CONDUIT FOR LOOP DETECTOR		-0.006		
			LF	0.000	0.00	
			1.64862	-0.006		-0.01

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0013

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0800		MATERIAL ALLOWANCE LOOP DETECTOR WIRE (PREFAB)		0.003		
			LF	0.000	0.00	
			3.12400	0.003		0.01
0805	614-73005	*PIEZO ELECTRIC TUBE, CLASS 2	4.000	0.000		
			EACH	4.000	12,800.00	
			3,200.00000	4.000		12,800.00
0810	614-75848	*TRAFFIC SIGNAL CONTROLLER AND CABINET (INSTALL ONLY)	1.000	1.000		
			EACH	0.000	0.00	
			11,500.00000	1.000		11,500.00
0815	614-81011	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1 MAST ARM) (INSTALL ONLY)	3.000	3.000		
			EACH	0.000	0.00	
			3,200.00000	3.000		9,600.00
0815		MATERIAL ALLOWANCE 9810 RADIO AND EQUIPMENT		0.000		
			EACH	0.000	0.00	
			2,190.00000	0.000		0.00
0820	614-81140	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-40 FOOT MAST ARM)	1.000	1.000		
			EACH	0.000	0.00	
			20,000.00000	1.000		20,000.00
0820		MATERIAL ALLOWANCE TRAFFIC SIGNAL LIGHT POLE STEEL 40 FT. MAST ARM		0.000		
			EACH	0.000	0.00	
			13,210.00000	0.000		0.00
0825	614-81145	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-45 FOOT MAST ARM)	1.000	1.000		
			EACH	0.000	0.00	
			19,500.00000	1.000		19,500.00
0825		MATERIAL ALLOWANCE TRAFFIC SIGNAL LIGHT POLE STEEL 45 FT. MAST ARM		0.000		
			EACH	0.000	0.00	
			13,213.00000	0.000		0.00
0830	614-81150	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-50 FOOT MAST ARM)	2.000	2.000		
			EACH	0.000	0.00	
			19,800.00000	2.000		39,600.00
0830		MATERIAL ALLOWANCE TRAFFIC SIGNAL LIGHT POLE STEEL 50 FT. MAST ARM		0.000		
			EACH	0.000	0.00	
			13,403.00000	0.000		0.00

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 20
 ESTIMATE RUN 06/18/2010
 11:49:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0835	614-81165	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-65 FOOT MAST ARM)	2.000	2.000		
			EACH	0.000	0.00	
			30,500.00000	2.000		61,000.00
0835		MATERIAL ALLOWANCE TRAFFIC SIGNAL LIGHT POLE STEEL 65 FT. MAST ARM		0.000		
			EACH	0.000	0.00	
			21,172.00000	0.000		0.00
0840	614-81170	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-70 FOOT MAST ARM)	1.000	1.000		
			EACH	0.000	0.00	
			34,500.00000	1.000		34,500.00
0840		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			24,801.00000	0.000		0.00
0845	614-81175	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-75 FOOT MAST ARM)	5.000	5.000		
			EACH	0.000	0.00	
			35,000.00000	5.000		175,000.00
0845		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			25,125.20000	0.000		0.00
0850	614-81300	*TRAFFIC SIGNAL-LIGHT POLE (INSTALL ONLY)	3.000	3.000		
			EACH	0.000	0.00	
			3,700.00000	3.000		11,100.00
0855	614-85001	*IMPACT ATTENUATOR	7.000	7.000		
			EACH	0.000	0.00	
			25,000.00000	7.000		175,000.00
0860	614-86245	*CONTROLLER (TYPE 170E)	3.000	3.000		
			EACH	0.000	0.00	
			11,900.00000	3.000		35,700.00
0860		MATERIAL ALLOWANCE CONTROLLER (TYPE 170E)		0.000		
			EACH	0.000	0.00	
			5,237.00000	0.000		0.00
0860		MATERIAL ALLOWANCE CONTROLLER (TYPE 170E)		0.000		
			EACH	0.000	0.00	
			8,305.00000	0.000		0.00

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 21
 ESTIMATE RUN 06/18/2010
 11:49:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0865	614-87100	*AUTOMATIC TRAFFIC RECORDING STATION	1.000	0.000		
			EACH	1.000	16,500.00	
			16,500.00000	1.000		16,500.00
0870	625-00000	*CONSTRUCTION SURVEYING	1.000	0.900		
			L S	0.100	16,500.00	
			165,000.00000	1.000		165,000.00
0875	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			800,000.00000	1.000		800,000.00
0880	626-01000	*PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			32,000.00000	1.000		32,000.00
0885	627-00005	*EPOXY PAVEMENT MARKING	0.000	0.000		
			GAL	0.000	0.00	
			520.00000	0.000		0.00
0890	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	1,822.150	1,822.150		
			GAL	0.000	0.00	
			26.00000	1,822.150		47,375.90
0895	627-01010	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I) (INLAID)	31,565.000	31,565.000		
			SF	0.000	0.00	
			8.75000	31,565.000		276,193.75
0900	627-30324	*PREFORMED PLASTIC PAVEMENT MARKING (WORD-SYMBOL) (TYPE I)	2,684.000	2,684.000		
			SF	0.000	0.00	
			15.75000	2,684.000		42,273.00
0905	627-30329	*PREFORMED PLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	2,308.000	2,308.000		
			SF	0.000	0.00	
			11.50000	2,308.000		26,542.00
0910	630-00000	*FLAGGING	11,235.500	11,235.500		
			HOURL	0.000	0.00	
			21.00000	11,235.500		235,945.50
0915	630-00007	*TRAFFIC CONTROL INSPECTION	111.500	111.500		
			DAY	0.000	0.00	
			150.00000	111.500		16,725.00

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 22
 ESTIMATE RUN 06/18/2010
 11:49:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0920	630-00012	*TRAFFIC CONTROL MANAGEMENT	298.000	298.000		
			DAY	0.000	0.00	
			600.00000	298.000		178,800.00
0925	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	7.000	6.300		
			EACH	0.700	371.00	
			530.00000	7.000		3,710.00
0930	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	121.000	108.900		
			EACH	12.100	907.50	
			75.00000	121.000		9,075.00
0935	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	128.000	115.200		
			EACH	12.800	960.00	
			75.00000	128.000		9,600.00
0940	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	216.500	194.850		
			SF	21.650	324.75	
			15.00000	216.500		3,247.50
0945	630-80355	*PORTABLE MESSAGE SIGN PANEL	3.000	2.700		
			EACH	0.300	4,800.00	
			16,000.00000	3.000		48,000.00
0950	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	4.000	3.600		
			EACH	0.400	640.00	
			1,600.00000	4.000		6,400.00
0955	630-80360	*DRUM CHANNELIZING DEVICE	463.000	416.700		
			EACH	46.300	2,731.70	
			59.00000	463.000		27,317.00
0960	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	30.000	27.000		
			EACH	3.000	240.00	
			80.00000	30.000		2,400.00
0965	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	20.000	18.000		
			EACH	2.000	160.00	
			80.00000	20.000		1,600.00
0970	630-80376	GUARDRAIL TYPE 7 (TEMPORARY)	720.000	648.000		
			LF	72.000	3,600.00	
			50.00000	720.000		36,000.00

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 23
 ESTIMATE RUN 06/18/2010
 11:49:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0975	630-80380	*TRAFFIC CONE	300.000	270.000		
			EACH	30.000	382.50	
			12.75000	300.000		3,825.00
0980	630-80510	*MOBILE PAVEMENT MARKING ZONE	1.000	1.000		
			L S	0.000	0.00	
			1,100.00000	1.000		1,100.00
0985	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	5.000	4.500		
			EACH	0.500	750.00	
			1,500.00000	5.000		7,500.00
0990	630-86810	*TRAFFIC SIGNAL (TEMPORARY)	3.000	3.000		
			EACH	0.000	0.00	
			35,000.00000	3.000		105,000.00
0995	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1000	700-70011	F/A PARTNERING	396.290	396.290		
			F A	0.000	0.00	
			1.00000	396.290		396.29
1005	700-70013	F/A CONCRETE PAVEMENT INCENTIVE (SMOOTHNESS)	-41,909.600	0.000		
			F A	-41,909.600	-41,909.60	
			1.00000	-41,909.600		-41,909.60
1010	700-70016	F/A FUEL COST ADJUSTMENT	-124,708.260	-125,718.070		
			F A	1,009.810	1,009.81	
			1.00000	-124,708.260		-124,708.26
1015	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1020	700-70023	F/A ON-THE-JOB TRAINEE	1,792.000	1,792.000		
			F A	0.000	0.00	
			1.00000	1,792.000		1,792.00
1025	700-70025	F/A QUALITY INCENTIVE PAYMENT	277,722.960	0.000		
			F A	277,722.960	277,722.96	
			1.00000	277,722.960		277,722.96

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 24
 ESTIMATE RUN 06/18/2010
 11:49:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1030	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1035	700-70034	F/A ENVIR MONITORING & MATERIALS MAN. PLAN	4,699.790	4,699.790		
			F A	0.000	0.00	
			1.00000	4,699.790		4,699.79
1040	700-70035	F/A ENVIRONMENTAL SURVEY	813.450	813.450		
			F A	0.000	0.00	
			1.00000	813.450		813.45
1045	700-70060	F/A ADJUST WATERLINES	102,581.770	102,581.770		
			F A	0.000	0.00	
			1.00000	102,581.770		102,581.77
1050	700-70060	F/A ADJUST ADJUST UTILITIES	37,521.200	18,932.680		
			F A	18,588.520	18,588.52	
			1.00000	37,521.200		37,521.20
1055	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	21,763.790	966.980		
			F A	20,796.810	20,796.81	
			1.00000	21,763.790		21,763.79
1060	700-70588	F/A TRANSPORTATION OF HAZARDOUS MATERIAL	3,208.370	700.000		
			F A	2,508.370	2,508.37	
			1.00000	3,208.370		3,208.37
1170	900-00022	ADDED ITEM (SQURE YARD)/ CO #2 WHITE TOPPING	88,206.280	102,875.280		
			SY	-14,669.000	-512,681.55	
			34.95000	88,206.280		3,082,809.49
1175	900-00004	ADDED ITEM (CUBIC YARD)/ CO #2 WHITE TOPPING	3,513.800	0.000		
			CY	3,513.800	333,811.00	
			95.00000	3,513.800		333,811.00
1180	202-00240	*REMOVAL OF ASPHALT MAT (PLANING) CO #2 WHITE TOPPING	105,642.000	105,642.000		
			SY	0.000	0.00	
			1.65000	105,642.000		174,309.30
1185	304-03006	AGGREGATE BASE COURSE (CLASS 3) (SPECIAL) CO #2 WHITE TOPPING	8,801.420	7,354.630		
			TON	1,446.790	23,510.34	
			16.25000	8,801.420		143,023.08

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 25
 ESTIMATE RUN 06/18/2010
 11:49:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1200	900-00006	ADDED ITEM (DOLLAR)/ CO # 3 OVERWEIGHT TRUCKS	-2,604.000	-2,424.000		
		DOL		-180.000	-180.00	
			1.00000	-2,604.000		-2,604.00
1210	627-00030	RAISED PAVEMENT MARKER (TEMPORARY) CO # 5 RAISED PAVEMENT MARKERS	600.000	600.000		
		EACH		0.000	0.00	
			3.58000	600.000		2,148.00
1215	900-00006	ADDED ITEM (DOLLAR)/ CO # 6 VIOLATION OF WORKING TIME	-1,050.000	-1,050.000		
		DOL		0.000	0.00	
			1.00000	-1,050.000		-1,050.00
1220	900-00006	ADDED ITEM (DOLLAR)/ CO # 7 PRICE REDUCTION	-20,579.210	-3,030.230		
		DOL		-17,548.980	-17,548.98	
			1.00000	-20,579.210		-20,579.21
1225	412-00870	CONCRETE PAVEMENT (8-1/2 INCH) (FAST TRACK) CO # 8 CONCRETE PAVEMENT (8.5 INCH) (FAST TRACK)	10,308.000	3,714.700		
		SY		6,593.300	347,466.91	
			52.70000	10,308.000		543,231.60
1230	900-00012	ADDED ITEM (FOOT)/ CO # 9 PRESSURE RELIEF JOINT	284.000	284.000		
		LF		0.000	0.00	
			110.00000	284.000		31,240.00
1235	605-00060	6 INCH PERFORATED PIPE UNDERDRAIN CO # 10 6 INCH PERF PIPE UNDERDRAIN	1,000.000	1,000.000		
		LF		0.000	0.00	
			16.50000	1,000.000		16,500.00
1240	614-84100	TRAFFIC SIGNAL PEDESTAL POLE ALUMINUM CO # 11 SH 3 PEDESTRIAN POLE	1.000	0.000		
		EACH		1.000	1,000.00	
			1,000.00000	1.000		1,000.00
1245	503-00018	DRILLED CAISSON (18 INCH) CO # 11 SH 3 PEDESTRIAN POLE	4.000	4.000		
		LF		0.000	0.00	
			225.00000	4.000		900.00
1250	613-10010	WIRING (SPECIAL) CO # 11 SH 3 PEDESTRIAN POLE	1.000	0.000		
		L S		1.000	3,400.00	
			3,400.00000	1.000		3,400.00
1260	900-00030	EROSION CONTROL LIQUIDATED DAMAGES	-17.000	-17.000		
		DAY		0.000	0.00	
			500.00000	-17.000		-8,500.00

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 26
 ESTIMATE RUN 06/18/2010
 11:49:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1265	208-00103	REMOVAL AND DISPOSAL OF SEDIMENT (LABOR)	20.000	20.000		
			HOURLY	0.000	0.00	
			50.00000	20.000		1,000.00
1271	208-00105	REMOVAL AND DISPOSAL OF SEDIMENT (EQUIPMENT) WATER QUALITY IMPLEMENTATION	10.500	10.500		
			HOURLY	0.000	0.00	
			160.00000	10.500		1,680.00
1275	900-00001	ADDED ITEM (ACRE)/ ADDED TEMP STABILIZATION INCLUDING TACKIFIER, HYDROMULCH	9.470	9.470		
			ACRE	0.000	0.00	
			1,595.00000	9.470		15,104.65
1285	900-00007	ADDED ITEM (EACH)/ ADDED ITEM MOBILIZATION FOR TEMP STABILIZATION	2.000	2.000		
			EACH	0.000	0.00	
			165.00000	2.000		330.00
1290	900-00010	ADDED ITEM (HOUR)/ ADDED ITEM ADDITIONAL SUPERVISOR	0.000	0.000		
			HOURLY	0.000	0.00	
			59.35000	0.000		0.00
1295	202-00700	REMOVAL OF LIGHT STANDARD CO # 15 REMOVAL OF LIGHT STANDARD	3.000	3.000		
			EACH	0.000	0.00	
			804.17000	3.000		2,412.51
1300	604-00550	INLET TYPE D (SPECIAL) CO # 17	1.000	1.000		
			EACH	0.000	0.00	
			5,900.00000	1.000		5,900.00
1305	627-02010	PREFORMED PLASTIC PAVEMENT MARKING (TYPE II) (INLAID) CO # 18 REPLACE PVMT MKG TYPE I INLAID WITH TYPE II INLAID	4,520.000	4,520.000		
			SF	0.000	0.00	
			11.56000	4,520.000		52,251.20
1310	900-00006	ADDED ITEM (DOLLAR)/ CO # 19 CONSTRUCTION SURVEYING	61,381.360	34,101.220		
			DOL	27,280.140	27,280.14	
			1.00000	61,381.360		61,381.36
1315	210-01200	RESET END ANCHORAGE CO # 20 RESET GUARDRAIL END ANCHOR	1.000	0.000		
			EACH	1.000	1,488.50	
			1,488.50000	1.000		1,488.50
1320	900-00007	ADDED ITEM (EACH)/ CO # 21 7 FOOT GUARDRAIL POSTS	200.000	200.000		
			EACH	0.000	0.00	
			2.00000	200.000		400.00

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 27
 ESTIMATE RUN 06/18/2010
 11:49:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1325	900-00014	ADDED ITEM (LUMP SUM)/ CO #22 - SW CORNER SANTA RITA CAISSON DRILLING	1.000	0.000		
			L S	1.000	10,515.35	
			10,515.35000	1.000		10,515.35
1326	900-00014	ADDED ITEM (LUMP SUM)/ CO #22 - SE CORNER SANTA RITA CAISSON DRILLING	1.000	0.000		
			L S	1.000	4,380.49	
			4,380.49000	1.000		4,380.49
1330	900-00006	ADDED ITEM (DOLLAR)/ CO # 23 EXTRA WORK IN SHALE	3,672.020	3,672.020		
			DOL	0.000	0.00	
			1.00000	3,672.020		3,672.02
1340	900-00014	ADDED ITEM (LUMP SUM)/ CO # 25 SIDEWALK DRAINAGE TRENCH	1.000	0.000		
			L S	1.000	2,232.57	
			2,232.57000	1.000		2,232.57
1350	900-00006	ADDED ITEM (DOLLAR)/ CO # 26 PURCHASE IMPACT ATTENUATOR	1.000	0.000		
			DOL	1.000	13,990.00	
			13,990.00000	1.000		13,990.00
1355	900-00006	ADDED ITEM (DOLLAR)/ CO #26 - DEDUCT COST OF WINTER PATCHING MIX	-665.960	0.000		
			DOL	-665.960	-665.96	
			1.00000	-665.960		-665.96
1360	900-00005	ADDED ITEM (DAY)/ CO # 27 LIQUIDATED DAMAGES	0.000	0.000		
			DAY	0.000	0.00	
			4,900.00000	0.000		0.00
1361	900-00006	ADDED ITEM (DOLLAR)/ CRG CONSTRUCTION INC. LIEN	0.000	0.000		
			DOL	-43,753.790	-43,753.79	
			1.00000	-43,753.790		-43,753.79
1362	900-00006	ADDED ITEM (DOLLAR)/ C & J GRAVEL PRODUCTS, INC LIEN	0.000	0.000		
			DOL	-64,270.330	-64,270.33	
			1.00000	-64,270.330		-64,270.33
1363	900-00006	ADDED ITEM (DOLLAR)/ SUBCONTRACTOR LIEN - BECHTOLT ENGINEERING INC.	0.000	0.000		
			DOL	-129,381.000	-129,381.00	
			1.00000	-129,381.000		-129,381.00
1364	900-00006	ADDED ITEM (DOLLAR)/ SUBCONTRACTOR LIEN - WESTERN STATES RECLAMATION, INC.	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 28
 ESTIMATE RUN 06/18/2010
 11:49:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1365	900-00006	ADDED ITEM (DOLLAR)/ SUBCONTRACTOR LIEN - OLDCASTLE SW GROUP DBA FOUR CORNERS MAT	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1370	900-00014	ADDED ITEM (LUMP SUM)/ CO #32 TYPE R INLET MODIFICATIONS - NEW GRATES	1.000	0.000		
			L S	1.000	10,970.20	
			10,970.20000	1.000		10,970.20
1375	900-00007	ADDED ITEM (EACH)/ CO #32 TYPE R INLET MODIFICATIONS - 24 INCH CMP CONNECTION	4.000	0.000		
			EACH	4.000	8,100.00	
			2,025.00000	4.000		8,100.00
			CAT 0200	CURRENT AMT	\$16,869,419.02	\$ 607,874.81
						\$16,632,013.89
CAT NO0300 STRUCTURES						
1070	202-00195	REMOVAL OF MEDIAN COVER	275.000	275.000		
			SY	0.000	0.00	
			4.75000	275.000		1,306.25
1075	202-00203	*REMOVAL OF CURB AND GUTTER	550.000	550.000		
			LF	0.000	0.00	
			5.50000	550.000		3,025.00
1080	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	2,640.000	2,640.000		
			SY	0.000	0.00	
			2.10000	2,640.000		5,544.00
1085	202-00425	*REMOVAL OF BRIDGE RAILING	619.000	619.000		
			LF	0.000	0.00	
			40.00000	619.000		24,760.00
1090	202-00450	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 1)	23.000	23.000		
			SY	0.000	0.00	
			450.00000	23.000		10,350.00
1095	202-05100	SANDBLASTING REINFORCING STEEL	0.000	0.000		
			SY	0.000	0.00	
			115.00000	0.000		0.00
1100	202-05150	SANDBLASTING	2,475.000	2,475.000		
			SF	0.000	0.00	
			2.20000	2,475.000		5,445.00

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 29
 ESTIMATE RUN 06/18/2010
 11:49:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURES							
1105	403-34721	*HOT MIX ASPHALT (GRADING SX) (75) (PG 58-28)	525.480	525.480			
			TON	0.000	0.00		
			120.00000	525.480		63,057.60	
1110	515-00120	*WATERPROOFING (MEMBRANE)	2,642.000	2,642.000			
			SY	0.000	0.00		
			12.00000	2,642.000		31,704.00	
1115	515-00410	CONCRETE SEALER (CALCIUM NITRITE)	0.000	0.000			
			SY	0.000	0.00		
			85.00000	0.000		0.00	
1120	518-01002	*BRIDGE EXPANSION DEVICE (0-2 INCH)	200.000	200.000			
			LF	0.000	0.00		
			160.00000	200.000		32,000.00	
1125	601-03540	CONCRETE CLASS DT (DECK TOPPING)	0.000	0.000			
			CY	0.000	0.00		
			3,200.00000	0.000		0.00	
1130	606-00720	GUARDRAIL TYPE 7 (STYLE CC)	270.000	270.000			
			LF	0.000	0.00		
			90.00000	270.000		24,300.00	
1135	606-10700	BRIDGE RAIL TYPE 7	295.000	295.000			
			LF	0.000	0.00		
			175.00000	295.000		51,625.00	
1140	606-11010	*BRIDGE RAIL TYPE 10R	322.000	322.000			
			LF	0.000	0.00		
			115.00000	322.000		37,030.00	
1145	700-70034	F/A BRIDGE DECK REPAIR	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1205	900-00014	ADDED ITEM (LUMP SUM)/ CO # 4 ASPHALT CORING ON BRIDGES	1.000	1.000			
			L S	0.000	0.00		
			61.60000	1.000		61.60	
			CAT 0300	CURRENT AMT \$	290,208.45 \$	0.00 \$	290,208.45

CONTID: C15504
 PCN: 15504-BID
 PROJECT: NH 1602-112

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 30
 ESTIMATE RUN 06/18/2010
 11:49:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING						
1150	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
1155	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00
1160	620-00020	SANITARY FACILITY	2.000	2.000		
			EACH	0.000	0.00	
			2,000.00000	2.000		4,000.00
1270	208-00105	REMOVAL AND DISPOSAL OF SEDIMENT (EQUIPMENT) DELETED -SEE LINE NUMBER 1271	0.000	0.000		
			HOUR	0.000	0.00	
			160.00000	0.000		0.00
			CAT 0400	CURRENT AMT \$	44,000.00 \$	0.00 \$ 44,000.00
PROJECT TOTAL			CURRENT AMT	\$17,203,627.47 \$	607,874.81 \$	\$16,966,222.34