

ESTIMATE SUMMARY

CONTID: C15562

ESTIMATE NO: 0006 PROG

SPEC YR: 2005

PCN: 15562-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 85.0 DAYS

TIME ALLOW:

85 WORK DAYS

I-25 Overlay,n/o Butte Cr Rd-N

PERCENT TIME: 100.00

ORIG TIME ALLOW:

75 WORK DAYS

PROJECT NO:

IM 0251-172

I-25 Overlay,n/o Butte Cr Rd-N

NAME OF ROAD:

25

PROJECT COUNTIES:

PUEBLO

HUERFANO

CONTRACTOR:

APC SOUTHERN CONSTRUCTION COMPANY, LLC

14802 W. 44th AVENUE

PAY PERIOD ENDING

12/04/2006

DATE TIME STARTED 04/18/2006

DATE LET

04/06/2006

DATE WORK BEGAN

DATE AWARDED

04/11/2006

DATE TIME STOPPED 11/27/2006

DATE CONTRACT EXECUTED

04/17/2006

DATE ACCEPTED 11/27/2006

GOLDEN

CO 80403 303 279-6611

DATE NOTICE TO PROCEED

04/18/2006

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 6,129,319.61 PARTICIPATING	\$ 6,003,849.36	\$ 71,529.51
AWARD PROJECT AMT:	\$ 5,730,737.98 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	97.95% TOTAL EARNINGS	6,003,849.36	71,529.51
FUNDS AVAILABLE:	\$ 125,470.25 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	6,003,849.36	71,529.51
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-6,000.00	80,254.80
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	5,997,849.36	151,784.31
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	5,997,849.36	151,784.31
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 151,784.31

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15562
 PCN: 15562-BID
 PROJECT: IM 0251-172

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

ESTIMATE RUN 12/04/2006

09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0005	202-00090	*REMOVAL OF DELINEATOR	38.000	38.000		
			EACH	0.000	0.00	
			7.40000	38.000		281.20
0010	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	515,976.000	515,976.000		
			SY	0.000	0.00	
			1.35000	515,976.000		696,567.60
0015	203-01500	BLADING	233.000	233.000		
			HOUR	0.000	0.00	
			119.00000	233.000		27,727.00
0020	203-01510	BACKHOE	24.000	24.000		
			HOUR	0.000	0.00	
			92.00000	24.000		2,208.00
0025	203-01594	COMBINATION LOADER	0.000	0.000		
			HOUR	0.000	0.00	
			108.00000	0.000		0.00
0030	207-00205	TOPSOIL	1,230.000	1,230.000		
			CY	0.000	0.00	
			18.50000	1,230.000		22,755.00
0035	208-00007	*EROSION LOG (8 INCH)	620.000	620.000		
			LF	0.000	0.00	
			7.50000	620.000		4,650.00
0040	208-00045	*CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			1,260.00000	1.000		1,260.00
0045	210-00810	*RESET GROUND SIGN	5.000	5.000		
			EACH	0.000	0.00	
			305.00000	5.000		1,525.00
0050	210-04030	*MODIFY GUARDRAIL	6,550.250	6,550.250		
			LF	0.000	0.00	
			3.15000	6,550.250		20,633.29
0055	212-00006	*SEEDING (NATIVE)	3.860	3.860		
			ACRE	0.000	0.00	
			735.00000	3.860		2,837.10

CONTID: C15562
 PCN: 15562-BID
 PROJECT: IM 0251-172

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 12/04/2006
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	213-00002	*MULCHING (WEED FREE HAY)	3.860	3.860		
			ACRE	0.000	0.00	
			893.00000	3.860		3,446.98
0065	213-00061	*MULCH TACKIFIER	772.000	772.000		
			LB	0.000	0.00	
			3.20000	772.000		2,470.40
0070	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	684.770	684.770		
			TON	0.000	0.00	
			86.50000	684.770		59,232.61
0075	403-34841	HOT MIX ASPHALT (GRADING SX) (100) (PG 64-22)	0.000	0.000		
			TON	0.000	0.00	
			45.00000	0.000		0.00
0080	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	75,675.000	75,675.000		
			GAL	-37,837.000	-122,970.25	
			3.25000	37,838.000		122,973.50
0085	612-00001	*DELINEATOR (TYPE I)	38.000	38.000		
			EACH	0.000	0.00	
			24.00000	38.000		912.00
0090	612-00003	*DELINEATOR (TYPE III)	6.000	6.000		
			EACH	0.000	0.00	
			26.00000	6.000		156.00
0095	614-80385	*RUMBLE STRIP	160,788.000	160,788.000		
			LF	0.000	0.00	
			0.15000	160,788.000		24,118.20
0100	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			182,000.00000	1.000		182,000.00
0105	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			5,400.00000	1.000		5,400.00
0110	627-00005	*EPOXY PAVEMENT MARKING	843.000	843.000		
			GAL	0.000	0.00	
			61.90000	843.000		52,181.70

CONTID: C15562
 PCN: 15562-BID
 PROJECT: IM 0251-172

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 12/04/2006
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	627-01001	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	0.000	0.000		
			SF	0.000	0.00	
			9.20000	0.000		0.00
0120	630-00000	*FLAGGING	1,655.000	1,554.000		
			HOUR	101.000	2,979.50	
			29.50000	1,655.000		48,822.50
0125	630-00007	*TRAFFIC CONTROL INSPECTION	37.000	37.000		
			DAY	0.000	0.00	
			73.50000	37.000		2,719.50
0130	630-00012	*TRAFFIC CONTROL MANAGEMENT	88.000	77.000		
			DAY	11.000	6,352.50	
			577.50000	88.000		50,820.00
0135	630-80002	*FLASHING BEACON (SOLAR)	8.000	7.200		
			EACH	0.800	168.00	
			210.00000	8.000		1,680.00
0140	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	43.000	38.700		
			EACH	4.300	180.60	
			42.00000	43.000		1,806.00
0145	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	24.000	21.600		
			EACH	2.400	113.40	
			47.25000	24.000		1,134.00
0155	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	3.000	2.700		
			EACH	0.300	157.50	
			525.00000	3.000		1,575.00
0160	630-80360	*DRUM CHANNELIZING DEVICE	86.000	77.400		
			EACH	8.600	361.20	
			42.00000	86.000		3,612.00
0165	630-80370	*CONCRETE BARRIER (TEMPORARY)	940.000	846.000		
			LF	94.000	3,572.00	
			38.00000	940.000		35,720.00
0170	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15562
 PCN: 15562-BID
 PROJECT: IM 0251-172

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 12/04/2006
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0175	700-70011	F/A PARTNERING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0180	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	89,176.580	89,176.580		
			F A	0.000	0.00	
			1.00000	89,176.580		89,176.58
0185	700-70016	F/A FUEL COST ADJUSTMENT	167.470	167.470		
			F A	0.000	0.00	
			1.00000	167.470		167.47
0190	700-70021	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0195	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0200	700-70025	F/A QUALITY INCENTIVE PAYMENT	-55,476.820	-55,476.820		
			F A	0.000	0.00	
			1.00000	-55,476.820		-55,476.82
0205	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0210	700-70034	F/A INTERIM HMA SURFACE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0215	700-70380	F/A EROSION CONTROL	5,400.000	0.000		
			F A	5,400.000	5,400.00	
			1.00000	5,400.000		5,400.00
0345	900-00014	ADDED ITEM (LUMP SUM)/ TICKET COLLECTION	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
0350	900-00006	ADDED ITEM (DOLLAR)/ DSL CONNECTION FOR CDOT COMPUTERS	1,345.500	1,345.500		
			DOL	0.000	0.00	
			1.00000	1,345.500		1,345.50

CONTID: C15562
 PCN: 15562-BID
 PROJECT: IM 0251-172

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 12/04/2006
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0355	630-80380	TRAFFIC CONE	510.000 EACH	459.000 51.000	550.80	5,508.00	
			10.80000	510.000			
0360	630-85006	IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY)	1.000 EACH	0.900 0.100	648.00	6,480.00	
			6,480.00000	1.000			
0365	627-01003	PREFORMED PLASTIC PAVEMENT MARKING (TYPE A) (INLAID)	9,662.000 SF	9,662.000 0.000	0.00	99,325.36	
			10.28000	9,662.000			
0370	900-00006	ADDED ITEM (DOLLAR)/ CMO #5, LINE #1 - LOTTMAN PRICE ADJUSTMENT	-67,726.370 DOL	-67,726.370 0.000	0.00	-67,726.37	
			1.00000	-67,726.370			
0375	403-34841	HOT MIX ASPHALT (GRADING SX) (100) (PG 64-22) INCLUDES ADD'L COST TO LAY LEVELING COURSE	86,900.490 TON	86,900.490 0.000	0.00	4,026,099.70	
			46.33000	86,900.490			
0380	202-04002	CLEAN CULVERT LINE ITEM #1, MCR	3.000 EACH	3.000 0.000	0.00	2,625.00	
			875.00000	3.000			
0385	603-10300	30 INCH CORRUGATED STEEL PIPE LINE #2, MCR	6.000 LF	6.000 0.000	0.00	360.00	
			60.00000	6.000			
0390	900-00014	ADDED ITEM (LUMP SUM)/ CMO #8, SHOULDERING	1.000 L S	0.000 1.000	173,675.76	173,675.76	
			173,675.76000	1.000			
			CAT 0200	CURRENT AMT \$	5,801,155.01 \$	71,189.01 \$	5,678,184.76
CAT NO0201 ROADWAY SAFETY ITEMS							
0220	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	1,980.000 LF	1,930.000 50.000	187.50	7,425.00	
			3.75000	1,980.000			
0225	202-01300	*REMOVAL OF END ANCHORAGE	18.000 EACH	17.000 1.000	153.00	2,754.00	
			153.00000	18.000			

CONTID: C15562
 PCN: 15562-BID
 PROJECT: IM 0251-172

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7
 ESTIMATE RUN 12/04/2006
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0201 ROADWAY SAFETY ITEMS							
0230	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	5,280.000 CY	5,280.000 0.000	0.00	82,896.00	
			15.70000	5,280.000			
0235	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	2,675.000 LF	2,675.000 0.000	0.00	39,322.50	
			14.70000	2,675.000			
0240	606-01340	*END ANCHORAGE TYPE 3D	2.000 EACH	2.000 0.000	0.00	1,314.00	
			657.00000	2.000			
0245	606-01370	*TRANSITION TYPE 3G	4.000 EACH	4.000 0.000	0.00	4,400.00	
			1,100.00000	4.000			
0250	606-01380	*TRANSITION TYPE 3H	2.000 EACH	2.000 0.000	0.00	1,330.00	
			665.00000	2.000			
0255	606-01460	*MEDIAN TERMINAL	6.000 EACH	6.000 0.000	0.00	23,298.00	
			3,883.00000	6.000			
0260	606-02005	*END ANCHORAGE (FLARED)	4.000 EACH	4.000 0.000	0.00	5,840.00	
			1,460.00000	4.000			
0265	625-00000	*CONSTRUCTION SURVEYING	1.000 L S	0.750 0.000	0.00	7,500.00	
			10,000.00000	0.750			
			CAT 0201	CURRENT AMT \$	178,579.50 \$	340.50 \$	176,079.50
CAT NO0300 STRUCTURES							
0270	202-00009	TREE TRIMMING	1.000 L S	1.000 0.000	0.00	2,160.00	
			2,160.00000	1.000			
0275	202-00201	*REMOVAL OF CURB	86.000 LF	86.000 0.000	0.00	1,634.00	
			19.00000	86.000			

CONTID: C15562
 PCN: 15562-BID
 PROJECT: IM 0251-172

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8
 ESTIMATE RUN 12/04/2006
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURES							
0280	202-00504	*REMOVAL OF EXPANSION DEVICE	136.000	136.000			
			LF	0.000	0.00		
			79.00000	136.000		10,744.00	
0285	206-00100	*STRUCTURE BACKFILL (CLASS 1)	33.000	33.000			
			CY	0.000	0.00		
			168.00000	33.000		5,544.00	
0290	515-00120	*WATERPROOFING (MEMBRANE)	636.000	636.000			
			SY	0.000	0.00		
			21.00000	636.000		13,356.00	
0295	518-01002	*BRIDGE EXPANSION DEVICE (0-2 INCH)	136.000	136.000			
			LF	0.000	0.00		
			121.00000	136.000		16,456.00	
0300	518-03000	*SAWING AND SEALING BRIDGE JOINT	341.000	341.000			
			LF	0.000	0.00		
			6.30000	341.000		2,148.30	
0305	601-03040	*CONCRETE CLASS D (BRIDGE)	11.000	11.000			
			CY	0.000	0.00		
			1,210.00000	11.000		13,310.00	
0310	601-06150	*CONCRETE (PATCHING)	118.000	118.000			
			SF	0.000	0.00		
			90.00000	118.000		10,620.00	
0315	602-00020	*REINFORCING STEEL (EPOXY COATED)	950.000	950.000			
			LB	0.000	0.00		
			5.00000	950.000		4,750.00	
			CAT 0300	CURRENT AMT \$	80,722.30 \$	0.00 \$	80,722.30
CAT NO0301 STRUCTURE SAFETY ITEMS							
0320	202-00425	*REMOVAL OF BRIDGE RAILING	172.000	172.000			
			LF	0.000	0.00		
			9.90000	172.000		1,702.80	
0325	606-11010	*BRIDGE RAIL TYPE 10R	344.000	344.000			
			LF	0.000	0.00		
			95.00000	344.000		32,680.00	
			CAT 0301	CURRENT AMT \$	34,382.80 \$	0.00 \$	34,382.80

CONTID: C15562
 PCN: 15562-BID
 PROJECT: IM 0251-172

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 9
 ESTIMATE RUN 12/04/2006
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0330	620-00002	FIELD OFFICE (CLASS 2)	1.000 EACH 15,120.00000	1.000 0.000 1.000	0.00	15,120.00
0335	620-00012	FIELD LABORATORY (CLASS 2)	1.000 EACH 15,120.00000	1.000 0.000 1.000	0.00	15,120.00
0340	620-00020	SANITARY FACILITY	1.000 EACH 4,240.00000	1.000 0.000 1.000	0.00	4,240.00
			CAT 0400 CURRENT AMT \$	34,480.00 \$	0.00 \$	34,480.00
			PROJECT TOTAL CURRENT AMT \$	6,129,319.61 \$	71,529.51 \$	6,003,849.36