

ESTIMATE SUMMARY

11:13:12

CONTID: C15564S

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 15564S-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 10.0 DAYS

TIME ALLOW:

630 WORK DAYS

I-70 JOINT REPAIRS PHASE 2

PERCENT TIME: 1.59

ORIG TIME ALLOW:

630 WORK DAYS

PROJECT NO:

CR 600-275

I-70 JOINT REPAIRS PHASE 2

NAME OF ROAD:

I-70

PROJECT COUNTIES:

DENVER

CONTRACTOR:

AMERICAN CIVIL CONSTRUCTORS INC AND SUBSIDIARY

PAY PERIOD ENDING

09/25/2008

DATE TIME STARTED 09/14/2008

225 UNION BLVD. SUITE 500

DATE LET

07/10/2008

DATE WORK BEGAN

DATE AWARDED

07/29/2008

DATE TIME STOPPED

DATE CONTRACT EXECUTED

08/21/2008

DATE ACCEPTED

LAKEWOOD

CO 80228

303-795-2582

DATE NOTICE TO PROCEED

09/14/2008

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 23,218,521.00 PARTICIPATING	\$ 91,000.00	\$ 91,000.00
AWARD PROJECT AMT:	\$ 21,624,300.00 NON-PARTICIPATING	60,237.50	60,237.50
PERCENT COMPLETE:	0.65% TOTAL EARNINGS	151,237.50	151,237.50
FUNDS AVAILABLE:	\$ 23,067,283.50 STOCKPILED MATERIALS	65,713.86	65,713.86
	GROSS EARNINGS	216,951.36	216,951.36
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-4,537.13	-4,537.13
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	212,414.23	212,414.23
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	212,414.23	212,414.23
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 212,414.23

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15564S
 PCN: 15564S-BID
 PROJECT: CR 600-275

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 10/08/2008

11:13:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00210	REMOVAL OF CONCRETE PAVEMENT DRIVEWAY AT EAST SIDE OF BRIGHTON BLVD.	35.000 SY 125.00000	0.000 0.000 0.000	0.00 0.00	0.00
0010	202-00250	*REMOVAL OF PAVEMENT MARKING	1,000.000 SF 7.00000	0.000 0.000 0.000	0.00 0.00	0.00
0015	202-00810	*REMOVAL OF GROUND SIGN	13.000 EACH 192.00000	0.000 0.000 0.000	0.00 0.00	0.00
0020	202-01000	REMOVAL OF FENCE	245.000 LF 11.00000	0.000 0.000 0.000	0.00 0.00	0.00
0025	202-01130	*REMOVAL OF GUARDRAIL TYPE 3 ROADWAY GUARDRAIL (RAMPS)	666.000 LF 4.25000	0.000 0.000 0.000	0.00 0.00	0.00
0030	208-00045	CONCRETE WASHOUT STRUCTURE	4.000 EACH 1,270.00000	0.000 0.000 0.000	0.00 0.00	0.00
0035	208-00050	STORM DRAIN INLET PROTECTION	50.000 EACH 435.00000	0.000 0.000 0.000	0.00 0.00	0.00
0040	208-00051	STORM DRAIN INLET PROTECTION (TYPE 1)	180.000 LF 23.00000	0.000 70.000 70.000	1,610.00	1,610.00
0045	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000 L S 8,280.00000	0.000 0.000 0.000	0.00	0.00
0050	208-00205	EROSION CONTROL SUPERVISOR	320.000 HOUR 75.00000	0.000 0.000 0.000	0.00	0.00
0055	210-01011	RESET GATE	1.000 EACH 1,260.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C15564S
 PCN: 15564S-BID
 PROJECT: CR 600-275

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 10/08/2008
 11:13:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	210-01050	RESET CHAIN LINK FENCE	80.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00
0065	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	484.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
0070	606-01370	*TRANSITION TYPE 3G	8.000	0.000		
			EACH	0.000	0.00	
			1,750.00000	0.000		0.00
0075	606-01380	*TRANSITION TYPE 3H	8.000	0.000		
			EACH	0.000	0.00	
			830.00000	0.000		0.00
0080	607-11525	*FENCE (PLASTIC)	1,000.000	0.000		
			LF	0.000	0.00	
			5.92000	0.000		0.00
0085	607-11581	FENCE (TEMPORARY) (SPECIAL)	121.000	0.000		
			LF	0.000	0.00	
			46.00000	0.000		0.00
0090	607-52900	LINE POST (CHAIN LINK)	29.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0095	607-52905	END POST (CHAIN LINK)	3.000	0.000		
			EACH	0.000	0.00	
			280.00000	0.000		0.00
0100	607-52910	CORNER AND LINE BRACE POST (CHAIN LINK)	2.000	0.000		
			EACH	0.000	0.00	
			380.00000	0.000		0.00
0105	607-53172	FENCE CHAIN LINK (72 INCH)	319.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0110	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	37.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00

CONTID: C15564S
 PCN: 15564S-BID
 PROJECT: CR 600-275

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 10/08/2008
 11:13:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	614-00011	*SIGN PANEL (CLASS I)	35.000	0.000		
			SF	0.000	0.00	
			26.00000	0.000		0.00
0120	614-00012	*SIGN PANEL (CLASS II)	324.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
0125	614-01582	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND) (POST AND SLIPBASE)	162.000	0.000		
			LF	0.000	0.00	
			74.00000	0.000		0.00
0130	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			,530,000.00000	0.000		0.00
0135	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.000	0.00	
			28,000.00000	0.000		0.00
0140	627-00005	*EPOXY PAVEMENT MARKING	254.000	0.000		
			GAL	0.000	0.00	
			180.00000	0.000		0.00
0145	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	127.000	0.000		
			GAL	0.000	0.00	
			99.00000	0.000		0.00
0150	630-00000	*FLAGGING	4,000.000	0.000		
			HOUR	0.000	0.00	
			30.00000	0.000		0.00
0155	630-00003	*UNIFORMED TRAFFIC CONTROL	6,000.000	0.000		
			HOUR	17.000	1,615.00	
			95.00000	17.000		1,615.00
0160	630-00007	*TRAFFIC CONTROL INSPECTION	200.000	0.000		
			DAY	2.000	640.00	
			320.00000	2.000		640.00
0165	630-00012	*TRAFFIC CONTROL MANAGEMENT	630.000	0.000		
			DAY	2.000	1,840.00	
			920.00000	2.000		1,840.00

CONTID: C15564S
 PCN: 15564S-BID
 PROJECT: CR 600-275

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 10/08/2008
 11:13:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	630-00020	*TRAFFIC CONTROL VEHICLE	1,000.000	0.000		
			DAY	1.500	48.00	
			32.00000	1.500		48.00
0175	630-80001	*FLASHING BEACON (PORTABLE)	4.000	0.000		
			EACH	2.000	2,550.00	
			1,275.00000	2.000		2,550.00
0180	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	4.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0185	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	10.000	0.000		
			EACH	0.000	0.00	
			510.00000	0.000		0.00
0190	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	263.000	0.000		
			EACH	13.000	1,625.00	
			125.00000	13.000		1,625.00
0195	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	56.000	0.000		
			EACH	14.500	1,812.50	
			125.00000	14.500		1,812.50
0200	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	10.000	0.000		
			EACH	5.000	625.00	
			125.00000	5.000		625.00
0205	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	10.000	0.000		
			SF	0.000	0.00	
			32.00000	0.000		0.00
0210	630-80355	*PORTABLE MESSAGE SIGN PANEL	6.000	0.000		
			EACH	2.000	24,000.00	
			12,000.00000	2.000		24,000.00
0215	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	8.000	0.000		
			EACH	1.000	1,275.00	
			1,275.00000	1.000		1,275.00
0220	630-80360	*DRUM CHANNELIZING DEVICE	150.000	0.000		
			EACH	3.000	135.00	
			45.00000	3.000		135.00

CONTID: C15564S
 PCN: 15564S-BID
 PROJECT: CR 600-275

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 10/08/2008
 11:13:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	630-80370	*CONCRETE BARRIER (TEMPORARY)	7,000.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0230	630-80380	*TRAFFIC CONE	500.000	0.000		
			EACH	150.000	2,250.00	
			15.00000	150.000		2,250.00
0235	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	6.000	0.000		
			EACH	0.000	0.00	
			7,600.00000	0.000		0.00
0240	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	2.000	0.000		
			EACH	0.500	12,500.00	
			25,000.00000	0.500		12,500.00
0245	700-70010	F/A MINOR CONTRACT REVISIONS	1,000,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0250	700-70011	F/A PARTNERING	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0255	700-70014	F/A INCENTIVE HMA (GRADING SX) (100) (PG 76-28)	46,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0260	700-70016	F/A FUEL COST ADJUSTMENT	65,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0265	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	30,440.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0270	700-70019	F/A ASPHALT CEMENT COST ADJUSTMENT	240,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0275	700-70022	F/A OJT COLORADO TRAINING PROGRAM	5,250.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15564S
 PCN: 15564S-BID
 PROJECT: CR 600-275

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 10/08/2008
 11:13:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	700-70023	F/A ON-THE-JOB TRAINEE	9,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0285	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0290	700-70034	F/A REMOVE & INSTALL RR SIGNALIZATION	15,781.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0295	700-70040	F/A RAILROAD UPRR DESIGN REVIEW OF PLANS	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0300	700-70042	F/A RAILROAD FLAGGING	70,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0305	700-70060	F/A ADJUST UTILITIES	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0310	700-70081	F/A PROVIDE NOISE MITIGATION	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0315	700-70380	F/A EROSION CONTROL	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0320	700-70495	F/A ASBESTOS ABATEMENT WORK	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0325	700-70588	F/A TRANSPORTATION OF HAZARDOUS MATERIAL	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0330	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	4,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15564S
 PCN: 15564S-BID
 PROJECT: CR 600-275

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/08/2008

ESTIMATE NO: 0001

11:13:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	700-70591	F/A HEALTH AND SAFETY OFFICER	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	5,542,554.50 \$	52,525.50 \$
CAT NO0300 STRUCTURES						
0340	202-00226	REMOVAL OF ASPHALT MAT (SPECIAL)	2,408.000	0.000		
			SY	0.000	0.00	
			34.00000	0.000		0.00
0345	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	72,017.000	0.000		
			SY	0.000	0.00	
			6.50000	0.000		0.00
0350	202-00246	REMOVAL OF ASPHALT MAT (PLANING) (SPECIAL)	1,050.000	0.000		
			SY	0.000	0.00	
			49.00000	0.000		0.00
0355	202-00453	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 2) BRIDGE DECK	1,050.000	0.000		
			SY	0.000	0.00	
			196.00000	0.000		0.00
0360	202-00460	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 3) BRIDGE DECK	53.000	0.000		
			SY	0.000	0.00	
			475.00000	0.000		0.00
0365	202-00480	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (SPECIAL)	3,793.000	0.000		
			SY	0.000	0.00	
			75.00000	0.000		0.00
0370	202-00503	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1,258.000	0.000		
			SY	0.000	0.00	
			1,740.00000	0.000		0.00
0375	202-00504	REMOVAL OF EXPANSION DEVICE	630.000	0.000		
			LF	0.000	0.00	
			325.00000	0.000		0.00
0380	202-00895	*REMOVAL OF IMPACT ATTENUATOR	3.000	0.000		
			EACH	0.000	0.00	
			1,910.00000	0.000		0.00

CONTID: C15564S
 PCN: 15564S-BID
 PROJECT: CR 600-275

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 10/08/2008
 11:13:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0385	202-01130	*REMOVAL OF GUARDRAIL TYPE 3 MEDIAN RAIL BRIDGE STRUCTURE	11,318.000 LF	0.000 0.000	0.00	0.00
			8.00000	0.000		0.00
0390	210-01300	*RESET IMPACT ATTENUATOR	6.000 EACH	0.000 0.000	0.00	0.00
			2,550.00000	0.000		0.00
0395	211-00100	DRILLING HOLE	1,922.000 LF	0.000 0.000	0.00	0.00
			62.00000	0.000		0.00
0400	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	2,395.000 TON	0.000 0.000	0.00	0.00
			175.00000	0.000		0.00
0405	403-34741	*HOT MIX ASPHALT (GRADING SX) (75) (PG 64-22)	12,749.000 TON	0.000 0.000	0.00	0.00
			92.00000	0.000		0.00
0410	403-34871	*HOT MIX ASPHALT (GRADING SX) (100) (PG 76-28)	8,937.000 TON	0.000 0.000	0.00	0.00
			100.00000	0.000		0.00
0415	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	10,708.000 GAL	0.000 0.000	0.00	0.00
			2.50000	0.000		0.00
0420	509-00010	STRUCTURAL STEEL (SPECIAL)	67,830.000 LB	0.000 0.000	0.00	0.00
			2.60000	0.000		0.00
0425	509-08100	PROVIDE TEMPORARY SUPPORT	1.000 L S	0.000 0.000	0.00	0.00
			,360,000.00000	0.000		0.00
0430	509-08120	TEMPORARY BRIDGE DECK	6,510.000 SF	0.000 0.000	0.00	0.00
			122.00000	0.000		0.00
0435	512-00101	BEARING DEVICE (TYPE I)	123.000 EACH	0.000 0.000	0.00	0.00
			750.00000	0.000		0.00

CONTID: C15564S
 PCN: 15564S-BID
 PROJECT: CR 600-275

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 10/08/2008
 11:13:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0440	513-00690	BRIDGE DRAIN (SPECIAL)	74.000	0.000		
			EACH	1.600	7,712.00	
			4,820.00000	1.600		7,712.00
0440		MATERIAL ALLOWANCE 10" DRAIN PIPE AND FITTINGS		0.000		
			EACH	72.400	65,713.86	
			907.65000	72.400		65,713.86
0445	515-00120	WATERPROOFING (MEMBRANE)	5,813.000	0.000		
			SY	0.000	0.00	
			19.00000	0.000		0.00
0450	515-00400	CONCRETE SEALER	7,912.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0455	515-00410	CONCRETE SEALER (CALCIUM NITRITE)	4,662.000	0.000		
			SY	0.000	0.00	
			13.00000	0.000		0.00
0460	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	1,225.000	0.000		
			LF	0.000	0.00	
			345.00000	0.000		0.00
0465	518-02010	ELASTOMERIC CONCRETE END DAM	4.000	0.000		
			CF	0.000	0.00	
			1,650.00000	0.000		0.00
0470	519-01000	EPOXY RESIN (INJECTION)	200.000	0.000		
			LF	0.000	0.00	
			95.00000	0.000		0.00
0475	601-03040	CONCRETE CLASS D (BRIDGE)	945.000	0.000		
			CY	0.000	0.00	
			1,150.00000	0.000		0.00
0480	601-03041	CONCRETE CLASS D (BRIDGE) (SPECIAL)	818.000	0.000		
			CY	0.000	0.00	
			1,430.00000	0.000		0.00
0485	601-06100	CONCRETE (PATCHING) (BRIDGE DECK REPAIR)	117.000	0.000		
			CY	0.000	0.00	
			2,140.00000	0.000		0.00

CONTID: C15564S
 PCN: 15564S-BID
 PROJECT: CR 600-275

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 10/08/2008
 11:13:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0490	601-06150	CONCRETE (PATCHING)	5,000.000	0.000		
			SF	0.000	0.00	
			35.00000	0.000		0.00
0495	602-00000	REINFORCING STEEL	463,795.000	0.000		
			LB	0.000	0.00	
			1.60000	0.000		0.00
0500	602-00020	REINFORCING STEEL (EPOXY COATED)	62,680.000	0.000		
			LB	0.000	0.00	
			1.75000	0.000		0.00
0505	602-00060	REINFORCING STEEL SPLICE	2,590.000	0.000		
			EACH	0.000	0.00	
			298.00000	0.000		0.00
0510	602-00070	REINF (FIBER REINFORCEMENT) (SURFACE)	43.000	0.000		
			MKFT	0.000	0.00	
			2,100.00000	0.000		0.00
0515	606-10705	BRIDGE RAIL TYPE 7 (SPECIAL)	5,721.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0520	606-11010	*BRIDGE RAIL TYPE 10R	14,611.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
0525	607-53220	FENCE CHAIN LINK (120 INCH) OVER UPRR & BNSF	615.000	0.000		
			LF	0.000	0.00	
			235.00000	0.000		0.00
0530	614-85001	*IMPACT ATTENUATOR	3.000	0.000		
			EACH	0.000	0.00	
			28,000.00000	0.000		0.00
0570	900-00021	ADDED ITEM (SQUARE FOOT)/ CONCRETE SCALING	0.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$	17,363,656.50 \$	73,425.86 \$
						73,425.86

CONTID: C15564S
 PCN: 15564S-BID
 PROJECT: CR 600-275

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 10/08/2008
 11:13:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 UPRR BRIDGE E-17-Z						
0535	202-00503	REMOVAL OF PORTIONS OF PRESENT STRUCTURE UPRR BRIDGE E-17-Z	50.000 SY 3,140.00000	0.000 0.000 0.000	0.00 0.00	0.00
0540	515-00400	CONCRETE SEALER	620.000 SY 10.00000	0.000 0.000 0.000	0.00 0.00	0.00
0545	601-06150	CONCRETE (PATCHING) UPRR BRIDGE E-17-Z	450.000 SF 115.00000	0.000 0.000 0.000	0.00 0.00	0.00
0550	602-00000	REINFORCING STEEL UPRR BRIDGE E-17-Z	680.000 LB 2.00000	0.000 0.000 0.000	0.00 0.00	0.00
			CAT 0301	CURRENT AMT \$	216,310.00 \$	0.00 \$ 0.00
CAT NO0400 CONSTRUCTION ENGINEERING						
0555	620-00002	FIELD OFFICE (CLASS 2)	1.000 EACH 43,000.00000	0.000 1.000 1.000	43,000.00	43,000.00
0560	620-00012	FIELD LABORATORY (CLASS 2)	1.000 EACH 43,000.00000	0.000 1.000 1.000	43,000.00	43,000.00
0565	620-00020	SANITARY FACILITY	2.000 EACH 5,000.00000	0.000 1.000 1.000	5,000.00	5,000.00
			CAT 0400	CURRENT AMT \$	96,000.00 \$	91,000.00 \$ 91,000.00
PROJECT TOTAL			CURRENT AMT \$	23,218,521.00 \$	216,951.36 \$	216,951.36