

ESTIMATE SUMMARY

11:56:51

CONTID: C15568

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 15568-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 12.0 DAYS

TIME ALLOW:

100 WORK DAYS

Intersection Imp in Canon City

PERCENT TIME: 12.00

ORIG TIME ALLOW:

100 WORK DAYS

PROJECT NO:

NH 0503-064

Intersection Imp in Canon City

NAME OF ROAD:

050A

PROJECT COUNTIES:

FREMONT, REGION 2

CONTRACTOR:

A & S CONSTRUCTION CO. AND AFFILIATED COMPANIES

PAY PERIOD ENDING

07/03/2008

DATE TIME STARTED 06/16/2008

P.O. BOX 566

DATE LET

04/17/2008

DATE WORK BEGAN 06/16/2008

DATE AWARDED

05/06/2008

DATE TIME STOPPED

DATE CONTRACT EXECUTED

05/13/2008

DATE ACCEPTED

CANON CITY

CO 81215-05 719-275-4555

DATE NOTICE TO PROCEED

06/16/2008

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 2,316,764.90 PARTICIPATING	\$ 321,441.60	\$ 321,441.60
AWARD PROJECT AMT:	\$ 2,237,574.90 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	13.87% TOTAL EARNINGS	321,441.60	321,441.60
FUNDS AVAILABLE:	\$ 1,995,323.30 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	321,441.60	321,441.60
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-6,750.95	-6,750.95
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	314,690.65	314,690.65
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	314,690.65	314,690.65
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 314,690.65

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15568
 PCN: 15568-BID
 PROJECT: NH 0503-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 07/03/2008

11:56:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	*CLEARING AND GRUBBING	0.200	0.000		
			ACRE	0.020	120.00	
			6,000.00000	0.020		120.00
0010	202-00010	*REMOVAL OF TREE	22.000	0.000		
			EACH	1.000	300.00	
			300.00000	1.000		300.00
0015	202-00019	*REMOVAL OF INLET	8.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0020	202-00021	*REMOVAL OF MANHOLE	2.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0025	202-00035	*REMOVAL OF PIPE	58.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0030	202-00200	*REMOVAL OF SIDEWALK	1,096.000	0.000		
			SY	910.000	18,200.00	
			20.00000	910.000		18,200.00
0035	202-00203	*REMOVAL OF CURB AND GUTTER	1,993.000	0.000		
			LF	1,621.000	24,315.00	
			15.00000	1,621.000		24,315.00
0040	202-00210	*REMOVAL OF CONCRETE PAVEMENT	2,550.000	0.000		
			SY	2,550.000	66,300.00	
			26.00000	2,550.000		66,300.00
0045	202-00220	*REMOVAL OF ASPHALT MAT	3,979.000	0.000		
			SY	2,611.000	33,943.00	
			13.00000	2,611.000		33,943.00
0050	202-00250	*REMOVAL OF PAVEMENT MARKING	8,448.000	0.000		
			SF	0.000	0.00	
			2.30000	0.000		0.00
0055	202-00300	REMOVAL OF BUILDING (S)	1.000	0.000		
			L S	0.000	0.00	
			60,000.00000	0.000		0.00

CONTID: C15568
 PCN: 15568-BID
 PROJECT: NH 0503-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 07/03/2008
 11:56:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00700	*REMOVAL OF LIGHT STANDARD	1.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0065	202-00810	*REMOVAL OF GROUND SIGN	24.000	0.000		
			EACH	11.000	1,320.00	
			120.00000	11.000		1,320.00
0070	202-00840	*REMOVAL OF TRAFFIC SIGNAL POLE	6.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0075	202-00848	*REMOVAL OF TRAFFIC SIGNAL CONTROLLER AND CABINET	1.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0080	202-01000	REMOVAL OF FENCE	35.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0085	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	50.000	0.000		
			CY	0.000	0.00	
			80.00000	0.000		0.00
0090	203-01500	BLADING	16.000	0.000		
			HOUR	0.000	0.00	
			140.00000	0.000		0.00
0095	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	52.000	0.000		
			CY	0.000	0.00	
			150.00000	0.000		0.00
0100	207-00205	TOPSOIL	93.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
0105	208-00005	*EROSION LOG	620.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0110	208-00011	*EROSION BALES (WEED FREE)	12.000	0.000		
			EACH	10.000	200.00	
			20.00000	10.000		200.00

CONTID: C15568
 PCN: 15568-BID
 PROJECT: NH 0503-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 07/03/2008
 11:56:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00020	*SILT FENCE	120.000	0.000		
			LF	0.000	0.00	
			1.70000	0.000		0.00
0120	208-00050	*STORM DRAIN INLET PROTECTION	9.000	0.000		
			EACH	5.000	250.00	
			50.00000	5.000		250.00
0125	208-00055	*RIGID INLET PROTECTION DEVICE	5.000	0.000		
			EACH	0.000	0.00	
			440.00000	0.000		0.00
0130	208-00070	STABILIZED CONSTRUCTION ENTRANCE	3.000	0.000		
			EACH	3.000	4,500.00	
			1,500.00000	3.000		4,500.00
0135	210-00007	RESET WHEEL STOP	12.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0140	210-00010	*RESET MAILBOX STRUCTURE	2.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0145	210-00750	*RESET LIGHT STANDARD	2.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0150	210-04015	*MODIFY MANHOLE	2.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0155	212-00006	*SEEDING (NATIVE)	0.100	0.000		
			ACRE	0.000	0.00	
			5,000.00000	0.000		0.00
0160	212-00050	*SOD	2,327.000	0.000		
			SF	0.000	0.00	
			2.50000	0.000		0.00
0165	213-00002	*MULCHING (WEED FREE HAY)	0.100	0.000		
			ACRE	0.000	0.00	
			10,000.00000	0.000		0.00

CONTID: C15568
 PCN: 15568-BID
 PROJECT: NH 0503-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 07/03/2008
 11:56:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	213-00008	*MULCHING (WOOD CHIP)	80.000	0.000		
			CF	0.000	0.00	
			2.50000	0.000		0.00
0175	213-00061	*MULCH TACKIFIER	17.000	0.000		
			LB	0.000	0.00	
			30.00000	0.000		0.00
0180	213-00462	*METAL LANDSCAPE BORDER (3/16 X 5-1/2 INCH)	526.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0185	214-00220	*DECIDUOUS TREE (2 INCH CALIPER)	3.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0190	214-00650	*EVERGREEN SHRUB (5 GALLON CONTAINER)	6.000	0.000		
			EACH	0.000	0.00	
			460.00000	0.000		0.00
0195	304-06000	AGGREGATE BASE COURSE (CLASS 6)	9,346.000	0.000		
			TON	335.400	8,049.60	
			24.00000	335.400		8,049.60
0200	306-01000	RECONDITIONING	3,451.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00
0205	403-34871	HOT MIX ASPHALT (GRADING SX) (100) (PG 76-28)	992.000	0.000		
			TON	0.000	0.00	
			100.00000	0.000		0.00
0210	412-00600	*CONCRETE PAVEMENT (6 INCH)	333.000	0.000		
			SY	40.000	1,680.00	
			42.00000	40.000		1,680.00
0215	412-01150	*CONCRETE PAVEMENT (11-1/2 INCH)	3,201.000	0.000		
			SY	0.000	0.00	
			60.00000	0.000		0.00
0220	420-00200	GEOTEXTILE (WEED BARRIER)	373.000	0.000		
			SY	0.000	0.00	
			110.00000	0.000		0.00

CONTID: C15568
 PCN: 15568-BID
 PROJECT: NH 0503-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 07/03/2008
 11:56:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	503-00024	*DRILLED CAISSON (24 INCH)	35.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0230	503-00036	*DRILLED CAISSON (36 INCH)	45.000	0.000		
			LF	0.000	0.00	
			335.00000	0.000		0.00
0235	506-00010	RIPRAP (SPECIAL)	145.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
0240	507-00000	*CONCRETE SLOPE AND DITCH PAVING	8.000	0.000		
			CY	0.000	0.00	
			880.00000	0.000		0.00
0245	603-01125	*12 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	42.000	0.000		
			LF	0.000	0.00	
			90.00000	0.000		0.00
0250	603-01180	*18 INCH REINFORCED CONCRETE PIPE	52.000	0.000		
			LF	0.000	0.00	
			90.00000	0.000		0.00
0255	603-01240	*24 INCH REINFORCED CONCRETE PIPE	203.000	0.000		
			LF	0.000	0.00	
			90.00000	0.000		0.00
0260	603-01305	*30 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	10.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0265	603-01360	*36 INCH REINFORCED CONCRETE PIPE	4.000	0.000		
			LF	0.000	0.00	
			300.00000	0.000		0.00
0270	603-02365	*45X29 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	309.000	0.000		
			LF	0.000	0.00	
			300.00000	0.000		0.00
0275	604-19205	*INLET TYPE R L 10 (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			6,515.00000	0.000		0.00

CONTID: C15568
 PCN: 15568-BID
 PROJECT: NH 0503-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 07/03/2008
 11:56:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	604-19305	*INLET TYPE R L 15 (5 FOOT)	8.000 EACH 8,820.00000	0.000 0.000 0.000	0.00	0.00
0285	604-30005	*MANHOLE SLAB BASE (5 FOOT)	3.000 EACH 5,000.00000	0.000 0.000 0.000	0.00	0.00
0290	604-39000	*MANHOLE SPECIAL	1.000 EACH 40,000.00000	0.000 0.000 0.000	0.00	0.00
0295	607-52905	END POST (CHAIN LINK)	1.000 EACH 1,000.00000	0.000 0.000 0.000	0.00	0.00
0300	607-53148	FENCE CHAIN LINK (48 INCH)	25.000 LF 50.00000	0.000 0.000 0.000	0.00	0.00
0305	608-00000	*CONCRETE SIDEWALK	717.000 SY 38.00000	0.000 0.000 0.000	0.00	0.00
0310	608-00010	*CONCRETE CURB RAMP	218.000 SY 120.00000	0.000 0.000 0.000	0.00	0.00
0315	609-20010	*CURB TYPE 2 (SECTION B)	538.000 LF 17.00000	0.000 0.000 0.000	0.00	0.00
0320	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	3,079.000 LF 20.00000	0.000 49.000 49.000	980.00	980.00
0325	609-21021	*CURB AND GUTTER TYPE 2 (SECTION II-M)	210.000 LF 20.00000	0.000 0.000 0.000	0.00	0.00
0330	610-00010	*MEDIAN COVER MATERIAL (DECORATIVE)	823.000 SF 8.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C15568
 PCN: 15568-BID
 PROJECT: NH 0503-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 07/03/2008
 11:56:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	610-00030	*MEDIAN COVER MATERIAL (CONCRETE)	2,112.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
0340	610-00060	*MEDIAN COVER MATERIAL (BRICK PAVERS)	1,426.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
0345	613-00001	*DIRECTIONAL BORING CONDUIT	1,058.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0350	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	559.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0355	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	676.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0360	613-07034	*PULL BOX (24"X36"X18")	2.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0365	613-07038	*PULL BOX (36"X48"X18")	5.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0370	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			12,000.00000	0.000		0.00
0375	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	3.000	0.000		
			EACH	0.000	0.00	
			480.00000	0.000		0.00
0380	614-00011	*SIGN PANEL (CLASS I)	466.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
0385	614-00012	*SIGN PANEL (CLASS II)	195.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00

CONTID: C15568
 PCN: 15568-BID
 PROJECT: NH 0503-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 07/03/2008
 11:56:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	614-00040	*SIGN POST (SPECIAL)	612.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0395	614-01502	*STEEL SIGN SUPPORT (2-INCH ROUND) (POST & SOCKET)	118.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0400	614-01582	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND) (POST AND SLIPBASE)	57.000	0.000		
			LF	0.000	0.00	
			58.00000	0.000		0.00
0405	614-70117	*PEDESTRIAN SIGNAL FACE (16)	6.000	0.000		
			EACH	0.000	0.00	
			670.00000	0.000		0.00
0410	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	15.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0415	614-70560	TRAFFIC SIGNAL FACE (12-12-12-12-12)	2.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0420	614-72860	*PEDESTRIAN PUSH BUTTON	6.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0425	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	4.000	0.000		
			EACH	0.000	0.00	
			7,220.00000	0.000		0.00
0430	614-81020	*TRAFFIC SIGNAL-LIGHT POLE STEEL (2 MAST ARM)	2.000	0.000		
			EACH	0.000	0.00	
			25,570.00000	0.000		0.00
0435	614-81150	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-50 FOOT MAST ARM)	1.000	0.000		
			EACH	0.000	0.00	
			22,000.00000	0.000		0.00
0440	614-84000	*TRAFFIC SIGNAL PEDESTAL POLE STEEL	2.000	0.000		
			EACH	0.000	0.00	
			1,398.00000	0.000		0.00

CONTID: C15568
 PCN: 15568-BID
 PROJECT: NH 0503-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 07/03/2008
 11:56:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	614-86245	*CONTROLLER (TYPE 170E)	1.000 EACH 20,410.00000	0.000 0.000 0.000	0.00 0.00	0.00
0450	614-87350	*TEST FIBER OPTIC CABLE	1.000 L S 3,120.00000	0.000 0.000 0.000	0.00 0.00	0.00
0455	614-87506	*SPLICE FIBER OPTIC CABLE (6 STRAND)	8.000 EACH 900.00000	0.000 0.000 0.000	0.00 0.00	0.00
0460	620-00001	FIELD OFFICE (CLASS 1)	1.000 EACH 20,000.00000	0.000 1.000 1.000	20,000.00	20,000.00
0465	620-00012	FIELD LABORATORY (CLASS 2)	1.000 EACH 20,000.00000	0.000 1.000 1.000	20,000.00	20,000.00
0470	625-00000	*CONSTRUCTION SURVEYING	1.000 L S 30,000.00000	0.000 0.300 0.300	9,000.00	9,000.00
0475	626-00000	*MOBILIZATION	1.000 L S 310,000.00000	0.000 0.311 0.311	96,410.00	96,410.00
0480	627-00003	*THERMOPLASTIC PAVEMENT MARKING (INLAID)	1,197.000 SF 11.00000	0.000 0.000 0.000	0.00	0.00
0485	627-00005	*EPOXY PAVEMENT MARKING	50.000 GAL 96.00000	0.000 0.000 0.000	0.00	0.00
0490	627-00011	*PAVEMENT MARKING PAINT (WATERBORNE)	34.000 GAL 50.00000	0.000 0.000 0.000	0.00	0.00
0495	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	233.000 SF 20.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C15568
 PCN: 15568-BID
 PROJECT: NH 0503-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 07/03/2008
 11:56:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	911.000 SF 12.00000	0.000 0.000 0.000	0.00 0.00	0.00
0505	629-01002	*SURVEY MONUMENT (TYPE 2)	3.000 EACH 300.00000	0.000 2.000 2.000	600.00	600.00
0510	629-01005	*SURVEY MONUMENT (TYPE 5)	1.000 EACH 200.00000	0.000 0.000 0.000	0.00	0.00
0515	629-01031	*SURVEY MONUMENT (TYPE 3A)	1.000 EACH 1,000.00000	0.000 0.000 0.000	0.00	0.00
0520	630-00000	*FLAGGING	1,550.000 HOUR 23.00000	0.000 0.000 0.000	0.00	0.00
0525	630-00007	*TRAFFIC CONTROL INSPECTION	40.000 DAY 60.00000	0.000 6.000 6.000	360.00	360.00
0530	630-00012	*TRAFFIC CONTROL MANAGEMENT	100.000 DAY 460.00000	0.000 12.000 12.000	5,520.00	5,520.00
0535	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	15.000 EACH 230.00000	0.000 3.500 3.500	805.00	805.00
0540	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	113.000 EACH 62.00000	0.000 26.000 26.000	1,612.00	1,612.00
0545	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	24.000 EACH 70.00000	0.000 12.000 12.000	840.00	840.00
0550	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	237.000 SF 12.00000	0.000 76.000 76.000	912.00	912.00

CONTID: C15568
 PCN: 15568-BID
 PROJECT: NH 0503-064

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 07/03/2008
 11:56:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	630-80357	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (B TYPE)	2.000 EACH 1,000.00000	0.000 1.000 1.000	1,000.00	1,000.00
0560	630-80360	*DRUM CHANNELIZING DEVICE	135.000 EACH 60.00000	0.000 67.500 67.500	4,050.00	4,050.00
0565	630-80376	GUARDRAIL TYPE 7 (TEMPORARY)	500.000 LF 60.00000	0.000 0.000 0.000	0.00	0.00
0570	630-80380	*TRAFFIC CONE	50.000 EACH 10.00000	0.000 17.500 17.500	175.00	175.00
0575	630-80520	*MOBILE PAVEMENT MARKING ZONE	7.000 DAY 1,000.00000	0.000 0.000 0.000	0.00	0.00
0580	700-70010	F/A MINOR CONTRACT REVISIONS	35,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0585	700-70011	F/A PARTNERING	1,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0590	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	4,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0595	700-70013	F/A CONCRETE PAVEMENT INCENTIVE	13,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0600	700-70016	F/A FUEL COST ADJUSTMENT	1,500.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0605	700-70023	F/A ON-THE-JOB TRAINEE	600.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00

