

ESTIMATE SUMMARY

12:03:59

CONTID: C15573

ESTIMATE NO: 0002 PROG

SPEC YR: 2005

PCN: 15573-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 47.0 DAYS

TIME ALLOW:

209 CALENDAR DAYS

I-25&128th Bridge Replacement

PERCENT TIME: 22.49

ORIG TIME ALLOW:

209 CALENDAR DAYS

PROJECT NO:

BR 0253-192

I-25&128th Bridge Replacement

NAME OF ROAD:

I-25

PROJECT COUNTIES:

ADAMS, REGION 6

CONTRACTOR:

JALISCO INTERNATIONAL, INC.

PAY PERIOD ENDING

01/06/2008

DATE TIME STARTED 11/10/2007

6663 COLORADO BLVD.

DATE LET

08/16/2007

DATE WORK BEGAN 11/10/2007

DATE AWARDED

08/30/2007

DATE TIME STOPPED

DATE CONTRACT EXECUTED

09/10/2007

DATE ACCEPTED

COMMERCE CITY

CO 80022

303/287-8905

DATE NOTICE TO PROCEED

11/10/2007

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 3,991,844.17 PARTICIPATING	\$ 504,333.28	\$ 125,519.23
AWARD PROJECT AMT:	\$ 3,648,394.17 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	12.63% TOTAL EARNINGS	504,333.28	125,519.23
FUNDS AVAILABLE:	\$ 3,487,510.89 STOCKPILED MATERIALS	4,489.80	4,489.80
	GROSS EARNINGS	508,823.08	130,009.03
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-12,430.00	-2,415.58
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	496,393.08	127,593.45
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	496,393.08	127,593.45
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 127,593.45

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15573
 PCN: 15573-BID
 PROJECT: BR 0253-192

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN 01/10/2008

12:03:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*CLEARING AND GRUBBING	1.000	0.250		
			L S	0.500	4,900.00	
			9,800.00000	0.750		7,350.00
0010	202-00010	*REMOVAL OF TREE	1.000	0.000		
			EACH	0.000	0.00	
			640.00000	0.000		0.00
0015	202-00090	*REMOVAL OF DELINEATOR	19.000	12.000		
			EACH	0.000	0.00	
			31.00000	12.000		372.00
0020	202-00200	*REMOVAL OF SIDEWALK	60.000	0.000		
			SY	0.000	0.00	
			12.75000	0.000		0.00
0025	202-00203	*REMOVAL OF CURB AND GUTTER	1,159.000	0.000		
			LF	0.000	0.00	
			3.30000	0.000		0.00
0030	202-00220	*REMOVAL OF ASPHALT MAT	10,893.000	856.000		
			SY	265.000	874.50	
			3.30000	1,121.000		3,699.30
0035	202-00250	*REMOVAL OF PAVEMENT MARKING	700.000	0.000		
			SF	0.000	0.00	
			2.10000	0.000		0.00
0040	202-00800	REMOVAL OF OVERPASS MOUNTED SIGN BRACKET	1.000	1.000		
			EACH	0.000	0.00	
			1,315.00000	1.000		1,315.00
0045	202-00810	*REMOVAL OF GROUND SIGN	8.000	2.000		
			EACH	0.000	0.00	
			66.00000	2.000		132.00
0050	202-00821	*REMOVAL OF SIGN PANEL	2.000	0.000		
			EACH	0.000	0.00	
			38.00000	0.000		0.00
0055	202-01000	*REMOVAL OF FENCE	426.000	360.000		
			LF	0.000	0.00	
			2.15000	360.000		774.00

CONTID: C15573
 PCN: 15573-BID
 PROJECT: BR 0253-192

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3
 ESTIMATE RUN 01/10/2008
 12:03:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	528.000	0.000		
			LF	0.000	0.00	
			2.60000	0.000		0.00
0065	202-01140	*REMOVAL OF GUARDRAIL TYPE 4	631.000	131.000		
			LF	0.000	0.00	
			6.75000	131.000		884.25
0070	202-01300	*REMOVAL OF END ANCHORAGE	4.000	0.000		
			EACH	0.000	0.00	
			155.00000	0.000		0.00
0075	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	19,879.000	500.000		
			CY	1,500.000	11,700.00	
			7.80000	2,000.000		15,600.00
0080	203-01500	*BLADING	24.000	0.000		
			HOUR	0.000	0.00	
			140.00000	0.000		0.00
0085	203-01597	POTHOLING	20.000	0.000		
			HOUR	6.000	1,200.00	
			200.00000	6.000		1,200.00
0090	203-02330	LABORER	24.000	0.000		
			HOUR	0.000	0.00	
			44.00000	0.000		0.00
0095	206-00000	*STRUCTURE EXCAVATION	140.000	0.000		
			CY	0.000	0.00	
			6.85000	0.000		0.00
0100	206-00100	*STRUCTURE BACKFILL (CLASS 1)	140.000	0.000		
			CY	0.000	0.00	
			35.00000	0.000		0.00
0105	206-00520	*FILTER MATERIAL (CLASS B)	20.000	0.000		
			CY	0.000	0.00	
			39.00000	0.000		0.00
0110	207-00205	*TOPSOIL	991.000	0.000		
			CY	0.000	0.00	
			19.75000	0.000		0.00

CONTID: C15573
 PCN: 15573-BID
 PROJECT: BR 0253-192

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4
 ESTIMATE RUN 01/10/2008
 12:03:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00005	EROSION LOG	240.000	180.000		
			LF	60.000	480.00	
			8.00000	240.000		1,920.00
0120	208-00020	SILT FENCE	4,556.000	4,076.000		
			LF	480.000	1,440.00	
			3.00000	4,556.000		13,668.00
0125	208-00040	CHECK DAM	12.000	0.000		
			EACH	2.000	2,000.00	
			1,000.00000	2.000		2,000.00
0130	208-00045	CONCRETE WASHOUT STRUCTURE	6.000	2.000		
			EACH	0.000	0.00	
			710.00000	2.000		1,420.00
0135	208-00050	STORM DRAIN INLET PROTECTION	4.000	3.000		
			EACH	0.000	0.00	
			240.00000	3.000		720.00
0140	208-00070	STABILIZED CONSTRUCTION ENTRANCE	6.000	1.000		
			EACH	1.000	1,100.00	
			1,100.00000	2.000		2,200.00
0145	208-00205	EROSION CONTROL SUPERVISOR	550.000	18.500		
			HOUR	19.000	760.00	
			40.00000	37.500		1,500.00
0150	210-00001	RESET STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			1,750.00000	0.000		0.00
0155	210-00810	*RESET GROUND SIGN	5.000	0.000		
			EACH	0.000	0.00	
			38.00000	0.000		0.00
0160	210-00815	*RESET SIGN PANEL	1.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
0165	210-04010	ADJUST MANHOLE	2.000	0.000		
			EACH	0.000	0.00	
			470.00000	0.000		0.00

CONTID: C15573
 PCN: 15573-BID
 PROJECT: BR 0253-192

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5
 ESTIMATE RUN 01/10/2008
 12:03:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	210-04015	MODIFY MANHOLE	1.000 EACH	0.000 0.000	0.00	0.00
			2,700.00000	0.000		0.00
0175	212-00006	*SEEDING (NATIVE)	2.590 ACRE	0.000 0.000	0.00	0.00
			875.00000	0.000		0.00
0180	212-00032	*SOIL CONDITIONING	2.590 ACRE	0.000 0.000	0.00	0.00
			3,200.00000	0.000		0.00
0185	213-00003	*MULCHING (WEED FREE)	0.900 ACRE	0.000 0.000	0.00	0.00
			610.00000	0.000		0.00
0190	213-00061	*MULCH TACKIFIER	180.000 LB	0.000 0.000	0.00	0.00
			1.75000	0.000		0.00
0195	213-00100	*SOIL BINDER	2.590 ACRE	0.000 0.000	0.00	0.00
			411.00000	0.000		0.00
0200	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	8,657.000 SY	0.000 0.000	0.00	0.00
			1.30000	0.000		0.00
0205	217-00020	*HERBICIDE TREATMENT	2.000 HOUR	0.000 0.000	0.00	0.00
			170.00000	0.000		0.00
0210	250-00050	*MONITORING TECHNICIAN	32.000 HOUR	0.000 0.000	0.00	0.00
			100.00000	0.000		0.00
0215	250-00110	*HEALTH AND SAFETY OFFICER	12.000 HOUR	12.000 0.000	0.00	1,500.00
			125.00000	12.000		
0220	304-06007	*AGGREGATE BASE COURSE (CLASS 6)	2,293.000 CY	0.000 0.000	0.00	0.00
			24.50000	0.000		0.00

CONTID: C15573
 PCN: 15573-BID
 PROJECT: BR 0253-192

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6
 ESTIMATE RUN 01/10/2008
 12:03:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	50.000	0.000		
			TON	0.000	0.00	
			205.00000	0.000		0.00
0230	403-09221	*STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	1,051.000	0.000		
			TON	0.000	0.00	
			67.00000	0.000		0.00
0235	403-33841	*HOT MIX ASPHALT (GRADING S) (100) (PG 64-22)	6,788.000	0.000		
			TON	0.000	0.00	
			43.00000	0.000		0.00
0240	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	3,490.000	0.000		
			GAL	0.000	0.00	
			2.35000	0.000		0.00
0245	420-00101	*GEOTEXTILE (EROSION CONTROL) (CLASS B)	89.200	0.000		
			SY	0.000	0.00	
			13.00000	0.000		0.00
0250	503-00042	*DRILLED CAISSON (42 INCH)	18.000	0.000		
			LF	0.000	0.00	
			280.00000	0.000		0.00
0255	506-00218	*RIPRAP (18 INCH)	79.600	0.000		
			CY	0.000	0.00	
			125.00000	0.000		0.00
0260	507-00400	BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	4.000	0.000		
			TON	0.000	0.00	
			400.00000	0.000		0.00
0265	603-01180	18 INCH REINFORCED CONCRETE PIPE	95.000	0.000		
			LF	0.000	0.00	
			95.00000	0.000		0.00
0270	603-05018	18 INCH REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			680.00000	0.000		0.00
0275	604-19210	*INLET TYPE R L 10 (10 FOOT)	4.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00

CONTID: C15573
 PCN: 15573-BID
 PROJECT: BR 0253-192

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7
 ESTIMATE RUN 01/10/2008
 12:03:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,568.500	0.000		
			LF	0.000	0.00	
			16.50000	0.000		0.00
0285	606-00710	GUARDRAIL TYPE 7 (STYLE CA)	1,414.000	0.000		
			LF	0.000	0.00	
			52.00000	0.000		0.00
0290	606-00730	GUARDRAIL TYPE 7 (STYLE CD)	76.000	0.000		
			LF	0.000	0.00	
			190.00000	0.000		0.00
0295	606-01340	*END ANCHORAGE TYPE 3D	2.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
0300	606-01370	*TRANSITION TYPE 3G	2.000	0.000		
			EACH	0.000	0.00	
			1,165.00000	0.000		0.00
0305	606-02005	*END ANCHORAGE (FLARED)	3.000	0.000		
			EACH	0.000	0.00	
			1,575.00000	0.000		0.00
0310	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	346.000	0.000		
			LF	0.000	0.00	
			7.65000	0.000		0.00
0315	607-11525	FENCE (PLASTIC)	200.000	0.000		
			LF	0.000	0.00	
			2.65000	0.000		0.00
0320	608-00006	CONCRETE SIDEWALK (6 INCH)	60.000	0.000		
			SY	0.000	0.00	
			34.00000	0.000		0.00
0325	608-00010	CONCRETE CURB RAMP	25.000	0.000		
			SY	0.000	0.00	
			125.00000	0.000		0.00
0330	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	107.000	0.000		
			LF	0.000	0.00	
			31.00000	0.000		0.00

CONTID: C15573
 PCN: 15573-BID
 PROJECT: BR 0253-192

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8
 ESTIMATE RUN 01/10/2008
 12:03:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	609-60011	CURB TYPE 6 (SECTION M)	1,700.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0340	612-00001	*DELINEATOR (TYPE I)	26.000	0.000		
			EACH	0.000	0.00	
			32.50000	0.000		0.00
0345	612-00003	*DELINEATOR (TYPE III)	2.000	0.000		
			EACH	0.000	0.00	
			32.50000	0.000		0.00
0350	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	300.000	0.000		
			LF	0.000	0.00	
			9.40000	0.000		0.00
0355	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	90.000	0.000		
			LF	0.000	0.00	
			13.60000	0.000		0.00
0360	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			8,400.00000	0.000		0.00
0365	613-16000	*LUMINAIRE (SPECIAL)	2.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0370	613-34250	*LIGHT STANDARD METAL (25 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			2,900.00000	0.000		0.00
0375	613-34300	*LIGHT STANDARD METAL (30 FOOT)	4.000	0.000		
			EACH	0.000	0.00	
			3,385.00000	0.000		0.00
0380	613-40010	*LIGHT STANDARD FOUNDATION	4.000	0.000		
			EACH	0.000	0.00	
			785.00000	0.000		0.00
0385	613-50100	*LIGHTING CONTROL CENTER	1.000	0.000		
			EACH	0.000	0.00	
			8,100.00000	0.000		0.00

CONTID: C15573
 PCN: 15573-BID
 PROJECT: BR 0253-192

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9
 ESTIMATE RUN 01/10/2008
 12:03:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	613-70150	*LUMINAIRE HIGH PRESSURE SODIUM (150 WATT)	4.000	0.000		
			EACH	0.000	0.00	
			3,335.00000	0.000		0.00
0395	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	6.000	0.000		
			EACH	0.000	0.00	
			420.00000	0.000		0.00
0400	614-00011	*SIGN PANEL (CLASS I)	12.000	0.000		
			SF	0.000	0.00	
			25.50000	0.000		0.00
0405	614-00012	*SIGN PANEL (CLASS II)	72.000	0.000		
			SF	0.000	0.00	
			26.00000	0.000		0.00
0410	614-00013	*SIGN PANEL (CLASS III)	150.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
0415	614-00214	*STEEL SIGN POST (1.75X1.75 INCH TUBING)	148.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0420	614-01585	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (POST)	16.000	0.000		
			LF	0.000	0.00	
			26.25000	0.000		0.00
0425	614-01588	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (SLIPBASE)	2.000	0.000		
			EACH	0.000	0.00	
			305.00000	0.000		0.00
0430	614-31800	MONOTUBE OVERHEAD SIGN CANTILEVER (18 INCH DIAMETER)	1.000	0.000		
			EACH	0.000	0.00	
			31,400.00000	0.000		0.00
0435	619-10240	24 INCH WELDED STEEL PIPE	34.000	0.000		
			LF	34.000	10,370.00	
			305.00000	34.000		10,370.00
0440	619-10360	36 INCH WELDED STEEL PIPE	56.000	0.000		
			LF	31.000	11,470.00	
			370.00000	31.000		11,470.00

CONTID: C15573
 PCN: 15573-BID
 PROJECT: BR 0253-192

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10
 ESTIMATE RUN 01/10/2008
 12:03:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	625-00000	*CONSTRUCTION SURVEYING	1.000	0.050		
			L S	0.110	2,200.00	
			20,000.00000	0.160		3,200.00
0450	626-00000	*MOBILIZATION	1.000	0.250		
			L S	0.250	45,000.00	
			180,000.00000	0.500		90,000.00
0455	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.400		
			L S	0.000	0.00	
			5,000.00000	0.400		2,000.00
0460	627-00005	*EPOXY PAVEMENT MARKING	29.000	0.000		
			GAL	0.000	0.00	
			285.00000	0.000		0.00
0465	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	30.000	0.000		
			GAL	0.000	0.00	
			185.00000	0.000		0.00
0470	627-01001	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	200.000	0.000		
			SF	0.000	0.00	
			12.50000	0.000		0.00
0475	627-30332	*PREFORMED PLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	112.000	0.000		
			SF	0.000	0.00	
			12.50000	0.000		0.00
0480	630-00000	FLAGGING	1,000.000	60.500		
			HOUR	12.000	264.00	
			22.00000	72.500		1,595.00
0485	630-00004	TRAFFIC CONTROL VEHICLE	4.000	2.000		
			EACH	0.000	0.00	
			2,600.00000	2.000		5,200.00
0490	630-00007	TRAFFIC CONTROL INSPECTION	145.000	11.000		
			DAY	32.000	2,944.00	
			92.00000	43.000		3,956.00
0495	630-00012	TRAFFIC CONTROL MANAGEMENT	64.000	11.000		
			DAY	3.000	1,425.00	
			475.00000	14.000		6,650.00

CONTID: C15573
 PCN: 15573-BID
 PROJECT: BR 0253-192

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11
 ESTIMATE RUN 01/10/2008
 12:03:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	630-00015	UNIFORMED TRAFFIC CONTROL COORDINATION	336.000	0.000		
			HOUR	270.500	4,328.00	
			16.00000	270.500		4,328.00
0505	630-80001	FLASHING BEACON (PORTABLE)	4.000	2.000		
			EACH	0.000	0.00	
			1,610.00000	2.000		3,220.00
0510	630-80335	BARRICADE (TYPE 3 M-A) (TEMPORARY)	20.000	5.000		
			EACH	0.000	0.00	
			170.00000	5.000		850.00
0515	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	115.000	39.500		
			EACH	0.000	0.00	
			56.00000	39.500		2,212.00
0520	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	114.000	30.500		
			EACH	0.000	0.00	
			100.00000	30.500		3,050.00
0525	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	8.000	4.000		
			EACH	0.000	0.00	
			135.00000	4.000		540.00
0530	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	128.000	64.000		
			SF	0.000	0.00	
			21.00000	64.000		1,344.00
0535	630-80355	PORTABLE MESSAGE SIGN PANEL	6.000	3.000		
			EACH	0.000	0.00	
			8,200.00000	3.000		24,600.00
0540	630-80358	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	4.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
0545	630-80360	DRUM CHANNELIZING DEVICE	500.000	0.000		
			EACH	0.000	0.00	
			47.00000	0.000		0.00
0550	630-80363	DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	20.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00

CONTID: C15573
 PCN: 15573-BID
 PROJECT: BR 0253-192

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12
 ESTIMATE RUN 01/10/2008
 12:03:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	630-80370	CONCRETE BARRIER (TEMPORARY)	2,400.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0560	630-80380	TRAFFIC CONE	400.000	200.000		
			EACH	0.000	0.00	
			12.00000	200.000		2,400.00
0565	630-80520	*MOBILE PAVEMENT MARKING ZONE	5.000	0.000		
			DAY	0.000	0.00	
			105.00000	0.000		0.00
0570	630-85010	IMPACT ATTENUATOR (TEMPORARY)	4.000	0.000		
			EACH	0.000	0.00	
			9,200.00000	0.000		0.00
0575	630-85040	IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	2.000	0.000		
			EACH	0.000	0.00	
			13,500.00000	0.000		0.00
0580	700-70010	F/A MINOR CONTRACT REVISIONS	250,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0585	700-70011	F/A PARTNERING	6,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0590	700-70012	F/A ASPHALT PAVEMENT INCENTIVE HMA	4,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0595	700-70016	F/A FUEL COST ADJUSTMENT	35,000.000	0.000		
			F A	213.730	213.73	
			1.00000	213.730		213.73
0600	700-70021	F/A ON-THE-JOB TRAINEE	3,072.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0605	700-70022	F/A OJT COLORADO TRAINING PROGRAM	2,100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15573
 PCN: 15573-BID
 PROJECT: BR 0253-192

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 13
 ESTIMATE RUN 01/10/2008
 12:03:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0610	700-70025	F/A QUALITY INCENTIVE PAYMENT (SMOOTHNESS)	1,400.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0615	700-70028	F/A ESB PROGRAM	7,500.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0620	700-70034	F/A ASPHALT PAVEMENT INCENTIVE SMA	1,200.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0625	700-70074	F/A OBTAIN POWER FROM XCEL ENERGY	10,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0630	700-70380	F/A EROSION CONTROL	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0635	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	10,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	1,995,128.59 \$	102,669.23 \$	236,453.28
CAT NO0300 STRUCTURES							
0645	202-00400	*REMOVAL OF BRIDGE	1.000	1.000			
			EACH	0.000	0.00		
			100,000.00000	1.000		100,000.00	
0650	206-00000	*STRUCTURE EXCAVATION	2,327.000	1,000.000			
			CY	1,000.000	6,850.00		
			6.85000	2,000.000		13,700.00	
0655	206-00100	*STRUCTURE BACKFILL (CLASS 1)	4,044.000	0.000			
			CY	0.000	0.00		
			35.00000	0.000		0.00	
0660	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	3,989.000	0.000			
			CY	0.000	0.00		
			16.00000	0.000		0.00	

CONTID: C15573
 PCN: 15573-BID
 PROJECT: BR 0253-192

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 14
 ESTIMATE RUN 01/10/2008
 12:03:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0665	304-06007	*AGGREGATE BASE COURSE (CLASS 6)	182.000 CY	0.000 0.000	0.00	0.00
			24.50000	0.000		0.00
0670	403-09221	*STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	290.000 TON	0.000 0.000	0.00	0.00
			67.00000	0.000		0.00
0675	503-00030	*DRILLED CAISSON (30 INCH)	500.000 LF	497.000 0.000	0.00	0.00
			140.00000	497.000		69,580.00
0680	503-00054	*DRILLED CAISSON (54 INCH)	159.000 LF	0.000 0.000	0.00	0.00
			325.00000	0.000		0.00
0685	504-04410	*BLOCK FACING	3,715.000 SF	0.000 0.000	0.00	0.00
			8.75000	0.000		0.00
0690	513-00690	*BRIDGE DRAIN (SPECIAL)	4.000 EACH	0.000 2.000	16,000.00	16,000.00
			8,000.00000	2.000		16,000.00
0690		MATERIAL ALLOWANCE BRIDGE DRAINS		0.000 EACH		
				0.400 1,050.00000	420.00	420.00
0695	514-00201	*PEDESTRIAN RAILING (STEEL) (SPECIAL)	621.000 LF	0.000 0.000	0.00	0.00
			265.00000	0.000		0.00
0700	515-00120	*WATERPROOFING (MEMBRANE)	1,794.000 SY	0.000 0.000	0.00	0.00
			9.50000	0.000		0.00
0705	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	155.000 LF	0.000 0.000	0.00	0.00
			225.00000	0.000		0.00
0710	601-03040	CONCRETE CLASS D (BRIDGE)	1,234.000 CY	0.000 0.000	0.00	0.00
			350.00000	0.000		0.00

CONTID: C15573
 PCN: 15573-BID
 PROJECT: BR 0253-192

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 15
 ESTIMATE RUN 01/10/2008
 12:03:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURES							
0715	601-25730	PRECAST CONCRETE DECK PANEL (3 INCH)	1,310.000	0.000			
			SY	0.000	0.00		
			80.00000	0.000		0.00	
0720	601-40301	*STRUCTURAL CONCRETE COATING	14,759.000	0.000			
			SF	0.000	0.00		
			1.15000	0.000		0.00	
0725	602-00000	*REINFORCING STEEL	37,463.000	0.000			
			LB	0.000	0.00		
			0.71000	0.000		0.00	
0730	602-00020	*REINFORCING STEEL (EPOXY COATED)	147,145.000	0.000			
			LB	0.000	0.00		
			0.84000	0.000		0.00	
0735	606-10700	*BRIDGE RAIL TYPE 7	621.000	0.000			
			LF	0.000	0.00		
			90.00000	0.000		0.00	
0740	613-00100	*1 INCH ELECTRICAL CONDUIT	348.000	0.000			
			LF	0.000	0.00		
			10.25000	0.000		0.00	
0745	613-00200	*2 INCH ELECTRICAL CONDUIT	1,312.000	0.000			
			LF	0.000	0.00		
			5.25000	0.000		0.00	
0750	618-00172	*PRESTRESSED CONCRETE I (BT72)	2,412.000	0.000			
			LF	0.000	0.00		
			170.00000	0.000		0.00	
0750		MATERIAL ALLOWANCE INTERMEDIATE DIAPHRAGMS		0.000			
			LF	23.940	4,069.80		
			170.00000	23.940		4,069.80	
			CAT 0300	CURRENT AMT \$	1,928,115.58 \$	27,339.80 \$	203,769.80
CAT NO0400 CONSTRUCTION ENGINEERING							
0755	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			35,000.00000	1.000		35,000.00	

CONTID: C15573
 PCN: 15573-BID
 PROJECT: BR 0253-192

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 16
 ESTIMATE RUN 01/10/2008
 12:03:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING						
0760	620-00012	FIELD LABORATORY (CLASS 2)	1.000 EACH 30,000.00000	1.000 0.000 1.000	0.00	30,000.00
0765	620-00020	SANITARY FACILITY	2.000 EACH 1,800.00000	2.000 0.000 2.000	0.00	3,600.00
			CAT 0400	CURRENT AMT \$	68,600.00 \$	0.00 \$ 68,600.00
			PROJECT TOTAL	CURRENT AMT \$	3,991,844.17 \$	130,009.03 \$ 508,823.08