

ESTIMATE SUMMARY

11:45:33

CONTID: C15575

ESTIMATE NO: 0006 PROG

SPEC YR: 2005

PCN: 15575-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 120.0 DAYS

TIME ALLOW:

290 WORK DAYS

SH 7: S PLATTE RIVER BRIDGE

PERCENT TIME: 41.38

ORIG TIME ALLOW:

290 WORK DAYS

PROJECT NO: BR0072-015

SH 7: S PLATTE RIVER BRIDGE

NAME OF ROAD: 007D

PROJECT COUNTIES: ADAMS, REGION 6

CONTRACTOR:

ZAK DIRT INCORPORATED

PAY PERIOD ENDING 12/23/2009

DATE TIME STARTED 06/08/2009

14290 HILLTOP RD.

DATE LET 04/23/2009

DATE WORK BEGAN 06/08/2009

DATE AWARDED 05/06/2009

DATE TIME STOPPED

DATE CONTRACT EXECUTED 05/15/2009

DATE ACCEPTED

LONGMONT CO 80504 970/535-4657

DATE NOTICE TO PROCEED 06/08/2009

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 4,179,058.44 PARTICIPATING	\$ 2,361,298.41	\$ 123,187.90
AWARD PROJECT AMT:	\$ 3,597,791.14 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	56.50% TOTAL EARNINGS	2,361,298.41	123,187.90
FUNDS AVAILABLE:	\$ 1,817,760.03 STOCKPILED MATERIALS	65,025.00	65,025.00
	GROSS EARNINGS	2,426,323.41	188,212.90
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-53,966.87	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	2,372,356.54	188,212.90
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	2,372,356.54	188,212.90
	OTHER ADJUSTMENTS	0.00	0.00

		PAYMENT DUE	\$ 188,212.90

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15575
 PCN: 15575-BID
 PROJECT: BR0072-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2
 ESTIMATE RUN 12/23/2009
 11:45:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	0.750		
			L S	0.000	0.00	
			8,400.00000	0.750		6,300.00
0010	202-00001	REMOVAL OF STRUCTURE	1.000	0.000		
			EACH	1.000	450.00	
			450.00000	1.000		450.00
0015	202-00010	REMOVAL OF TREE	56.000	56.000		
			EACH	0.000	0.00	
			128.00000	56.000		7,168.00
0020	202-00019	REMOVAL OF INLET	1.000	1.000		
			EACH	0.000	0.00	
			550.00000	1.000		550.00
0025	202-00026	REMOVAL OF SLOPE AND DITCH PAVING	50.000	50.000		
			SY	0.000	0.00	
			6.40000	50.000		320.00
0030	202-00035	REMOVAL OF PIPE	200.000	200.000		
			LF	0.000	0.00	
			12.00000	200.000		2,400.00
0035	202-00200	REMOVAL OF SIDEWALK	111.000	111.000		
			SY	0.000	0.00	
			5.40000	111.000		599.40
0040	202-00220	*REMOVAL OF ASPHALT MAT	10,855.000	3,715.000		
			SY	0.000	0.00	
			2.70000	3,715.000		10,030.50
0045	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	846.000	0.000		
			SY	0.000	0.00	
			4.40000	0.000		0.00
0050	202-00400	REMOVAL OF BRIDGE	1.000	0.000		
			EACH	0.000	0.00	
			41,000.00000	0.000		0.00
0055	202-00810	REMOVAL OF GROUND SIGN	10.000	6.000		
			EACH	0.000	0.00	
			200.00000	6.000		1,200.00

CONTID: C15575
 PCN: 15575-BID
 PROJECT: BR0072-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 12/23/2009
 11:45:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00815	*REMOVAL OF SIGN (SPECIAL)	1.000 EACH 520.00000	1.000 0.000 1.000	0.00	520.00
0065	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	714.000 LF 2.50000	714.000 0.000 714.000	0.00	1,785.00
0070	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	11,055.000 CY 7.00000	5,500.000 0.000 5,500.000	0.00	38,500.00
0075	203-00100	MUCK EXCAVATION	100.000 CY 6.30000	23.000 0.000 23.000	0.00	144.90
0080	203-01100	PROOF ROLLING	20.000 HOUR 60.00000	2.000 0.000 2.000	0.00	120.00
0085	203-01500	BLADING	16.000 HOUR 100.00000	10.000 0.000 10.000	0.00	1,000.00
0090	203-01510	BACKHOE	65.000 HOUR 100.00000	65.000 0.000 65.000	0.00	6,500.00
0095	203-01550	DOZING	24.000 HOUR 80.00000	18.000 6.000 24.000	480.00	1,920.00
0100	203-01597	*POTHOLING	57.000 HOUR 175.00000	57.000 0.000 57.000	0.00	9,975.00
0105	203-02330	LABORER	16.000 HOUR 29.00000	6.000 0.000 6.000	0.00	174.00
0110	206-00000	STRUCTURE EXCAVATION	152.000 CY 5.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C15575
 PCN: 15575-BID
 PROJECT: BR0072-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 12/23/2009
 11:45:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	206-00100	STRUCTURE BACKFILL (CLASS 1)	105.000	31.000		
			CY	0.000	0.00	
			19.00000	31.000		589.00
0120	206-00510	FILTER MATERIAL (CLASS A)	267.000	153.000		
			CY	0.000	0.00	
			33.00000	153.000		5,049.00
0125	207-00205	TOPSOIL	2,850.000	0.000		
			CY	0.000	0.00	
			7.60000	0.000		0.00
0130	208-00002	*EROSION LOG (12 INCH)	375.000	355.000		
			LF	20.000	80.00	
			4.00000	375.000		1,500.00
0135	208-00020	*SILT FENCE	4,367.000	4,090.000		
			LF	0.000	0.00	
			0.90000	4,090.000		3,681.00
0140	208-00030	SEDIMENT BASIN	2.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0145	208-00045	*CONCRETE WASHOUT STRUCTURE	3.000	1.000		
			EACH	0.000	0.00	
			370.00000	1.000		370.00
0150	208-00050	STORM DRAIN INLET PROTECTION	6.000	2.000		
			EACH	0.000	0.00	
			155.00000	2.000		310.00
0155	208-00070	STABILIZED CONSTRUCTION ENTRANCE	5.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
0160	208-00206	*EROSION CONTROL SUPERVISOR	137.000	116.000		
			DAY	21.000	2,100.00	
			100.00000	137.000		13,700.00
0165	210-00011	RESET MAILBOX STRUCTURE (TYPE 1)	2.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00

CONTID: C15575
 PCN: 15575-BID
 PROJECT: BR0072-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 12/23/2009
 11:45:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	210-00810	RESET GROUND SIGN	9.000 EACH 120.00000	0.000 0.000 0.000	0.00	0.00
0175	210-00815	*RESET SIGN PANEL	2.000 EACH 250.00000	0.000 0.000 0.000	0.00	0.00
0180	210-01130	*RESET GUARDRAIL TYPE 3	346.000 LF 5.50000	0.000 0.000 0.000	0.00	0.00
0185	212-00006	*SEEDING (NATIVE)	6.500 ACRE 350.00000	0.000 0.000 0.000	0.00	0.00
0190	212-00032	*SOIL CONDITIONING	6.500 ACRE 2,600.00000	0.000 0.000 0.000	0.00	0.00
0195	213-00003	*MULCHING (WEED FREE)	6.500 ACRE 460.00000	0.000 0.000 0.000	0.00	0.00
0200	213-00061	*MULCH TACKIFIER	975.000 LB 1.90000	0.000 0.000 0.000	0.00	0.00
0205	213-00100	*SOIL BINDER	6.500 ACRE 450.00000	0.000 0.000 0.000	0.00	0.00
0210	214-00205	*DECIDUOUS TREE (5 GALLON CONTAINER)	21.000 EACH 28.00000	0.000 0.000 0.000	0.00	0.00
0215	214-00310	*DECIDUOUS SHRUB (1 GALLON CONTAINER)	122.000 EACH 11.00000	0.000 0.000 0.000	0.00	0.00
0220	217-00020	*HERBICIDE TREATMENT	4.000 HOUR 75.00000	4.000 0.000 4.000	0.00	300.00

CONTID: C15575
 PCN: 15575-BID
 PROJECT: BR0072-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 12/23/2009
 11:45:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	304-06000	AGGREGATE BASE COURSE (CLASS 6)	6,538.000	2,441.080		
			TON	166.650	2,166.45	
			13.00000	2,607.730		33,900.49
0230	306-01000	RECONDITIONING	3,640.000	0.000		
			SY	0.000	0.00	
			1.00000	0.000		0.00
0235	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	30.390	30.390		
			TON	0.000	0.00	
			300.00000	30.390		9,117.00
0240	403-09221	*STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	2,097.000	0.000		
			TON	0.000	0.00	
			88.00000	0.000		0.00
0245	403-33841	*HOT MIX ASPHALT (GRADING S) (100) (PG 64-22)	6,302.000	3,487.470		
			TON	327.310	12,928.75	
			39.50000	3,814.780		150,683.81
0250	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	1,847.000	486.000		
			GAL	0.000	0.00	
			2.90000	486.000		1,409.40
0255	420-00130	GEOTEXTILE (SEPARATOR) (CLASS A)	2,044.000	0.000		
			SY	0.000	0.00	
			1.45000	0.000		0.00
0260	420-00500	GEOTEXTILE (PAVING)	11,940.000	0.000		
			SY	0.000	0.00	
			0.76000	0.000		0.00
0265	506-00209	RIPRAP (9 INCH)	0.000	0.000		
			CY	0.000	0.00	
			110.00000	0.000		0.00
0270	506-00218	RIPRAP (18 INCH)	53.000	53.000		
			CY	0.000	0.00	
			53.00000	53.000		2,809.00
0275	506-00230	RIPRAP (30 IN)	3,407.000	1,435.000		
			CY	0.000	0.00	
			48.72000	1,435.000		69,913.20

CONTID: C15575
 PCN: 15575-BID
 PROJECT: BR0072-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7
 ESTIMATE RUN 12/23/2009
 11:45:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	601-03050	CONCRETE CLASS D (WALL)	21.000	16.200		
			CY	0.000	0.00	
			850.00000	16.200		13,770.00
0285	602-00000	REINFORCING STEEL	892.000	827.000		
			LB	0.000	0.00	
			0.50000	827.000		413.50
0290	603-01240	24 INCH REINFORCED CONCRETE PIPE	374.000	95.000		
			LF	0.000	0.00	
			55.00000	95.000		5,225.00
0295	603-01360	36 INCH REINFORCED CONCRETE PIPE	296.000	140.000		
			LF	0.000	0.00	
			92.00000	140.000		12,880.00
0300	603-05024	24 INCH REINFORCED CONCRETE END SECTION	5.000	2.000		
			EACH	0.000	0.00	
			820.00000	2.000		1,640.00
0305	603-05036	36 INCH REINFORCED CONCRETE END SECTION	6.000	4.000		
			EACH	0.000	0.00	
			1,100.00000	4.000		4,400.00
0310	603-30030	30 INCH STEEL END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			840.00000	0.000		0.00
0315	603-70806	8X6 FOOT CONCRETE BOX CULVERT (PRECAST)	98.000	30.000		
			LF	0.000	0.00	
			500.00000	30.000		15,000.00
0320	604-20000	OUTLET STRUCTURE	2.000	0.000		
			EACH	0.000	0.00	
			7,400.00000	0.000		0.00
0325	604-25005	VANE GRATE INLET (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			2,950.00000	1.000		2,950.00
0330	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,592.000	0.000		
			LF	0.000	0.00	
			14.50000	0.000		0.00

CONTID: C15575
 PCN: 15575-BID
 PROJECT: BR0072-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8
 ESTIMATE RUN 12/23/2009
 11:45:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	606-01370	*TRANSITION TYPE 3G	4.000	0.000		
			EACH	0.000	0.00	
			960.00000	0.000		0.00
0340	606-01385	*TRANSITION TYPE 3J	7.000	0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00
0345	606-01390	*END ANCHORAGE TYPE 3K	7.000	0.000		
			EACH	0.000	0.00	
			870.00000	0.000		0.00
0350	606-02005	*END ANCHORAGE (FLARED)	2.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0355	607-11525	FENCE (PLASTIC)	875.000	875.000		
			LF	0.000	0.00	
			2.50000	875.000		2,187.50
0360	608-00026	CONCRETE BIKEWAY (6 INCH)	111.000	111.000		
			SY	0.000	0.00	
			40.00000	111.000		4,440.00
0365	609-60011	CURB TYPE 6 (SECTION M)	1,048.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00
0370	612-00001	DELINEATOR (TYPE I)	24.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
0375	612-00003	DELINEATOR (TYPE III)	16.000	0.000		
			EACH	0.000	0.00	
			27.00000	0.000		0.00
0380	614-00011	*SIGN PANEL (CLASS I)	27.000	0.000		
			SF	0.000	0.00	
			36.00000	0.000		0.00
0385	614-00013	*SIGN PANEL (CLASS III)	56.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00

CONTID: C15575
 PCN: 15575-BID
 PROJECT: BR0072-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 9
 ESTIMATE RUN 12/23/2009
 11:45:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	614-00818	*STEEL SIGN POST (W 8X18)	34.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
0395	614-01583	*STL SIGN SUPP(2-1/2 IN RD SCH 80) (PO&SLIP)	11.000	0.000		
			EACH	0.000	0.00	
			420.00000	0.000		0.00
0400	614-03002	*CONCRETE FOOTING (TYPE 2)	2.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0405	614-03003	*CONCRETE FOOTING (TYPE 3)	2.000	0.000		
			EACH	0.000	0.00	
			1,550.00000	0.000		0.00
0410	615-00050	EMBANKMENT PROTECTOR TYPE 5	2.000	0.000		
			EACH	0.000	0.00	
			225.00000	0.000		0.00
0415	621-00450	*DETOUR PAVEMENT	2,682.000	1,457.000		
			SY	1,225.000	22,050.00	
			18.00000	2,682.000		48,276.00
0420	625-00000	*CONSTRUCTION SURVEYING	1.000	0.560		
			L S	0.000	0.00	
			11,000.00000	0.560		6,160.00
0425	626-00000	MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			276,495.00000	1.000		276,495.00
0430	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.250		
			L S	0.250	650.00	
			2,600.00000	0.500		1,300.00
0435	627-00005	*EPOXY PAVEMENT MARKING	54.000	0.000		
			GAL	0.000	0.00	
			72.00000	0.000		0.00
0440	627-00011	*PAVEMENT MARKING PAINT (WATERBORNE)	110.000	45.800		
			GAL	23.000	782.00	
			34.00000	68.800		2,339.20

CONTID: C15575
 PCN: 15575-BID
 PROJECT: BR0072-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 10
 ESTIMATE RUN 12/23/2009
 11:45:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	630-00000	*FLAGGING	1,302.500	1,272.000		
			HOUR	30.500	701.50	
			23.00000	1,302.500		29,957.50
0450	630-00007	*TRAFFIC CONTROL INSPECTION	145.000	47.000		
			DAY	27.000	3,915.00	
			145.00000	74.000		10,730.00
0455	630-00012	*TRAFFIC CONTROL MANAGEMENT	290.000	118.000		
			DAY	15.000	7,500.00	
			500.00000	133.000		66,500.00
0460	630-80001	*FLASHING BEACON (PORTABLE)	5.000	0.500		
			EACH	0.000	0.00	
			800.00000	0.500		400.00
0465	630-80305	*FLAGGING STATION LIGHT	2.000	0.500		
			EACH	0.000	0.00	
			150.00000	0.500		75.00
0470	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	7.000	3.500		
			EACH	0.000	0.00	
			100.00000	3.500		350.00
0475	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	15.000	7.500		
			EACH	0.000	0.00	
			100.00000	7.500		750.00
0480	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	65.000	32.500		
			EACH	0.000	0.00	
			65.00000	32.500		2,112.50
0485	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	53.000	26.500		
			EACH	0.000	0.00	
			80.00000	26.500		2,120.00
0490	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	10.000	2.000		
			EACH	0.000	0.00	
			80.00000	2.000		160.00
0495	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	147.000	73.500		
			SF	0.000	0.00	
			17.00000	73.500		1,249.50

CONTID: C15575
 PCN: 15575-BID
 PROJECT: BR0072-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 11
 ESTIMATE RUN 12/23/2009
 11:45:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	630-80355	*PORTABLE MESSAGE SIGN PANEL	6.000 EACH	2.500 0.000	0.00	5,000.00
			2,000.00000	2.500		
0505	630-80360	*DRUM CHANNELIZING DEVICE	80.000 EACH	40.000 0.000	0.00	1,400.00
			35.00000	40.000		
0510	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	0.000 EACH	0.000 0.000	0.00	0.00
			40.00000	0.000		
0515	630-80370	CONCRETE BARRIER (TEMPORARY)	4,260.000 LF	2,130.000 0.000	0.00	100,110.00
			47.00000	2,130.000		
0520	630-80384	*TUBULAR MARKER	20.000 EACH	10.000 0.000	0.00	400.00
			40.00000	10.000		
0525	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	3.000 EACH	0.500 0.000	0.00	1,000.00
			2,000.00000	0.500		
0530	700-70010	F/A MINOR CONTRACT REVISIONS	250,000.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		
0535	700-70011	F/A PARTNERING	15,000.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		
0540	700-70016	F/A FUEL COST ADJUSTMENT	32,500.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		
0545	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	8,600.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		
0550	700-70019	F/A ASPHALT CEMENT COST ADJUSTMENT	100,800.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		

CONTID: C15575
 PCN: 15575-BID
 PROJECT: BR0072-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 12
 ESTIMATE RUN 12/23/2009
 11:45:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0555	700-70021	F/A ON-THE-JOB TRAINEE	0.000	0.000			
			HOUR	0.000	0.00		
			1.00000	0.000		0.00	
0560	700-70022	F/A OJT COLORADO TRAINING PROGRAM	1,500.000	420.000			
			F A	106.800	106.80		
			1.00000	526.800		526.80	
0565	700-70025	F/A QUALITY INCENTIVE PAYMENT	18,300.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0570	700-70028	F/A ESB PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0575	700-70380	F/A EROSION CONTROL	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0580	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0721	900-00014	ADDED ITEM (LUMP SUM)/ REPAIR OF THE UNDERMINING AT EXISTING PIER 3	1.000	1.000			
			L S	0.000	0.00		
			4,928.00000	1.000		4,928.00	
0722	900-00014	ADDED ITEM (LUMP SUM)/ SHORING AT MCCANN DITCH	1.000	1.000			
			L S	0.000	0.00		
			12,500.00000	1.000		12,500.00	
0723	630-00015	UNIFORMED TRAFFIC CONTROL COORDINATION UTC HOURS	50.700	50.700			
			HOUR	0.000	0.00		
			57.00000	50.700		2,889.90	
			CAT 0200	CURRENT AMT \$	2,456,322.54 \$	53,910.50 \$	1,026,624.10
CAT NO0300 STRUCTURE E-17-ADR							
0585	202-00400	REMOVAL OF BRIDGE	1.000	0.000			
			EACH	0.000	0.00		
			41,000.00000	0.000		0.00	

CONTID: C15575
 PCN: 15575-BID
 PROJECT: BR0072-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 13
 ESTIMATE RUN 12/23/2009
 11:45:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-ADR						
0590	206-00000	STRUCTURE EXCAVATION	444.000 CY	333.000 0.000	0.00	
			5.00000	333.000		1,665.00
0595	206-00100	STRUCTURE BACKFILL (CLASS 1)	708.000 CY	313.000 218.000	4,142.00	
			19.00000	531.000		10,089.00
0600	206-00200	STRUCTURE BACKFILL (CLASS 2)	149.000 CY	0.000 0.000	0.00	
			2.70000	0.000		0.00
0605	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	604.000 CY	313.000 140.000	2,310.00	
			16.50000	453.000		7,474.50
0610	206-01781	*SHORING (AREA 1)	1.000 L S	1.000 0.000	0.00	
			27,000.00000	1.000		27,000.00
0615	206-01782	*SHORING (AREA 2)	1.000 L S	1.000 0.000	0.00	
			27,000.00000	1.000		27,000.00
0620	403-09221	STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	269.000 TON	0.000 0.000	0.00	
			88.00000	0.000		0.00
0625	502-00460	*PILE TIP	14.000 EACH	10.000 0.000	0.00	
			114.00000	10.000		1,140.00
0630	502-11274	*STEEL PILING (HP 12X74)	581.000 LF	473.000 0.000	0.00	
			43.00000	473.000		20,339.00
0635	503-00054	*DRILLED CAISSON (54 INCH)	344.000 LF	258.000 0.000	0.00	
			218.00000	258.000		56,244.00
0640	515-00120	*WATERPROOFING (MEMBRANE)	1,708.000 SY	0.000 0.000	0.00	
			12.00000	0.000		0.00

CONTID: C15575
 PCN: 15575-BID
 PROJECT: BR0072-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 14
 ESTIMATE RUN 12/23/2009
 11:45:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-ADR						
0645	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	91.000	0.000		
			LF	74.000	8,732.00	
			118.00000	74.000		8,732.00
0650	601-01040	CONCRETE CLASS B (BRIDGE)	140.000	104.000		
			CY	0.000	0.00	
			400.00000	104.000		41,600.00
0655	601-03040	*CONCRETE CLASS D (BRIDGE)	720.000	500.000		
			CY	72.000	27,000.00	
			375.00000	572.000		214,500.00
0660	601-40300	STRUCTURAL CONCRETE COATING	2,073.000	0.000		
			SY	0.000	0.00	
			7.40000	0.000		0.00
0665	602-00020	*REINFORCING STEEL (EPOXY COATED)	239,646.000	162,133.000		
			LB	17,601.000	14,080.80	
			0.80000	179,734.000		143,787.20
0670	606-11030	*BRIDGE RAIL TYPE 10M	714.000	0.000		
			LF	78.000	6,630.00	
			85.00000	78.000		6,630.00
0675	618-00142	*PRESTRESSED CONCRETE I (BT42)	2,447.000	1,835.000		
			LF	0.000	0.00	
			125.00000	1,835.000		229,375.00
0675		MATERIAL ALLOWANCE GIRDERS		0.000		
			LF	520.200	65,025.00	
			125.00000	520.200		65,025.00
			CAT 0300	CURRENT AMT \$	1,177,139.30 \$	127,919.80 \$
						860,600.70
CAT NO0301 STRUCTURE WALL E-CO WALL E-CP						
0680	206-00000	STRUCTURE EXCAVATION	2,780.000	2,780.000		
			CY	0.000	0.00	
			5.00000	2,780.000		13,900.00
0685	206-00100	*STRUCTURE BACKFILL (CLASS 1)	5,648.000	5,306.000		
			CY	0.000	0.00	
			19.00000	5,306.000		100,814.00

CONTID: C15575
 PCN: 15575-BID
 PROJECT: BR0072-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 15
 ESTIMATE RUN 12/23/2009
 11:45:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE WALL E-CO WALL E-CP						
0690	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	5,058.000	5,058.000		
			CY	0.000	0.00	
			16.50000	5,058.000		83,457.00
0695	206-01783	*SHORING (AREA 3)	1.000	1.000		
			L S	0.000	0.00	
			55,000.00000	1.000		55,000.00
0700	206-01784	*SHORING (AREA 4)	1.000	1.000		
			L S	0.000	0.00	
			91,000.00000	1.000		91,000.00
0705	504-04410	*BLOCK FACING	11,335.000	11,335.000		
			SF	0.000	0.00	
			12.00000	11,335.000		136,020.00
0706	601-03050	CONCRETE CLASS D (WALL) MSE WALL FOOTING	33.400	33.400		
			CY	0.000	0.00	
			375.00000	33.400		12,525.00
0707	900-00014	ADDED ITEM (LUMP SUM)/ BLOCK REMOVAL FROM WALL E-17-CP	1.000	0.000		
			L S	1.000	6,382.60	
			6,382.60000	1.000		6,382.60
		CAT 0301	CURRENT AMT \$	505,596.60 \$	6,382.60 \$	499,098.60
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0710	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			20,000.00000	1.000		20,000.00
0715	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			17,000.00000	1.000		17,000.00
0720	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00
		CAT 0400	CURRENT AMT \$	40,000.00 \$	0.00 \$	40,000.00
		PROJECT TOTAL	CURRENT AMT \$	4,179,058.44 \$	188,212.90 \$	2,426,323.40