

ESTIMATE SUMMARY

CONTID: C15662

ESTIMATE NO: 0009 FINL

SPEC YR: 2005

PCN: 15662-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 49.0 DAYS

TIME ALLOW:

50 WORK DAYS

PARKER/ARAPAHOE INTERCHANGE PHASE II SH83/SH88

PERCENT TIME: 98.00

ORIG TIME ALLOW:

50 WORK DAYS

PROJECT NO: STA 0881-019
 PARKER / ARAPAHOE RD I/C PH II
 NAME OF ROAD: SH88/SH83
 PROJECT COUNTIES: ARAPAHOE, REGION 6

CONTRACTOR:

NEW DESIGN CONSTRUCTION COMPANY
 2350 E. 70TH AVE.
 P.O. BOX 358

PAY PERIOD ENDING	10/11/2007	DATE TIME STARTED	09/06/2006
DATE LET	07/27/2006	DATE WORK BEGAN	09/06/2006
DATE AWARDED	08/01/2006	DATE TIME STOPPED	06/14/2007
DATE CONTRACT EXECUTED	08/10/2006	DATE ACCEPTED	06/14/2007
DATE NOTICE TO PROCEED	09/06/2006		

DENVER CO 80229 303-286-8500

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,725,364.07 PARTICIPATING	\$ 1,704,071.98	\$ 0.00
AWARD PROJECT AMT:	\$ 1,711,875.71 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	98.77% TOTAL EARNINGS	1,704,071.98	0.00
FUNDS AVAILABLE:	\$ 21,292.09 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,704,071.98	0.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	25,678.14
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	1,704,071.98	25,678.14
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	1,704,071.98	25,678.14
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 25,678.14

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15662
 PCN: 15662-BID
 PROJECT: STA 0881-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 10/11/2007

08:10:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY BID ITEMS						
0005	202-00010	REMOVAL OF TREE	10.000	10.000		
			EACH	0.000	0.00	
			550.00000	10.000		5,500.00
0010	202-00019	REMOVAL OF INLET	3.000	3.000		
			EACH	0.000	0.00	
			275.00000	3.000		825.00
0015	202-00035	REMOVAL OF PIPE	0.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0020	202-00090	REMOVAL OF DELINEATOR	12.000	12.000		
			EACH	0.000	0.00	
			170.00000	12.000		2,040.00
0025	202-00190	*REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	1,345.000	1,345.000		
			SY	0.000	0.00	
			6.20000	1,345.000		8,339.00
0030	202-00200	*REMOVAL OF SIDEWALK	103.000	103.000		
			SY	0.000	0.00	
			4.00000	103.000		412.00
0035	202-00203	*REMOVAL OF CURB AND GUTTER	2,587.000	2,587.000		
			LF	0.000	0.00	
			5.00000	2,587.000		12,935.00
0040	202-00210	*REMOVAL OF CONCRETE PAVEMENT	157.000	157.000		
			SY	0.000	0.00	
			11.50000	157.000		1,805.50
0045	202-00220	*REMOVAL OF ASPHALT MAT	361.000	361.000		
			SY	0.000	0.00	
			14.00000	361.000		5,054.00
0050	202-00250	*REMOVAL OF PAVEMENT MARKING	519.000	519.000		
			SF	0.000	0.00	
			1.75000	519.000		908.25
0055	202-00250	*REMOVAL OF PAVEMENT MARKING	0.000	0.000		
			SF	0.000	0.00	
			1.75000	0.000		0.00

CONTID: C15662
 PCN: 15662-BID
 PROJECT: STA 0881-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3
 ESTIMATE RUN 10/11/2007
 08:10:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0060	202-00810	REMOVAL OF GROUND SIGN	4.000	4.000		
			EACH	0.000	0.00	
			70.00000	4.000		280.00
0065	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	1.000		
			L S	0.000	0.00	
			2,255.00000	1.000		2,255.00
0070	202-01000	REMOVAL OF FENCE	231.000	231.000		
			LF	0.000	0.00	
			5.00000	231.000		1,155.00
0075	202-04005	CLEAN VALVE BOX	3.000	3.000		
			EACH	0.000	0.00	
			400.00000	3.000		1,200.00
0080	202-05150	*SANDBLASTING	1,343.000	1,343.000		
			SF	0.000	0.00	
			1.65000	1,343.000		2,215.95
0085	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	32,775.000	32,775.000		
			CY	0.000	0.00	
			6.00000	32,775.000		196,650.00
0090	203-00100	*MUCK EXCAVATION	218.000	218.000		
			CY	0.000	0.00	
			30.00000	218.000		6,540.00
0095	203-01100	PROOF ROLLING	16.000	16.000		
			HOUR	0.000	0.00	
			140.00000	16.000		2,240.00
0100	203-01597	POTHOLING	27.000	27.000		
			HOUR	0.000	0.00	
			150.00000	27.000		4,050.00
0105	207-00205	TOPSOIL	321.000	321.000		
			CY	0.000	0.00	
			26.00000	321.000		8,346.00
0110	208-00002	*EROSION LOG (12 INCH)	12.000	12.000		
			LF	0.000	0.00	
			533.50000	12.000		6,402.00

CONTID: C15662
 PCN: 15662-BID
 PROJECT: STA 0881-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4
 ESTIMATE RUN 10/11/2007
 08:10:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0115	208-00020	*SILT FENCE	1,188.000	1,188.000		
			LF	0.000	0.00	
			1.98000	1,188.000		2,352.24
0120	208-00045	CONCRETE WASHOUT STRUCTURE	3.000	3.000		
			EACH	0.000	0.00	
			1,300.00000	3.000		3,900.00
0125	208-00051	*STORM DRAIN INLET PROTECTION (TYPE 1)	216.000	216.000		
			LF	0.000	0.00	
			3.09000	216.000		667.44
0130	208-00070	STABILIZED CONSTRUCTION ENTRANCE	4.000	4.000		
			EACH	0.000	0.00	
			900.00000	4.000		3,600.00
0135	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0140	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			20,500.00000	1.000		20,500.00
0145	210-00810	RESET GROUND SIGN	10.000	10.000		
			EACH	0.000	0.00	
			330.00000	10.000		3,300.00
0150	210-01710	RESET VALVE	1.000	1.000		
			EACH	0.000	0.00	
			700.00000	1.000		700.00
0155	210-04010	ADJUST MANHOLE	1.000	1.000		
			EACH	0.000	0.00	
			400.00000	1.000		400.00
0160	210-04050	ADJUST VALVE BOX	2.000	2.000		
			EACH	0.000	0.00	
			300.00000	2.000		600.00
0165	212-00006	*SEEDING (NATIVE)	1.800	1.800		
			ACRE	0.000	0.00	
			1,316.70000	1.800		2,370.06

CONTID: C15662
 PCN: 15662-BID
 PROJECT: STA 0881-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5
 ESTIMATE RUN 10/11/2007
 08:10:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0170	212-00032	*SOIL CONDITIONING	0.000	0.000		
			ACRE	0.000	0.00	
			1,653.30000	0.000		0.00
0175	213-00002	*MULCHING (WEED FREE HAY)	0.000	0.000		
			ACRE	0.000	0.00	
			2,091.10000	0.000		0.00
0180	213-00008	*MULCHING (WOOD CHIP)	8,846.000	8,846.000		
			CF	0.000	0.00	
			2.24000	8,846.000		19,815.04
0185	213-00061	*MULCH TACKIFIER	0.000	0.000		
			LB	0.000	0.00	
			0.99000	0.000		0.00
0190	213-00100	*SOIL BINDER	0.000	0.000		
			ACRE	0.000	0.00	
			3,080.00000	0.000		0.00
0195	213-00460	*METAL LANDSCAPE BORDER (3/16X4 INCH)	399.000	399.000		
			LF	0.000	0.00	
			4.51000	399.000		1,799.49
0200	214-00220	*DECIDUOUS TREE (2 INCH CALIPER)	19.000	19.000		
			EACH	0.000	0.00	
			517.00000	19.000		9,823.00
0205	214-00350	*DECIDUOUS SHRUB (5 GALLON CONTAINER)	55.000	55.000		
			EACH	0.000	0.00	
			68.20000	55.000		3,751.00
0210	214-00508	*EVERGREEN TREE (8 FOOT) (BALL AND BURLAP)	34.000	34.000		
			EACH	0.000	0.00	
			689.70000	34.000		23,449.80
0215	214-00650	*EVERGREEN SHRUB (5 GALLON CONTAINER)	97.000	97.000		
			EACH	0.000	0.00	
			60.50000	97.000		5,868.50
0220	215-00060	*TRANSPLANT TREE (3 TO 6 INCH)	0.000	0.000		
			EACH	0.000	0.00	
			436.70000	0.000		0.00

CONTID: C15662
 PCN: 15662-BID
 PROJECT: STA 0881-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6
 ESTIMATE RUN 10/11/2007
 08:10:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0225	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	3,907.000	3,907.000		
			SY	0.000	0.00	
			2.17000	3,907.000		8,478.19
0230	217-00020	*HERBICIDE TREATMENT	0.000	0.000		
			HOUR	0.000	0.00	
			55.00000	0.000		0.00
0234	900-00006	ADDED ITEM (DOLLAR) /	-80.000	-80.000		
			DOL	0.000	0.00	
			1.00000	-80.000		-80.00
0235	304-06007	*AGGREGATE BASE COURSE (CLASS 6)	1,486.000	1,486.000		
			CY	0.000	0.00	
			25.00000	1,486.000		37,150.00
0240	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	142.380	142.380		
			TON	0.000	0.00	
			143.00000	142.380		20,360.34
0242	900-00006	ADDED ITEM (DOLLAR) / FAILING GRADATION FOR HMA GRADATION ON 12-13-06 PAVING SAMPL	-3,111.750	-3,111.750		
			DOL	0.000	0.00	
			1.00000	-3,111.750		-3,111.75
0244	403-34841	HOT MIX ASPHALT (GRADING SX) (100) (PG 64-22) CO # 2	1,050.560	1,050.540		
			TON	0.000	0.00	
			92.40000	1,050.540		97,069.90
0245	403-33841	*HOT MIX ASPHALT (GRADING S) (100) (PG 64-22)	0.000	0.000		
			TON	0.000	0.00	
			84.43000	0.000		0.00
0246	403-34871	HOT MIX ASPHALT (GRADING SX) (100) (PG 76-28) CO #2	180.450	180.450		
			TON	0.000	0.00	
			104.50000	180.450		18,857.03
0248	614-72876	TRAFFIC SIGNAL VEHICLE DETECTOR AMPLIFIER (LOOP TYPE) LOOP DETECTOR AMPLIFIER CHANGE ORDER # 8	5.000	5.000		
			EACH	0.000	0.00	
			506.00000	5.000		2,530.00
0250	403-34871	*HOT MIX ASPHALT (GRADING SX) (100) (PG 76-28)	0.000	0.000		
			TON	0.000	0.00	
			77.55000	0.000		0.00

CONTID: C15662
 PCN: 15662-BID
 PROJECT: STA 0881-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7
 ESTIMATE RUN 10/11/2007
 08:10:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0255	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	225.000	225.000		
			GAL	0.000	0.00	
			2.48000	225.000		558.00
0256	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR FAILING RTFO DSR TEST CO # 5	-512.000	-512.000		
			DOL	0.000	0.00	
			1.00000	-512.000		-512.00
0260	412-00400	CONCRETE PAVEMENT (4 INCH)	42.000	42.000		
			SY	0.000	0.00	
			100.00000	42.000		4,200.00
0262	412-00901	*CONCRETE PAVEMENT (9 INCH) (SPECIAL) CO # 2	4,703.000	4,703.000		
			SY	0.000	0.00	
			44.00000	4,703.000		206,932.00
0263	412-00000	FURNISH CONCRETE PAVEMENT CO # 2	23.000	23.000		
			CY	0.000	0.00	
			129.60000	23.000		2,980.80
0265	412-01000	CONCRETE PAVEMENT (10 INCH)	168.000	168.000		
			SY	0.000	0.00	
			85.00000	168.000		14,280.00
0270	420-00200	*GEOTEXTILE (WEED BARRIER)	1,966.000	1,966.000		
			SY	0.000	0.00	
			2.04000	1,966.000		4,010.64
0275	503-00030	*DRILLED CAISSON (30 INCH)	48.000	48.000		
			LF	0.000	0.00	
			287.00000	48.000		13,776.00
0280	504-08050	STONE LANDSCAPE WALL	588.000	588.000		
			SF	0.000	0.00	
			40.00000	588.000		23,520.00
0285	507-00400	*BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	28.910	28.910		
			TON	0.000	0.00	
			236.50000	28.910		6,837.22
0290	603-01155	15 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	13.000	13.000		
			LF	0.000	0.00	
			82.00000	13.000		1,066.00

CONTID: C15662
 PCN: 15662-BID
 PROJECT: STA 0881-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8
 ESTIMATE RUN 10/11/2007
 08:10:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0295	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	75.000	75.000		
			LF	0.000	0.00	
			62.00000	75.000		4,650.00
0300	604-19105	INLET TYPE R L 5 (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			4,286.00000	1.000		4,286.00
0305	604-19205	INLET TYPE R L 10 (5 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			6,136.00000	2.000		12,272.00
0310	604-19305	INLET TYPE R L 15 (5 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			7,520.00000	2.000		15,040.00
0312	606-00720	GUARDRAIL TYPE 7 (STYLE CC) CHANGE ORDER # 3	120.000	120.000		
			LF	0.000	0.00	
			20.00000	120.000		2,400.00
0315	607-11525	FENCE (PLASTIC)	150.000	150.000		
			LF	0.000	0.00	
			5.00000	150.000		750.00
0320	607-15000	*FENCE CONCRETE (SOUND BARRIER)	2,064.000	2,064.000		
			SF	0.000	0.00	
			89.99000	2,064.000		185,739.36
0325	608-00006	CONCRETE SIDEWALK (6 INCH)	517.000	517.000		
			SY	0.000	0.00	
			39.00000	517.000		20,163.00
0330	608-00010	CONCRETE CURB RAMP	72.000	72.000		
			SY	0.000	0.00	
			125.00000	72.000		9,000.00
0335	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	756.000	756.000		
			LF	0.000	0.00	
			12.00000	756.000		9,072.00
0340	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	2,375.000	2,308.000		
			LF	0.000	0.00	
			13.00000	2,308.000		30,004.00

CONTID: C15662
 PCN: 15662-BID
 PROJECT: STA 0881-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9
 ESTIMATE RUN 10/11/2007
 08:10:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0345	609-24008	GUTTER TYPE 2 (8 FOOT)	34.400	34.000		
			LF	0.000	0.00	
			62.00000	34.000		2,108.00
0350	609-24010	GUTTER TYPE 2 (10 FOOT)	158.000	158.000		
			LF	0.000	0.00	
			62.00000	158.000		9,796.00
0355	609-60011	*CURB TYPE 6 (SECTION M)	64.000	64.000		
			LF	0.000	0.00	
			14.00000	64.000		896.00
0360	610-00024	MEDIAN COVER MATERIAL (4 INCH PATTERNED CONCRETE)	2,520.000	2,520.000		
			SF	0.000	0.00	
			7.00000	2,520.000		17,640.00
0365	612-00001	DELINEATOR (TYPE I)	3.000	0.000		
			EACH	0.000	0.00	
			16.50000	0.000		0.00
0370	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	450.000	450.000		
			LF	0.000	0.00	
			10.25000	450.000		4,612.50
0375	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	760.000	760.000		
			LF	0.000	0.00	
			11.00000	760.000		8,360.00
0380	613-10000	*WIRING	1.000	1.000		
			L S	0.000	0.00	
			4,730.00000	1.000		4,730.00
0385	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	2.000	2.000		
			EACH	0.000	0.00	
			407.00000	2.000		814.00
0390	614-00011	SIGN PANEL (CLASS I)	165.600	146.000		
			SF	0.000	0.00	
			17.60000	146.000		2,569.60
0395	614-00012	SIGN PANEL (CLASS II)	61.000	61.000		
			SF	0.000	0.00	
			19.80000	61.000		1,207.80

CONTID: C15662
 PCN: 15662-BID
 PROJECT: STA 0881-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10
 ESTIMATE RUN 10/11/2007
 08:10:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0400	614-00218	STEEL SIGN POST (2.25X2.25 INCH TUBING)	86.000	86.000		
			LF	0.000	0.00	
			13.20000	86.000		1,135.20
0405	614-01583	STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80)	2.000	2.000		
			EACH	0.000	0.00	
			506.00000	2.000		1,012.00
0410	614-70150	*PEDESTRIAN SIGNAL FACE (16) (COUNTDOWN)	8.000	8.000		
			EACH	0.000	0.00	
			605.00000	8.000		4,840.00
0415	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	18.000	18.000		
			EACH	0.000	0.00	
			657.80000	18.000		11,840.40
0420	614-72855	*TRAFFIC SIGNAL CONTROLLER CABINET	1.000	1.000		
			EACH	0.000	0.00	
			19,690.00000	1.000		19,690.00
0425	614-72860	*PEDESTRIAN PUSH BUTTON	8.000	8.000		
			EACH	0.000	0.00	
			174.90000	8.000		1,399.20
0430	614-72866	*FIRE PREEMPTION UNIT AND TIMER	1.000	1.000		
			EACH	0.000	0.00	
			4,257.00000	1.000		4,257.00
0435	614-72875	*LOOP DETECTOR WIRE	5,740.000	5,740.000		
			LF	0.000	0.00	
			2.53000	5,740.000		14,522.20
0436	614-72876	TRAFFIC SIGNAL VEHICLE DETECTOR AMPLIFIER (LOOP TYPE) LOOP DETECTOR AMPLIFIERS FOR INTSECTION CHANGE ORDER # 6	0.000	0.000		
			EACH	0.000	0.00	
			506.00000	0.000		0.00
0440	614-81160	*TRAFFIC SIGNAL LIGHT POLE STEEL (1-60 MAST ARM FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			32,967.00000	1.000		32,967.00
0445	614-81165	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-65 FOOT MAST ARM)	1.000	1.000		
			EACH	0.000	0.00	
			33,363.00000	1.000		33,363.00

CONTID: C15662
 PCN: 15662-BID
 PROJECT: STA 0881-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 11
 ESTIMATE RUN 10/11/2007
 08:10:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0450	614-82010	*TRAFFIC SIGNAL POLE STEEL (1 MAST ARM)	2.000 EACH 29,447.00000	2.000 0.000 2.000	0.00 0.00	58,894.00
0455	615-00050	EMBANKMENT PROTECTOR TYPE 5	2.000 EACH 203.25000	2.000 0.000 2.000	0.00 0.00	406.50
0460	623-09900	*SPRINKLER SYSTEM	1.000 L S 24,293.86000	1.000 0.000 1.000	0.00 0.00	24,293.86
0465	625-00000	*CONSTRUCTION SURVEYING	1.000 L S 27,500.00000	1.000 0.000 1.000	0.00 0.00	27,500.00
0470	626-00000	*MOBILIZATION	1.000 L S 132,100.00000	1.000 0.000 1.000	0.00 0.00	132,100.00
0475	626-01000	PUBLIC INFORMATION SERVICES	1.000 L S 9,900.00000	1.000 0.000 1.000	0.00 0.00	9,900.00
0480	627-00005	*EPOXY PAVEMENT MARKING	21.000 GAL 137.50000	21.000 0.000 21.000	0.00 0.00	2,887.50
0485	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	4.000 GAL 27.50000	4.000 0.000 4.000	0.00 0.00	110.00
0490	627-01001	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	0.000 SF 11.00000	0.000 0.000 0.000	0.00 0.00	0.00
0495	627-30327	*PREFORMED PLASTIC PAVEMENT MARKING (WORD-SYMBOL) (TYPE III)	435.000 SF 16.50000	435.000 0.000 435.000	0.00 0.00	7,177.50
0500	627-30332	*PREFORMED PLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	1,680.000 SF 11.00000	1,680.000 0.000 1,680.000	0.00 0.00	18,480.00

CONTID: C15662
 PCN: 15662-BID
 PROJECT: STA 0881-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 12
 ESTIMATE RUN 10/11/2007
 08:10:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0505	629-01001	*SURVEY MONUMENT (TYPE 1)	0.000	0.000		
			EACH	0.000	0.00	
			330.00000	0.000		0.00
0510	629-01003	*SURVEY MONUMENT (TYPE 3)	0.000	0.000		
			EACH	0.000	0.00	
			440.00000	0.000		0.00
0515	629-01005	*SURVEY MONUMENT (TYPE 5)	0.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0520	630-00000	*FLAGGING	589.000	589.000		
			HOUR	0.000	0.00	
			23.10000	589.000		13,605.90
0525	630-00007	*TRAFFIC CONTROL INSPECTION	19.000	19.000		
			DAY	0.000	0.00	
			110.00000	19.000		2,090.00
0530	630-00012	*TRAFFIC CONTROL MANAGEMENT	77.000	77.000		
			DAY	0.000	0.00	
			440.00000	77.000		33,880.00
0535	630-00015	*UNIFORMED TRAFFIC CONTROL COORDINATION	174.000	174.000		
			HOUR	0.000	0.00	
			82.50000	174.000		14,355.00
0540	630-80333	*BARRICADE (TYPE 3 F-C) (TEMPORARY)	2.000	2.000		
			EACH	0.000	0.00	
			1,980.00000	2.000		3,960.00
0545	630-80337	*BARRICADE (TYPE 3 M-C) (TEMPORARY)	2.000	2.000		
			EACH	0.000	0.00	
			275.00000	2.000		550.00
0550	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	3.000	3.000		
			EACH	0.000	0.00	
			55.00000	3.000		165.00
0555	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	13.000	13.000		
			EACH	0.000	0.00	
			55.00000	13.000		715.00

CONTID: C15662
 PCN: 15662-BID
 PROJECT: STA 0881-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 13
 ESTIMATE RUN 10/11/2007
 08:10:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0560	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	6.000	6.000		
			EACH	0.000	0.00	
			55.00000	6.000		330.00
0565	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	105.000	105.000		
			SF	0.000	0.00	
			22.00000	105.000		2,310.00
0570	630-80355	*PORTABLE MESSAGE SIGN PANEL	1.000	1.000		
			EACH	0.000	0.00	
			3,300.00000	1.000		3,300.00
0575	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	2.000		
			EACH	0.000	0.00	
			825.00000	2.000		1,650.00
0580	630-80360	*DRUM CHANNELIZING DEVICE	105.000	105.000		
			EACH	0.000	0.00	
			27.50000	105.000		2,887.50
0585	630-80380	*TRAFFIC CONE	149.000	149.000		
			EACH	0.000	0.00	
			11.00000	149.000		1,639.00
0590	700-70010	F/A MINOR CONTRACT REVISIONS	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0595	700-70011	F/A PARTNERING	440.570	440.570		
			F A	0.000	0.00	
			1.00000	440.570		440.57
0600	700-70025	F/A QUALITY INCENTIVE PAYMENT	10,344.540	10,344.540		
			F A	0.000	0.00	
			1.00000	10,344.540		10,344.54
0605	700-70034	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0610	700-70035	F/A FUEL COST ADJUSTMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15662
 PCN: 15662-BID
 PROJECT: STA 0881-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 14
 ESTIMATE RUN 10/11/2007
 08:10:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY BID ITEMS							
0615	700-70035	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0625	700-70034	F/A EROSION CONTROL	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0630	700-70310	F/A LANDSCAPING	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0635	700-70260	F/A WATER TAPS	12,483.000	12,483.000			
			F A	0.000	0.00		
			1.00000	12,483.000		12,483.00	
			CAT 0200 CURRENT AMT \$		1,714,834.87 \$	0.00 \$	1,693,542.77
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0640	620-00011	FIELD LABORATORY (CLASS 1)	0.500	0.500			
			EACH	0.000	0.00		
			19,687.32000	0.500		9,843.66	
0645	620-00020	SANITARY FACILITY	1.000	1.000			
			EACH	0.000	0.00		
			685.54000	1.000		685.54	
			CAT 0400 CURRENT AMT \$		10,529.20 \$	0.00 \$	10,529.20
			PROJECT TOTAL CURRENT AMT \$		1,725,364.07 \$	0.00 \$	1,704,071.97