

ESTIMATE SUMMARY

14:19:25

CONTID: C15666

ESTIMATE NO: 0010 PROG

SPEC YR: 2005

PCN: 15666-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 314.(DAYS

TIME ALLOW: 6/12/20(FIXED COMPLETION DAT

US550, NMSL NORTH PHASE - II

PERCENT TIME: 81.14

ORIG TIME ALLOW: 6/12/20(FIXED COMPLETION DAT

PROJECT NO: NH5501-013

US550, NMSL NORTH PHASE - II

NAME OF ROAD: U.S. 550

PROJECT COUNTIES: LA PLATA

CONTRACTOR:

Skanska USA Civil West Rocky Mountain District Inc.
22419 County Road G

PAY PERIOD ENDING	03/31/2009	DATE TIME STARTED	05/22/2008
DATE LET	04/10/2008	DATE WORK BEGAN	05/15/2008
DATE AWARDED	05/08/2008	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	05/21/1980	DATE ACCEPTED	
DATE NOTICE TO PROCEED	05/22/2008		

Cortez CO 81321 970-565-8000

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 9,284,447.05 PARTICIPATING	\$ 3,097,678.47	\$ 0.00
AWARD PROJECT AMT:	\$ 8,236,859.30 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	33.36% TOTAL EARNINGS	3,097,678.47	0.00
FUNDS AVAILABLE:	\$ 6,186,768.58 STOCKPILED MATERIALS	1,820,017.15	188,603.74
	GROSS EARNINGS	4,917,695.62	188,603.74
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-82,778.35	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	4,834,917.27	188,603.74
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	4,834,917.27	188,603.74
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 188,603.74

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15666
 PCN: 15666-BID
 PROJECT: NH5501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 2
 ESTIMATE RUN 03/31/2009
 14:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*CLEARING AND GRUBBING	1.000	0.900		
			L S	0.000	0.00	
			25,000.00000	0.900		22,500.00
0010	202-00000	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	1.000		
			L S	0.000	0.00	
			3,000.00000	1.000		3,000.00
0015	202-00002	*REMOVAL OF STRUCTURE (SPECIAL)	5.000	5.000		
			EACH	0.000	0.00	
			3,700.00000	5.000		18,500.00
0020	202-00010	REMOVAL OF TREE	8.000	8.000		
			EACH	0.000	0.00	
			340.00000	8.000		2,720.00
0025	202-00019	REMOVAL OF INLET	5.000	2.000		
			EACH	0.000	0.00	
			450.00000	2.000		900.00
0030	202-00027	REMOVAL OF RIPRAP	37.000	37.000		
			SY	0.000	0.00	
			30.00000	37.000		1,110.00
0035	202-00033	REMOVAL OF PIPE	8.000	7.000		
			EACH	0.000	0.00	
			950.00000	7.000		6,650.00
0040	202-00037	REMOVAL OF END SECTION	14.000	7.000		
			EACH	0.000	0.00	
			70.00000	7.000		490.00
0045	202-00090	REMOVAL OF DELINEATOR	108.000	0.000		
			EACH	0.000	0.00	
			7.70000	0.000		0.00
0050	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	1,944.000	0.000		
			SY	0.000	0.00	
			9.60000	0.000		0.00
0055	202-00250	*REMOVAL OF PAVEMENT MARKING	2,670.000	0.000		
			SF	0.000	0.00	
			2.00000	0.000		0.00

CONTID: C15666
 PCN: 15666-BID
 PROJECT: NH5501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 03/31/2009
 14:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-01000	*REMOVAL OF FENCE	11,631.000	7,539.000		
			LF	0.000	0.00	
			1.30000	7,539.000		9,800.70
0065	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	871.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0070	202-01300	*REMOVAL OF END ANCHORAGE	6.000	1.000		
			EACH	0.000	0.00	
			125.00000	1.000		125.00
0075	202-04300	*REMOVAL OF UNDERGROUND STORAGE TANK	2.000	2.000		
			EACH	0.000	0.00	
			7,800.00000	2.000		15,600.00
0080	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	62,513.000	49,776.000		
			CY	0.000	0.00	
			6.25000	49,776.000		311,100.00
0085	203-00100	MUCK EXCAVATION	400.000	308.000		
			CY	0.000	0.00	
			20.00000	308.000		6,160.00
0090	203-01140	ROLLING	40.000	14.500		
			HOUR	0.000	0.00	
			100.00000	14.500		1,450.00
0095	203-01500	BLADING	40.000	0.000		
			HOUR	0.000	0.00	
			115.00000	0.000		0.00
0100	203-01594	COMBINATION LOADER	35.000	12.750		
			HOUR	0.000	0.00	
			80.00000	12.750		1,020.00
0105	203-01597	POTHOLING	70.000	57.500		
			HOUR	0.000	0.00	
			195.00000	57.500		11,212.50
0110	206-00520	FILTER MATERIAL (CLASS B)	22.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00

CONTID: C15666
 PCN: 15666-BID
 PROJECT: NH5501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 03/31/2009
 14:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	207-00205	TOPSOIL	4,600.000	1,925.100		
			CY	0.000	0.00	
			4.00000	1,925.100		7,700.40
0120	208-00003	EROSION LOG (18 INCH)	3,400.000	2,950.000		
			LF	0.000	0.00	
			5.50000	2,950.000		16,225.00
0125	208-00020	SILT FENCE	7,000.000	6,091.000		
			LF	0.000	0.00	
			3.80000	6,091.000		23,145.80
0130	208-00045	CONCRETE WASHOUT STRUCTURE	3.000	3.000		
			EACH	0.000	0.00	
			500.00000	3.000		1,500.00
0135	208-00100	SEDIMENT REMOVAL AND DISPOSAL ITEM DELETED AS PART OF PROJECT ORDER #12, CO#7	0.000	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
0140	208-00205	EROSION CONTROL SUPERVISOR	405.000	334.500		
			HOUR	0.000	0.00	
			50.00000	334.500		16,725.00
0145	210-00011	*RESET MAILBOX STRUCTURE (TYPE 1)	6.000	0.000		
			EACH	0.000	0.00	
			315.00000	0.000		0.00
0150	210-00012	*RESET MAILBOX STRUCTURE (TYPE 2)	3.000	0.000		
			EACH	0.000	0.00	
			420.00000	0.000		0.00
0155	210-00013	*RESET MAILBOX STRUCTURE (TYPE 3)	1.000	0.000		
			EACH	0.000	0.00	
			420.00000	0.000		0.00
0160	210-00810	*RESET GROUND SIGN	11.000	0.000		
			EACH	0.000	0.00	
			230.00000	0.000		0.00
0165	210-00910	*RESET TRAFFIC COUNTER (PERMANENT)	1.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00

CONTID: C15666
 PCN: 15666-BID
 PROJECT: NH5501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 03/31/2009
 14:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	212-00006	*SEEDING (NATIVE)	34.000	3.640		
			ACRE	0.000	0.00	
			950.00000	3.640		3,458.00
0175	212-00032	*SOIL CONDITIONING	17.000	3.640		
			ACRE	0.000	0.00	
			1,000.00000	3.640		3,640.00
0180	213-00004	*MULCHING (WEED FREE STRAW)	34.000	3.040		
			ACRE	0.000	0.00	
			780.00000	3.040		2,371.20
0185	213-00061	*MULCH TACKIFIER	5,000.000	608.000		
			LB	0.000	0.00	
			3.10000	608.000		1,884.80
0190	214-00220	*DECIDUOUS TREE (2 INCH CALIPER)	8.000	0.000		
			EACH	0.000	0.00	
			490.00000	0.000		0.00
0195	216-00039	*SOIL RETENTION BLANKET (STRAW)	6,000.000	3,030.800		
			SY	0.000	0.00	
			3.10000	3,030.800		9,395.48
0200	216-00070	GEOCELL CELLULAR CONFINEMENT SYSTEM	1,084.000	0.000		
			SY	0.000	0.00	
			25.00000	0.000		0.00
0205	250-00010	ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	0.900		
			L S	0.000	0.00	
			5,000.00000	0.900		4,500.00
0210	250-00050	*MONITORING TECHNICIAN	11.500	11.500		
			HOUR	0.000	0.00	
			78.00000	11.500		897.00
0215	250-00110	HEALTH AND SAFETY OFFICER	40.000	24.000		
			HOUR	0.000	0.00	
			70.00000	24.000		1,680.00
0220	250-00120	*MATERIAL SAMPLING AND DELIVERY	6.000	6.000		
			EACH	0.000	0.00	
			140.00000	6.000		840.00

CONTID: C15666
 PCN: 15666-BID
 PROJECT: NH5501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 03/31/2009
 14:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	250-00200	MATERIAL HANDLING (STOCKPILE)	0.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
0230	250-00210	SOLID WASTE DISPOSAL	0.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00
0235	250-00220	*HAZARDOUS WASTE DISPOSAL	9.000	9.000		
			CY	0.000	0.00	
			250.00000	9.000		2,250.00
0240	304-02000	*AGGREGATE BASE COURSE (CLASS 2)	51,785.000	23,387.810		
			TON	0.000	0.00	
			13.00000	23,387.810		304,041.53
0240		MATERIAL ALLOWANCE AT HEART CANYON PIT		28,397.190		
			TON	0.000	0.00	
			11.05000	28,397.190		313,788.95
0245	304-06000	*AGGREGATE BASE COURSE (CLASS 6)	22,266.000	6,545.240		
			TON	0.000	0.00	
			16.00000	6,545.240		104,723.84
0245		MATERIAL ALLOWANCE AT HEART CANYON PIT		15,720.760		
			TON	0.000	0.00	
			13.60000	15,720.760		213,802.34
0250	304-09014	*AGGREGATE BASE COURSE (SPECIAL)	12,671.000	0.000		
			TON	0.000	0.00	
			17.00000	0.000		0.00
0250		MATERIAL ALLOWANCE AT HEART CANYON PIT		12,671.000		
			TON	0.000	0.00	
			14.45000	12,671.000		183,095.95
0255	403-34721	*HOT MIX ASPHALT (GRADING SX) (75) (PG 58-28) ITEM REPLACED BY REF NO. 1020	0.000	0.000		
			TON	0.000	0.00	
			62.00000	0.000		0.00
0260	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	16,957.000	39.000		
			GAL	0.000	0.00	
			2.25000	39.000		87.75

CONTID: C15666
 PCN: 15666-BID
 PROJECT: NH5501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 03/31/2009
 14:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0265	411-10300	EMULSIFIED ASPHALT (PRIME COAT)	17,000.000	2,933.000		
			GAL	0.000	0.00	
			3.50000	2,933.000		10,265.50
0270	420-00110	GEOTEXTILE (DRAINAGE) (CLASS A)	977.100	977.100		
			SY	0.000	0.00	
			8.00000	977.100		7,816.80
0275	506-00209	RIPRAP (9 INCH)	337.000	313.000		
			CY	0.000	0.00	
			70.00000	313.000		21,910.00
0280	507-00000	CONCRETE SLOPE AND DITCH PAVING	10.400	3.900		
			CY	0.000	0.00	
			530.00000	3.900		2,067.00
0281	900-00006	ADDED ITEM (DOLLAR)/ P. RED. FOR LINE 0280 CONC. SLOPE AND DITCH PAVING	0.000	-82.680		
			DOL	0.000	0.00	
			1.00000	-82.680		-82.68
0285	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	40.000	0.000		
			CY	0.000	0.00	
			600.00000	0.000		0.00
0286	900-00006	ADDED ITEM (DOLLAR)/ P. RED. FOR LINE 0285 CONC. SLOPE AND DITCH PAVING (REINF)	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0290	601-01000	*CONCRETE CLASS B	94.000	14.000		
			CY	0.000	0.00	
			545.00000	14.000		7,630.00
0291	900-00006	ADDED ITEM (DOLLAR)/ P. RED. FOR LINE 0290 CONC. CLASS B	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0295	602-00000	REINFORCING STEEL	3,721.000	609.000		
			LB	0.000	0.00	
			1.45000	609.000		883.05
0300	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	5.000	0.000		
			LF	0.000	0.00	
			95.00000	0.000		0.00

CONTID: C15666
 PCN: 15666-BID
 PROJECT: NH5501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 03/31/2009
 14:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0305	603-01305	30 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	379.000	293.000		
			LF	0.000	0.00	
			100.00000	293.000		29,300.00
0305		MATERIAL ALLOWANCE PIPE, AND APPURT. ON SITE		0.000		
			LF	0.000	0.00	
			33.50000	0.000		0.00
0310	603-01365	36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	283.000	32.000		
			LF	0.000	0.00	
			125.00000	32.000		4,000.00
0310		MATERIAL ALLOWANCE PIPE ON SITE		104.000		
			LF	0.000	0.00	
			46.50000	104.000		4,836.00
0315	603-01425	42 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	472.000	285.000		
			LF	0.000	0.00	
			175.00000	285.000		49,875.00
0315		MATERIAL ALLOWANCE PIPE AND APPURT. ON SITE		0.000		
			LF	0.000	0.00	
			70.75000	0.000		0.00
0320	603-05030	30 INCH REINFORCED CONCRETE END SECTION	5.000	3.000		
			EACH	0.000	0.00	
			1,250.00000	3.000		3,750.00
0320		MATERIAL ALLOWANCE FES ON SITE		0.000		
			EACH	0.000	0.00	
			675.00000	0.000		0.00
0325	603-05036	36 INCH REINFORCED CONCRETE END SECTION	3.000	2.000		
			EACH	0.000	0.00	
			1,550.00000	2.000		3,100.00
0325		MATERIAL ALLOWANCE FES ON SITE		0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0330	603-10180	18 INCH CORRUGATED STEEL PIPE	515.000	336.000		
			LF	0.000	0.00	
			48.50000	336.000		16,296.00

CONTID: C15666
 PCN: 15666-BID
 PROJECT: NH5501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 03/31/2009
 14:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	603-30018	18 INCH STEEL END SECTION	20.000	10.000		
			EACH	0.000	0.00	
			270.00000	10.000		2,700.00
0340	603-50002	2 INCH PLASTIC PIPE	250.000	250.000		
			LF	0.000	0.00	
			6.20000	250.000		1,550.00
0345	603-50012	12 INCH PLASTIC PIPE	47.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0350	604-00305	INLET TYPE C (5 FOOT)	5.000	3.000		
			EACH	0.000	0.00	
			2,800.00000	3.000		8,400.00
0355	604-00310	INLET TYPE C (10 FOOT)	2.750	2.750		
			EACH	0.000	0.00	
			4,400.00000	2.750		12,100.00
0355		MATERIAL ALLOWANCE ITEM ON SITE		0.000		
			EACH	0.000	0.00	
			2,325.00000	0.000		0.00
0360	604-00510	INLET TYPE D (10 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			5,700.00000	0.000		0.00
0360		MATERIAL ALLOWANCE ITEM ON SITE		2.000		
			EACH	0.000	0.00	
			3,475.00000	2.000		6,950.00
0365	604-13010	INLET TYPE 13 (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			4,900.00000	0.000		0.00
0365		MATERIAL ALLOWANCE ITEM ON SITE		1.000		
			EACH	0.000	0.00	
			2,835.00000	1.000		2,835.00
0370	604-13015	INLET TYPE 13 (15 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			6,700.00000	0.000		0.00

CONTID: C15666
 PCN: 15666-BID
 PROJECT: NH5501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0370		MATERIAL ALLOWANCE ITEM ON SITE		1.000		
			EACH	0.000	0.00	
			3,855.00000	1.000		3,855.00
0375	604-30020	MANHOLE SLAB BASE (20 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			30,000.00000	0.000		0.00
0375		MATERIAL ALLOWANCE ITEMS ON SITE		1.000		
			EACH	0.000	0.00	
			2,239.40000	1.000		2,239.40
0380	605-00040	4 INCH PERFORATED PIPE UNDERDRAIN	951.000	0.000		
			LF	0.000	0.00	
			2.60000	0.000		0.00
0385	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	12,182.000	87.500		
			LF	0.000	0.00	
			15.80000	87.500		1,382.50
0385		MATERIAL ALLOWANCE GALVANIZED STORED IN DOLORES		0.000		
			LF	12,181.999	156,876.74	
			12.87775	12,181.999		156,876.74
0390	606-00350	*GUARDRAIL TYPE 3 (DOUBLE) (6-3 POST SPACING)	1,032.000	0.000		
			LF	0.000	0.00	
			22.60000	0.000		0.00
0395	606-00710	*GUARDRAIL TYPE 7 (STYLE CA)	996.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
0400	606-00740	*GUARDRAIL TYPE 7 (STYLE CE)	647.000	0.000		
			LF	0.000	0.00	
			155.00000	0.000		0.00
0405	606-01340	*END ANCHORAGE TYPE 3D	4.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
0405		MATERIAL ALLOWANCE GALVANIZED STORED IN DOLORES		0.000		
			EACH	4.000	550.00	
			137.50000	4.000		550.00

CONTID: C15666
 PCN: 15666-BID
 PROJECT: NH5501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11
 ESTIMATE RUN 03/31/2009
 14:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0410	606-01370	*TRANSITION TYPE 3G	8.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0410		MATERIAL ALLOWANCE GALVANIZED STORED IN DOLORES		0.000		
			EACH	8.000	7,212.00	
			901.50000	8.000		7,212.00
0415	606-01380	*TRANSITION TYPE 3H	7.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
0415		MATERIAL ALLOWANCE GALVANIZED STORED IN DOLORES		0.000		
			EACH	7.000	2,702.00	
			386.00000	7.000		2,702.00
0420	606-01385	*TRANSITION TYPE 3J	5.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0420		MATERIAL ALLOWANCE GALVANIZED STORED IN DOLORES		0.000		
			EACH	5.000	2,975.00	
			595.00000	5.000		2,975.00
0425	606-01390	*END ANCHORAGE TYPE 3K	5.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0425		MATERIAL ALLOWANCE GALVANIZED STORED IN DOLORES		0.000		
			EACH	5.000	3,575.00	
			715.00000	5.000		3,575.00
0430	606-01460	*MEDIAN TERMINAL	4.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0430		MATERIAL ALLOWANCE GALVANIZED STORED IN DOLORES		0.000		
			EACH	4.000	13,600.00	
			3,400.00000	4.000		13,600.00
0435	606-02005	*END ANCHORAGE (FLARED)	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00

CONTID: C15666
 PCN: 15666-BID
 PROJECT: NH5501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0010

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0435		MATERIAL ALLOWANCE GALVANIZED STORED IN DOLORES		0.000		
			EACH	1.000	1,113.00	
			1,113.00000	1.000		1,113.00
0440	607-00015	*END POST (SPECIAL)	66.000	5.000		
			EACH	0.000	0.00	
			215.00000	5.000		1,075.00
0445	607-00020	*CORNER AND LINE BRACE POST (SPECIAL)	101.000	18.000		
			EACH	0.000	0.00	
			315.00000	18.000		5,670.00
0445		MATERIAL ALLOWANCE PT POSTS, WIRE, NAILS		83.000		
			EACH	0.000	0.00	
			63.72120	83.000		5,288.86
0450	607-11350	*FENCE DEER	21,568.000	7,184.000		
			LF	0.000	0.00	
			9.80000	7,184.000		70,403.20
0450		MATERIAL ALLOWANCE PT POST, WOOD, STAYS, WIRE, STAPLES, MISC.06160		14,383.925		
			LF	0.000	0.00	
			1.73922	14,383.925		25,016.81
0450		MATERIAL ALLOWANCE PT POST, WOOD, STAYS, WIRE, STAPLES, MISC.06160		12,389.054		
			LF	0.000	0.00	
			1.73922	12,389.054		21,547.29
0455	607-11525	*FENCE (PLASTIC)	2,000.000	1,450.500		
			LF	0.000	0.00	
			2.10000	1,450.500		3,046.05
0460	607-60002	*GAME RAMP	13.000	9.000		
			EACH	0.000	0.00	
			4,500.00000	9.000		40,500.00
0460		MATERIAL ALLOWANCE MATERIALS ON SITE		3.000		
			EACH	0.000	0.00	
			1,035.84000	3.000		3,107.52
0465	607-60006	*6 FOOT GATE WALK	1.000	0.000		
			EACH	0.000	0.00	
			530.00000	0.000		0.00

CONTID: C15666
 PCN: 15666-BID
 PROJECT: NH5501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 13
 ESTIMATE RUN 03/31/2009
 14:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0470	607-60218	*18 FOOT GATE SINGLE (CHAIN LINK)	8.000	0.000		
			EACH	0.000	0.00	
			990.00000	0.000		0.00
0475	607-60274	*24 FOOT GATE DOUBLE (CHAIN LINK)	3.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0480	608-01550	PLACE ASPHALT MILLINGS	550.000	0.000		
			SY	0.000	0.00	
			1.40000	0.000		0.00
0485	611-00013	*12 FOOT DEER GUARD	1.000	0.000		
			EACH	0.000	0.00	
			22,000.00000	0.000		0.00
0485		MATERIAL ALLOWANCE STEEL FOR DEER GUARD GRATES		1.000		
			EACH	0.000	0.00	
			2,714.00000	1.000		2,714.00
0490	611-00019	*18 FOOT DEER GUARD	3.000	0.000		
			EACH	0.000	0.00	
			28,000.00000	0.000		0.00
0490		MATERIAL ALLOWANCE STEEL FOR DEER GUARD GRATES		1.000		
			EACH	0.000	0.00	
			12,214.80000	1.000		12,214.80
0495	611-00025	*24 FOOT DEER GUARD	1.000	0.000		
			EACH	0.000	0.00	
			38,000.00000	0.000		0.00
0495		MATERIAL ALLOWANCE STEEL FOR DEER GUARD GRATES		1.000		
			EACH	0.000	0.00	
			5,428.80000	1.000		5,428.80
0500	611-00027	*26 FOOT DEER GUARD	1.000	0.000		
			EACH	0.000	0.00	
			41,000.00000	0.000		0.00
0500		MATERIAL ALLOWANCE STEEL FOR DEER GUARD GRATES		1.000		
			EACH	0.000	0.00	
			2,714.40000	1.000		2,714.40

CONTID: C15666
 PCN: 15666-BID
 PROJECT: NH5501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 14
 ESTIMATE RUN 03/31/2009
 14:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0505	611-00031	*30 FOOT DEER GUARD	1.000 EACH 45,000.00000	0.000 0.000 0.000	0.00	0.00
0510	611-00033	*32 FOOT DEER GUARD	1.000 EACH 48,000.00000	0.000 0.000 0.000	0.00	0.00
0510		MATERIAL ALLOWANCE STEEL FOR DEER GUARD GRATES		1.000 EACH 7,238.40000	0.00 0.00	7,238.40
0515	611-00047	*46 FOOT DEER GUARD	1.000 EACH 65,000.00000	0.000 0.000 0.000	0.00	0.00
0515		MATERIAL ALLOWANCE STEEL FOR DEER GUARD GRATES		1.000 EACH 2,714.40000	0.00 0.00	2,714.40
0520	611-00057	*56 FOOT DEER GUARD	1.000 EACH 80,000.00000	0.000 0.000 0.000	0.00	0.00
0525	612-00001	*DELINEATOR (TYPE I)	113.000 EACH 23.00000	0.000 0.000 0.000	0.00	0.00
0530	612-00002	*DELINEATOR (TYPE II)	78.000 EACH 23.00000	0.000 0.000 0.000	0.00	0.00
0535	612-00003	*DELINEATOR (TYPE III)	51.000 EACH 24.00000	0.000 0.000 0.000	0.00	0.00
0540	613-00206	*2 INCH ELECTRICAL CONDUIT (BORED)	2,250.000 LF 10.00000	1,541.000 0.000 1,541.000	0.00	15,410.00
0545	614-00011	*SIGN PANEL (CLASS I)	1.250 SF 47.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C15666
 PCN: 15666-BID
 PROJECT: NH5501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 15
 ESTIMATE RUN 03/31/2009
 14:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0550	614-00012	*SIGN PANEL (CLASS II)	54.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0555	614-01503	*STEEL SIGN SUPPORT (2-INCH ROUND) (POST AND SOCKET)	4.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0560	614-01512	*STEEL SIGN SUPPORT (2-INCH ROUND) (POST)	49.000	0.000		
			LF	0.000	0.00	
			11.50000	0.000		0.00
0565	614-01522	*STEEL SIGN SUPPORT (2-INCH ROUND) (SOCKET)	10.000	0.000		
			EACH	0.000	0.00	
			52.00000	0.000		0.00
0570	614-01588	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (SLIPBASE)	8.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0575	614-72875	*LOOP DETECTOR WIRE	1,000.000	198.000		
			LF	0.000	0.00	
			2.80000	198.000		554.40
0580	614-73005	*PIEZO ELECTRIC TUBE, CLASS 2	4.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0585	614-85001	*IMPACT ATTENUATOR	2.000	0.000		
			EACH	0.000	0.00	
			19,000.00000	0.000		0.00
0590	615-00030	EMBANKMENT PROTECTOR TYPE 3	1.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0595	625-00000	*CONSTRUCTION SURVEYING	1.000	0.650		
			L S	0.000	0.00	
			170,000.00000	0.650		110,500.00
0600	625-00001	*CONSTRUCTION SURVEYING (HOURLY)	160.000	50.250		
			HOUR	0.000	0.00	
			140.00000	50.250		7,035.00

CONTID: C15666
 PCN: 15666-BID
 PROJECT: NH5501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 16
 ESTIMATE RUN 03/31/2009
 14:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0605	626-00000	*MOBILIZATION	1.000	0.600		
			L S	0.000	0.00	
			564,000.00000	0.600		338,400.00
0610	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.500		
			L S	0.000	0.00	
			3,000.00000	0.500		1,500.00
0615	627-00001	*PAVEMENT MARKING PAINT	337.000	0.000		
			GAL	0.000	0.00	
			52.00000	0.000		0.00
0620	627-00005	*EPOXY PAVEMENT MARKING	243.000	0.000		
			GAL	0.000	0.00	
			70.00000	0.000		0.00
0625	627-30305	*PREFORMED PLASTIC PAVEMENT MARKING (60 MIL) (WORD-SYMBOL)	176.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0630	630-00000	*FLAGGING	4,000.000	1,229.250		
			HOUR	0.000	0.00	
			22.00000	1,229.250		27,043.50
0635	630-00007	*TRAFFIC CONTROL INSPECTION	125.000	82.000		
			DAY	0.000	0.00	
			95.00000	82.000		7,790.00
0640	630-00012	*TRAFFIC CONTROL MANAGEMENT	210.000	131.000		
			DAY	0.000	0.00	
			500.00000	131.000		65,500.00
0645	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	32.000	10.000		
			EACH	0.000	0.00	
			42.00000	10.000		420.00
0650	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	91.000	45.500		
			EACH	0.000	0.00	
			42.00000	45.500		1,911.00
0655	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	92.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00

CONTID: C15666
 PCN: 15666-BID
 PROJECT: NH5501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 17
 ESTIMATE RUN 03/31/2009
 14:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0660	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000 EACH 7,350.00000	1.000 0.000 1.000	0.00	7,350.00
0665	630-80360	*DRUM CHANNELIZING DEVICE	400.000 EACH 10.50000	162.000 0.000 162.000	0.00	1,701.00
0670	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	13.000 EACH 31.00000	6.500 0.000 6.500	0.00	201.50
0675	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	20.000 EACH 31.00000	0.000 0.000 0.000	0.00	0.00
0680	630-80380	*TRAFFIC CONE	200.000 EACH 5.25000	51.000 0.000 51.000	0.00	267.75
0685	630-80510	*MOBILE PAVEMENT MARKING ZONE	1.000 L S 1,800.00000	0.000 0.000 0.000	0.00	0.00
0690	700-70010	F/A MINOR CONTRACT REVISIONS	0.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0695	700-70011	F/A PARTNERING	7,500.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0700	700-70016	F/A FUEL COST ADJUSTMENT	40,000.000 F A 1.00000	-9,557.959 0.000 -9,557.959	0.00	-9,557.96
0705	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	80,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0710	700-70019	F/A ASPHALT CEMENT COST ADJUSTMENT	0.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C15666
 PCN: 15666-BID
 PROJECT: NH5501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 18
 ESTIMATE RUN 03/31/2009
 14:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0715	700-70022	F/A OJT COLORADO TRAINING PROGRAM	5,250.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0720	700-70023	F/A ON-THE-JOB TRAINEE	2,400.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0725	700-70025	F/A QUALITY INCENTIVE PAYMENT	125,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0730	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0735	700-70034	F/A FURNISH AND INSTALL ELECTRIC SERVICE	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0740	700-70035	F/A FURNISH AND INSTALL PHONE SERVICE	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0745	700-70060	F/A ADJUST UTILITIES	15,000.000	1,245.000		
			F A	0.000	0.00	
			1.00000	1,245.000		1,245.00
0750	700-70380	F/A EROSION CONTROL	5,000.000	4,792.500		
			F A	0.000	0.00	
			1.00000	4,792.500		4,792.50
0755	700-70495	F/A ASBESTOS ABATEMENT WORK	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0760	700-70496	F/A LEAD ABATEMENT WORK	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0765	700-70587	F/A HAZARDOUS WASTE DISPOSAL .	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15666
 PCN: 15666-BID
 PROJECT: NH5501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 19
 ESTIMATE RUN 03/31/2009
 14:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0826	601-05000	CONCRETE CLASS H (PRICE REDUCTION CL H CONC.) VOID ITEM	0.000 CY 415.00000	0.000 0.000 0.000	0.00	0.00
0916	601-01000	CONCRETE CLASS B (PRICE REDUCTION CL B CONC.) VOID ITEM	0.000 CY 545.00000	0.000 0.000 0.000	0.00	0.00
0970	900-00006	ADDED ITEM (DOLLAR)/ MIGRATORY BIRD PROTECTION	1.000 DOL 4,900.00000	0.630 0.000 0.630	0.00	3,087.00
0980	900-00006	ADDED ITEM (DOLLAR)/ TERO PAY ITEM	200,000.000 DOL 1.00000	0.000 0.000 0.000	0.00	0.00
1000	900-00012	ADDED ITEM (FOOT)/ TEMPORARY BARRIER	360.000 LF 72.50000	360.000 0.000 360.000	0.00	26,100.00
1005	900-00007	ADDED ITEM (EACH)/ TEMPORARY ATTENUATOR	4.000 EACH 9,294.00000	4.000 0.000 4.000	0.00	37,176.00
1010	203-01565	HYDRAULIC EXCAVATOR HYDRAULIC EXCAVATOR	20.000 HOUR 150.00000	18.500 0.000 18.500	0.00	2,775.00
1020	403-34741	HOT MIX ASPHALT (GRADING SX) (75) (PG 64-22) CHANGE BINDER GRADE	28,427.000 TON 70.85000	1,507.310 0.000 1,507.310	0.00	106,792.91
1020		MATERIAL ALLOWANCE HMA AGGR. @ HART CANYON		26,919.690 0.000 26,919.690	0.00	756,023.34
1025	900-00006	ADDED ITEM (DOLLAR)/ AC PRICE ADJUSTMENT (MONTHLY)	0.000 DOL 1.00000	0.000 0.000 0.000	0.00	0.00
1035	900-00029	SALES TAX - AC GRADE/SOURCE CHANGE MCR #4 - AC SALES TAX (SUNCOR)	27,746.000 DOL 1.00000	1,994.790 0.000 1,994.790	0.00	1,994.79

CONTID: C15666
 PCN: 15666-BID
 PROJECT: NH5501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 20
 ESTIMATE RUN 03/31/2009
 14:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1075	614-80321	BARRICADE (TYPE 3 M-A) MCR #5, ADD TYPE 3 BARRICADE	39.000	39.000		
			EACH	0.000	0.00	
			274.50000	39.000		10,705.50
			CAT 0200	CURRENT AMT \$	7,515,528.05 \$	188,603.74 \$
CAT NO0300 STR. P-05-AH						
0775	206-00000	STRUCTURE EXCAVATION	256.000	256.000		
			CY	0.000	0.00	
			12.80000	256.000		3,276.80
0780	206-00100	STRUCTURE BACKFILL (CLASS 1)	730.000	730.000		
			CY	0.000	0.00	
			23.00000	730.000		16,790.00
0785	206-00200	STRUCTURE BACKFILL (CLASS 2)	66.000	66.000		
			CY	0.000	0.00	
			21.00000	66.000		1,386.00
0790	206-00360	MECHANICAL REINFORCEMENT OF SOIL	730.000	730.000		
			CY	0.000	0.00	
			27.00000	730.000		19,710.00
0795	502-00100	*DRILLING HOLE TO FACILITATE PILE DRIVING	202.000	202.000		
			LF	0.000	0.00	
			80.00000	202.000		16,160.00
0800	502-00460	*PILE TIP	14.000	14.000		
			EACH	0.000	0.00	
			160.00000	14.000		2,240.00
0805	502-11274	*STEEL PILING (HP 12X74)	160.000	160.000		
			LF	0.000	0.00	
			100.00000	160.000		16,000.00
0810	515-00410	*CONCRETE SEALER (CALCIUM NITRITE)	575.000	0.000		
			SY	0.000	0.00	
			32.00000	0.000		0.00
0815	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	103.000	92.700		
			LF	0.000	0.00	
			150.00000	92.700		13,905.00

CONTID: C15666
 PCN: 15666-BID
 PROJECT: NH5501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 21
 ESTIMATE RUN 03/31/2009
 14:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR. P-05-AH						
0820	601-03040	CONCRETE CLASS D (BRIDGE)	68.000	68.000		
			CY	0.000	0.00	
			475.00000	68.000		32,300.00
0821	900-00006	ADDED ITEM (DOLLAR)/ P. RED. FOR LINE 0820 CONC. CLASS D (BRIDGE)	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0825	601-05000	*CONCRETE CLASS H	247.000	247.000		
			CY	0.000	0.00	
			415.00000	247.000		102,505.00
0827	900-00006	ADDED ITEM (DOLLAR)/ P. RED. FOR LINE 0825 CONC. CLASS H	0.000	-477.250		
			DOL	0.000	0.00	
			1.00000	-477.250		-477.25
0830	601-40301	*STRUCTURAL CONCRETE COATING	3,185.000	0.000		
			SF	0.000	0.00	
			1.80000	0.000		0.00
0835	602-00020	REINFORCING STEEL (EPOXY COATED)	46,801.000	46,801.000		
			LB	0.000	0.00	
			1.65000	46,801.000		77,221.65
0840	603-50006	6 INCH PLASTIC PIPE	174.000	174.000		
			LF	0.000	0.00	
			6.30000	174.000		1,096.20
0845	606-11030	*BRIDGE RAIL TYPE 10M	204.000	20.400		
			LF	0.000	0.00	
			110.00000	20.400		2,244.00
0846	900-00006	ADDED ITEM (DOLLAR)/ P. RED. FOR LINE 0845 BRIDGE RAIL TYPE 10M	0.000	-14.450		
			DOL	0.000	0.00	
			1.00000	-14.450		-14.45
0850	618-00142	PRESTRESSED CONCRETE I (BT42)	278.000	278.000		
			LF	0.000	0.00	
			380.00000	278.000		105,640.00

CONTID: C15666
 PCN: 15666-BID
 PROJECT: NH5501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR. P-05-AH						
0850		MATERIAL ALLOWANCE DECK PANS, SUPPORT ANGLES, CLOSURE ANGLE, MISC.		0.000		
			LF	0.000	0.00	
			97.40300	0.000		0.00
			CAT 0300	CURRENT AMT \$	456,348.65 \$	0.00 \$ 409,982.95
CAT NO0301 STR. P-05-AI						
0855	206-00000	STRUCTURE EXCAVATION	818.000	818.000		
			CY	0.000	0.00	
			12.80000	818.000		10,470.40
0860	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,690.000	507.000		
			CY	0.000	0.00	
			23.00000	507.000		11,661.00
0865	206-00200	STRUCTURE BACKFILL (CLASS 2)	200.000	0.000		
			CY	0.000	0.00	
			21.00000	0.000		0.00
0870	206-00360	MECHANICAL REINFORCEMENT OF SOIL	1,435.000	431.000		
			CY	0.000	0.00	
			27.00000	431.000		11,637.00
0875	206-01781	*SHORING (AREA 1)	1.000	1.000		
			L S	0.000	0.00	
			11,000.00000	1.000		11,000.00
0880	206-01782	*SHORING (AREA 2)	1.000	1.000		
			L S	0.000	0.00	
			11,000.00000	1.000		11,000.00
0885	502-00100	*DRILLING HOLE TO FACILITATE PILE DRIVING	577.000	577.000		
			LF	0.000	0.00	
			80.00000	577.000		46,160.00
0890	502-00460	*PILE TIP	26.000	26.000		
			EACH	0.000	0.00	
			160.00000	26.000		4,160.00
0895	502-11274	*STEEL PILING (HP 12X74)	1,356.000	1,356.000		
			LF	0.000	0.00	
			100.00000	1,356.000		135,600.00

CONTID: C15666
 PCN: 15666-BID
 PROJECT: NH5501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STR. P-05-AI						
0895		MATERIAL ALLOWANCE PILE TIPS AND H PILES		0.000		
			LF	0.000	0.00	
			82.09750	0.000		0.00
0900	504-04420	PRECAST PANEL FACING	2,476.000	0.000		
			SF	0.000	0.00	
			55.00000	0.000		0.00
0905	515-00410	*CONCRETE SEALER (CALCIUM NITRITE)	1,307.000	0.000		
			SY	0.000	0.00	
			32.00000	0.000		0.00
0910	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	110.000	0.000		
			LF	0.000	0.00	
			150.00000	0.000		0.00
0915	601-01000	*CONCRETE CLASS B	10.000	5.300		
			CY	0.000	0.00	
			545.00000	5.300		2,888.50
0917	900-00006	ADDED ITEM (DOLLAR)/ P. RED. FOR LINE 0915 CONC. CLASS B	0.000	-348.800		
			DOL	0.000	0.00	
			1.00000	-348.800		-348.80
0920	601-03040	CONCRETE CLASS D (BRIDGE)	46.000	46.000		
			CY	0.000	0.00	
			475.00000	46.000		21,850.00
0921	900-00006	ADDED ITEM (DOLLAR)/ P. RED. FOR LINE 0920 CONC. CLASS D (BRIDGE)	0.000	-85.500		
			DOL	0.000	0.00	
			1.00000	-85.500		-85.50
0925	601-05000	CONCRETE CLASS H	447.000	0.000		
			CY	0.000	0.00	
			415.00000	0.000		0.00
0926	900-00006	ADDED ITEM (DOLLAR)/ P. RED. FOR LINE 0925 CONC. CLASS H	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0930	601-40301	*STRUCTURAL CONCRETE COATING	10,896.000	0.000		
			SF	0.000	0.00	
			1.80000	0.000		0.00

CONTID: C15666
 PCN: 15666-BID
 PROJECT: NH5501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 24
 ESTIMATE RUN 03/31/2009
 14:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STR. P-05-AI						
0935	602-00020	REINFORCING STEEL (EPOXY COATED)	73,179.000	4,872.000		
			LB	0.000	0.00	
			1.65000	4,872.000		8,038.80
0935		MATERIAL ALLOWANCE EPOXY REBAR & APPURT.		68,306.991		
			LB	0.000	0.00	
			0.81986	68,306.991		56,002.17
0940	603-50006	6 INCH PLASTIC PIPE	200.000	0.000		
			LF	0.000	0.00	
			6.30000	0.000		0.00
0945	606-11030	*BRIDGE RAIL TYPE 10M	391.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
0946	900-00006	ADDED ITEM (DOLLAR)/ P. RED. FOR LINE 0945 BRIDGE RAIL TYPE 10M	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0950	618-00172	PRESTRESSED CONCRETE I (BT72)	1,340.000	1,340.000		
			LF	0.000	0.00	
			275.00000	1,340.000		368,500.00
0950		MATERIAL ALLOWANCE INSPECT CDOT, AT ROCKY MTN PRESTRESS		0.000		
			LF	0.000	0.00	
			157.38716	0.000		0.00
			CAT 0301	CURRENT AMT \$	1,260,642.55 \$	0.00 \$ 698,533.57
CAT NO0400 CONSTRUCTION ENGINEERING						
0955	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			22,000.00000	1.000		22,000.00
0960	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			19,000.00000	1.000		19,000.00
0965	620-00020	SANITARY FACILITY	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00

CONTID: C15666
 PCN: 15666-BID
 PROJECT: NH5501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 25
 ESTIMATE RUN 03/31/2009
 14:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING						
1015	900-00006	ADDED ITEM (DOLLAR)/ CDOT TESTING LAB PROVIDE UTILITIES, MCR #3	7,927.800	7,927.800		
			DOL	0.000	0.00	
			1.00000	7,927.800		7,927.80
		CAT 0400	CURRENT AMT	\$ 51,927.80	\$ 0.00	\$ 51,927.80
		PROJECT TOTAL	CURRENT AMT	\$ 9,284,447.05	\$ 188,603.74	\$ 4,917,695.63