

ESTIMATE SUMMARY

08:38:40

CONTID: C15747

ESTIMATE NO: 0010 FINL

SPEC YR: 2005

PCN: 15747-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 74.0 DAYS

TIME ALLOW: 75 WORK DAYS

75 WORK DAYS

FY 07 SIGNAL - SH121/Layton & SH6/56TH

PERCENT TIME: 98.67

ORIG TIME ALLOW: 60 WORK DAYS

60 WORK DAYS

PROJECT NO: SHE R600-284

FY 07 SIGNAL - SH121/Layton & SH6/56TH

NAME OF ROAD: Wadsworth/Layton & Colorado Blvd./56th

PROJECT COUNTIES: DENVER

JEFFERSON, REGION 6

ADAMS, REGION 6

CONTRACTOR:

W.L. CONTRACTORS, INC.

PAY PERIOD ENDING 11/06/2008

DATE TIME STARTED 08/01/2007

5920 Lamar Street

DATE LET 06/14/2007

DATE WORK BEGAN 08/01/2007

DATE AWARDED 06/19/2007

DATE TIME STOPPED 05/21/2008

DATE CONTRACT EXECUTED 07/09/2007

DATE ACCEPTED 05/21/2008

ARVADA CO 80003 303-422-7985

DATE NOTICE TO PROCEED 08/01/2007

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 789,320.81	PARTICIPATING	\$ 775,705.81	\$ 0.00
AWARD PROJECT AMT:	\$ 734,582.00	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	98.28%	TOTAL EARNINGS	775,705.81	0.00
FUNDS AVAILABLE:	\$ 13,615.00	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	775,705.81	0.00
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	0.00	11,018.73
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	775,705.81	11,018.73
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	775,705.81	11,018.73
		OTHER ADJUSTMENTS	0.00	0.00

			PAYMENT DUE	\$ 11,018.73

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15747
 PCN: 15747-BID
 PROJECT: SHE R600-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00035	*REMOVAL OF PIPE	0.000	0.000		
			LF	0.000	0.00	
			380.00000	0.000		0.00
0010	202-00195	*REMOVAL OF MEDIAN COVER	64.000	64.000		
			SY	0.000	0.00	
			19.00000	64.000		1,216.00
0015	202-00200	*REMOVAL OF SIDEWALK	188.000	188.000		
			SY	0.000	0.00	
			19.00000	188.000		3,572.00
0020	202-00203	*REMOVAL OF CURB AND GUTTER	774.000	774.000		
			LF	0.000	0.00	
			9.00000	774.000		6,966.00
0025	202-00220	*REMOVAL OF ASPHALT MAT	32.000	32.000		
			SY	0.000	0.00	
			42.00000	32.000		1,344.00
0030	202-00810	REMOVAL OF GROUND SIGN	3.000	3.000		
			EACH	0.000	0.00	
			20.00000	3.000		60.00
0035	202-00828	REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	1.000		
			L S	0.000	0.00	
			8,500.00000	1.000		8,500.00
0040	202-01140	*REMOVAL OF GUARDRAIL TYPE 4	73.000	73.000		
			LF	0.000	0.00	
			50.00000	73.000		3,650.00
0045	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	656.000	656.000		
			CY	0.000	0.00	
			42.00000	656.000		27,552.00
0050	203-01500	*BLADING	11.000	11.000		
			HOUR	0.000	0.00	
			250.00000	11.000		2,750.00
0055	203-01597	*POTHOLING	59.000	59.000		
			HOUR	0.000	0.00	
			160.00000	59.000		9,440.00

CONTID: C15747
 PCN: 15747-BID
 PROJECT: SHE R600-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 11/06/2008
 08:38:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	207-00205	TOPSOIL	38.000	38.000		
			CY	0.000	0.00	
			100.00000	38.000		3,800.00
0065	208-00020	*SILT FENCE	420.000	420.000		
			LF	0.000	0.00	
			2.50000	420.000		1,050.00
0070	208-00040	*CHECK DAM	0.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0075	208-00045	*CONCRETE WASHOUT STRUCTURE	2.000	2.000		
			EACH	0.000	0.00	
			225.00000	2.000		450.00
0080	208-00051	*STORM DRAIN INLET PROTECTION (TYPE 1)	121.000	121.000		
			LF	0.000	0.00	
			90.00000	121.000		10,890.00
0085	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	0.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0090	208-00205	EROSION CONTROL SUPERVISOR	55.000	55.000		
			HOUR	0.000	0.00	
			90.00000	55.000		4,950.00
0095	210-00001	*RESET STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			4,700.00000	0.000		0.00
0100	210-00815	RESET SIGN PANEL	10.000	10.000		
			EACH	0.000	0.00	
			500.00000	10.000		5,000.00
0105	210-00870	RESET COORDINATION UNIT	1.000	1.000		
			EACH	0.000	0.00	
			470.00000	1.000		470.00
0105		MATERIAL ALLOWANCE COORDINATION UNIT		0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00

CONTID: C15747
 PCN: 15747-BID
 PROJECT: SHE R600-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 11/06/2008
 08:38:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0110	210-01140	*RESET GUARDRAIL TYPE 4	132.000	132.000		
			LF	0.000	0.00	
			50.00000	132.000		6,600.00
0115	210-04015	*MODIFY MANHOLE	0.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0120	304-06000	*AGGREGATE BASE COURSE (CLASS 6)	250.530	250.530		
			TON	0.000	0.00	
			38.00000	250.530		9,520.14
0125	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	14.840	14.840		
			TON	0.000	0.00	
			108.00000	14.840		1,602.72
0130	403-33841	*HOT MIX ASPHALT (GRADING S) (100) (PG 64-22)	270.000	270.000		
			TON	0.000	0.00	
			70.00000	270.000		18,900.00
0135	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	29.000	29.000		
			GAL	0.000	0.00	
			5.00000	29.000		145.00
0140	503-00036	*DRILLED CAISSON (36 INCH)	76.000	76.000		
			LF	0.000	0.00	
			186.00000	76.000		14,136.00
0145	503-00048	DRILLED CAISSON (48 INCH)	42.000	42.000		
			LF	0.000	0.00	
			260.00000	42.000		10,920.00
0150	503-00054	DRILLED CAISSON (54 INCH)	42.000	42.000		
			LF	0.000	0.00	
			340.00000	42.000		14,280.00
0155	607-11525	FENCE (PLASTIC)	100.000	100.000		
			LF	0.000	0.00	
			2.00000	100.000		200.00
0160	608-00000	*CONCRETE SIDEWALK	148.000	148.000		
			SY	0.000	0.00	
			45.00000	148.000		6,660.00

CONTID: C15747
 PCN: 15747-BID
 PROJECT: SHE R600-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 11/06/2008
 08:38:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0165	608-00010	*CONCRETE CURB RAMP	87.000	87.000		
			SY	0.000	0.00	
			135.00000	87.000		11,745.00
0170	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	216.000	216.000		
			LF	0.000	0.00	
			25.00000	216.000		5,400.00
0175	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	539.000	539.000		
			LF	0.000	0.00	
			25.00000	539.000		13,475.00
0180	610-00020	*MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	368.000	368.000		
			SF	0.000	0.00	
			9.00000	368.000		3,312.00
0185	612-00001	DELINEATOR (TYPE I)	12.000	12.000		
			EACH	0.000	0.00	
			50.00000	12.000		600.00
0190	613-00206	*2 INCH ELECTRICAL CONDUIT (BORED)	2,794.000	2,794.000		
			LF	0.000	0.00	
			16.00000	2,794.000		44,704.00
0195	613-00306	*3 INCH ELECTRICAL CONDUIT (BORED)	2,058.000	2,058.000		
			LF	0.000	0.00	
			19.00000	2,058.000		39,102.00
0200	613-07023	PULL BOX (24"X36"X24")	2.000	2.000		
			EACH	0.000	0.00	
			575.00000	2.000		1,150.00
0205	613-70250	LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	8.000	8.000		
			EACH	0.000	0.00	
			400.00000	8.000		3,200.00
0210	614-00012	SIGN PANEL (CLASS II)	93.000	93.000		
			SF	0.000	0.00	
			26.00000	93.000		2,418.00
0215	614-00220	STEEL SIGN POST (2.5X2.5 INCH TUBING)	20.000	20.000		
			LF	0.000	0.00	
			16.00000	20.000		320.00

CONTID: C15747
 PCN: 15747-BID
 PROJECT: SHE R600-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 11/06/2008
 08:38:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0220	614-70117	PEDESTRIAN SIGNAL FACE (16)	16.000	16.000		
			EACH	0.000	0.00	
			360.00000	16.000		5,760.00
0220		MATERIAL ALLOWANCE PED SIGNAL FACES		0.000		
			EACH	0.000	0.00	
			235.00000	0.000		0.00
0220		MATERIAL ALLOWANCE PED SIGNAL FACES		0.000		
			EACH	0.000	0.00	
			235.00000	0.000		0.00
0225	614-70336	TRAFFIC SIGNAL FACE (12-12-12)	39.000	39.000		
			EACH	0.000	0.00	
			600.00000	39.000		23,400.00
0225		MATERIAL ALLOWANCE TRAFFIC SIGNAL FACES		0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00
0225		MATERIAL ALLOWANCE TRAFFIC SIGNAL FACES		0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00
0230	614-70560	TRAFFIC SIGNAL FACE (12-12-12-12-12)	7.000	7.000		
			EACH	0.000	0.00	
			920.00000	7.000		6,440.00
0230		MATERIAL ALLOWANCE TRAFFIC SIG FACE (12-12-12-12-12)		0.000		
			EACH	0.000	0.00	
			620.00000	0.000		0.00
0235	614-72875	LOOP DETECTOR WIRE	7,446.000	7,446.000		
			LF	0.000	0.00	
			2.50000	7,446.000		18,615.00
0240	614-72889	TRAFFIC SIGNAL VEHICLE DETECTOR (MICRO TYPE) (NON-INVASIVE)	10.000	10.000		
			EACH	0.000	0.00	
			590.00000	10.000		5,900.00
0245	614-81135	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-35 FOOT MAST ARM)	1.000	1.000		
			EACH	0.000	0.00	
			14,940.00000	1.000		14,940.00

CONTID: C15747
 PCN: 15747-BID
 PROJECT: SHE R600-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 11/06/2008
 08:38:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0250	614-81145	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-45 FOOT MAST ARM)	3.000 EACH 16,560.00000	3.000 0.000 3.000	0.00 0.00	49,680.00
0255	614-81160	TRAFFIC SIGNAL LIGHT POLE STEEL (1-60 MAST ARM FOOT)	2.000 EACH 25,500.00000	2.000 0.000 2.000	0.00 0.00	51,000.00
0260	614-81170	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-70 FOOT MAST ARM)	1.000 EACH 29,280.00000	1.000 0.000 1.000	0.00 0.00	29,280.00
0265	614-81175	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-75 FOOT MAST ARM)	1.000 EACH 29,400.00000	1.000 0.000 1.000	0.00 0.00	29,400.00
0270	614-86246	CONTROLLER (TYPE 170E-HC11)	2.000 EACH 23,910.00000	2.000 0.000 2.000	0.00 0.00	47,820.00
0270		MATERIAL ALLOWANCE CONTROLLER		0.000 EACH 14,775.00000	0.00 0.00	0.00
0275	625-00000	*CONSTRUCTION SURVEYING	1.000 L S 5,300.00000	0.250 0.000 0.250	0.00 0.00	1,325.00
0280	626-00000	*MOBILIZATION	1.000 L S 30,400.00000	1.000 0.000 1.000	0.00 0.00	30,400.00
0285	626-01000	PUBLIC INFORMATION SERVICES	1.000 L S 2,000.00000	1.000 0.000 1.000	0.00 0.00	2,000.00
0290	627-00005	*EPOXY PAVEMENT MARKING	5.000 GAL 440.00000	5.000 0.000 5.000	0.00 0.00	2,200.00
0295	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	0.000 GAL 350.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C15747
 PCN: 15747-BID
 PROJECT: SHE R600-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 11/06/2008
 08:38:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0300	627-30332	*PREFORMED PLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	80.000	80.000		
			SF	0.000	0.00	
			18.00000	80.000		1,440.00
0305	630-00000	*FLAGGING	378.000	378.000		
			HOUR	0.000	0.00	
			30.00000	378.000		11,340.00
0310	630-00003	*UNIFORMED TRAFFIC CONTROL	15.000	15.000		
			HOUR	0.000	0.00	
			90.00000	15.000		1,350.00
0315	630-00007	*TRAFFIC CONTROL INSPECTION	110.000	110.000		
			DAY	0.000	0.00	
			120.00000	110.000		13,200.00
0320	630-00012	*TRAFFIC CONTROL MANAGEMENT	78.000	78.000		
			DAY	0.000	0.00	
			530.00000	78.000		41,340.00
0325	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	6.000	6.000		
			EACH	0.000	0.00	
			90.00000	6.000		540.00
0330	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	25.000	25.000		
			EACH	0.000	0.00	
			90.00000	25.000		2,250.00
0335	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	5.000	5.000		
			EACH	0.000	0.00	
			90.00000	5.000		450.00
0340	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	160.000	160.000		
			SF	0.000	0.00	
			31.00000	160.000		4,960.00
0345	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	2.000		
			EACH	0.000	0.00	
			1,450.00000	2.000		2,900.00
0350	630-80360	*DRUM CHANNELIZING DEVICE	50.000	50.000		
			EACH	0.000	0.00	
			50.00000	50.000		2,500.00

CONTID: C15747
 PCN: 15747-BID
 PROJECT: SHE R600-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 11/06/2008
 08:38:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0355	630-80380	*TRAFFIC CONE	157.000 EACH	157.000 0.000	0.00	
			13.00000	157.000		2,041.00
0360	630-80520	*MOBILE PAVEMENT MARKING ZONE	0.000 DAY	0.000 0.000	0.00	
			300.00000	0.000		0.00
0365	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	1.000 EACH	1.000 0.000	0.00	
			18,000.00000	1.000		18,000.00
0370	700-70010	F/A MINOR CONTRACT REVISIONS	9,640.000 F A	0.000 0.000	0.00	
			1.00000	0.000		0.00
0375	700-70028	F/A ESB PROGRAM	0.000 F A	0.000 0.000	0.00	
			1.00000	0.000		0.00
0380	700-70074	F/A OBTAIN POWER FROM XCEL ENERGY	772.200 F A	772.200 0.000	0.00	
			1.00000	772.200		772.20
0385	700-70310	F/A LANDSCAPING RESTORATION	0.000 F A	0.000 0.000	0.00	
			1.00000	0.000		0.00
0390	700-70380	F/A EROSION CONTROL	0.000 F A	0.000 0.000	0.00	
			1.00000	0.000		0.00
0395	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	0.000 F A	0.000 0.000	0.00	
			1.00000	0.000		0.00
0410	614-85312	TRAFFIC SIGNAL SPAN WIRE POLE (12 INCH) SPAN WIRE POLE (12 INCH)	1.000 EACH	1.000 0.000	0.00	
			5,000.00000	1.000		5,000.00
0415	208-00002	EROSION LOG (12 INCH) EROSION LOG (12 INCH)	20.000 LF	20.000 0.000	0.00	
			22.00000	20.000		440.00

CONTID: C15747
 PCN: 15747-BID
 PROJECT: SHE R600-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10
 ESTIMATE RUN 11/06/2008
 08:38:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0420	604-19105	INLET TYPE R L 5 (5 FOOT) CMO - DRAINAGE CHANGES	1.000 EACH 5,000.00000	1.000 0.000 1.000	0.00	5,000.00
0425	604-30005	MANHOLE SLAB BASE (5 FOOT) CMO - DRAINAGE CHANGES	1.000 EACH 5,000.00000	1.000 0.000 1.000	0.00	5,000.00
0430	603-10240	24 INCH CORRUGATED STEEL PIPE CMO - DRAINAGE CHANGES	15.000 LF 295.00000	15.000 0.000 15.000	0.00	4,425.00
0435	202-00001	REMOVAL OF STRUCTURE CMO - DRAINAGE CHANGES	1.000 EACH 2,500.00000	1.000 0.000 1.000	0.00	2,500.00
0440	900-00014	ADDED ITEM (LUMP SUM)/ CMO-DRAINAGE CHANGES, MOBILIZATION	1.000 L S 3,000.00000	1.000 0.000 1.000	0.00	3,000.00
0445	900-00014	ADDED ITEM (LUMP SUM)/ CMO - DRAINAGE CHANGES, ADMIN LOADING	1.000 L S 847.75000	1.000 0.000 1.000	0.00	847.75
0450	900-00014	*ADDED ITEM (LUMP SUM)/ SEEDING (SPECIAL)	1.000 L S 3,250.00000	1.000 0.000 1.000	0.00	3,250.00
0455	900-00014	ADDED ITEM (LUMP SUM)/ LANDSCAPE RESTORATION	1.000 L S 950.00000	1.000 0.000 1.000	0.00	950.00
			CAT 0200 CURRENT AMT \$	765,320.81 \$	0.00 \$	751,705.81
CAT NO0400 CONSTRUCTION ENGINEERING						
0400	620-00002	FIELD OFFICE (CLASS 2)	1.000 EACH 23,000.00000	1.000 0.000 1.000	0.00	23,000.00
0405	620-00020	SANITARY FACILITY	1.000 EACH 1,000.00000	1.000 0.000 1.000	0.00	1,000.00
			CAT 0400 CURRENT AMT \$	24,000.00 \$	0.00 \$	24,000.00
PROJECT TOTAL			CURRENT AMT \$	789,320.81 \$	0.00 \$	775,705.81