

ESTIMATE SUMMARY

CONTID: C15763

ESTIMATE NO: 0006 PROG

SPEC YR: 2005

PCN: 15763-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 89.0 DAYS

TIME ALLOW:

90 WORK DAYS

I-25: RESURFACE 23RD TO 48TH

PERCENT TIME: 98.89

ORIG TIME ALLOW:

90 WORK DAYS

PROJECT NO:

IM 0252-386

I-25: RESURFACE 23RD TO 48TH

NAME OF ROAD:

I-25

PROJECT COUNTIES:

DENVER

CONTRACTOR:

BRANNAN SAND AND GRAVEL, LLC

PAY PERIOD ENDING

10/20/2008

DATE TIME STARTED 03/13/2008

2500 E BRANNAN WAY

DATE LET

02/14/2008

DATE WORK BEGAN 03/13/2008

DATE AWARDED

03/03/2008

DATE TIME STOPPED

DATE CONTRACT EXECUTED

03/13/2008

DATE ACCEPTED

DENVER

CO 80229

303/273-9382

DATE NOTICE TO PROCEED

03/13/2008

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 4,371,112.87 PARTICIPATING	\$ 3,945,979.04	\$ 58,561.31
AWARD PROJECT AMT:	\$ 3,635,675.58 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	90.27% TOTAL EARNINGS	3,945,979.04	58,561.31
FUNDS AVAILABLE:	\$ 425,133.83 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	3,945,979.04	58,561.31
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-54,535.13	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	3,891,443.91	58,561.31
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	3,891,443.91	58,561.31
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 58,561.31

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15763
 PCN: 15763-BID
 PROJECT: IM 0252-386

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

ESTIMATE RUN 10/20/2008

09:49:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00090	*REMOVAL OF DELINEATOR	60.000	60.000		
			EACH	0.000	0.00	
			3.23000	60.000		193.80
0010	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	245,190.000	244,790.000		
			SY	0.000	0.00	
			1.50000	244,790.000		367,185.00
0015	202-00821	*REMOVAL OF SIGN PANEL	17.000	17.000		
			EACH	0.000	0.00	
			54.00000	17.000		918.00
0020	202-01140	*REMOVAL OF GUARDRAIL TYPE 4	23.000	20.000		
			LF	3.000	330.00	
			110.00000	23.000		2,530.00
0025	202-01300	*REMOVAL OF END ANCHORAGE	1.000	1.000		
			EACH	0.000	0.00	
			270.00000	1.000		270.00
0030	202-04003	*CLEAN CULVERT (SPECIAL)	108.000	108.000		
			EACH	0.000	0.00	
			120.00000	108.000		12,960.00
0035	203-01597	*POTHOLING	0.000	0.000		
			HOUR	0.000	0.00	
			135.00000	0.000		0.00
0040	203-01622	SWEEPING (WITH PICKUP BROOM)	182.500	182.500		
			HOUR	-0.500	-65.00	
			130.00000	182.000		23,660.00
0045	208-00045	CONCRETE WASHOUT STRUCTURE	2.000	0.000		
			EACH	2.000	1,660.00	
			830.00000	2.000		1,660.00
0050	208-00070	STABILIZED CONSTRUCTION ENTRANCE	1.000	0.000		
			EACH	1.000	1,120.00	
			1,120.00000	1.000		1,120.00
0055	208-00205	EROSION CONTROL SUPERVISOR	100.000	0.000		
			HOUR	0.000	0.00	
			24.00000	0.000		0.00

CONTID: C15763
 PCN: 15763-BID
 PROJECT: IM 0252-386

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 10/20/2008
 09:49:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	300.000	203.160		
			TON	0.000	0.00	
			103.00000	203.160		20,925.48
0065	403-00800	EMERGENCY POTHOLE REPAIR	0.000	0.000		
			TON	0.000	0.00	
			113.00000	0.000		0.00
0070	403-09221	STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	39,318.110	38,324.340		
			TON	0.000	0.00	
			59.98000	38,324.340		2,298,693.91
0075	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	12,312.000	9,191.000		
			GAL	1,335.000	2,670.00	
			2.00000	10,526.000		21,052.00
0080	510-20100	*STRUCTURAL PLATE ARCH (SPECIAL)	25.000	22.000		
			LF	3.000	1,650.00	
			550.00000	25.000		13,750.00
0085	606-00900	*GUARDRAIL (SPECIAL)	25.000	23.000		
			LF	2.000	1,310.00	
			655.00000	25.000		16,375.00
0090	606-02005	*END ANCHORAGE (FLARED)	1.000	1.000		
			EACH	0.000	0.00	
			1,961.00000	1.000		1,961.00
0095	612-00001	*DELINEATOR (TYPE I)	108.000	108.000		
			EACH	0.000	0.00	
			17.00000	108.000		1,836.00
0100	612-00002	*DELINEATOR (TYPE II)	17.000	17.000		
			EACH	0.000	0.00	
			20.00000	17.000		340.00
0105	612-00003	*DELINEATOR (TYPE III)	9.000	9.000		
			EACH	0.000	0.00	
			22.00000	9.000		198.00
0110	614-00012	*SIGN PANEL (CLASS II)	208.000	208.000		
			SF	0.000	0.00	
			19.00000	208.000		3,952.00

CONTID: C15763
 PCN: 15763-BID
 PROJECT: IM 0252-386

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 10/20/2008
 09:49:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	614-72875	*LOOP DETECTOR WIRE	3,522.000	3,522.000		
			LF	0.000	0.00	
			4.00000	3,522.000		14,088.00
0120	614-72887	*MICROWAVE VEHICLE RADAR DETECTOR	6.000	6.000		
			EACH	0.000	0.00	
			13,900.00000	6.000		83,400.00
0125	625-00001	CONSTRUCTION SURVEYING (HOURLY)	4.000	4.000		
			HOUR	0.000	0.00	
			124.70000	4.000		498.80
0130	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			125,500.00000	1.000		125,500.00
0135	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.250		
			L S	0.750	1,725.00	
			2,300.00000	1.000		2,300.00
0140	627-00005	*EPOXY PAVEMENT MARKING	347.000	347.000		
			GAL	0.000	0.00	
			70.50000	347.000		24,463.50
0145	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	966.000	955.450		
			GAL	10.550	205.73	
			19.50000	966.000		18,837.00
0150	627-01001	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	9,534.000	9,534.000		
			SF	0.000	0.00	
			9.35000	9,534.000		89,142.90
0155	627-30327	*PREFORMED PLASTIC PAVEMENT MARKING (WORD-SYMBOL) (TYPE III)	317.000	317.000		
			SF	0.000	0.00	
			13.00000	317.000		4,121.00
0160	627-30332	*PREFORMED PLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	144.000	144.000		
			SF	0.000	0.00	
			8.70000	144.000		1,252.80
0165	630-00000	*FLAGGING	2,319.000	2,319.000		
			HOUR	0.000	0.00	
			21.60000	2,319.000		50,090.40

CONTID: C15763
 PCN: 15763-BID
 PROJECT: IM 0252-386

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 10/20/2008
 09:49:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	630-00003	*UNIFORMED TRAFFIC CONTROL	1,719.000	1,719.000		
		HOUR		0.000	0.00	
			48.60000	1,719.000		83,543.40
0175	630-00007	*TRAFFIC CONTROL INSPECTION	60.000	60.000		
		DAY		0.000	0.00	
			108.00000	60.000		6,480.00
0180	630-00012	*TRAFFIC CONTROL MANAGEMENT	81.000	81.000		
		DAY		0.000	0.00	
			605.00000	81.000		49,005.00
0185	630-00020	*TRAFFIC CONTROL VEHICLE	206.000	185.400		
		DAY		20.600	2,224.80	
			108.00000	206.000		22,248.00
0190	630-80001	*FLASHING BEACON (PORTABLE)	4.000	3.600		
		EACH		0.400	388.80	
			972.00000	4.000		3,888.00
0195	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	7.000	6.300		
		EACH		0.700	189.00	
			270.00000	7.000		1,890.00
0200	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	46.000	41.400		
		EACH		4.600	496.80	
			108.00000	46.000		4,968.00
0205	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	98.000	88.200		
		EACH		9.800	1,058.40	
			108.00000	98.000		10,584.00
0210	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	22.000	19.800		
		EACH		2.200	237.60	
			108.00000	22.000		2,376.00
0215	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	96.000	0.000		
		SF		0.000	0.00	
			22.00000	0.000		0.00
0220	630-80355	*PORTABLE MESSAGE SIGN PANEL	4.000	3.600		
		EACH		0.400	3,024.80	
			7,562.00000	4.000		30,248.00

CONTID: C15763
 PCN: 15763-BID
 PROJECT: IM 0252-386

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 10/20/2008
 09:49:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	6.000 EACH 1,027.00000	5.400 0.600 6.000	616.20	6,162.00
0230	630-80360	*DRUM CHANNELIZING DEVICE	30.000 EACH 32.50000	27.000 3.000 30.000	97.50	975.00
0235	630-80380	*TRAFFIC CONE	750.000 EACH 10.80000	675.000 75.000 750.000	810.00	8,100.00
0240	630-80520	*MOBILE PAVEMENT MARKING ZONE	0.000 DAY 434.00000	0.000 0.000 0.000	0.00	0.00
0245	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	2.000 EACH 16,200.00000	1.800 0.200 2.000	3,240.00	32,400.00
0250	700-70010	F/A MINOR CONTRACT REVISIONS	200,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0255	700-70011	F/A PARTNERING	0.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0260	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	43,280.750 F A 1.00000	43,280.750 0.000 43,280.750	0.00	43,280.75
0265	700-70016	F/A FUEL COST ADJUSTMENT	113,940.750 F A 1.00000	113,940.750 0.000 113,940.750	0.00	113,940.75
0270	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	125,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0275	700-70019	F/A ASPHALT CEMENT COST ADJUSTMENT (ASPHALT INCLUDED)	0.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C15763
 PCN: 15763-BID
 PROJECT: IM 0252-386

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7
 ESTIMATE RUN 10/20/2008
 09:49:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0280	700-70021	F/A ON-THE-JOB TRAINEE	10,000.000	0.000			
			HOUR	0.000	0.00		
			1.00000	0.000		0.00	
0285	700-70022	F/A OJT COLORADO TRAINING PROGRAM	2,935.000	525.000			
			F A	2,410.000	2,410.00		
			1.00000	2,935.000		2,935.00	
0290	700-70028	F/A ESB PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0295	700-70031	F/A INTERIM SURFACE REPAIR	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0300	700-70380	F/A EROSION CONTROL	2,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0375	900-00010	ADDED ITEM (HOUR)/	7.000	7.000			
			HOUR	0.000	0.00		
			366.88000	7.000		2,568.16	
0380	209-00000	WATER	9.000	9.000			
			MGAL	0.000	0.00		
			9.30000	9.000		83.70	
0385	202-04000	PLUG STRUCTURE	1.000	1.000			
			EACH	0.000	0.00		
			9,636.60000	1.000		9,636.60	
0395	900-00014	ADDED ITEM (LUMP SUM)/ ENVIRONMENTAL NOISE MONITORING	1.000	0.000			
			L S	1.000	4,636.30		
			4,636.30000	1.000		4,636.30	
			CAT 0200	CURRENT AMT \$	4,058,553.10 \$	30,035.93 \$	3,643,223.25
CAT NO0300 STR E-16-EM							
0305	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	7,901.000	7,901.000			
			SY	0.000	0.00		
			1.50000	7,901.000		11,851.50	

CONTID: C15763
 PCN: 15763-BID
 PROJECT: IM 0252-386

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8
 ESTIMATE RUN 10/20/2008
 09:49:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STR E-16-EM							
0310	403-09221	STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	869.000	869.000			
			TON	0.000	0.00		
			59.98000	869.000		52,122.62	
0315	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	0.000	0.000			
			GAL	0.000	0.00		
			2.00000	0.000		0.00	
0320	518-01002	*BRIDGE EXPANSION DEVICE (0-2 INCH)	466.000	465.700			
			LF	0.300	34.20		
			114.00000	466.000		53,124.00	
0390	900-00014	ADDED ITEM (LUMP SUM) / ADDITIONAL DEPTH OF EXPANSION DEVICES	1.000	0.000			
			L S	1.000	20,144.88		
			20,144.88000	1.000		20,144.88	
			CAT 0300	CURRENT AMT \$	137,243.00 \$	20,179.08 \$	137,243.00
CAT NO0301 STR E-16-FA							
0325	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	6,139.000	6,139.000			
			SY	0.000	0.00		
			1.50000	6,139.000		9,208.50	
0330	403-09221	STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	675.000	675.000			
			TON	0.000	0.00		
			59.98000	675.000		40,486.50	
0335	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	0.000	0.000			
			GAL	0.000	0.00		
			2.00000	0.000		0.00	
0340	518-01002	*BRIDGE EXPANSION DEVICE (0-2 INCH)	506.000	419.800			
			LF	0.200	22.80		
			114.00000	420.000		47,880.00	
			CAT 0301	CURRENT AMT \$	107,379.00 \$	22.80 \$	97,575.00
CAT NO0302 STR E-16-GC							
0345	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	5,549.000	0.000			
			SY	5,549.000	8,323.50		
			1.50000	5,549.000		8,323.50	
0350	403-09221	STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	686.300	686.300			
			TON	0.000	0.00		
			59.98000	686.300		41,164.27	

CONTID: C15763
 PCN: 15763-BID
 PROJECT: IM 0252-386

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/20/2008

ESTIMATE NO: 0006

09:49:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 STR E-16-GC							
0355	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	0.000	0.000			
			GAL	0.000	0.00		
			2.00000	0.000		0.00	
			CAT 0302	CURRENT AMT \$	49,487.77 \$	8,323.50 \$	49,487.77
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0360	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			11,900.00000	1.000		11,900.00	
0365	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			6,000.00000	1.000		6,000.00	
0370	620-00020	SANITARY FACILITY	1.000	1.000			
			EACH	0.000	0.00		
			550.00000	1.000		550.00	
			CAT 0400	CURRENT AMT \$	18,450.00 \$	0.00 \$	18,450.00
PROJECT TOTAL			CURRENT AMT \$	4,371,112.87 \$	58,561.31 \$	3,945,979.02	