

ESTIMATE SUMMARY

CONTID: C15790A

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 15790A-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 12.0 DAYS

TIME ALLOW:

500 WORK DAYS

I-25:SB INTERIM IMP SPEER-20TH

PERCENT TIME: 2.40

ORIG TIME ALLOW:

500 WORK DAYS

PROJECT NO: IM 0252-387

I-25:SB INTERIM IMP SPEER-20TH

NAME OF ROAD: 025A

PROJECT COUNTIES: DENVER

CONTRACTOR:

HAMON CONTRACTORS, INC.

PAY PERIOD ENDING 01/25/2012

DATE TIME STARTED 01/09/2012

5670 FRANKLIN STREET

DATE LET 10/27/2011

DATE WORK BEGAN 01/09/2012

DATE AWARDED 12/19/2011

DATE TIME STOPPED

DATE CONTRACT EXECUTED 12/30/2011

DATE ACCEPTED

DENVER CO 80216 303-297-0340

DATE NOTICE TO PROCEED 01/09/2012

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 14,706,521.30 PARTICIPATING	\$ 203,205.00	\$ 203,205.00
AWARD PROJECT AMT:	\$ 11,734,421.30 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	1.38% TOTAL EARNINGS	203,205.00	203,205.00
FUNDS AVAILABLE:	\$ 14,503,316.30 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	203,205.00	203,205.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-6,096.15	-6,096.15
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	197,108.85	197,108.85
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	197,108.85	197,108.85
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 197,108.85

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 01/27/2012

06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST				
0005	628-50001	Design Services Water line	1.000		0.000		
			L S		0.000	0.00	
			25,000.00000		0.000		0.00
0010	201-00000	Clearing and Grubbing	0.950		0.000		
			L S		0.350	17,500.00	
			50,000.00000		0.350		17,500.00
0015	202-00008	*Tree Trimming	20.000		0.000		
			HOOR		0.000	0.00	
			168.00000		0.000		0.00
0020	202-00010	*Removal of Tree	87.000		0.000		
			EACH		83.000	23,074.00	
			278.00000		83.000		23,074.00
0025	202-00019	Removal of Inlet	18.000		0.000		
			EACH		0.000	0.00	
			278.00000		0.000		0.00
0030	202-00035	Removal of Pipe	1,065.000		0.000		
			LF		0.000	0.00	
			34.00000		0.000		0.00
0035	202-00090	Removal of Delineator	10.000		0.000		
			EACH		0.000	0.00	
			8.00000		0.000		0.00
0040	202-00155	Removal of Wall	1,703.000		0.000		
			LF		0.000	0.00	
			68.00000		0.000		0.00
0045	202-00200	Removal of Sidewalk	157.000		0.000		
			SY		0.000	0.00	
			8.00000		0.000		0.00
0050	202-00202	Removal of Gutter	315.000		0.000		
			LF		0.000	0.00	
			7.00000		0.000		0.00
0055	202-00203	Removal of Curb and Gutter	1,547.000		0.000		
			LF		0.000	0.00	
			3.00000		0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST				
0060	202-00206	Removal of Concrete Curb Ramp	15.000	0.000		
			SY	0.000	0.00	
			19.00000	0.000		0.00
0065	202-00210	*Removal of Concrete Pavement	69.000	0.000		
			SY	0.000	0.00	
			100.00000	0.000		0.00
0070	202-00220	*Removal of Asphalt Mat	6,665.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
0075	202-00240	*Removal of Asphalt Mat (Planing)	7,296.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0080	202-00250	*Removal of Pavement Marking	7,346.000	0.000		
			SF	0.000	0.00	
			2.00000	0.000		0.00
0085	202-00425	Removal of Bridge Railing	106.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0090	202-00500	Removal of Portions of Present Structure	1.000	0.000		
			EACH	0.000	0.00	
			7,500.00000	0.000		0.00
0095	202-00705	Removal of Light Standard Foundation	12.000	0.000		
			EACH	0.000	0.00	
			248.00000	0.000		0.00
0100	202-00805	Removal of Overhead Sign Structure	1.000	0.000		
			EACH	0.000	0.00	
			3,560.00000	0.000		0.00
0105	202-00810	Removal of Ground Sign	4.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0110	202-00821	Removal of Sign Panel	8.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0115	202-00828	Removal of Traffic Signal Equipment	1.000	0.000		
			L S	0.000	0.00	
			3,474.00000	0.000		0.00
0120	202-01000	*Removal of Fence	1,872.000	0.000		
			LF	0.000	0.00	
			2.50000	0.000		0.00
0125	202-01130	*Removal of Guardrail Type 3	211.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0130	202-01140	Removal of Guardrail Type 4	788.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0135	202-01170	Removal of Guardrail Type 7	641.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0140	202-01300	*Removal of End Anchorage	1.000	0.000		
			EACH	0.000	0.00	
			145.00000	0.000		0.00
0145	202-04001	Plug Culvert	2.000	0.000		
			EACH	0.000	0.00	
			1,262.00000	0.000		0.00
0150	202-04002	Clean Culvert	1.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
0155	203-00010	Unclassified Excavation (Complete In Place)	41,200.000	0.000		
			CY	0.000	0.00	
			9.00000	0.000		0.00
0160	203-01100	Proof Rolling	25.000	0.000		
			HOURL	0.000	0.00	
			120.00000	0.000		0.00
0165	203-01510	Backhoe	160.000	0.000		
			HOURL	0.000	0.00	
			90.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY 15790 I-25 AND 15TH ST						
0170	203-01550	Dozing	160.000	0.000		
			HOURLY	0.000	0.00	
			165.00000	0.000		0.00
0175	203-01594	Combination Loader	400.000	0.000		
			HOURLY	0.000	0.00	
			100.00000	0.000		0.00
0180	203-01622	Sweeping (With Pickup Broom)	160.000	0.000		
			HOURLY	0.000	0.00	
			200.00000	0.000		0.00
0185	206-00000	Structure Excavation	1,843.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00
0190	206-00520	Filter Material (Class B)	5.000	0.000		
			CY	0.000	0.00	
			67.00000	0.000		0.00
0195	206-00530	Filter Material (Class C)	28.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
0200	206-01787	*Shoring (Area 7)	1.000	0.000		
			L S	0.000	0.00	
			54,000.00000	0.000		0.00
0205	206-01788	Shoring (Area 8)	1.000	0.000		
			L S	0.000	0.00	
			19,000.00000	0.000		0.00
0210	207-00205	Topsoil	1,030.000	0.000		
			CY	0.000	0.00	
			22.00000	0.000		0.00
0215	208-00002	Erosion Log (12 Inch)	6,960.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0220	208-00009	Erosion Log (20 Inch)	7,016.000	0.000		
			LF	776.000	3,880.00	
			5.00000	776.000		3,880.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST				
0225	208-00020	Silt Fence	11,688.000	0.000		
			LF	55.000	55.00	
			1.00000	55.000		55.00
0230	208-00030	Sediment Basin	2.000	0.000		
			EACH	0.000	0.00	
			9,000.00000	0.000		0.00
0235	208-00040	Check Dam	16.000	0.000		
			EACH	0.000	0.00	
			254.00000	0.000		0.00
0240	208-00045	Concrete Washout Structure	4.000	0.000		
			EACH	0.000	0.00	
			938.00000	0.000		0.00
0245	208-00051	Storm Drain Inlet Protection (Type 1)	4,884.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0250	208-00070	Vehicle Tracking Pad	4.000	0.000		
			EACH	2.000	2,200.00	
			1,100.00000	2.000		2,200.00
0255	208-00103	Removal and Disposal of Sediment (Labor)	400.000	0.000		
			HOUR	0.000	0.00	
			32.00000	0.000		0.00
0260	208-00105	Removal and Disposal of Sediment (Equipment)	400.000	0.000		
			HOUR	0.000	0.00	
			55.00000	0.000		0.00
0265	208-00206	Erosion Control Supervisor	500.000	0.000		
			DAY	7.000	70.00	
			10.00000	7.000		70.00
0270	210-00805	Reset Overhead Sign Structure	1.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
0275	210-00810	Reset Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY 15790 I-25 AND 15TH ST						
0280	210-00815	Reset Sign Panel	18.000	0.000		
			EACH	0.000	0.00	
			175.00000	0.000		0.00
0285	210-00820	Reset Variable Message Sign	1.000	0.000		
			EACH	0.000	0.00	
			8,756.00000	0.000		0.00
0290	210-00858	Reset Pedestal Pole	2.000	0.000		
			EACH	0.000	0.00	
			92.00000	0.000		0.00
0295	210-04010	Adjust Manhole	1.000	0.000		
			EACH	0.000	0.00	
			941.00000	0.000		0.00
0300	210-04015	Modify Manhole	1.000	0.000		
			EACH	0.000	0.00	
			1,021.00000	0.000		0.00
0305	210-04020	Modify Inlet	4.000	0.000		
			EACH	0.000	0.00	
			878.00000	0.000		0.00
0310	210-04050	Adjust Valve Box	5.000	0.000		
			EACH	0.000	0.00	
			269.00000	0.000		0.00
0315	212-00006	*Seeding (Native)	1.920	0.000		
			ACRE	0.000	0.00	
			680.00000	0.000		0.00
0320	212-00032	*Soil Conditioning	1.920	0.000		
			ACRE	0.000	0.00	
			1,750.00000	0.000		0.00
0325	212-00050	*Sod	410.000	0.000		
			SF	0.000	0.00	
			1.45000	0.000		0.00
0330	213-00002	*Mulching (Weed Free Hay)	1.920	0.000		
			ACRE	0.000	0.00	
			750.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0335	213-00061	*Mulch Tackifier	384.000	0.000		
			LB	0.000	0.00	
			2.45000	0.000		0.00
0340	213-00100	*Soil Binder	1.920	0.000		
			ACRE	0.000	0.00	
			550.00000	0.000		0.00
0345	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			18,125.00000	0.000		0.00
0350	214-00222	*Deciduous Tree (2 Inch Caliper) (Furnish Only)	87.000	0.000		
			EACH	0.000	0.00	
			285.00000	0.000		0.00
0355	216-00211	*Soil Retention Blanket (Excelsior)	2,563.000	0.000		
			SY	0.000	0.00	
			1.56000	0.000		0.00
0360	217-00015	*Noxious Weed Management	9,293.000	0.000		
			SY	0.000	0.00	
			0.95000	0.000		0.00
0365	304-06007	Aggregate Base Course (Class 6)	8,827.000	0.000		
			CY	0.000	0.00	
			24.00000	0.000		0.00
0370	304-09000	Aggregate Base Course (Special)	750.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00
0375	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	50.000	0.000		
			TON	0.000	0.00	
			138.57000	0.000		0.00
0380	403-00800	Emergency Pothole Repair	50.000	0.000		
			TON	0.000	0.00	
			343.00000	0.000		0.00
0385	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	2,232.000	0.000		
			TON	0.000	0.00	
			93.70000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0390	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	7,439.000	0.000		
			TON	0.000	0.00	
			53.00000	0.000		0.00
0395	411-10255	*Emulsified Asphalt (Slow-Setting)	2,939.000	0.000		
			GAL	0.000	0.00	
			2.15000	0.000		0.00
0400	412-00600	*Concrete Pavement (6 Inch)	88.000	0.000		
			SY	0.000	0.00	
			106.00000	0.000		0.00
0405	412-00950	*Concrete Pavement (9-1/2 Inch)	591.000	0.000		
			SY	0.000	0.00	
			80.00000	0.000		0.00
0410	420-00113	Geotextile (Drainage) (Class 2)	16.000	0.000		
			SY	0.000	0.00	
			37.00000	0.000		0.00
0415	503-00048	*Drilled Caisson (48 Inch)	41.000	0.000		
			LF	0.000	0.00	
			183.00000	0.000		0.00
0420	503-00054	*Drilled Caisson (54 Inch)	68.000	0.000		
			LF	0.000	0.00	
			222.00000	0.000		0.00
0425	507-00100	Concrete Slope and Ditch Paving (Reinforced)	20.000	0.000		
			CY	0.000	0.00	
			310.00000	0.000		0.00
0430	601-01025	Concrete Class B (Miscellaneous)	8.000	0.000		
			CY	0.000	0.00	
			525.00000	0.000		0.00
0435	603-01155	15 Inch Reinforced Concrete Pipe (Complete In Place)	47.000	0.000		
			LF	0.000	0.00	
			108.00000	0.000		0.00
0440	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	447.000	0.000		
			LF	0.000	0.00	
			98.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY 15790 I-25 AND 15TH ST						
0445	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	1,361.000	0.000		
			LF	0.000	0.00	
			116.00000	0.000		0.00
0450	603-02305	38x24 Inch Reinforced Concrete Pipe Elliptical	523.000	0.000		
			LF	0.000	0.00	
			139.00000	0.000		0.00
0455	604-00305	Inlet Type C (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			2,531.00000	0.000		0.00
0460	604-00310	Inlet Type C (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,755.00000	0.000		0.00
0465	604-00315	Inlet Type C (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			3,838.00000	0.000		0.00
0470	604-16005	*Inlet Type 16 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,732.00000	0.000		0.00
0475	604-25005	*Vane Grate Inlet (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			4,800.00000	0.000		0.00
0480	604-25006	*Vane Grate Inlet Special (5 Foot)	7.000	0.000		
			EACH	0.000	0.00	
			5,600.00000	0.000		0.00
0485	604-25011	*Vane Grate Inlet Special (10 Foot)	6.000	0.000		
			EACH	0.000	0.00	
			5,700.00000	0.000		0.00
0490	604-30010	Manhole Slab Base (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			1,843.00000	0.000		0.00
0495	604-39025	Manhole Special (25 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			35,000.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0500	604-39050	Manhole (Traffic Management System)	1.000	0.000		
			EACH	0.000	0.00	
			3,285.00000	0.000		0.00
0505	604-50700	*Meter Vault	1.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0510	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	276.000	0.000		
			LF	0.000	0.00	
			14.60000	0.000		0.00
0515	606-00710	Guardrail Type 7 (Style CA)	696.000	0.000		
			LF	0.000	0.00	
			47.50000	0.000		0.00
0520	606-00730	Guardrail Type 7 (Style CD)	138.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
0525	606-00731	Guardrail Type 7 (Style CD) (Special)	124.000	0.000		
			LF	0.000	0.00	
			62.87000	0.000		0.00
0530	606-00740	Guardrail Type 7 (Style CE)	93.000	0.000		
			LF	0.000	0.00	
			101.41000	0.000		0.00
0535	606-00741	Guardrail Type 7 (Style CE) (Special)	35.000	0.000		
			LF	0.000	0.00	
			129.60000	0.000		0.00
0540	606-01340	*End Anchorage Type 3D	1.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0545	606-01370	*Transition Type 3G	1.000	0.000		
			EACH	0.000	0.00	
			1,057.35000	0.000		0.00
0550	606-02003	*End Anchorage (Nonflared)	2.000	0.000		
			EACH	0.000	0.00	
			1,871.75000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0555	607-11525	*Fence (Plastic)	2,050.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0560	607-53172	*Fence Chain Link (72 Inch)	38.000	0.000		
			LF	0.000	0.00	
			35.75000	0.000		0.00
0565	608-00000	*Concrete Sidewalk	342.000	0.000		
			SY	0.000	0.00	
			31.00000	0.000		0.00
0570	608-00010	*Concrete Curb Ramp	5.000	0.000		
			SY	0.000	0.00	
			57.00000	0.000		0.00
0575	609-21020	*Curb and Gutter Type 2 (Section II-B)	719.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0580	609-24002	*Gutter Type 2 (2 Foot)	111.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0585	609-24004	*Gutter Type 2 (4 Foot)	181.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
0590	612-00001	Delineator (Type I)	2.000	0.000		
			EACH	0.000	0.00	
			17.00000	0.000		0.00
0595	612-00002	Delineator (Type II)	8.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0600	612-00021	Delineator (Type I) (Barrier)	23.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0605	612-00022	Delineator (Type II) (Barrier)	49.000	0.000		
			EACH	0.000	0.00	
			35.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY 15790 I-25 AND 15TH ST						
0610	612-00260	Location Marker (Fiber Optic)(Dome)	2.000	0.000		
			EACH	0.000	0.00	
			65.00000	0.000		0.00
0615	612-00270	Location Marker (Utility)(Flat Slat)	2.000	0.000		
			EACH	0.000	0.00	
			65.00000	0.000		0.00
0620	613-00200	2 Inch Electrical Conduit	150.000	0.000		
			LF	0.000	0.00	
			4.35000	0.000		0.00
0625	613-00206	2 Inch Electrical Conduit (Bored)	1,630.000	0.000		
			LF	0.000	0.00	
			9.30000	0.000		0.00
0630	613-00306	3 Inch Electrical Conduit (Bored)	400.000	0.000		
			LF	0.000	0.00	
			11.99000	0.000		0.00
0635	613-00408	4 Inch Electrical Conduit (Bored)	2,700.000	0.000		
			LF	0.000	0.00	
			18.30000	0.000		0.00
0640	613-01200	2 Inch Electrical Conduit (Plastic)	2,800.000	0.000		
			LF	0.000	0.00	
			12.95000	0.000		0.00
0645	613-01300	3 Inch Electrical Conduit (Plastic)	60.000	0.000		
			LF	0.000	0.00	
			16.45000	0.000		0.00
0650	613-07023	Pull Box (24"x36"x24")	8.000	0.000		
			EACH	0.000	0.00	
			981.00000	0.000		0.00
0655	613-07026	Pull Box (16"x24"x12")	4.000	0.000		
			EACH	0.000	0.00	
			626.00000	0.000		0.00
0660	613-07199	Pull Box (Install Only)	9.000	0.000		
			EACH	0.000	0.00	
			520.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0665	613-10000	Wiring	0.800	0.000		
			L S	0.000	0.00	
			17,068.00000	0.000		0.00
0670	613-16000	Luminaire (Special)	3.000	0.000		
			EACH	0.000	0.00	
			398.00000	0.000		0.00
0675	613-34400	Light Standard Metal (40 Foot)	12.000	0.000		
			EACH	0.000	0.00	
			3,707.00000	0.000		0.00
0680	613-34700	Light Standard Metal (70 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			5,080.00000	0.000		0.00
0685	613-40010	Light Standard Foundation	7.000	0.000		
			EACH	0.000	0.00	
			1,018.00000	0.000		0.00
0690	613-70100	Luminaire High Pressure Sodium (100 Watt)	4.000	0.000		
			EACH	0.000	0.00	
			1,318.00000	0.000		0.00
0695	613-70150	Luminaire High Pressure Sodium (150 Watt)	8.000	0.000		
			EACH	0.000	0.00	
			2,436.00000	0.000		0.00
0700	613-70250	Luminaire High Pressure Sodium (250 Watt)	10.000	0.000		
			EACH	0.000	0.00	
			1,225.00000	0.000		0.00
0705	613-70400	Luminaire High Pressure Sodium (400 Watt)	6.000	0.000		
			EACH	0.000	0.00	
			1,827.00000	0.000		0.00
0710	614-00011	Sign Panel (Class I)	20.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0715	614-00012	*Sign Panel (Class II)	98.000	0.000		
			SF	0.000	0.00	
			24.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0720	614-00013	*Sign Panel (Class III)	551.000	0.000		
			SF	0.000	0.00	
			33.00000	0.000		0.00
0725	614-00040	*Sign Post (Special)	28.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
0730	614-00216	*Steel Sign Post (2x2 Inch Tubing)	10.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0735	614-01022	*Steel Sign Post (W 10x22)	33.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0740	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	9.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0745	614-03005	*Concrete Footing (Type 5)	2.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0750	614-03100	Concrete Footing (Traffic Signal Pole)	4.000	0.000		
			EACH	0.000	0.00	
			2,481.00000	0.000		0.00
0755	614-32400	Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			35,000.00000	0.000		0.00
0760	614-42400	Monotube Overhead Sign Bridge (24 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			70,000.00000	0.000		0.00
0765	614-70150	Pedestrian Signal Face (16) (Countdown)	8.000	0.000		
			EACH	0.000	0.00	
			544.00000	0.000		0.00
0770	614-70336	Traffic Signal Face (12-12-12)	16.000	0.000		
			EACH	0.000	0.00	
			711.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0775	614-72855	Traffic Signal Controller Cabinet	1.000 EACH 11,271.00000	0.000 0.000 0.000	0.00 0.00	0.00
0780	614-72860	Pedestrian Push Button	8.000 EACH 214.00000	0.000 0.000 0.000	0.00 0.00	0.00
0785	614-72866	Fire Preemption Unit and Timer	2.000 EACH 3,347.00000	0.000 0.000 0.000	0.00 0.00	0.00
0790	614-72886	Intersection Detection System (Camera)	2.000 EACH 6,241.00000	0.000 0.000 0.000	0.00 0.00	0.00
0795	614-72887	Microwave Vehicle Radar Detector	1.000 EACH 13,329.00000	0.000 0.000 0.000	0.00 0.00	0.00
0800	614-72900	Wireless Magnetometer Vehicle Detection system	1.000 EACH 20,168.00000	0.000 0.000 0.000	0.00 0.00	0.00
0805	614-81230	Traffic Signal-Light Pole Steel (2-30 Foot Mast Arm)	2.000 EACH 21,064.00000	0.000 0.000 0.000	0.00 0.00	0.00
0810	614-84000	Traffic Signal Pedestal Pole Steel	2.000 EACH 4,163.00000	0.000 0.000 0.000	0.00 0.00	0.00
0815	614-86239	Traffic Signal Controller (Solid State) (Full-Actuated)	1.000 EACH 8,836.00000	0.000 0.000 0.000	0.00 0.00	0.00
0820	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber)	480.000 LF 2.30000	0.000 0.000 0.000	0.00 0.00	0.00
0825	614-87325	Closed Circuit Television Pole	1.000 EACH 3,780.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0830	614-87448	Fiber Optic Cable (Single Mode) (48 Strands)	1,350.000	0.000		
			LF	0.000	0.00	
			3.10000	0.000		0.00
0835	614-87498	Fiber Optic Cable (Single Mode) (144 Strands)	1,350.000	0.000		
			LF	0.000	0.00	
			5.45000	0.000		0.00
0840	619-10300	30 Inch Welded Steel Pipe	22.000	0.000		
			LF	0.000	0.00	
			3,489.00000	0.000		0.00
0845	621-00450	*Detour Pavement	918.000	0.000		
			SY	0.000	0.00	
			65.00000	0.000		0.00
0850	623-09900	*Sprinkler System	1.000	0.000		
			L S	0.000	0.00	
			26,875.00000	0.000		0.00
0855	625-00000	Construction Surveying	0.950	0.000		
			L S	0.075	4,875.00	
			65,000.00000	0.075		4,875.00
0860	625-00001	Construction Surveying (Hourly)	100.000	0.000		
			HOUR	0.000	0.00	
			84.00000	0.000		0.00
0865	626-00000	*Mobilization	0.950	0.000		
			L S	0.000	0.00	
			967,500.00000	0.000		0.00
0870	626-01000	Public Information Services	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0875	627-00005	*Epoxy Pavement Marking	67.000	0.000		
			GAL	0.000	0.00	
			225.00000	0.000		0.00
0880	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	850.000	0.000		
			GAL	0.000	0.00	
			45.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0885	627-01001	*Preformed Plastic Pavement Marking (Type I)	1,998.000	0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00
0890	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	606.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0895	630-00000	*Flagging	3,350.000	0.000		
			HOOR	0.000	0.00	
			19.00000	0.000		0.00
0900	630-00003	*Uniformed Traffic Control	750.000	0.000		
			HOOR	0.000	0.00	
			70.00000	0.000		0.00
0905	630-00004	*Traffic Control Vehicle	10.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0910	630-00007	*Traffic Control Inspection	240.000	0.000		
			DAY	10.000	100.00	
			10.00000	10.000		100.00
0915	630-00012	*Traffic Control Management	460.000	0.000		
			DAY	0.000	0.00	
			50.00000	0.000		0.00
0920	630-80001	*Flashing Beacon (Portable)	36.000	0.000		
			EACH	1.500	3,000.00	
			2,000.00000	1.500		3,000.00
0925	630-80335	*Barricade (Type 3 M-A) (Temporary)	20.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0930	630-80341	*Construction Traffic Sign (Panel Size A)	230.000	0.000		
			EACH	4.000	400.00	
			100.00000	4.000		400.00
0935	630-80342	*Construction Traffic Sign (Panel Size B)	106.000	0.000		
			EACH	3.000	420.00	
			140.00000	3.000		420.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0940	630-80343	*Construction Traffic Sign (Panel Size C)	27.000	0.000		
			EACH	0.500	100.00	
			200.00000	0.500		100.00
0945	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	8.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0950	630-80359	*Portable Message Sign Panel	250.000	0.000		
			DAY	4.000	500.00	
			125.00000	4.000		500.00
0955	630-80360	*Drum Channelizing Device	24.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0960	630-80370	Concrete Barrier (Temporary)	5,430.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0965	630-80380	*Traffic Cone	500.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0970	630-85006	Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	4.000	0.000		
			EACH	0.000	0.00	
			11,914.00000	0.000		0.00
0975	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	6.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
0980	630-86800	Traffic Signal (Temporary)	1.000	0.000		
			L S	0.000	0.00	
			9,409.00000	0.000		0.00
0985	700-70010	F/A Minor Contract Revisions	2,200,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0990	700-70016	F/A Fuel Cost Adjustment	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 20
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0995	700-70018	F/A Roadway Smoothness Incentive	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1000	700-70019	F/A Asphalt Cement Cost Adjustment	95,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1005	700-70021	F/A On-The-Job Trainee	4,000.000	0.000		
			HOOR	0.000	0.00	
			1.00000	0.000		0.00
1010	700-70025	F/A Quality Incentive Payment	23,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1015	700-70031	F/A INTERIM SURFACE REPAIR	1,100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1020	700-70033	F/A Video Taping	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1025	700-70034	F/A Dewatering	250,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1030	700-70060	F/A Adjust Utilities	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1035	700-70080	F/A Furnish Noise Mitigation	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1040	700-70081	F/A Provide Temporary Lighting	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1045	700-70082	F/A Furnish & Install Electrical Service	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 21
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY 15790 I-25 AND 15TH ST						
1050	700-70380	F/A Erosion Control	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1055	700-70589	*F/A Environmental Health & Safety Management	12,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 7,926,675.64 \$	56,174.00 \$ 56,174.00
CAT NO0210 CENTRAL STREET 17098 17098						
1060	201-00000	Clearing and Grubbing	0.050	0.000		
			L S	0.000	0.00	
			50,000.00000	0.000		0.00
1065	202-00019	Removal of Inlet	7.000	0.000		
			EACH	0.000	0.00	
			278.00000	0.000		0.00
1070	202-00035	Removal of Pipe	158.000	0.000		
			LF	0.000	0.00	
			34.00000	0.000		0.00
1075	202-00200	Removal of Sidewalk	52.000	0.000		
			SY	0.000	0.00	
			8.00000	0.000		0.00
1080	202-00203	Removal of Curb and Gutter	492.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
1085	202-00206	Removal of Concrete Curb Ramp	40.000	0.000		
			SY	0.000	0.00	
			19.00000	0.000		0.00
1090	202-00220	*Removal of Asphalt Mat	566.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
1095	202-00240	*Removal of Asphalt Mat (Planing)	320.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 22
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0210	CENTRAL STREET	17098 17098			
1100	202-00250	*Removal of Pavement Marking	1,425.000	0.000		
			SF	0.000	0.00	
			2.00000	0.000		0.00
1105	202-00500	Removal of Portions of Present Structure	1.000	0.000		
			EACH	0.000	0.00	
			7,500.00000	0.000		0.00
1110	202-00810	Removal of Ground Sign	2.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
1115	202-00821	Removal of Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
1120	202-01170	Removal of Guardrail Type 7	58.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
1125	202-04002	Clean Culvert	3.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
1130	203-00060	Embankment Material (Complete In Place)	162.000	0.000		
			CY	0.000	0.00	
			23.00000	0.000		0.00
1135	203-01597	Potholing	20.000	0.000		
			HOURL	0.000	0.00	
			180.00000	0.000		0.00
1140	207-00205	Topsoil	16.000	0.000		
			CY	0.000	0.00	
			22.00000	0.000		0.00
1145	208-00020	Silt Fence	2,600.000	0.000		
			LF	939.000	939.00	
			1.00000	939.000		939.00
1150	208-00034	Gravel Bag	170.000	0.000		
			LF	21.000	42.00	
			2.00000	21.000		42.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 23
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0210	CENTRAL STREET	17098 17098			
1155	208-00045	Concrete Washout Structure	1.000	0.000		
			EACH	0.000	0.00	
			938.00000	0.000		0.00
1160	208-00052	Storm Drain Inlet Protection (Type 2)	200.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
1165	208-00070	Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
1170	208-00103	Removal and Disposal of Sediment (Labor)	40.000	0.000		
			HOUR	0.000	0.00	
			32.00000	0.000		0.00
1175	208-00105	Removal and Disposal of Sediment (Equipment)	40.000	0.000		
			HOUR	0.000	0.00	
			55.00000	0.000		0.00
1180	208-00106	Sweeping (Sediment Removal)	50.000	0.000		
			HOUR	0.000	0.00	
			150.00000	0.000		0.00
1185	208-00206	Erosion Control Supervisor	100.000	0.000		
			DAY	0.000	0.00	
			10.00000	0.000		0.00
1190	210-00810	Reset Ground Sign	15.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
1195	210-00815	Reset Sign Panel	17.000	0.000		
			EACH	0.000	0.00	
			175.00000	0.000		0.00
1200	210-01720	Reset Air Vent	1.000	0.000		
			EACH	0.000	0.00	
			1,385.00000	0.000		0.00
1205	210-04010	Adjust Manhole	1.000	0.000		
			EACH	0.000	0.00	
			941.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 24
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0210	CENTRAL STREET	17098 17098			
1210	210-04015	Modify Manhole	8.000	0.000		
			EACH	0.000	0.00	
			1,021.00000	0.000		0.00
1215	210-04020	Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			878.00000	0.000		0.00
1220	210-04050	Adjust Valve Box	1.000	0.000		
			EACH	0.000	0.00	
			269.00000	0.000		0.00
1225	212-00006	*Seeding (Native)	0.100	0.000		
			ACRE	0.000	0.00	
			680.00000	0.000		0.00
1230	212-00032	*Soil Conditioning	0.100	0.000		
			ACRE	0.000	0.00	
			1,750.00000	0.000		0.00
1235	212-00050	*Sod	1,285.000	0.000		
			SF	0.000	0.00	
			1.45000	0.000		0.00
1240	212-01200	*Landscape Restoration	1.000	0.000		
			L S	0.000	0.00	
			3,500.00000	0.000		0.00
1245	213-00002	*Mulching (Weed Free Hay)	0.100	0.000		
			ACRE	0.000	0.00	
			750.00000	0.000		0.00
1250	213-00061	*Mulch Tackifier	20.000	0.000		
			LB	0.000	0.00	
			2.45000	0.000		0.00
1255	217-00015	*Noxious Weed Management	500.000	0.000		
			SY	0.000	0.00	
			0.95000	0.000		0.00
1260	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	150.000	0.000		
			TON	0.000	0.00	
			138.57000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 25
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0210	CENTRAL STREET	17098 17098			
1265	514-00201	Pedestrian Railing (Steel)(Special)	350.000	0.000		
			LF	0.000	0.00	
			165.00000	0.000		0.00
1270	603-01155	15 Inch Reinforced Concrete Pipe (Complete In Place)	215.000	0.000		
			LF	0.000	0.00	
			108.00000	0.000		0.00
1275	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	58.000	0.000		
			LF	0.000	0.00	
			98.00000	0.000		0.00
1280	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	100.000	0.000		
			LF	0.000	0.00	
			131.00000	0.000		0.00
1285	604-00310	Inlet Type C (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,755.00000	0.000		0.00
1290	604-16005	*Inlet Type 16 (5 Foot)	6.000	0.000		
			EACH	0.000	0.00	
			2,732.00000	0.000		0.00
1295	604-16505	*Inlet Type 16 (Double) (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			3,600.00000	0.000		0.00
1300	604-16610	*Inlet Type 16 (Triple) (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			5,800.00000	0.000		0.00
1305	604-30005	Manhole Slab Base (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			1,809.00000	0.000		0.00
1310	604-30010	Manhole Slab Base (10 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			1,843.00000	0.000		0.00
1315	608-00000	*Concrete Sidewalk	39.000	0.000		
			SY	0.000	0.00	
			31.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 26
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0210	CENTRAL STREET	17098 17098			
1320	608-00006	*Concrete Sidewalk (6 Inch)	1,839.000	0.000		
			SY	0.000	0.00	
			27.00000	0.000		0.00
1325	608-00010	*Concrete Curb Ramp	158.000	0.000		
			SY	0.000	0.00	
			57.00000	0.000		0.00
1330	609-21010	*Curb and Gutter Type 2 (Section I-B)	65.000	0.000		
			LF	0.000	0.00	
			24.00000	0.000		0.00
1335	609-21020	*Curb and Gutter Type 2 (Section II-B)	283.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
1340	609-40010	*Curb Type 4 (Section B)	287.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
1345	610-00030	*Median Cover Material (Concrete)	3,793.000	0.000		
			SF	0.000	0.00	
			6.00000	0.000		0.00
1350	613-00306	3 Inch Electrical Conduit (Bored)	175.000	0.000		
			LF	0.000	0.00	
			11.99000	0.000		0.00
1355	613-01200	2 Inch Electrical Conduit (Plastic)	1,800.000	0.000		
			LF	0.000	0.00	
			12.95000	0.000		0.00
1360	613-01300	3 Inch Electrical Conduit (Plastic)	25.000	0.000		
			LF	0.000	0.00	
			16.45000	0.000		0.00
1365	613-01600	6 Inch Electrical Conduit (Plastic)	30.000	0.000		
			LF	0.000	0.00	
			18.25000	0.000		0.00
1370	613-10000	Wiring	0.200	0.000		
			L S	0.000	0.00	
			17,068.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 27
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0210	CENTRAL STREET	17098 17098			
1375	613-34350	Light Standard Metal (35 Foot)	9.000	0.000		
			EACH	0.000	0.00	
			4,134.00000	0.000		0.00
1380	613-40010	Light Standard Foundation	9.000	0.000		
			EACH	0.000	0.00	
			1,018.00000	0.000		0.00
1385	613-70250	Luminaire High Pressure Sodium (250 Watt)	9.000	0.000		
			EACH	0.000	0.00	
			1,225.00000	0.000		0.00
1390	614-00011	Sign Panel (Class I)	87.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
1395	614-00012	*Sign Panel (Class II)	9.000	0.000		
			SF	0.000	0.00	
			24.00000	0.000		0.00
1400	614-00216	*Steel Sign Post (2x2 Inch Tubing)	258.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
1405	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	1.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
1410	622-00010	Bicycle Rack	28.000	0.000		
			EACH	0.000	0.00	
			589.00000	0.000		0.00
1415	625-00000	Construction Surveying	0.050	0.000		
			L S	0.004	260.00	
			65,000.00000	0.004		260.00
1420	626-00000	*Mobilization	0.050	0.000		
			L S	0.000	0.00	
			967,500.00000	0.000		0.00
1425	627-00005	*Epoxy Pavement Marking	10.000	0.000		
			GAL	0.000	0.00	
			225.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 28
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0210	CENTRAL STREET	17098 17098			
1430	627-00011	*Pavement Marking Paint (Waterborne)	26.000	0.000		
			GAL	0.000	0.00	
			45.00000	0.000		0.00
1435	627-00090	*Pavement Marking (Special)	513.000	0.000		
			SF	0.000	0.00	
			50.00000	0.000		0.00
1440	627-01001	*Preformed Plastic Pavement Marking (Type I)	879.000	0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00
1445	627-02001	*Preformed Plastic Pavement Marking (Type II)	108.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
1450	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,162.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
1455	630-00000	*Flagging	650.000	0.000		
			HOUR	0.000	0.00	
			19.00000	0.000		0.00
1460	630-00003	*Uniformed Traffic Control	50.000	0.000		
			HOUR	0.000	0.00	
			70.00000	0.000		0.00
1465	630-00007	*Traffic Control Inspection	20.000	0.000		
			DAY	0.000	0.00	
			10.00000	0.000		0.00
1470	630-00012	*Traffic Control Management	40.000	0.000		
			DAY	0.000	0.00	
			50.00000	0.000		0.00
1475	630-80335	*Barricade (Type 3 M-A) (Temporary)	3.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
1480	630-80341	*Construction Traffic Sign (Panel Size A)	20.000	0.000		
			EACH	4.500	450.00	
			100.00000	4.500		450.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 29
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0210 CENTRAL STREET 17098 17098							
1485	630-80342	*Construction Traffic Sign (Panel Size B)	12.000	0.000			
			EACH	1.000	140.00		
			140.00000	1.000		140.00	
1490	630-80360	*Drum Channelizing Device	60.000	0.000			
			EACH	0.000	0.00		
			30.00000	0.000		0.00	
1495	630-80380	*Traffic Cone	40.000	0.000			
			EACH	0.000	0.00		
			20.00000	0.000		0.00	
1500	700-70010	F/A Minor Contract Revisions	150,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1505	700-70016	F/A Fuel Cost Adjustment	8,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1510	700-70034	F/A Dewatering	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1515	700-70060	F/A Adjust Utilities	10,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1520	700-70081	F/A Provide Temporary Lighting	10,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1525	700-70082	F/A Furnish & Install Electrical Service	10,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1530	700-70380	F/A Erosion Control	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0210	CURRENT AMT \$	800,456.35 \$	1,831.00 \$	1,831.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 30
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR E-16-YA 15790 15th St Bridge						
1535	202-00400	*Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			120,000.00000	0.000		0.00
1540	206-00000	Structure Excavation	1,427.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00
1545	206-00100	Structure Backfill (Class 1)	1,132.000	0.000		
			CY	0.000	0.00	
			21.00000	0.000		0.00
1550	206-00200	Structure Backfill (Class 2)	176.000	0.000		
			CY	0.000	0.00	
			31.00000	0.000		0.00
1555	206-00360	Mechanical Reinforcement of Soil	1,120.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
1560	206-01781	Shoring (Area 1)	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
1565	206-01782	*Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
1570	206-01783	Shoring (Area 3)	1.000	0.000		
			L S	0.000	0.00	
			16,000.00000	0.000		0.00
1575	206-01784	*Shoring (Area 4)	1.000	0.000		
			L S	0.000	0.00	
			11,000.00000	0.000		0.00
1580	206-01785	Shoring (Area 5)	1.000	0.000		
			L S	0.000	0.00	
			16,000.00000	0.000		0.00
1585	206-01786	Shoring (Area 6)	1.000	0.000		
			L S	0.000	0.00	
			16,000.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 31
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR E-16-YA 15790 15th St Bridge						
1590	206-01789	*Shoring (Area 9)	1.000	0.000		
			L S	0.000	0.00	
			12,500.00000	0.000		0.00
1595	304-06007	Aggregate Base Course (Class 6)	12.000	0.000		
			CY	0.000	0.00	
			24.00000	0.000		0.00
1600	503-00024	*Drilled Caisson (24 Inch)	225.000	0.000		
			LF	0.000	0.00	
			112.00000	0.000		0.00
1605	503-00042	*Drilled Caisson (42 Inch)	86.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
1610	503-00048	*Drilled Caisson (48 Inch)	627.000	0.000		
			LF	0.000	0.00	
			183.00000	0.000		0.00
1615	504-04420	*Precast Panel Facing	1,947.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
1620	504-05000	Wire Mesh Facing	950.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
1625	507-00100	Concrete Slope and Ditch Paving (Reinforced)	12.000	0.000		
			CY	0.000	0.00	
			310.00000	0.000		0.00
1630	509-00000	*Structural Steel	489,961.000	0.000		
			LB	0.000	0.00	
			1.60000	0.000		0.00
1635	512-00101	Bearing Device (Type I)	16.000	0.000		
			EACH	0.000	0.00	
			2,238.00000	0.000		0.00
1640	512-00102	Bearing Device (Type II)	8.000	0.000		
			EACH	0.000	0.00	
			2,360.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 32
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300	STR E-16-YA	15790 15th St Bridge				
1645	514-00200	Pedestrian Railing (Steel)	522.000	0.000		
			LF	0.000	0.00	
			226.00000	0.000		0.00
1650	518-01004	Bridge Expansion Device (0-4 Inch)	52.000	0.000		
			LF	0.000	0.00	
			258.00000	0.000		0.00
1655	519-03000	*Thin Bonded Epoxy Overlay	1,210.000	0.000		
			SY	0.000	0.00	
			35.00000	0.000		0.00
1660	601-01040	Concrete Class B (Bridge)	156.000	0.000		
			CY	0.000	0.00	
			183.00000	0.000		0.00
1665	601-03040	Concrete Class D (Bridge)	246.000	0.000		
			CY	0.000	0.00	
			497.00000	0.000		0.00
1670	601-04000	Concrete Class E	108.000	0.000		
			CY	0.000	0.00	
			341.00000	0.000		0.00
1675	601-05001	Concrete Class H (Bridge)	477.000	0.000		
			CY	0.000	0.00	
			541.00000	0.000		0.00
1680	601-40300	*Structural Concrete Coating	1,071.000	0.000		
			SY	0.000	0.00	
			7.13000	0.000		0.00
1685	602-00000	*Reinforcing Steel	32,908.000	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00
1690	602-00020	*Reinforcing Steel (Epoxy Coated)	173,895.000	0.000		
			LB	0.000	0.00	
			0.85000	0.000		0.00
1695	605-00060	6 Inch Perforated Pipe Underdrain	87.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 33
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STR E-16-YA 15790 15th St Bridge							
1700	606-00731	Guardrail Type 7 (Style CD) (Special)	87.000	0.000			
			LF	0.000	0.00		
			62.87000	0.000		0.00	
1705	606-11032	*Bridge Rail Type 10M (Special)	522.000	0.000			
			LF	0.000	0.00		
			216.00000	0.000		0.00	
1710	608-00015	*Detectable Warnings	40.000	0.000			
			SF	0.000	0.00		
			13.00000	0.000		0.00	
1715	613-00075	3/4 Inch Electrical Conduit	16.000	0.000			
			LF	0.000	0.00		
			7.00000	0.000		0.00	
1720	613-00100	1 Inch Electrical Conduit	494.000	0.000			
			LF	0.000	0.00		
			2.10000	0.000		0.00	
1725	613-00200	2 Inch Electrical Conduit	149.000	0.000			
			LF	0.000	0.00		
			4.35000	0.000		0.00	
1730	613-00300	3 Inch Electrical Conduit	1,615.000	0.000			
			LF	0.000	0.00		
			3.50000	0.000		0.00	
1735	613-00402	4 Inch Electrical Conduit (Install Only)	3,540.000	0.000			
			LF	0.000	0.00		
			1.25000	0.000		0.00	
1740	613-00602	6 Inch Electrical Conduit (Install Only)	1,180.000	0.000			
			LF	0.000	0.00		
			1.50000	0.000		0.00	
1745	641-10000	*Shotcrete	93.000	0.000			
			SY	0.000	0.00		
			75.00000	0.000		0.00	
			CAT 0300	CURRENT AMT	\$ 2,259,203.92 \$	0.00 \$	0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 34
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0310	WALLS	15790			
1750	202-00026	Removal of Slope and Ditch Paving	54.000	0.000		
			SY	0.000	0.00	
			11.00000	0.000		0.00
1755	206-00000	Structure Excavation	7,444.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00
1760	206-00100	Structure Backfill (Class 1)	4,250.000	0.000		
			CY	0.000	0.00	
			21.00000	0.000		0.00
1765	206-00360	Mechanical Reinforcement of Soil	351.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
1770	304-06007	Aggregate Base Course (Class 6)	270.000	0.000		
			CY	0.000	0.00	
			24.00000	0.000		0.00
1775	503-00042	*Drilled Caisson (42 Inch)	729.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
1780	503-00048	*Drilled Caisson (48 Inch)	1,440.000	0.000		
			LF	0.000	0.00	
			183.00000	0.000		0.00
1785	503-00054	*Drilled Caisson (54 Inch)	2,030.000	0.000		
			LF	0.000	0.00	
			222.00000	0.000		0.00
1790	504-04420	*Precast Panel Facing	47,399.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
1795	504-05000	Wire Mesh Facing	1,354.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
1800	504-06310	*Ground Nail (10 Foot)	17.000	0.000		
			EACH	0.000	0.00	
			192.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 35
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0310	WALLS	15790			
1805	504-06315	*Ground Nail (15 Foot)	50.000	0.000		
			EACH	0.000	0.00	
			281.00000	0.000		0.00
1810	504-06320	*Ground Nail (20 Foot)	867.000	0.000		
			EACH	0.000	0.00	
			408.00000	0.000		0.00
1815	504-06325	*Ground Nail (25 Foot)	68.000	0.000		
			EACH	0.000	0.00	
			452.00000	0.000		0.00
1820	504-06330	*Ground Nail (30 Foot)	149.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
1825	507-00100	Concrete Slope and Ditch Paving (Reinforced)	32.000	0.000		
			CY	0.000	0.00	
			310.00000	0.000		0.00
1830	507-00300	Grouted Rubble Slope and Ditch Paving	15.000	0.000		
			CY	0.000	0.00	
			516.00000	0.000		0.00
1835	601-03050	Concrete Class D (Wall)	1,029.000	0.000		
			CY	0.000	0.00	
			381.00000	0.000		0.00
1840	601-40300	*Structural Concrete Coating	7,356.000	0.000		
			SY	0.000	0.00	
			7.13000	0.000		0.00
1845	602-00000	*Reinforcing Steel	27,911.000	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00
1850	602-00020	*Reinforcing Steel (Epoxy Coated)	92,922.000	0.000		
			LB	0.000	0.00	
			0.85000	0.000		0.00
1855	603-50012	12 Inch Plastic Pipe	79.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 36
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0310		WALLS	15790			
1860	605-00060	6 Inch Perforated Pipe Underdrain	2,002.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
1865	606-00716	Guardrail Type 7 (Style CA) (Special)	38.000	0.000		
			LF	0.000	0.00	
			53.45000	0.000		0.00
1870	606-00731	Guardrail Type 7 (Style CD) (Special)	1,703.000	0.000		
			LF	0.000	0.00	
			62.87000	0.000		0.00
1875	606-10705	*Bridge Rail Type 7 (Special)	1,759.000	0.000		
			LF	0.000	0.00	
			58.00000	0.000		0.00
1880	607-53143	*Fence Chain Link (Special) (42 Inch)	1,967.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
1885	607-53173	*Fence Chain Link (Special) (72 Inch)	396.000	0.000		
			LF	0.000	0.00	
			31.00000	0.000		0.00
1890	609-24002	*Gutter Type 2 (2 Foot)	1,185.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
1895	641-10000	*Shotcrete	3,864.000	0.000		
			SY	0.000	0.00	
			75.00000	0.000		0.00
			CAT 0310	CURRENT AMT	\$ 3,574,985.39	\$ 0.00
CAT NO0400		CONSTRUCTION ENGINEERING BID ITEMS				
1900	620-00005	Field Office (Special)	1.000	0.000		
			EACH	1.000	100,000.00	
			100,000.00000	1.000		100,000.00
1905	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	1.000	40,000.00	
			40,000.00000	1.000		40,000.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 37
 ESTIMATE RUN 01/27/2012
 06:37:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1910	620-00020	Sanitary Facility	2.000	0.000		
			EACH	2.000	5,200.00	
			2,600.00000	2.000		5,200.00
			CAT 0400	CURRENT AMT	\$ 145,200.00	\$ 145,200.00
			PROJECT TOTAL	CURRENT AMT	\$ 14,706,521.30	\$ 203,205.00
					\$ 203,205.00	\$ 203,205.00