

ESTIMATE SUMMARY

CONTID: C15790A

ESTIMATE NO: 0016 PROG

SPEC YR: 2005

PCN: 15790A-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 307.5 DAYS

TIME ALLOW:

500 WORK DAYS

I-25:SB INTERIM IMP SPEER-20TH

PERCENT TIME: 61.50

ORIG TIME ALLOW:

500 WORK DAYS

PROJECT NO: IM 0252-387

I-25:SB INTERIM IMP SPEER-20TH

NAME OF ROAD: 025A

PROJECT COUNTIES: DENVER

CONTRACTOR:

HAMON CONTRACTORS, INC.

PAY PERIOD ENDING 04/25/2013

DATE TIME STARTED 01/09/2012

5670 FRANKLIN STREET

DATE LET 10/27/2011

DATE WORK BEGAN 01/09/2012

DATE AWARDED 12/19/2011

DATE TIME STOPPED

DATE CONTRACT EXECUTED 12/30/2011

DATE ACCEPTED

DENVER CO 80216 303-297-0340

DATE NOTICE TO PROCEED 01/09/2012

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 15,189,148.59 PARTICIPATING	\$ 7,606,970.30	\$ 671,254.85
AWARD PROJECT AMT:	\$ 11,734,421.30 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	50.08% TOTAL EARNINGS	7,606,970.30	671,254.85
FUNDS AVAILABLE:	\$ 7,582,178.29 STOCKPILED MATERIALS	874,314.04	-310,062.84
	GROSS EARNINGS	8,481,284.34	361,192.01
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-176,016.32	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	8,305,268.02	361,192.01
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	8,305,268.02	361,192.01
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 361,192.01

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

ESTIMATE RUN 05/07/2013

13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0005	628-50001	Design Services Water line	1.000	1.000		
			L S	0.000	0.00	
			25,000.00000	1.000		25,000.00
0010	201-00000	Clearing and Grubbing	0.950	0.950		
			L S	0.000	0.00	
			50,000.00000	0.950		47,500.00
0015	202-00008	*Tree Trimming	20.000	0.000		
			HOOR	0.000	0.00	
			168.00000	0.000		0.00
0020	202-00010	*Removal of Tree	83.000	83.000		
			EACH	0.000	0.00	
			278.00000	83.000		23,074.00
0025	202-00019	Removal of Inlet	18.000	7.000		
			EACH	1.000	278.00	
			278.00000	8.000		2,224.00
0030	202-00035	Removal of Pipe	1,316.000	1,196.000		
			LF	120.000	4,080.00	
			34.00000	1,316.000		44,744.00
0035	202-00090	Removal of Delineator	10.000	0.000		
			EACH	0.000	0.00	
			8.00000	0.000		0.00
0040	202-00155	*Removal of Wall	1,703.000	1,551.000		
			LF	0.000	0.00	
			68.00000	1,551.000		105,468.00
0045	202-00200	Removal of Sidewalk	157.000	64.000		
			SY	0.000	0.00	
			8.00000	64.000		512.00
0050	202-00202	Removal of Gutter	315.000	0.000		
			LF	19.000	133.00	
			7.00000	19.000		133.00
0055	202-00203	Removal of Curb and Gutter	1,547.000	107.000		
			LF	0.000	0.00	
			3.00000	107.000		321.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 3
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST				
0060	202-00206	Removal of Concrete Curb Ramp	15.000	5.000		
			SY	0.000	0.00	
			19.00000	5.000		95.00
0065	202-00210	*Removal of Concrete Pavement	69.000	30.000		
			SY	0.000	0.00	
			100.00000	30.000		3,000.00
0070	202-00220	*Removal of Asphalt Mat	6,665.000	1,709.000		
			SY	34.000	136.00	
			4.00000	1,743.000		6,972.00
0075	202-00240	*Removal of Asphalt Mat (Planing)	7,296.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0080	202-00250	*Removal of Pavement Marking	7,346.000	4,854.000		
			SF	0.000	0.00	
			2.00000	4,854.000		9,708.00
0085	202-00425	Removal of Bridge Railing	106.000	106.000		
			LF	0.000	0.00	
			10.00000	106.000		1,060.00
0090	202-00500	Removal of Portions of Present Structure	1.000	0.000		
			EACH	0.000	0.00	
			7,500.00000	0.000		0.00
0095	202-00705	*Removal of Light Standard Foundation	12.000	10.000		
			EACH	0.000	0.00	
			248.00000	10.000		2,480.00
0100	202-00805	Removal of Overhead Sign Structure	1.000	1.000		
			EACH	0.000	0.00	
			3,560.00000	1.000		3,560.00
0105	202-00810	Removal of Ground Sign	4.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0110	202-00821	Removal of Sign Panel	8.000	3.000		
			EACH	0.000	0.00	
			250.00000	3.000		750.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 4
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0115	202-00828	*Removal of Traffic Signal Equipment	1.000	0.650		
			L S	0.000	0.00	
			3,474.00000	0.650		2,258.10
0120	202-01000	*Removal of Fence	1,872.000	778.000		
			LF	0.000	0.00	
			2.50000	778.000		1,945.00
0125	202-01130	*Removal of Guardrail Type 3	211.000	211.000		
			LF	0.000	0.00	
			3.00000	211.000		633.00
0130	202-01140	Removal of Guardrail Type 4	788.000	180.000		
			LF	0.000	0.00	
			19.00000	180.000		3,420.00
0135	202-01170	Removal of Guardrail Type 7	641.000	164.000		
			LF	0.000	0.00	
			20.00000	164.000		3,280.00
0140	202-01300	*Removal of End Anchorage	1.000	0.000		
			EACH	0.000	0.00	
			145.00000	0.000		0.00
0145	202-04001	Plug Culvert	2.000	1.000		
			EACH	0.000	0.00	
			1,262.00000	1.000		1,262.00
0150	202-04002	Clean Culvert	1.000	1.000		
			EACH	0.000	0.00	
			4,500.00000	1.000		4,500.00
0155	203-00010	*Unclassified Excavation (Complete In Place)	41,200.000	40,535.000		
			CY	40.000	360.00	
			9.00000	40,575.000		365,175.00
0160	203-01100	Proof Rolling	25.000	8.000		
			HOURL	1.000	120.00	
			120.00000	9.000		1,080.00
0165	203-01510	Backhoe	160.000	3.000		
			HOURL	0.000	0.00	
			90.00000	3.000		270.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 5
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY 15790 I-25 AND 15TH ST						
0170	203-01550	Dozing	160.000	0.000		
			165.00000	0.000	0.00	0.00
0175	203-01594	Combination Loader	400.000	0.000		
			100.00000	0.000	0.00	0.00
0180	203-01622	*Sweeping (With Pickup Broom)	160.000	84.500		
			200.00000	94.000	1,900.00	18,800.00
0185	206-00000	Structure Excavation	1,843.000	1,502.000		
			11.00000	0.000	0.00	16,522.00
0190	206-00520	Filter Material (Class B)	5.000	0.000		
			67.00000	0.000	0.00	0.00
0195	206-00530	Filter Material (Class C)	28.000	0.000		
			40.00000	0.000	0.00	0.00
0200	206-01787	*Shoring (Area 7)	1.000	1.000		
			54,000.00000	0.000	0.00	54,000.00
0205	206-01788	Shoring (Area 8)	1.000	1.000		
			19,000.00000	0.000	0.00	19,000.00
0210	207-00205	Topsoil	1,030.000	0.000		
			22.00000	0.000	0.00	0.00
0215	208-00002	Erosion Log (12 Inch)	6,960.000	30.000		
			4.00000	0.000	0.00	120.00
0220	208-00009	Erosion Log (20 Inch)	7,016.000	816.000		
			5.00000	0.000	0.00	4,080.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 6
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST				
0225	208-00020	Silt Fence	11,688.000	2,959.000		
			LF	500.000	500.00	
			1.00000	3,459.000		3,459.00
0230	208-00030	Sediment Basin	1.000	1.000		
			EACH	0.000	0.00	
			9,000.00000	1.000		9,000.00
0235	208-00040	Check Dam	0.000	0.000		
			EACH	0.000	0.00	
			254.00000	0.000		0.00
0240	208-00045	Concrete Washout Structure	4.000	2.000		
			EACH	0.000	0.00	
			938.00000	2.000		1,876.00
0245	208-00051	Storm Drain Inlet Protection (Type 1)	4,884.000	1,950.000		
			LF	191.000	573.00	
			3.00000	2,141.000		6,423.00
0250	208-00070	Vehicle Tracking Pad	9.000	9.000		
			EACH	0.000	0.00	
			1,100.00000	9.000		9,900.00
0255	208-00103	Removal and Disposal of Sediment (Labor)	400.000	291.600		
			HOURLY	23.000	736.00	
			32.00000	314.600		10,067.20
0260	208-00105	Removal and Disposal of Sediment (Equipment)	400.000	9.500		
			HOURLY	0.000	0.00	
			55.00000	9.500		522.50
0265	208-00206	Erosion Control Supervisor	500.000	304.000		
			DAY	20.000	200.00	
			10.00000	324.000		3,240.00
0270	210-00805	Reset Overhead Sign Structure	1.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
0275	210-00810	Reset Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 7
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY 15790 I-25 AND 15TH ST						
0280	210-00815	Reset Sign Panel	18.000	3.000		
			EACH	0.000	0.00	
			175.00000	3.000		525.00
0285	210-00820	*Reset Variable Message Sign	1.000	1.000		
			EACH	0.000	0.00	
			8,756.00000	1.000		8,756.00
0290	210-00858	*Reset Pedestal Pole	2.000	0.500		
			EACH	0.000	0.00	
			92.00000	0.500		46.00
0295	210-04010	Adjust Manhole	1.000	1.000		
			EACH	0.000	0.00	
			941.00000	1.000		941.00
0300	210-04015	Modify Manhole	1.000	1.000		
			EACH	0.000	0.00	
			1,021.00000	1.000		1,021.00
0305	210-04020	Modify Inlet	4.000	2.000		
			EACH	0.000	0.00	
			878.00000	2.000		1,756.00
0310	210-04050	Adjust Valve Box	5.000	0.000		
			EACH	0.000	0.00	
			269.00000	0.000		0.00
0315	212-00006	*Seeding (Native)	1.920	0.000		
			ACRE	0.000	0.00	
			680.00000	0.000		0.00
0320	212-00032	*Soil Conditioning	1.920	0.000		
			ACRE	0.000	0.00	
			1,750.00000	0.000		0.00
0325	212-00050	*Sod	410.000	0.000		
			SF	0.000	0.00	
			1.45000	0.000		0.00
0330	213-00002	*Mulching (Weed Free Hay)	1.920	0.000		
			ACRE	0.000	0.00	
			750.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 8
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO	0200	ROADWAY	15790 I-25 AND 15TH ST			
0335	213-00061	*Mulch Tackifier	400.000	400.000		
			LB	0.000	0.00	
			2.45000	400.000		980.00
0340	213-00100	*Soil Binder	1.920	0.000		
			ACRE	0.000	0.00	
			550.00000	0.000		0.00
0345	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			18,125.00000	0.000		0.00
0350	214-00222	*Deciduous Tree (2 Inch Caliper) (Furnish Only)	87.000	87.000		
			EACH	0.000	0.00	
			285.00000	87.000		24,795.00
0355	216-00211	*Soil Retention Blanket (Excelsior)	2,563.000	0.000		
			SY	0.000	0.00	
			1.56000	0.000		0.00
0360	217-00015	*Noxious Weed Management	9,293.000	5,209.000		
			SY	0.000	0.00	
			0.95000	5,209.000		4,948.55
0365	304-06007	Aggregate Base Course (Class 6)	8,827.000	2,594.000		
			CY	1,147.000	27,528.00	
			24.00000	3,741.000		89,784.00
0370	304-09000	Aggregate Base Course (Special)	750.000	45.000		
			CY	0.000	0.00	
			30.00000	45.000		1,350.00
0375	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	93.880	73.510		
			TON	20.370	2,822.67	
			138.57000	93.880		13,008.95
0380	403-00800	Emergency Pothole Repair	50.000	0.000		
			TON	0.000	0.00	
			343.00000	0.000		0.00
0385	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	2,232.000	0.000		
			TON	0.000	0.00	
			93.70000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 9
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0390	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	7,439.000	0.000		
			TON	0.000	0.00	
			53.00000	0.000		0.00
0395	411-10255	*Emulsified Asphalt (Slow-Setting)	2,939.000	0.000		
			GAL	0.000	0.00	
			2.15000	0.000		0.00
0400	412-00600	*Concrete Pavement (6 Inch)	88.000	0.000		
			SY	0.000	0.00	
			106.00000	0.000		0.00
0405	412-00950	*Concrete Pavement (9-1/2 Inch)	591.000	0.000		
			SY	0.000	0.00	
			80.00000	0.000		0.00
0410	420-00113	Geotextile (Drainage) (Class 2)	16.000	0.000		
			SY	0.000	0.00	
			37.00000	0.000		0.00
0415	503-00048	*Drilled Caisson (48 Inch)	41.000	17.000		
			LF	0.000	0.00	
			183.00000	17.000		3,111.00
0420	503-00054	*Drilled Caisson (54 Inch)	68.000	54.000		
			LF	0.000	0.00	
			222.00000	54.000		11,988.00
0425	507-00100	Concrete Slope and Ditch Paving (Reinforced)	20.000	0.000		
			CY	0.000	0.00	
			310.00000	0.000		0.00
0430	601-01025	Concrete Class B (Miscellaneous)	8.000	0.000		
			CY	0.000	0.00	
			525.00000	0.000		0.00
0435	603-01155	15 Inch Reinforced Concrete Pipe (Complete In Place)	47.000	0.000		
			LF	0.000	0.00	
			108.00000	0.000		0.00
0440	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	447.000	45.000		
			LF	0.000	0.00	
			98.00000	45.000		4,410.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 10
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST				
0445	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	1,361.000	744.000		
			LF	309.000	35,844.00	
			116.00000	1,053.000		122,148.00
0450	603-02305	38x24 Inch Reinforced Concrete Pipe Elliptical	523.000	523.000		
			LF	0.000	0.00	
			139.00000	523.000		72,697.00
0455	604-00305	Inlet Type C (5 Foot)	3.000	2.000		
			EACH	0.000	0.00	
			2,531.00000	2.000		5,062.00
0460	604-00310	Inlet Type C (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,755.00000	0.000		0.00
0465	604-00315	Inlet Type C (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,838.00000	1.000		3,838.00
0470	604-16005	*Inlet Type 16 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,732.00000	0.000		0.00
0475	604-25005	*Vane Grate Inlet (5 Foot)	2.000	1.000		
			EACH	0.000	0.00	
			4,800.00000	1.000		4,800.00
0480	604-25006	*Vane Grate Inlet Special (5 Foot)	7.000	3.800		
			EACH	1.000	5,600.00	
			5,600.00000	4.800		26,880.00
0485	604-25011	*Vane Grate Inlet Special (10 Foot)	6.000	4.400		
			EACH	0.300	1,710.00	
			5,700.00000	4.700		26,790.00
0490	604-30010	Manhole Slab Base (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			1,843.00000	0.000		0.00
0495	604-39025	Manhole Special (25 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			35,000.00000	1.000		35,000.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 11
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0500	604-39050	*Manhole (Traffic Management System)	1.000	0.000		
			EACH	0.000	0.00	
			3,285.00000	0.000		0.00
0505	604-50700	*Meter Vault	1.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0510	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	276.000	0.000		
			LF	0.000	0.00	
			14.60000	0.000		0.00
0510		MATERIAL ALLOWANCE Guardrail Type 3		275.657		
			LF	0.000	0.00	
			4.95000	275.657		1,364.50
0515	606-00710	Guardrail Type 7 (Style CA)	696.000	0.000		
			LF	0.000	0.00	
			47.50000	0.000		0.00
0520	606-00730	Guardrail Type 7 (Style CD)	138.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
0525	606-00731	Guardrail Type 7 (Style CD) (Special)	124.000	0.000		
			LF	0.000	0.00	
			62.87000	0.000		0.00
0530	606-00740	Guardrail Type 7 (Style CE)	93.000	0.000		
			LF	0.000	0.00	
			101.41000	0.000		0.00
0535	606-00741	Guardrail Type 7 (Style CE) (Special)	35.000	0.000		
			LF	0.000	0.00	
			129.60000	0.000		0.00
0540	606-01340	*End Anchorage Type 3D	1.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0540		MATERIAL ALLOWANCE End Anchorage Type 3D		1.000		
			LF	0.000	0.00	
			419.50000	1.000		419.50

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 12
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0545	606-01370	*Transition Type 3G	1.000	0.000		
			EACH	0.000	0.00	
			1,057.35000	0.000		0.00
0545		MATERIAL ALLOWANCE Transition Type 3G		1.000		
			EACH	0.000	0.00	
			406.00000	1.000		406.00
0550	606-02003	*End Anchorage (Nonflared)	2.000	0.000		
			EACH	0.000	0.00	
			1,871.75000	0.000		0.00
0550		MATERIAL ALLOWANCE End Anchorage (Nonflared)		2.000		
			EACH	0.000	0.00	
			1,355.00000	2.000		2,710.00
0555	607-11525	*Fence (Plastic)	2,050.000	1,677.000		
			LF	0.000	0.00	
			4.00000	1,677.000		6,708.00
0560	607-53172	*Fence Chain Link (72 Inch)	38.000	0.000		
			LF	0.000	0.00	
			35.75000	0.000		0.00
0565	608-00000	*Concrete Sidewalk	342.000	0.000		
			SY	0.000	0.00	
			31.00000	0.000		0.00
0570	608-00010	*Concrete Curb Ramp	5.000	0.000		
			SY	0.000	0.00	
			57.00000	0.000		0.00
0575	609-21020	*Curb and Gutter Type 2 (Section II-B)	719.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0580	609-24002	*Gutter Type 2 (2 Foot)	111.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0585	609-24004	*Gutter Type 2 (4 Foot)	181.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 13
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0590	612-00001	Delineator (Type I)	2.000	0.000		
			EACH	0.000	0.00	
			17.00000	0.000		0.00
0595	612-00002	Delineator (Type II)	8.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0600	612-00021	Delineator (Type I) (Barrier)	23.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0605	612-00022	Delineator (Type II) (Barrier)	49.000	0.000		
			EACH	0.000	0.00	
			35.00000	0.000		0.00
0610	612-00260	*Location Marker (Fiber Optic)(Dome)	2.000	2.000		
			EACH	0.000	0.00	
			65.00000	2.000		130.00
0615	612-00270	Location Marker (Utility)(Flat Slat)	2.000	2.000		
			EACH	0.000	0.00	
			65.00000	2.000		130.00
0620	613-00200	*2 Inch Electrical Conduit	196.000	196.000		
			LF	0.000	0.00	
			4.35000	196.000		852.60
0625	613-00206	*2 Inch Electrical Conduit (Bored)	1,630.000	1,617.000		
			LF	0.000	0.00	
			9.30000	1,617.000		15,038.10
0630	613-00306	*3 Inch Electrical Conduit (Bored)	400.000	258.000		
			LF	0.000	0.00	
			11.99000	258.000		3,093.42
0635	613-00408	*4 Inch Electrical Conduit (Bored)	2,976.000	2,976.000		
			LF	0.000	0.00	
			18.30000	2,976.000		54,460.80
0640	613-01200	*2 Inch Electrical Conduit (Plastic)	2,800.000	389.000		
			LF	0.000	0.00	
			12.95000	389.000		5,037.55

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 14
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0645	613-01300	*3 Inch Electrical Conduit (Plastic)	60.000	0.000		
			LF	0.000	0.00	
			16.45000	0.000		0.00
0650	613-07023	*Pull Box (24"x36"x24")	8.000	1.000		
			EACH	0.000	0.00	
			981.00000	1.000		981.00
0655	613-07026	*Pull Box (16"x24"x12")	4.000	0.000		
			EACH	0.000	0.00	
			626.00000	0.000		0.00
0660	613-07199	*Pull Box (Install Only)	9.000	0.000		
			EACH	0.000	0.00	
			520.00000	0.000		0.00
0665	613-10000	*Wiring	0.800	0.300		
			L S	0.000	0.00	
			17,068.00000	0.300		5,120.40
0670	613-16000	*Luminaire (Special)	3.000	0.000		
			EACH	0.000	0.00	
			398.00000	0.000		0.00
0675	613-34400	*Light Standard Metal (40 Foot)	12.000	0.000		
			EACH	0.000	0.00	
			3,707.00000	0.000		0.00
0675		MATERIAL ALLOWANCE Light Standard Metal (40 Foot)		12.000		
			EACH	0.000	0.00	
			2,527.58000	12.000		30,330.96
0680	613-34700	*Light Standard Metal (70 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			5,080.00000	0.000		0.00
0680		MATERIAL ALLOWANCE Light Standard Metal (70 Foot)		3.000		
			EACH	0.000	0.00	
			3,981.00000	3.000		11,943.00
0685	613-40010	*Light Standard Foundation	7.000	2.000		
			EACH	1.000	1,018.00	
			1,018.00000	3.000		3,054.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 15
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0690	613-70100	*Luminaire High Pressure Sodium (100 Watt)	4.000	2.000		
			EACH	0.000	0.00	
			1,318.00000	2.000		2,636.00
0690		MATERIAL ALLOWANCE Luminaire HPS (100 W)		2.000		
			EACH	0.000	0.00	
			808.27000	2.000		1,616.54
0695	613-70150	*Luminaire High Pressure Sodium (150 Watt)	8.000	1.000		
			EACH	3.000	7,308.00	
			2,436.00000	4.000		9,744.00
0700	613-70250	*Luminaire High Pressure Sodium (250 Watt)	10.000	0.000		
			EACH	0.000	0.00	
			1,225.00000	0.000		0.00
0700		MATERIAL ALLOWANCE Luminaire HPS (250 W)		7.000		
			EACH	0.000	0.00	
			930.67000	7.000		6,514.69
0705	613-70400	*Luminaire High Pressure Sodium (400 Watt)	6.000	0.000		
			EACH	0.000	0.00	
			1,827.00000	0.000		0.00
0705		MATERIAL ALLOWANCE Luminaire HPS (400 W)		6.000		
			EACH	0.000	0.00	
			1,040.67000	6.000		6,244.02
0710	614-00011	Sign Panel (Class I)	20.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0715	614-00012	*Sign Panel (Class II)	98.000	0.000		
			SF	0.000	0.00	
			24.00000	0.000		0.00
0720	614-00013	*Sign Panel (Class III)	551.000	0.000		
			SF	0.000	0.00	
			33.00000	0.000		0.00
0725	614-00040	*Sign Post (Special)	28.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 16
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0730	614-00216	*Steel Sign Post (2x2 Inch Tubing)	10.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0735	614-01022	*Steel Sign Post (W 10x22)	33.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0740	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	9.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0745	614-03005	*Concrete Footing (Type 5)	2.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0750	614-03100	*Concrete Footing (Traffic Signal Pole)	4.000	2.500		
			EACH	0.000	0.00	
			2,481.00000	2.500		6,202.50
0755	614-32400	Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			35,000.00000	0.000		0.00
0755		MATERIAL ALLOWANCE Monotube Overhead Sign Cantilever (24")		1.000		
			EACH	0.000	0.00	
			29,531.70000	1.000		29,531.70
0760	614-42400	Monotube Overhead Sign Bridge (24 Inch Diameter)	1.000	1.000		
			EACH	0.000	0.00	
			70,000.00000	1.000		70,000.00
0765	614-70150	*Pedestrian Signal Face (16) (Countdown)	8.000	4.000		
			EACH	0.000	0.00	
			544.00000	4.000		2,176.00
0770	614-70336	*Traffic Signal Face (12-12-12)	16.000	6.000		
			EACH	0.000	0.00	
			711.00000	6.000		4,266.00
0775	614-72855	*Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			11,271.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0775		MATERIAL ALLOWANCE Traffic Signal Controller Cabinet		1.000		
			EACH	0.000	0.00	
			7,400.00000	1.000		7,400.00
0780	614-72860	*Pedestrian Push Button	8.000	0.000		
			EACH	0.000	0.00	
			214.00000	0.000		0.00
0785	614-72866	*Fire Preemption Unit and Timer	2.000	0.000		
			EACH	0.000	0.00	
			3,347.00000	0.000		0.00
0790	614-72886	*Intersection Detection System (Camera)	2.000	0.000		
			EACH	0.000	0.00	
			6,241.00000	0.000		0.00
0790		MATERIAL ALLOWANCE Interesection Detection System (Camera)		2.000		
			EACH	0.000	0.00	
			5,300.00000	2.000		10,600.00
0795	614-72887	*Microwave Vehicle Radar Detector	1.000	0.000		
			EACH	0.000	0.00	
			13,329.00000	0.000		0.00
0800	614-72900	*Wireless Magnetometer Vehicle Detection system	1.000	0.000		
			EACH	0.000	0.00	
			20,168.00000	0.000		0.00
0805	614-81230	*Traffic Signal-Light Pole Steel (2-30 Foot Mast Arm)	2.000	1.000		
			EACH	0.000	0.00	
			21,064.00000	1.000		21,064.00
0805		MATERIAL ALLOWANCE Traffic Signal Light Pole Steet		1.000		
			EACH	0.000	0.00	
			15,902.00000	1.000		15,902.00
0810	614-84000	*Traffic Signal Pedestal Pole Steel	2.000	1.000		
			EACH	0.000	0.00	
			4,163.00000	1.000		4,163.00
0810		MATERIAL ALLOWANCE Traffic Signal Pedestal Pole Steel		1.000		
			EACH	0.000	0.00	
			3,018.00000	1.000		3,018.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 18
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0815	614-86239	*Traffic Signal Controller (Solid State) (Full-Actuated)	1.000 EACH 8,836.00000	0.000 0.000 0.000	0.00 0.00	0.00
0815		MATERIAL ALLOWANCE Traffic Signal Controller		1.000 0.000 1.000	0.00 0.00	2,000.00
0820	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	480.000 LF 2.30000	402.000 0.000 402.000	0.00 0.00	924.60
0825	614-87325	*Closed Circuit Television Pole	1.000 EACH 3,780.00000	0.000 0.000 0.000	0.00 0.00	0.00
0830	614-87448	*Fiber Optic Cable (Single Mode) (48 Strands)	1,720.000 LF 3.10000	1,720.000 0.000 1,720.000	0.00 0.00	5,332.00
0835	614-87498	*Fiber Optic Cable (Single Mode) (144 Strands)	1,722.000 LF 5.45000	1,722.000 0.000 1,722.000	0.00 0.00	9,384.90
0840	619-10300	30 Inch Welded Steel Pipe	30.500 LF 3,489.00000	30.500 0.000 30.500	0.00 0.00	106,414.50
0845	621-00450	*Detour Pavement	918.000 SY 65.00000	0.000 0.000 0.000	0.00 0.00	0.00
0850	623-09900	*Sprinkler System	1.000 L S 26,875.00000	0.200 0.000 0.200	0.00 0.00	5,375.00
0855	625-00000	Construction Surveying	0.950 L S 65,000.00000	0.599 0.027 0.626	1,755.00	40,690.00
0860	625-00001	Construction Surveying (Hourly)	100.000 HOUR 84.00000	9.000 11.500 20.500	966.00	1,722.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 19
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0865	626-00000	*Mobilization	0.950	0.950		
			L S	0.000	0.00	
			967,500.00000	0.950		919,125.00
0870	626-01000	Public Information Services	1.000	0.500		
			L S	0.000	0.00	
			10,000.00000	0.500		5,000.00
0875	627-00005	*Epoxy Pavement Marking	67.000	0.000		
			GAL	0.000	0.00	
			225.00000	0.000		0.00
0880	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	850.000	123.000		
			GAL	0.000	0.00	
			45.00000	123.000		5,535.00
0885	627-01001	*Preformed Plastic Pavement Marking (Type I)	1,998.000	0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00
0890	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	606.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0895	630-00000	*Flagging	3,350.000	3,198.500		
			HOUR	96.500	1,833.50	
			19.00000	3,295.000		62,605.00
0900	630-00003	*Uniformed Traffic Control	1,013.300	853.300		
			HOUR	160.000	11,200.00	
			70.00000	1,013.300		70,931.00
0905	630-00004	*Traffic Control Vehicle	10.000	4.500		
			EACH	0.000	0.00	
			3,000.00000	4.500		13,500.00
0910	630-00007	*Traffic Control Inspection	240.000	173.000		
			DAY	20.000	200.00	
			10.00000	193.000		1,930.00
0915	630-00012	*Traffic Control Management	460.000	253.000		
			DAY	8.000	400.00	
			50.00000	261.000		13,050.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 20
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0920	630-80001	*Flashing Beacon (Portable)	36.000	1.500		
			EACH	0.000	0.00	
			2,000.00000	1.500		3,000.00
0925	630-80335	*Barricade (Type 3 M-A) (Temporary)	20.000	9.000		
			EACH	0.000	0.00	
			100.00000	9.000		900.00
0930	630-80341	*Construction Traffic Sign (Panel Size A)	230.000	66.000		
			EACH	0.000	0.00	
			100.00000	66.000		6,600.00
0935	630-80342	*Construction Traffic Sign (Panel Size B)	106.000	34.000		
			EACH	0.000	0.00	
			140.00000	34.000		4,760.00
0940	630-80343	*Construction Traffic Sign (Panel Size C)	27.000	4.500		
			EACH	0.000	0.00	
			200.00000	4.500		900.00
0945	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	10.000	5.000		
			EACH	0.000	0.00	
			700.00000	5.000		3,500.00
0950	630-80359	*Portable Message Sign Panel	558.000	454.000		
			DAY	104.000	13,000.00	
			125.00000	558.000		69,750.00
0955	630-80360	*Drum Channelizing Device	86.000	43.000		
			EACH	0.000	0.00	
			30.00000	43.000		1,290.00
0960	630-80370	Concrete Barrier (Temporary)	5,430.000	2,417.000		
			LF	133.000	3,990.00	
			30.00000	2,550.000		76,500.00
0965	630-80380	*Traffic Cone	500.000	231.500		
			EACH	0.000	0.00	
			20.00000	231.500		4,630.00
0970	630-85006	Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	4.000	2.000		
			EACH	0.000	0.00	
			11,914.00000	2.000		23,828.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 21
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0975	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	6.000 EACH	2.000 0.000	0.00	14,000.00
			7,000.00000	2.000		
0980	630-86800	*Traffic Signal (Temporary)	1.000 L S	1.000 0.000	0.00	9,409.00
			9,409.00000	1.000		
0985	700-70010	F/A Minor Contract Revisions	2,200,000.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		
0990	700-70016	F/A Fuel Cost Adjustment	0.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		
0995	700-70018	F/A Roadway Smoothness Incentive	0.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		
1000	700-70019	F/A Asphalt Cement Cost Adjustment	95,000.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		
1005	700-70021	F/A On-The-Job Trainee	4,000.000 HOUR	4,000.000 0.000	0.00	4,000.00
			1.00000	4,000.000		
1010	700-70025	F/A Quality Incentive Payment	23,500.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		
1015	700-70031	F/A INTERIM SURFACE REPAIR	0.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		
1020	700-70033	F/A Video Taping	0.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		
1025	700-70034	F/A Dewatering	642,070.200 F A	596,529.940 45,540.260	45,540.26	642,070.20
			1.00000	642,070.200		

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 22
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY				
		15790 I-25 AND 15TH ST				
1030	700-70060	F/A Adjust Utilities	40,000.000	26,855.810		
			F A	0.000	0.00	
			1.00000	26,855.810		26,855.81
1035	700-70080	F/A Furnish Noise Mitigation	25,000.000	449.930		
			F A	0.000	0.00	
			1.00000	449.930		449.93
1040	700-70081	F/A Provide Temporary Lighting	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1045	700-70082	F/A Furnish & Install Electrical Service	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1050	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1055	700-70589	*F/A Environmental Health & Safety Management	25,635.880	24,790.280		
			F A	845.600	845.60	
			1.00000	25,635.880		25,635.88
1915	203-01597	Potholing	90.500	90.500		
			HOOR	0.000	0.00	
			180.00000	90.500		16,290.00
1916	208-00050	Storm Drain Inlet Protection	12.000	9.000		
			EACH	3.000	883.17	
			294.39000	12.000		3,532.68
1917	208-00300	Temporary Berms	30.000	30.000		
			LF	0.000	0.00	
			4.53000	30.000		135.90
1918	210-01000	Res Fence	831.000	831.000		
			LF	0.000	0.00	
			6.22000	831.000		5,168.82
1919	614-86800	Uninterrupted Power Supply	0.000	0.000		
			EACH	0.000	0.00	
			5,875.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0016

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY 15790 I-25 AND 15TH ST							
1919		MATERIAL ALLOWANCE UPS		1.000			
			EACH	0.000	0.00		
			4,000.00000	1.000		4,000.00	
1920	900-00007	Added Item (Each)/ Guardrail Thrie-Beam Attenuator	2.000	2.000			
			EACH	0.000	0.00		
			967.00000	2.000		1,934.00	
1930	700-70011	F/A Partnering MCR, July 2012	1,913.250	1,913.250			
			F A	0.000	0.00		
			1.00000	1,913.250		1,913.25	
1935	900-00006	Added Item (Dollar)/ Price Reduction for Violation of Working Time Limitations	0.000	-450.000			
			DOL	0.000	0.00		
			1.00000	-450.000		-450.00	
1940	202-00827	Rem of Pull Box Minor Contract Revisions, September, 2012	1.000	1.000			
			EACH	0.000	0.00		
			104.00000	1.000		104.00	
1941	506-00209	Riprap (9 In) Minor Contract Revisions, September, 2012	8.000	8.000			
			CY	0.000	0.00		
			82.52000	8.000		660.16	
1942	613-07040	Pull Box (30"x48"x24") Minor Contract Revisions, September, 2012	1.000	1.000			
			EACH	0.000	0.00		
			1,763.00000	1.000		1,763.00	
1945	900-00007	Added Item (Each)/ Pull Box (Furnish Only)	0.000	0.000			
			EACH	0.000	0.00		
			306.78000	0.000		0.00	
			CAT 0200	CURRENT AMT	\$ 8,373,533.98	\$ 171,460.20	\$ 3,841,577.21
CAT NO0210 CENTRAL STREET 17098 17098							
1060	201-00000	Clearing and Grubbing	0.050	0.020			
			L S	0.000	0.00		
			50,000.00000	0.020		1,000.00	
1065	202-00019	Removal of Inlet	7.000	0.000			
			EACH	0.000	0.00		
			278.00000	0.000		0.00	

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 24
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0210	CENTRAL STREET	17098 17098			
1070	202-00035	Removal of Pipe	158.000	0.000		
			LF	0.000	0.00	
			34.00000	0.000		0.00
1075	202-00200	Removal of Sidewalk	52.000	0.000		
			SY	0.000	0.00	
			8.00000	0.000		0.00
1080	202-00203	Removal of Curb and Gutter	492.000	36.000		
			LF	0.000	0.00	
			3.00000	36.000		108.00
1085	202-00206	Removal of Concrete Curb Ramp	40.000	3.000		
			SY	0.000	0.00	
			19.00000	3.000		57.00
1090	202-00220	*Removal of Asphalt Mat	566.000	13.000		
			SY	0.000	0.00	
			4.00000	13.000		52.00
1095	202-00240	*Removal of Asphalt Mat (Planing)	320.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
1100	202-00250	*Removal of Pavement Marking	1,425.000	0.000		
			SF	0.000	0.00	
			2.00000	0.000		0.00
1105	202-00500	Removal of Portions of Present Structure	1.000	0.000		
			EACH	0.000	0.00	
			7,500.00000	0.000		0.00
1110	202-00810	Removal of Ground Sign	2.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
1115	202-00821	Removal of Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
1120	202-01170	Removal of Guardrail Type 7	58.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 25
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0210	CENTRAL STREET	17098 17098			
1125	202-04002	Clean Culvert	3.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
1130	203-00060	Embankment Material (Complete In Place)	162.000	0.000		
			CY	0.000	0.00	
			23.00000	0.000		0.00
1135	203-01597	Potholing	52.000	52.000		
			HOOR	0.000	0.00	
			180.00000	52.000		9,360.00
1140	207-00205	Topsoil	16.000	0.000		
			CY	0.000	0.00	
			22.00000	0.000		0.00
1145	208-00020	Silt Fence	2,600.000	939.000		
			LF	0.000	0.00	
			1.00000	939.000		939.00
1150	208-00034	Gravel Bag	170.000	63.000		
			LF	0.000	0.00	
			2.00000	63.000		126.00
1155	208-00045	Concrete Washout Structure	1.000	0.000		
			EACH	0.000	0.00	
			938.00000	0.000		0.00
1160	208-00052	Storm Drain Inlet Protection (Type 2)	200.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
1165	208-00070	Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
1170	208-00103	Removal and Disposal of Sediment (Labor)	40.000	0.000		
			HOOR	0.000	0.00	
			32.00000	0.000		0.00
1175	208-00105	Removal and Disposal of Sediment (Equipment)	40.000	0.000		
			HOOR	0.000	0.00	
			55.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 26
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0210	CENTRAL STREET	17098 17098			
1180	208-00106	Sweeping (Sediment Removal)	50.000	5.500		
			HOOR	0.000	0.00	
			150.00000	5.500		825.00
1185	208-00206	Erosion Control Supervisor	100.000	1.000		
			DAY	0.000	0.00	
			10.00000	1.000		10.00
1190	210-00810	Reset Ground Sign	15.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
1195	210-00815	Reset Sign Panel	17.000	0.000		
			EACH	0.000	0.00	
			175.00000	0.000		0.00
1200	210-01720	Reset Air Vent	1.000	0.000		
			EACH	0.000	0.00	
			1,385.00000	0.000		0.00
1205	210-04010	Adjust Manhole	1.000	0.000		
			EACH	0.000	0.00	
			941.00000	0.000		0.00
1210	210-04015	Modify Manhole	8.000	0.000		
			EACH	0.000	0.00	
			1,021.00000	0.000		0.00
1215	210-04020	Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			878.00000	0.000		0.00
1220	210-04050	Adjust Valve Box	1.000	0.000		
			EACH	0.000	0.00	
			269.00000	0.000		0.00
1225	212-00006	*Seeding (Native)	0.100	0.000		
			ACRE	0.000	0.00	
			680.00000	0.000		0.00
1230	212-00032	*Soil Conditioning	0.100	0.000		
			ACRE	0.000	0.00	
			1,750.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 27
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0210	CENTRAL STREET	17098 17098			
1235	212-00050	*Sod	1,285.000	0.000		
			SF	0.000	0.00	
			1.45000	0.000		0.00
1240	212-01200	*Landscape Restoration	1.000	0.000		
			L S	0.000	0.00	
			3,500.00000	0.000		0.00
1245	213-00002	*Mulching (Weed Free Hay)	0.100	0.000		
			ACRE	0.000	0.00	
			750.00000	0.000		0.00
1250	213-00061	*Mulch Tackifier	20.000	0.000		
			LB	0.000	0.00	
			2.45000	0.000		0.00
1255	217-00015	*Noxious Weed Management	500.000	0.000		
			SY	0.000	0.00	
			0.95000	0.000		0.00
1260	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	150.000	4.190		
			TON	0.000	0.00	
			138.57000	4.190		580.61
1265	514-00201	Pedestrian Railing (Steel)(Special)	350.000	0.000		
			LF	0.000	0.00	
			165.00000	0.000		0.00
1270	603-01155	15 Inch Reinforced Concrete Pipe (Complete In Place)	215.000	0.000		
			LF	0.000	0.00	
			108.00000	0.000		0.00
1275	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	58.000	0.000		
			LF	0.000	0.00	
			98.00000	0.000		0.00
1280	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	323.000	0.000		
			LF	323.000	42,313.00	
			131.00000	323.000		42,313.00
1285	604-00310	Inlet Type C (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,755.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 28
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0210	CENTRAL STREET	17098 17098			
1290	604-16005	*Inlet Type 16 (5 Foot)	6.000	0.000		
			EACH	0.000	0.00	
			2,732.00000	0.000		0.00
1295	604-16505	*Inlet Type 16 (Double) (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			3,600.00000	0.000		0.00
1300	604-16610	*Inlet Type 16 (Triple) (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			5,800.00000	0.000		0.00
1305	604-30005	Manhole Slab Base (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			1,809.00000	0.000		0.00
1310	604-30010	Manhole Slab Base (10 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			1,843.00000	0.000		0.00
1315	608-00000	*Concrete Sidewalk	39.000	0.000		
			SY	0.000	0.00	
			31.00000	0.000		0.00
1320	608-00006	*Concrete Sidewalk (6 Inch)	1,839.000	0.000		
			SY	0.000	0.00	
			27.00000	0.000		0.00
1325	608-00010	*Concrete Curb Ramp	158.000	0.000		
			SY	0.000	0.00	
			57.00000	0.000		0.00
1330	609-21010	*Curb and Gutter Type 2 (Section I-B)	65.000	0.000		
			LF	0.000	0.00	
			24.00000	0.000		0.00
1335	609-21020	*Curb and Gutter Type 2 (Section II-B)	283.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
1340	609-40010	*Curb Type 4 (Section B)	287.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 29
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0210	CENTRAL STREET	17098 17098			
1345	610-00030	*Median Cover Material (Concrete)	3,793.000	0.000		
			SF	0.000	0.00	
			6.00000	0.000		0.00
1350	613-00306	*3 Inch Electrical Conduit (Bored)	175.000	0.000		
			LF	0.000	0.00	
			11.99000	0.000		0.00
1355	613-01200	*2 Inch Electrical Conduit (Plastic)	1,800.000	1,070.000		
			LF	0.000	0.00	
			12.95000	1,070.000		13,856.50
1360	613-01300	*3 Inch Electrical Conduit (Plastic)	25.000	0.000		
			LF	0.000	0.00	
			16.45000	0.000		0.00
1365	613-01600	*6 Inch Electrical Conduit (Plastic)	30.000	0.000		
			LF	0.000	0.00	
			18.25000	0.000		0.00
1370	613-10000	*Wiring	0.200	0.000		
			L S	0.000	0.00	
			17,068.00000	0.000		0.00
1375	613-34350	*Light Standard Metal (35 Foot)	9.000	0.000		
			EACH	0.000	0.00	
			4,134.00000	0.000		0.00
1375		MATERIAL ALLOWANCE Light Standard Metal (35 Foot)		9.000		
			EACH	0.000	0.00	
			2,436.00000	9.000		21,924.00
1380	613-40010	*Light Standard Foundation	9.000	0.000		
			EACH	0.000	0.00	
			1,018.00000	0.000		0.00
1385	613-70250	*Luminaire High Pressure Sodium (250 Watt)	9.000	0.000		
			EACH	0.000	0.00	
			1,225.00000	0.000		0.00
1390	614-00011	Sign Panel (Class I)	87.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 30
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0210	CENTRAL STREET	17098	17098		
1395	614-00012	*Sign Panel (Class II)	9.000	0.000		
			SF	0.000	0.00	
			24.00000	0.000		0.00
1400	614-00216	*Steel Sign Post (2x2 Inch Tubing)	258.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
1405	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	1.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
1410	622-00010	Bicycle Rack	28.000	0.000		
			EACH	0.000	0.00	
			589.00000	0.000		0.00
1410		MATERIAL ALLOWANCE Materials		28.000		
			EACH	0.000	0.00	
			167.71000	28.000		4,695.88
1415	625-00000	Construction Surveying	0.050	0.008		
			L S	0.000	0.00	
			65,000.00000	0.008		520.00
1420	626-00000	*Mobilization	0.050	0.050		
			L S	0.000	0.00	
			967,500.00000	0.050		48,375.00
1425	627-00005	*Epoxy Pavement Marking	10.000	0.000		
			GAL	0.000	0.00	
			225.00000	0.000		0.00
1430	627-00011	*Pavement Marking Paint (Waterborne)	26.000	0.000		
			GAL	0.000	0.00	
			45.00000	0.000		0.00
1435	627-00090	*Pavement Marking (Special)	513.000	0.000		
			SF	0.000	0.00	
			50.00000	0.000		0.00
1440	627-01001	*Preformed Plastic Pavement Marking (Type I)	879.000	0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 31
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0210	CENTRAL STREET	17098 17098			
1445	627-02001	*Preformed Plastic Pavement Marking (Type II)	108.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
1450	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,162.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
1455	630-00000	*Flagging	650.000	78.000		
			HOOR	0.000	0.00	
			19.00000	78.000		1,482.00
1460	630-00003	*Uniformed Traffic Control	50.000	0.000		
			HOOR	0.000	0.00	
			70.00000	0.000		0.00
1465	630-00007	*Traffic Control Inspection	20.000	0.000		
			DAY	0.000	0.00	
			10.00000	0.000		0.00
1470	630-00012	*Traffic Control Management	40.000	2.000		
			DAY	0.000	0.00	
			50.00000	2.000		100.00
1475	630-80335	*Barricade (Type 3 M-A) (Temporary)	3.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
1480	630-80341	*Construction Traffic Sign (Panel Size A)	20.000	4.500		
			EACH	0.000	0.00	
			100.00000	4.500		450.00
1485	630-80342	*Construction Traffic Sign (Panel Size B)	12.000	1.000		
			EACH	0.000	0.00	
			140.00000	1.000		140.00
1490	630-80360	*Drum Channelizing Device	60.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
1495	630-80380	*Traffic Cone	40.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 32
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0210 CENTRAL STREET 17098 17098							
1500	700-70010	F/A Minor Contract Revisions	150,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1505	700-70016	F/A Fuel Cost Adjustment	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1510	700-70034	F/A Dewatering	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1515	700-70060	F/A Adjust Utilities	10,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1520	700-70081	F/A Provide Temporary Lighting	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1525	700-70082	F/A Furnish & Install Electrical Service	10,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1530	700-70380	F/A Erosion Control	5,000.000	2,087.250			
			F A	0.000	0.00		
			1.00000	2,087.250		2,087.25	
			CAT 0210	CURRENT AMT \$	812,429.35 \$	42,313.00 \$	149,001.24
CAT NO0300 STR E-16-YA 15790 15th St Bridge							
1535	202-00400	*Removal of Bridge	1.000	1.000			
			EACH	0.000	0.00		
			120,000.00000	1.000		120,000.00	
1540	206-00000	Structure Excavation	2,195.000	2,195.000			
			CY	0.000	0.00		
			11.00000	2,195.000		24,145.00	
1545	206-00100	Structure Backfill (Class 1)	1,132.000	672.000			
			CY	0.000	0.00		
			21.00000	672.000		14,112.00	

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 33
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR E-16-YA 15790 15th St Bridge						
1550	206-00200	Structure Backfill (Class 2)	176.000	0.000		
			CY	0.000	0.00	
			31.00000	0.000		0.00
1555	206-00360	Mechanical Reinforcement of Soil	1,120.000	672.000		
			CY	0.000	0.00	
			20.00000	672.000		13,440.00
1560	206-01781	Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
1565	206-01782	*Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
1570	206-01783	Shoring (Area 3)	1.500	1.000		
			L S	0.000	0.00	
			16,000.00000	1.000		16,000.00
1575	206-01784	*Shoring (Area 4)	1.000	1.000		
			L S	0.000	0.00	
			11,000.00000	1.000		11,000.00
1580	206-01785	Shoring (Area 5)	1.000	1.000		
			L S	0.000	0.00	
			16,000.00000	1.000		16,000.00
1585	206-01786	Shoring (Area 6)	1.000	1.000		
			L S	0.000	0.00	
			16,000.00000	1.000		16,000.00
1590	206-01789	*Shoring (Area 9)	1.000	1.000		
			L S	0.000	0.00	
			12,500.00000	1.000		12,500.00
1595	304-06007	Aggregate Base Course (Class 6)	12.000	0.000		
			CY	0.000	0.00	
			24.00000	0.000		0.00
1600	503-00024	*Drilled Caisson (24 Inch)	225.000	224.000		
			LF	0.000	0.00	
			112.00000	224.000		25,088.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 34
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR E-16-YA 15790 15th St Bridge						
1605	503-00042	*Drilled Caisson (42 Inch)	86.000	86.000		
			LF	0.000	0.00	
			140.00000	86.000		12,040.00
1610	503-00048	*Drilled Caisson (48 Inch)	627.000	627.000		
			LF	0.000	0.00	
			183.00000	627.000		114,741.00
1615	504-04420	*Precast Panel Facing	1,947.000	843.000		
			SF	0.000	0.00	
			19.00000	843.000		16,017.00
1620	504-05000	Wire Mesh Facing	950.000	450.000		
			SF	0.000	0.00	
			11.00000	450.000		4,950.00
1625	507-00100	Concrete Slope and Ditch Paving (Reinforced)	12.000	0.000		
			CY	0.000	0.00	
			310.00000	0.000		0.00
1630	509-00000	*Structural Steel	489,961.000	244,980.000		
			LB	244,981.000	391,969.60	
			1.60000	489,961.000		783,937.60
1630		MATERIAL ALLOWANCE Structural Steel		34,463.000		
			LB	-34,463.000	-45,491.16	
			1.32000	0.000		0.00
1630		MATERIAL ALLOWANCE Phase 2 Girders		124,772.000		
			LB	-124,772.000	-164,699.04	
			1.32000	0.000		0.00
1630		MATERIAL ALLOWANCE Structural Steel		58,173.000		
			LB	-58,173.000	-76,788.36	
			1.32000	0.000		0.00
1630		MATERIAL ALLOWANCE Phase 2 Girders		0.000		
			LB	0.000	0.00	
			1.32000	0.000		0.00
1635	512-00101	Bearing Device (Type I)	16.000	8.000		
			EACH	8.000	17,904.00	
			2,238.00000	16.000		35,808.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR E-16-YA 15790 15th St Bridge						
1635		MATERIAL ALLOWANCE Bearing Device Type I		8.000		
			EACH	-8.000	-11,888.00	
			1,486.00000	0.000		0.00
1640	512-00102	Bearing Device (Type II)	8.000	4.000		
			EACH	4.000	9,440.00	
			2,360.00000	8.000		18,880.00
1640		MATERIAL ALLOWANCE Bearing Device Type II		4.000		
			EACH	-4.000	-6,348.00	
			1,587.00000	0.000		0.00
1645	514-00200	Pedestrian Railing (Steel)	522.000	243.000		
			LF	0.000	0.00	
			226.00000	243.000		54,918.00
1650	518-01004	Bridge Expansion Device (0-4 Inch)	52.000	10.710		
			LF	0.000	0.00	
			258.00000	10.710		2,763.18
1655	519-03000	*Thin Bonded Epoxy Overlay	1,210.000	0.000		
			SY	0.000	0.00	
			35.00000	0.000		0.00
1660	601-01040	Concrete Class B (Bridge)	156.000	0.000		
			CY	0.000	0.00	
			183.00000	0.000		0.00
1665	601-03040	*Concrete Class D (Bridge)	246.000	245.200		
			CY	0.000	0.00	
			497.00000	245.200		121,864.40
1670	601-04000	*Concrete Class E	108.000	24.800		
			CY	0.000	0.00	
			341.00000	24.800		8,456.80
1675	601-05001	*Concrete Class H (Bridge)	477.000	197.000		
			CY	0.000	0.00	
			541.00000	197.000		106,577.00
1680	601-40300	*Structural Concrete Coating	1,071.000	0.000		
			SY	0.000	0.00	
			7.13000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 36
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR E-16-YA 15790 15th St Bridge						
1685	602-00000	*Reinforcing Steel	32,908.000	24,213.000		
			LB	0.000	0.00	
			0.70000	24,213.000		16,949.10
1690	602-00020	*Reinforcing Steel (Epoxy Coated)	173,895.000	75,796.000		
			LB	0.000	0.00	
			0.85000	75,796.000		64,426.60
1695	605-00060	6 Inch Perforated Pipe Underdrain	106.000	87.000		
			LF	0.000	0.00	
			12.00000	87.000		1,044.00
1700	606-00731	Guardrail Type 7 (Style CD) (Special)	87.000	0.000		
			LF	0.000	0.00	
			62.87000	0.000		0.00
1705	606-11032	*Bridge Rail Type 10M (Special)	522.000	195.000		
			LF	0.000	0.00	
			216.00000	195.000		42,120.00
1710	608-00015	*Detectable Warnings	40.000	0.000		
			SF	0.000	0.00	
			13.00000	0.000		0.00
1715	613-00075	*3/4 Inch Electrical Conduit	16.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
1720	613-00100	*1 Inch Electrical Conduit	494.000	40.000		
			LF	200.000	420.00	
			2.10000	240.000		504.00
1725	613-00200	*2 Inch Electrical Conduit	158.000	158.000		
			LF	0.000	0.00	
			4.35000	158.000		687.30
1730	613-00300	*3 Inch Electrical Conduit	1,615.000	0.000		
			LF	0.000	0.00	
			3.50000	0.000		0.00
1735	613-00402	*4 Inch Electrical Conduit (Install Only)	3,564.000	3,564.000		
			LF	0.000	0.00	
			1.25000	3,564.000		4,455.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 37
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STR E-16-YA 15790 15th St Bridge							
1740	613-00602	*6 Inch Electrical Conduit (Install Only)	1,180.000	1,129.000			
			LF	0.000	0.00		
			1.50000	1,129.000		1,693.50	
1745	641-10000	*Shotcrete	93.000	84.000			
			SY	0.000	0.00		
			75.00000	84.000		6,300.00	
1746	900-00007	Added Item (Each)/ Bridge Placards	0.000	0.000			
			EACH	0.000	0.00		
			2,426.00000	0.000		0.00	
1950	202-00495	Rem Port Present Str CMO 10 - Speer Bridge Repairs	0.000	0.000			
			L S	0.000	0.00		
			3,830.00000	0.000		0.00	
1951	601-06100	Conc (Patching) CMO 10 - Speer Bridge Repairs	0.000	0.000			
			CY	0.000	0.00		
			3,830.00000	0.000		0.00	
1952	602-00000	Reinf Steel CMO 10 - Speer Bridge Repairs	0.000	0.000			
			LB	0.000	0.00		
			12.00000	0.000		0.00	
1953	602-00060	Reinf Steel Splice CMO 10 - Speer Bridge Repairs	0.000	0.000			
			EACH	0.000	0.00		
			50.00000	0.000		0.00	
			CAT 0300	CURRENT AMT	\$ 2,275,949.07	\$ 114,519.04	\$ 1,707,417.48
CAT NO0310 WALLS 15790							
1750	202-00026	Removal of Slope and Ditch Paving	65.000	65.000			
			SY	0.000	0.00		
			11.00000	65.000		715.00	
1755	206-00000	Structure Excavation	7,444.000	7,158.000			
			CY	0.000	0.00		
			11.00000	7,158.000		78,738.00	
1760	206-00100	Structure Backfill (Class 1)	4,250.000	1,024.000			
			CY	0.000	0.00		
			21.00000	1,024.000		21,504.00	

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 38
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0310	WALLS				
		15790				
1765	206-00360	Mechanical Reinforcement of Soil	400.000	400.000		
			CY	0.000	0.00	
			20.00000	400.000		8,000.00
1770	304-06007	Aggregate Base Course (Class 6)	270.000	0.000		
			CY	0.000	0.00	
			24.00000	0.000		0.00
1775	503-00042	*Drilled Caisson (42 Inch)	729.000	709.000		
			LF	0.000	0.00	
			140.00000	709.000		99,260.00
1780	503-00048	*Drilled Caisson (48 Inch)	1,440.000	1,440.000		
			LF	0.000	0.00	
			183.00000	1,440.000		263,520.00
1785	503-00054	*Drilled Caisson (54 Inch)	2,030.000	2,029.000		
			LF	0.000	0.00	
			222.00000	2,029.000		450,438.00
1785		MATERIAL ALLOWANCE Reinforcing Steel		1.000		
			LF	-1.000	-57.73	
			57.73361	0.000		0.00
1790	504-04420	*Precast Panel Facing	47,399.000	1,031.000		
			SF	327.000	6,213.00	
			19.00000	1,358.000		25,802.00
1790		MATERIAL ALLOWANCE Precast Panels - 1		4,612.000		
			SF	-327.000	-4,790.55	
			14.65000	4,285.000		62,775.25
1790		MATERIAL ALLOWANCE Precast Panels - 1		9,448.000		
			SF	0.000	0.00	
			14.65000	9,448.000		138,413.20
1790		MATERIAL ALLOWANCE Precast Panels		9,184.000		
			SF	0.000	0.00	
			14.65000	9,184.000		134,545.60
1790		MATERIAL ALLOWANCE Precast Panels		17,364.000		
			SF	0.000	0.00	
			14.65000	17,364.000		254,382.60

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0310	WALLS				
		15790				
1790		MATERIAL ALLOWANCE Precast Panels		5,926.216		
			SF	0.000	0.00	
			14.65000	5,926.216		86,819.06
1795	504-05000	Wire Mesh Facing	1,514.000	1,514.000		
			SF	0.000	0.00	
			11.00000	1,514.000		16,654.00
1800	504-06310	*Ground Nail (10 Foot)	17.000	12.000		
			EACH	0.000	0.00	
			192.00000	12.000		2,304.00
1800		MATERIAL ALLOWANCE Ground Nail (10 Foot)		0.000		
			EACH	0.000	0.00	
			75.15000	0.000		0.00
1805	504-06315	*Ground Nail (15 Foot)	50.000	34.000		
			EACH	0.000	0.00	
			281.00000	34.000		9,554.00
1810	504-06320	*Ground Nail (20 Foot)	871.000	871.000		
			EACH	0.000	0.00	
			408.00000	871.000		355,368.00
1810		MATERIAL ALLOWANCE Ground Nail (20 Foot)		0.000		
			EACH	0.000	0.00	
			105.36000	0.000		0.00
1815	504-06325	*Ground Nail (25 Foot)	68.000	41.000		
			EACH	0.000	0.00	
			452.00000	41.000		18,532.00
1815		MATERIAL ALLOWANCE Ground Nail (25 Foot)		59.000		
			EACH	0.000	0.00	
			147.93000	59.000		8,727.87
1820	504-06330	*Ground Nail (30 Foot)	149.000	62.000		
			EACH	0.000	0.00	
			600.00000	62.000		37,200.00
1825	507-00100	Concrete Slope and Ditch Paving (Reinforced)	32.000	0.000		
			CY	0.000	0.00	
			310.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 40
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0310	WALLS	15790			
1830	507-00300	Grouted Rubble Slope and Ditch Paving	15.000	0.000		
			CY	0.000	0.00	
			516.00000	0.000		0.00
1835	601-03050	*Concrete Class D (Wall)	1,029.000	408.100		
			CY	63.800	24,307.80	
			381.00000	471.900		179,793.90
1840	601-40300	*Structural Concrete Coating	7,356.000	0.000		
			SY	0.000	0.00	
			7.13000	0.000		0.00
1845	602-00000	*Reinforcing Steel	27,911.000	19,056.000		
			LB	0.000	0.00	
			0.70000	19,056.000		13,339.20
1850	602-00020	*Reinforcing Steel (Epoxy Coated)	92,922.000	43,300.000		
			LB	7,345.000	6,243.25	
			0.85000	50,645.000		43,048.25
1855	603-50012	12 Inch Plastic Pipe	79.000	76.000		
			LF	0.000	0.00	
			110.00000	76.000		8,360.00
1860	605-00060	6 Inch Perforated Pipe Underdrain	2,002.000	1,404.000		
			LF	82.000	984.00	
			12.00000	1,486.000		17,832.00
1865	606-00716	Guardrail Type 7 (Style CA) (Special)	38.000	0.000		
			LF	0.000	0.00	
			53.45000	0.000		0.00
1870	606-00731	Guardrail Type 7 (Style CD) (Special)	1,703.000	0.000		
			LF	0.000	0.00	
			62.87000	0.000		0.00
1875	606-10705	*Bridge Rail Type 7 (Special)	1,759.000	0.000		
			LF	0.000	0.00	
			58.00000	0.000		0.00
1880	607-53143	*Fence Chain Link (Special) (42 Inch)	1,967.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0310 WALLS 15790						
1880		MATERIAL ALLOWANCE Fence Chain Link (42 Inch)(Special)		1,967.000		
			LF	0.000	0.00	
			14.25000	1,967.000		28,029.75
1885	607-53173	*Fence Chain Link (Special) (72 Inch)	396.000	0.000		
			LF	0.000	0.00	
			31.00000	0.000		0.00
1890	609-24002	*Gutter Type 2 (2 Foot)	1,185.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
1895	641-10000	*Shotcrete	3,864.000	3,625.000		
			SY	0.000	0.00	
			75.00000	3,625.000		271,875.00
1896	900-00007	Added Item (Each)/ Minor Contract Revisions, August, 2012	29.000	29.000		
			EACH	0.000	0.00	
			88.20000	29.000		2,557.80
1897	900-00012	Added Item (Foot)/ Minor Contract Revisions, August, 2012	0.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
1898	900-00012	Added Item (Foot)/ Minor Contract Revisions, August, 2012	0.000	0.000		
			LF	0.000	0.00	
			8.80000	0.000		0.00
1925	900-00014	Added Item (Lump Sum)/ CMO 03 - VECP - Deletion of Precast Fascia Wall Coping	0.000	0.000		
			L S	0.000	0.00	
			32,747.00000	0.000		0.00
			CAT 0310	CURRENT AMT	\$ 3,582,036.19 \$	32,899.77 \$ 2,638,088.48
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1900	620-00005	Field Office (Special)	1.000	1.000		
			EACH	0.000	0.00	
			100,000.00000	1.000		100,000.00
1905	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			40,000.00000	1.000		40,000.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 42
 ESTIMATE RUN 05/07/2013
 13:19:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1910	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			2,600.00000	2.000		5,200.00
			CAT 0400	CURRENT AMT	\$ 145,200.00	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 15,189,148.59	\$ 361,192.01
					\$ 8,481,284.41	