

ESTIMATE SUMMARY

14:12:35

CONTID: C15790A

ESTIMATE NO: 0027 PROG

SPEC YR: 2005

PCN: 15790A-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 496.0 DAYS

TIME ALLOW:

500 WORK DAYS

I-25:SB INTERIM IMP SPEER-20TH

PERCENT TIME: 99.20

ORIG TIME ALLOW:

500 WORK DAYS

PROJECT NO: IM 0252-387

I-25:SB INTERIM IMP SPEER-20TH

NAME OF ROAD: 025A

PROJECT COUNTIES: DENVER

CONTRACTOR:

HAMON CONTRACTORS, INC.

PAY PERIOD ENDING 07/15/2014

DATE TIME STARTED 01/09/2012

5670 FRANKLIN STREET

DATE LET 10/27/2011

DATE WORK BEGAN 01/09/2012

DATE AWARDED 12/19/2011

DATE TIME STOPPED

DATE CONTRACT EXECUTED 12/30/2011

DATE ACCEPTED

DENVER CO 80216

DATE NOTICE TO PROCEED 01/09/2012

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 13,810,548.14 PARTICIPATING	\$ 12,556,468.24	\$ 13,164.27
AWARD PROJECT AMT: \$ 11,734,421.30 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 90.92% TOTAL EARNINGS	12,556,468.24	13,164.27
FUNDS AVAILABLE: \$ 1,254,079.90 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	12,556,468.24
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-25,000.00	151,016.32
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	12,531,468.24
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	12,531,468.24
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 164,180.59

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 2
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST				
0005	628-50001	Design Services Water line	1.000	1.000		
			L S	0.000	0.00	
			25,000.00000	1.000		25,000.00
0010	201-00000	Clearing and Grubbing	0.950	0.950		
			L S	0.000	0.00	
			50,000.00000	0.950		47,500.00
0015	202-00008	*Tree Trimming	0.000	0.000		
			HOOR	0.000	0.00	
			168.00000	0.000		0.00
0020	202-00010	*Removal of Tree	83.000	83.000		
			EACH	0.000	0.00	
			278.00000	83.000		23,074.00
0025	202-00019	Removal of Inlet	20.000	20.000		
			EACH	0.000	0.00	
			278.00000	20.000		5,560.00
0030	202-00035	Removal of Pipe	1,762.000	1,762.000		
			LF	0.000	0.00	
			34.00000	1,762.000		59,908.00
0035	202-00090	Removal of Delineator	10.000	10.000		
			EACH	0.000	0.00	
			8.00000	10.000		80.00
0040	202-00155	*Removal of Wall	1,762.000	1,604.000		
			LF	0.000	0.00	
			68.00000	1,604.000		109,072.00
0045	202-00200	Removal of Sidewalk	184.000	184.000		
			SY	0.000	0.00	
			8.00000	184.000		1,472.00
0050	202-00202	Removal of Gutter	315.000	262.000		
			LF	0.000	0.00	
			7.00000	262.000		1,834.00
0055	202-00203	Removal of Curb and Gutter	1,547.000	1,414.000		
			LF	0.000	0.00	
			3.00000	1,414.000		4,242.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 3
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY 15790 I-25 AND 15TH ST						
0060	202-00206	Removal of Concrete Curb Ramp	28.000	28.000		
			SY	0.000	0.00	
			19.00000	28.000		532.00
0065	202-00210	*Removal of Concrete Pavement	101.000	101.000		
			SY	0.000	0.00	
			100.00000	101.000		10,100.00
0070	202-00220	*Removal of Asphalt Mat	6,679.000	6,679.000		
			SY	0.000	0.00	
			4.00000	6,679.000		26,716.00
0075	202-00240	*Removal of Asphalt Mat (Planing)	8,433.000	8,433.000		
			SY	0.000	0.00	
			3.00000	8,433.000		25,299.00
0080	202-00250	*Removal of Pavement Marking	17,848.000	17,848.000		
			SF	0.000	0.00	
			2.00000	17,848.000		35,696.00
0085	202-00425	Removal of Bridge Railing	106.000	106.000		
			LF	0.000	0.00	
			10.00000	106.000		1,060.00
0090	202-00500	Removal of Portions of Present Structure	1.000	1.000		
			EACH	0.000	0.00	
			7,500.00000	1.000		7,500.00
0095	202-00705	*Removal of Light Standard Foundation	13.000	13.000		
			EACH	0.000	0.00	
			248.00000	13.000		3,224.00
0100	202-00805	Removal of Overhead Sign Structure	1.000	1.000		
			EACH	0.000	0.00	
			3,560.00000	1.000		3,560.00
0105	202-00810	Removal of Ground Sign	4.000	4.000		
			EACH	0.000	0.00	
			75.00000	4.000		300.00
0110	202-00821	Removal of Sign Panel	9.000	9.000		
			EACH	0.000	0.00	
			250.00000	9.000		2,250.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 4
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0115	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			3,474.00000	1.000		3,474.00
0120	202-01000	*Removal of Fence	1,904.000	1,904.000		
			LF	0.000	0.00	
			2.50000	1,904.000		4,760.00
0125	202-01130	*Removal of Guardrail Type 3	211.000	211.000		
			LF	0.000	0.00	
			3.00000	211.000		633.00
0130	202-01140	Removal of Guardrail Type 4	938.000	938.000		
			LF	0.000	0.00	
			19.00000	938.000		17,822.00
0135	202-01170	Removal of Guardrail Type 7	641.000	623.000		
			LF	0.000	0.00	
			20.00000	623.000		12,460.00
0140	202-01300	*Removal of End Anchorage	2.000	2.000		
			EACH	0.000	0.00	
			145.00000	2.000		290.00
0145	202-04001	Plug Culvert	7.000	7.000		
			EACH	0.000	0.00	
			1,262.00000	7.000		8,834.00
0150	202-04002	Clean Culvert	2.000	2.000		
			EACH	0.000	0.00	
			4,500.00000	2.000		9,000.00
0155	203-00010	*Unclassified Excavation (Complete In Place)	41,431.000	41,431.000		
			CY	0.000	0.00	
			9.00000	41,431.000		372,879.00
0160	203-01100	Proof Rolling	25.000	17.000		
			HOUR	0.000	0.00	
			120.00000	17.000		2,040.00
0165	203-01510	Backhoe	160.000	3.000		
			HOUR	0.000	0.00	
			90.00000	3.000		270.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 5
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY 15790 I-25 AND 15TH ST						
0170	203-01550	Dozing	6.000	6.000		
			HOURLY	0.000	0.00	
			165.00000	6.000		990.00
0175	203-01594	Combination Loader	0.000	0.000		
			HOURLY	0.000	0.00	
			100.00000	0.000		0.00
0180	203-01622	*Sweeping (With Pickup Broom)	161.000	161.000		
			HOURLY	0.000	0.00	
			200.00000	161.000		32,200.00
0185	206-00000	Structure Excavation	1,843.000	1,502.000		
			CY	0.000	0.00	
			11.00000	1,502.000		16,522.00
0190	206-00520	Filter Material (Class B)	0.000	0.000		
			CY	0.000	0.00	
			67.00000	0.000		0.00
0195	206-00530	Filter Material (Class C)	0.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
0200	206-01787	*Shoring (Area 7)	1.000	1.000		
			L S	0.000	0.00	
			54,000.00000	1.000		54,000.00
0205	206-01788	Shoring (Area 8)	1.000	1.000		
			L S	0.000	0.00	
			19,000.00000	1.000		19,000.00
0210	207-00205	Topsoil	1,043.000	1,043.000		
			CY	0.000	0.00	
			22.00000	1,043.000		22,946.00
0215	208-00002	Erosion Log (12 Inch)	6,960.000	30.000		
			LF	0.000	0.00	
			4.00000	30.000		120.00
0220	208-00009	Erosion Log (20 Inch)	7,016.000	816.000		
			LF	0.000	0.00	
			5.00000	816.000		4,080.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 6
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY 15790 I-25 AND 15TH ST						
0225	208-00020	Silt Fence	11,688.000	4,284.000		
			LF	0.000	0.00	
			1.00000	4,284.000		4,284.00
0230	208-00030	Sediment Basin	1.000	1.000		
			EACH	0.000	0.00	
			9,000.00000	1.000		9,000.00
0235	208-00040	Check Dam	0.000	0.000		
			EACH	0.000	0.00	
			254.00000	0.000		0.00
0240	208-00045	Concrete Washout Structure	4.000	2.000		
			EACH	0.000	0.00	
			938.00000	2.000		1,876.00
0245	208-00051	Storm Drain Inlet Protection (Type 1)	4,884.000	3,134.000		
			LF	0.000	0.00	
			3.00000	3,134.000		9,402.00
0250	208-00070	Vehicle Tracking Pad	9.000	9.000		
			EACH	0.000	0.00	
			1,100.00000	9.000		9,900.00
0255	208-00103	Removal and Disposal of Sediment (Labor)	471.100	471.000		
			HOUR	0.000	0.00	
			32.00000	471.000		15,072.00
0260	208-00105	Removal and Disposal of Sediment (Equipment)	400.000	18.000		
			HOUR	0.000	0.00	
			55.00000	18.000		990.00
0265	208-00206	Erosion Control Supervisor	500.000	478.000		
			DAY	0.000	0.00	
			10.00000	478.000		4,780.00
0270	210-00805	Reset Overhead Sign Structure	1.000	1.000		
			EACH	0.000	0.00	
			7,000.00000	1.000		7,000.00
0275	210-00810	Reset Ground Sign	1.000	1.000		
			EACH	0.000	0.00	
			300.00000	1.000		300.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 7
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY 15790 I-25 AND 15TH ST						
0280	210-00815	Reset Sign Panel	28.000	23.000		
			EACH	0.000	0.00	
			175.00000	23.000		4,025.00
0285	210-00820	*Reset Variable Message Sign	1.000	1.000		
			EACH	0.000	0.00	
			8,756.00000	1.000		8,756.00
0290	210-00858	*Reset Pedestal Pole	2.000	2.000		
			EACH	0.000	0.00	
			92.00000	2.000		184.00
0295	210-04010	Adjust Manhole	2.000	2.000		
			EACH	0.000	0.00	
			941.00000	2.000		1,882.00
0300	210-04015	Modify Manhole	1.000	1.000		
			EACH	0.000	0.00	
			1,021.00000	1.000		1,021.00
0305	210-04020	Modify Inlet	4.000	4.000		
			EACH	0.000	0.00	
			878.00000	4.000		3,512.00
0310	210-04050	Adjust Valve Box	5.000	5.000		
			EACH	0.000	0.00	
			269.00000	5.000		1,345.00
0315	212-00006	*Seeding (Native)	2.700	2.700		
			ACRE	0.000	0.00	
			680.00000	2.700		1,836.00
0320	212-00032	*Soil Conditioning	1.920	1.300		
			ACRE	0.000	0.00	
			1,750.00000	1.300		2,275.00
0325	212-00050	*Sod	0.000	0.000		
			SF	0.000	0.00	
			1.45000	0.000		0.00
0330	213-00002	*Mulching (Weed Free Hay)	1.920	1.700		
			ACRE	0.000	0.00	
			750.00000	1.700		1,275.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 8
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0335	213-00061	*Mulch Tackifier	880.000	880.000		
			LB	0.000	0.00	
			2.45000	880.000		2,156.00
0340	213-00100	*Soil Binder	1.920	0.000		
			ACRE	0.000	0.00	
			550.00000	0.000		0.00
0345	214-00000	*Landscape Maintenance	1.000	0.500		
			L S	0.000	0.00	
			18,125.00000	0.500		9,062.50
0350	214-00222	*Deciduous Tree (2 Inch Caliper) (Furnish Only)	87.000	87.000		
			EACH	0.000	0.00	
			285.00000	87.000		24,795.00
0355	216-00211	*Soil Retention Blanket (Excelsior)	2,563.000	1,927.000		
			SY	0.000	0.00	
			1.56000	1,927.000		3,006.12
0360	217-00015	*Noxious Weed Management	9,293.000	5,209.000		
			SY	0.000	0.00	
			0.95000	5,209.000		4,948.55
0365	304-06007	Aggregate Base Course (Class 6)	9,178.000	9,178.000		
			CY	0.000	0.00	
			24.00000	9,178.000		220,272.00
0370	304-09000	Aggregate Base Course (Special)	750.000	85.000		
			CY	0.000	0.00	
			30.00000	85.000		2,550.00
0375	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	511.980	511.980		
			TON	0.000	0.00	
			138.57000	511.980		70,945.07
0380	403-00800	Emergency Pothole Repair	0.000	0.000		
			TON	0.000	0.00	
			343.00000	0.000		0.00
0385	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	2,232.000	0.000		
			TON	0.000	0.00	
			93.70000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 9
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY				
		15790 I-25 AND 15TH ST				
0386	403-02000	HMA (Spec) CMO 014 - Asphalt Mix Change	3,200.250	3,200.250		
			TON	0.000	0.00	
			59.19000	3,200.250		189,422.80
0387	900-00006	Added Item (Dollar)/ Asphalt Dispute Testing Costs	-657.000	-657.000		
			DOL	0.000	0.00	
			1.00000	-657.000		-657.00
0388	900-00006	Added Item (Dollar)/	-60.000	-60.000		
			DOL	0.000	0.00	
			1.00000	-60.000		-60.00
0390	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	7,439.000	6,309.390		
			TON	0.000	0.00	
			53.00000	6,309.390		334,397.67
0395	411-10255	*Emulsified Asphalt (Slow-Setting)	2,939.000	2,534.000		
			GAL	0.000	0.00	
			2.15000	2,534.000		5,448.10
0400	412-00600	*Concrete Pavement (6 Inch)	91.000	91.000		
			SY	0.000	0.00	
			106.00000	91.000		9,646.00
0405	412-00950	*Concrete Pavement (9-1/2 Inch)	607.000	607.000		
			SY	0.000	0.00	
			80.00000	607.000		48,560.00
0410	420-00113	Geotextile (Drainage) (Class 2)	0.000	0.000		
			SY	0.000	0.00	
			37.00000	0.000		0.00
0415	503-00048	*Drilled Caisson (48 Inch)	41.000	41.000		
			LF	0.000	0.00	
			183.00000	41.000		7,503.00
0420	503-00054	*Drilled Caisson (54 Inch)	68.000	54.000		
			LF	0.000	0.00	
			222.00000	54.000		11,988.00
0425	507-00100	Concrete Slope and Ditch Paving (Reinforced)	30.200	30.200		
			CY	0.000	0.00	
			310.00000	30.200		9,362.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 10
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY				
		15790 I-25 AND 15TH ST				
0430	601-01025	Concrete Class B (Miscellaneous)	0.000	0.000		
			CY	0.000	0.00	
			525.00000	0.000		0.00
0435	603-01155	15 Inch Reinforced Concrete Pipe (Complete In Place)	53.000	53.000		
			LF	0.000	0.00	
			108.00000	53.000		5,724.00
0440	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	447.000	443.000		
			LF	0.000	0.00	
			98.00000	443.000		43,414.00
0445	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	1,361.000	1,361.000		
			LF	0.000	0.00	
			116.00000	1,361.000		157,876.00
0450	603-02305	38x24 Inch Reinforced Concrete Pipe Elliptical	690.000	690.000		
			LF	0.000	0.00	
			139.00000	690.000		95,910.00
0455	604-00305	Inlet Type C (5 Foot)	3.000	2.000		
			EACH	0.000	0.00	
			2,531.00000	2.000		5,062.00
0460	604-00310	Inlet Type C (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,755.00000	1.000		2,755.00
0465	604-00315	Inlet Type C (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,838.00000	1.000		3,838.00
0470	604-16005	*Inlet Type 16 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,732.00000	1.000		2,732.00
0475	604-25005	*Vane Grate Inlet (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			4,800.00000	2.000		9,600.00
0480	604-25006	*Vane Grate Inlet Special (5 Foot)	7.000	7.000		
			EACH	0.000	0.00	
			5,600.00000	7.000		39,200.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 11
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY				
		15790 I-25 AND 15TH ST				
0485	604-25011	*Vane Grate Inlet Special (10 Foot)	6.000	6.000		
			EACH	0.000	0.00	
			5,700.00000	6.000		34,200.00
0490	604-30010	Manhole Slab Base (10 Foot)	6.000	6.000		
			EACH	0.000	0.00	
			1,843.00000	6.000		11,058.00
0495	604-39025	Manhole Special (25 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			35,000.00000	1.000		35,000.00
0500	604-39050	*Manhole (Traffic Management System)	0.000	0.000		
			EACH	0.000	0.00	
			3,285.00000	0.000		0.00
0505	604-50700	*Meter Vault	0.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0510	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	300.000	300.000		
			LF	0.000	0.00	
			14.60000	300.000		4,380.00
0510		MATERIAL ALLOWANCE Guardrail Type 3		0.000		
			LF	0.000	0.00	
			4.95000	0.000		0.00
0515	606-00710	Guardrail Type 7 (Style CA)	696.000	683.000		
			LF	0.000	0.00	
			47.50000	683.000		32,442.50
0520	606-00730	Guardrail Type 7 (Style CD)	138.000	127.000		
			LF	0.000	0.00	
			65.00000	127.000		8,255.00
0525	606-00731	Guardrail Type 7 (Style CD) (Special)	154.000	154.000		
			LF	0.000	0.00	
			62.87000	154.000		9,681.98
0530	606-00740	Guardrail Type 7 (Style CE)	152.000	152.000		
			LF	0.000	0.00	
			101.41000	152.000		15,414.32

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 12
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY				
		15790 I-25 AND 15TH ST				
0535	606-00741	Guardrail Type 7 (Style CE) (Special)	61.000	61.000		
			LF	0.000	0.00	
			129.60000	61.000		7,905.60
0540	606-01340	*End Anchorage Type 3D	1.000	1.000		
			EACH	0.000	0.00	
			600.00000	1.000		600.00
0540		MATERIAL ALLOWANCE End Anchorage Type 3D		0.000		
			LF	0.000	0.00	
			419.50000	0.000		0.00
0545	606-01370	*Transition Type 3G	1.000	1.000		
			EACH	0.000	0.00	
			1,057.35000	1.000		1,057.35
0545		MATERIAL ALLOWANCE Transition Type 3G		0.000		
			EACH	0.000	0.00	
			406.00000	0.000		0.00
0550	606-02003	*End Anchorage (Nonflared)	2.000	2.000		
			EACH	0.000	0.00	
			1,871.75000	2.000		3,743.50
0550		MATERIAL ALLOWANCE End Anchorage (Nonflared)		0.000		
			EACH	0.000	0.00	
			1,355.00000	0.000		0.00
0555	607-11525	*Fence (Plastic)	1,807.000	1,807.000		
			LF	0.000	0.00	
			4.00000	1,807.000		7,228.00
0560	607-53172	*Fence Chain Link (72 Inch)	86.000	86.000		
			LF	0.000	0.00	
			35.75000	86.000		3,074.50
0565	608-00000	*Concrete Sidewalk	482.000	482.000		
			SY	0.000	0.00	
			31.00000	482.000		14,942.00
0570	608-00010	*Concrete Curb Ramp	13.000	13.000		
			SY	0.000	0.00	
			57.00000	13.000		741.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 13
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY				
		15790 I-25 AND 15TH ST				
0575	609-21020	*Curb and Gutter Type 2 (Section II-B)	719.000	628.000		
			LF	0.000	0.00	
			18.00000	628.000		11,304.00
0580	609-24002	*Gutter Type 2 (2 Foot)	271.000	271.000		
			LF	0.000	0.00	
			16.00000	271.000		4,336.00
0585	609-24004	*Gutter Type 2 (4 Foot)	188.000	188.000		
			LF	0.000	0.00	
			32.00000	188.000		6,016.00
0590	612-00001	Delineator (Type I)	2.000	2.000		
			EACH	0.000	0.00	
			17.00000	2.000		34.00
0595	612-00002	Delineator (Type II)	8.000	8.000		
			EACH	0.000	0.00	
			19.00000	8.000		152.00
0600	612-00021	Delineator (Type I) (Barrier)	23.000	21.000		
			EACH	0.000	0.00	
			30.00000	21.000		630.00
0605	612-00022	Delineator (Type II) (Barrier)	49.000	48.000		
			EACH	0.000	0.00	
			35.00000	48.000		1,680.00
0610	612-00260	*Location Marker (Fiber Optic)(Dome)	2.000	2.000		
			EACH	0.000	0.00	
			65.00000	2.000		130.00
0615	612-00270	Location Marker (Utility)(Flat Slat)	2.000	2.000		
			EACH	0.000	0.00	
			65.00000	2.000		130.00
0620	613-00200	*2 Inch Electrical Conduit	246.000	246.000		
			LF	0.000	0.00	
			4.35000	246.000		1,070.10
0625	613-00206	*2 Inch Electrical Conduit (Bored)	1,823.000	1,823.000		
			LF	0.000	0.00	
			9.30000	1,823.000		16,953.90

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 14
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY 15790 I-25 AND 15TH ST						
0630	613-00306	*3 Inch Electrical Conduit (Bored)	541.000	541.000		
			LF	0.000	0.00	
			11.99000	541.000		6,486.59
0635	613-00408	*4 Inch Electrical Conduit (Bored)	2,976.000	2,976.000		
			LF	0.000	0.00	
			18.30000	2,976.000		54,460.80
0640	613-01200	*2 Inch Electrical Conduit (Plastic)	2,800.000	2,539.000		
			LF	0.000	0.00	
			12.95000	2,539.000		32,880.05
0645	613-01300	*3 Inch Electrical Conduit (Plastic)	60.000	60.000		
			LF	0.000	0.00	
			16.45000	60.000		987.00
0650	613-07023	*Pull Box (24"x36"x24")	8.000	2.000		
			EACH	0.000	0.00	
			981.00000	2.000		1,962.00
0655	613-07026	*Pull Box (16"x24"x12")	13.000	13.000		
			EACH	0.000	0.00	
			626.00000	13.000		8,138.00
0660	613-07199	*Pull Box (Install Only)	9.000	9.000		
			EACH	0.000	0.00	
			520.00000	9.000		4,680.00
0665	613-10000	*Wiring	0.800	0.800		
			L S	0.000	0.00	
			17,068.00000	0.800		13,654.40
0670	613-16000	*Luminaire (Special)	3.000	3.000		
			EACH	0.000	0.00	
			398.00000	3.000		1,194.00
0675	613-34400	*Light Standard Metal (40 Foot)	12.000	12.000		
			EACH	0.000	0.00	
			3,707.00000	12.000		44,484.00
0675		MATERIAL ALLOWANCE Light Standard Metal (40 Foot)		0.000		
			EACH	0.000	0.00	
			2,527.58000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 15
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0680	613-34700	*Light Standard Metal (70 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			5,080.00000	3.000		15,240.00
0680		MATERIAL ALLOWANCE Light Standard Metal (70 Foot)		0.000		
			EACH	0.000	0.00	
			3,981.00000	0.000		0.00
0685	613-40010	*Light Standard Foundation	14.000	14.000		
			EACH	0.000	0.00	
			1,018.00000	14.000		14,252.00
0690	613-70100	*Luminaire High Pressure Sodium (100 Watt)	4.000	4.000		
			EACH	0.000	0.00	
			1,318.00000	4.000		5,272.00
0690		MATERIAL ALLOWANCE Luminaire HPS (100 W)		0.000		
			EACH	0.000	0.00	
			808.27000	0.000		0.00
0695	613-70150	*Luminaire High Pressure Sodium (150 Watt)	8.000	8.000		
			EACH	0.000	0.00	
			2,436.00000	8.000		19,488.00
0700	613-70250	*Luminaire High Pressure Sodium (250 Watt)	10.000	10.000		
			EACH	0.000	0.00	
			1,225.00000	10.000		12,250.00
0700		MATERIAL ALLOWANCE Luminaire HPS (250 W)		0.000		
			EACH	0.000	0.00	
			930.67000	0.000		0.00
0705	613-70400	*Luminaire High Pressure Sodium (400 Watt)	6.000	6.000		
			EACH	0.000	0.00	
			1,827.00000	6.000		10,962.00
0705		MATERIAL ALLOWANCE Luminaire HPS (400 W)		0.000		
			EACH	0.000	0.00	
			1,040.67000	0.000		0.00
0710	614-00011	Sign Panel (Class I)	20.000	20.000		
			SF	0.000	0.00	
			16.00000	20.000		320.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 16
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY 15790 I-25 AND 15TH ST						
0715	614-00012	*Sign Panel (Class II)	150.000	150.000		
			SF	0.000	0.00	
			24.00000	150.000		3,600.00
0720	614-00013	*Sign Panel (Class III)	854.000	854.000		
			SF	0.000	0.00	
			33.00000	854.000		28,182.00
0725	614-00040	*Sign Post (Special)	56.000	28.000		
			LF	0.000	0.00	
			75.00000	28.000		2,100.00
0730	614-00216	*Steel Sign Post (2x2 Inch Tubing)	10.000	10.000		
			LF	0.000	0.00	
			12.00000	10.000		120.00
0735	614-01022	*Steel Sign Post (W 10x22)	64.000	33.000		
			LF	0.000	0.00	
			80.00000	33.000		2,640.00
0740	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	11.000	11.000		
			EACH	0.000	0.00	
			350.00000	11.000		3,850.00
0745	614-03005	*Concrete Footing (Type 5)	2.000	2.000		
			EACH	0.000	0.00	
			2,500.00000	2.000		5,000.00
0750	614-03100	*Concrete Footing (Traffic Signal Pole)	4.000	4.000		
			EACH	0.000	0.00	
			2,481.00000	4.000		9,924.00
0755	614-32400	Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000	1.000		
			EACH	0.000	0.00	
			35,000.00000	1.000		35,000.00
0755		MATERIAL ALLOWANCE Monotube Overhead Sign Cantilever (24")		0.000		
			EACH	0.000	0.00	
			29,531.70000	0.000		0.00
0760	614-42400	Monotube Overhead Sign Bridge (24 Inch Diameter)	1.000	1.000		
			EACH	0.000	0.00	
			70,000.00000	1.000		70,000.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 17
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY 15790 I-25 AND 15TH ST						
0765	614-70150	*Pedestrian Signal Face (16) (Countdown)	8.000	8.000		
			EACH	0.000	0.00	
			544.00000	8.000		4,352.00
0770	614-70336	*Traffic Signal Face (12-12-12)	16.000	16.000		
			EACH	0.000	0.00	
			711.00000	16.000		11,376.00
0775	614-72855	*Traffic Signal Controller Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			11,271.00000	1.000		11,271.00
0775		MATERIAL ALLOWANCE Traffic Signal Controller Cabinet		0.000		
			EACH	0.000	0.00	
			7,400.00000	0.000		0.00
0780	614-72860	*Pedestrian Push Button	8.000	8.000		
			EACH	0.000	0.00	
			214.00000	8.000		1,712.00
0785	614-72866	*Fire Preemption Unit and Timer	2.000	2.000		
			EACH	0.000	0.00	
			3,347.00000	2.000		6,694.00
0790	614-72886	*Intersection Detection System (Camera)	2.000	2.000		
			EACH	0.000	0.00	
			6,241.00000	2.000		12,482.00
0790		MATERIAL ALLOWANCE Interesection Detection System (Camera)		0.000		
			EACH	0.000	0.00	
			5,300.00000	0.000		0.00
0795	614-72887	*Microwave Vehicle Radar Detector	1.000	1.000		
			EACH	0.000	0.00	
			13,329.00000	1.000		13,329.00
0800	614-72900	*Wireless Magnetometer Vehicle Detection system	1.000	1.000		
			EACH	0.000	0.00	
			20,168.00000	1.000		20,168.00
0805	614-81230	*Traffic Signal-Light Pole Steel (2-30 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			21,064.00000	2.000		42,128.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0027

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0200	ROADWAY	15790 I-25 AND 15TH ST			
0805		MATERIAL ALLOWANCE Traffic Signal Light Pole Steet		0.000		
			EACH	0.000	0.00	
			15,902.00000	0.000		0.00
0810	614-84000	*Traffic Signal Pedestal Pole Steel	2.000	2.000		
			EACH	0.000	0.00	
			4,163.00000	2.000		8,326.00
0810		MATERIAL ALLOWANCE Traffic Signal Pedestal Pole Steel		0.000		
			EACH	0.000	0.00	
			3,018.00000	0.000		0.00
0815	614-86239	*Traffic Signal Controller (Solid State) (Full-Actuated)	1.000	1.000		
			EACH	0.000	0.00	
			8,836.00000	1.000		8,836.00
0815		MATERIAL ALLOWANCE Traffic Signal Controller		0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0820	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	402.000	402.000		
			LF	0.000	0.00	
			2.30000	402.000		924.60
0825	614-87325	*Closed Circuit Television Pole	1.000	1.000		
			EACH	0.000	0.00	
			3,780.00000	1.000		3,780.00
0830	614-87448	*Fiber Optic Cable (Single Mode) (48 Strands)	1,720.000	1,720.000		
			LF	0.000	0.00	
			3.10000	1,720.000		5,332.00
0835	614-87498	*Fiber Optic Cable (Single Mode) (144 Strands)	1,722.000	1,722.000		
			LF	0.000	0.00	
			5.45000	1,722.000		9,384.90
0840	619-10300	30 Inch Welded Steel Pipe	30.500	30.500		
			LF	0.000	0.00	
			3,489.00000	30.500		106,414.50
0845	621-00450	*Detour Pavement	0.000	0.000		
			SY	0.000	0.00	
			65.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 19
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY 15790 I-25 AND 15TH ST						
0850	623-09900	*Sprinkler System	1.000	0.950		
			L S	0.000	0.00	
			26,875.00000	0.950		25,531.25
0855	625-00000	Construction Surveying	0.950	0.950		
			L S	0.000	0.00	
			65,000.00000	0.950		61,750.00
0860	625-00001	Construction Surveying (Hourly)	32.000	32.000		
			HOUR	0.000	0.00	
			84.00000	32.000		2,688.00
0865	626-00000	*Mobilization	0.950	0.950		
			L S	0.000	0.00	
			967,500.00000	0.950		919,125.00
0870	626-01000	Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
0875	627-00005	*Epoxy Pavement Marking	117.000	117.000		
			GAL	0.000	0.00	
			225.00000	117.000		26,325.00
0880	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	850.000	305.000		
			GAL	0.000	0.00	
			45.00000	305.000		13,725.00
0885	627-01001	*Preformed Plastic Pavement Marking (Type I)	984.000	984.000		
			SF	0.000	0.00	
			12.00000	984.000		11,808.00
0890	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	915.000	915.000		
			SF	0.000	0.00	
			10.00000	915.000		9,150.00
0895	630-00000	*Flagging	5,335.000	5,335.000		
			HOUR	0.000	0.00	
			19.00000	5,335.000		101,365.00
0900	630-00003	*Uniformed Traffic Control	1,062.300	1,062.000		
			HOUR	0.000	0.00	
			70.00000	1,062.000		74,340.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 20
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY 15790 I-25 AND 15TH ST						
0905	630-00004	*Traffic Control Vehicle	10.000	9.000		
			EACH	0.000	0.00	
			3,000.00000	9.000		27,000.00
0910	630-00007	*Traffic Control Inspection	287.000	287.000		
			DAY	0.000	0.00	
			10.00000	287.000		2,870.00
0915	630-00012	*Traffic Control Management	460.000	387.000		
			DAY	0.000	0.00	
			50.00000	387.000		19,350.00
0920	630-80001	*Flashing Beacon (Portable)	3.000	3.000		
			EACH	0.000	0.00	
			2,000.00000	3.000		6,000.00
0925	630-80335	*Barricade (Type 3 M-A) (Temporary)	18.000	18.000		
			EACH	0.000	0.00	
			100.00000	18.000		1,800.00
0930	630-80341	*Construction Traffic Sign (Panel Size A)	172.000	172.000		
			EACH	0.000	0.00	
			100.00000	172.000		17,200.00
0935	630-80342	*Construction Traffic Sign (Panel Size B)	96.000	96.000		
			EACH	0.000	0.00	
			140.00000	96.000		13,440.00
0940	630-80343	*Construction Traffic Sign (Panel Size C)	12.000	12.000		
			EACH	0.000	0.00	
			200.00000	12.000		2,400.00
0945	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	10.000	10.000		
			EACH	0.000	0.00	
			700.00000	10.000		7,000.00
0950	630-80359	*Portable Message Sign Panel	680.000	680.000		
			DAY	0.000	0.00	
			125.00000	680.000		85,000.00
0955	630-80360	*Drum Channelizing Device	86.000	86.000		
			EACH	0.000	0.00	
			30.00000	86.000		2,580.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 21
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY 15790 I-25 AND 15TH ST						
0960	630-80370	Concrete Barrier (Temporary)	5,608.000	5,608.000		
			LF	0.000	0.00	
			30.00000	5,608.000		168,240.00
0965	630-80380	*Traffic Cone	500.000	463.000		
			EACH	0.000	0.00	
			20.00000	463.000		9,260.00
0970	630-85006	Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	5.000	5.000		
			EACH	0.000	0.00	
			11,914.00000	5.000		59,570.00
0975	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	4.000	4.000		
			EACH	0.000	0.00	
			7,000.00000	4.000		28,000.00
0980	630-86800	*Traffic Signal (Temporary)	1.000	1.000		
			L S	0.000	0.00	
			9,409.00000	1.000		9,409.00
0985	700-70010	F/A Minor Contract Revisions	500,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0990	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0995	700-70018	F/A Roadway Smoothness Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1000	700-70019	F/A Asphalt Cement Cost Adjustment	95,000.000	8,035.330		
			F A	13,164.270	13,164.27	
			1.00000	21,199.600		21,199.60
1005	700-70021	F/A On-The-Job Trainee	4,000.000	4,000.000		
			HOOR	0.000	0.00	
			1.00000	4,000.000		4,000.00
1010	700-70025	F/A Quality Incentive Payment	7,729.430	7,729.430		
			F A	0.000	0.00	
			1.00000	7,729.430		7,729.43

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 22
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY 15790 I-25 AND 15TH ST						
1015	700-70031	F/A INTERIM SURFACE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1020	700-70033	F/A Video Taping	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1025	700-70034	F/A Dewatering	648,998.350	648,998.350		
			F A	0.000	0.00	
			1.00000	648,998.350		648,998.35
1030	700-70060	F/A Adjust Utilities	40,000.000	36,463.100		
			F A	0.000	0.00	
			1.00000	36,463.100		36,463.10
1035	700-70080	F/A Furnish Noise Mitigation	2,451.240	2,451.240		
			F A	0.000	0.00	
			1.00000	2,451.240		2,451.24
1040	700-70081	F/A Provide Temporary Lighting	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1045	700-70082	F/A Furnish & Install Electrical Service	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1050	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1055	700-70589	*F/A Environmental Health & Safety Management	27,617.040	27,617.040		
			F A	0.000	0.00	
			1.00000	27,617.040		27,617.04
1915	203-01597	Potholing	118.000	118.000		
			HOURL	0.000	0.00	
			180.00000	118.000		21,240.00
1916	208-00050	Storm Drain Inlet Protection	15.000	15.000		
			EACH	0.000	0.00	
			294.39000	15.000		4,415.85

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 23
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY 15790 I-25 AND 15TH ST						
1917	208-00300	Temporary Berms	30.000	30.000		
			LF	0.000	0.00	
			4.53000	30.000		135.90
1918	210-01000	Res Fence	831.000	831.000		
			LF	0.000	0.00	
			6.22000	831.000		5,168.82
1919	614-86800	Uninterrupted Power Supply	2.000	1.000		
			EACH	0.000	0.00	
			5,875.00000	1.000		5,875.00
1919		MATERIAL ALLOWANCE UPS		0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
1920	900-00007	Added Item (Each)/ Guardrail Thrie-Beam Attenuator	2.000	2.000		
			EACH	0.000	0.00	
			967.00000	2.000		1,934.00
1930	700-70011	F/A Partnering MCR, July 2012	1,913.250	1,913.250		
			F A	0.000	0.00	
			1.00000	1,913.250		1,913.25
1935	900-00006	Added Item (Dollar)/ Price Reduction for Violation of Working Time Limitations	-450.000	-450.000		
			DOL	0.000	0.00	
			1.00000	-450.000		-450.00
1940	202-00827	Rem of Pull Box Minor Contract Revisions, September, 2012	1.000	1.000		
			EACH	0.000	0.00	
			104.00000	1.000		104.00
1941	506-00209	Riprap (9 In) Minor Contract Revisions, September, 2012	8.000	8.000		
			CY	0.000	0.00	
			82.52000	8.000		660.16
1942	613-07040	Pull Box (30"x48"x24") Minor Contract Revisions, September, 2012	1.000	1.000		
			EACH	0.000	0.00	
			1,763.00000	1.000		1,763.00
1945	900-00007	Added Item (Each)/ Pull Box (Furnish Only)	9.000	9.000		
			EACH	0.000	0.00	
			306.78000	9.000		2,761.02

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 24
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY 15790 I-25 AND 15TH ST						
1960	201-00001	Clear and Grub CMO 11 - Wall A Storm Sewer	0.080	0.080		
			ACRE	0.000	0.00	
			50,000.00000	0.080		4,000.00
1961	202-00021	Rem Manhole CMO 11 - Wall A Storm Sewer	2.000	2.000		
			EACH	0.000	0.00	
			1,520.00000	2.000		3,040.00
1962	603-01155	15 In RCP (CIP) CMO 11 - Wall A Storm Sewer	0.000	0.000		
			LF	0.000	0.00	
			108.00000	0.000		0.00
1963	603-01245	24 In RCP (CIP) CMO 11 - Wall A Storm Sewer	346.000	346.000		
			LF	0.000	0.00	
			131.00000	346.000		45,326.00
1964	603-03240	24 In RCP Spec CMO 11 - Wall A Storm Sewer	250.000	250.000		
			LF	0.000	0.00	
			228.00000	250.000		57,000.00
1965	604-30005	MH Slab Base (5 Ft) CMO 11 - Wall A Storm Sewer	3.000	3.000		
			EACH	0.000	0.00	
			1,809.00000	3.000		5,427.00
1966	626-00000	Mobilization CMO 11 - Wall A Storm Sewer	0.000	1.000		
			L S	0.000	0.00	
			2,875.00000	1.000		2,875.00
1967	700-70310	F/A Landscaping CMO 11 - Wall A Storm Sewer	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1970	700-70032	F/A Emergency Repair CMO 013 - DWD Flood Damage Repairs	6,885.990	6,885.990		
			F A	0.000	0.00	
			1.00000	6,885.990		6,885.99
1980	900-00007	Added Item (Each)/ Minor Contract Revisions - May, 2013	3.000	3.000		
			EACH	0.000	0.00	
			966.24000	3.000		2,898.72
			CAT 0200	CURRENT AMT	\$ 6,995,327.76 \$	13,164.27 \$ 5,926,626.12

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 25
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0210 CENTRAL STREET 17098 17098						
1060	201-00000	Clearing and Grubbing	0.050	0.050		
			L S	0.000	0.00	
			50,000.00000	0.050		2,500.00
1065	202-00019	Removal of Inlet	7.000	7.000		
			EACH	0.000	0.00	
			278.00000	7.000		1,946.00
1070	202-00035	Removal of Pipe	194.000	194.000		
			LF	0.000	0.00	
			34.00000	194.000		6,596.00
1075	202-00200	Removal of Sidewalk	59.000	59.000		
			SY	0.000	0.00	
			8.00000	59.000		472.00
1080	202-00203	Removal of Curb and Gutter	659.000	659.000		
			LF	0.000	0.00	
			3.00000	659.000		1,977.00
1085	202-00206	Removal of Concrete Curb Ramp	47.000	47.000		
			SY	0.000	0.00	
			19.00000	47.000		893.00
1090	202-00220	*Removal of Asphalt Mat	551.000	551.000		
			SY	0.000	0.00	
			4.00000	551.000		2,204.00
1095	202-00240	*Removal of Asphalt Mat (Planing)	363.000	363.000		
			SY	0.000	0.00	
			3.00000	363.000		1,089.00
1100	202-00250	*Removal of Pavement Marking	811.000	811.000		
			SF	0.000	0.00	
			2.00000	811.000		1,622.00
1105	202-00500	Removal of Portions of Present Structure	1.000	1.000		
			EACH	0.000	0.00	
			7,500.00000	1.000		7,500.00
1110	202-00810	Removal of Ground Sign	3.000	3.000		
			EACH	0.000	0.00	
			75.00000	3.000		225.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 26
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0210 CENTRAL STREET 17098 17098						
1115	202-00821	Removal of Sign Panel	1.000	1.000		
			EACH	0.000	0.00	
			250.00000	1.000		250.00
1120	202-01170	Removal of Guardrail Type 7	62.000	62.000		
			LF	0.000	0.00	
			20.00000	62.000		1,240.00
1125	202-04002	Clean Culvert	0.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
1130	203-00060	Embankment Material (Complete In Place)	162.000	162.000		
			CY	0.000	0.00	
			23.00000	162.000		3,726.00
1135	203-01597	Potholing	86.000	86.000		
			HOURL	0.000	0.00	
			180.00000	86.000		15,480.00
1140	207-00205	Topsoil	16.000	16.000		
			CY	0.000	0.00	
			22.00000	16.000		352.00
1145	208-00020	Silt Fence	955.000	955.000		
			LF	0.000	0.00	
			1.00000	955.000		955.00
1150	208-00034	Gravel Bag	600.000	600.000		
			LF	0.000	0.00	
			2.00000	600.000		1,200.00
1155	208-00045	Concrete Washout Structure	0.000	0.000		
			EACH	0.000	0.00	
			938.00000	0.000		0.00
1160	208-00052	Storm Drain Inlet Protection (Type 2)	0.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
1165	208-00070	Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 27
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0210 CENTRAL STREET 17098 17098						
1170	208-00103	Removal and Disposal of Sediment (Labor)	40.000	29.000		
			HOUR	0.000	0.00	
			32.00000	29.000		928.00
1175	208-00105	Removal and Disposal of Sediment (Equipment)	40.000	3.000		
			HOUR	0.000	0.00	
			55.00000	3.000		165.00
1180	208-00106	Sweeping (Sediment Removal)	50.000	33.000		
			HOUR	0.000	0.00	
			150.00000	33.000		4,950.00
1185	208-00206	Erosion Control Supervisor	45.000	45.000		
			DAY	0.000	0.00	
			10.00000	45.000		450.00
1190	210-00810	Reset Ground Sign	17.000	17.000		
			EACH	0.000	0.00	
			300.00000	17.000		5,100.00
1195	210-00815	Reset Sign Panel	17.000	17.000		
			EACH	0.000	0.00	
			175.00000	17.000		2,975.00
1200	210-01720	Reset Air Vent	1.000	1.000		
			EACH	0.000	0.00	
			1,385.00000	1.000		1,385.00
1205	210-04010	Adjust Manhole	1.000	1.000		
			EACH	0.000	0.00	
			941.00000	1.000		941.00
1210	210-04015	Modify Manhole	7.000	7.000		
			EACH	0.000	0.00	
			1,021.00000	7.000		7,147.00
1215	210-04020	Modify Inlet	0.000	0.000		
			EACH	0.000	0.00	
			878.00000	0.000		0.00
1220	210-04050	Adjust Valve Box	1.000	1.000		
			EACH	0.000	0.00	
			269.00000	1.000		269.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 28
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0210 CENTRAL STREET 17098 17098						
1225	212-00006	*Seeding (Native)	0.100	0.100		
			ACRE	0.000	0.00	
			680.00000	0.100		68.00
1230	212-00032	*Soil Conditioning	0.100	0.100		
			ACRE	0.000	0.00	
			1,750.00000	0.100		175.00
1235	212-00050	*Sod	386.000	386.000		
			SF	0.000	0.00	
			1.45000	386.000		559.70
1240	212-01200	*Landscape Restoration	1.000	1.000		
			L S	0.000	0.00	
			3,500.00000	1.000		3,500.00
1245	213-00002	*Mulching (Weed Free Hay)	0.100	0.100		
			ACRE	0.000	0.00	
			750.00000	0.100		75.00
1250	213-00061	*Mulch Tackifier	20.000	20.000		
			LB	0.000	0.00	
			2.45000	20.000		49.00
1255	217-00015	*Noxious Weed Management	0.000	0.000		
			SY	0.000	0.00	
			0.95000	0.000		0.00
1260	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	247.120	247.120		
			TON	0.000	0.00	
			138.57000	247.120		34,243.42
1265	514-00201	Pedestrian Railing (Steel)(Special)	350.000	332.000		
			LF	0.000	0.00	
			165.00000	332.000		54,780.00
1270	603-01155	15 Inch Reinforced Concrete Pipe (Complete In Place)	251.000	251.000		
			LF	0.000	0.00	
			108.00000	251.000		27,108.00
1275	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	62.000	62.000		
			LF	0.000	0.00	
			98.00000	62.000		6,076.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 29
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0210 CENTRAL STREET 17098 17098						
1280	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	108.000	108.000		
			LF	0.000	0.00	
			131.00000	108.000		14,148.00
1285	604-00310	Inlet Type C (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,755.00000	1.000		2,755.00
1290	604-16005	*Inlet Type 16 (5 Foot)	6.000	6.000		
			EACH	0.000	0.00	
			2,732.00000	6.000		16,392.00
1295	604-16505	*Inlet Type 16 (Double) (5 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			3,600.00000	3.000		10,800.00
1300	604-16610	*Inlet Type 16 (Triple) (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			5,800.00000	2.000		11,600.00
1305	604-30005	Manhole Slab Base (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			1,809.00000	1.000		1,809.00
1310	604-30010	Manhole Slab Base (10 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			1,843.00000	4.000		7,372.00
1315	608-00000	*Concrete Sidewalk	352.000	13.000		
			SY	0.000	0.00	
			31.00000	13.000		403.00
1320	608-00006	*Concrete Sidewalk (6 Inch)	1,839.000	1,728.000		
			SY	0.000	0.00	
			27.00000	1,728.000		46,656.00
1325	608-00010	*Concrete Curb Ramp	158.000	120.000		
			SY	0.000	0.00	
			57.00000	120.000		6,840.00
1330	609-21010	*Curb and Gutter Type 2 (Section I-B)	0.000	0.000		
			LF	0.000	0.00	
			24.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 30
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0210 CENTRAL STREET 17098 17098						
1335	609-21020	*Curb and Gutter Type 2 (Section II-B)	632.000	632.000		
			LF	0.000	0.00	
			18.00000	632.000		11,376.00
1340	609-40010	*Curb Type 4 (Section B)	287.000	246.000		
			LF	0.000	0.00	
			35.00000	246.000		8,610.00
1345	610-00030	*Median Cover Material (Concrete)	3,793.000	3,461.000		
			SF	0.000	0.00	
			6.00000	3,461.000		20,766.00
1350	613-00306	*3 Inch Electrical Conduit (Bored)	300.000	300.000		
			LF	0.000	0.00	
			11.99000	300.000		3,597.00
1355	613-01200	*2 Inch Electrical Conduit (Plastic)	1,816.000	1,816.000		
			LF	0.000	0.00	
			12.95000	1,816.000		23,517.20
1360	613-01300	*3 Inch Electrical Conduit (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			16.45000	0.000		0.00
1365	613-01600	*6 Inch Electrical Conduit (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			18.25000	0.000		0.00
1370	613-10000	*Wiring	0.200	0.200		
			L S	0.000	0.00	
			17,068.00000	0.200		3,413.60
1375	613-34350	*Light Standard Metal (35 Foot)	9.000	9.000		
			EACH	0.000	0.00	
			4,134.00000	9.000		37,206.00
1375		MATERIAL ALLOWANCE Light Standard Metal (35 Foot)		0.000		
			EACH	0.000	0.00	
			2,436.00000	0.000		0.00
1380	613-40010	*Light Standard Foundation	9.000	9.000		
			EACH	0.000	0.00	
			1,018.00000	9.000		9,162.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 31
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0210 CENTRAL STREET 17098 17098						
1385	613-70250	*Luminaire High Pressure Sodium (250 Watt)	9.000	9.000		
			EACH	0.000	0.00	
			1,225.00000	9.000		11,025.00
1390	614-00011	Sign Panel (Class I)	109.000	109.000		
			SF	0.000	0.00	
			16.00000	109.000		1,744.00
1395	614-00012	*Sign Panel (Class II)	9.000	9.000		
			SF	0.000	0.00	
			24.00000	9.000		216.00
1400	614-00216	*Steel Sign Post (2x2 Inch Tubing)	325.000	312.000		
			LF	0.000	0.00	
			12.00000	312.000		3,744.00
1405	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	1.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
1410	622-00010	Bicycle Rack	28.000	28.000		
			EACH	0.000	0.00	
			589.00000	28.000		16,492.00
1410		MATERIAL ALLOWANCE Materials		0.000		
			EACH	0.000	0.00	
			167.71000	0.000		0.00
1415	625-00000	Construction Surveying	0.050	0.050		
			L S	0.000	0.00	
			65,000.00000	0.050		3,250.00
1420	626-00000	*Mobilization	0.050	0.050		
			L S	0.000	0.00	
			967,500.00000	0.050		48,375.00
1425	627-00005	*Epoxy Pavement Marking	20.000	20.000		
			GAL	0.000	0.00	
			225.00000	20.000		4,500.00
1430	627-00011	*Pavement Marking Paint (Waterborne)	0.000	0.000		
			GAL	0.000	0.00	
			45.00000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 32
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0210	CENTRAL STREET	17098 17098			
1435	627-00090	*Pavement Marking (Special)	627.000	627.000		
			SF	0.000	0.00	
			50.00000	627.000		31,350.00
1440	627-01001	*Preformed Plastic Pavement Marking (Type I)	0.000	0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00
1445	627-02001	*Preformed Plastic Pavement Marking (Type II)	0.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
1450	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,162.000	855.000		
			SF	0.000	0.00	
			11.00000	855.000		9,405.00
1455	630-00000	*Flagging	1,579.000	1,579.000		
			HOUR	0.000	0.00	
			19.00000	1,579.000		30,001.00
1460	630-00003	*Uniformed Traffic Control	0.000	0.000		
			HOUR	0.000	0.00	
			70.00000	0.000		0.00
1465	630-00007	*Traffic Control Inspection	20.000	19.000		
			DAY	0.000	0.00	
			10.00000	19.000		190.00
1470	630-00012	*Traffic Control Management	46.000	46.000		
			DAY	0.000	0.00	
			50.00000	46.000		2,300.00
1475	630-80335	*Barricade (Type 3 M-A) (Temporary)	1.000	1.000		
			EACH	0.000	0.00	
			100.00000	1.000		100.00
1480	630-80341	*Construction Traffic Sign (Panel Size A)	28.000	28.000		
			EACH	0.000	0.00	
			100.00000	28.000		2,800.00
1485	630-80342	*Construction Traffic Sign (Panel Size B)	12.000	12.000		
			EACH	0.000	0.00	
			140.00000	12.000		1,680.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 33
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0210 CENTRAL STREET 17098 17098						
1490	630-80360	*Drum Channelizing Device	60.000	36.000		
			EACH	0.000	0.00	
			30.00000	36.000		1,080.00
1495	630-80380	*Traffic Cone	47.000	47.000		
			EACH	0.000	0.00	
			20.00000	47.000		940.00
1500	700-70010	F/A Minor Contract Revisions	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1505	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1510	700-70034	F/A Dewatering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1515	700-70060	F/A Adjust Utilities	10,000.000	9,720.990		
			F A	0.000	0.00	
			1.00000	9,720.990		9,720.99
1520	700-70081	F/A Provide Temporary Lighting	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1525	700-70082	F/A Furnish & Install Electrical Service	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1530	700-70380	F/A Erosion Control	2,087.250	2,087.250		
			F A	0.000	0.00	
			1.00000	2,087.250		2,087.25
			CAT 0210	CURRENT AMT \$	800,492.17 \$	0.00 \$ 618,594.16
CAT NO0300 STR E-16-YA 15790 15th St Bridge						
1535	202-00400	*Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			120,000.00000	1.000		120,000.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 34
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR E-16-YA 15790 15th St Bridge						
1540	206-00000	Structure Excavation	2,195.000	2,195.000		
			CY	0.000	0.00	
			11.00000	2,195.000		24,145.00
1545	206-00100	Structure Backfill (Class 1)	1,193.000	1,193.000		
			CY	0.000	0.00	
			21.00000	1,193.000		25,053.00
1550	206-00200	Structure Backfill (Class 2)	176.000	176.000		
			CY	0.000	0.00	
			31.00000	176.000		5,456.00
1555	206-00360	Mechanical Reinforcement of Soil	1,181.000	1,181.000		
			CY	0.000	0.00	
			20.00000	1,181.000		23,620.00
1560	206-01781	Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
1565	206-01782	*Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
1570	206-01783	Shoring (Area 3)	1.000	1.000		
			L S	0.000	0.00	
			16,000.00000	1.000		16,000.00
1575	206-01784	*Shoring (Area 4)	1.000	1.000		
			L S	0.000	0.00	
			11,000.00000	1.000		11,000.00
1580	206-01785	Shoring (Area 5)	1.000	1.000		
			L S	0.000	0.00	
			16,000.00000	1.000		16,000.00
1585	206-01786	Shoring (Area 6)	1.000	1.000		
			L S	0.000	0.00	
			16,000.00000	1.000		16,000.00
1590	206-01789	*Shoring (Area 9)	1.000	1.000		
			L S	0.000	0.00	
			12,500.00000	1.000		12,500.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 35
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR E-16-YA 15790 15th St Bridge						
1595	304-06007	Aggregate Base Course (Class 6)	12.000	12.000		
			CY	0.000	0.00	
			24.00000	12.000		288.00
1600	503-00024	*Drilled Caisson (24 Inch)	224.000	224.000		
			LF	0.000	0.00	
			112.00000	224.000		25,088.00
1605	503-00042	*Drilled Caisson (42 Inch)	86.000	86.000		
			LF	0.000	0.00	
			140.00000	86.000		12,040.00
1610	503-00048	*Drilled Caisson (48 Inch)	627.000	627.000		
			LF	0.000	0.00	
			183.00000	627.000		114,741.00
1615	504-04420	*Precast Panel Facing	1,947.000	1,947.000		
			SF	0.000	0.00	
			19.00000	1,947.000		36,993.00
1620	504-05000	Wire Mesh Facing	950.000	950.000		
			SF	0.000	0.00	
			11.00000	950.000		10,450.00
1625	507-00100	Concrete Slope and Ditch Paving (Reinforced)	24.000	24.000		
			CY	0.000	0.00	
			310.00000	24.000		7,440.00
1630	509-00000	*Structural Steel	489,961.000	489,961.000		
			LB	0.000	0.00	
			1.60000	489,961.000		783,937.60
1630		MATERIAL ALLOWANCE Structural Steel		0.000		
			LB	0.000	0.00	
			1.32000	0.000		0.00
1630		MATERIAL ALLOWANCE Phase 2 Girders		0.000		
			LB	0.000	0.00	
			1.32000	0.000		0.00
1630		MATERIAL ALLOWANCE Structural Steel		0.000		
			LB	0.000	0.00	
			1.32000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0027

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0300	STR E-16-YA	15790 15th St Bridge			
1630		MATERIAL ALLOWANCE Phase 2 Girders		0.000		
			LB	0.000	0.00	
				1.32000	0.000	0.00
1635	512-00101	Bearing Device (Type I)	16.000	16.000		
			EACH	0.000	0.00	
				2,238.00000	16.000	35,808.00
1635		MATERIAL ALLOWANCE Bearing Device Type I		0.000		
			EACH	0.000	0.00	
				1,486.00000	0.000	0.00
1640	512-00102	Bearing Device (Type II)	8.000	8.000		
			EACH	0.000	0.00	
				2,360.00000	8.000	18,880.00
1640		MATERIAL ALLOWANCE Bearing Device Type II		0.000		
			EACH	0.000	0.00	
				1,587.00000	0.000	0.00
1645	514-00200	Pedestrian Railing (Steel)	525.000	525.000		
			LF	0.000	0.00	
				226.00000	525.000	118,650.00
1650	518-01004	Bridge Expansion Device (0-4 Inch)	52.000	52.000		
			LF	0.000	0.00	
				258.00000	52.000	13,416.00
1655	519-03000	*Thin Bonded Epoxy Overlay	1,216.000	1,216.000		
			SY	0.000	0.00	
				35.00000	1,216.000	42,560.00
1660	601-01040	Concrete Class B (Bridge)	156.000	156.000		
			CY	0.000	0.00	
				183.00000	156.000	28,548.00
1665	601-03040	*Concrete Class D (Bridge)	246.000	246.000		
			CY	0.000	0.00	
				497.00000	246.000	122,262.00
1670	601-04000	*Concrete Class E	108.000	108.000		
			CY	0.000	0.00	
				341.00000	108.000	36,828.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 37
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR E-16-YA 15790 15th St Bridge						
1675	601-05001	*Concrete Class H (Bridge)	477.000	477.000		
			CY	0.000	0.00	
			541.00000	477.000		258,057.00
1680	601-40300	*Structural Concrete Coating	1,071.000	1,071.000		
			SY	0.000	0.00	
			7.13000	1,071.000		7,636.23
1685	602-00000	*Reinforcing Steel	32,908.000	32,908.000		
			LB	0.000	0.00	
			0.70000	32,908.000		23,035.60
1690	602-00020	*Reinforcing Steel (Epoxy Coated)	173,895.000	173,895.000		
			LB	0.000	0.00	
			0.85000	173,895.000		147,810.75
1695	605-00060	6 Inch Perforated Pipe Underdrain	87.000	87.000		
			LF	0.000	0.00	
			12.00000	87.000		1,044.00
1700	606-00731	Guardrail Type 7 (Style CD) (Special)	87.000	87.000		
			LF	0.000	0.00	
			62.87000	87.000		5,469.69
1705	606-11032	*Bridge Rail Type 10M (Special)	522.000	522.000		
			LF	0.000	0.00	
			216.00000	522.000		112,752.00
1710	608-00015	*Detectable Warnings	40.000	40.000		
			SF	0.000	0.00	
			13.00000	40.000		520.00
1715	613-00075	*3/4 Inch Electrical Conduit	16.000	16.000		
			LF	0.000	0.00	
			7.00000	16.000		112.00
1720	613-00100	*1 Inch Electrical Conduit	410.000	410.000		
			LF	0.000	0.00	
			2.10000	410.000		861.00
1725	613-00200	*2 Inch Electrical Conduit	158.000	158.000		
			LF	0.000	0.00	
			4.35000	158.000		687.30

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 38
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR E-16-YA 15790 15th St Bridge						
1730	613-00300	*3 Inch Electrical Conduit	1,350.000	1,350.000		
			LF	0.000	0.00	
			3.50000	1,350.000		4,725.00
1735	613-00402	*4 Inch Electrical Conduit (Install Only)	3,834.000	3,834.000		
			LF	0.000	0.00	
			1.25000	3,834.000		4,792.50
1740	613-00602	*6 Inch Electrical Conduit (Install Only)	1,129.000	1,129.000		
			LF	0.000	0.00	
			1.50000	1,129.000		1,693.50
1745	641-10000	*Shotcrete	84.000	84.000		
			SY	0.000	0.00	
			75.00000	84.000		6,300.00
1746	900-00007	Added Item (Each)/ Bridge Placards	2.000	2.000		
			EACH	0.000	0.00	
			2,426.00000	2.000		4,852.00
1950	202-00495	Rem Port Present Str CMO 10 - Speer Bridge Repairs	1.000	1.000		
			L S	0.000	0.00	
			3,830.00000	1.000		3,830.00
1951	601-06100	Conc (Patching) CMO 10 - Speer Bridge Repairs	1.000	1.000		
			CY	0.000	0.00	
			3,830.00000	1.000		3,830.00
1952	602-00000	Reinf Steel CMO 10 - Speer Bridge Repairs	255.000	255.000		
			LB	0.000	0.00	
			12.00000	255.000		3,060.00
1953	602-00060	Reinf Steel Splice CMO 10 - Speer Bridge Repairs	15.000	15.000		
			EACH	0.000	0.00	
			50.00000	15.000		750.00
			CAT 0300	CURRENT AMT \$ 2,289,522.17 \$	0.00 \$	2,289,522.17
CAT NO0310 WALLS 15790						
1750	202-00026	Removal of Slope and Ditch Paving	65.000	65.000		
			SY	0.000	0.00	
			11.00000	65.000		715.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 39
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0310	WALLS	15790			
1755	206-00000	Structure Excavation	7,444.000	7,444.000		
			CY	0.000	0.00	
			11.00000	7,444.000		81,884.00
1760	206-00100	Structure Backfill (Class 1)	4,250.000	4,250.000		
			CY	0.000	0.00	
			21.00000	4,250.000		89,250.00
1765	206-00360	Mechanical Reinforcement of Soil	351.000	351.000		
			CY	0.000	0.00	
			20.00000	351.000		7,020.00
1770	304-06007	Aggregate Base Course (Class 6)	270.000	270.000		
			CY	0.000	0.00	
			24.00000	270.000		6,480.00
1775	503-00042	*Drilled Caisson (42 Inch)	709.000	709.000		
			LF	0.000	0.00	
			140.00000	709.000		99,260.00
1780	503-00048	*Drilled Caisson (48 Inch)	1,440.000	1,440.000		
			LF	0.000	0.00	
			183.00000	1,440.000		263,520.00
1785	503-00054	*Drilled Caisson (54 Inch)	2,029.000	2,029.000		
			LF	0.000	0.00	
			222.00000	2,029.000		450,438.00
1785		MATERIAL ALLOWANCE Reinforcing Steel		0.000		
			LF	0.000	0.00	
			57.73361	0.000		0.00
1790	504-04420	*Precast Panel Facing	47,399.000	47,399.000		
			SF	0.000	0.00	
			19.00000	47,399.000		900,581.00
1790		MATERIAL ALLOWANCE Precast Panels - 1		0.000		
			SF	0.000	0.00	
			14.65000	0.000		0.00
1790		MATERIAL ALLOWANCE Precast Panels - 1		0.000		
			SF	0.000	0.00	
			14.65000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0027

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0310	WALLS	15790			
1790		MATERIAL ALLOWANCE Precast Panels		0.000		
			SF	0.000	0.00	
			14.65000	0.000		0.00
1790		MATERIAL ALLOWANCE Precast Panels		0.000		
			SF	0.000	0.00	
			14.65000	0.000		0.00
1790		MATERIAL ALLOWANCE Precast Panels		0.000		
			SF	0.000	0.00	
			14.65000	0.000		0.00
1795	504-05000	Wire Mesh Facing	1,354.000	1,354.000		
			SF	0.000	0.00	
			11.00000	1,354.000		14,894.00
1800	504-06310	*Ground Nail (10 Foot)	17.000	17.000		
			EACH	0.000	0.00	
			192.00000	17.000		3,264.00
1800		MATERIAL ALLOWANCE Ground Nail (10 Foot)		0.000		
			EACH	0.000	0.00	
			75.15000	0.000		0.00
1805	504-06315	*Ground Nail (15 Foot)	51.000	51.000		
			EACH	0.000	0.00	
			281.00000	51.000		14,331.00
1810	504-06320	*Ground Nail (20 Foot)	871.000	871.000		
			EACH	0.000	0.00	
			408.00000	871.000		355,368.00
1810		MATERIAL ALLOWANCE Ground Nail (20 Foot)		0.000		
			EACH	0.000	0.00	
			105.36000	0.000		0.00
1815	504-06325	*Ground Nail (25 Foot)	68.000	68.000		
			EACH	0.000	0.00	
			452.00000	68.000		30,736.00
1815		MATERIAL ALLOWANCE Ground Nail (25 Foot)		0.000		
			EACH	0.000	0.00	
			147.93000	0.000		0.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 41
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0310	WALLS	15790			
1820	504-06330	*Ground Nail (30 Foot)	148.000	148.000		
			EACH	0.000	0.00	
			600.00000	148.000		88,800.00
1825	507-00100	Concrete Slope and Ditch Paving (Reinforced)	36.500	36.500		
			CY	0.000	0.00	
			310.00000	36.500		11,315.00
1830	507-00300	Grouted Rubble Slope and Ditch Paving	0.000	0.000		
			CY	0.000	0.00	
			516.00000	0.000		0.00
1835	601-03050	*Concrete Class D (Wall)	1,029.000	1,029.000		
			CY	0.000	0.00	
			381.00000	1,029.000		392,049.00
1840	601-40300	*Structural Concrete Coating	7,697.000	7,697.000		
			SY	0.000	0.00	
			7.13000	7,697.000		54,879.61
1845	602-00000	*Reinforcing Steel	27,911.000	27,911.000		
			LB	0.000	0.00	
			0.70000	27,911.000		19,537.70
1850	602-00020	*Reinforcing Steel (Epoxy Coated)	92,922.000	92,922.000		
			LB	0.000	0.00	
			0.85000	92,922.000		78,983.70
1855	603-50012	12 Inch Plastic Pipe	76.000	76.000		
			LF	0.000	0.00	
			110.00000	76.000		8,360.00
1860	605-00060	6 Inch Perforated Pipe Underdrain	2,535.000	2,535.000		
			LF	0.000	0.00	
			12.00000	2,535.000		30,420.00
1865	606-00716	Guardrail Type 7 (Style CA) (Special)	38.000	13.000		
			LF	0.000	0.00	
			53.45000	13.000		694.85
1870	606-00731	Guardrail Type 7 (Style CD) (Special)	1,705.000	1,705.000		
			LF	0.000	0.00	
			62.87000	1,705.000		107,193.35

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 42
 ESTIMATE RUN 07/15/2014
 14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0310	WALLS	15790			
1875	606-10705	*Bridge Rail Type 7 (Special)	1,756.000	1,756.000		
			LF	0.000	0.00	
			58.00000	1,756.000		101,848.00
1880	607-53143	*Fence Chain Link (Special) (42 Inch)	1,968.000	1,968.000		
			LF	0.000	0.00	
			21.00000	1,968.000		41,328.00
1880		MATERIAL ALLOWANCE Fence Chain Link (42 Inch)(Special)		0.000		
			LF	0.000	0.00	
			14.25000	0.000		0.00
1885	607-53173	*Fence Chain Link (Special) (72 Inch)	396.000	396.000		
			LF	0.000	0.00	
			31.00000	396.000		12,276.00
1890	609-24002	*Gutter Type 2 (2 Foot)	1,185.000	1,051.000		
			LF	0.000	0.00	
			16.00000	1,051.000		16,816.00
1895	641-10000	*Shotcrete	3,975.000	3,975.000		
			SY	0.000	0.00	
			75.00000	3,975.000		298,125.00
1896	900-00007	Added Item (Each)/ Minor Contract Revisions, August, 2012	29.000	29.000		
			EACH	0.000	0.00	
			88.20000	29.000		2,557.80
1897	900-00012	Added Item (Foot)/ Minor Contract Revisions, August, 2012	1,968.000	1,968.000		
			LF	0.000	0.00	
			5.50000	1,968.000		10,824.00
1898	900-00012	Added Item (Foot)/ Minor Contract Revisions, August, 2012	396.000	396.000		
			LF	0.000	0.00	
			8.80000	396.000		3,484.80
1925	900-00014	Added Item (Lump Sum)/ CMO 03 - VECP - Deletion of Precast Fascia Wall Coping	-1.000	-1.000		
			L S	0.000	0.00	
			32,747.00000	-1.000		-32,747.00

CONTID: C15790A
 PCN: 15790A-BID
 PROJECT: IM 0252-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 07/15/2014

ESTIMATE NO: 0027

14:12:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0310 WALLS 15790						
1990	900-00014	Added Item (Lump Sum)/	1.000	1.000		
			L S	0.000	0.00	
			12,038.98000	1.000		12,038.98
CAT 0310 CURRENT AMT \$ 3,580,006.04 \$ 0.00 \$ 3,576,525.79						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1900	620-00005	Field Office (Special)	1.000	1.000		
			EACH	0.000	0.00	
			100,000.00000	1.000		100,000.00
1905	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			40,000.00000	1.000		40,000.00
1910	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			2,600.00000	2.000		5,200.00
CAT 0400 CURRENT AMT \$ 145,200.00 \$ 0.00 \$ 145,200.00						
PROJECT TOTAL CURRENT AMT \$ 13,810,548.14 \$ 13,164.27 \$ 12,556,468.24						