

ESTIMATE SUMMARY

-----  
 CONTID: C15827 ESTIMATE NO: 0001 PROG SPEC YR: 2005  
 PCN: 15827-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: TIME CHARGED: 3.0 DAYS TIME ALLOW: 291 WORK DAYS  
 I-70 & WARD RD INTERCHNGE IMPV PERCENT TIME: 1.03 ORIG TIME ALLOW: 291 WORK DAYS

PROJECT NO: IM0703-310  
 I-70 & WARD RD INTERCHNGE IMPV  
 NAME OF ROAD: I70  
 PROJECT COUNTIES: JEFFERSON, REGION 6

CONTRACTOR: ASPHALT PAVING CO.  
 14802 W. 44TH AVE.  
 GOLDEN CO 80403 303-279-6611

PAY PERIOD ENDING	01/28/2010	DATE TIME STARTED	01/22/2010
DATE LET	12/03/2009	DATE WORK BEGAN	01/22/2010
DATE AWARDED	12/18/2009	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	01/06/2010	DATE ACCEPTED	
DATE NOTICE TO PROCEED	01/22/2010		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 10,979,847.29 PARTICIPATING	\$ 27,422.94	\$ 27,422.94
AWARD PROJECT AMT:	\$ 8,544,947.29 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	0.25% TOTAL EARNINGS	27,422.94	27,422.94
FUNDS AVAILABLE:	\$ 10,952,424.35 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	27,422.94	27,422.94
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-822.69	-822.69
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	26,600.25	26,600.25
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	26,600.25	26,600.25
	OTHER ADJUSTMENTS	0.00	0.00
		-----	-----
	PAYMENT DUE	\$	26,600.25

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15827  
 PCN: 15827-BID  
 PROJECT: IM0703-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 02/03/2010

09:00:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00001	CLEARING AND GRUBBING	5.704	0.000		
			ACRE	0.000	0.00	
			1,420.21000	0.000		0.00
0010	202-00000	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	0.000		
			L S	0.000	0.00	
			43,113.54000	0.000		0.00
0015	202-00001	*REMOVAL OF STRUCTURE	2.000	0.000		
			EACH	1.000	1,825.99	
			1,825.99000	1.000		1,825.99
0020	202-00002	REMOVAL OF STRUCTURE (SPECIAL)	6.000	0.000		
			EACH	0.000	0.00	
			1,825.99000	0.000		0.00
0025	202-00008	*TREE TRIMMING	20.000	0.000		
			HOUR	0.000	0.00	
			192.74000	0.000		0.00
0030	202-00010	REMOVAL OF TREE	40.000	0.000		
			EACH	0.000	0.00	
			228.25000	0.000		0.00
0035	202-00015	*REMOVAL OF HEADWALL	7.000	0.000		
			EACH	0.000	0.00	
			887.63000	0.000		0.00
0040	202-00019	*REMOVAL OF INLET	6.000	0.000		
			EACH	0.000	0.00	
			1,014.44000	0.000		0.00
0045	202-00021	*REMOVAL OF MANHOLE	5.000	0.000		
			EACH	0.000	0.00	
			710.11000	0.000		0.00
0050	202-00025	*REMOVAL OF DITCH LINING	152.000	0.000		
			LF	0.000	0.00	
			17.25000	0.000		0.00
0055	202-00030	*REMOVAL OF WATER SERVICE	3.000	0.000		
			EACH	0.000	0.00	
			1,115.88000	0.000		0.00

CONTID: C15827  
 PCN: 15827-BID  
 PROJECT: IM0703-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3  
 ESTIMATE RUN 02/03/2010  
 09:00:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00031	*REMOVAL OF FIRE HYDRANT	5.000 EACH	0.000 0.000	0.00	0.00
			1,252.83000	0.000		0.00
0065	202-00035	*REMOVAL OF PIPE	2,236.000 LF	0.000 0.000	0.00	0.00
			12.17000	0.000		0.00
0070	202-00037	*REMOVAL OF END SECTION	1.000 EACH	0.000 0.000	0.00	0.00
			202.89000	0.000		0.00
0075	202-00090	*REMOVAL OF DELINEATOR	15.000 EACH	0.000 0.000	0.00	0.00
			5.07000	0.000		0.00
0080	202-00190	REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	434.000 SY	0.000 0.000	0.00	0.00
			4.26000	0.000		0.00
0085	202-00200	REMOVAL OF SIDEWALK	504.000 SY	0.000 0.000	0.00	0.00
			5.58000	0.000		0.00
0090	202-00201	REMOVAL OF CURB	104.000 LF	0.000 0.000	0.00	0.00
			11.31000	0.000		0.00
0095	202-00203	*REMOVAL OF CURB AND GUTTER	3,791.000 LF	0.000 0.000	0.00	0.00
			3.35000	0.000		0.00
0100	202-00206	REMOVAL OF CONCRETE CURB RAMP	30.000 SY	0.000 0.000	0.00	0.00
			16.08000	0.000		0.00
0105	202-00210	*REMOVAL OF CONCRETE PAVEMENT	2,346.000 SY	0.000 0.000	0.00	0.00
			7.05000	0.000		0.00
0110	202-00220	*REMOVAL OF ASPHALT MAT	26,625.000 SY	0.000 0.000	0.00	0.00
			2.31000	0.000		0.00

CONTID: C15827  
 PCN: 15827-BID  
 PROJECT: IM0703-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 02/03/2010  
 09:00:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	249,622.000	0.000		
			SY	0.000	0.00	
			0.88000	0.000		0.00
0120	202-00250	*REMOVAL OF PAVEMENT MARKING	10,852.000	0.000		
			SF	0.000	0.00	
			0.81000	0.000		0.00
0125	202-00810	*REMOVAL OF GROUND SIGN	33.000	0.000		
			EACH	0.000	0.00	
			81.15000	0.000		0.00
0130	202-00821	*REMOVAL OF SIGN PANEL	14.000	0.000		
			EACH	0.000	0.00	
			40.58000	0.000		0.00
0135	202-00827	*REMOVAL OF PULL BOX	2.000	0.000		
			EACH	0.000	0.00	
			117.67000	0.000		0.00
0140	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	0.000		
			L S	0.000	0.00	
			3,192.43000	0.000		0.00
0145	202-00900	REMOVAL OF CONCRETE FOOTING	12.000	0.000		
			EACH	0.000	0.00	
			355.05000	0.000		0.00
0150	202-01000	*REMOVAL OF FENCE	1,834.000	0.000		
			LF	0.000	0.00	
			3.04000	0.000		0.00
0155	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	6,168.000	0.000		
			LF	0.000	0.00	
			1.67000	0.000		0.00
0160	202-01300	*REMOVAL OF END ANCHORAGE	27.000	0.000		
			EACH	0.000	0.00	
			111.59000	0.000		0.00
0165	202-04001	*PLUG CULVERT	4.000	0.000		
			EACH	0.000	0.00	
			304.33000	0.000		0.00

CONTID: C15827  
 PCN: 15827-BID  
 PROJECT: IM0703-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5  
 ESTIMATE RUN 02/03/2010  
 09:00:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	202-04002	CLEAN CULVERT	1.000 EACH 1,521.65000	0.000 0.000 0.000	0.00	0.00
0175	202-04005	CLEAN VALVE BOX	13.000 EACH 202.89000	0.000 0.000 0.000	0.00	0.00
0180	202-05150	*SANDBLASTING	5,370.000 SF 0.41000	0.000 0.000 0.000	0.00	0.00
0185	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	38,747.000 CY 5.58000	0.000 0.000 0.000	0.00	0.00
0190	203-00100	MUCK EXCAVATION	500.000 CY 25.36000	0.000 0.000 0.000	0.00	0.00
0195	203-01100	PROOF ROLLING	40.000 HOUR 58.03000	0.000 0.000 0.000	0.00	0.00
0200	203-01597	*POTHOLING	160.000 HOUR 202.89000	0.000 0.000 0.000	0.00	0.00
0205	203-01622	*SWEEPING (WITH PICKUP BROOM)	40.000 HOUR 136.95000	0.000 0.000 0.000	0.00	0.00
0210	207-00205	*TOPSOIL	7,000.000 CY 21.95000	0.000 0.000 0.000	0.00	0.00
0215	208-00002	*EROSION LOG (12 INCH)	1,680.000 LF 4.16000	0.000 0.000 0.000	0.00	0.00
0220	208-00011	*EROSION BALES (WEED FREE)	100.000 EACH 14.20000	0.000 0.000 0.000	0.00	0.00

CONTID: C15827  
 PCN: 15827-BID  
 PROJECT: IM0703-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6  
 ESTIMATE RUN 02/03/2010  
 09:00:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	208-00020	*SILT FENCE	10,000.000	0.000		
			LF	1,787.000	1,804.87	
			1.01000	1,787.000		1,804.87
0230	208-00034	*GRAVEL BAG	200.000	0.000		
			LF	172.000	584.80	
			3.40000	172.000		584.80
0235	208-00040	*CHECK DAM	100.000	0.000		
			EACH	0.000	0.00	
			253.61000	0.000		0.00
0240	208-00045	*CONCRETE WASHOUT STRUCTURE	12.000	0.000		
			EACH	0.000	0.00	
			507.22000	0.000		0.00
0245	208-00050	*STORM DRAIN INLET PROTECTION	60.000	0.000		
			EACH	0.000	0.00	
			68.47000	0.000		0.00
0250	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	15.000	0.000		
			EACH	0.000	0.00	
			1,369.49000	0.000		0.00
0255	208-00103	*REMOVAL AND DISPOSAL OF SEDIMENT (LABOR)	50.000	0.000		
			HOUR	2.000	52.76	
			26.38000	2.000		52.76
0260	208-00105	*REMOVAL AND DISPOSAL OF SEDIMENT (EQUIPMENT)	65.000	0.000		
			HOUR	0.000	0.00	
			66.95000	0.000		0.00
0265	208-00205	*EROSION CONTROL SUPERVISOR	150.000	0.000		
			HOUR	0.000	0.00	
			55.79000	0.000		0.00
0270	208-00206	*EROSION CONTROL SUPERVISOR	321.000	0.000		
			DAY	0.000	0.00	
			96.37000	0.000		0.00
0275	208-00300	TEMPORARY BERMS	1,000.000	0.000		
			LF	0.000	0.00	
			10.14000	0.000		0.00

CONTID: C15827  
 PCN: 15827-BID  
 PROJECT: IM0703-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7  
 ESTIMATE RUN 02/03/2010  
 09:00:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	210-00010	*RESET MAILBOX STRUCTURE	2.000 EACH 912.99000	0.000 0.000 0.000	0.00	0.00
0285	210-00035	*RESET WATER METER	4.000 EACH 1,521.65000	0.000 0.000 0.000	0.00	0.00
0290	210-00750	*RESET LIGHT STANDARD	1.000 EACH 1,109.79000	0.000 0.000 0.000	0.00	0.00
0295	210-00805	*RESET OVERHEAD SIGN STRUCTURE	1.000 EACH 7,608.27000	0.000 0.000 0.000	0.00	0.00
0300	210-00810	*RESET GROUND SIGN	2.000 EACH 355.05000	0.000 0.000 0.000	0.00	0.00
0305	210-00866	*RESET FIRE PREEMPTION UNIT AND TIMER	1.000 EACH 100.43000	0.000 0.000 0.000	0.00	0.00
0310	210-04010	ADJUST MANHOLE	41.000 EACH 151.54000	0.000 0.000 0.000	0.00	0.00
0315	210-04015	*MODIFY MANHOLE	1.000 EACH 1,217.32000	0.000 0.000 0.000	0.00	0.00
0320	210-04020	*MODIFY INLET	1.000 EACH 1,318.77000	0.000 0.000 0.000	0.00	0.00
0325	210-04025	*MODIFY STRUCTURE	1.000 EACH 2,130.32000	0.000 0.000 0.000	0.00	0.00
0330	210-04050	ADJUST VALVE BOX	14.000 EACH 59.09000	0.000 0.000 0.000	0.00	0.00

CONTID: C15827  
 PCN: 15827-BID  
 PROJECT: IM0703-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8  
 ESTIMATE RUN 02/03/2010  
 09:00:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	212-00006	*SEEDING (NATIVE)	30.000	0.000		
			ACRE	0.000	0.00	
			243.46000	0.000		0.00
0340	212-00032	*SOIL CONDITIONING	26.000	0.000		
			ACRE	0.000	0.00	
			2,835.35000	0.000		0.00
0345	213-00002	*MULCHING (WEED FREE HAY)	26.000	0.000		
			ACRE	0.000	0.00	
			415.92000	0.000		0.00
0350	213-00061	*MULCH TACKIFIER	5,200.000	0.000		
			LB	0.000	0.00	
			1.93000	0.000		0.00
0355	213-00100	*SOIL BINDER	26.000	0.000		
			ACRE	0.000	0.00	
			446.35000	0.000		0.00
0360	214-00000	*LANDSCAPE MAINTENANCE	1.000	0.000		
			L S	0.000	0.00	
			6,801.79000	0.000		0.00
0365	214-00205	*DECIDUOUS TREE (5 GALLON CONTAINER)	40.000	0.000		
			EACH	0.000	0.00	
			101.44000	0.000		0.00
0370	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	7,050.000	0.000		
			SY	0.000	0.00	
			1.88000	0.000		0.00
0375	217-00020	*HERBICIDE TREATMENT	30.000	0.000		
			HOUR	0.000	0.00	
			202.89000	0.000		0.00
0380	250-00110	*HEALTH AND SAFETY OFFICER	40.000	0.000		
			HOUR	0.000	0.00	
			65.94000	0.000		0.00
0385	304-06007	AGGREGATE BASE COURSE (CLASS 6)	5,821.000	0.000		
			CY	0.000	0.00	
			18.75000	0.000		0.00



CONTID: C15827  
 PCN: 15827-BID  
 PROJECT: IM0703-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9  
 ESTIMATE RUN 02/03/2010  
 09:00:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	216.000	0.000		
			TON	0.000	0.00	
			80.55000	0.000		0.00
0395	403-09221	STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	35,374.000	0.000		
			TON	0.000	0.00	
			66.48000	0.000		0.00
0400	403-33841	HOT MIX ASPHALT (GRADING S) (100) (PG 64-22)	6,090.000	0.000		
			TON	0.000	0.00	
			41.08000	0.000		0.00
0405	403-34871	HOT MIX ASPHALT (GRADING SX) (100) (PG 76-28)	920.000	0.000		
			TON	0.000	0.00	
			62.75000	0.000		0.00
0410	412-00850	*CONCRETE PAVEMENT (8-1/2 INCH)	102.000	0.000		
			SY	0.000	0.00	
			37.94000	0.000		0.00
0415	412-01100	*CONCRETE PAVEMENT (11 INCH)	14,974.000	0.000		
			SY	0.000	0.00	
			47.42000	0.000		0.00
0420	412-01120	*CONCRETE PAVEMENT (11 INCH) (FAST TRACK)	6,209.000	0.000		
			SY	0.000	0.00	
			79.13000	0.000		0.00
0425	420-00113	GEOTEXTILE (DRAINAGE) (CLASS 2)	258.000	0.000		
			SY	0.000	0.00	
			3.04000	0.000		0.00
0430	420-00132	GEOTEXTILE (SEPARATOR) (CLASS 1)	23,632.000	0.000		
			SY	0.000	0.00	
			2.03000	0.000		0.00
0435	503-00036	*DRILLED CAISSON (36 INCH)	57.000	0.000		
			LF	0.000	0.00	
			147.09000	0.000		0.00
0440	503-00048	*DRILLED CAISSON (48 INCH)	44.000	0.000		
			LF	0.000	0.00	
			209.99000	0.000		0.00

CONTID: C15827  
 PCN: 15827-BID  
 PROJECT: IM0703-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10  
 ESTIMATE RUN 02/03/2010  
 09:00:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	503-00054	*DRILLED CAISSON (54 INCH)	106.000	0.000		
			LF	0.000	0.00	
			400.70000	0.000		0.00
0450	506-00209	*RIPRAP (9 INCH)	85.000	0.000		
			CY	0.000	0.00	
			32.46000	0.000		0.00
0455	507-00000	*CONCRETE SLOPE AND DITCH PAVING	159.000	0.000		
			CY	0.000	0.00	
			349.98000	0.000		0.00
0460	514-00200	*PEDESTRIAN RAILING (STEEL)	113.000	0.000		
			LF	0.000	0.00	
			166.37000	0.000		0.00
0465	601-01000	*CONCRETE CLASS B	5.000	0.000		
			CY	0.000	0.00	
			687.79000	0.000		0.00
0470	601-01050	*CONCRETE CLASS B (WALL)	7.000	0.000		
			CY	0.000	0.00	
			419.98000	0.000		0.00
0475	602-00020	*REINFORCING STEEL (EPOXY COATED)	1,084.000	0.000		
			LB	0.000	0.00	
			1.01000	0.000		0.00
0480	603-01155	*15 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	98.000	0.000		
			LF	0.000	0.00	
			34.49000	0.000		0.00
0485	603-01185	*18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	957.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0490	603-01215	*21 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,698.000	0.000		
			LF	0.000	0.00	
			42.35000	0.000		0.00
0495	603-01245	*24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	214.000	0.000		
			LF	0.000	0.00	
			46.66000	0.000		0.00

CONTID: C15827  
 PCN: 15827-BID  
 PROJECT: IM0703-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11  
 ESTIMATE RUN 02/03/2010  
 09:00:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	603-02245	*30X19 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	313.000	0.000		
			LF	0.000	0.00	
			58.84000	0.000		0.00
0505	603-70504	*5X4 FOOT CONCRETE BOX CULVERT (PRECAST)	587.000	0.000		
			LF	0.000	0.00	
			261.72000	0.000		0.00
0510	603-82006	*6 INCH DUCTILE IRON PIPE	150.000	0.000		
			LF	0.000	0.00	
			74.05000	0.000		0.00
0515	603-82008	*8 INCH DUCTILE IRON PIPE	66.000	0.000		
			LF	0.000	0.00	
			137.46000	0.000		0.00
0520	603-82016	*16 INCH DUCTILE IRON PIPE	20.000	0.000		
			LF	0.000	0.00	
			503.77000	0.000		0.00
0525	604-16050	*INLET TYPE 16 (SINGLE) (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			2,028.87000	0.000		0.00
0530	604-19005	*INLET SPECIAL (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,231.76000	0.000		0.00
0535	604-19105	*INLET TYPE R L 5 (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,028.87000	0.000		0.00
0540	604-19205	*INLET TYPE R L 10 (5 FOOT)	3.000	0.000		
			EACH	0.000	0.00	
			2,738.98000	0.000		0.00
0545	604-19410	*INLET TYPE R SPECIAL (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			3,043.31000	0.000		0.00
0550	604-20000	*OUTLET STRUCTURE	3.000	0.000		
			EACH	0.000	0.00	
			11,092.86000	0.000		0.00

CONTID: C15827  
 PCN: 15827-BID  
 PROJECT: IM0703-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12  
 ESTIMATE RUN 02/03/2010  
 09:00:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	604-20003	*OUTLET STRUCTURE (SPECIAL)	1.000 EACH 10,854.47000	0.000 0.000 0.000	0.00	0.00
0560	604-30005	*MANHOLE SLAB BASE (5 FOOT)	6.000 EACH 1,217.32000	0.000 0.000 0.000	0.00	0.00
0565	604-30010	*MANHOLE SLAB BASE (10 FOOT)	10.000 EACH 1,623.10000	0.000 0.000 0.000	0.00	0.00
0570	604-50150	*IRRIGATION STRUCTURE FRAME AND COVER	1.000 EACH 12,477.57000	0.000 0.000 0.000	0.00	0.00
0575	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	7,413.000 LF 12.88000	0.000 0.000 0.000	0.00	0.00
0580	606-00730	*GUARDRAIL TYPE 7 (STYLE CD)	155.000 LF 62.90000	0.000 0.000 0.000	0.00	0.00
0585	606-01340	*END ANCHORAGE TYPE 3D	12.000 EACH 505.04000	0.000 0.000 0.000	0.00	0.00
0590	606-01370	*TRANSITION TYPE 3G	5.000 EACH 1,037.77000	0.000 0.000 0.000	0.00	0.00
0595	606-01380	*TRANSITION TYPE 3H	5.000 EACH 555.76000	0.000 0.000 0.000	0.00	0.00
0600	606-02005	*END ANCHORAGE (FLARED)	8.000 EACH 1,318.77000	0.000 0.000 0.000	0.00	0.00
0605	607-11525	*FENCE (PLASTIC)	1,800.000 LF 2.13000	0.000 0.000 0.000	0.00	0.00

CONTID: C15827  
 PCN: 15827-BID  
 PROJECT: IM0703-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13  
 ESTIMATE RUN 02/03/2010  
 09:00:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	607-52905	*END POST (CHAIN LINK)	5.000 EACH 134.82000	0.000 0.000 0.000	0.00 0.00	0.00
0615	607-52910	*CORNER AND LINE BRACE POST (CHAIN LINK)	15.000 EACH 182.60000	0.000 0.000 0.000	0.00 0.00	0.00
0620	607-53172	*FENCE CHAIN LINK (72 INCH)	3,017.000 LF 10.35000	0.000 0.000 0.000	0.00 0.00	0.00
0625	607-60003	*3 FOOT GATE WALK	1.000 EACH 226.73000	0.000 0.000 0.000	0.00 0.00	0.00
0630	607-60212	*12 FOOT GATE SINGLE (CHAIN LINK)	1.000 EACH 424.24000	0.000 0.000 0.000	0.00 0.00	0.00
0635	608-00006	*CONCRETE SIDEWALK (6 INCH)	1,084.000 SY 26.88000	0.000 0.000 0.000	0.00 0.00	0.00
0640	608-00010	*CONCRETE CURB RAMP	199.000 SY 136.95000	0.000 0.000 0.000	0.00 0.00	0.00
0645	608-00015	*TRUNCATED DOMES	20.000 SF 76.08000	0.000 0.000 0.000	0.00 0.00	0.00
0650	608-10000	*SIDEWALK DRAIN	41.000 LF 228.25000	0.000 0.000 0.000	0.00 0.00	0.00
0655	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	4,548.000 LF 10.85000	0.000 0.000 0.000	0.00 0.00	0.00
0660	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	2,625.000 LF 13.44000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C15827  
 PCN: 15827-BID  
 PROJECT: IM0703-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14  
 ESTIMATE RUN 02/03/2010  
 09:00:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	609-21021	*CURB AND GUTTER TYPE 2 (SECTION II-M)	32.000	0.000		
			LF	0.000	0.00	
			20.29000	0.000		0.00
0670	609-21900	*CURB AND GUTTER TYPE 2 (SPECIAL)	635.000	0.000		
			LF	0.000	0.00	
			9.64000	0.000		0.00
0675	609-23000	*GUTTER (SPECIAL)	816.000	0.000		
			LF	0.000	0.00	
			29.67000	0.000		0.00
0680	609-24000	*GUTTER TYPE 2 (SPECIAL)	1,183.000	0.000		
			LF	0.000	0.00	
			34.44000	0.000		0.00
0685	610-00026	*MEDIAN COVER MATERIAL (6 INCH PATTERNED CONCRETE)	16,972.000	0.000		
			SF	0.000	0.00	
			4.31000	0.000		0.00
0690	612-00001	*DELINEATOR (TYPE I)	3.000	0.000		
			EACH	0.000	0.00	
			20.29000	0.000		0.00
0695	612-00002	*DELINEATOR (TYPE II)	3.000	0.000		
			EACH	0.000	0.00	
			25.36000	0.000		0.00
0700	612-00003	*DELINEATOR (TYPE III)	12.000	0.000		
			EACH	0.000	0.00	
			30.43000	0.000		0.00
0705	613-00200	*2 INCH ELECTRICAL CONDUIT	5,892.000	0.000		
			LF	0.000	0.00	
			7.56000	0.000		0.00
0710	613-00206	*2 INCH ELECTRICAL CONDUIT (BORED)	3,400.000	0.000		
			LF	0.000	0.00	
			9.13000	0.000		0.00
0715	613-00300	*3 INCH ELECTRICAL CONDUIT	1,383.000	0.000		
			LF	0.000	0.00	
			16.84000	0.000		0.00

CONTID: C15827  
 PCN: 15827-BID  
 PROJECT: IM0703-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15  
 ESTIMATE RUN 02/03/2010  
 09:00:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	613-00306	*3 INCH ELECTRICAL CONDUIT (BORED)	1,000.000	0.000		
			LF	0.000	0.00	
			11.16000	0.000		0.00
0725	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	2,740.000	0.000		
			LF	0.000	0.00	
			6.09000	0.000		0.00
0730	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	300.000	0.000		
			LF	0.000	0.00	
			7.10000	0.000		0.00
0735	613-07000	*PULL BOX (SPECIAL)	4.000	0.000		
			EACH	0.000	0.00	
			149.12000	0.000		0.00
0740	613-07023	*PULL BOX (24"X36"X24")	11.000	0.000		
			EACH	0.000	0.00	
			771.99000	0.000		0.00
0745	613-07034	*PULL BOX (24"X36"X18")	4.000	0.000		
			EACH	0.000	0.00	
			771.99000	0.000		0.00
0750	613-07040	*PULL BOX (30"X48"X24")	3.000	0.000		
			EACH	0.000	0.00	
			1,024.58000	0.000		0.00
0755	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			105,993.37000	0.000		0.00
0760	613-32300	*LIGHT STANDARD STEEL (30 FOOT)	22.000	0.000		
			EACH	0.000	0.00	
			2,638.55000	0.000		0.00
0765	613-32400	*LIGHT STANDARD STEEL (40 FOOT)	7.000	0.000		
			EACH	0.000	0.00	
			2,807.96000	0.000		0.00
0770	613-35140	*LIGHT STANDARD STEEL HIGH MAST (140 FOOT)	3.000	0.000		
			EACH	0.000	0.00	
			30,406.71000	0.000		0.00

CONTID: C15827  
 PCN: 15827-BID  
 PROJECT: IM0703-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16  
 ESTIMATE RUN 02/03/2010  
 09:00:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0775	613-40010	*LIGHT STANDARD FOUNDATION	30.000	0.000		
			EACH	0.000	0.00	
			803.43000	0.000		0.00
0780	613-45048	*HIGH MAST FOUNDATION (DRILLED CAISSON) (48 INCH)	90.000	0.000		
			LF	0.000	0.00	
			209.99000	0.000		0.00
0785	613-50000	*LOWERING DEVICE	3.000	0.000		
			EACH	0.000	0.00	
			5,157.39000	0.000		0.00
0790	613-50050	*PORTABLE POWER UNIT	1.000	0.000		
			EACH	0.000	0.00	
			466.64000	0.000		0.00
0795	613-50100	*LIGHTING CONTROL CENTER	1.000	0.000		
			EACH	0.000	0.00	
			3,700.66000	0.000		0.00
0800	613-50125	*CONTROL CENTER BOX	3.000	0.000		
			EACH	0.000	0.00	
			4,729.30000	0.000		0.00
0805	613-50150	*SECONDARY SERVICE PEDESTAL	7.000	0.000		
			EACH	0.000	0.00	
			1,431.37000	0.000		0.00
0810	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	22.000	0.000		
			EACH	0.000	0.00	
			315.49000	0.000		0.00
0815	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	8.000	0.000		
			EACH	0.000	0.00	
			381.43000	0.000		0.00
0820	613-71000	*LUMINAIRE HIGH PRESSURE SODIUM (1000 WATT)	12.000	0.000		
			EACH	0.000	0.00	
			782.13000	0.000		0.00
0825	613-72150	*LUMINAIRE HIGH PRESSURE SODIUM (WALL TYPE) (150 WATT)	1.000	0.000		
			EACH	0.000	0.00	
			379.40000	0.000		0.00



CONTID: C15827  
 PCN: 15827-BID  
 PROJECT: IM0703-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17  
 ESTIMATE RUN 02/03/2010  
 09:00:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0830	614-00011	*SIGN PANEL (CLASS I)	290.000	0.000		
			SF	0.000	0.00	
			10.45000	0.000		0.00
0835	614-00012	*SIGN PANEL (CLASS II)	726.000	0.000		
			SF	0.000	0.00	
			13.69000	0.000		0.00
0840	614-00013	*SIGN PANEL (CLASS III)	822.000	0.000		
			SF	0.000	0.00	
			24.35000	0.000		0.00
0845	614-00200	*STEEL SIGN POST (U-2)	11.000	0.000		
			LF	0.000	0.00	
			6.09000	0.000		0.00
0850	614-00214	*STEEL SIGN POST (1.75X1.75 INCH TUBING)	192.000	0.000		
			LF	0.000	0.00	
			4.56000	0.000		0.00
0855	614-00216	*STEEL SIGN POST (2X2 INCH TUBING)	75.000	0.000		
			LF	0.000	0.00	
			6.09000	0.000		0.00
0860	614-01583	*STL SIGN SUPP(2-1/2 IN RD SCH 80) (PO&SLIP)	37.000	0.000		
			EACH	0.000	0.00	
			355.05000	0.000		0.00
0865	614-32000	*MONOTUBE OVERHEAD SIGN CANTILEVER (20 INCH DIAMETER)	1.000	0.000		
			EACH	0.000	0.00	
			27,163.56000	0.000		0.00
0870	614-42400	*MONOTUBE OVERHEAD SIGN BRIDGE (24 INCH DIAMETER)	2.000	0.000		
			EACH	0.000	0.00	
			65,362.15000	0.000		0.00
0875	614-70150	*PEDESTRIAN SIGNAL FACE (16) (COUNTDOWN)	10.000	0.000		
			EACH	0.000	0.00	
			488.96000	0.000		0.00
0880	614-70216	*TRAFFIC SIGNAL FACE (8-8)	2.000	0.000		
			EACH	0.000	0.00	
			418.96000	0.000		0.00

CONTID: C15827  
 PCN: 15827-BID  
 PROJECT: IM0703-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18  
 ESTIMATE RUN 02/03/2010  
 09:00:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0885	614-70328	*TRAFFIC SIGNAL FACE (12-8-8)	2.000 EACH 531.56000	0.000 0.000 0.000	0.00	0.00
0890	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	16.000 EACH 578.23000	0.000 0.000 0.000	0.00	0.00
0895	614-72858	*PEDESTAL POLE (3 FOOT 6 INCH)	2.000 EACH 733.44000	0.000 0.000 0.000	0.00	0.00
0900	614-72860	*PEDESTRIAN PUSH BUTTON	4.000 EACH 150.14000	0.000 0.000 0.000	0.00	0.00
0905	614-72871	*LOOP DETECTOR WIRE (PREFAB) SPECIAL	3,682.000 LF 6.44000	0.000 0.000 0.000	0.00	0.00
0910	614-72875	*LOOP DETECTOR WIRE	864.000 LF 1.72000	0.000 0.000 0.000	0.00	0.00
0915	614-72878	*TRAFFIC SIGNAL VEHICLE DETECTOR AMPLIFIER (LOOP TYPE)	7.000 EACH 886.62000	0.000 0.000 0.000	0.00	0.00
0920	614-72889	*TRAFFIC SIGNAL VEHICLE DETECTOR (MICRO TYPE) (NON-INVASIVE)	4.000 EACH 616.78000	0.000 0.000 0.000	0.00	0.00
0925	614-80000	*FLASHING BEACON	2.000 EACH 2,507.69000	0.000 0.000 0.000	0.00	0.00
0930	614-81140	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-40 FOOT MAST ARM)	1.000 EACH 12,145.84000	0.000 0.000 0.000	0.00	0.00
0935	614-82010	*TRAFFIC SIGNAL POLE STEEL (1 MAST ARM)	3.000 EACH 9,509.33000	0.000 0.000 0.000	0.00	0.00

CONTID: C15827  
 PCN: 15827-BID  
 PROJECT: IM0703-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19  
 ESTIMATE RUN 02/03/2010  
 09:00:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0940	614-84100	*TRAFFIC SIGNAL PEDESTAL POLE ALUMINUM	4.000	0.000		
			EACH	0.000	0.00	
			826.77000	0.000		0.00
0945	614-86246	*CONTROLLER (TYPE 170E-HC11)	1.000	0.000		
			EACH	0.000	0.00	
			22,930.32000	0.000		0.00
0950	614-86250	*RAMP METERING CONTROLLER	1.000	0.000		
			EACH	0.000	0.00	
			10,079.44000	0.000		0.00
0955	614-87010	*FIBER OPTIC CABLE (SINGLE MODE) (12 FIBER)	4,500.000	0.000		
			LF	0.000	0.00	
			1.62000	0.000		0.00
0960	614-87020	*OPTICAL TRANSCEIVER	8.000	0.000		
			EACH	0.000	0.00	
			1,701.21000	0.000		0.00
0965	614-87320	*CLOSED CIRCUIT TELEVISION	1.000	0.000		
			EACH	0.000	0.00	
			5,452.59000	0.000		0.00
0970	614-87325	*CLOSED CIRCUIT TELEVISION POLE	1.000	0.000		
			EACH	0.000	0.00	
			1,934.53000	0.000		0.00
0975	616-30499	*TRASH GUARD SPECIAL	1.000	0.000		
			EACH	0.000	0.00	
			6,468.05000	0.000		0.00
0980	617-00018	*18 INCH CULVERT PIPE	451.000	0.000		
			LF	0.000	0.00	
			39.06000	0.000		0.00
0985	619-75000	*CAST IRON VALVE BOX	1.000	0.000		
			EACH	0.000	0.00	
			197.82000	0.000		0.00
0990	619-78048	*6 INCH FIRE HYDRANT	3.000	0.000		
			EACH	0.000	0.00	
			2,409.29000	0.000		0.00

CONTID: C15827  
 PCN: 15827-BID  
 PROJECT: IM0703-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 20  
 ESTIMATE RUN 02/03/2010  
 09:00:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0995	621-00450	DETOUR PAVEMENT	1,832.000	0.000		
			SY	0.000	0.00	
			41.43000	0.000		0.00
1000	622-00270	*BOLLARD	88.000	0.000		
			EACH	0.000	0.00	
			393.75000	0.000		0.00
1005	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.000	0.00	
			60,866.17000	0.000		0.00
1010	625-00001	*CONSTRUCTION SURVEYING (HOURLY)	50.000	0.000		
			HOUR	0.000	0.00	
			116.66000	0.000		0.00
1015	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			182,858.82000	0.000		0.00
1020	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.000	0.00	
			1,521.65000	0.000		0.00
1025	627-00005	*EPOXY PAVEMENT MARKING	468.000	0.000		
			GAL	0.000	0.00	
			53.77000	0.000		0.00
1030	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	387.000	0.000		
			GAL	0.000	0.00	
			26.38000	0.000		0.00
1035	627-01001	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	13,026.000	0.000		
			SF	0.000	0.00	
			8.37000	0.000		0.00
1040	627-02001	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE II)	3,689.000	0.000		
			SF	0.000	0.00	
			8.37000	0.000		0.00
1045	627-30327	*PREFORMED PLASTIC PAVEMENT MARKING (WORD-SYMBOL) (TYPE III)	516.000	0.000		
			SF	0.000	0.00	
			13.19000	0.000		0.00

CONTID: C15827  
 PCN: 15827-BID  
 PROJECT: IM0703-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 21  
 ESTIMATE RUN 02/03/2010  
 09:00:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1050	627-30332	*PREFORMED PLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	2,518.000	0.000		
			SF	0.000	0.00	
			9.13000	0.000		0.00
1055	629-01001	*SURVEY MONUMENT (TYPE 1)	32.000	0.000		
			EACH	0.000	0.00	
			116.66000	0.000		0.00
1060	629-01005	*SURVEY MONUMENT (TYPE 5)	1.000	0.000		
			EACH	0.000	0.00	
			111.59000	0.000		0.00
1065	629-01110	*LOCATE MONUMENTS	8.000	0.000		
			HOUR	0.000	0.00	
			91.30000	0.000		0.00
1070	630-00000	*FLAGGING	3,960.000	0.000		
			HOUR	0.000	0.00	
			22.32000	0.000		0.00
1075	630-00003	*UNIFORMED TRAFFIC CONTROL	1,000.000	0.000		
			HOUR	0.000	0.00	
			45.65000	0.000		0.00
1080	630-00007	*TRAFFIC CONTROL INSPECTION	257.000	0.000		
			DAY	3.000	380.40	
			126.80000	3.000		380.40
1085	630-00012	*TRAFFIC CONTROL MANAGEMENT	291.000	0.000		
			DAY	0.000	0.00	
			557.94000	0.000		0.00
1090	630-80001	*FLASHING BEACON (PORTABLE)	4.000	0.000		
			EACH	0.000	0.00	
			304.33000	0.000		0.00
1095	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	25.000	0.000		
			EACH	0.000	0.00	
			101.44000	0.000		0.00
1100	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	179.000	0.000		
			EACH	4.500	182.61	
			40.58000	4.500		182.61

CONTID: C15827  
 PCN: 15827-BID  
 PROJECT: IM0703-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 22  
 ESTIMATE RUN 02/03/2010  
 09:00:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1105	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	107.000	0.000		
			EACH	0.000	0.00	
			40.58000	0.000		0.00
1110	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	20.000	0.000		
			EACH	0.000	0.00	
			40.58000	0.000		0.00
1115	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	422.000	0.000		
			SF	0.000	0.00	
			15.22000	0.000		0.00
1120	630-80355	*PORTABLE MESSAGE SIGN PANEL	10.000	0.000		
			EACH	2.500	15,216.55	
			6,086.62000	2.500		15,216.55
1125	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	6.000	0.000		
			EACH	0.000	0.00	
			811.55000	0.000		0.00
1130	630-80360	*DRUM CHANNELIZING DEVICE	500.000	0.000		
			EACH	6.000	121.74	
			20.29000	6.000		121.74
1135	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	6.000	0.000		
			EACH	0.000	0.00	
			40.58000	0.000		0.00
1140	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	6.000	0.000		
			EACH	0.000	0.00	
			40.58000	0.000		0.00
1145	630-80370	*CONCRETE BARRIER (TEMPORARY)	2,800.000	0.000		
			LF	0.000	0.00	
			35.51000	0.000		0.00
1150	630-80380	*TRAFFIC CONE	600.000	0.000		
			EACH	0.000	0.00	
			8.12000	0.000		0.00
1155	630-80520	*MOBILE PAVEMENT MARKING ZONE	12.000	0.000		
			DAY	0.000	0.00	
			253.61000	0.000		0.00

CONTID: C15827  
 PCN: 15827-BID  
 PROJECT: IM0703-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 23  
 ESTIMATE RUN 02/03/2010  
 09:00:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1160	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	1.000 EACH 3,043.31000	0.000 0.000 0.000	0.00 0.00	0.00
1165	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	3.000 EACH 14,202.11000	0.000 0.000 0.000	0.00 0.00	0.00
1170	700-70010	F/A MINOR CONTRACT REVISIONS	1,220,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
1175	700-70011	F/A PARTNERING	8,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
1180	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	175,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
1185	700-70013	F/A CONCRETE PAVEMENT INCENTIVE	60,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
1190	700-70016	F/A FUEL COST ADJUSTMENT	100,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
1195	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	125,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
1200	700-70019	F/A ASPHALT CEMENT COST ADJUSTMENT	520,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
1205	700-70023	F/A ON-THE-JOB TRAINEE	2,400.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
1210	700-70025	F/A QUALITY INCENTIVE PAYMENT	20,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C15827  
 PCN: 15827-BID  
 PROJECT: IM0703-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 24  
 ESTIMATE RUN 02/03/2010  
 09:00:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1215	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1220	700-70031	F/A INTERIM SURFACE REPAIR	35,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1225	700-70034	F/A DEWATERING	8,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1230	700-70034	F/A TRAFFIC CONTROL DEVICES FOR ADA ADAPTION	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1235	700-70034	F/A WORK ZONE SAFETY	8,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1240	700-70072	F/A OBTAIN POWER FROM XCEL ENERGY	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1245	700-70230	F/A COMMUNICATION LINES	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1250	700-70380	F/A EROSION CONTROL	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1255	700-70424	F/A SLOPE RECONSTRUCTION	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1260	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 10,807,778.37	\$ 20,169.72
					\$ 20,169.72	\$ 20,169.72



CONTID: C15827  
 PCN: 15827-BID  
 PROJECT: IM0703-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 25  
 ESTIMATE RUN 02/03/2010  
 09:00:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURES							
1275	202-00026	REMOVAL OF SLOPE AND DITCH PAVING	350.000	0.000			
			SY	0.000	0.00		
			20.09000	0.000		0.00	
1280	504-06400	*SOIL NAIL WALL	1,405.000	0.000			
			SF	0.000	0.00		
			25.21000	0.000		0.00	
1285	507-00000	*CONCRETE SLOPE AND DITCH PAVING	18.000	0.000			
			CY	0.000	0.00		
			349.98000	0.000		0.00	
1290	601-03050	*CONCRETE CLASS D (WALL)	38.300	0.000			
			CY	0.000	0.00		
			821.69000	0.000		0.00	
1295	601-40301	*STRUCTURAL CONCRETE COATING	1,330.000	0.000			
			SF	0.000	0.00		
			1.33000	0.000		0.00	
1300	602-00020	*REINFORCING STEEL (EPOXY COATED)	3,612.000	0.000			
			LB	0.000	0.00		
			1.01000	0.000		0.00	
			CAT 0300	CURRENT AMT \$	85,638.94 \$	0.00 \$	0.00
CAT NO0400 CONSTRUCTION ENGINEERING							
1305	620-00005	FIELD OFFICE (SPECIAL)	1.000	0.000			
			EACH	0.050	3,360.32		
			67,206.40000	0.050		3,360.32	
1310	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000			
			EACH	0.250	3,892.90		
			15,571.60000	0.250		3,892.90	
1315	620-00020	SANITARY FACILITY	2.000	0.000			
			EACH	0.000	0.00		
			1,825.99000	0.000		0.00	
			CAT 0400	CURRENT AMT \$	86,429.98 \$	7,253.22 \$	7,253.22
			PROJECT TOTAL	CURRENT AMT \$	10,979,847.29 \$	27,422.94 \$	27,422.94