

ESTIMATE SUMMARY

 CONTID: C15852R ESTIMATE NO: 0001 PROG SPEC YR: 2005
 PCN: 15852R-BID COFRS REPORTING CATEGORY: 3 FACS REF NO:

CONTRACT DESCRIPTION: SH 133 Carbondale Recon
 TIME CHARGED: 47.0 DAYS TIME ALLOW: 12/1/20(FIXED COMPLETION DAT
 PERCENT TIME: 11.22 ORIG TIME ALLOW: 12/1/20(FIXED COMPLETION DAT

PROJECT NO: STA 133A-031
 SH 133 Carbondale Recon
 NAME OF ROAD: 133A
 PROJECT COUNTIES: GARFIELD

CONTRACTOR: SEMA CONSTRUCTION, INC.
 7353 S. EAGLE STREET
 PAY PERIOD ENDING 11/25/2007 DATE TIME STARTED 10/10/2007
 DATE LET 09/20/2007 DATE WORK BEGAN
 DATE AWARDED 09/24/2007 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 10/10/2007 DATE ACCEPTED
 CENTENNIAL CO 80112-42:303/627-2600 DATE NOTICE TO PROCEED 10/10/2007

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 4,970,844.44 PARTICIPATING	\$ 316,689.43	\$ 316,689.43
AWARD PROJECT AMT:	\$ 4,644,444.44 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	6.37% TOTAL EARNINGS	316,689.43	316,689.43
FUNDS AVAILABLE:	\$ 4,654,155.01 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	316,689.43	316,689.43
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-6,343.79	-6,343.79
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	310,345.64	310,345.64
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	310,345.64	310,345.64
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 310,345.64

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 12/11/2007

09:48:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	CLEARING AND GRUBBING	1.000	0.000		
			ACRE	0.500	50,000.00	
			100,000.00000	0.500		50,000.00
0010	202-00001	REMOVAL OF STRUCTURE	1.000	0.000		
			EACH	1.000	1,500.00	
			1,500.00000	1.000		1,500.00
0015	202-00035	REMOVAL OF PIPE	98.000	0.000		
			LF	60.000	2,040.00	
			34.00000	60.000		2,040.00
0020	202-00037	REMOVAL OF END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0025	202-00090	REMOVAL OF DELINEATOR	10.000	0.000		
			EACH	0.000	0.00	
			5.50000	0.000		0.00
0030	202-00203	REMOVAL OF CURB AND GUTTER	1,428.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
0035	202-00220	REMOVAL OF ASPHALT MAT	5,033.000	0.000		
			SY	0.000	0.00	
			21.00000	0.000		0.00
0040	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	6,565.000	0.000		
			SY	0.000	0.00	
			1.90000	0.000		0.00
0045	202-00250	REMOVAL OF PAVEMENT MARKING	6,700.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00
0050	202-00810	REMOVAL OF GROUND SIGN	4.000	0.000		
			EACH	0.000	0.00	
			52.00000	0.000		0.00
0055	202-00828	REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	0.000		
			L S	0.000	0.00	
			5,200.00000	0.000		0.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 12/11/2007
 09:48:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00895	REMOVAL OF IMPACT ATTENUATOR	1.000 EACH 3,300.00000	0.000 0.000 0.000	0.00 0.00	0.00
0065	202-01000	REMOVAL OF FENCE	32.000 LF 23.00000	0.000 0.000 0.000	0.00 0.00	0.00
0070	202-01130	REMOVAL OF GUARDRAIL TYPE 3	601.000 LF 7.50000	0.000 330.000 330.000	2,475.00	2,475.00
0075	202-01140	REMOVAL OF GUARDRAIL TYPE 4	634.000 LF 17.00000	0.000 0.000 0.000	0.00	0.00
0080	202-04001	PLUG CULVERT	2.000 EACH 960.00000	0.000 0.000 0.000	0.00	0.00
0085	202-04002	CLEAN CULVERT	3.000 EACH 2,300.00000	0.000 0.000 0.000	0.00	0.00
0090	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	1,613.000 CY 29.00000	0.000 0.000 0.000	0.00	0.00
0095	203-00100	MUCK EXCAVATION	200.000 CY 58.00000	0.000 0.000 0.000	0.00	0.00
0100	203-01100	PROOF ROLLING	10.000 HOUR 110.00000	0.000 0.000 0.000	0.00	0.00
0105	203-01140	ROLLING	20.000 HOUR 140.00000	0.000 0.000 0.000	0.00	0.00
0110	203-01500	BLADING	20.000 HOUR 210.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 12/11/2007
 09:48:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-01510	BACKHOE	20.000	0.000		
			HOUR	0.000	0.00	
			230.00000	0.000		0.00
0120	203-01582	TRUCK (DUMP)	20.000	0.000		
			HOUR	12.000	1,440.00	
			120.00000	12.000		1,440.00
0125	203-01590	FRONT END LOADER (RUBBER TIRE)	20.000	0.000		
			HOUR	17.000	3,570.00	
			210.00000	17.000		3,570.00
0130	203-01597	POTHOLING	30.000	0.000		
			HOUR	0.000	0.00	
			290.00000	0.000		0.00
0135	203-02330	LABORER	40.000	0.000		
			HOUR	0.000	0.00	
			53.00000	0.000		0.00
0140	208-00005	EROSION LOG	500.000	0.000		
			LF	0.000	0.00	
			3.60000	0.000		0.00
0145	208-00010	EROSION BALES	40.000	0.000		
			EACH	0.000	0.00	
			14.00000	0.000		0.00
0150	208-00020	SILT FENCE	1,000.000	0.000		
			LF	0.000	0.00	
			1.20000	0.000		0.00
0155	208-00045	CONCRETE WASHOUT STRUCTURE	4.000	0.000		
			EACH	1.000	840.00	
			840.00000	1.000		840.00
0160	208-00050	STORM DRAIN INLET PROTECTION	25.000	0.000		
			EACH	0.000	0.00	
			430.00000	0.000		0.00
0165	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.000		
			L S	0.080	584.00	
			7,300.00000	0.080		584.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 12/11/2007
 09:48:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00205	EROSION CONTROL SUPERVISOR	150.000	0.000		
			HOUR	0.000	0.00	
			110.00000	0.000		0.00
0175	210-00750	RESET LIGHT STANDARD	4.000	0.000		
			EACH	0.000	0.00	
			3,400.00000	0.000		0.00
0180	210-00810	RESET GROUND SIGN	11.000	0.000		
			EACH	0.000	0.00	
			390.00000	0.000		0.00
0185	210-00815	RESET SIGN PANEL	4.000	0.000		
			EACH	0.000	0.00	
			46.00000	0.000		0.00
0190	210-04000	ADJUST STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0195	210-04010	ADJUST MANHOLE	2.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0200	210-04050	ADJUST VALVE BOX	3.000	0.000		
			EACH	0.000	0.00	
			620.00000	0.000		0.00
0205	212-00006	SEEDING (NATIVE)	0.920	0.000		
			ACRE	0.000	0.00	
			1,179.49000	0.000		0.00
0210	212-00032	SOIL CONDITIONING	0.920	0.000		
			ACRE	0.000	0.00	
			2,743.59000	0.000		0.00
0215	213-00004	MULCHING (WEED FREE STRAW)	0.920	0.000		
			ACRE	0.000	0.00	
			1,000.00000	0.000		0.00
0220	213-00061	MULCH TACKIFIER	92.000	0.000		
			LB	0.000	0.00	
			7.00000	0.000		0.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 12/11/2007
 09:48:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	216-00041	SOIL RETENTION BLANKET (STRAW/COCONUT)	1,500.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0230	304-01000	AGGREGATE BASE COURSE (CLASS 1)	2,069.000	0.000		
			TON	0.000	0.00	
			25.00000	0.000		0.00
0235	304-06000	AGGREGATE BASE COURSE (CLASS 6)	2,062.000	0.000		
			TON	0.000	0.00	
			32.00000	0.000		0.00
0240	403-34701	HOT MIX ASPHALT (GRADING SX) (75)	2,831.000	0.000		
			TON	0.000	0.00	
			110.00000	0.000		0.00
0245	411-03342	ASPHALT CEMENT PERFORMANCE GRADE (PG 64-28)	177.000	0.000		
			TON	0.000	0.00	
			560.00000	0.000		0.00
0250	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	972.000	0.000		
			GAL	0.000	0.00	
			5.00000	0.000		0.00
0255	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	200.000	0.000		
			SY	142.000	2,272.00	
			16.00000	142.000		2,272.00
0260	503-00042	DRILLED CAISSON (42 INCH)	17.000	0.000		
			LF	0.000	0.00	
			1,200.00000	0.000		0.00
0265	506-00218	RIPRAP (18 INCH)	103.000	0.000		
			CY	0.000	0.00	
			140.00000	0.000		0.00
0270	603-01180	18 INCH REINFORCED CONCRETE PIPE	111.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
0275	603-01240	24 INCH REINFORCED CONCRETE PIPE	129.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 12/11/2007
 09:48:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	603-01300	30 INCH REINFORCED CONCRETE PIPE	387.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
0285	603-05018	18 INCH REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			930.00000	0.000		0.00
0290	603-10240	24 INCH CORRUGATED STEEL PIPE	11.000	0.000		
			LF	0.000	0.00	
			350.00000	0.000		0.00
0295	603-30024	24 INCH STEEL END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0300	604-00305	INLET TYPE C (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			3,400.00000	0.000		0.00
0305	604-16505	INLET TYPE 16 (DOUBLE) (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			6,300.00000	0.000		0.00
0310	604-16605	INLET TYPE 16 (TRIPLE) (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			11,300.00000	0.000		0.00
0315	604-16610	INLET TYPE 16 (TRIPLE) (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00
0320	604-20000	OUTLET STRUCTURE	2.000	0.000		
			EACH	0.000	0.00	
			13,100.00000	0.000		0.00
0325	604-30010	MANHOLE SLAB BASE (10 FOOT)	3.000	0.000		
			EACH	0.000	0.00	
			3,900.00000	0.000		0.00
0330	604-30015	MANHOLE SLAB BASE (15 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			6,100.00000	0.000		0.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 12/11/2007
 09:48:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	606-00301	GUARDRAIL TYPE 3 (6-3 POST SPACING)	240.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0340	606-00710	GUARDRAIL TYPE 7 (STYLE CA)	1,106.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0345	606-01370	TRANSITION TYPE 3G	2.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0350	606-02005	END ANCHORAGE (FLARED)	3.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0355	607-53160	FENCE CHAIN LINK (60 INCH)	50.000	0.000		
			LF	0.000	0.00	
			53.00000	0.000		0.00
0360	607-60203	3 FT GATE SINGLE (CHAIN LINK)	1.000	0.000		
			EACH	0.000	0.00	
			290.00000	0.000		0.00
0365	608-00006	CONCRETE SIDEWALK (6 INCH)	176.000	0.000		
			SY	0.000	0.00	
			110.00000	0.000		0.00
0370	608-00010	CONCRETE CURB RAMP	37.000	0.000		
			SY	0.000	0.00	
			190.00000	0.000		0.00
0375	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	1,627.000	0.000		
			LF	0.000	0.00	
			27.00000	0.000		0.00
0380	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	877.000	0.000		
			LF	0.000	0.00	
			31.00000	0.000		0.00
0385	610-00024	MEDIAN COVER MATERIAL (4 INCH PATTERNED CONCRETE)	2,737.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 12/11/2007
 09:48:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	612-00001	DELINEATOR (TYPE I)	29.000 EACH	0.000 0.000	0.00	0.00
			16.00000	0.000		0.00
0395	612-00002	DELINEATOR (TYPE II)	6.000 EACH	0.000 0.000	0.00	0.00
			19.00000	0.000		0.00
0400	612-00003	DELINEATOR (TYPE III)	6.000 EACH	0.000 0.000	0.00	0.00
			19.00000	0.000		0.00
0405	613-00206	2 INCH ELECTRICAL CONDUIT (BORED)	422.000 LF	0.000 0.000	0.00	0.00
			31.00000	0.000		0.00
0410	613-00306	3 INCH ELECTRICAL CONDUIT (BORED)	844.000 LF	0.000 0.000	0.00	0.00
			33.00000	0.000		0.00
0415	613-00408	4 INCH ELECTRICAL CONDUIT (BORED)	105.000 LF	0.000 0.000	0.00	0.00
			80.00000	0.000		0.00
0420	613-01200	2 INCH ELECTRICAL CONDUIT (PLASTIC)	1,260.000 LF	0.000 0.000	0.00	0.00
			12.00000	0.000		0.00
0425	613-01300	3 INCH ELECTRICAL CONDUIT (PLASTIC)	1,776.000 LF	0.000 0.000	0.00	0.00
			13.00000	0.000		0.00
0430	613-01400	4 INCH ELECTRICAL CONDUIT (PLASTIC)	414.000 LF	0.000 0.000	0.00	0.00
			16.00000	0.000		0.00
0435	613-10000	WIRING	1.000 L S	0.000 0.000	0.00	0.00
			4,500.00000	0.000		0.00
0440	613-40010	LIGHT STANDARD FOUNDATION	4.000 EACH	0.000 0.000	0.00	0.00
			1,600.00000	0.000		0.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 12/11/2007
 09:48:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	614-00011	SIGN PANEL (CLASS I)	105.000	0.000		
			SF	0.000	0.00	
			33.00000	0.000		0.00
0450	614-01582	STEEL SIGN SUPPORT (2-1/2 INCH ROUND) (POST AND SLIPBASE)	83.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0455	614-70117	PEDESTRIAN SIGNAL FACE (16)	2.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0460	614-70336	TRAFFIC SIGNAL FACE (12-12-12)	5.000	0.000		
			EACH	0.000	0.00	
			980.00000	0.000		0.00
0465	614-72860	PEDESTRIAN PUSH BUTTON	2.000	0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
0470	614-72875	LOOP DETECTOR WIRE	350.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0475	614-81150	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-50 FOOT MAST ARM)	1.000	0.000		
			EACH	0.000	0.00	
			25,000.00000	0.000		0.00
0480	614-85115	IMPACT ATTENUATOR (QUADGUARD)	1.000	0.000		
			EACH	0.000	0.00	
			29,100.00000	0.000		0.00
0485	625-00000	CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.410	13,776.00	
			33,600.00000	0.410		13,776.00
0490	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.250	105,229.88	
			420,919.51000	0.250		105,229.88
0495	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.080	888.00	
			11,100.00000	0.080		888.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 12/11/2007
 09:48:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	627-00005	EPOXY PAVEMENT MARKING	29.000 GAL	0.000 0.000	0.00	0.00
			150.00000	0.000		0.00
0505	627-00011	PAVEMENT MARKING PAINT (WATERBORNE)	231.000 GAL	0.000 0.000	0.00	0.00
			26.00000	0.000		0.00
0510	627-30405	PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	220.000 SF	0.000 0.000	0.00	0.00
			13.00000	0.000		0.00
0515	627-30410	PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	490.000 SF	0.000 0.000	0.00	0.00
			12.00000	0.000		0.00
0520	630-00000	*FLAGGING	6,000.000 HOUR	0.000 54.750	1,259.25	1,259.25
			23.00000	54.750		1,259.25
0525	630-00007	*TRAFFIC CONTROL INSPECTION	104.000 DAY	0.000 11.000	957.00	957.00
			87.00000	11.000		957.00
0530	630-00012	*TRAFFIC CONTROL MANAGEMENT	261.000 DAY	0.000 9.000	3,960.00	3,960.00
			440.00000	9.000		3,960.00
0535	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	6.000 EACH	0.000 0.500	155.00	155.00
			310.00000	0.500		155.00
0540	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	15.000 EACH	0.000 0.000	0.00	0.00
			36.00000	0.000		0.00
0545	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	56.000 EACH	0.000 16.000	576.00	576.00
			36.00000	16.000		576.00
0550	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	7.000 EACH	0.000 1.000	36.00	36.00
			36.00000	1.000		36.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 12/11/2007
 09:48:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000 EACH 2,600.00000	0.000 0.000 0.000	0.00 0.00	0.00
0560	630-80359	*PORTABLE MESSAGE SIGN PANEL	500.000 DAY 46.00000	0.000 0.000 0.000	0.00 0.00	0.00
0565	630-80360	*DRUM CHANNELIZING DEVICE	91.000 EACH 36.00000	0.000 12.500 12.500	450.00 450.00	450.00
0570	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	8.000 EACH 36.00000	0.000 0.000 0.000	0.00 0.00	0.00
0575	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	15.000 EACH 36.00000	0.000 1.500 1.500	54.00 54.00	54.00
0580	630-80370	CONCRETE BARRIER (TEMPORARY)	1,800.000 LF 36.00000	0.000 726.000 726.000	26,136.00 26,136.00	26,136.00
0585	630-80380	*TRAFFIC CONE	200.000 EACH 6.00000	0.000 12.500 12.500	75.00 75.00	75.00
0590	630-85006	*IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY)	4.000 EACH 1,000.00000	0.000 2.000 2.000	2,000.00 2,000.00	2,000.00
0595	700-70010	F/A MINOR CONTRACT REVISIONS	250,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0600	700-70011	F/A PARTNERING	10,000.000 F A 1.00000	0.000 1,566.500 1,566.500	1,566.50 1,566.50	1,566.50
0605	700-70016	F/A FUEL COST ADJUSTMENT	35,000.000 F A 1.00000	0.000 36.300 36.300	36.30 36.30	36.30

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 12/11/2007
 09:48:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	700-70022	F/A OJT COLORADO TRAINING PROGRAM	2,100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0615	700-70023	F/A ON-THE-JOB TRAINEE	1,400.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0620	700-70025	F/A QUALITY INCENTIVE PAYMENT	10,400.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0625	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0630	700-70080	F/A FURNISH CONCRETE MIX DESIGNS	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	2,743,240.74 \$	221,875.93 \$
						221,875.93
CAT NO0300 STRUCTURE G-08-B						
0640	202-00425	REMOVAL OF BRIDGE RAILING	442.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0645	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	0.000		
			L S	1.000	57,000.00	
			57,000.00000	1.000		57,000.00
0650	202-00503	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	890.000	0.000		
			SY	0.000	0.00	
			80.00000	0.000		0.00
0655	202-05150	SANDBLASTING	1,130.000	0.000		
			SF	0.000	0.00	
			1.30000	0.000		0.00
0660	203-00400	ROCK EXCAVATION	30.000	0.000		
			CY	0.000	0.00	
			380.00000	0.000		0.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 12/11/2007
 09:48:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE G-08-B						
0665	206-00000	STRUCTURE EXCAVATION	1,853.000 CY	0.000 657.000	30,222.00	
			46.00000	657.000		30,222.00
0670	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,945.000 CY	0.000 0.000	0.00	
			43.00000	0.000		0.00
0675	206-00200	STRUCTURE BACKFILL (CLASS 2)	1,088.000 CY	0.000 0.000	0.00	
			35.00000	0.000		0.00
0680	206-00360	MECHANICAL REINFORCEMENT OF SOIL	1,104.000 CY	0.000 0.000	0.00	
			29.00000	0.000		0.00
0685	206-01781	*SHORING (AREA 1)	1.000 L S	0.000 0.000	0.00	
			42,000.00000	0.000		0.00
0690	206-01782	*SHORING (AREA 2)	1.000 L S	0.000 0.000	0.00	
			42,000.00000	0.000		0.00
0695	206-01783	*SHORING (AREA 3)	1.000 L S	0.000 0.000	0.00	
			40,000.00000	0.000		0.00
0700	206-01784	*SHORING (AREA 4)	1.000 L S	0.000 0.000	0.00	
			40,000.00000	0.000		0.00
0705	403-34701	HOT MIX ASPHALT (GRADING SX) (75)	194.000 TON	0.000 0.000	0.00	
			110.00000	0.000		0.00
0710	411-03342	ASPHALT CEMENT PERFORMANCE GRADE (PG 64-28)	12.000 TON	0.000 0.000	0.00	
			560.00000	0.000		0.00
0715	503-01120	MICROPILE (12 INCH)	251.000 LF	0.000 0.000	0.00	
			120.00000	0.000		0.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 12/11/2007
 09:48:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE G-08-B						
0720	504-04420	PRECAST PANEL FACING	2,745.000	0.000		
			SF	0.000	0.00	
			60.00000	0.000		0.00
0725	509-00000	STRUCTURAL STEEL	222,770.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0730	509-00001	STRUCTURAL STEEL (GALVANIZED)	2,260.000	0.000		
			LB	0.000	0.00	
			6.00000	0.000		0.00
0735	509-90003	PAINT STRUCTURAL STEEL	1.000	0.000		
			L S	0.000	0.00	
			9,000.00000	0.000		0.00
0740	515-00120	WATERPROOFING (MEMBRANE)	1,196.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0745	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	54.000	0.000		
			LF	0.000	0.00	
			160.00000	0.000		0.00
0750	601-01000	CONCRETE CLASS B	48.000	0.000		
			CY	0.000	0.00	
			930.00000	0.000		0.00
0755	601-03040	CONCRETE CLASS D (BRIDGE)	816.000	0.000		
			CY	0.000	0.00	
			610.00000	0.000		0.00
0760	601-40401	STRUCTURAL CONCRETE STAIN	13,945.000	0.000		
			SF	0.000	0.00	
			1.30000	0.000		0.00
0765	602-00000	REINFORCING STEEL	53,473.000	0.000		
			LB	8,435.000	7,591.50	
			0.90000	8,435.000		7,591.50
0770	602-00020	REINFORCING STEEL (EPOXY COATED)	109,275.000	0.000		
			LB	0.000	0.00	
			1.02000	0.000		0.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 12/11/2007
 09:48:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURE G-08-B							
0775	606-11032	BRIDGE RAIL TYPE 10M (SPECIAL)	708.000	0.000			
			LF	0.000	0.00		
			190.00000	0.000		0.00	
0780	610-00024	MEDIAN COVER MATERIAL (4 INCH PATTERNED CONCRETE)	651.000	0.000			
			SF	0.000	0.00		
			11.00000	0.000		0.00	
0785	613-01300	3 INCH ELECTRICAL CONDUIT (PLASTIC)	435.000	0.000			
			LF	0.000	0.00		
			13.00000	0.000		0.00	
0790	618-08900	GROUND ANCHOR	180.000	0.000			
			LF	0.000	0.00		
			86.00000	0.000		0.00	
0795	618-09040	ANCHOR TEST	1.000	0.000			
			EACH	0.000	0.00		
			3,500.00000	0.000		0.00	
0800	619-30320	4 INCH GALVANIZED PIPE	225.000	0.000			
			LF	0.000	0.00		
			85.00000	0.000		0.00	
			CAT 0300	CURRENT AMT \$	2,167,803.70 \$	94,813.50 \$	94,813.50
CAT NO0400 CONSTRUCTION ENGINEERING							
0805	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000			
			EACH	0.000	0.00		
			44,400.00000	0.000		0.00	
0810	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000			
			EACH	0.000	0.00		
			14,100.00000	0.000		0.00	
0815	620-00020	SANITARY FACILITY	1.000	0.000			
			EACH	0.000	0.00		
			1,300.00000	0.000		0.00	
			CAT 0400	CURRENT AMT \$	59,800.00 \$	0.00 \$	0.00
			PROJECT TOTAL	CURRENT AMT \$	4,970,844.44 \$	316,689.43 \$	316,689.43