

ESTIMATE SUMMARY

11:24:32

CONTID: C15852R

ESTIMATE NO: 0003 PROG

SPEC YR: 2005

PCN: 15852R-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 108.(DAYS

TIME ALLOW: 12/1/20(FIXED COMPLETION DAT

SH 133 Carbondale Recon

PERCENT TIME: 25.78

ORIG TIME ALLOW: 12/1/20(FIXED COMPLETION DAT

PROJECT NO: STA 133A-031

SH 133 Carbondale Recon

NAME OF ROAD: 133A

PROJECT COUNTIES: GARFIELD

CONTRACTOR:

SEMA CONSTRUCTION, INC.

PAY PERIOD ENDING 01/25/2008

DATE TIME STARTED 10/10/2007

7353 S. EAGLE STREET

DATE LET 09/20/2007

DATE WORK BEGAN

DATE AWARDED 09/24/2007

DATE TIME STOPPED

DATE CONTRACT EXECUTED 10/10/2007

DATE ACCEPTED

CENTENNIAL CO 80112-42:303/627-2600

DATE NOTICE TO PROCEED 10/10/2007

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 4,973,440.37 PARTICIPATING	\$ 1,215,710.16	\$ 267,663.22
AWARD PROJECT AMT:	\$ 4,644,444.44 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	24.44% TOTAL EARNINGS	1,215,710.16	267,663.22
FUNDS AVAILABLE:	\$ 3,757,730.21 STOCKPILED MATERIALS	73,282.10	73,282.10
	GROSS EARNINGS	1,288,992.26	340,945.32
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-30,157.51	-8,029.89
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	1,258,834.75	332,915.43
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	1,258,834.75	332,915.43
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 332,915.43

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 2
 ESTIMATE RUN 02/06/2008
 11:24:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	CLEARING AND GRUBBING	1.000	1.000		
			ACRE	0.000	0.00	
			100,000.00000	1.000		100,000.00
0010	202-00001	REMOVAL OF STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0015	202-00035	REMOVAL OF PIPE	98.000	60.000		
			LF	0.000	0.00	
			34.00000	60.000		2,040.00
0020	202-00037	REMOVAL OF END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0025	202-00090	*REMOVAL OF DELINEATOR	10.000	0.000		
			EACH	0.000	0.00	
			5.50000	0.000		0.00
0030	202-00203	REMOVAL OF CURB AND GUTTER	1,428.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
0035	202-00220	*REMOVAL OF ASPHALT MAT	5,033.000	94.000		
			SY	0.000	0.00	
			21.00000	94.000		1,974.00
0040	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	6,565.000	0.000		
			SY	0.000	0.00	
			1.90000	0.000		0.00
0045	202-00250	REMOVAL OF PAVEMENT MARKING	6,700.000	137.000		
			SF	0.000	0.00	
			0.85000	137.000		116.45
0050	202-00810	*REMOVAL OF GROUND SIGN	4.000	1.000		
			EACH	0.000	0.00	
			52.00000	1.000		52.00
0055	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	0.000		
			L S	0.000	0.00	
			5,200.00000	0.000		0.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 3
 ESTIMATE RUN 02/06/2008
 11:24:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00895	*REMOVAL OF IMPACT ATTENUATOR	1.000 EACH	0.000 0.000	0.00	0.00
			3,300.00000	0.000		0.00
0065	202-01000	REMOVAL OF FENCE	32.000 LF	0.000 0.000	0.00	0.00
			23.00000	0.000		0.00
0070	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	601.000 LF	330.000 0.000	0.00	0.00
			7.50000	330.000		2,475.00
0075	202-01140	REMOVAL OF GUARDRAIL TYPE 4	634.000 LF	0.000 0.000	0.00	0.00
			17.00000	0.000		0.00
0080	202-04001	PLUG CULVERT	2.000 EACH	1.000 0.000	0.00	0.00
			960.00000	1.000		960.00
0085	202-04002	CLEAN CULVERT	3.000 EACH	0.000 0.000	0.00	0.00
			2,300.00000	0.000		0.00
0090	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	1,613.000 CY	0.000 0.000	0.00	0.00
			29.00000	0.000		0.00
0095	203-00100	MUCK EXCAVATION	0.000 CY	0.000 0.000	0.00	0.00
			58.00000	0.000		0.00
0100	203-01100	PROOF ROLLING	10.000 HOUR	0.000 0.000	0.00	0.00
			110.00000	0.000		0.00
0105	203-01140	ROLLING	20.000 HOUR	0.000 0.000	0.00	0.00
			140.00000	0.000		0.00
0110	203-01500	BLADING	20.000 HOUR	0.000 0.000	0.00	0.00
			210.00000	0.000		0.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 4
 ESTIMATE RUN 02/06/2008
 11:24:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-01510	BACKHOE	20.000	0.000		
			HOUR	4.000	920.00	
			230.00000	4.000		920.00
0120	203-01582	TRUCK (DUMP)	20.000	12.000		
			HOUR	0.000	0.00	
			120.00000	12.000		1,440.00
0125	203-01590	FRONT END LOADER (RUBBER TIRE)	20.000	19.000		
			HOUR	0.000	0.00	
			210.00000	19.000		3,990.00
0130	203-01597	POTHOLING	30.000	6.000		
			HOUR	1.500	435.00	
			290.00000	7.500		2,175.00
0135	203-02330	LABORER	40.000	6.000		
			HOUR	20.000	1,060.00	
			53.00000	26.000		1,378.00
0140	208-00005	*EROSION LOG	500.000	0.000		
			LF	0.000	0.00	
			3.60000	0.000		0.00
0145	208-00010	*EROSION BALES	40.000	0.000		
			EACH	0.000	0.00	
			14.00000	0.000		0.00
0150	208-00020	*SILT FENCE	1,000.000	285.000		
			LF	0.000	0.00	
			1.20000	285.000		342.00
0155	208-00045	CONCRETE WASHOUT STRUCTURE	4.000	2.000		
			EACH	0.000	0.00	
			840.00000	2.000		1,680.00
0160	208-00050	STORM DRAIN INLET PROTECTION	25.000	0.000		
			EACH	0.000	0.00	
			430.00000	0.000		0.00
0165	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.160		
			L S	0.080	584.00	
			7,300.00000	0.240		1,752.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 5
 ESTIMATE RUN 02/06/2008
 11:24:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00205	EROSION CONTROL SUPERVISOR	150.000	12.000		
			HOUR	9.000	990.00	
			110.00000	21.000		2,310.00
0175	210-00750	*RESET LIGHT STANDARD	4.000	0.000		
			EACH	0.000	0.00	
			3,400.00000	0.000		0.00
0180	210-00810	*RESET GROUND SIGN	11.000	0.000		
			EACH	0.000	0.00	
			390.00000	0.000		0.00
0185	210-00815	*RESET SIGN PANEL	4.000	0.000		
			EACH	0.000	0.00	
			46.00000	0.000		0.00
0190	210-04000	ADJUST STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0195	210-04010	ADJUST MANHOLE	2.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0200	210-04050	ADJUST VALVE BOX	3.000	0.000		
			EACH	0.000	0.00	
			620.00000	0.000		0.00
0205	212-00006	*SEEDING (NATIVE)	0.920	0.000		
			ACRE	0.000	0.00	
			1,179.49000	0.000		0.00
0210	212-00032	*SOIL CONDITIONING	0.920	0.000		
			ACRE	0.000	0.00	
			2,743.59000	0.000		0.00
0215	213-00004	*MULCHING (WEED FREE STRAW)	0.920	0.000		
			ACRE	0.000	0.00	
			1,000.00000	0.000		0.00
0220	213-00061	*MULCH TACKIFIER	92.000	0.000		
			LB	0.000	0.00	
			7.00000	0.000		0.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 6
 ESTIMATE RUN 02/06/2008
 11:24:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	1,500.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0230	304-01000	AGGREGATE BASE COURSE (CLASS 1)	2,069.000	0.000		
			TON	0.000	0.00	
			25.00000	0.000		0.00
0235	304-06000	AGGREGATE BASE COURSE (CLASS 6)	2,062.000	0.000		
			TON	0.000	0.00	
			32.00000	0.000		0.00
0240	403-34701	*HOT MIX ASPHALT (GRADING SX) (75)	3,000.000	0.000		
			TON	0.000	0.00	
			110.00000	0.000		0.00
0245	411-03342	*ASPHALT CEMENT PERFORMANCE GRADE (PG 64-28)	195.000	0.000		
			TON	0.000	0.00	
			560.00000	0.000		0.00
0250	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	972.000	0.000		
			GAL	0.000	0.00	
			5.00000	0.000		0.00
0255	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	509.000	509.000		
			SY	0.000	0.00	
			16.00000	509.000		8,144.00
0260	503-00042	*DRILLED CAISSON (42 INCH)	17.000	0.000		
			LF	0.000	0.00	
			1,200.00000	0.000		0.00
0265	506-00218	RIPRAP (18 INCH)	103.000	0.000		
			CY	0.000	0.00	
			140.00000	0.000		0.00
0270	603-01180	18 INCH REINFORCED CONCRETE PIPE	111.000	8.000		
			LF	0.000	0.00	
			110.00000	8.000		880.00
0275	603-01240	24 INCH REINFORCED CONCRETE PIPE	129.000	48.000		
			LF	9.000	990.00	
			110.00000	57.000		6,270.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 7
 ESTIMATE RUN 02/06/2008
 11:24:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	603-01300	30 INCH REINFORCED CONCRETE PIPE	387.000	119.000		
			LF	0.000	0.00	
			110.00000	119.000		13,090.00
0285	603-05018	18 INCH REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			930.00000	0.000		0.00
0290	603-10240	24 INCH CORRUGATED STEEL PIPE	11.000	0.000		
			LF	0.000	0.00	
			350.00000	0.000		0.00
0295	603-30024	24 INCH STEEL END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0300	604-00305	INLET TYPE C (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			3,400.00000	0.000		0.00
0300		MATERIAL ALLOWANCE PE#3		0.000		
			EACH	1.000	1,117.00	
			1,117.00000	1.000		1,117.00
0305	604-16505	INLET TYPE 16 (DOUBLE) (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			6,300.00000	0.000		0.00
0305		MATERIAL ALLOWANCE PE#3		0.000		
			EACH	1.000	2,600.00	
			2,600.00000	1.000		2,600.00
0305		MATERIAL ALLOWANCE PE#3		0.000		
			EACH	1.000	2,600.00	
			2,600.00000	1.000		2,600.00
0310	604-16605	INLET TYPE 16 (TRIPLE) (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			11,300.00000	0.000		0.00
0310		MATERIAL ALLOWANCE PE#3		0.000		
			EACH	1.000	3,600.00	
			3,600.00000	1.000		3,600.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 8
 ESTIMATE RUN 02/06/2008
 11:24:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0315	604-16610	INLET TYPE 16 (TRIPLE) (10 FOOT)	1.000 EACH 12,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0315		MATERIAL ALLOWANCE PE#3	EACH 4,309.00000	0.000 1.000 1.000	4,309.00	4,309.00
0320	604-20000	OUTLET STRUCTURE	2.000 EACH 13,100.00000	0.000 0.000 0.000	0.00	0.00
0325	604-30010	MANHOLE SLAB BASE (10 FOOT)	3.000 EACH 3,900.00000	2.000 0.000 2.000	0.00	7,800.00
0325		MATERIAL ALLOWANCE PE#3	EACH 1,341.00000	0.000 1.000 1.000	1,341.00	1,341.00
0330	604-30015	MANHOLE SLAB BASE (15 FOOT)	1.000 EACH 6,100.00000	0.000 0.000 0.000	0.00	0.00
0330		MATERIAL ALLOWANCE PE#3	EACH 1,650.00000	0.000 1.000 1.000	1,650.00	1,650.00
0335	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	240.000 LF 19.00000	0.000 0.000 0.000	0.00	0.00
0340	606-00710	*GUARDRAIL TYPE 7 (STYLE CA)	1,106.000 LF 70.00000	0.000 0.000 0.000	0.00	0.00
0345	606-01370	*TRANSITION TYPE 3G	2.000 EACH 1,300.00000	0.000 0.000 0.000	0.00	0.00
0350	606-02005	*END ANCHORAGE (FLARED)	3.000 EACH 1,600.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 9
 ESTIMATE RUN 02/06/2008
 11:24:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0355	607-53160	FENCE CHAIN LINK (60 INCH)	50.000	0.000		
			LF	0.000	0.00	
			53.00000	0.000		0.00
0360	607-60203	3 FT GATE SINGLE (CHAIN LINK)	1.000	0.000		
			EACH	0.000	0.00	
			290.00000	0.000		0.00
0365	608-00006	*CONCRETE SIDEWALK (6 INCH)	176.000	0.000		
			SY	0.000	0.00	
			110.00000	0.000		0.00
0370	608-00010	*CONCRETE CURB RAMP	37.000	0.000		
			SY	0.000	0.00	
			190.00000	0.000		0.00
0375	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	1,627.000	0.000		
			LF	0.000	0.00	
			27.00000	0.000		0.00
0380	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	877.000	0.000		
			LF	0.000	0.00	
			31.00000	0.000		0.00
0385	610-00024	*MEDIAN COVER MATERIAL (4 INCH PATTERNED CONCRETE)	2,737.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
0390	612-00001	*DELINEATOR (TYPE I)	29.000	0.000		
			EACH	0.000	0.00	
			16.00000	0.000		0.00
0395	612-00002	*DELINEATOR (TYPE II)	6.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0400	612-00003	*DELINEATOR (TYPE III)	6.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0405	613-00206	*2 INCH ELECTRICAL CONDUIT (BORED)	422.000	0.000		
			LF	0.000	0.00	
			31.00000	0.000		0.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 10
 ESTIMATE RUN 02/06/2008
 11:24:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0410	613-00306	*3 INCH ELECTRICAL CONDUIT (BORED)	844.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00
0415	613-00408	*4 INCH ELECTRICAL CONDUIT (BORED)	105.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0420	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	1,260.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0425	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	1,776.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0430	613-01400	*4 INCH ELECTRICAL CONDUIT (PLASTIC)	414.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0435	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			4,500.00000	0.000		0.00
0440	613-40010	*LIGHT STANDARD FOUNDATION	4.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0445	614-00011	*SIGN PANEL (CLASS I)	105.000	0.000		
			SF	0.000	0.00	
			33.00000	0.000		0.00
0450	614-01582	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND) (POST AND SLIPBASE)	83.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0455	614-70117	*PEDESTRIAN SIGNAL FACE (16)	2.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0460	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	5.000	0.000		
			EACH	0.000	0.00	
			980.00000	0.000		0.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 11
 ESTIMATE RUN 02/06/2008
 11:24:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0465	614-72860	*PEDESTRIAN PUSH BUTTON	2.000 EACH 130.00000	0.000 0.000 0.000	0.00 0.00	0.00
0470	614-72875	*LOOP DETECTOR WIRE	350.000 LF 8.00000	0.000 0.000 0.000	0.00 0.00	0.00
0475	614-81150	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-50 FOOT MAST ARM)	1.000 EACH 25,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0480	614-85115	*IMPACT ATTENUATOR (QUADGUARD)	1.000 EACH 29,100.00000	0.000 0.000 0.000	0.00 0.00	0.00
0485	625-00000	CONSTRUCTION SURVEYING	1.000 L S 33,600.00000	0.570 0.040 0.610	1,344.00	20,496.00
0490	626-00000	*MOBILIZATION	1.000 L S 420,919.51000	0.500 0.000 0.500	0.00	210,459.76
0495	626-01000	PUBLIC INFORMATION SERVICES	1.000 L S 11,100.00000	0.160 0.080 0.240	888.00	2,664.00
0500	627-00005	EPOXY PAVEMENT MARKING	35.000 GAL 150.00000	0.000 0.000 0.000	0.00	0.00
0505	627-00011	PAVEMENT MARKING PAINT (WATERBORNE)	231.000 GAL 26.00000	0.000 0.000 0.000	0.00	0.00
0510	627-30405	PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	220.000 SF 13.00000	0.000 0.000 0.000	0.00	0.00
0515	627-30410	PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	490.000 SF 12.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 12
 ESTIMATE RUN 02/06/2008
 11:24:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0520	630-00000	*FLAGGING	4,000.000	131.750		
			HOUR	73.250	1,684.75	
			23.00000	205.000		4,715.00
0525	630-00007	*TRAFFIC CONTROL INSPECTION	156.000	30.000		
			DAY	26.000	2,262.00	
			87.00000	56.000		4,872.00
0530	630-00012	*TRAFFIC CONTROL MANAGEMENT	209.000	18.000		
			DAY	9.000	3,960.00	
			440.00000	27.000		11,880.00
0535	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	6.000	1.500		
			EACH	0.000	0.00	
			310.00000	1.500		465.00
0540	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	15.000	0.000		
			EACH	0.000	0.00	
			36.00000	0.000		0.00
0545	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	56.000	17.000		
			EACH	0.000	0.00	
			36.00000	17.000		612.00
0550	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	7.000	2.500		
			EACH	0.000	0.00	
			36.00000	2.500		90.00
0555	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	0.000		
			EACH	0.000	0.00	
			2,600.00000	0.000		0.00
0560	630-80359	*PORTABLE MESSAGE SIGN PANEL	400.000	13.000		
			DAY	15.000	690.00	
			46.00000	28.000		1,288.00
0565	630-80360	*DRUM CHANNELIZING DEVICE	91.000	28.500		
			EACH	0.000	0.00	
			36.00000	28.500		1,026.00
0570	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	8.000	3.000		
			EACH	0.000	0.00	
			36.00000	3.000		108.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 13
 ESTIMATE RUN 02/06/2008
 11:24:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0575	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	15.000	1.500		
			EACH	0.000	0.00	
			36.00000	1.500		54.00
0580	630-80370	CONCRETE BARRIER (TEMPORARY)	1,800.000	726.000		
			LF	0.000	0.00	
			36.00000	726.000		26,136.00
0585	630-80380	*TRAFFIC CONE	200.000	15.000		
			EACH	0.000	0.00	
			6.00000	15.000		90.00
0590	630-85006	*IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY)	4.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
0595	700-70010	F/A MINOR CONTRACT REVISIONS	297,461.400	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0600	700-70011	F/A PARTNERING	1,566.600	1,566.500		
			F A	0.000	0.00	
			1.00000	1,566.500		1,566.50
0605	700-70016	F/A FUEL COST ADJUSTMENT	35,000.000	124.180		
			F A	53.040	53.04	
			1.00000	177.220		177.22
0610	700-70022	F/A OJT COLORADO TRAINING PROGRAM	2,100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0615	700-70023	F/A ON-THE-JOB TRAINEE	1,400.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0620	700-70025	F/A QUALITY INCENTIVE PAYMENT	10,400.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0625	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 14
 ESTIMATE RUN 02/06/2008
 11:24:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0630	700-70080	F/A FURNISH CONCRETE MIX DESIGNS	10,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0820	900-00010	ADDED ITEM (HOUR)/ CMO#2 / TRAFFIC SIGNAL INSTALLER (ZONE 2) {STRAIGHT TIME}	20.000	0.000			
			HOUR	0.000	0.00		
			4.24000	0.000		0.00	
0825	900-00010	ADDED ITEM (HOUR)/ CMO#2 / TRAFFIC SIGNAL INSTALLER (ZONE 2) {OVER TIME}	10.000	0.000			
			HOUR	0.000	0.00		
			4.70000	0.000		0.00	
0830	700-70034	F/A / MCR LI NO. 1 / CONCRETE PUMPING	5,000.000	1,884.400			
			F A	0.000	0.00		
			1.00000	1,884.400		1,884.40	
0835	208-00070	STABILIZED CONSTRUCTION ENTRANCE / MCR LI NO. 2	4.000	2.000			
			EACH	0.000	0.00		
			1,250.00000	2.000		2,500.00	
0840	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT) / MCR LI NO. 3	56.700	56.700			
			TON	0.000	0.00		
			220.00000	56.700		12,474.00	
0850	900-00006	ADDED ITEM (DOLLAR)/ / MCR LI NO. 4 / AGGREGATE BASE COURSE (CLASS 6)	1,884.130	0.000			
			DOL	1,884.130	1,884.13		
			1.00000	1,884.130		1,884.13	
0855	625-00001	CONSTRUCTION SURVEYING (HOURLY) / MCR LI NO. 5	4.000	0.000			
			HOUR	4.000	580.00		
			145.00000	4.000		580.00	
			CAT 0200	CURRENT AMT \$	2,753,796.67 \$	35,541.92 \$	486,527.46
CAT NO0300 STRUCTURE G-08-B							
0640	202-00425	REMOVAL OF BRIDGE RAILING	442.000	31.000			
			LF	0.000	0.00		
			15.00000	31.000		465.00	
0645	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	1.000			
			L S	0.000	0.00		
			57,000.00000	1.000		57,000.00	

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 15
 ESTIMATE RUN 02/06/2008
 11:24:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE G-08-B						
0650	202-00503	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	890.000	0.000		
			SY	0.000	0.00	
			80.00000	0.000		0.00
0655	202-05150	SANDBLASTING	1,130.000	0.000		
			SF	0.000	0.00	
			1.30000	0.000		0.00
0660	203-00400	ROCK EXCAVATION	0.000	0.000		
			CY	0.000	0.00	
			380.00000	0.000		0.00
0665	206-00000	STRUCTURE EXCAVATION	1,853.000	1,853.000		
			CY	0.000	0.00	
			46.00000	1,853.000		85,238.00
0670	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,945.000	90.000		
			CY	1,167.000	50,181.00	
			43.00000	1,257.000		54,051.00
0675	206-00200	STRUCTURE BACKFILL (CLASS 2)	1,088.000	0.000		
			CY	557.000	19,495.00	
			35.00000	557.000		19,495.00
0680	206-00360	MECHANICAL REINFORCEMENT OF SOIL	1,104.000	0.000		
			CY	662.000	19,198.00	
			29.00000	662.000		19,198.00
0685	206-01781	*SHORING (AREA 1)	1.000	1.000		
			L S	0.000	0.00	
			42,000.00000	1.000		42,000.00
0690	206-01782	*SHORING (AREA 2)	1.000	1.000		
			L S	0.000	0.00	
			42,000.00000	1.000		42,000.00
0695	206-01783	*SHORING (AREA 3)	1.000	1.000		
			L S	0.000	0.00	
			40,000.00000	1.000		40,000.00
0700	206-01784	*SHORING (AREA 4)	1.000	1.000		
			L S	0.000	0.00	
			40,000.00000	1.000		40,000.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 16
 ESTIMATE RUN 02/06/2008
 11:24:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE G-08-B						
0705	403-34701	HOT MIX ASPHALT (GRADING SX) (75)	194.000 TON	0.000 0.000	0.00	0.00
			110.00000	0.000		0.00
0710	411-03342	ASPHALT CEMENT PERFORMANCE GRADE (PG 64-28)	12.000 TON	0.000 0.000	0.00	0.00
			560.00000	0.000		0.00
0715	503-01120	MICROPILE (12 INCH)	251.000 LF	0.000 0.000	0.00	0.00
			120.00000	0.000		0.00
0720	504-04420	PRECAST PANEL FACING	2,745.000 SF	0.000 1,627.000	97,620.00	97,620.00
			60.00000	1,627.000		97,620.00
0720		MATERIAL ALLOWANCE PE#3		0.000		
				1,118.000	16,602.30	
			14.85000	1,118.000		16,602.30
0720		MATERIAL ALLOWANCE PE#3		0.000		
				1,118.000	13,896.74	
			12.43000	1,118.000		13,896.74
0725	509-00000	STRUCTURAL STEEL	222,770.000 LB	0.000 0.000	0.00	0.00
			2.00000	0.000		0.00
0730	509-00001	STRUCTURAL STEEL (GALVANIZED)	2,260.000 LB	870.000 870.000	5,220.00	10,440.00
			6.00000	1,740.000		10,440.00
0735	509-90003	PAINT STRUCTURAL STEEL	1.000 L S	0.000 0.000	0.00	0.00
			9,000.00000	0.000		0.00
0740	515-00120	*WATERPROOFING (MEMBRANE)	1,196.000 SY	0.000 0.000	0.00	0.00
			10.00000	0.000		0.00
0745	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	54.000 LF	0.000 0.000	0.00	0.00
			160.00000	0.000		0.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 17
 ESTIMATE RUN 02/06/2008
 11:24:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE G-08-B						
0750	601-01000	CONCRETE CLASS B	48.000 CY	48.000 0.000	0.00	
			930.00000	48.000		44,640.00
0755	601-03040	CONCRETE CLASS D (BRIDGE)	816.000 CY	95.000 72.000	43,920.00	
			610.00000	167.000		101,870.00
0755		MATERIAL ALLOWANCE PE#3		0.000		
			CY	438.000	25,566.06	
			58.37000	438.000		25,566.06
0760	601-40401	STRUCTURAL CONCRETE STAIN	13,945.000 SF	0.000 0.000	0.00	
			1.30000	0.000		0.00
0765	602-00000	*REINFORCING STEEL	53,473.000 LB	20,976.000 15,227.000	13,704.30	
			0.90000	36,203.000		32,582.70
0770	602-00020	*REINFORCING STEEL (EPOXY COATED)	109,275.000 LB	0.000 0.000	0.00	
			1.02000	0.000		0.00
0775	606-11032	*BRIDGE RAIL TYPE 10M (SPECIAL)	708.000 LF	0.000 0.000	0.00	
			190.00000	0.000		0.00
0780	610-00024	MEDIAN COVER MATERIAL (4 INCH PATTERNED CONCRETE)	651.000 SF	0.000 0.000	0.00	
			11.00000	0.000		0.00
0785	613-01300	3 INCH ELECTRICAL CONDUIT (PLASTIC)	435.000 LF	0.000 0.000	0.00	
			13.00000	0.000		0.00
0790	618-08900	GROUND ANCHOR	220.000 LF	0.000 0.000	0.00	
			86.00000	0.000		0.00
0795	618-09040	ANCHOR TEST	1.000 EACH	0.000 0.000	0.00	
			3,500.00000	0.000		0.00

CONTID: C15852R
 PCN: 15852R-BID
 PROJECT: STA 133A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 18
 ESTIMATE RUN 02/06/2008
 11:24:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE G-08-B						
0800	619-30320	4 INCH GALVANIZED PIPE	225.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$	2,159,843.70 \$	305,403.40 \$ 742,664.80
CAT NO0400 CONSTRUCTION ENGINEERING						
0805	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			44,400.00000	1.000		44,400.00
0810	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			14,100.00000	1.000		14,100.00
0815	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			1,300.00000	1.000		1,300.00
			CAT 0400	CURRENT AMT \$	59,800.00 \$	0.00 \$ 59,800.00
PROJECT TOTAL			CURRENT AMT \$	4,973,440.37 \$	340,945.32 \$	1,288,992.26