

ESTIMATE SUMMARY

11:36:56

CONTID: C15898

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 15898-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 13.0 DAYS TIME ALLOW: 8/31/2012 FIXED COMPLETION DAT

US 550B - RIDGWAY TO COLONA PA

PERCENT TIME: 3.39 ORIG TIME ALLOW: 8/31/2012 FIXED COMPLETION DAT

PROJECT NO: NH5502-058

US 550B - RIDGWAY TO COLONA PA

NAME OF ROAD: 550B

PROJECT COUNTIES: OURAY

CONTRACTOR:

OLDCASTLE SW GROUP, INC.

PAY PERIOD ENDING 08/27/2011 DATE TIME STARTED 08/15/2011

2273 RIVER ROAD

DATE LET 06/16/2011 DATE WORK BEGAN 08/15/2011

DATE AWARDED 07/01/2011 DATE TIME STOPPED

DATE CONTRACT EXECUTED 07/18/2011 DATE ACCEPTED

GRAND JUNCTION CO 81505 970 243 4900

DATE NOTICE TO PROCEED 08/15/2011

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 7,020,895.40	PARTICIPATING	\$ 79,553.50	\$ 79,553.50
AWARD PROJECT AMT:	\$ 6,124,495.40	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	1.13%	TOTAL EARNINGS	79,553.50	79,553.50
FUNDS AVAILABLE:	\$ 6,941,341.90	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	79,553.50	79,553.50
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-2,386.61	-2,386.61
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	77,166.89	77,166.89
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	77,166.89	77,166.89
		OTHER ADJUSTMENTS	0.00	0.00
			PAYMENT DUE	\$ 77,166.89

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15898
 PCN: 15898-BID
 PROJECT: NH5502-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 09/13/2011
 11:36:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	Clearing and Grubbing	11.000	0.000		
			ACRE	5.500	7,700.00	
			1,400.00000	5.500		7,700.00
0010	202-00001	Removal of Structure	3.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0015	202-00035	Removal of Pipe	1,309.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0020	202-00090	Removal of Delineator	60.000	0.000		
			EACH	30.000	300.00	
			10.00000	30.000		300.00
0025	202-00240	Removal of Asphalt Mat (Planing)	1,025.000	0.000		
			SY	0.000	0.00	
			8.00000	0.000		0.00
0030	202-00250	Removal of Pavement Marking	9,000.000	0.000		
			SF	0.000	0.00	
			2.00000	0.000		0.00
0035	202-00810	Removal of Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0040	202-01000	Removal of Fence	15,524.000	0.000		
			LF	0.000	0.00	
			0.60000	0.000		0.00
0045	202-01130	Removal of Guardrail Type 3	478.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0050	202-01300	Removal of End Anchorage	2.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0055	203-00000	Unclassified Excavation	27,948.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00

CONTID: C15898
 PCN: 15898-BID
 PROJECT: NH5502-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 09/13/2011
 11:36:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01100	Proof Rolling	80.000	0.000		
			HOURLY			
			90.00000	0.000	0.00	0.00
0065	203-01140	Rolling	50.000	0.000		
			HOURLY			
			90.00000	0.000	0.00	0.00
0070	203-01500	Blading	50.000	0.000		
			HOURLY			
			120.00000	0.000	0.00	0.00
0075	203-01565	Hydraulic Excavator	60.000	0.000		
			HOURLY			
			140.00000	0.000	0.00	0.00
0080	203-01594	Combination Loader	50.000	0.000		
			HOURLY			
			75.00000	0.000	0.00	0.00
0085	203-01597	Potholing	150.000	0.000		
			HOURLY			
			150.00000	0.000	0.00	0.00
0090	203-02330	Laborer	80.000	0.000		
			HOURLY			
			33.00000	0.000	0.00	0.00
0095	206-00000	Structure Excavation	2,434.000	0.000		
			CY			
			13.00000	0.000	0.00	0.00
0100	206-00100	Structure Backfill (Class 1)	1,760.000	0.000		
			CY			
			43.00000	0.000	0.00	0.00
0105	206-00520	Filter Material (Class B)	180.000	0.000		
			CY			
			57.00000	0.000	0.00	0.00
0110	207-00205	Topsoil	3,360.000	0.000		
			CY			
			14.00000	0.000	0.00	0.00

CONTID: C15898
 PCN: 15898-BID
 PROJECT: NH5502-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 09/13/2011
 11:36:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	207-00210	Stockpile Topsoil	3,360.000	0.000		
			CY	1,680.000	10,080.00	
			6.00000	1,680.000		10,080.00
0120	207-00305	Wetland Topsoil	67.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
0125	207-00310	Stockpile Wetland Topsoil	67.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
0130	208-00002	Erosion Log (12 Inch)	5,600.000	0.000		
			LF	760.000	3,800.00	
			5.00000	760.000		3,800.00
0135	208-00011	Erosion Bales (Weed Free)	400.000	0.000		
			EACH	47.000	799.00	
			17.00000	47.000		799.00
0140	208-00020	Silt Fence	14,000.000	0.000		
			LF	0.000	0.00	
			1.70000	0.000		0.00
0145	208-00030	Sediment Basin	2.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0150	208-00045	Concrete Washout Structure	2.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0155	208-00070	Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0160	208-00103	Removal and Disposal of Sediment (Labor)	40.000	0.000		
			HOURL	0.000	0.00	
			90.00000	0.000		0.00
0165	208-00105	Removal and Disposal of Sediment (Equipment)	20.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00

CONTID: C15898
 PCN: 15898-BID
 PROJECT: NH5502-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 09/13/2011
 11:36:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00107	Removal of Trash	5.000	0.000		
			HOURLY	0.000	0.00	
			60.00000	0.000		0.00
0175	208-00206	Erosion Control Supervisor	180.000	0.000		
			DAY	10.000	1,100.00	
			110.00000	10.000		1,100.00
0180	209-00100	Water (Landscaping)	5.000	0.000		
			MGAL	0.000	0.00	
			2,000.00000	0.000		0.00
0185	210-00011	Reset Mailbox Structure (Type 1)	5.000	0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00
0190	210-00012	Reset Mailbox Structure (Type 2)	1.000	0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00
0195	210-00013	Reset Mailbox Structure (Type 3)	1.000	0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00
0200	210-00810	Reset Ground Sign	4.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0205	212-00006	Seeding (Native)	10.000	0.000		
			ACRE	0.000	0.00	
			580.00000	0.000		0.00
0210	212-00028	Seeding (Wetlands)	2.000	0.000		
			ACRE	0.000	0.00	
			1,600.00000	0.000		0.00
0215	212-00032	Soil Conditioning	10.000	0.000		
			ACRE	0.000	0.00	
			3,200.00000	0.000		0.00
0220	213-00004	Mulching (Weed Free Straw)	10.000	0.000		
			ACRE	0.000	0.00	
			750.00000	0.000		0.00

CONTID: C15898
 PCN: 15898-BID
 PROJECT: NH5502-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 09/13/2011
 11:36:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	213-00061	Mulch Tackifier	1,000.000	0.000		
			LB	0.000	0.00	
			7.00000	0.000		0.00
0230	214-00350	Deciduous Shrub (5 Gallon Container)	120.000	0.000		
			EACH	0.000	0.00	
			38.00000	0.000		0.00
0235	214-01010	Brush Layer Cutting	200.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0240	216-00041	Soil Retention Blanket (Straw/Coconut)	3,410.000	0.000		
			SY	0.000	0.00	
			4.20000	0.000		0.00
0245	304-02005	Aggregate Base Course (Class 2)	22,109.000	0.000		
			CY	0.000	0.00	
			29.00000	0.000		0.00
0250	304-06007	Aggregate Base Course (Class 6)	9,566.000	0.000		
			CY	0.000	0.00	
			35.00000	0.000		0.00
0255	304-09000	Aggregate Base Course (Special)	626.000	0.000		
			CY	0.000	0.00	
			44.00000	0.000		0.00
0260	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	154.000	0.000		
			TON	0.000	0.00	
			149.00000	0.000		0.00
0265	403-34721	Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	22,556.000	0.000		
			TON	0.000	0.00	
			77.00000	0.000		0.00
0270	411-10255	Emulsified Asphalt (Slow-Setting)	8,397.000	0.000		
			GAL	0.000	0.00	
			3.00000	0.000		0.00
0275	420-00112	Geotextile (Drainage) (Class 1)	978.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00

CONTID: C15898
 PCN: 15898-BID
 PROJECT: NH5502-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 09/13/2011
 11:36:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	503-00018	Drilled Caisson (18 Inch)	24.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0285	506-00206	Riprap (6 Inch)	2,258.000	0.000		
			CY	0.000	0.00	
			164.00000	0.000		0.00
0290	506-00209	Riprap (9 Inch)	87.000	0.000		
			CY	0.000	0.00	
			202.00000	0.000		0.00
0295	506-01020	Geogrid Reinforcement	3,360.000	0.000		
			SY	0.000	0.00	
			17.00000	0.000		0.00
0300	601-01000	Concrete Class B	12.000	0.000		
			CY	0.000	0.00	
			800.00000	0.000		0.00
0305	601-03000	Concrete Class D	13.000	0.000		
			CY	0.000	0.00	
			800.00000	0.000		0.00
0310	602-00000	Reinforcing Steel	1,683.000	0.000		
			LB	0.000	0.00	
			1.50000	0.000		0.00
0315	602-00020	Reinforcing Steel (Epoxy Coated)	251.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
0320	603-10120	12 Inch Corrugated Steel Pipe	163.000	0.000		
			LF	0.000	0.00	
			44.00000	0.000		0.00
0325	603-70703	7x3 Foot Concrete Box Culvert (Precast)	172.000	0.000		
			LF	0.000	0.00	
			546.00000	0.000		0.00
0330	604-00305	Inlet Type C (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			1,620.00000	0.000		0.00

CONTID: C15898
 PCN: 15898-BID
 PROJECT: NH5502-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 09/13/2011
 11:36:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	604-00505	Inlet Type D (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			3,230.00000	0.000		0.00
0340	606-00301	Guardrail Type 3 (6-3 Post Spacing)	4,351.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
0345	606-01385	Transition Type 3J	1.000	0.000		
			EACH	0.000	0.00	
			824.00000	0.000		0.00
0350	606-01390	End Anchorage Type 3K	1.000	0.000		
			EACH	0.000	0.00	
			1,040.00000	0.000		0.00
0355	606-02005	End Anchorage (Flared)	11.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0360	607-00005	End Post	4.000	0.000		
			EACH	0.000	0.00	
			490.00000	0.000		0.00
0365	607-00015	End Post (Special)	48.000	0.000		
			EACH	0.000	0.00	
			570.00000	0.000		0.00
0370	607-00020	Corner and Line Brace Post (Special)	57.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0375	607-01010	Fence Barbed Wire with Metal Posts (Special)	272.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0380	607-11350	Fence Deer	11,115.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0385	607-11525	Fence (Plastic)	2,000.000	0.000		
			LF	1,060.000	2,650.00	
			2.50000	1,060.000		2,650.00

CONTID: C15898
 PCN: 15898-BID
 PROJECT: NH5502-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 09/13/2011
 11:36:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	607-60001	Pedestrian Gate (Special)	11.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0395	607-60002	Game Ramp	7.000	0.000		
			EACH	0.000	0.00	
			7,700.00000	0.000		0.00
0400	607-60266	16 Foot Gate Double (Chain Link)	13.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0405	609-60011	Curb Type 6 (Section M)	2,743.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0410	611-00017	16 Foot Deer Guard	8.000	0.000		
			EACH	0.000	0.00	
			24,000.00000	0.000		0.00
0415	611-00019	18 Foot Deer Guard	2.000	0.000		
			EACH	0.000	0.00	
			25,000.00000	0.000		0.00
0420	612-00001	Delineator (Type I)	140.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0425	612-00002	Delineator (Type II)	62.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0430	612-00003	Delineator (Type III)	43.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0435	612-00270	Location Marker (Utility)(Flat Slat)	20.000	0.000		
			EACH	0.000	0.00	
			70.00000	0.000		0.00
0440	613-00306	3 Inch Electrical Conduit (Bored)	227.000	0.000		
			LF	0.000	0.00	
			62.00000	0.000		0.00

CONTID: C15898
 PCN: 15898-BID
 PROJECT: NH5502-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 09/13/2011
 11:36:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	613-01300	3 Inch Electrical Conduit (Plastic)	4,873.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0450	613-05151	Wildlife Detection System	2.000	0.000		
			EACH	0.000	0.00	
			64,000.00000	0.000		0.00
0455	613-10010	Wiring (Special)	1.000	0.000		
			L S	0.000	0.00	
			5,200.00000	0.000		0.00
0460	613-50150	Secondary Service Pedestal	2.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0465	614-00012	Sign Panel (Class II)	302.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0470	614-01585	Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	188.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0475	614-01588	Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	13.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0480	614-10128	Blankout Sign (Fiber Optic)	4.000	0.000		
			EACH	0.000	0.00	
			9,000.00000	0.000		0.00
0485	614-80385	Rumble Strip	11,230.000	0.000		
			LF	0.000	0.00	
			0.50000	0.000		0.00
0490	614-84000	Traffic Signal Pedestal Pole Steel	4.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0495	615-00030	Embankment Protector Type 3	8.000	0.000		
			EACH	0.000	0.00	
			1,250.00000	0.000		0.00

CONTID: C15898
 PCN: 15898-BID
 PROJECT: NH5502-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 09/13/2011
 11:36:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	616-00150	15 Inch Concrete Siphon Pipe	77.000	0.000		
			LF	0.000	0.00	
			226.00000	0.000		0.00
0505	616-00180	18 Inch Concrete Siphon Pipe	20.000	0.000		
			LF	0.000	0.00	
			281.00000	0.000		0.00
0510	624-24018	18 Inch Drainage Pipe (Class 4)	531.000	0.000		
			LF	0.000	0.00	
			69.00000	0.000		0.00
0515	624-24024	24 Inch Drainage Pipe (Class 4)	260.000	0.000		
			LF	0.000	0.00	
			96.00000	0.000		0.00
0520	624-24030	30 Inch Drainage Pipe (Class 4)	338.000	0.000		
			LF	0.000	0.00	
			146.00000	0.000		0.00
0525	624-24036	36 Inch Drainage Pipe (Class 4)	749.000	0.000		
			LF	0.000	0.00	
			165.00000	0.000		0.00
0530	624-24042	42 Inch Drainage Pipe (Class 4)	134.000	0.000		
			LF	0.000	0.00	
			193.00000	0.000		0.00
0535	625-00000	Construction Surveying	1.000	0.000		
			L S	0.000	0.00	
			42,000.00000	0.000		0.00
0540	626-00000	Mobilization	1.000	0.000		
			L S	0.000	0.00	
			264,000.00000	0.000		0.00
0545	626-01000	Public Information Services	1.000	0.000		
			L S	0.000	0.00	
			12,500.00000	0.000		0.00
0550	627-00005	Epoxy Pavement Marking	168.000	0.000		
			GAL	0.000	0.00	
			100.00000	0.000		0.00

CONTID: C15898
 PCN: 15898-BID
 PROJECT: NH5502-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 09/13/2011
 11:36:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	627-00011	Pavement Marking Paint (Waterborne)	504.000	0.000		
			GAL	0.000	0.00	
			40.00000	0.000		0.00
0560	627-01010	Preformed Plastic Pavement Marking (Type I)(Inlaid)	620.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0565	627-30324	Preformed Plastic Pavement Marking (Word-Symbol) (Type I)	512.000	0.000		
			SF	0.000	0.00	
			24.00000	0.000		0.00
0570	630-00000	Flagging	4,500.000	0.000		
			HOUR	2.000	42.00	
			21.00000	2.000		42.00
0575	630-00007	Traffic Control Inspection	72.000	0.000		
			DAY	9.000	990.00	
			110.00000	9.000		990.00
0580	630-00012	Traffic Control Management	180.000	0.000		
			DAY	3.000	1,860.00	
			620.00000	3.000		1,860.00
0585	630-80341	Construction Traffic Sign (Panel Size A)	16.000	0.000		
			EACH	0.000	0.00	
			52.00000	0.000		0.00
0590	630-80342	Construction Traffic Sign (Panel Size B)	68.000	0.000		
			EACH	5.000	310.00	
			62.00000	5.000		310.00
0595	630-80343	Construction Traffic Sign (Panel Size C)	4.000	0.000		
			EACH	0.000	0.00	
			72.00000	0.000		0.00
0600	630-80350	Vertical Panel	100.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00
0605	630-80355	Portable Message Sign Panel	2.000	0.000		
			EACH	1.000	3,600.00	
			3,600.00000	1.000		3,600.00

CONTID: C15898
 PCN: 15898-BID
 PROJECT: NH5502-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 09/13/2011
 11:36:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	630-80360	Drum Channelizing Device	100.000	0.000		
			EACH	3.000	30.00	
			10.00000	3.000		30.00
0615	630-80363	Drum Channelizing Device (With Light) (Flashing)	25.000	0.000		
			EACH	1.000	30.00	
			30.00000	1.000		30.00
0620	630-80370	Concrete Barrier (Temporary)	620.000	0.000		
			LF	0.000	0.00	
			44.00000	0.000		0.00
0625	630-80380	Traffic Cone	300.000	0.000		
			EACH	15.000	90.00	
			6.00000	15.000		90.00
0630	630-85006	Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	4.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0635	700-70010	F/A Minor Contract Revisions	250,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0640	700-70011	F/A Partnering	500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0645	700-70012	F/A Asphalt Pavement Incentive	120,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0650	700-70016	F/A Fuel Cost Adjustment	112,400.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0655	700-70018	F/A Roadway Smoothness Incentive	144,100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0660	700-70019	F/A Asphalt Cement Cost Adjustment	210,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15898
 PCN: 15898-BID
 PROJECT: NH5502-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 09/13/2011
 11:36:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	700-70022	F/A OJT Colorado Training Program	2,100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0670	700-70023	F/A On-The-Job Trainee	4,800.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0675	700-70028	F/A ESB Program	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0680	700-70034	F/A Utilities	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0685	700-70082	F/A Furnish & Install Electrical Service	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0690	700-70380	F/A Erosion Control	20,000.000	0.000		
			F A	11,772.500	11,772.50	
			1.00000	11,772.500		11,772.50
			CAT 0200	CURRENT AMT	\$ 6,950,495.40 \$	45,153.50 \$ 45,153.50
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0695	620-00002	Field Office (Class 2)	1.000	0.000		
			EACH	0.000	0.00	
			33,300.00000	0.000		0.00
0700	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	1.000	34,400.00	
			34,400.00000	1.000		34,400.00
0705	620-00020	Sanitary Facility	1.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00
			CAT 0400	CURRENT AMT	\$ 70,400.00 \$	34,400.00 \$ 34,400.00
PROJECT TOTAL			CURRENT AMT	\$ 7,020,895.40 \$	79,553.50 \$	79,553.50