

ESTIMATE SUMMARY

CONTID: C15914

ESTIMATE NO: 0019 FINL

SPEC YR: 2005

PCN: 15914-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 175.0 DAYS

TIME ALLOW:

177 WORK DAYS

I-76 SEDGWICK TO STATE LN-PH 2

PERCENT TIME: 98.87

ORIG TIME ALLOW:

120 WORK DAYS

PROJECT NO: IM0762-044

I-76 SEDGWICK TO STATE LN-PH 2

NAME OF ROAD: I-76

PROJECT COUNTIES: SEDGWICK

CONTRACTOR:

UPPER PLAINS CONTRACTING, INC.

5325 E. Hwy 12

PAY PERIOD ENDING 05/27/2009

DATE TIME STARTED 10/01/2007

DATE LET 06/14/2007

DATE WORK BEGAN

DATE AWARDED 07/06/2007

DATE TIME STOPPED 12/18/2008

DATE CONTRACT EXECUTED 07/25/2007

DATE ACCEPTED 12/18/2008

ABERDEEN SD 57401 605-225-7082

DATE NOTICE TO PROCEED 10/01/2007

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 11,445,126.74 PARTICIPATING	\$ 34,685.85	\$ 0.00
AWARD PROJECT AMT:	\$ 9,593,034.30 NON-PARTICIPATING	11,410,440.89	468.43
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	11,445,126.74	468.43
FUNDS AVAILABLE:	\$ 0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	11,445,126.74	468.43
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	20,000.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	11,445,126.74	20,468.43
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	11,445,126.74	20,468.43
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 20,468.43

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15914
 PCN: 15914-BID
 PROJECT: IM0762-044

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 2
 ESTIMATE RUN 05/27/2009
 16:35:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00019	REMOVAL OF INLET CMO 2	35.000	35.000		
			EACH	0.000	0.00	
			1,225.00000	35.000		42,875.00
0010	202-00033	REMOVAL OF PIPE CMO 2	36.000	36.000		
			EACH	0.000	0.00	
			1,225.00000	36.000		44,100.00
0015	202-00210	REMOVAL OF CONCRETE PAVEMENT	7,944.000	7,944.000		
			SY	0.000	0.00	
			11.00000	7,944.000		87,384.00
0020	202-00220	REMOVAL OF ASPHALT MAT	5,566.000	5,566.000		
			SY	0.000	0.00	
			3.00000	5,566.000		16,698.00
0025	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	17,776.000	17,776.000		
			SY	0.000	0.00	
			2.00000	17,776.000		35,552.00
0030	202-00250	*REMOVAL OF PAVEMENT MARKING	49,898.000	49,898.000		
			SF	0.000	0.00	
			0.80000	49,898.000		39,918.40
0035	202-00700	*REMOVAL OF LIGHT STANDARD	3.000	3.000		
			EACH	0.000	0.00	
			375.00000	3.000		1,125.00
0040	202-00900	*REMOVAL OF CONCRETE FOOTING	3.000	3.000		
			EACH	0.000	0.00	
			321.00000	3.000		963.00
0045	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	875.000	875.000		
			LF	0.000	0.00	
			2.00000	875.000		1,750.00
0050	202-01300	*REMOVAL OF END ANCHORAGE	8.000	8.000		
			EACH	0.000	0.00	
			105.00000	8.000		840.00
0055	202-05150	*SANDBLASTING	24,750.000	24,750.000		
			SF	0.000	0.00	
			0.50000	24,750.000		12,375.00

CONTID: C15914
 PCN: 15914-BID
 PROJECT: IM0762-044

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 3
 ESTIMATE RUN 05/27/2009
 16:35:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-06000	REMOVAL OF DETOUR	1.000	1.000		
			L S	0.000	0.00	
			25,000.00000	1.000		25,000.00
0065	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	54,631.000	54,631.000		
			CY	0.000	0.00	
			4.50000	54,631.000		245,839.50
0066	203-00100	MUCK EXCAVATION CO 011/ MCR 003	3,385.000	3,385.000		
			CY	0.000	0.00	
			16.00000	3,385.000		54,160.00
0067	900-00004	ADDED ITEM (CUBIC YARD) / SHOUDER SLOPE CORRECTION - CMO NO. 10	3,515.000	3,515.000		
			CY	0.000	0.00	
			16.68000	3,515.000		58,630.20
0070	203-01100	PROOF ROLLING	0.000	0.000		
			HOUR	0.000	0.00	
			60.00000	0.000		0.00
0075	203-01500	BLADING	329.000	329.000		
			HOUR	0.000	0.00	
			110.00000	329.000		36,190.00
0080	203-01597	*POTHOLING	7.000	7.000		
			HOUR	0.000	0.00	
			75.00000	7.000		525.00
0085	208-00005	*EROSION LOG	6,444.000	6,444.000		
			LF	0.000	0.00	
			4.50000	6,444.000		28,998.00
0090	208-00011	*EROSION BALES (WEED FREE)	921.000	921.000		
			EACH	0.000	0.00	
			12.50000	921.000		11,512.50
0095	208-00020	*SILT FENCE	7,070.000	7,070.000		
			LF	0.000	0.00	
			1.50000	7,070.000		10,605.00
0100	208-00045	*CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			250.00000	1.000		250.00

CONTID: C15914
 PCN: 15914-BID
 PROJECT: IM0762-044

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 4
 ESTIMATE RUN 05/27/2009
 16:35:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0103	208-00051	STORM DRAIN INLET PROTECTION (TYPE 1) CO 017/ MCR 007	100.000	100.000		
			LF	0.000	0.00	
			16.50000	100.000		1,650.00
0105	208-00070	STABILIZED CONSTRUCTION ENTRANCE	0.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0110	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	1.000		
			L S	0.000	0.00	
			3,500.00000	1.000		3,500.00
0112	208-00205	EROSION CONTROL SUPERVISOR CO 003	1,992.000	1,992.000		
			HOUR	0.000	0.00	
			100.00000	1,992.000		199,200.00
0115	208-00200	EROSION CONTROL SUPERVISOR CMO 3	0.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
0120	210-00810	*RESET GROUND SIGN CMO 2	41.000	41.000		
			EACH	0.000	0.00	
			250.00000	41.000		10,250.00
0125	212-00006	*SEEDING (NATIVE) CMO 2	109.500	109.500		
			ACRE	0.000	0.00	
			315.00000	109.500		34,492.50
0130	212-00032	*SOIL CONDITIONING	61.600	61.600		
			ACRE	0.000	0.00	
			2,350.00000	61.600		144,760.00
0135	213-00003	*MULCHING (WEED FREE) CMO 2	119.000	119.000		
			ACRE	0.000	0.00	
			280.00000	119.000		33,320.00
0140	213-00061	*MULCH TACKIFIER CMO 2	23,800.000	23,800.000		
			LB	0.000	0.00	
			1.60000	23,800.000		38,080.00
0145	213-00100	*SOIL BINDER	0.000	0.000		
			ACRE	0.000	0.00	
			300.00000	0.000		0.00

CONTID: C15914
 PCN: 15914-BID
 PROJECT: IM0762-044

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 5
 ESTIMATE RUN 05/27/2009
 16:35:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0150	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT) CMO 2	14,549.000	14,549.000		
			SY	0.000	0.00	
			1.20000	14,549.000		17,458.80
0155	304-06000	AGGREGATE BASE COURSE (CLASS 6)	4,822.220	4,822.220		
			TON	0.000	0.00	
			17.00000	4,822.220		81,977.74
0160	306-01000	RECONDITIONING	4,611.000	4,611.000		
			SY	0.000	0.00	
			6.00000	4,611.000		27,666.00
0165	310-00400	PROCESS ASPHALT MAT FOR BASE COURSE	50,660.000	50,660.000		
			SY	0.000	0.00	
			1.00000	50,660.000		50,660.00
0170	310-00608	FULL DEPTH RECLAMATION OF HOT MIX ASPHALT PAVEMENT (0-8") CMO 2	112,782.000	112,782.000		
			SY	0.000	0.00	
			3.00000	112,782.000		338,346.00
0175	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	559.800	559.800		
			TON	0.000	0.00	
			165.00000	559.800		92,367.00
0180	403-34641	*HOT MIX ASPHALT (GRADING SX) (50) (PG 64-22) CMO 2	23,793.530	23,793.530		
			TON	0.000	0.00	
			79.45000	23,793.530		1,890,395.96
0185	403-34841	*HOT MIX ASPHALT (GRADING SX) (100) (PG 64-22)	2,749.310	2,749.310		
			TON	0.000	0.00	
			83.25000	2,749.310		228,880.06
0190	412-00000	*FURNISH CONCRETE PAVEMENT CMO 10	42,739.300	42,739.300		
			CY	0.000	0.00	
			83.75000	42,739.300		3,579,416.38
0190		MATERIAL ALLOWANCE CONCRETE SAND		0.000		
			CY	0.000	0.00	
			9.66000	0.000		0.00
0190		MATERIAL ALLOWANCE CARR ROCK		0.000		
			CY	0.000	0.00	
			18.52000	0.000		0.00

CONTID: C15914
 PCN: 15914-BID
 PROJECT: IM0762-044

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0190		MATERIAL ALLOWANCE CARR ROCK		0.000		
			CY	0.000	0.00	
			18.52000	0.000		0.00
0190		MATERIAL ALLOWANCE CARR ROCK		0.000		
			CY	0.000	0.00	
			18.52000	0.000		0.00
0190		MATERIAL ALLOWANCE CARR ROCK		0.000		
			CY	0.000	0.00	
			18.52000	0.000		0.00
0190		MATERIAL ALLOWANCE CARR ROCK		0.000		
			CY	0.000	0.00	
			18.52000	0.000		0.00
0195	412-00050	*PLACE CONCRETE PAVEMENT	145,824.000	145,824.000		
			SY	0.000	0.00	
			7.40000	145,824.000		1,079,097.60
0195		MATERIAL ALLOWANCE EPOXY STEEL MAINLINE		0.000		
			SY	0.000	0.00	
			3.04000	0.000		0.00
0195		MATERIAL ALLOWANCE EPOXY STEEL MAINLINE & PRECOMPRESSED FOAM		0.000		
			SY	0.000	0.00	
			2.96000	0.000		0.00
0195		MATERIAL ALLOWANCE EPOXY STEEL MAINLINE & PRECOMPRESSED FOAM		0.000		
			SY	0.000	0.00	
			2.09000	0.000		0.00
0200	412-00800	CONCRETE PAVEMENT (8 INCH)	1,408.000	1,408.000		
			SY	0.000	0.00	
			50.00000	1,408.000		70,400.00
0205	412-00805	*CONCRETE PAVEMENT (8 INCH) (FAST TRACK)	3,203.000	3,203.000		
			SY	0.000	0.00	
			70.00000	3,203.000		224,210.00
0205		MATERIAL ALLOWANCE REINFORCING STEEL		0.000		
			SY	0.000	0.00	
			7.85000	0.000		0.00

CONTID: C15914
 PCN: 15914-BID
 PROJECT: IM0762-044

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 7
 ESTIMATE RUN 05/27/2009
 16:35:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0207	900-00022	ADDED ITEM (SQUARE YARD)/ CONCRETE PATCHING (SPRING 2008) CMO 019	3,060.000	3,060.000		
			SY	0.000	0.00	
			17.09000	3,060.000		52,295.40
0210	412-01200	*CONCRETE PAVEMENT (12 INCH)	5,278.000	5,278.000		
			SY	0.000	0.00	
			40.00000	5,278.000		211,120.00
0213	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A) MCR 5	457.000	457.000		
			SY	0.000	0.00	
			6.50000	457.000		2,970.50
0214	506-00209	RIPRAP (9 INCH) SEPTEMBER 2008 MCR006/CMO014	22.000	22.000		
			CY	0.000	0.00	
			134.00000	22.000		2,948.00
0215	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	925.000	925.000		
			LF	0.000	0.00	
			16.50000	925.000		15,262.50
0220	606-01370	*TRANSITION TYPE 3G	4.000	4.000		
			EACH	0.000	0.00	
			1,100.00000	4.000		4,400.00
0225	606-02005	*END ANCHORAGE (FLARED)	4.000	4.000		
			EACH	0.000	0.00	
			1,500.00000	4.000		6,000.00
0230	607-11525	*FENCE (PLASTIC)	0.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0235	609-60011	*CURB TYPE 6 (SECTION M)	27.000	27.000		
			LF	0.000	0.00	
			4.50000	27.000		121.50
0240	612-00001	*DELINEATOR (TYPE I) CMO 2	610.000	610.000		
			EACH	0.000	0.00	
			22.00000	610.000		13,420.00
0245	612-00002	*DELINEATOR (TYPE II)	73.000	73.000		
			EACH	0.000	0.00	
			23.00000	73.000		1,679.00

CONTID: C15914
 PCN: 15914-BID
 PROJECT: IM0762-044

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 8
 ESTIMATE RUN 05/27/2009
 16:35:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0250	612-00003	*DELINEATOR (TYPE III)	29.000	29.000		
			EACH	0.000	0.00	
			24.00000	29.000		696.00
0255	613-00200	*2 INCH ELECTRICAL CONDUIT CMO 15	2,681.000	2,681.000		
			LF	0.000	0.00	
			7.00000	2,681.000		18,767.00
0260	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	139.000	139.000		
			LF	0.000	0.00	
			15.00000	139.000		2,085.00
0265	613-10000	*WIRING	1.000	1.000		
			L S	0.000	0.00	
			6,300.00000	1.000		6,300.00
0267	613-10010	WIRING (SPECIAL) CMO 015 LIGHTING REPAIR	1.000	1.000		
			L S	0.000	0.00	
			5,118.00000	1.000		5,118.00
0270	613-34400	*LIGHT STANDARD METAL (40 FOOT)	3.000	3.000		
			EACH	0.000	0.00	
			3,500.00000	3.000		10,500.00
0270		MATERIAL ALLOWANCE LIGHT STANDARD (40 FOOT)		0.000		
			EACH	0.000	0.00	
			2,327.27000	0.000		0.00
0275	613-40000	*CONCRETE FOUNDATION PAD	3.000	3.000		
			EACH	0.000	0.00	
			1,400.00000	3.000		4,200.00
0275		MATERIAL ALLOWANCE LIGHT STANDARD FOUNDATION		0.000		
			EACH	0.000	0.00	
			513.33333	0.000		0.00
0280	613-50410	*LIGHT STANDARD (TEMPORARY)	5.000	5.000		
			EACH	0.000	0.00	
			4,600.00000	5.000		23,000.00
0285	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	3.000	3.000		
			EACH	0.000	0.00	
			380.00000	3.000		1,140.00

CONTID: C15914
 PCN: 15914-BID
 PROJECT: IM0762-044

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 9
 ESTIMATE RUN 05/27/2009
 16:35:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0290	614-80387	*RUMBLE STRIP (GRINDING) CMO 2	111,448.000	111,448.000		
			LF	0.000	0.00	
			0.10000	111,448.000		11,144.80
0295	615-00030	EMBANKMENT PROTECTOR TYPE 3	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0300	615-00150	EMBANKMENT PROTECTOR (SPECIAL)	17.000	17.000		
			EACH	0.000	0.00	
			550.00000	17.000		9,350.00
0305	617-00012	12 INCH CULVERT PIPE	130.000	130.000		
			LF	0.000	0.00	
			50.00000	130.000		6,500.00
0310	617-03000	DETOUR CULVERT PIPE	1.000	1.000		
			L S	0.000	0.00	
			1,350.00000	1.000		1,350.00
0315	621-00450	*DETOUR PAVEMENT	11,450.000	11,450.000		
			SY	0.000	0.00	
			29.00000	11,450.000		332,050.00
0320	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			60,000.00000	1.000		60,000.00
0322	625-00001	CONSTRUCTION SURVEYING (HOURLY) NO MCR PER SPEC. 105.12 (A) ORDER 005	57.500	57.500		
			HOUR	0.000	0.00	
			100.00000	57.500		5,750.00
0325	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			400,000.00000	1.000		400,000.00
0330	627-00001	*PAVEMENT MARKING PAINT	381.000	381.000		
			GAL	0.000	0.00	
			25.00000	381.000		9,525.00
0335	627-00005	*EPOXY PAVEMENT MARKING CMO 7, 2	799.000	799.000		
			GAL	0.000	0.00	
			58.00000	799.000		46,342.00

CONTID: C15914
 PCN: 15914-BID
 PROJECT: IM0762-044

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 10
 ESTIMATE RUN 05/27/2009
 16:35:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0340	627-00030	*RAISED PAVEMENT MARKER (TEMPORARY)	600.000	600.000		
			EACH	0.000	0.00	
			6.00000	600.000		3,600.00
0343	627-02010	PREFORMED PLASTIC PAVEMENT MARKING (TYPE II) (INLAID) CMO 7	5,411.000	5,411.000		
			SF	0.000	0.00	
			11.98000	5,411.000		64,823.78
0345	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	25.000	25.000		
			SF	0.000	0.00	
			16.00000	25.000		400.00
0350	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	200.000	200.000		
			SF	0.000	0.00	
			9.00000	200.000		1,800.00
0355	630-00000	*FLAGGING CMO 2	5,680.500	5,680.500		
			HOUR	0.000	0.00	
			22.00000	5,680.500		124,971.00
0360	630-00007	*TRAFFIC CONTROL INSPECTION CMO 2	53.000	53.000		
			DAY	0.000	0.00	
			150.00000	53.000		7,950.00
0365	630-00012	*TRAFFIC CONTROL MANAGEMENT CMO 2	286.000	285.000		
			DAY	1.000	550.00	
			550.00000	286.000		157,300.00
0370	630-80002	*FLASHING BEACON (SOLAR) CMO 2	12.000	12.000		
			EACH	0.000	0.00	
			765.00000	12.000		9,180.00
0375	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	8.000	8.000		
			EACH	0.000	0.00	
			153.00000	8.000		1,224.00
0380	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	9.000	9.000		
			EACH	0.000	0.00	
			280.00000	9.000		2,520.00
0385	630-80338	*BARRICADE (TYPE 3 M-D) (TEMPORARY)	0.000	0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00

CONTID: C15914
 PCN: 15914-BID
 PROJECT: IM0762-044

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 11
 ESTIMATE RUN 05/27/2009
 16:35:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	196.000 EACH	196.000 0.000	0.00	
			80.00000	196.000		15,680.00
0395	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B) CMO 2	101.000 EACH	101.000 0.000	0.00	
			110.00000	101.000		11,110.00
0400	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	58.000 EACH	58.000 0.000	0.00	
			115.00000	58.000		6,670.00
0405	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	1,065.000 SF	1,065.000 0.000	0.00	
			15.00000	1,065.000		15,975.00
0410	630-80355	*PORTABLE MESSAGE SIGN PANEL	4.000 EACH	4.000 0.000	0.00	
			6,300.00000	4.000		25,200.00
0415	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	5.000 EACH	5.000 0.000	0.00	
			3,000.00000	5.000		15,000.00
0420	630-80360	*DRUM CHANNELIZING DEVICE	300.000 EACH	300.000 0.000	0.00	
			35.00000	300.000		10,500.00
0425	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING) MCR 1	12.000 EACH	12.000 0.000	0.00	
			50.00000	12.000		600.00
0430	630-80367	*PORTABLE TRAFFIC SPEED MONITOR	2.000 EACH	2.000 0.000	0.00	
			3,000.00000	2.000		6,000.00
0435	630-80370	*CONCRETE BARRIER (TEMPORARY)	480.000 LF	480.000 0.000	0.00	
			30.00000	480.000		14,400.00
0440	630-80380	*TRAFFIC CONE	300.000 EACH	300.000 0.000	0.00	
			13.00000	300.000		3,900.00

CONTID: C15914
 PCN: 15914-BID
 PROJECT: IM0762-044

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 12
 ESTIMATE RUN 05/27/2009
 16:35:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	630-80391	*CHANNELIZING DEVICE (FIXED)	323.000	323.000		
			EACH	0.000	0.00	
			35.00000	323.000		11,305.00
0450	630-80430	RUMBLE STRIP (PORTABLE)	9.000	9.000		
			EACH	0.000	0.00	
			600.00000	9.000		5,400.00
0452	630-80520	MOBILE PAVEMENT MARKING ZONE	3.000	3.000		
			DAY	0.000	0.00	
			1,702.50000	3.000		5,107.50
0455	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	2.000	2.000		
			EACH	0.000	0.00	
			20,000.00000	2.000		40,000.00
0456	900-00006	ADDED ITEM (DOLLAR)/ PROJECT LIEN	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0457	900-00010	ADDED ITEM (HOUR)/ TRUCK MOUNTED IMPACT ATTENUATOR - CO 008/MCR 002	1,084.000	1,084.000		
			HOUR	0.000	0.00	
			83.50000	1,084.000		90,514.00
0458	900-00006	ADDED ITEM (DOLLAR)/ CONCRETE TESTING PRICE REDUCTION	-582.020	-582.020		
			DOL	0.000	0.00	
			1.00000	-582.020		-582.02
0459	900-00006	ADDED ITEM (DOLLAR)/ OVERWEIGHT TRUCKS	-1,842.000	-1,842.000		
			DOL	0.000	0.00	
			1.00000	-1,842.000		-1,842.00
0460	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0465	700-70011	F/A PARTNERING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0470	700-70016	F/A FUEL COST ADJUSTMENT	108,367.890	108,411.370		
			F A	-43.480	-43.48	
			1.00000	108,367.890		108,367.89

CONTID: C15914
 PCN: 15914-BID
 PROJECT: IM0762-044

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 13
 ESTIMATE RUN 05/27/2009
 16:35:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0475	700-70020	F/A ON-THE-JOB TRAINEE	0.000	0.000			
			EACH	0.000	0.00		
			1.00000	0.000		0.00	
0480	700-70022	F/A OJT COLORADO TRAINING PROGRAM	12,268.440	12,268.440			
			F A	0.000	0.00		
			1.00000	12,268.440		12,268.44	
0485	700-70025	F/A QUALITY INCENTIVE PAYMENT	340,932.920	340,932.920			
			F A	0.000	0.00		
			1.00000	340,932.920		340,932.92	
0490	700-70028	F/A ESB PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0491	700-70034	F/A ADDITIONAL CONCRETE PATCHING/ CMO 016	111,924.210	111,888.930			
			F A	35.280	35.28		
			1.00000	111,924.210		111,924.21	
0492	700-70034	F/A MOBILIZATION FOR ADDITIONAL CONCRETE PATCHING/ CMO 016	5,922.950	5,928.530			
			F A	-5.580	-5.58		
			1.00000	5,922.950		5,922.95	
0493	700-70034	F/A EMERGENCY SINK HOLE REPAIR CO 011/ MCR 004	6,025.210	6,093.001			
			F A	-67.791	-67.79		
			1.00000	6,025.210		6,025.21	
0495	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	9,339.670	9,339.670			
			F A	0.000	0.00		
			1.00000	9,339.670		9,339.67	
0500	700-70380	F/A EROSION CONTROL	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	11,410,440.89 \$	468.43 \$	11,410,440.89
CAT NO0400 CONSTRUCTION ENGINEERING							
0505	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			15,000.00000	1.000		15,000.00	

CONTID: C15914
 PCN: 15914-BID
 PROJECT: IM0762-044

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 14
 ESTIMATE RUN 05/27/2009
 16:35:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0400 CONSTRUCTION ENGINEERING							
0510	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			15,000.00000	1.000		15,000.00	
0515	620-00020	SANITARY FACILITY	1.000	1.000			
			EACH	0.000	0.00		
			3,500.00000	1.000		3,500.00	
0520	700-70220	F/A PHONE SERVICE	1,185.850	1,185.850			
			F A	0.000	0.00		
			1.00000	1,185.850		1,185.85	
			CAT 0400	CURRENT AMT \$	34,685.85 \$	0.00 \$	34,685.85
			PROJECT TOTAL	CURRENT AMT \$	11,445,126.74 \$	468.43 \$	11,445,126.74