

ESTIMATE SUMMARY

CONTID: C15915

ESTIMATE NO: 0015 PROG

SPEC YR: 2005

PCN: 15915-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 212.5 DAYS

TIME ALLOW:

309 WORK DAYS

POWERS/SH 16 INITIAL CONNECT

PERCENT TIME: 68.77

ORIG TIME ALLOW:

290 WORK DAYS

PROJECT NO: NH 016A-039

POWERS/SH 16 INITIAL CONNECT

NAME OF ROAD: SH 16

PROJECT COUNTIES: EL PASO

CONTRACTOR:

HAMON CONTRACTORS, INC.

5670 FRANKLIN STREET

DENVER

CO 80216

303-297-0340

PAY PERIOD ENDING

05/25/2010

DATE TIME STARTED 03/31/2009

DATE LET

01/15/2009

DATE WORK BEGAN

DATE AWARDED

02/05/2009

DATE TIME STOPPED

DATE CONTRACT EXECUTED

02/23/2009

DATE ACCEPTED

DATE NOTICE TO PROCEED

03/31/2009

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 17,258,751.66 PARTICIPATING	\$ 12,881,527.02	\$ 920,689.79
AWARD PROJECT AMT:	\$ 15,191,941.93 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	74.64% TOTAL EARNINGS	12,881,527.02	920,689.79
FUNDS AVAILABLE:	\$ 4,377,224.64 STOCKPILED MATERIALS	254,757.39	0.00
	GROSS EARNINGS	13,136,284.41	920,689.79
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-227,879.13	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	12,908,405.28	920,689.79
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	12,908,405.28	920,689.79
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 920,689.79

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 2
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	*CLEARING AND GRUBBING	33.000	32.000		
			ACRE	0.500	682.50	
			1,365.00000	32.500		44,362.50
0006	900-00012	ADDED ITEM (FOOT)/ MCR 13 REMOVAL OF CBC (LF)	143.000	143.000		
			LF	0.000	0.00	
			134.38000	143.000		19,216.34
0009	202-00021	REMOVAL OF MANHOLE MCR 36 MANHOLE DISPOSAL	1.000	1.000		
			EACH	0.000	0.00	
			3,192.65000	1.000		3,192.65
0010	202-00031	REMOVAL OF FIRE HYDRANT	4.000	4.000		
			EACH	0.000	0.00	
			300.00000	4.000		1,200.00
0015	202-00035	REMOVAL OF PIPE	832.000	592.000		
			LF	0.000	0.00	
			14.00000	592.000		8,288.00
0020	202-00195	*REMOVAL OF MEDIAN COVER	172.000	172.000		
			SY	0.000	0.00	
			9.45000	172.000		1,625.40
0025	202-00200	*REMOVAL OF SIDEWALK	135.000	135.000		
			SY	0.000	0.00	
			8.65000	135.000		1,167.75
0030	202-00203	*REMOVAL OF CURB AND GUTTER	2,250.000	2,212.000		
			LF	0.000	0.00	
			2.90000	2,212.000		6,414.80
0035	202-00210	*REMOVAL OF CONCRETE PAVEMENT	12,954.000	12,954.000		
			SY	0.000	0.00	
			10.07000	12,954.000		130,446.78
0040	202-00220	*REMOVAL OF ASPHALT MAT	14,506.000	14,229.000		
			SY	277.000	919.64	
			3.32000	14,506.000		48,159.92
0045	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	1,058.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 3
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0050	202-00250	*REMOVAL OF PAVEMENT MARKING	25,900.0000	16,052.0000		
			SF	0.0000	0.00	
			1.00000	16,052.0000		16,052.00
0055	202-00300	*REMOVAL OF BUILDING(S)	1.0000	1.0000		
			L S	0.0000	0.00	
			50,000.00000	1.0000		50,000.00
0056	900-00014	ADDED ITEM (LUMP SUM)/ MCR 15 GROUND PENETRATING RADAR	1.0000	1.0000		
			L S	0.0000	0.00	
			2,455.26000	1.0000		2,455.26
0060	202-00700	*REMOVAL OF LIGHT STANDARD	19.0000	19.0000		
			EACH	0.0000	0.00	
			85.00000	19.0000		1,615.00
0065	202-00810	*REMOVAL OF GROUND SIGN	103.0000	93.0000		
			EACH	0.0000	0.00	
			55.00000	93.0000		5,115.00
0070	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.0000	1.0000		
			L S	0.0000	0.00	
			1,680.00000	1.0000		1,680.00
0075	202-01000	*REMOVAL OF FENCE	9,873.0000	9,873.0000		
			LF	0.0000	0.00	
			0.60000	9,873.0000		5,923.80
0080	202-01110	*REMOVAL OF GUARDRAIL TYPE 1	255.0000	225.5000		
			LF	0.0000	0.00	
			1.65000	225.5000		372.08
0085	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	246.0000	213.5000		
			LF	0.0000	0.00	
			3.90000	213.5000		832.65
0090	202-01170	REMOVAL OF GUARDRAIL TYPE 7	221.0000	221.0000		
			LF	0.0000	0.00	
			10.00000	221.0000		2,210.00
0095	202-01300	*REMOVAL OF END ANCHORAGE	5.0000	5.0000		
			EACH	0.0000	0.00	
			120.00000	5.0000		600.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 4
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0100	202-04001	PLUG CULVERT	1.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0105	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	129,911.000	124,670.000		
			CY	3,770.000	18,473.00	
			4.90000	128,440.000		629,356.00
0110	203-00062	*EMBANKMENT MATERIAL (COMPLETE IN PLACE) (SPECIAL)	76,651.000	74,217.000		
			CY	1,283.000	11,611.15	
			9.05000	75,500.000		683,275.00
0114	203-01100	PROOF ROLLING MCR 14	23.250	22.250		
			HOUR	1.000	108.50	
			108.50000	23.250		2,522.63
0115	203-01500	*BLADING	50.000	28.750		
			HOUR	0.000	0.00	
			125.00000	28.750		3,593.75
0120	203-01510	BACKHOE	150.000	50.000		
			HOUR	0.000	0.00	
			110.00000	50.000		5,500.00
0125	203-01550	*DOZING	200.000	2.000		
			HOUR	0.000	0.00	
			145.00000	2.000		290.00
0130	203-01590	*FRONT END LOADER (RUBBER TIRE)	100.000	8.000		
			HOUR	0.000	0.00	
			95.00000	8.000		760.00
0135	203-01594	COMBINATION LOADER	250.000	113.000		
			HOUR	0.000	0.00	
			80.00000	113.000		9,040.00
0140	203-01597	*POTHOLING	72.250	72.250		
			HOUR	0.000	0.00	
			300.00000	72.250		21,675.00
0145	203-01610	CRANE (RUBBER TIRE)	50.000	0.000		
			HOUR	0.000	0.00	
			400.00000	0.000		0.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 5
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0150	203-01620	SWEEPING	130.000	115.500		
			HOOR	0.000	0.00	
			181.53000	115.500		20,966.72
0155	207-00205	*TOPSOIL	11,690.000	10,250.000		
			CY	600.000	3,000.00	
			5.00000	10,850.000		54,250.00
0160	208-00002	EROSION LOG (12 INCH)	917.000	917.000		
			LF	0.000	0.00	
			8.00000	917.000		7,336.00
0165	208-00020	SILT FENCE	21,772.000	21,687.000		
			LF	85.000	127.50	
			1.50000	21,772.000		32,658.00
0170	208-00040	CHECK DAM	8.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
0175	208-00045	CONCRETE WASHOUT STRUCTURE	12.000	7.000		
			EACH	3.000	2,550.00	
			850.00000	10.000		8,500.00
0180	208-00050	STORM DRAIN INLET PROTECTION	61.000	57.000		
			EACH	4.000	1,000.00	
			250.00000	61.000		15,250.00
0181	208-00051	STORM DRAIN INLET PROTECTION (TYPE 1) MCR 6 STORM DRAIN INLET PROTECTION (TYPE R)	954.000	889.000		
			LF	65.000	890.50	
			13.70000	954.000		13,069.80
0185	208-00060	TEMPORARY SLOPE DRAIN	0.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0190	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	16.000	15.000		
			EACH	0.000	0.00	
			1,500.00000	15.000		22,500.00
0195	208-00103	REMOVAL AND DISPOSAL OF SEDIMENT (LABOR)	300.000	247.500		
			HOOR	15.000	450.00	
			30.00000	262.500		7,875.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 6
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0200	208-00105	REMOVAL AND DISPOSAL OF SEDIMENT (EQUIPMENT)	150.000	60.000		
			180.00000	62.000	360.00	11,160.00
				2.000		
			165.00000	280.000	3,630.00	46,200.00
				22.000		
0205	208-00206	EROSION CONTROL SUPERVISOR	350.000	258.000		
				22.000		
			165.00000	280.000		
				22.000		
0210	210-00810	*RESET GROUND SIGN	1.000	0.000		
			125.00000	0.000	0.00	0.00
				0.000		
0215	210-00815	*RESET SIGN PANEL	3.000	0.000		
			45.00000	0.000	0.00	0.00
				0.000		
0220	210-00831	*RESET TRAFFIC SIGNAL HEAD	17.000	0.000		
			70.00000	0.000	0.00	0.00
				0.000		
0225	210-01011	*RESET GATE	2.000	1.000		
			400.00000	1.000	0.00	400.00
				0.000		
0230	210-04010	ADJUST MANHOLE	15.000	13.000		
			450.00000	15.000	900.00	6,750.00
				2.000		
0235	210-04050	ADJUST VALVE BOX	9.000	9.000		
			260.00000	9.000	0.00	2,340.00
				0.000		
0240	212-00006	*SEEDING (NATIVE)	22.200	9.420		
			420.00000	9.420	0.00	3,956.40
				0.000		
0245	212-00032	*SOIL CONDITIONING	21.700	9.420		
			810.00000	9.420	0.00	7,630.20
				0.000		
0250	213-00002	*MULCHING (WEED FREE HAY)	22.200	9.920		
			375.00000	9.920	0.00	3,720.00
				0.000		

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 7
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0255	213-00061	*MULCH TACKIFIER	9,000.000	3,230.000		
			LB	0.000	0.00	
			1.77000	3,230.000		5,717.10
0260	213-00100	*SOIL BINDER	26.000	9.250		
			ACRE	0.000	0.00	
			399.00000	9.250		3,690.75
0265	218-00000	*NOXIOUS WEED MANAGEMENT	1.000	0.700		
			L S	0.000	0.00	
			7,500.00000	0.700		5,250.00
0270	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	0.500	0.500		
			L S	0.000	0.00	
			3,994.00000	0.500		1,997.00
0275	250-00110	*HEALTH AND SAFETY OFFICER	101.500	101.500		
			HOURL	0.000	0.00	
			108.00000	101.500		10,962.00
0280	304-06000	*AGGREGATE BASE COURSE (CLASS 6)	43,891.310	40,429.540		
			TON	3,461.770	47,080.07	
			13.60000	43,891.310		596,921.82
0285	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	147.780	147.780		
			TON	0.000	0.00	
			149.95000	147.780		22,159.61
0290	403-34851	*HOT MIX ASPHALT (GRADING SX) (100) (PG 64-28)	2,009.000	998.330		
			TON	0.000	0.00	
			86.71000	998.330		86,565.19
0291	403-34841	HOT MIX ASPHALT (GRADING SX) (100) (PG 64-22) MCR 40	634.410	634.410		
			TON	0.000	0.00	
			78.43000	634.410		49,756.78
0295	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	485.000	390.000		
			GAL	0.000	0.00	
			4.76000	390.000		1,856.40
0300	411-21020	*LIQUID ASPHALTIC MATERIAL (MC-70)	1,814.000	0.000		
			GAL	0.000	0.00	
			5.82000	0.000		0.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 8
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0305	412-00550	*CONCRETE PAVEMENT (5 1/2 INCH)	21,960.000	20,203.100		
			SY	0.000	0.00	
			28.11000	20,203.100		567,909.14
0310	412-00600	*CONCRETE PAVEMENT (6 INCH)	494.000	493.810		
			SY	0.000	0.00	
			32.00000	493.810		15,801.92
0315	412-00800	*CONCRETE PAVEMENT (8 INCH)	13,776.000	12,329.520		
			SY	0.000	0.00	
			36.61000	12,329.520		451,383.73
0320	412-00850	*CONCRETE PAVEMENT (8-1/2 INCH)	33,981.000	9,262.110		
			SY	257.920	10,306.48	
			39.96000	9,520.030		380,420.40
0325	412-00900	*CONCRETE PAVEMENT (9 INCH)	42,276.000	25,986.810		
			SY	12,621.300	486,046.26	
			38.51000	38,608.110		1,486,798.32
0330	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	572.700	570.700		
			SY	2.000	13.00	
			6.50000	572.700		3,722.55
0331	506-01020	GEOGRID REINFORCEMENT MCR 20	9,224.000	7,177.000		
			SY	2,047.000	8,392.70	
			4.10000	9,224.000		37,818.40
0335	503-00018	*DRILLED CAISSON (18 INCH)	8.000	0.000		
			LF	8.000	408.00	
			51.00000	8.000		408.00
0340	503-00036	*DRILLED CAISSON (36 INCH)	30.000	0.000		
			LF	0.000	0.00	
			160.00000	0.000		0.00
0345	503-00042	*DRILLED CAISSON (42 INCH)	54.000	0.000		
			LF	17.000	4,930.00	
			290.00000	17.000		4,930.00
0350	503-00048	*DRILLED CAISSON (48 INCH)	83.000	22.000		
			LF	0.000	0.00	
			310.00000	22.000		6,820.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 9
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0355	506-00209	RIPRAP (9 INCH)	196.000	187.000		
			CY	9.000	540.00	
			60.00000	196.000		11,760.00
0360	506-00212	RIPRAP (12 INCH)	38.100	38.100		
			CY	0.000	0.00	
			80.00000	38.100		3,048.00
0365	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	2.000	0.000		
			CY	0.000	0.00	
			320.00000	0.000		0.00
0370	601-01050	*CONCRETE CLASS B (WALL)	6.900	6.900		
			CY	0.000	0.00	
			162.00000	6.900		1,117.80
0375	603-01180	18 INCH REINFORCED CONCRETE PIPE	4,025.500	3,907.500		
			LF	118.000	3,776.00	
			32.00000	4,025.500		128,816.00
0380	603-01240	24 INCH REINFORCED CONCRETE PIPE	1,702.000	1,699.500		
			LF	0.000	0.00	
			50.00000	1,699.500		84,975.00
0385	603-01300	30 INCH REINFORCED CONCRETE PIPE	494.600	494.600		
			LF	0.000	0.00	
			67.00000	494.600		33,138.20
0390	603-01360	36 INCH REINFORCED CONCRETE PIPE	1,099.000	1,091.000		
			LF	0.000	0.00	
			78.00000	1,091.000		85,098.00
0395	603-01420	42 INCH REINFORCED CONCRETE PIPE	384.000	384.000		
			LF	0.000	0.00	
			110.00000	384.000		42,240.00
0400	603-01480	48 INCH REINFORCED CONCRETE PIPE	952.500	952.500		
			LF	0.000	0.00	
			125.00000	952.500		119,062.50
0405	603-05018	18 INCH REINFORCED CONCRETE END SECTION	9.000	7.000		
			EACH	2.000	1,320.00	
			660.00000	9.000		5,940.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 10
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0410	603-05024	24 INCH REINFORCED CONCRETE END SECTION	13.000	11.000		
			EACH	0.000	0.00	
			760.00000	11.000		8,360.00
0415	603-05036	36 INCH REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0420	603-05048	48 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0421	603-30018	18 INCH STEEL END SECTION MCR 16	1.000	1.000		
			EACH	0.000	0.00	
			383.48000	1.000		383.48
0422	603-50018	18 INCH PLASTIC PIPE MCR 16	56.000	56.000		
			LF	0.000	0.00	
			132.48000	56.000		7,418.88
0425	604-00305	INLET TYPE C (5 FOOT)	4.000	3.000		
			EACH	0.000	0.00	
			1,900.00000	3.000		5,700.00
0430	604-00505	INLET TYPE D (5 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			3,300.00000	2.000		6,600.00
0435	604-00510	INLET TYPE D (10 FOOT)	2.000	1.000		
			EACH	0.000	0.00	
			4,200.00000	1.000		4,200.00
0440	604-00550	INLET TYPE D (SPECIAL)	2.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00
0445	604-13005	INLET TYPE 13 (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			3,200.00000	1.000		3,200.00
0450	604-19000	INLET SPECIAL	4.000	3.500		
			EACH	0.000	0.00	
			5,000.00000	3.500		17,500.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 11
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0455	604-19105	INLET TYPE R L 5 (5 FOOT)	17.000	17.000		
			EACH	0.000	0.00	
			2,500.00000	17.000		42,500.00
0460	604-19110	INLET TYPE R L 5 (10 FOOT)	12.000	12.000		
			EACH	0.000	0.00	
			3,200.00000	12.000		38,400.00
0465	604-19115	INLET TYPE R L 5 (15 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			3,800.00000	1.000		3,800.00
0470	604-19120	INLET TYPE R L 5 (20 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			4,600.00000	1.000		4,600.00
0475	604-19205	INLET TYPE R L 10 (5 FOOT)	4.000	3.000		
			EACH	0.000	0.00	
			6,000.00000	3.000		18,000.00
0480	604-19210	INLET TYPE R L 10 (10 FOOT)	3.000	3.000		
			EACH	0.000	0.00	
			4,200.00000	3.000		12,600.00
0485	604-19215	INLET TYPE R L 10 (15 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			6,200.00000	1.000		6,200.00
0490	604-19305	INLET TYPE R L 15 (5 FOOT)	9.000	9.000		
			EACH	0.000	0.00	
			4,100.00000	9.000		36,900.00
0495	604-19310	INLET TYPE R L 15 (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			6,200.00000	1.000		6,200.00
0500	604-25005	VANE GRATE INLET (5 FOOT)	4.000	1.000		
			EACH	0.000	0.00	
			3,500.00000	1.000		3,500.00
0505	604-30005	MANHOLE SLAB BASE (5 FOOT)	4.000	3.000		
			EACH	1.000	1,400.00	
			1,400.00000	4.000		5,600.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 12
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0510	604-30010	MANHOLE SLAB BASE (10 FOOT)	10.000	10.000		
			EACH	0.000	0.00	
			2,200.00000	10.000		22,000.00
0515	604-30015	MANHOLE SLAB BASE (15 FOOT)	3.000	3.000		
			EACH	0.000	0.00	
			2,500.00000	3.000		7,500.00
0520	604-30020	MANHOLE SLAB BASE (20 FOOT)	3.000	3.000		
			EACH	0.000	0.00	
			4,500.00000	3.000		13,500.00
0525	604-31005	MANHOLE BOX BASE (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			4,600.00000	1.000		4,600.00
0526	604-31015	MANHOLE BOX BASE (15 FOOT) MCR 7 MANHOLE BOX BASE (15 FT)	1.000	1.000		
			EACH	0.000	0.00	
			5,322.00000	1.000		5,322.00
0530	604-39010	MANHOLE SPECIAL (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			12,500.00000	1.000		12,500.00
0535	604-39015	MANHOLE SPECIAL (15 FOOT)	3.000	3.000		
			EACH	0.000	0.00	
			22,500.00000	3.000		67,500.00
0540	604-39030	MANHOLE SPECIAL (30 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			100,000.00000	1.000		100,000.00
0545	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	2,058.000	1,687.500		
			LF	0.000	0.00	
			14.95000	1,687.500		25,228.13
0545		MATERIAL ALLOWANCE GUARDRAIL TYPE 3 (6-3 POST SPACING)		370.500		
			LF	0.000	0.00	
			10.71000	370.500		3,968.06
0550	606-00720	*GUARDRAIL TYPE 7 (STYLE CC)	116.000	0.000		
			LF	0.000	0.00	
			76.25000	0.000		0.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 13
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	606-00740	*GUARDRAIL TYPE 7 (STYLE CE)	100.000	0.000		
			LF	0.000	0.00	
			89.75000	0.000		0.00
0560	606-01340	*END ANCHORAGE TYPE 3D	5.000	4.000		
			EACH	0.000	0.00	
			640.00000	4.000		2,560.00
0560		MATERIAL ALLOWANCE END ANCHORAGE TYPE 3D		1.000		
			EACH	0.000	0.00	
			291.00000	1.000		291.00
0565	606-01370	*TRANSITION TYPE 3G	5.000	1.000		
			EACH	0.000	0.00	
			1,155.00000	1.000		1,155.00
0565		MATERIAL ALLOWANCE TRANSITION TYPE 3G		4.000		
			EACH	0.000	0.00	
			840.00000	4.000		3,360.00
0570	606-01380	*TRANSITION TYPE 3H	3.000	1.000		
			EACH	0.000	0.00	
			645.00000	1.000		645.00
0570		MATERIAL ALLOWANCE TRANSITION TYPE 3H		2.000		
			F A	0.000	0.00	
			380.00000	2.000		760.00
0575	606-02003	*END ANCHORAGE (NONFLARED)	3.000	2.000		
			EACH	0.000	0.00	
			1,710.00000	2.000		3,420.00
0580	606-02005	*END ANCHORAGE (FLARED)	4.000	2.000		
			EACH	0.000	0.00	
			1,518.00000	2.000		3,036.00
0580		MATERIAL ALLOWANCE END ANCHORAGE (FLARED)		2.000		
			EACH	0.000	0.00	
			1,224.00000	2.000		2,448.00
0585	607-00005	*END POST	10.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 14
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0590	607-00010	*CORNER AND LINE BRACE POST	4.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0595	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	2,718.000	4.000		
			LF	0.000	0.00	
			1.25000	4.000		5.00
0597	900-00007	ADDED ITEM (EACH)/ MCR 4 TEMPORARY CORNER POST	2.000	2.000		
			EACH	0.000	0.00	
			55.50000	2.000		111.00
0600	607-52905	*END POST (CHAIN LINK)	16.000	8.000		
			EACH	0.000	0.00	
			180.00000	8.000		1,440.00
0605	607-52910	*CORNER AND LINE BRACE POST (CHAIN LINK)	23.000	22.000		
			EACH	0.000	0.00	
			220.00000	22.000		4,840.00
0610	607-53172	*FENCE CHAIN LINK (72 INCH)	4,906.000	4,906.000		
			LF	0.000	0.00	
			14.25000	4,906.000		69,910.50
0611	900-00014	ADDED ITEM (LUMP SUM)/ MCR 34 ADDITIONAL FENCING	1.000	1.000		
			L S	0.000	0.00	
			15,120.90000	1.000		15,120.90
0615	607-60216	*16 FOOT GATE SINGLE (CHAIN LINK)	2.000	2.000		
			EACH	0.000	0.00	
			1,200.00000	2.000		2,400.00
0620	608-00000	*CONCRETE SIDEWALK	6,612.000	5,659.530		
			SY	288.450	6,487.24	
			22.49000	5,947.980		133,770.07
0625	608-00010	*CONCRETE CURB RAMP	169.000	109.000		
			SY	46.000	4,554.00	
			99.00000	155.000		15,345.00
0630	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	10,038.000	4,965.000		
			LF	2,216.000	15,866.56	
			7.16000	7,181.000		51,415.96

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 15
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0635	609-21013	*CURB AND GUTTER TYPE 2 (SECTION I-M) (SPECIAL)	116.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0640	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	18,215.000	12,378.760		
			LF	2,298.000	21,164.58	
			9.21000	14,676.760		135,172.96
0641	609-21021	CURB AND GUTTER TYPE 2 (SECTION II-M) MCR 1	1,224.000	980.000		
			LF	0.000	0.00	
			10.13000	980.000		9,927.40
0645	609-24004	*GUTTER TYPE 2 (4 FOOT)	891.000	0.000		
			LF	0.000	0.00	
			17.29000	0.000		0.00
0650	609-60011	*CURB TYPE 6 (SECTION M)	84.000	0.000		
			LF	0.000	0.00	
			28.51000	0.000		0.00
0655	610-00030	*MEDIAN COVER MATERIAL (CONCRETE)	64,144.000	17,333.000		
			SF	12,906.790	51,498.09	
			3.99000	30,239.790		120,656.76
0660	612-00001	*DELINEATOR (TYPE I)	188.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0665	612-00002	*DELINEATOR (TYPE II)	117.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0670	612-00003	*DELINEATOR (TYPE III)	29.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0675	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	760.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0680	613-00206	*2 INCH ELECTRICAL CONDUIT (BORED)	260.000	260.000		
			LF	0.000	0.00	
			8.00000	260.000		2,080.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 16
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0685	613-00301	*3 INCH ELECTRICAL CONDUIT (JACKED)	1,520.000	0.000		
			LF	0.000	0.00	
			8.90000	0.000		0.00
0690	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	21,747.000	19,537.000		
			LF	2,210.000	13,481.00	
			6.10000	21,747.000		132,656.70
0695	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	4,303.000	4,223.000		
			LF	80.000	552.00	
			6.90000	4,303.000		29,690.70
0700	613-07000	*PULL BOX (SPECIAL)	8.000	7.000		
			EACH	0.000	0.00	
			1,390.00000	7.000		9,730.00
0700		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			978.34000	1.000		978.34
0705	613-07034	*PULL BOX (24"X36"X18")	21.000	17.000		
			EACH	0.000	0.00	
			490.00000	17.000		8,330.00
0710	613-07038	*PULL BOX (36"X48"X18")	3.000	0.000		
			EACH	0.000	0.00	
			627.00000	0.000		0.00
0715	613-10000	*WIRING	1.000	0.500		
			L S	0.000	0.00	
			29,000.00000	0.500		14,500.00
0720	613-16000	*LUMINAIRE (SPECIAL)	12.000	0.000		
			EACH	0.000	0.00	
			495.00000	0.000		0.00
0725	613-34400	*LIGHT STANDARD METAL (40 FOOT)	28.000	14.000		
			EACH	0.000	0.00	
			1,597.00000	14.000		22,358.00
0725		MATERIAL ALLOWANCE		14.000		
			EACH	0.000	0.00	
			1,240.00000	14.000		17,360.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 17
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0730	613-40010	*LIGHT STANDARD FOUNDATION	28.000	14.000		
			EACH	0.000	0.00	
			550.00000	14.000		7,700.00
0730		MATERIAL ALLOWANCE		14.000		
			EACH	0.000	0.00	
			450.60000	14.000		6,308.40
0735	613-50100	*LIGHTING CONTROL CENTER	2.000	0.000		
			EACH	0.000	0.00	
			4,402.00000	0.000		0.00
0740	613-50150	*SECONDARY SERVICE PEDESTAL	2.000	0.000		
			EACH	0.000	0.00	
			990.00000	0.000		0.00
0745	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	34.000	14.000		
			EACH	0.000	0.00	
			350.00000	14.000		4,900.00
0750	614-00011	*SIGN PANEL (CLASS I)	497.000	48.000		
			SF	33.630	351.43	
			10.45000	81.630		853.03
0755	614-00012	*SIGN PANEL (CLASS II)	738.000	16.000		
			SF	20.760	290.64	
			14.00000	36.760		514.64
0760	614-00013	*SIGN PANEL (CLASS III)	593.000	96.000		
			SF	0.000	0.00	
			17.25000	96.000		1,656.00
0765	614-00612	*STEEL SIGN POST (W 6X12)	87.000	0.000		
			LF	0.000	0.00	
			38.00000	0.000		0.00
0770	614-00615	*STEEL SIGN POST (W 6X15)	69.000	0.000		
			LF	0.000	0.00	
			47.00000	0.000		0.00
0775	614-00818	*STEEL SIGN POST (W 8X18)	72.000	0.000		
			LF	0.000	0.00	
			54.00000	0.000		0.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 18
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0780	614-01502	*STEEL SIGN SUPPORT (2-INCH ROUND)(POST & SOCKET)	468.000	54.520		
			LF	87.750	921.38	
			10.50000	142.270		1,493.84
0785	614-01572	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND NP-40)(POST & SLIPBASE)	770.000	54.000		
			LF	161.500	3,876.00	
			24.00000	215.500		5,172.00
0790	614-01583	*STL SIGN SUPP(2-1/2 IN RD SCH 80)(PO&SLIP)	44.000	0.000		
			EACH	22.000	726.00	
			33.00000	22.000		726.00
0795	614-03001	*CONCRETE FOOTING (TYPE 1)	6.000	0.000		
			EACH	2.000	2,200.00	
			1,100.00000	2.000		2,200.00
0800	614-03002	*CONCRETE FOOTING (TYPE 2)	4.000	0.000		
			EACH	2.000	2,600.00	
			1,300.00000	2.000		2,600.00
0805	614-03003	*CONCRETE FOOTING (TYPE 3)	4.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0810	614-10146	*VARIABLE MESSAGE SIGN (LED) (GROUND MOUNTED)	2.000	2.000		
			EACH	0.000	0.00	
			94,010.00000	2.000		188,020.00
0810		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			79,908.50000	0.000		0.00
0815	614-30200	*VMS BUTTERFLY SUPPORT (MEDIAN)	1.000	1.000		
			EACH	0.000	0.00	
			31,100.00000	1.000		31,100.00
0820	614-31800	*MONOTUBE OVERHEAD SIGN CANTILEVER (18 INCH DIAMETER)	1.000	1.000		
			EACH	0.000	0.00	
			27,074.00000	1.000		27,074.00
0820		MATERIAL ALLOWANCE MONTUBE SIGN CANTILEVER (18")		0.000		
			EACH	0.000	0.00	
			21,600.00000	0.000		0.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0820		MATERIAL ALLOWANCE		0.000		
			NCU	0.000	0.00	
			21,600.00000	0.000		0.00
0825	614-32000	*MONOTUBE OVERHEAD SIGN CANTILEVER (20 INCH DIAMETER)	1.000	0.000		
			EACH	0.000	0.00	
			27,892.00000	0.000		0.00
0825		MATERIAL ALLOWANCE MONOTUBE CANTILEVER (20")		1.000		
			EACH	0.000	0.00	
			22,313.60000	1.000		22,313.60
0825		MATERIAL ALLOWANCE		0.000		
			NCU	0.000	0.00	
			22,313.60000	0.000		0.00
0830	614-70150	*PEDESTRIAN SIGNAL FACE (16) (COUNTDOWN)	4.000	0.000		
			EACH	0.000	0.00	
			495.00000	0.000		0.00
0835	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	20.000	0.000		
			EACH	0.000	0.00	
			610.00000	0.000		0.00
0840	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	4.000	0.000		
			EACH	0.000	0.00	
			925.00000	0.000		0.00
0845	614-72860	*PEDESTRIAN PUSH BUTTON	4.000	0.000		
			EACH	0.000	0.00	
			170.00000	0.000		0.00
0850	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	4.000	0.000		
			EACH	0.000	0.00	
			4,950.00000	0.000		0.00
0855	614-81135	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-35 FOOT MAST ARM)	2.000	0.000		
			EACH	0.000	0.00	
			13,500.00000	0.000		0.00
0855		MATERIAL ALLOWANCE 35' MAST ARM		2.000		
			EACH	0.000	0.00	
			9,311.00000	2.000		18,622.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0855		MATERIAL ALLOWANCE		0.000		
			NCU	0.000	0.00	
			18,622.00000	0.000		0.00
0860	614-81145	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-45 FOOT MAST ARM)	2.000	0.000		
			EACH	0.000	0.00	
			14,000.00000	0.000		0.00
0860		MATERIAL ALLOWANCE 45' MAST ARM		2.000		
			EACH	0.000	0.00	
			10,478.00000	2.000		20,956.00
0860		MATERIAL ALLOWANCE		0.000		
			NCU	0.000	0.00	
			20,956.00000	0.000		0.00
0865	614-81155	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-55 FOOT MAST ARM)	1.000	0.000		
			EACH	0.000	0.00	
			15,600.00000	0.000		0.00
0865		MATERIAL ALLOWANCE 55' MAST ARM		1.000		
			EACH	0.000	0.00	
			10,641.00000	1.000		10,641.00
0865		MATERIAL ALLOWANCE		0.000		
			NCU	0.000	0.00	
			10,641.00000	0.000		0.00
0870	614-81160	*TRAFFIC SIGNAL LIGHT POLE STEEL (1-60 MAST ARM FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			22,000.00000	0.000		0.00
0870		MATERIAL ALLOWANCE 60' MAST ARM		1.000		
			EACH	0.000	0.00	
			17,035.00000	1.000		17,035.00
0870		MATERIAL ALLOWANCE		0.000		
			NCU	0.000	0.00	
			17,035.00000	0.000		0.00
0875	614-84000	*TRAFFIC SIGNAL PEDESTAL POLE STEEL	2.000	0.000		
			EACH	0.000	0.00	
			950.00000	0.000		0.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 21
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0880	614-85001	*IMPACT ATTENUATOR	2.000	0.000		
			EACH	0.000	0.00	
			25,000.00000	0.000		0.00
0885	614-86245	*CONTROLLER (TYPE 170E)	2.000	0.000		
			EACH	0.000	0.00	
			15,885.00000	0.000		0.00
0890	614-87350	*TEST FIBER OPTIC CABLE	1.000	1.000		
			L S	0.000	0.00	
			2,400.00000	1.000		2,400.00
0895	614-87496	*FIBER OPTIC CABLE (SINGLE MODE) (96 STRANDS)	1,885.000	0.000		
			LF	0.000	0.00	
			2.81000	0.000		0.00
0900	614-87506	*SPLICE FIBER OPTIC CABLE (6 STRAND)	10.000	6.000		
			EACH	0.000	0.00	
			490.00000	6.000		2,940.00
0905	621-00425	*DETOUR	1.000	1.000		
			L S	0.000	0.00	
			125,000.00000	1.000		125,000.00
0906	621-00430	DETOUR MCR 35 DETOUR (SY)	4,068.000	4,068.000		
			SY	0.000	0.00	
			23.50000	4,068.000		95,598.00
0910	625-00000	CONSTRUCTION SURVEYING	1.000	0.850		
			L S	0.030	4,950.00	
			165,000.00000	0.880		145,200.00
0911	625-00001	CONSTRUCTION SURVEYING (HOURLY)	45.000	40.000		
			HOURLY	0.000	0.00	
			100.00000	40.000		4,000.00
0915	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			967,000.00000	1.000		967,000.00
0920	627-00001	*PAVEMENT MARKING PAINT	396.000	396.000		
			GAL	0.000	0.00	
			32.00000	396.000		12,672.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 22
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0925	627-00005	*EPOXY PAVEMENT MARKING	257.000	19.000		
			GAL	0.000	0.00	
			62.00000	19.000		1,178.00
0930	627-01010	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)(INLAID)	214.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0935	627-02010	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE II) (INLAID)	2,420.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0940	627-30205	*THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	1,017.000	0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00
0945	627-30210	*THERMOPLASTIC PAVEMENT MARKING (XWALK-STOPLINE)	1,813.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0950	630-00000	*FLAGGING	5,200.000	4,504.500		
			HOOR	426.000	8,520.00	
			20.00000	4,930.500		98,610.00
0955	630-00007	*TRAFFIC CONTROL INSPECTION	169.000	161.000		
			DAY	8.000	520.00	
			65.00000	169.000		10,985.00
0956	607-11580	FENCE (TEMPORARY) MCR 4	1,001.000	1,001.000		
			LF	0.000	0.00	
			3.30000	1,001.000		3,303.30
0960	630-00012	*TRAFFIC CONTROL MANAGEMENT	247.000	227.000		
			DAY	20.000	9,500.00	
			475.00000	247.000		117,325.00
0965	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	26.000	6.500		
			EACH	5.200	390.00	
			75.00000	11.700		877.50
0970	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	214.000	90.000		
			EACH	72.000	3,600.00	
			50.00000	162.000		8,100.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 23
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0975	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	70.000	23.000		
			EACH	18.400	1,288.00	
			70.00000	41.400		2,898.00
0980	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	67.000	30.000		
			SF	24.000	408.00	
			17.00000	54.000		918.00
0985	630-80355	*PORTABLE MESSAGE SIGN PANEL	5.000	2.500		
			EACH	2.000	10,000.00	
			5,000.00000	4.500		22,500.00
0990	630-80357	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (B TYPE)	2.000	1.000		
			EACH	0.800	480.00	
			600.00000	1.800		1,080.00
0995	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	3.000	1.000		
			EACH	0.800	480.00	
			600.00000	1.800		1,080.00
1000	630-80360	*DRUM CHANNELIZING DEVICE	381.000	190.500		
			EACH	152.400	9,144.00	
			60.00000	342.900		20,574.00
1005	630-80370	CONCRETE BARRIER (TEMPORARY)	9,109.000	4,554.500		
			LF	3,643.600	109,308.00	
			30.00000	8,198.100		245,943.00
1010	630-80380	*TRAFFIC CONE	150.000	67.500		
			EACH	54.000	270.00	
			5.00000	121.500		607.50
1015	630-80393	*STACKABLE VERTICAL PANELS	40.000	2.500		
			EACH	2.000	60.00	
			30.00000	4.500		135.00
1020	630-80520	*MOBILE PAVEMENT MARKING ZONE	10.000	0.000		
			DAY	0.000	0.00	
			1,200.00000	0.000		0.00
1025	630-80560	MOBILE PROFILOGRAPH OPERATION ZONE	1.000	0.000		
			L S	0.000	0.00	
			1,200.00000	0.000		0.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 24
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1030	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	2.000	1.000		
			EACH	0.800	2,000.00	
			2,500.00000	1.800		4,500.00
1035	630-85041	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR)	20.000	18.000		
			DAY	0.000	0.00	
			225.00000	18.000		4,050.00
1039	630-86800	TRAFFIC SIGNAL (TEMPORARY) MCR 8 TEMPORARY SIGNAL AT SW RAMP ON SH 85	1.000	1.000		
			L S	0.000	0.00	
			12,661.00000	1.000		12,661.00
1040	630-86810	*TRAFFIC SIGNAL (TEMPORARY)	1.000	0.750		
			EACH	0.000	0.00	
			25,000.00000	0.750		18,750.00
1045	700-70010	F/A MINOR CONTRACT REVISIONS	1,000,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1050	700-70011	F/A PARTNERING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1055	700-70016	F/A FUEL COST ADJUSTMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1060	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE (PCCP)	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1065	700-70019	F/A ASPHALT CEMENT COST ADJUSTMENT	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1070	700-70021	F/A ON-THE-JOB TRAINEE	660.400	660.400		
			HOURL	0.000	0.00	
			1.00000	660.400		660.40
1071	700-70021	F/A ON-THE-JOB TRAINEE CORRECTION	1,018.200	1,018.200		
			HOURL	0.000	0.00	
			0.80000	1,018.200		814.56

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 25
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1075	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1080	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1085	700-70034	F/A QUALITY INCENTIVE PAYMENT (PCCP)	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1090	700-70035	F/A QUALITY INCENTIVE PAYMENT (HMA)	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1095	700-70036	FORCED ACCOUNTS ROADWAY SMOOTHNESS INCENTIVE (HMA)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1100	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	14,000.000	11,476.250		
			F A	31.870	31.87	
			1.00000	11,508.120		11,508.12
1105	700-70220	F/A PHONE SERVICE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1110	700-70380	F/A EROSION CONTROL	22,500.000	17,026.530		
			F A	0.000	0.00	
			1.00000	17,026.530		17,026.53
1115	700-70390	F/A WETLAND RESTORATION & REPLACEMENT	300,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1120	700-70592	F/A SURVEY MONUMENTATION	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1560	700-70034	F/A MCR 5 DISPUTE REVIEW BOARD	7,500.000	6,075.000		
			F A	0.000	0.00	
			1.00000	6,075.000		6,075.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 26
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1565	900-00014	ADDED ITEM (LUMP SUM)/ MCR 9 INCREASE GENERAL LIABILITY INSURANCE	1.000	1.000		
			L S	0.000	0.00	
			33,372.23000	1.000		33,372.23
1570	900-00014	ADDED ITEM (LUMP SUM)/ MCR 17 REVISED STORM SEWER	1.000	0.000		
			L S	0.000	0.00	
			3,247.50000	0.000		0.00
1575	900-00014	ADDED ITEM (LUMP SUM)/ MCR 18 2' RISER - TYPE D INLET 706R2	1.000	0.000		
			L S	0.000	0.00	
			371.25000	0.000		0.00
1580	900-00014	ADDED ITEM (LUMP SUM)/ MCR 19 SEWER PIPE OVER WATERLINE	1.000	1.000		
			L S	0.000	0.00	
			2,773.19000	1.000		2,773.19
1585	900-00014	ADDED ITEM (LUMP SUM)/ MCR 22 - PUMPING AT WATERLINE	1.000	0.000		
			L S	0.000	0.00	
			1,546.78000	0.000		0.00
1590	900-00014	ADDED ITEM (LUMP SUM)/ MCR 23 ADDITIONAL FITTING AT WATERLINE	1.000	1.000		
			L S	0.000	0.00	
			493.18000	1.000		493.18
1595	900-00014	ADDED ITEM (LUMP SUM)/ MCR 24 - REMOVE AND LOWER 36" RCP	1.000	1.000		
			L S	0.000	0.00	
			2,727.79000	1.000		2,727.79
1600	900-00014	ADDED ITEM (LUMP SUM)/ 25 - REMOVE PIPE AND PLUG SEWER LINE	1.000	1.000		
			L S	0.000	0.00	
			901.32000	1.000		901.32
1605	900-00022	ADDED ITEM (SQUARE YARD)/ MCR 26 - RELOCATE IRRIGATION MANHOLE	1.000	0.000		
			SY	0.000	0.00	
			1,432.72000	0.000		0.00
1606	900-00014	ADDED ITEM (LUMP SUM)/ MCR 26 - RELOCATION INRRIGATION MANHOLE	1.000	1.000		
			L S	0.000	0.00	
			1,432.72000	1.000		1,432.72
1610	900-00014	ADDED ITEM (LUMP SUM)/ MCR 27 ASSEMBLY COURT - SEWER LINE CRADLE	1.000	1.000		
			L S	0.000	0.00	
			63,830.00000	1.000		63,830.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 27
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1615	900-00019	ADDED ITEM (MONTH)/ MCR 28 - TEMPORARY TRAFFIC SIGNAL MAINTENANCE	1.000	1.000		
			MON	0.000	0.00	
			1,300.00000	1.000		1,300.00
1620	900-00014	ADDED ITEM (LUMP SUM)/ MCR 29 - ASSEMBLY COURT REMOVE 6 INCH WATERLINE	1.000	1.000		
			L S	0.000	0.00	
			15,418.00000	1.000		15,418.00
1625	900-00014	ADDED ITEM (LUMP SUM)/ MCR 30 - ADDED DEPTH AT 36 INCH RCP	1.000	1.000		
			L S	0.000	0.00	
			4,606.00000	1.000		4,606.00
1630	900-00014	ADDED ITEM (LUMP SUM)/ MCR 31- DUCTILE IRON PIPE UNDER EXISTING SEWER LINE	1.000	1.000		
			L S	0.000	0.00	
			1,131.79000	1.000		1,131.79
1635	900-00014	ADDED ITEM (LUMP SUM)/ MCR 32 - WIDEFIELD WATER LINE REVISIONS STA 9+44-14+81	1.000	1.000		
			L S	0.000	0.00	
			4,500.00000	1.000		4,500.00
1640	900-00014	ADDED ITEM (LUMP SUM)/ MCR 37 8 INCH CAP ON EXIXTING WATERLINE	1.000	1.000		
			L S	0.000	0.00	
			1,804.63000	1.000		1,804.63
1645	900-00014	ADDED ITEM (LUMP SUM)/ MCR 38 ADJUST AND REPAIR EXISTING 6 INCH SERVICE LINE	1.000	1.000		
			L S	0.000	0.00	
			701.20000	1.000		701.20
1650	900-00014	ADDED ITEM (LUMP SUM)/ MCR 39 UNMARKED WATER MAIN	0.000	0.000		
			L S	0.000	0.00	
			719.09000	0.000		0.00
1655	900-00014	ADDED ITEM (LUMP SUM)/ MCR 41 PHASE 1 ROADWAY REPAIRS	1.000	1.000		
			L S	0.000	0.00	
			1,952.59000	1.000		1,952.59
1660	900-00014	ADDED ITEM (LUMP SUM)/ MCR 42 SEWER SEPTIC @ SCHRAMEK	0.000	0.000		
			L S	0.000	0.00	
			9,755.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 13,711,292.12	\$ 894,434.09
						\$ 10,022,143.94

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 28
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 J-18-BP						
1135	202-00026	*REMOVAL OF SLOPE AND DITCH PAVING	555.000	555.000		
			SY	0.000	0.00	
			8.75000	555.000		4,856.25
1140	206-00000	STRUCTURE EXCAVATION	1,091.000	1,091.000		
			CY	0.000	0.00	
			8.00000	1,091.000		8,728.00
1145	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	524.500	524.500		
			CY	0.000	0.00	
			75.00000	524.500		39,337.50
1150	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,175.000	1,175.000		
			CY	0.000	0.00	
			25.00000	1,175.000		29,375.00
1155	206-00200	STRUCTURE BACKFILL (CLASS 2)	376.000	376.000		
			CY	0.000	0.00	
			15.00000	376.000		5,640.00
1160	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	432.000	432.000		
			CY	0.000	0.00	
			14.00000	432.000		6,048.00
1165	206-01781	SHORING (AREA 1)	1.000	1.000		
			L S	0.000	0.00	
			20,000.00000	1.000		20,000.00
1170	206-01782	SHORING (AREA 2)	1.000	1.000		
			L S	0.000	0.00	
			9,000.00000	1.000		9,000.00
1171	206-01783	SHORING (AREA 3) MCR 11 ADDED SHORING AT UPRR	1.000	1.000		
			L S	0.000	0.00	
			16,365.00000	1.000		16,365.00
1172	206-01784	SHORING (AREA 4) MCR 33 MSE WALL FOOTER	1.000	1.000		
			L S	0.000	0.00	
			887.14000	1.000		887.14
1175	502-00100	*DRILLING HOLE TO FACILITATE PILE DRIVING	0.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 29
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 J-18-BP						
1180	502-00460	*PILE TIP	13.000	13.000		
			EACH	0.000	0.00	
			150.00000	13.000		1,950.00
1185	502-11489	*STEEL PILING (HP 14X89)	792.700	792.700		
			LF	0.000	0.00	
			70.00000	792.700		55,489.00
1190	503-00054	*DRILLED CAISSON (54 INCH)	374.500	374.500		
			LF	0.000	0.00	
			250.00000	374.500		93,625.00
1191	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION CAISSON CONCRETE	-170.000	-170.000		
			DOL	0.000	0.00	
			1.00000	-170.000		-170.00
1195	504-04410	*BLOCK FACING	1,642.000	1,642.000		
			SF	0.000	0.00	
			21.00000	1,642.000		34,482.00
1200	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	168.000	161.100		
			CY	0.000	0.00	
			320.00000	161.100		51,552.00
1205	509-00000	*STRUCTURAL STEEL	625,973.000	625,973.000		
			LB	0.000	0.00	
			1.55000	625,973.000		970,258.15
1210	515-00400	*CONCRETE SEALER	2,436.000	2,436.000		
			SY	0.000	0.00	
			4.37000	2,436.000		10,645.32
1215	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	110.000	110.000		
			LF	0.000	0.00	
			120.00000	110.000		13,200.00
1215		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE		0.000		
			LF	0.000	0.00	
			88.00000	0.000		0.00
1220	601-01050	*CONCRETE CLASS B (WALL)	14.000	14.000		
			CY	0.000	0.00	
			162.00000	14.000		2,268.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 30
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 J-18-BP						
1225	601-03040	CONCRETE CLASS D (BRIDGE)	1,212.000	1,211.980		
			CY	0.000	0.00	
			400.00000	1,211.980		484,792.00
1225		MATERIAL ALLOWANCE		0.000		
			CY	0.000	0.00	
			400.00000	0.000		0.00
1230	601-40250	*BRIDGE DECK FINISH (SAWED GROOVES)	2,528.000	2,528.000		
			SY	0.000	0.00	
			2.30000	2,528.000		5,814.40
1235	601-40300	*STRUCTURAL CONCRETE COATING	2,618.000	0.000		
			SY	0.000	0.00	
			5.85000	0.000		0.00
1240	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	1,780.000	0.000		
			SF	0.000	0.00	
			1.11000	0.000		0.00
1245	602-00000	*REINFORCING STEEL	869.000	869.000		
			LB	0.000	0.00	
			0.61000	869.000		530.09
1250	602-00020	*REINFORCING STEEL (EPOXY COATED)	359,900.000	359,900.000		
			LB	0.000	0.00	
			0.71000	359,900.000		255,529.00
1255	604-25000	VANE GRATE INLET SPECIAL	1.000	1.000		
			EACH	0.000	0.00	
			6,000.00000	1.000		6,000.00
1260	606-11032	*BRIDGE RAIL TYPE 10M (SPECIAL)	937.000	937.000		
			LF	0.000	0.00	
			125.00000	937.000		117,125.00
1265	607-54120	*FENCE CHAIN LINK SCREEN (120 INCH)	429.000	429.000		
			LF	0.000	0.00	
			149.00000	429.000		63,921.00
1270	613-01075	*3/4 INCH ELECTRICAL CONDUIT (PLASTIC)	72.000	0.000		
			LF	0.000	0.00	
			7.90000	0.000		0.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 31
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 J-18-BP							
1275	613-01100	*1 INCH ELECTRICAL CONDUIT (PLASTIC)	172.000	172.000			
			LF	0.000	0.00		
			8.00000	172.000		1,376.00	
1280	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	1,406.000	1,406.000			
			LF	0.000	0.00		
			6.10000	1,406.000		8,576.60	
			CAT 0301	CURRENT AMT	\$ 2,337,276.35	\$ 0.00	\$ 2,317,200.45
CAT NO0302 J-18-BJ							
1285	202-00410	REMOVAL OF MAT FROM BRIDGE	2,065.000	2,065.000			
			SY	0.000	0.00		
			3.00000	2,065.000		6,195.00	
1290	202-00425	*REMOVAL OF BRIDGE RAILING	911.750	911.750			
			LF	0.000	0.00		
			9.00000	911.750		8,205.75	
1295	202-00450	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 1)	81.000	0.000			
			SY	0.000	0.00		
			600.00000	0.000		0.00	
1300	202-00454	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 2A)	81.000	0.000			
			SY	0.000	0.00		
			600.00000	0.000		0.00	
1305	202-00456	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 2B)	81.000	0.000			
			SY	0.000	0.00		
			1.00000	0.000		0.00	
1310	202-00460	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 3)	48.000	0.000			
			SY	0.000	0.00		
			1.00000	0.000		0.00	
1315	202-00462	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 3A)	32.000	0.000			
			SY	0.000	0.00		
			1.00000	0.000		0.00	
1320	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	0.950	0.000			
			L S	0.860	21,500.00		
			25,000.00000	0.860		21,500.00	

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 32
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 J-18-BJ						
1325	202-05300	*REMOVAL AND DISPOSAL OF PAINT	1.000	0.000		
			L S	0.000	0.00	
			19,700.00000	0.000		0.00
1330	206-00000	STRUCTURE EXCAVATION	564.000	0.000		
			CY	338.400	2,707.20	
			8.00000	338.400		2,707.20
1335	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	339.000	0.000		
			CY	0.000	0.00	
			75.00000	0.000		0.00
1340	206-00200	STRUCTURE BACKFILL (CLASS 2)	100.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00
1345	206-01783	SHORING (AREA 3)	1.000	0.000		
			L S	0.000	0.00	
			200.00000	0.000		0.00
1350	210-00520	REBUILD PORTIONS OF PRESENT STRUCTURE (ABUTMENT REPAIR)	2.000	0.000		
			SY	0.000	0.00	
			650.00000	0.000		0.00
1355	210-00520	REBUILD PORTIONS OF PRESENT STRUCTURE (DECK EDGE REPAIR)	31.000	0.000		
			SY	0.000	0.00	
			50.00000	0.000		0.00
1360	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	0.500	0.000		
			L S	0.000	0.00	
			3,994.00000	0.000		0.00
1365	250-00210	*SOLID WASTE DISPOSAL	1.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
1370	250-00220	*HAZARDOUS WASTE DISPOSAL	1.000	0.000		
			CY	0.000	0.00	
			150.00000	0.000		0.00
1375	509-00000	*STRUCTURAL STEEL	3,475.000	0.000		
			LB	0.000	0.00	
			1.55000	0.000		0.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 33
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 J-18-BJ						
1380	509-90003	*PAINT STRUCTURAL STEEL	1.000	0.000		
			L S	0.000	0.00	
			83,172.00000	0.000		0.00
1385	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	216.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
1385		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE		216.000		
			LF	0.000	0.00	
			88.00000	216.000		19,008.00
1390	601-03040	CONCRETE CLASS D (BRIDGE)	130.000	0.000		
			CY	0.000	0.00	
			400.00000	0.000		0.00
1395	601-05540	CONCRETE CLASS HT (DECK TOPPING)	120.000	0.000		
			CY	0.000	0.00	
			275.00000	0.000		0.00
1400	601-40250	*BRIDGE DECK FINISH (SAWED GROOVES)	2,262.000	0.000		
			SY	0.000	0.00	
			2.30000	0.000		0.00
1405	601-40300	*STRUCTURAL CONCRETE COATING	955.000	0.000		
			SY	0.000	0.00	
			5.85000	0.000		0.00
1410	602-00020	*REINFORCING STEEL (EPOXY COATED)	26,221.000	0.000		
			LB	350.000	248.50	
			0.71000	350.000		248.50
1415	604-25000	VANE GRATE INLET SPECIAL	1.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
1420	606-11015	*BRIDGE RAIL TYPE 10R (SPECIAL)	940.000	306.730		
			LF	0.000	0.00	
			120.00000	306.730		36,807.60
1420		MATERIAL ALLOWANCE BRIDGE RAIL TYPE 10R (SPECIAL)		633.270		
			LF	0.000	0.00	
			88.31936	633.270		55,930.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 34
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 J-18-BJ							
1425	607-54120	*FENCE CHAIN LINK SCREEN (120 INCH)	449.000	0.000			
			LF	0.000	0.00		
			149.00000	0.000		0.00	
1425		MATERIAL ALLOWANCE FENCE CHAIN LINK SCREEN (120 INCH)		449.000			
			LF	0.000	0.00		
			122.00000	449.000		54,778.00	
1430	613-01075	*3/4 INCH ELECTRICAL CONDUIT (PLASTIC)	100.000	0.000			
			LF	0.000	0.00		
			7.90000	0.000		0.00	
1435	613-01100	*1 INCH ELECTRICAL CONDUIT (PLASTIC)	175.000	0.000			
			LF	0.000	0.00		
			8.00000	0.000		0.00	
			CAT 0302	CURRENT AMT \$	608,661.26 \$	24,455.70 \$	205,380.05
CAT NO0303 J-18-U							
1440	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	0.050	0.000			
			L S	0.000	0.00		
			25,000.00000	0.000		0.00	
1445	509-08100	PROVIDE TEMPORARY SUPPORT	1.000	0.000			
			L S	0.000	0.00		
			3,000.00000	0.000		0.00	
1450	512-00101	BEARING DEVICE (TYPE I)	2.000	0.000			
			EACH	0.000	0.00		
			800.00000	0.000		0.00	
1455	601-03040	CONCRETE CLASS D (BRIDGE)	1.150	0.000			
			CY	0.000	0.00		
			400.00000	0.000		0.00	
1460	602-00020	*REINFORCING STEEL (EPOXY COATED)	214.000	0.000			
			LB	0.000	0.00		
			0.71000	0.000		0.00	
1461	900-00014	ADDED ITEM (LUMP SUM)/ MCR 21 - DELETION OF J-18-U	1.000	1.000			
			L S	0.000	0.00		
			364.63000	1.000		364.63	
			CAT 0303	CURRENT AMT \$	6,826.57 \$	0.00 \$	364.63

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 35
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING						
1465	620-00005	FIELD OFFICE (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			60,000.00000	1.000		60,000.00
1470	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			22,000.00000	1.000		22,000.00
1475	620-00020	SANITARY FACILITY	2.000	1.000		
			EACH	0.000	0.00	
			1,700.00000	1.000		1,700.00
			CAT 0400	CURRENT AMT \$	85,400.00 \$	0.00 \$
						83,700.00
CAT NO0500 UTILITIES						
1480	210-04015	MODIFY MANHOLE	7.000	5.000		
			EACH	1.000	1,800.00	
			1,800.00000	6.000		10,800.00
1485	603-83008	8 INCH SEWER PIPE	316.000	316.000		
			LF	0.000	0.00	
			27.00000	316.000		8,532.00
1490	603-83012	12 INCH SEWER PIPE	1,645.000	1,645.000		
			LF	0.000	0.00	
			33.00000	1,645.000		54,285.00
1495	604-30010	MANHOLE SLAB BASE (10 FOOT)	5.000	5.000		
			EACH	0.000	0.00	
			2,200.00000	5.000		11,000.00
1500	604-30015	MANHOLE SLAB BASE (15 FOOT)	3.000	3.000		
			EACH	0.000	0.00	
			2,500.00000	3.000		7,500.00
1505	619-00002	WATER SERVICE	2.000	2.000		
			EACH	0.000	0.00	
			2,400.00000	2.000		4,800.00
1510	619-10160	16 INCH WELDED STEEL PIPE	70.000	70.000		
			LF	0.000	0.00	
			115.00000	70.000		8,050.00

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 36
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0500 UTILITIES						
1515	619-10167	*16 INCH WELDED STEEL PIPE (JACKED)	150.000	150.000		
			LF	0.000	0.00	
			250.00000	150.000		37,500.00
1520	619-10240	24 INCH WELDED STEEL PIPE	60.000	60.000		
			LF	0.000	0.00	
			150.00000	60.000		9,000.00
1525	619-10247	*24 INCH WELDED STEEL PIPE (JACKED)	300.000	300.000		
			LF	0.000	0.00	
			300.00000	300.000		90,000.00
1526	900-00014	ADDED ITEM (LUMP SUM)/ MCR 3	1.000	1.000		
			L S	0.000	0.00	
			86,152.00000	1.000		86,152.00
1530	619-50480	6 INCH PLASTIC PIPE	80.000	80.000		
			LF	0.000	0.00	
			4.50000	80.000		360.00
1535	619-50640	8 INCH PLASTIC PIPE	3,356.000	3,356.000		
			LF	0.000	0.00	
			29.00000	3,356.000		97,324.00
1540	619-50800	10 INCH PLASTIC PIPE	791.000	791.000		
			LF	0.000	0.00	
			32.00000	791.000		25,312.00
1545	619-75064	8 INCH GATE VALVE	18.000	18.000		
			EACH	0.000	0.00	
			1,300.00000	18.000		23,400.00
1550	619-75080	10 INCH GATE VALVE	8.000	8.000		
			EACH	0.000	0.00	
			1,900.00000	8.000		15,200.00
1555	619-78048	6 INCH FIRE HYDRANT	4.000	4.000		
			EACH	0.000	0.00	
			3,800.00000	4.000		15,200.00
1556	900-00014	ADDED ITEM (LUMP SUM)/ MCR 10 WATERLINE REDESIGN COSTS	1.000	1.000		
			L S	0.000	0.00	
			1,211.86000	1.000		1,211.86

CONTID: C15915
 PCN: 15915-BID
 PROJECT: NH 016A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 37
 ESTIMATE RUN 06/04/2010
 14:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0500 UTILITIES						
1557	900-00014	ADDED ITEM (LUMP SUM)/ MCR 12 WATER SERVICE TO SCHRAMEK	1.000	1.000		
		L S		0.000	0.00	
			1,868.50000	1.000		1,868.50
			CAT 0500	CURRENT AMT	\$ 509,295.36	\$ 1,800.00
			PROJECT TOTAL	CURRENT AMT	\$ 17,258,751.66	\$ 13,136,284.43