

ESTIMATE SUMMARY

14:36:17

CONTID: C15950

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 15950-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 15.0 DAYS

TIME ALLOW:

110 WORK DAYS

US 160-S TOWAOC NB PASSING LN

PERCENT TIME: 13.64

ORIG TIME ALLOW:

110 WORK DAYS

PROJECT NO: NH1601-058

US 160-S TOWAOC NB PASSING LN

NAME OF ROAD: 160A

PROJECT COUNTIES: MONTEZUMA

CONTRACTOR:

A & S CONSTRUCTION CO. AND AFFILIATED COMPANIES

PAY PERIOD ENDING 11/29/2008

DATE TIME STARTED 10/29/2008

P.O. BOX 566

DATE LET 10/09/2008

DATE WORK BEGAN 11/05/2008

DATE AWARDED 10/17/2008

DATE TIME STOPPED

DATE CONTRACT EXECUTED 10/28/2008

DATE ACCEPTED

CANON CITY CO 81215-05 719-275-4555

DATE NOTICE TO PROCEED 10/29/2008

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 4,421,694.70 PARTICIPATING	\$ 157,541.70	\$ 157,541.70
AWARD PROJECT AMT:	\$ 3,687,694.70 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	3.56% TOTAL EARNINGS	157,541.70	157,541.70
FUNDS AVAILABLE:	\$ 4,264,153.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	157,541.70	157,541.70
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-4,726.25	-4,726.25
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	152,815.45	152,815.45
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	152,815.45	152,815.45
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 152,815.45

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C15950  
 PCN: 15950-BID  
 PROJECT: NH1601-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 12/10/2008

14:36:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00001	CLEARING AND GRUBBING	10.000 ACRE 3,000.00000	0.000 9.000 9.000	27,000.00	27,000.00
0010	202-00037	REMOVAL OF END SECTION	3.000 EACH 1,000.00000	0.000 3.000 3.000	3,000.00	3,000.00
0015	202-00090	REMOVAL OF DELINEATOR	40.000 EACH 7.00000	0.000 0.000 0.000	0.00	0.00
0020	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	178.000 SY 50.00000	0.000 0.000 0.000	0.00	0.00
0035	202-04002	CLEAN CULVERT	5.000 EACH 5,000.00000	0.000 0.000 0.000	0.00	0.00
0040	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	17,342.000 CY 7.00000	0.000 5,025.000 5,025.000	35,175.00	35,175.00
0045	203-00100	MUCK EXCAVATION	200.000 CY 20.00000	0.000 0.000 0.000	0.00	0.00
0050	203-01100	PROOF ROLLING	40.000 HOUR 150.00000	0.000 0.000 0.000	0.00	0.00
0055	203-01140	ROLLING	20.000 HOUR 100.00000	0.000 0.000 0.000	0.00	0.00
0060	203-01500	BLADING	60.000 HOUR 140.00000	0.000 0.000 0.000	0.00	0.00
0065	203-01594	COMBINATION LOADER	40.000 HOUR 100.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C15950  
 PCN: 15950-BID  
 PROJECT: NH1601-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3  
 ESTIMATE RUN 12/10/2008  
 14:36:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0070	203-01597	POTHOLING	10.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0075	203-01622	SWEEPING (WITH PICKUP BROOM)	25.000	0.000		
			HOUR	0.000	0.00	
			140.00000	0.000		0.00
0080	206-00000	STRUCTURE EXCAVATION	59.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
0085	206-00100	STRUCTURE BACKFILL (CLASS 1)	43.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
0090	208-00002	EROSION LOG (12 INCH)	800.000	0.000		
			LF	180.000	7,020.00	
			39.00000	180.000		7,020.00
0095	208-00020	SILT FENCE	500.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0100	208-00045	CONCRETE WASHOUT STRUCTURE	4.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0105	208-00110	SEDIMENT REMOVAL AND DISPOSAL	10.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
0110	208-00205	EROSION CONTROL SUPERVISOR	230.000	0.000		
			HOUR	9.000	450.00	
			50.00000	9.000		450.00
0115	209-00600	DUST PALLIATIVE (MAGNESIUM CHLORIDE)	12,520.000	0.000		
			GAL	0.000	0.00	
			3.00000	0.000		0.00
0120	210-00810	RESET GROUND SIGN	1.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00

CONTID: C15950  
 PCN: 15950-BID  
 PROJECT: NH1601-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 12/10/2008  
 14:36:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0125	210-01130	RESET GUARDRAIL TYPE 3	37.500	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0130	210-01200	RESET END ANCHORAGE	2.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0140	212-00006	SEEDING (NATIVE)	24.000	0.000		
			ACRE	0.000	0.00	
			1,000.00000	0.000		0.00
0145	212-00032	SOIL CONDITIONING	12.000	0.000		
			ACRE	0.000	0.00	
			2,800.00000	0.000		0.00
0150	213-00003	MULCHING (WEED FREE)	24.000	0.000		
			ACRE	0.000	0.00	
			600.00000	0.000		0.00
0155	213-00061	MULCH TACKIFIER	4,800.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
0160	216-00041	SOIL RETENTION BLANKET (STRAW/COCONUT)	900.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0165	304-02000	AGGREGATE BASE COURSE (CLASS 2)	5,923.000	0.000		
			TON	0.000	0.00	
			20.90000	0.000		0.00
0170	304-06007	AGGREGATE BASE COURSE (CLASS 6)	2,310.000	0.000		
			CY	0.000	0.00	
			23.20000	0.000		0.00
0175	310-00614	FULL DEPTH RECLAMATION OF HOT MIX ASPHALT PAVEMENT (12-16")	52,822.000	0.000		
			SY	0.000	0.00	
			5.50000	0.000		0.00
0180	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	200.000	0.000		
			TON	0.000	0.00	
			150.00000	0.000		0.00

CONTID: C15950  
 PCN: 15950-BID  
 PROJECT: NH1601-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5  
 ESTIMATE RUN 12/10/2008  
 14:36:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0185	403-34701	HOT MIX ASPHALT (GRADING SX) (75)	16,681.000 TON	0.000 0.000	0.00	0.00
			51.70000	0.000		0.00
0190	411-03342	ASPHALT CEMENT PERFORMANCE GRADE (PG 64-28)	341.000 TON	0.000 0.000	0.00	0.00
			950.00000	0.000		0.00
0195	411-03354	ASPHALT CEMENT PERFORMANCE GRADE (PG 64-22)	732.000 TON	0.000 0.000	0.00	0.00
			700.00000	0.000		0.00
0200	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	4,901.000 GAL	0.000 0.000	0.00	0.00
			4.00000	0.000		0.00
0205	420-00110	GEOTEXTILE (DRAINAGE) (CLASS A)	141.800 SY	0.000 0.000	0.00	0.00
			6.00000	0.000		0.00
0210	506-00212	RIPRAP (12 INCH)	70.700 CY	0.000 0.000	0.00	0.00
			140.00000	0.000		0.00
0215	601-01000	CONCRETE CLASS B	34.700 CY	0.000 0.000	0.00	0.00
			700.00000	0.000		0.00
0220	602-00000	REINFORCING STEEL	1,186.000 LB	0.000 0.000	0.00	0.00
			4.00000	0.000		0.00
0225	603-10180	18 INCH CORRUGATED STEEL PIPE	18.000 LF	0.000 0.000	0.00	0.00
			90.00000	0.000		0.00
0230	603-10240	24 INCH CORRUGATED STEEL PIPE	122.000 LF	0.000 50.000	3,750.00	3,750.00
			75.00000	50.000		3,750.00
0235	603-10360	36 INCH CORRUGATED STEEL PIPE	74.000 LF	0.000 0.000	0.00	0.00
			175.00000	0.000		0.00

CONTID: C15950  
 PCN: 15950-BID  
 PROJECT: NH1601-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6  
 ESTIMATE RUN 12/10/2008  
 14:36:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0240	603-10480	48 INCH CORRUGATED STEEL PIPE	114.000	0.000		
			LF	66.000	19,140.00	
			290.00000	66.000		19,140.00
0245	603-10600	60 INCH CORRUGATED STEEL PIPE	22.000	0.000		
			LF	0.000	0.00	
			600.00000	0.000		0.00
0250	603-10720	72 INCH CORRUGATED STEEL PIPE	22.000	0.000		
			LF	0.000	0.00	
			900.00000	0.000		0.00
0255	603-30018	18 INCH STEEL END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0260	603-30024	24 INCH STEEL END SECTION	7.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0265	606-00301	GUARDRAIL TYPE 3 (6-3 POST SPACING)	3,125.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0270	606-02003	END ANCHORAGE (NONFLARED)	10.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0275	607-11525	FENCE (PLASTIC)	400.000	0.000		
			LF	326.000	3,260.00	
			10.00000	326.000		3,260.00
0280	612-00001	DELINEATOR (TYPE I)	69.000	0.000		
			EACH	0.000	0.00	
			27.00000	0.000		0.00
0285	612-00002	DELINEATOR (TYPE II)	14.000	0.000		
			EACH	0.000	0.00	
			28.00000	0.000		0.00
0290	612-00003	DELINEATOR (TYPE III)	63.000	0.000		
			EACH	0.000	0.00	
			35.00000	0.000		0.00

CONTID: C15950  
 PCN: 15950-BID  
 PROJECT: NH1601-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7  
 ESTIMATE RUN 12/10/2008  
 14:36:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0295	614-00012	SIGN PANEL (CLASS II)	84.000	0.000		
			SF	0.000	0.00	
			17.00000	0.000		0.00
0300	614-01585	STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (POST)	84.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0305	614-01588	STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (SLIPBASE)	7.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0310	614-80387	RUMBLE STRIP (GRINDING)	22,690.000	0.000		
			LF	0.000	0.00	
			0.40000	0.000		0.00
0315	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.000	0.00	
			55,000.00000	0.000		0.00
0320	626-00000	MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			420,000.00000	0.000		0.00
0325	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.000	0.00	
			9,000.00000	0.000		0.00
0330	627-00005	EPOXY PAVEMENT MARKING	106.000	0.000		
			GAL	0.000	0.00	
			120.00000	0.000		0.00
0335	627-00011	PAVEMENT MARKING PAINT (WATERBORNE)	317.000	0.000		
			GAL	0.000	0.00	
			50.00000	0.000		0.00
0340	627-30324	PREFORMED PLASTIC PAVEMENT MARKING (WORD-SYMBOL) (TYPE I)	126.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0345	630-00000	*FLAGGING	5,500.000	0.000		
			HOUR	202.000	5,454.00	
			27.00000	202.000		5,454.00

CONTID: C15950  
 PCN: 15950-BID  
 PROJECT: NH1601-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8  
 ESTIMATE RUN 12/10/2008  
 14:36:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0350	630-00007	*TRAFFIC CONTROL INSPECTION	44.000	0.000		
			DAY	10.000	900.00	
			90.00000	10.000		900.00
0355	630-00012	*TRAFFIC CONTROL MANAGEMENT	110.000	0.000		
			DAY	15.000	8,700.00	
			580.00000	15.000		8,700.00
0360	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	30.000	0.000		
			EACH	5.000	175.00	
			35.00000	5.000		175.00
0365	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	86.000	0.000		
			EACH	13.000	780.00	
			60.00000	13.000		780.00
0370	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	32.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0375	630-80350	*VERTICAL PANEL	150.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0380	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
0385	630-80360	*DRUM CHANNELIZING DEVICE	250.000	0.000		
			EACH	2.500	30.00	
			12.00000	2.500		30.00
0390	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	10.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0395	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	10.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0400	630-80380	*TRAFFIC CONE	300.000	0.000		
			EACH	40.000	240.00	
			6.00000	40.000		240.00



CONTID: C15950  
 PCN: 15950-BID  
 PROJECT: NH1601-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9  
 ESTIMATE RUN 12/10/2008  
 14:36:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0405	630-80510	MOBILE PAVEMENT MARKING ZONE	1.000	0.000		
			L S	0.000	0.00	
			2,000.00000	0.000		0.00
0410	700-70010	F/A MINOR CONTRACT REVISIONS	205,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70011	F/A PARTNERING	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	700-70016	F/A FUEL COST ADJUSTMENT	100,000.000	0.000		
			F A	-1,532.300	-1,532.30	
			1.00000	-1,532.300		-1,532.30
0425	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	31,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0430	700-70019	F/A ASPHALT CEMENT COST ADJUSTMENT (ASPHALT SEPARATE)	162,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0435	700-70022	F/A OJT COLORADO TRAINING PROGRAM	2,100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0440	700-70023	F/A ON-THE-JOB TRAINEE	1,400.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0445	700-70025	F/A QUALITY INCENTIVE PAYMENT	155,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0450	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0455	700-70034	F/A EMPLOYMENT RIGHTS FEE	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C15950  
 PCN: 15950-BID  
 PROJECT: NH1601-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10  
 ESTIMATE RUN 12/10/2008  
 14:36:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0460	700-70035	F/A ENVIRONMENTAL SURVEY	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0465	700-70380	F/A EROSION CONTROL	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	4,377,694.70 \$	113,541.70 \$
						113,541.70
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0470	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000		
			EACH	1.000	20,000.00	
			20,000.00000	1.000		20,000.00
0475	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
			EACH	1.000	20,000.00	
			20,000.00000	1.000		20,000.00
0480	620-00020	SANITARY FACILITY	1.000	0.000		
			EACH	1.000	4,000.00	
			4,000.00000	1.000		4,000.00
			CAT 0400	CURRENT AMT \$	44,000.00 \$	44,000.00 \$
						44,000.00
PROJECT TOTAL			CURRENT AMT \$	4,421,694.70 \$	157,541.70 \$	157,541.70