

ESTIMATE SUMMARY

09:13:34

CONTID: C16005

ESTIMATE NO: 0005 PROG

SPEC YR: 2005

PCN: 16005-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 74.0 DAYS

TIME ALLOW:

75 WORK DAYS

US 50 & Purcell Intersection

PERCENT TIME: 98.67

ORIG TIME ALLOW:

75 WORK DAYS

PROJECT NO:

SHE 0503-066

US 50 & Purcell Intersection

NAME OF ROAD:

050A

PROJECT COUNTIES:

PUEBLO

CONTRACTOR:

SCOTT CONTRACTING INC.

9540 E. 104th Avenue

PAY PERIOD ENDING

11/30/2007

DATE TIME STARTED 07/11/2007

DATE LET

03/08/2007

DATE WORK BEGAN

DATE AWARDED

03/15/2007

DATE TIME STOPPED 11/13/2007

DATE CONTRACT EXECUTED

04/05/2007

DATE ACCEPTED

11/13/2007

Henderson

CO 80640

303/279-0900

DATE NOTICE TO PROCEED

07/11/2007

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,104,196.47 PARTICIPATING	\$ 1,104,196.47	\$ 15,512.14
AWARD PROJECT AMT:	\$ 1,060,278.90 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	1,104,196.47	15,512.14
FUNDS AVAILABLE:	\$ 0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,104,196.47	15,512.14
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-15,904.18	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	1,088,292.29	15,512.14
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	1,088,292.29	15,512.14
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 15,512.14

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16005
 PCN: 16005-BID
 PROJECT: SHE 0503-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 2
 ESTIMATE RUN 11/30/2007
 09:13:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	CLEARING AND GRUBBING	1.500	1.500		
			ACRE	0.000	0.00	
			2,605.00000	1.500		3,907.50
0010	202-00035	REMOVAL OF PIPE	0.000	0.000		
			LF	0.000	0.00	
			7.15000	0.000		0.00
0015	202-00090	REMOVAL OF DELINEATOR	51.000	51.000		
			EACH	0.000	0.00	
			11.40000	51.000		581.40
0020	202-00203	REMOVAL OF CURB AND GUTTER	2,455.000	2,455.000		
			LF	0.000	0.00	
			3.25000	2,455.000		7,978.75
0025	202-00220	REMOVAL OF ASPHALT MAT	2,429.000	2,429.000		
			SY	0.000	0.00	
			6.65000	2,429.000		16,152.85
0030	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	2,870.000	2,870.000		
			SY	0.000	0.00	
			3.55000	2,870.000		10,188.50
0035	202-00250	*REMOVAL OF PAVEMENT MARKING	784.000	784.000		
			SF	0.000	0.00	
			2.20000	784.000		1,724.80
0040	202-00500	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			2,731.00000	1.000		2,731.00
0045	202-00700	*REMOVAL OF LIGHT STANDARD	4.000	4.000		
			EACH	0.000	0.00	
			365.50000	4.000		1,462.00
0050	202-00810	*REMOVAL OF GROUND SIGN	33.000	33.000		
			EACH	0.000	0.00	
			22.00000	33.000		726.00
0055	202-00827	*REMOVAL OF PULL BOX	2.000	0.000		
			EACH	2.000	104.00	
			52.00000	2.000		104.00

CONTID: C16005
 PCN: 16005-BID
 PROJECT: SHE 0503-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 11/30/2007
 09:13:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00840	*REMOVAL OF TRAFFIC SIGNAL POLE	2.000	2.000		
			EACH	0.000	0.00	
			1,850.00000	2.000		3,700.00
0065	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	3,933.000	3,933.000		
			CY	0.000	0.00	
			7.15000	3,933.000		28,120.95
0070	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	520.000	520.000		
			CY	0.000	0.00	
			17.80000	520.000		9,256.00
0075	203-01500	BLADING	19.000	19.000		
			HOUR	0.000	0.00	
			134.50000	19.000		2,555.50
0080	206-00000	STRUCTURE EXCAVATION	33.000	33.000		
			CY	0.000	0.00	
			15.00000	33.000		495.00
0085	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	10.000	10.000		
			CY	0.000	0.00	
			88.60000	10.000		886.00
0090	206-00100	STRUCTURE BACKFILL (CLASS 1)	154.000	154.000		
			CY	0.000	0.00	
			29.60000	154.000		4,558.40
0095	207-00205	TOPSOIL	954.000	954.000		
			CY	0.000	0.00	
			15.40000	954.000		14,691.60
0100	208-00007	*EROSION LOG (8 INCH)	382.000	382.000		
			LF	0.000	0.00	
			4.25000	382.000		1,623.50
0105	208-00011	*EROSION BALES (WEED FREE)	18.000	18.000		
			EACH	0.000	0.00	
			70.00000	18.000		1,260.00
0110	208-00040	CHECK DAM	8.000	8.000		
			EACH	0.000	0.00	
			172.50000	8.000		1,380.00

CONTID: C16005
 PCN: 16005-BID
 PROJECT: SHE 0503-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 11/30/2007
 09:13:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	210-00810	*RESET GROUND SIGN	11.000 EACH	11.000 0.000	0.00	
			310.00000	11.000		3,410.00
0120	210-00827	*RESET PULL BOX	3.000 EACH	3.000 0.000	0.00	
			160.00000	3.000		480.00
0125	210-00855	*RESET TRAFFIC SIGNAL CONTROLLER CABINET	1.000 EACH	1.000 0.000	0.00	
			3,183.00000	1.000		3,183.00
0130	210-04010	ADJUST MANHOLE	1.000 EACH	1.000 0.000	0.00	
			613.00000	1.000		613.00
0135	210-04050	ADJUST VALVE BOX	2.000 EACH	2.000 0.000	0.00	
			275.00000	2.000		550.00
0140	212-00006	*SEEDING (NATIVE)	3.500 ACRE	3.500 0.000	0.00	
			950.00000	3.500		3,325.00
0145	213-00002	*MULCHING (WEED FREE HAY)	3.500 ACRE	3.500 0.000	0.00	
			1,200.00000	3.500		4,200.00
0150	213-00061	*MULCH TACKIFIER	350.000 LB	350.000 0.000	0.00	
			7.50000	350.000		2,625.00
0155	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	850.000 SY	850.000 0.000	0.00	
			4.50000	850.000		3,825.00
0160	304-06000	AGGREGATE BASE COURSE (CLASS 6)	4,880.800 TON	4,880.800 0.000	0.00	
			15.60000	4,880.800		76,140.48
0165	403-34871	*HOT MIX ASPHALT (GRADING SX) (100) (PG 76-28)	4,988.410 TON	4,988.410 0.000	0.00	
			81.00000	4,988.410		404,061.21

CONTID: C16005
 PCN: 16005-BID
 PROJECT: SHE 0503-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 11/30/2007
 09:13:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B)	242.000	242.000		
			SY	0.000	0.00	
			5.60000	242.000		1,355.20
0175	503-00054	*DRILLED CAISSON (54 INCH)	42.000	42.000		
			LF	0.000	0.00	
			343.00000	42.000		14,406.00
0180	506-00209	RIPRAP (9 INCH)	36.000	36.000		
			CY	0.000	0.00	
			65.00000	36.000		2,340.00
0185	601-03020	CONCRETE CLASS D (MISCELLANEOUS)	7.000	7.000		
			CY	0.000	0.00	
			375.00000	7.000		2,625.00
0190	601-03030	CONCRETE CLASS D (BOX CULVERT)	42.000	42.000		
			CY	0.000	0.00	
			600.00000	42.000		25,200.00
0195	602-00020	REINFORCING STEEL (EPOXY COATED)	6,712.000	6,712.000		
			LB	0.000	0.00	
			1.15000	6,712.000		7,718.80
0200	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	56.000	56.000		
			LF	0.000	0.00	
			37.50000	56.000		2,100.00
0202	603-01305	30 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) ADDITION OF 30" RCP	140.000	140.000		
			LF	0.000	0.00	
			89.38000	140.000		12,513.20
0205	603-01365	36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	0.000	0.000		
			LF	0.000	0.00	
			81.00000	0.000		0.00
0210	603-05018	18 INCH REINFORCED CONCRETE END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			475.00000	2.000		950.00
0212	603-05030	30 INCH REINFORCED CONCRETE END SECTION ADDITION OF 30 RCES	2.000	2.000		
			EACH	0.000	0.00	
			1,100.00000	2.000		2,200.00

CONTID: C16005
 PCN: 16005-BID
 PROJECT: SHE 0503-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 11/30/2007
 09:13:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0215	603-05036	36 INCH REINFORCED CONCRETE END SECTION	0.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0220	603-10300	30 INCH CORRUGATED STEEL PIPE	20.000	20.000		
			LF	0.000	0.00	
			62.00000	20.000		1,240.00
0225	603-30030	30 INCH STEEL END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			615.00000	1.000		615.00
0230	606-00301	GUARDRAIL TYPE 3 (6-3 POST SPACING)	200.000	200.000		
			LF	0.000	0.00	
			22.00000	200.000		4,400.00
0235	606-01340	END ANCHORAGE TYPE 3D	2.000	2.000		
			EACH	0.000	0.00	
			730.00000	2.000		1,460.00
0240	606-02003	END ANCHORAGE (NONFLARED)	2.000	2.000		
			EACH	0.000	0.00	
			2,400.00000	2.000		4,800.00
0245	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	2,215.000	2,215.000		
			LF	0.000	0.00	
			12.00000	2,215.000		26,580.00
0250	610-00030	MEDIAN COVER MATERIAL (CONCRETE)	4,380.000	4,380.000		
			SF	0.000	0.00	
			3.20000	4,380.000		14,016.00
0255	612-00001	*DELINEATOR (TYPE I)	40.000	40.000		
			EACH	0.000	0.00	
			12.50000	40.000		500.00
0260	612-00002	*DELINEATOR (TYPE II)	87.000	87.000		
			EACH	0.000	0.00	
			13.50000	87.000		1,174.50
0265	612-00003	*DELINEATOR (TYPE III)	41.000	41.000		
			EACH	0.000	0.00	
			14.50000	41.000		594.50

CONTID: C16005
 PCN: 16005-BID
 PROJECT: SHE 0503-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7
 ESTIMATE RUN 11/30/2007
 09:13:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0270	612-00010	*DELINEATOR (SPECIAL)	4.000	4.000		
			EACH	0.000	0.00	
			18.00000	4.000		72.00
0275	613-00001	*DIRECTIONAL BORING CONDUIT	390.000	390.000		
			LF	0.000	0.00	
			14.00000	390.000		5,460.00
0280	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	223.000	223.000		
			LF	0.000	0.00	
			10.00000	223.000		2,230.00
0285	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	263.000	263.000		
			LF	0.000	0.00	
			12.40000	263.000		3,261.20
0290	613-07034	*PULL BOX (24"X36"X18")	4.000	2.000		
			EACH	2.000	950.00	
			475.00000	4.000		1,900.00
0295	613-07038	*PULL BOX (36"X48"X18")	1.000	1.000		
			EACH	0.000	0.00	
			800.00000	1.000		800.00
0300	613-10000	*WIRING	1.000	1.000		
			L S	0.000	0.00	
			4,200.00000	1.000		4,200.00
0305	613-70400	LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	2.000	2.000		
			EACH	0.000	0.00	
			489.50000	2.000		979.00
0310	614-00011	*SIGN PANEL (CLASS I)	137.000	137.000		
			SF	0.000	0.00	
			14.70000	137.000		2,013.90
0315	614-00012	*SIGN PANEL (CLASS II)	353.000	353.000		
			SF	0.000	0.00	
			18.30000	353.000		6,459.90
0325	614-01503	*STEEL SIGN SUPPORT (2-INCH ROUND) (POST AND SOCKET)	21.000	21.000		
			EACH	0.000	0.00	
			110.00000	21.000		2,310.00

CONTID: C16005
 PCN: 16005-BID
 PROJECT: SHE 0503-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 8
 ESTIMATE RUN 11/30/2007
 09:13:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	614-01575	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND NP-40) (POST)	132.000	132.000		
			LF	0.000	0.00	
			29.00000	132.000		3,828.00
0335	614-01585	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (POST)	134.000	134.000		
			LF	0.000	0.00	
			30.00000	134.000		4,020.00
0340	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	8.000	8.000		
			EACH	0.000	0.00	
			600.00000	8.000		4,800.00
0345	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	2.000	2.000		
			EACH	0.000	0.00	
			5,600.00000	2.000		11,200.00
0350	614-81175	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-75 FOOT MAST ARM)	2.000	2.000		
			EACH	0.000	0.00	
			34,500.00000	2.000		69,000.00
0355	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			24,890.00000	1.000		24,890.00
0360	626-00000	*MOBILIZATION	1.000	0.882		
			L S	0.118	12,744.00	
			108,000.00000	1.000		108,000.00
0365	627-00003	*THERMOPLASTIC PAVEMENT MARKING (INLAID)	342.000	342.000		
			SF	0.000	0.00	
			18.90000	342.000		6,463.80
0370	627-00005	*EPOXY PAVEMENT MARKING	83.000	83.000		
			GAL	0.000	0.00	
			130.00000	83.000		10,790.00
0372	626-00100	MOBILIZATION (WITHOUT AUTOPAY)	3,220.000	3,220.000		
			L S	0.000	0.00	
			1.00000	3,220.000		3,220.00
0375	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	489.000	489.000		
			SF	0.000	0.00	
			20.00000	489.000		9,780.00

CONTID: C16005
 PCN: 16005-BID
 PROJECT: SHE 0503-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 9
 ESTIMATE RUN 11/30/2007
 09:13:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0380	630-00000	*FLAGGING	806.000	806.000		
			HOUR	0.000	0.00	
			20.00000	806.000		16,120.00
0385	630-00007	*TRAFFIC CONTROL INSPECTION	38.000	38.000		
			DAY	0.000	0.00	
			22.00000	38.000		836.00
0390	630-00012	*TRAFFIC CONTROL MANAGEMENT	72.000	72.000		
			DAY	0.000	0.00	
			375.00000	72.000		27,000.00
0395	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	43.000	38.700		
			EACH	4.300	47.30	
			11.00000	43.000		473.00
0400	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	85.000	76.500		
			EACH	8.500	123.25	
			14.50000	85.000		1,232.50
0402	630-80335	BARRICADE (TYPE 3 M-A) (TEMPORARY) ADDITION OF TYPE 3 M-A BARRICADES	3.000	2.700		
			EACH	0.300	16.50	
			55.00000	3.000		165.00
0405	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	101.000	90.900		
			SF	10.100	59.59	
			5.90000	101.000		595.90
0410	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	3.000	2.700		
			EACH	0.300	88.50	
			295.00000	3.000		885.00
0415	630-80360	*DRUM CHANNELIZING DEVICE	230.000	207.000		
			EACH	23.000	407.10	
			17.70000	230.000		4,071.00
0420	630-80376	GUARDRAIL TYPE 7 (TEMPORARY)	204.000	183.600		
			LF	20.400	510.00	
			25.00000	204.000		5,100.00
0425	630-80380	*TRAFFIC CONE	100.000	90.000		
			EACH	10.000	47.00	
			4.70000	100.000		470.00

CONTID: C16005
 PCN: 16005-BID
 PROJECT: SHE 0503-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 10
 ESTIMATE RUN 11/30/2007
 09:13:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0430	630-80520	*MOBILE PAVEMENT MARKING ZONE	2.000	2.000			
			DAY	0.000	0.00		
			295.00000	2.000		590.00	
0435	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	1.000	0.900			
			EACH	0.100	58.50		
			585.00000	1.000		585.00	
0440	630-85041	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR)	11.000	9.900			
			DAY	1.100	356.40		
			324.00000	11.000		3,564.00	
0445	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0450	700-70013	F/A CONCRETE PAVEMENT INCENTIVE	1,897.130	1,897.130			
			F A	0.000	0.00		
			1.00000	1,897.130		1,897.13	
0455	700-70016	F/A FUEL COST ADJUSTMENT	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0460	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0465	700-70023	F/A ON-THE-JOB TRAINEE	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0470	700-70028	F/A ESB PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	1,092,546.97 \$	15,512.14 \$	1,092,546.97
CAT NO0400 CONSTRUCTION ENGINEERING							
0475	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			11,000.00000	1.000		11,000.00	

CONTID: C16005
 PCN: 16005-BID
 PROJECT: SHE 0503-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 11
 ESTIMATE RUN 11/30/2007
 09:13:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING						
0480	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			649.50000	1.000		649.50
		CAT 0400	CURRENT AMT	\$ 11,649.50	\$ 0.00	\$ 11,649.50
		PROJECT TOTAL	CURRENT AMT	\$ 1,104,196.47	\$ 15,512.14	\$ 1,104,196.47