

ESTIMATE SUMMARY

09:16:57

CONTID: C16025

ESTIMATE NO: 0002 PROG

SPEC YR: 2005

PCN: 16025-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 0.0 DAYS

TIME ALLOW:

150 WORK DAYS

I-25, Fr. Rd. & 8-Laning

PERCENT TIME: 0.00

ORIG TIME ALLOW:

150 WORK DAYS

PROJECT NO:

C0252-390

I-25, Fr. Rd. & 8-Laning

NAME OF ROAD:

025A

PROJECT COUNTIES:

DOUGLAS, REGION 1

CONTRACTOR:

LAWRENCE CONSTRUCTION COMPANY

PAY PERIOD ENDING

12/31/2008

DATE TIME STARTED 10/29/2008

9002 N. MOORE RD.

DATE LET

10/09/2008

DATE WORK BEGAN

DATE AWARDED

10/16/2008

DATE TIME STOPPED

DATE CONTRACT EXECUTED

10/28/2008

DATE ACCEPTED

LITTLETON

CO 80125

303-791-5642

DATE NOTICE TO PROCEED

10/29/2008

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 12,456,682.32 PARTICIPATING	\$ 52,460.00	\$ 0.00
AWARD PROJECT AMT: \$ 10,913,172.50 NON-PARTICIPATING	1,054,945.50	754,728.37
PERCENT COMPLETE: 8.89% TOTAL EARNINGS	1,107,405.50	754,728.37
FUNDS AVAILABLE: \$ 11,349,276.82 STOCKPILED MATERIALS	28,974.70	28,974.70
	GROSS EARNINGS	1,136,380.20
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-25,797.17	-15,216.86
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,110,583.03
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,110,583.03
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 768,486.21

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16025
 PCN: 16025-BID
 PROJECT: C0252-390

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN 01/09/2009

09:16:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0005	201-00000	*CLEARING AND GRUBBING	1.000	0.500		
			L S	0.000	0.00	
			37,200.00000	0.500		18,600.00
0010	202-00001	*REMOVAL OF STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			580.00000	0.000		0.00
0015	202-00010	*REMOVAL OF TREE	22.000	22.000		
			EACH	0.000	0.00	
			430.00000	22.000		9,460.00
0020	202-00035	*REMOVAL OF PIPE	192.000	120.000		
			LF	0.000	0.00	
			10.00000	120.000		1,200.00
0025	202-00037	*REMOVAL OF END SECTION	13.000	0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
0030	202-00090	*REMOVAL OF DELINEATOR	101.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0035	202-00210	REMOVAL OF CONCRETE PAVEMENT	446.000	0.000		
			SY	0.000	0.00	
			26.26000	0.000		0.00
0040	202-00220	REMOVAL OF ASPHALT MAT	8,964.000	0.000		
			SY	0.000	0.00	
			3.94000	0.000		0.00
0045	202-00250	*REMOVAL OF PAVEMENT MARKING	25,450.000	0.000		
			SF	0.000	0.00	
			0.75000	0.000		0.00
0050	202-00500	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			622.94000	0.000		0.00
0055	202-00810	*REMOVAL OF GROUND SIGN	31.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00

CONTID: C16025
 PCN: 16025-BID
 PROJECT: C0252-390

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3
 ESTIMATE RUN 01/09/2009
 09:16:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00821	*REMOVAL OF SIGN PANEL	73.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0065	202-00858	*REMOVAL OF PEDESTAL POLE	1.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0070	202-01000	*REMOVAL OF FENCE	19,590.000	6,700.000		
			LF	11,300.000	3,390.00	
			0.30000	18,000.000		5,400.00
0075	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	215.000	0.000		
			LF	0.000	0.00	
			2.80000	0.000		0.00
0080	202-01140	REMOVAL OF GUARDRAIL TYPE 4	3,052.000	0.000		
			LF	0.000	0.00	
			4.87000	0.000		0.00
0085	202-01300	*REMOVAL OF END ANCHORAGE	4.000	0.000		
			EACH	0.000	0.00	
			115.00000	0.000		0.00
0090	202-04001	PLUG CULVERT	2.000	0.000		
			EACH	0.000	0.00	
			1,839.06000	0.000		0.00
0095	202-04002	CLEAN CULVERT	2.000	0.000		
			EACH	0.000	0.00	
			1,359.20000	0.000		0.00
0100	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	414,515.000	5,000.000		
			CY	130,000.000	344,500.00	
			2.65000	135,000.000		357,750.00
0105	203-00100	*MUCK EXCAVATION	500.000	0.000		
			CY	0.000	0.00	
			8.90000	0.000		0.00
0110	203-00400	*ROCK EXCAVATION	2,000.000	0.000		
			CY	0.000	0.00	
			19.47000	0.000		0.00

CONTID: C16025
 PCN: 16025-BID
 PROJECT: C0252-390

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4
 ESTIMATE RUN 01/09/2009
 09:16:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-00510	*ROCK FILL (SPECIAL)	651.000 CY	0.000 0.000	0.00	0.00
			4.44000	0.000		0.00
0120	203-00592	*ROCK STAINING	10,000.000 SF	0.000 0.000	0.00	0.00
			1.93000	0.000		0.00
0125	203-01100	*PROOF ROLLING	40.000 HOUR	0.000 0.000	0.00	0.00
			159.00000	0.000		0.00
0130	203-01500	*BLADING	200.000 HOUR	0.000 6.000	810.00	810.00
			135.00000	6.000		810.00
0135	203-01510	*BACKHOE	40.000 HOUR	0.000 0.000	0.00	0.00
			175.00000	0.000		0.00
0140	203-01550	*DOZING	210.000 HOUR	0.000 0.000	0.00	0.00
			224.00000	0.000		0.00
0145	203-01597	*POTHOLING	196.000 HOUR	26.000 170.000	38,420.00	44,296.00
			226.00000	196.000		44,296.00
0150	203-02330	*LABORER	40.000 HOUR	0.000 0.000	0.00	0.00
			40.00000	0.000		0.00
0155	206-00000	*STRUCTURE EXCAVATION	16,451.000 CY	0.000 491.000	1,330.61	1,330.61
			2.71000	491.000		1,330.61
0160	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	10.000 CY	0.000 0.000	0.00	0.00
			150.00000	0.000		0.00
0165	206-00520	*FILTER MATERIAL (CLASS B)	170.000 CY	0.000 0.000	0.00	0.00
			24.70000	0.000		0.00

CONTID: C16025
 PCN: 16025-BID
 PROJECT: C0252-390

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5
 ESTIMATE RUN 01/09/2009
 09:16:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	207-00205	*TOPSOIL	30,000.000 CY 2.22000	0.000 1,964.000 1,964.000	4,360.08	4,360.08
0175	208-00002	*EROSION LOG (12 INCH)	31,520.000 LF 3.39000	180.000 1,300.000 1,480.000	4,407.00	5,017.20
0180	208-00004	*SILT BERM	1,010.000 LF 3.39000	0.000 0.000 0.000	0.00	0.00
0185	208-00020	*SILT FENCE	18,335.000 LF 1.14000	17,115.000 0.000 17,115.000	0.00	19,511.10
0190	208-00034	*GRAVEL BAG	400.000 LF 4.50000	0.000 47.000 47.000	211.50	211.50
0195	208-00040	CHECK DAM	88.000 EACH 110.00000	0.000 0.000 0.000	0.00	0.00
0200	208-00045	CONCRETE WASHOUT STRUCTURE	6.000 EACH 180.00000	2.000 0.000 2.000	0.00	360.00
0205	208-00051	*STORM DRAIN INLET PROTECTION (TYPE 1)	197.000 LF 4.50000	0.000 0.000 0.000	0.00	0.00
0210	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	14.000 EACH 1,610.00000	2.000 5.000 7.000	8,050.00	11,270.00
0215	208-00110	*SEDIMENT REMOVAL AND DISPOSAL	100.000 CY 6.54000	0.000 0.000 0.000	0.00	0.00
0220	208-00206	EROSION CONTROL SUPERVISOR	100.000 DAY 269.50000	5.000 14.000 19.000	3,773.00	5,120.50

CONTID: C16025
 PCN: 16025-BID
 PROJECT: C0252-390

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6
 ESTIMATE RUN 01/09/2009
 09:16:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	210-00750	*RESET LIGHT STANDARD	5.000 EACH 1,200.00000	0.000 0.000 0.000	0.00	0.00
0230	210-00805	RESET OVERHEAD SIGN STRUCTURE	1.000 EACH 11,500.00000	0.000 0.000 0.000	0.00	0.00
0235	210-00810	*RESET GROUND SIGN	20.000 EACH 75.00000	0.000 0.000 0.000	0.00	0.00
0240	210-00890	*RESET INTERSECTION DETECTION SYSTEM (CAMERA)	1.000 EACH 1,000.00000	0.000 0.000 0.000	0.00	0.00
0245	210-01130	*RESET GUARDRAIL TYPE 3	1,459.000 LF 7.65000	0.000 0.000 0.000	0.00	0.00
0250	210-01200	*RESET END ANCHORAGE	4.000 EACH 785.00000	0.000 0.000 0.000	0.00	0.00
0255	210-04025	MODIFY STRUCTURE	1.000 EACH 500.00000	0.000 0.000 0.000	0.00	0.00
0260	212-00006	*SEEDING (NATIVE)	74.000 ACRE 295.00000	0.000 0.000 0.000	0.00	0.00
0265	212-00032	SOIL CONDITIONING	43.000 ACRE 1,500.00000	0.000 0.000 0.000	0.00	0.00
0270	213-00002	*MULCHING (WEED FREE HAY)	125.000 ACRE 405.00000	0.000 0.000 0.000	0.00	0.00
0275	213-00009	*FLEXIBLE GROWTH MEDIUM	4.000 ACRE 4,375.00000	0.000 0.400 0.400	1,750.00	1,750.00

CONTID: C16025
 PCN: 16025-BID
 PROJECT: C0252-390

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7
 ESTIMATE RUN 01/09/2009
 09:16:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	213-00061	*MULCH TACKIFIER	25,000.000	0.000		
			LB	0.000	0.00	
			1.69000	0.000		0.00
0285	213-00700	LANDSCAPE BOULDER	212.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0290	214-00000	LANDSCAPE MAINTENANCE	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0295	214-00350	DECIDUOUS SHRUB (5 GALLON CONTAINER)	185.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0300	216-00039	*SOIL RETENTION BLANKET (STRAW)	4,840.000	0.000		
			SY	0.000	0.00	
			1.72000	0.000		0.00
0305	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	17,825.000	0.000		
			SY	0.000	0.00	
			1.75000	0.000		0.00
0310	217-00020	HERBICIDE TREATMENT	100.000	0.000		
			HOUR	0.000	0.00	
			85.00000	0.000		0.00
0315	304-06007	AGGREGATE BASE COURSE (CLASS 6)	930.000	0.000		
			CY	0.000	0.00	
			17.71000	0.000		0.00
0320	304-09014	AGGREGATE BASE COURSE (SPECIAL)	7,565.000	0.000		
			TON	0.000	0.00	
			15.38000	0.000		0.00
0325	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	816.000	0.000		
			TON	0.000	0.00	
			125.00000	0.000		0.00
0330	411-10300	*EMULSIFIED ASPHALT (PRIME COAT)	9,513.000	0.000		
			GAL	0.000	0.00	
			1.10000	0.000		0.00

CONTID: C16025
 PCN: 16025-BID
 PROJECT: C0252-390

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8
 ESTIMATE RUN 01/09/2009
 09:16:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	412-00850	CONCRETE PAVEMENT (8-1/2 INCH)	62,970.000	0.000		
			SY	0.000	0.00	
			26.70000	0.000		0.00
0340	412-01250	CONCRETE PAVEMENT (12-1/2 INCH)	22,464.000	0.000		
			SY	0.000	0.00	
			52.70000	0.000		0.00
0345	420-00100	*GEOTEXTILE (EROSION CONTROL) (CLASS A)	122.000	0.000		
			SY	15.000	46.95	
			3.13000	15.000		46.95
0350	501-00000	*STEEL SHEET PILING (TYPE I)	720.000	0.000		
			SF	0.000	0.00	
			47.21000	0.000		0.00
0355	503-00048	*DRILLED CAISSON (48 INCH)	32.000	0.000		
			LF	0.000	0.00	
			379.05000	0.000		0.00
0360	506-00010	*RIPRAP (SPECIAL)	14,213.000	0.000		
			CY	0.000	0.00	
			34.55000	0.000		0.00
0365	506-00209	*RIPRAP (9 INCH)	620.000	0.000		
			CY	9.000	400.41	
			44.49000	9.000		400.41
0370	506-00212	*RIPRAP (12 INCH)	130.000	0.000		
			CY	56.000	2,529.52	
			45.17000	56.000		2,529.52
0375	507-00000	CONCRETE SLOPE AND DITCH PAVING	151.000	0.000		
			CY	0.000	0.00	
			456.00000	0.000		0.00
0380	507-00400	*BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	41.000	0.000		
			TON	0.000	0.00	
			200.00000	0.000		0.00
0385	601-01000	*CONCRETE CLASS B	78.000	0.000		
			CY	0.900	504.38	
			560.42000	0.900		504.38

CONTID: C16025
 PCN: 16025-BID
 PROJECT: C0252-390

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9
 ESTIMATE RUN 01/09/2009
 09:16:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	602-00000	*REINFORCING STEEL	284.000	0.000		
			LB	43.000	42.57	
			0.99000	43.000		42.57
0395	603-01180	*18 INCH REINFORCED CONCRETE PIPE	3,234.000	0.000		
			LF	0.000	0.00	
			35.18000	0.000		0.00
0400	603-01240	*24 INCH REINFORCED CONCRETE PIPE	2,038.000	342.000		
			LF	225.000	9,821.25	
			43.65000	567.000		24,749.55
0405	603-01300	*30 INCH REINFORCED CONCRETE PIPE	529.000	0.000		
			LF	282.000	15,064.44	
			53.42000	282.000		15,064.44
0410	603-01360	*36 INCH REINFORCED CONCRETE PIPE	267.000	0.000		
			LF	0.000	0.00	
			65.38000	0.000		0.00
0415	603-01420	*42 INCH REINFORCED CONCRETE PIPE	269.000	0.000		
			LF	269.000	20,403.65	
			75.85000	269.000		20,403.65
0420	603-01480	*48 INCH REINFORCED CONCRETE PIPE	372.000	0.000		
			LF	0.000	0.00	
			86.17000	0.000		0.00
0425	603-01540	*54 INCH REINFORCED CONCRETE PIPE	171.000	0.000		
			LF	0.000	0.00	
			100.43000	0.000		0.00
0430	603-05018	*18 INCH REINFORCED CONCRETE END SECTION	5.000	0.000		
			EACH	0.000	0.00	
			817.34000	0.000		0.00
0435	603-05024	*24 INCH REINFORCED CONCRETE END SECTION	25.000	3.000		
			EACH	0.000	0.00	
			881.23000	3.000		2,643.69
0440	603-05030	*30 INCH REINFORCED CONCRETE END SECTION	9.000	0.000		
			EACH	0.000	0.00	
			959.45000	0.000		0.00

CONTID: C16025
 PCN: 16025-BID
 PROJECT: C0252-390

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10
 ESTIMATE RUN 01/09/2009
 09:16:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	603-05036	*36 INCH REINFORCED CONCRETE END SECTION	2.000 EACH 2,930.14000	0.000 0.000 0.000	0.00	0.00
0450	603-05042	*42 INCH REINFORCED CONCRETE END SECTION	1.000 EACH 6,433.11000	0.000 1.000 1.000	6,433.11	6,433.11
0455	603-61180	*18 INCH FLEXIBLE PIPE	55.000 LF 88.03000	0.000 0.000 0.000	0.00	0.00
0460	604-00305	*INLET TYPE C (5 FOOT)	3.000 EACH 1,180.00000	0.000 0.000 0.000	0.00	0.00
0465	604-00310	*INLET TYPE C (10 FOOT)	1.000 EACH 5,790.00000	0.000 0.000 0.000	0.00	0.00
0470	604-00505	*INLET TYPE D (5 FOOT)	2.000 EACH 2,810.00000	0.000 0.000 0.000	0.00	0.00
0475	604-00510	*INLET TYPE D (10 FOOT)	2.000 EACH 2,760.00000	0.000 0.500 0.500	1,380.00	1,380.00
0480	604-00511	*INLET TYPE D (SPECIAL) (10 FOOT)	2.000 EACH 11,350.00000	0.000 0.500 0.500	5,675.00	5,675.00
0485	604-00605	*INLET TYPE D (DOUBLE) (5 FOOT)	1.000 EACH 5,520.00000	0.000 0.500 0.500	2,760.00	2,760.00
0490	604-19005	*INLET SPECIAL (5 FOOT) INLET TYPE C SPECIAL	6.000 EACH 3,590.00000	0.000 0.000 0.000	0.00	0.00
0495	604-19010	*INLET SPECIAL (10 FOOT) INLET TYPE C SPECIAL	1.000 EACH 11,230.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C16025
 PCN: 16025-BID
 PROJECT: C0252-390

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11
 ESTIMATE RUN 01/09/2009
 09:16:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	604-19105	*INLET TYPE R L 5 (5 FOOT)	1.000 EACH 2,420.00000	0.000 0.000 0.000	0.00	0.00
0505	604-19205	*INLET TYPE R L 10 (5 FOOT)	11.000 EACH 3,490.00000	0.000 0.000 0.000	0.00	0.00
0510	604-19210	*INLET TYPE R L 10 (10 FOOT)	2.000 EACH 3,960.00000	0.000 0.000 0.000	0.00	0.00
0515	604-19305	*INLET TYPE R L 15 (5 FOOT)	1.000 EACH 4,240.00000	0.000 0.000 0.000	0.00	0.00
0520	604-19310	*INLET TYPE R L 15 (10 FOOT)	1.000 EACH 4,930.00000	0.000 0.000 0.000	0.00	0.00
0525	604-25005	*VANE GRATE INLET (5 FOOT)	3.000 EACH 2,800.00000	0.000 0.000 0.000	0.00	0.00
0530	604-30010	*MANHOLE SLAB BASE (10 FOOT)	1.000 EACH 2,260.00000	0.000 0.000 0.000	0.00	0.00
0535	604-30015	*MANHOLE SLAB BASE (15 FOOT)	1.000 EACH 3,450.00000	0.000 0.000 0.000	0.00	0.00
0540	605-82100	PIPE EDGE DRAIN	345.000 LF 22.63000	0.000 0.000 0.000	0.00	0.00
0545	605-83500	GEOCOMPOSITE UNDERDRAIN	900.000 LF 6.71000	0.000 0.000 0.000	0.00	0.00
0550	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	6,832.000 LF 16.60000	0.000 0.000 0.000	0.00	0.00

CONTID: C16025
 PCN: 16025-BID
 PROJECT: C0252-390

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12
 ESTIMATE RUN 01/09/2009
 09:16:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	606-00720	GUARDRAIL TYPE 7 (STYLE CC)	300.000	0.000		
			LF	0.000	0.00	
			44.40000	0.000		0.00
0560	606-01340	*END ANCHORAGE TYPE 3D	2.000	0.000		
			EACH	0.000	0.00	
			620.00000	0.000		0.00
0565	606-01370	*TRANSITION TYPE 3G	6.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0570	606-01380	*TRANSITION TYPE 3H	2.000	0.000		
			EACH	0.000	0.00	
			670.00000	0.000		0.00
0575	606-02003	*END ANCHORAGE (NONFLARED)	9.000	0.000		
			EACH	0.000	0.00	
			2,055.00000	0.000		0.00
0580	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	2,313.000	0.000		
			LF	0.000	0.00	
			90.98000	0.000		0.00
0585	606-10720	*BRIDGE RAIL TYPE 7 (SECTION A)	894.000	0.000		
			LF	0.000	0.00	
			66.60000	0.000		0.00
0590	607-00005	*END POST	49.000	0.000		
			EACH	12.000	2,760.00	
			230.00000	12.000		2,760.00
0595	607-00010	*CORNER AND LINE BRACE POST	74.000	0.000		
			EACH	65.000	16,900.00	
			260.00000	65.000		16,900.00
0600	607-00015	*END POST (SPECIAL)	9.000	0.000		
			EACH	0.000	0.00	
			365.00000	0.000		0.00
0605	607-00020	*CORNER AND LINE BRACE POST (SPECIAL)	15.000	0.000		
			EACH	0.000	0.00	
			570.00000	0.000		0.00

CONTID: C16025
 PCN: 16025-BID
 PROJECT: C0252-390

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 13
 ESTIMATE RUN 01/09/2009
 09:16:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	22,210.000	2,000.000		
			LF	9,852.000	12,807.60	
			1.30000	11,852.000		15,407.60
0615	607-11350	*FENCE DEER	4,098.000	0.000		
			LF	0.000	0.00	
			5.75000	0.000		0.00
0620	607-11525	*FENCE (PLASTIC)	7,570.000	0.000		
			LF	4,230.000	7,614.00	
			1.80000	4,230.000		7,614.00
0625	607-11530	*FENCE (SPECIAL)	1,312.000	0.000		
			LF	0.000	0.00	
			3.20000	0.000		0.00
0630	607-60000	*DEER GATE	3.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0635	607-60116	*16 FOOT GATE	7.000	0.000		
			EACH	0.000	0.00	
			525.00000	0.000		0.00
0640	609-21021	CURB AND GUTTER TYPE 2 (SECTION II-M)	9,625.000	0.000		
			LF	0.000	0.00	
			9.45000	0.000		0.00
0645	609-60011	CURB TYPE 6 (SECTION M)	83.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0650	612-00001	*DELINEATOR (TYPE I)	186.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00
0655	612-00002	*DELINEATOR (TYPE II)	37.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00
0660	612-00003	*DELINEATOR (TYPE III)	59.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00

CONTID: C16025
 PCN: 16025-BID
 PROJECT: C0252-390

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 14
 ESTIMATE RUN 01/09/2009
 09:16:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	5,852.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0670	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			2,500.00000	0.000		0.00
0675	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	2.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0680	614-00011	*SIGN PANEL (CLASS I)	495.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0685	614-00012	*SIGN PANEL (CLASS II)	687.000	0.000		
			SF	0.000	0.00	
			24.00000	0.000		0.00
0690	614-00216	*STEEL SIGN POST (2X2 INCH TUBING)	311.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0695	614-01575	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND NP-40) (POST)	35.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0700	614-01578	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND NP-40) (SLIPBASE)	4.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0705	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	9.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0710	614-72866	*FIRE PREEMPTION UNIT AND TIMER	3.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0715	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	2.000	0.000		
			EACH	0.000	0.00	
			5,500.00000	0.000		0.00

CONTID: C16025
 PCN: 16025-BID
 PROJECT: C0252-390

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 15
 ESTIMATE RUN 01/09/2009
 09:16:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	614-80001	*FLASHING BEACON (SOLAR POWERED)	2.000 EACH 370.00000	0.000 0.000 0.000	0.00 0.00	0.00
0725	614-81020	*TRAFFIC SIGNAL-LIGHT POLE STEEL (2 MAST ARM)	1.000 EACH 24,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0730	614-81135	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-35 FOOT MAST ARM)	1.000 EACH 15,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0735	615-00030	*EMBANKMENT PROTECTOR TYPE 3	1.000 EACH 720.00000	0.000 0.000 0.000	0.00 0.00	0.00
0740	615-00050	*EMBANKMENT PROTECTOR TYPE 5	1.000 EACH 830.00000	0.000 0.000 0.000	0.00 0.00	0.00
0745	621-00450	*DETOUR PAVEMENT	300.000 SY 33.96000	0.000 0.000 0.000	0.00 0.00	0.00
0750	625-00000	*CONSTRUCTION SURVEYING	1.000 L S 83,570.00000	0.125 0.125 0.250	10,446.25	20,892.50
0755	625-00001	CONSTRUCTION SURVEYING (HOURLY)	40.000 HOUR 125.00000	0.000 0.000 0.000	0.00	0.00
0760	626-00000	*MOBILIZATION	1.000 L S 990,000.00000	0.000 0.250 0.250	247,500.00	247,500.00
0765	626-01000	PUBLIC INFORMATION SERVICES	1.000 L S 25,000.00000	0.000 0.250 0.250	6,250.00	6,250.00
0770	627-00005	*EPOXY PAVEMENT MARKING	529.000 GAL 65.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C16025
 PCN: 16025-BID
 PROJECT: C0252-390

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 16
 ESTIMATE RUN 01/09/2009
 09:16:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0775	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	10.000 GAL	0.000 0.000	0.00	0.00
			50.00000	0.000		0.00
0780	627-02010	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE II) (INLAID)	15,113.000 SF	0.000 0.000	0.00	0.00
			9.75000	0.000		0.00
0785	627-30205	*THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	200.000 SF	0.000 0.000	0.00	0.00
			16.00000	0.000		0.00
0790	627-30210	*THERMOPLASTIC PAVEMENT MARKING (XWALK-STOPLINE)	192.000 SF	0.000 0.000	0.00	0.00
			12.00000	0.000		0.00
0795	630-00000	*FLAGGING	500.000 HOUR	54.000 225.000	4,275.00	5,301.00
			19.00000	279.000		
0800	630-00007	*TRAFFIC CONTROL INSPECTION	100.000 DAY	3.000 22.000	2,200.00	2,500.00
			100.00000	25.000		
0805	630-00012	*TRAFFIC CONTROL MANAGEMENT	140.000 DAY	3.000 13.000	5,850.00	7,200.00
			450.00000	16.000		
0810	630-80001	*FLASHING BEACON (PORTABLE)	2.000 EACH	0.000 0.000	0.00	0.00
			700.00000	0.000		0.00
0815	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	8.000 EACH	0.000 0.000	0.00	0.00
			25.00000	0.000		0.00
0820	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	28.000 EACH	4.000 2.000	50.00	150.00
			25.00000	6.000		
0825	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	16.000 EACH	0.000 0.000	0.00	0.00
			25.00000	0.000		0.00

CONTID: C16025
 PCN: 16025-BID
 PROJECT: C0252-390

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 17
 ESTIMATE RUN 01/09/2009
 09:16:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0830	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	150.000	0.000		
			SF	8.000	96.00	
			12.00000	8.000		96.00
0835	630-80355	*PORTABLE MESSAGE SIGN PANEL	4.000	0.000		
			EACH	1.000	6,000.00	
			6,000.00000	1.000		6,000.00
0840	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0845	630-80360	*DRUM CHANNELIZING DEVICE	164.000	0.000		
			EACH	10.500	367.50	
			35.00000	10.500		367.50
0850	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	10.000	0.000		
			EACH	0.000	0.00	
			40.00000	0.000		0.00
0855	630-80370	CONCRETE BARRIER (TEMPORARY)	7,600.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
0860	630-80380	*TRAFFIC CONE	200.000	0.000		
			EACH	0.000	0.00	
			5.00000	0.000		0.00
0865	630-85010	IMPACT ATTENUATOR (TEMPORARY)	4.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0870	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	2.000	0.000		
			EACH	0.500	5,000.00	
			10,000.00000	0.500		5,000.00
0875	700-70010	F/A MINOR CONTRACT REVISIONS	750,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0880	700-70011	F/A PARTNERING	5,000.000	0.000		
			F A	2,218.930	2,218.93	
			1.00000	2,218.930		2,218.93

CONTID: C16025
 PCN: 16025-BID
 PROJECT: C0252-390

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 18
 ESTIMATE RUN 01/09/2009
 09:16:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0885	700-70013	F/A CONCRETE PAVEMENT INCENTIVE	185,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0890	700-70016	F/A FUEL COST ADJUSTMENT	200,000.000	-1,524.680		
		F A		-53,401.430	-53,401.43	
			1.00000	-54,926.110		-54,926.11
0895	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	117,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0900	700-70019	F/A ASPHALT CEMENT COST ADJUSTMENT	5,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0905	700-70021	F/A ON-THE-JOB TRAINEE	2,240.000	0.000		
		HOUR		0.000	0.00	
			1.00000	0.000		0.00
0910	700-70022	F/A OJT COLORADO TRAINING PROGRAM	5,250.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0915	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0920	700-70034	F/A STANDING DRB (DISPUTE RESOLUTION BOARD)	10,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0925	700-70380	F/A EROSION CONTROL	25,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
1175	700-70100	F/A RELOCATE QWEST	1.000	1.000		
		F A		0.000	0.00	
			192,902.77000	1.000		192,902.77

CONTID: C16025
 PCN: 16025-BID
 PROJECT: C0252-390

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 19
 ESTIMATE RUN 01/09/2009
 09:16:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1180	700-70100	F/A RELOCATE IREA	1.000	0.000		
			F A	1.000	1,731.05	
			1,731.05000	1.000		1,731.05
			CAT 0200	CURRENT AMT \$	10,400,350.28 \$	754,728.37 \$
CAT NO0300 HAPPY CANYON BRIDGE - CITY OF LONE TREE						
0940	206-00000	STRUCTURE EXCAVATION	2,224.000	0.000		
			CY	0.000	0.00	
			2.71000	0.000		0.00
0945	206-00065	*STRUCTURE BACKFILL (FLOW-FILL)	574.000	0.000		
			CY	0.000	0.00	
			150.00000	0.000		0.00
0950	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,788.000	0.000		
			CY	0.000	0.00	
			23.11000	0.000		0.00
0955	206-00200	STRUCTURE BACKFILL (CLASS 2)	575.000	0.000		
			CY	0.000	0.00	
			7.54000	0.000		0.00
0960	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,200.000	0.000		
			CY	0.000	0.00	
			35.63000	0.000		0.00
0965	206-00520	FILTER MATERIAL (CLASS B)	130.000	0.000		
			CY	0.000	0.00	
			24.70000	0.000		0.00
0970	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	585.000	0.000		
			SY	0.000	0.00	
			3.13000	0.000		0.00
0975	502-00460	PILE TIP	24.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0980	502-11253	STEEL PILING (HP 12X53)	955.000	0.000		
			LF	0.000	0.00	
			73.00000	0.000		0.00

CONTID: C16025
 PCN: 16025-BID
 PROJECT: C0252-390

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 HAPPY CANYON BRIDGE - CITY OF LONE TREE						
0980		MATERIAL ALLOWANCE H PILE 12X53		0.000		
			LF	955.000	28,974.70	
			30.34000	955.000		28,974.70
0985	504-04410	*BLOCK FACING	3,632.000	0.000		
			SF	0.000	0.00	
			9.47000	0.000		0.00
0990	506-00224	RIPRAP (24 INCH)	780.000	0.000		
			CY	0.000	0.00	
			64.19000	0.000		0.00
0995	515-00400	*CONCRETE SEALER	780.000	0.000		
			SY	0.000	0.00	
			9.92000	0.000		0.00
1000	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	100.000	0.000		
			LF	0.000	0.00	
			231.76000	0.000		0.00
1005	601-01000	*CONCRETE CLASS B	12.000	0.000		
			CY	0.000	0.00	
			560.42000	0.000		0.00
1010	601-03040	CONCRETE CLASS D (BRIDGE)	44.000	0.000		
			CY	0.000	0.00	
			523.00000	0.000		0.00
1015	601-05000	CONCRETE CLASS H	244.000	0.000		
			CY	0.000	0.00	
			419.00000	0.000		0.00
1020	601-40300	*STRUCTURAL CONCRETE COATING	614.000	0.000		
			SY	0.000	0.00	
			7.65000	0.000		0.00
1025	602-00000	*REINFORCING STEEL	256.000	0.000		
			LB	0.000	0.00	
			0.99000	0.000		0.00
1030	602-00020	*REINFORCING STEEL (EPOXY COATED)	44,755.000	0.000		
			LB	0.000	0.00	
			1.10000	0.000		0.00

CONTID: C16025
 PCN: 16025-BID
 PROJECT: C0252-390

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 21
 ESTIMATE RUN 01/09/2009
 09:16:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 HAPPY CANYON BRIDGE - CITY OF LONE TREE						
1035	606-10700	*BRIDGE RAIL TYPE 7	462.000	0.000		
			LF	0.000	0.00	
			97.45000	0.000		0.00
1040	618-01994	*PRESTRESSED CONCRETE BOX (DEPTH 32" THROUGH 48")	4,720.000	0.000		
			SF	0.000	0.00	
			65.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$	912,249.09 \$	28,974.70 \$
						28,974.70
CAT NO0301 WALL G-17-L						
1045	206-00000	STRUCTURE EXCAVATION	1,050.000	0.000		
			CY	0.000	0.00	
			2.71000	0.000		0.00
1050	206-00100	STRUCTURE BACKFILL (CLASS 1)	903.000	0.000		
			CY	0.000	0.00	
			23.11000	0.000		0.00
1055	206-01781	SHORING (AREA 1)	1.000	0.000		
			L S	0.000	0.00	
			95,000.00000	0.000		0.00
1060	601-03050	CONCRETE CLASS D (WALL)	412.000	0.000		
			CY	0.000	0.00	
			449.00000	0.000		0.00
1065	602-00020	*REINFORCING STEEL (EPOXY COATED)	46,200.000	0.000		
			LB	0.000	0.00	
			1.10000	0.000		0.00
1070	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	370.000	0.000		
			LF	0.000	0.00	
			90.98000	0.000		0.00
			CAT 0301	CURRENT AMT \$	388,184.43 \$	0.00 \$
						0.00
CAT NO0302 WALL G-17-N						
1075	206-00000	STRUCTURE EXCAVATION	1,210.000	0.000		
			CY	0.000	0.00	
			2.71000	0.000		0.00
1080	206-00100	STRUCTURE BACKFILL (CLASS 1)	948.000	0.000		
			CY	0.000	0.00	
			23.11000	0.000		0.00

CONTID: C16025
 PCN: 16025-BID
 PROJECT: C0252-390

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 22
 ESTIMATE RUN 01/09/2009
 09:16:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 WALL G-17-N						
1085	206-01782	SHORING (AREA 2)	1.000	0.000		
			L S	0.000	0.00	
			93,000.00000	0.000		0.00
1090	601-03050	CONCRETE CLASS D (WALL)	501.000	0.000		
			CY	0.000	0.00	
			449.00000	0.000		0.00
1095	602-00020	*REINFORCING STEEL (EPOXY COATED)	54,600.000	0.000		
			LB	0.000	0.00	
			1.10000	0.000		0.00
1100	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	480.000	0.000		
			LF	0.000	0.00	
			90.98000	0.000		0.00
			CAT 0302	CURRENT AMT \$	446,866.78 \$	0.00 \$
CAT NO0303 FR. RD. CBC						
1105	206-00000	STRUCTURE EXCAVATION	1,306.000	0.000		
			CY	0.000	0.00	
			2.71000	0.000		0.00
1110	206-00100	STRUCTURE BACKFILL (CLASS 1)	708.000	0.000		
			CY	0.000	0.00	
			23.11000	0.000		0.00
1115	514-00000	PIPE RAILING	85.000	0.000		
			LF	0.000	0.00	
			142.05000	0.000		0.00
1120	601-03030	CONCRETE CLASS D (BOX CULVERT)	335.000	0.000		
			CY	0.000	0.00	
			335.00000	0.000		0.00
1125	602-00000	*REINFORCING STEEL	39,870.000	0.000		
			LB	0.000	0.00	
			0.99000	0.000		0.00
1130	602-00020	*REINFORCING STEEL (EPOXY COATED)	20,850.000	0.000		
			LB	0.000	0.00	
			1.10000	0.000		0.00
			CAT 0303	CURRENT AMT \$	206,606.69 \$	0.00 \$

CONTID: C16025
 PCN: 16025-BID
 PROJECT: C0252-390

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 23
 ESTIMATE RUN 01/09/2009
 09:16:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 FR. RD. HEADWALL						
1135	206-00000	STRUCTURE EXCAVATION	161.000 CY	0.000 0.000	0.00	0.00
			2.71000	0.000		0.00
1140	206-00100	STRUCTURE BACKFILL (CLASS 1)	214.000 CY	0.000 0.000	0.00	0.00
			23.11000	0.000		0.00
1145	601-03050	CONCRETE CLASS D (WALL)	82.000 CY	0.000 0.000	0.00	0.00
			449.00000	0.000		0.00
1150	601-40300	*STRUCTURAL CONCRETE COATING	60.000 SY	0.000 0.000	0.00	0.00
			7.65000	0.000		0.00
1155	602-00000	*REINFORCING STEEL	7,380.000 LB	0.000 0.000	0.00	0.00
			0.99000	0.000		0.00
		CAT 0304	CURRENT AMT \$	49,965.05 \$	0.00 \$	0.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1160	620-00002	FIELD OFFICE (CLASS 2)	1.000 EACH	1.000 0.000	0.00	0.00
			28,510.00000	1.000		28,510.00
1165	620-00012	FIELD LABORATORY (CLASS 2)	1.000 EACH	1.000 0.000	0.00	0.00
			19,450.00000	1.000		19,450.00
1170	620-00020	SANITARY FACILITY	1.000 EACH	1.000 0.000	0.00	0.00
			4,500.00000	1.000		4,500.00
		CAT 0400	CURRENT AMT \$	52,460.00 \$	0.00 \$	52,460.00
		PROJECT TOTAL	CURRENT AMT \$	12,456,682.32 \$	783,703.07 \$	1,136,380.20