

ESTIMATE SUMMARY

08:53:04

CONTID: C16055

ESTIMATE NO: 0008 PROG

SPEC YR: 2005

PCN: 16055-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 91.0 DAYS

TIME ALLOW:

92 WORK DAYS

I-25 OVERLAY: SANTA FE TO 6TH

PERCENT TIME: 98.91

ORIG TIME ALLOW:

92 WORK DAYS

PROJECT NO: IM0252-393

I-25 OVERLAY: SANTA FE TO 6TH

NAME OF ROAD: 025A

PROJECT COUNTIES: DENVER

CONTRACTOR:

PREMIER PAVING, INC.

PAY PERIOD ENDING 01/12/2009

DATE TIME STARTED 05/01/2008

5085 HARLAN ST

DATE LET 02/28/2008

DATE WORK BEGAN 05/01/2008

DATE AWARDED 04/11/2008

DATE TIME STOPPED

DATE CONTRACT EXECUTED 04/25/2008

DATE ACCEPTED

DENVER CO 80212-28 (303) 940-3668

DATE NOTICE TO PROCEED 05/01/2008

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 5,911,814.33 PARTICIPATING	\$ 1,895,944.83	\$ 46,344.65
AWARD PROJECT AMT:	\$ 3,399,903.26 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	32.07% TOTAL EARNINGS	1,895,944.83	46,344.65
FUNDS AVAILABLE:	\$ 4,015,869.50 STOCKPILED MATERIALS	13,585.50	0.00
	GROSS EARNINGS	1,909,530.33	46,344.65
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-50,998.55	-1,372.54
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	1,858,531.78	44,972.11
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	1,858,531.78	44,972.11
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 44,972.11

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16055
 PCN: 16055-BID
 PROJECT: IM0252-393

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 01/12/2009

08:53:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	126,350.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0010	202-00895	*REMOVAL OF IMPACT ATTENUATOR	2.000	2.000		
			EACH	0.000	0.00	
			2,060.10000	2.000		4,120.20
0015	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	2,809.000	2,809.000		
			LF	0.000	0.00	
			3.15000	2,809.000		8,848.35
0020	202-01140	*REMOVAL OF GUARDRAIL TYPE 4	8,616.000	8,616.000		
			LF	0.000	0.00	
			17.30000	8,616.000		149,056.80
0025	202-06530	CLEAN DRAIN PIPE (SPECIAL)	67.000	67.000		
			EACH	0.000	0.00	
			69.55000	67.000		4,659.85
0030	203-01597	POTHOLING	20.000	8.000		
			HOUR	0.000	0.00	
			165.00000	8.000		1,320.00
0035	206-00065	*STRUCTURE BACKFILL (FLOW-FILL)	40.000	40.000		
			CY	0.000	0.00	
			172.20000	40.000		6,888.00
0040	208-00020	*SILT FENCE	500.000	0.000		
			LF	0.000	0.00	
			1.20000	0.000		0.00
0045	208-00045	*CONCRETE WASHOUT STRUCTURE	12.000	0.000		
			EACH	0.000	0.00	
			682.50000	0.000		0.00
0050	208-00050	*STORM DRAIN INLET PROTECTION	12.000	3.000		
			EACH	0.000	0.00	
			305.00000	3.000		915.00
0055	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	1.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00

CONTID: C16055
 PCN: 16055-BID
 PROJECT: IM0252-393

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 01/12/2009
 08:53:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00205	*EROSION CONTROL SUPERVISOR	95.000	26.000		
			HOUR	18.000	850.50	
			47.25000	44.000		2,079.00
0065	210-00848	*RESET TRAFFIC SIGNAL CONTROLLER AND CABINET	2.000	1.000		
			EACH	0.000	0.00	
			1,785.00000	1.000		1,785.00
0070	212-00006	*SEEDING (NATIVE)	0.200	0.000		
			ACRE	0.000	0.00	
			1,575.00000	0.000		0.00
0075	213-00003	*MULCHING (WEED FREE)	0.200	0.000		
			ACRE	0.000	0.00	
			1,575.00000	0.000		0.00
0080	213-00061	*MULCH TACKIFIER	40.000	0.000		
			LB	0.000	0.00	
			2.65000	0.000		0.00
0085	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	0.500		
			L S	0.500	1,228.50	
			2,457.00000	1.000		2,457.00
0090	250-00050	*MONITORING TECHNICIAN	12.000	0.000		
			HOUR	0.000	0.00	
			90.30000	0.000		0.00
0095	250-00110	*HEALTH AND SAFETY OFFICER	4.000	0.000		
			HOUR	0.000	0.00	
			135.00000	0.000		0.00
0100	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	442.530	442.530		
			TON	0.000	0.00	
			110.65000	442.530		48,965.94
0105	403-09221	*STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	18,242.000	0.000		
			TON	0.000	0.00	
			64.00000	0.000		0.00
0110	506-00206	RIPRAP (6 INCH)	2.000	2.000		
			CY	0.000	0.00	
			400.00000	2.000		800.00

CONTID: C16055
 PCN: 16055-BID
 PROJECT: IM0252-393

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 01/12/2009
 08:53:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	507-00400	BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	16.000	14.090		
			TON	0.000	0.00	
			330.95000	14.090		4,663.09
0120	601-03020	*CONCRETE CLASS D (MISCELLANEOUS)	4.000	1.000		
			CY	0.000	0.00	
			5,250.00000	1.000		5,250.00
0125	601-40400	STRUCTURAL CONCRETE STAIN	8,651.000	0.000		
			SY	0.000	0.00	
			5.80000	0.000		0.00
0130	606-00716	*GUARDRAIL TYPE 7 (STYLE CA) (SPECIAL)	1,260.000	1,260.000		
			LF	0.000	0.00	
			46.10000	1,260.000		58,086.00
0135	606-00720	*GUARDRAIL TYPE 7 (STYLE CC)	7,131.420	7,131.420		
			LF	0.000	0.00	
			45.15000	7,131.420		321,983.61
0140	606-01370	*TRANSITION TYPE 3G	1.000	1.000		
			EACH	0.000	0.00	
			1,461.60000	1.000		1,461.60
0145	606-02005	*END ANCHORAGE (FLARED)	1.000	1.000		
			EACH	0.000	0.00	
			1,942.50000	1.000		1,942.50
0150	609-60011	CURB TYPE 6 (SECTION M)	45.000	45.000		
			LF	0.000	0.00	
			24.25000	45.000		1,091.25
0155	612-00022	*DELINEATOR (TYPE II) (BARRIER)	184.000	184.000		
			EACH	0.000	0.00	
			47.25000	184.000		8,694.00
0160	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	150.000	150.000		
			LF	0.000	0.00	
			13.65000	150.000		2,047.50
0165	613-07034	*PULL BOX (24"X36"X18")	2.000	2.000		
			EACH	0.000	0.00	
			1,575.00000	2.000		3,150.00

CONTID: C16055
 PCN: 16055-BID
 PROJECT: IM0252-393

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 01/12/2009
 08:53:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	614-72887	*MICROWAVE VEHICLE RADAR DETECTOR	3.000 EACH 12,531.75000	3.000 0.000 3.000	0.00	37,595.25
0175	614-85001	*IMPACT ATTENUATOR	3.000 EACH 18,900.00000	3.000 0.000 3.000	0.00	56,700.00
0180	614-87010	*FIBER OPTIC CABLE (SINGLE MODE) (12 FIBER)	150.000 LF 22.05000	0.000 0.000 0.000	0.00	0.00
0185	614-87020	*OPTICAL TRANSCEIVER	4.000 EACH 1,669.50000	4.000 0.000 4.000	0.00	6,678.00
0190	615-00050	EMBANKMENT PROTECTOR TYPE 5	1.000 EACH 2,070.00000	1.000 0.000 1.000	0.00	2,070.00
0195	626-00000	*MOBILIZATION	1.000 L S 195,400.00000	1.000 0.000 1.000	0.00	195,400.00
0200	626-01000	PUBLIC INFORMATION SERVICES	1.000 L S 5,300.00000	0.250 0.000 0.250	0.00	1,325.00
0205	627-00005	*EPOXY PAVEMENT MARKING	246.000 GAL 63.00000	8.800 0.000 8.800	0.00	554.40
0210	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	1,192.000 GAL 31.50000	13.300 0.000 13.300	0.00	418.95
0215	627-01001	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	5,456.000 SF 9.45000	0.000 0.000 0.000	0.00	0.00
0220	630-00000	*FLAGGING	1,680.000 HOUR 21.00000	1,470.000 0.000 1,470.000	0.00	30,870.00

CONTID: C16055
 PCN: 16055-BID
 PROJECT: IM0252-393

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 01/12/2009
 08:53:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	630-00003	*UNIFORMED TRAFFIC CONTROL	1,120.000	809.000		
			HOUR	0.000	0.00	
			52.50000	809.000		42,472.50
0230	630-00004	*TRAFFIC CONTROL VEHICLE	2.000	1.000		
			EACH	0.000	0.00	
			5,250.00000	1.000		5,250.00
0235	630-00007	*TRAFFIC CONTROL INSPECTION	38.000	38.000		
			DAY	0.000	0.00	
			131.25000	38.000		4,987.50
0240	630-00012	*TRAFFIC CONTROL MANAGEMENT	95.000	95.000		
			DAY	0.000	0.00	
			682.50000	95.000		64,837.50
0245	630-80001	*FLASHING BEACON (PORTABLE)	4.000	2.000		
			EACH	0.000	0.00	
			577.50000	2.000		1,155.00
0250	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	6.000	3.000		
			EACH	0.000	0.00	
			126.00000	3.000		378.00
0255	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	163.000	81.500		
			EACH	0.000	0.00	
			84.00000	81.500		6,846.00
0260	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	80.000	40.000		
			EACH	0.000	0.00	
			78.75000	40.000		3,150.00
0265	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	8.000	4.000		
			EACH	0.000	0.00	
			105.00000	4.000		420.00
0270	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	32.000	16.000		
			SF	0.000	0.00	
			21.00000	16.000		336.00
0275	630-80355	*PORTABLE MESSAGE SIGN PANEL	8.000	4.000		
			EACH	0.000	0.00	
			2,415.00000	4.000		9,660.00

CONTID: C16055
 PCN: 16055-BID
 PROJECT: IM0252-393

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 01/12/2009
 08:53:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	4.000 EACH 1,365.00000	2.000 0.000 2.000	0.00 0.00	2,730.00
0285	630-80360	*DRUM CHANNELIZING DEVICE	50.000 EACH 31.50000	25.000 0.000 25.000	0.00 0.00	787.50
0290	630-80370	*CONCRETE BARRIER (TEMPORARY)	1,700.000 LF 21.00000	850.000 0.000 850.000	0.00 0.00	17,850.00
0295	630-80380	*TRAFFIC CONE	400.000 EACH 7.35000	200.000 0.000 200.000	0.00 0.00	1,470.00
0300	630-80520	*MOBILE PAVEMENT MARKING ZONE	5.000 DAY 735.00000	1.000 0.000 1.000	0.00 0.00	735.00
0305	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	2.000 EACH 15,750.00000	1.000 0.000 1.000	0.00 0.00	15,750.00
0310	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	3.000 EACH 33,075.00000	1.500 0.000 1.500	0.00 0.00	49,612.50
0315	700-70010	F/A MINOR CONTRACT REVISIONS	200,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0320	700-70011	F/A PARTNERING	0.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0325	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	70,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0330	700-70016	F/A FUEL COST ADJUSTMENT	37,500.000 F A 1.00000	1,367.540 546.570 1,914.110	546.57	1,914.11

CONTID: C16055
 PCN: 16055-BID
 PROJECT: IM0252-393

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 01/12/2009
 08:53:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0340	700-70019	F/A ASPHALT CEMENT COST ADJUSTMENT	80,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0345	700-70023	F/A ON-THE-JOB TRAINEE	1,800.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0350	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0355	700-70042	F/A RAILROAD FLAGGING	4,200.000	0.000		
			F A	1,928.750	1,928.75	
			1.00000	1,928.750		1,928.75
0360	700-70060	F/A ADJUST UTILITIES	31,706.220	711.570		
			F A	30,994.650	30,994.65	
			1.00000	31,706.220		31,706.22
0365	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0605	210-04020	MODIFY INLET @ SB I-25 EXIT TO ALAMEDA	3.000	3.000		
			EACH	0.000	0.00	
			2,457.50000	3.000		7,372.50
0610	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	225.000	225.000		
			CY	0.000	0.00	
			20.02000	225.000		4,504.50
0615	202-00246	REMOVAL OF ASPHALT MAT (PLANING) (SPECIAL) MILLING @ EXPANSION DEVICES	4,688.000	4,688.000		
			SY	0.000	0.00	
			4.40000	4,688.000		20,627.20

CONTID: C16055
 PCN: 16055-BID
 PROJECT: IM0252-393

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 01/12/2009

ESTIMATE NO: 0008

08:53:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0620	900-00024	ADDED ITEM (TON)/ HMA(GR.S) (100) (PG 64-22) (SPEC.)	567.720	567.720		
			TON	0.000	0.00	
			87.00000	567.720		49,391.64
			CAT 0200	CURRENT AMT \$	3,525,407.96 \$	35,548.97 \$
CAT NO0300 STRUCTURE F-16-DW						
0370	202-00503	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE	12.000	7.580		
			SY	0.000	0.00	
			418.95000	7.580		3,175.64
0375	202-00504	*REMOVAL OF EXPANSION DEVICE	105.000	104.000		
			LF	0.000	0.00	
			292.95000	104.000		30,466.80
0380	403-09221	*STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	152.000	0.000		
			TON	0.000	0.00	
			64.00000	0.000		0.00
0385	509-08100	*PROVIDE TEMPORARY SUPPORT	1.000	1.000		
			L S	0.000	0.00	
			26,500.00000	1.000		26,500.00
0390	509-08120	*TEMPORARY BRIDGE DECK	622.000	619.000		
			SF	0.000	0.00	
			71.80000	619.000		44,444.20
0395	515-00400	*CONCRETE SEALER	0.400	0.400		
			SY	0.000	0.00	
			331.80000	0.400		132.72
0400	518-01004	*BRIDGE EXPANSION DEVICE (0-4 INCH)	105.000	105.000		
			LF	0.000	0.00	
			340.20000	105.000		35,721.00
0400		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0405	601-06100	*CONCRETE (PATCHING)	26.000	25.500		
			CY	0.000	0.00	
			2,425.50000	25.500		61,850.25

CONTID: C16055
 PCN: 16055-BID
 PROJECT: IM0252-393

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 01/12/2009
 08:53:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURE F-16-DW							
0410	601-06150	*CONCRETE (PATCHING)	69.300	69.300			
			SF	0.000	0.00		
			74.80000	69.300		5,183.64	
0415	602-00000	*REINFORCING STEEL	2,248.000	2,248.000			
			LB	0.000	0.00		
			2.25000	2,248.000		5,058.00	
0420	602-00030	*REINFORCING (FIBER REINFORCED POLYMER) (SURFACE)	2.650	1.570			
			MKFT	1.080	4,048.38		
			3,748.50000	2.650		9,933.53	
0425	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	664.000	664.000			
			LF	0.000	0.00		
			45.15000	664.000		29,979.60	
			CAT 0300	CURRENT AMT \$	265,746.24 \$	4,048.38 \$	252,445.38
CAT NO0301 STRUCTURE F-16-DT							
0430	202-00503	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE	27.420	27.420			
			SY	0.000	0.00		
			418.95000	27.420		11,487.61	
0435	202-00504	*REMOVAL OF EXPANSION DEVICE	105.000	104.000			
			LF	0.000	0.00		
			292.95000	104.000		30,466.80	
0440	403-09221	*STONE MATRIX ASPHALT (FIBERS) (ASPHALT)	208.000	0.000			
			TON	0.000	0.00		
			64.00000	0.000		0.00	
0445	403-33841	HOT MIX ASPHALT (GRADING S) (100) (PG 64-22)	178.470	178.470			
			TON	0.000	0.00		
			250.00000	178.470		44,617.50	
0450	509-08120	*TEMPORARY BRIDGE DECK	622.000	622.000			
			SF	0.000	0.00		
			71.80000	622.000		44,659.60	
0455	515-00400	*CONCRETE SEALER	1.600	1.600			
			SY	0.000	0.00		
			331.80000	1.600		530.88	

CONTID: C16055
 PCN: 16055-BID
 PROJECT: IM0252-393

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 01/12/2009
 08:53:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 STRUCTURE F-16-DT							
0460	518-01004	*BRIDGE EXPANSION DEVICE (0-4 INCH)	104.000	104.000			
			LF	0.000	0.00		
			340.20000	104.000		35,380.80	
0460		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE (0-4)		13,585.500			
			DOL	0.000	0.00		
			1.00000	13,585.500		13,585.50	
0465	601-06100	*CONCRETE (PATCHING)	26.000	26.000			
			CY	0.000	0.00		
			2,425.50000	26.000		63,063.00	
0470	601-06150	*CONCRETE (PATCHING)	246.800	246.800			
			SF	0.000	0.00		
			74.80000	246.800		18,460.64	
0475	602-00000	*REINFORCING STEEL	4,221.000	4,221.000			
			LB	0.000	0.00		
			2.25000	4,221.000		9,497.25	
0480	602-00030	*REINFORCING (FIBER REINFORCED POLYMER) (SURFACE)	480.000	4.170			
			MKFT	1.800	6,747.30		
			3,748.50000	5.970		22,378.55	
0485	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	854.000	854.000			
			LF	0.000	0.00		
			45.15000	854.000		38,558.10	
			CAT 0301	CURRENT AMT \$	2,109,607.13 \$	6,747.30 \$	332,686.23
CAT NO0302 STRUCTURE F-16-EG							
0490	518-03000	*SAWING AND SEALING BRIDGE JOINT	148.000	0.000			
			LF	0.000	0.00		
			29.75000	0.000		0.00	
			CAT 0302	CURRENT AMT \$	4,403.00 \$	0.00 \$	0.00
CAT NO0400 CONSTRUCTION ENGINEERING							
0495	620-00012	FIELD LABORATORY (CLASS 2)	0.000	0.000			
			EACH	0.000	0.00		
			14,700.00000	0.000		0.00	

CONTID: C16055
 PCN: 16055-BID
 PROJECT: IM0252-393

COLORADO DEPARTMENT OF TRANSPORTATION

Page 12
 ESTIMATE RUN 01/12/2009
 08:53:04

ESTIMATE NO: 0008

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING						
0500	620-00020	SANITARY FACILITY	2.000	2.000		
			EACH	0.000	0.00	
			3,325.00000	2.000		6,650.00
		CAT 0400	CURRENT AMT	\$ 6,650.00	\$ 0.00	\$ 6,650.00
		PROJECT TOTAL	CURRENT AMT	\$ 5,911,814.33	\$ 46,344.65	\$ 1,909,530.32