

ESTIMATE SUMMARY

07:57:10

CONTID: C16170

ESTIMATE NO: 0009 PROG

SPEC YR: 2005

PCN: 16170-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 250.5 DAYS

TIME ALLOW:

540 CALENDAR DAYS

I-25: 104TH AVENUE BRIDGE REPLACEMENT

PERCENT TIME: 46.39

ORIG TIME ALLOW:

540 CALENDAR DAYS

PROJECT NO: BR0253-198

I-25: 104TH AVENUE BRIDGE REPL

NAME OF ROAD: 025A

PROJECT COUNTIES: ADAMS, REGION 6

CONTRACTOR:

HAMON CONTRACTORS, INC.

PAY PERIOD ENDING 03/25/2010

DATE TIME STARTED 06/29/2009

5670 FRANKLIN STREET

DATE LET 04/23/2009

DATE WORK BEGAN 06/29/2009

DATE AWARDED 05/04/2009

DATE TIME STOPPED

DATE CONTRACT EXECUTED 05/20/2009

DATE ACCEPTED

DENVER CO 80216 303-297-0340

DATE NOTICE TO PROCEED 06/29/2009

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 7,135,691.68	PARTICIPATING	\$ 61,400.00	\$ 0.00
AWARD PROJECT AMT:	\$ 6,467,497.44	NON-PARTICIPATING	3,599,274.03	506,436.53
PERCENT COMPLETE:	51.30%	TOTAL EARNINGS	3,660,674.03	506,436.53
FUNDS AVAILABLE:	\$ 3,475,017.65	STOCKPILED MATERIALS	157,459.48	-18,751.52
		GROSS EARNINGS	3,818,133.51	487,685.01
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-92,216.22	-8,155.09
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	3,725,917.29	479,529.92
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	3,725,917.29	479,529.92
		OTHER ADJUSTMENTS	0.00	0.00
			<hr/>	
			PAYMENT DUE	\$ 479,529.92

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 03/31/2010

07:57:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	CLEARING AND GRUBBING	2.720	2.720		
			ACRE	0.000	0.00	
			3,500.00000	2.720		9,520.00
0010	202-00000	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	0.000		
			L S	0.000	0.00	
			1,500.00000	0.000		0.00
0015	202-00010	REMOVAL OF TREE	7.000	7.000		
			EACH	0.000	0.00	
			185.00000	7.000		1,295.00
0020	202-00019	REMOVAL OF INLET	2.000	0.000		
			EACH	0.000	0.00	
			225.00000	0.000		0.00
0025	202-00024	REMOVAL OF EMBANKMENT PROTECTOR TYPE 5	1.000	1.000		
			EACH	0.000	0.00	
			150.00000	1.000		150.00
0030	202-00025	REMOVAL OF DITCH LINING	370.000	370.000		
			LF	0.000	0.00	
			8.00000	370.000		2,960.00
0035	202-00037	REMOVAL OF END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			100.00000	2.000		200.00
0040	202-00090	REMOVAL OF DELINEATOR	20.000	1.000		
			EACH	16.000	128.00	
			8.00000	17.000		136.00
0045	202-00190	REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	679.000	635.800		
			SY	0.000	0.00	
			5.50000	635.800		3,496.90
0050	202-00195	REMOVAL OF MEDIAN COVER	0.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00
0055	202-00200	REMOVAL OF SIDEWALK	1,146.800	847.000		
			SY	0.000	0.00	
			8.00000	847.000		6,776.00

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3
 ESTIMATE RUN 03/31/2010
 07:57:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00201	REMOVAL OF CURB	870.000	217.000		
			LF	0.000	0.00	
			0.50000	217.000		108.50
0065	202-00202	REMOVAL OF GUTTER	135.000	61.000		
			LF	0.000	0.00	
			3.00000	61.000		183.00
0070	202-00203	REMOVAL OF CURB AND GUTTER	3,300.000	2,791.000		
			LF	0.000	0.00	
			3.00000	2,791.000		8,373.00
0075	202-00206	REMOVAL OF CONCRETE CURB RAMP	177.600	176.000		
			SY	0.000	0.00	
			11.00000	176.000		1,936.00
0080	202-00210	REMOVAL OF CONCRETE PAVEMENT	62.000	0.000		
			SY	0.000	0.00	
			14.00000	0.000		0.00
0085	202-00220	REMOVAL OF ASPHALT MAT	16,006.000	7,091.000		
			SY	0.000	0.00	
			5.35000	7,091.000		37,936.85
0090	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	2,963.000	0.000		
			SY	464.570	1,180.01	
			2.54000	464.570		1,180.01
0095	202-00250	*REMOVAL OF PAVEMENT MARKING	4,000.000	3,984.000		
			SF	0.000	0.00	
			1.00000	3,984.000		3,984.00
0100	202-00810	REMOVAL OF GROUND SIGN	7.000	3.000		
			EACH	0.000	0.00	
			35.00000	3.000		105.00
0105	202-00821	REMOVAL OF SIGN PANEL	2.000	0.000		
			EACH	0.000	0.00	
			35.00000	0.000		0.00
0110	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	0.500		
			L S	0.000	0.00	
			5,945.00000	0.500		2,972.50

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4
 ESTIMATE RUN 03/31/2010
 07:57:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-00950	REMOVAL OF CONCRETE FOUNDATION AND SLAB	0.000	0.000		
			SY	0.000	0.00	
			350.00000	0.000		0.00
0120	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	857.000	857.000		
			LF	0.000	0.00	
			2.15000	857.000		1,842.55
0125	202-01170	REMOVAL OF GUARDRAIL TYPE 7	248.000	104.000		
			LF	0.000	0.00	
			18.00000	104.000		1,872.00
0130	202-01300	*REMOVAL OF END ANCHORAGE	6.000	3.000		
			EACH	0.000	0.00	
			144.25000	3.000		432.75
0135	202-04005	*CLEAN VALVE BOX	2.000	0.000		
			EACH	0.000	0.00	
			170.00000	0.000		0.00
0140	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	20,139.000	8,312.000		
			CY	11,827.000	106,443.00	
			9.00000	20,139.000		181,251.00
0145	203-00100	MUCK EXCAVATION	2,000.000	1,670.000		
			CY	0.000	0.00	
			15.00000	1,670.000		25,050.00
0150	203-01100	PROOF ROLLING	20.000	5.500		
			hour	0.000	0.00	
			90.00000	5.500		495.00
0155	203-01597	*POTHOLING	45.000	20.000		
			hour	0.000	0.00	
			215.00000	20.000		4,300.00
0160	203-01622	SWEEPING (WITH PICKUP BROOM)	96.000	80.750		
			hour	5.000	625.00	
			125.00000	85.750		10,718.75
0165	207-00205	TOPSOIL	373.000	373.000		
			CY	0.000	0.00	
			50.00000	373.000		18,650.00

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5
 ESTIMATE RUN 03/31/2010
 07:57:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00002	*EROSION LOG (12 INCH)	1,000.000	826.000		
			LF	0.000	0.00	
			3.90000	826.000		3,221.40
0175	208-00020	*SILT FENCE	9,000.000	3,282.000		
			LF	0.000	0.00	
			0.90000	3,282.000		2,953.80
0180	208-00034	*GRAVEL BAG	418.000	418.000		
			LF	0.000	0.00	
			9.45000	418.000		3,950.10
0185	208-00045	*CONCRETE WASHOUT STRUCTURE	12.000	2.000		
			EACH	0.000	0.00	
			450.00000	2.000		900.00
0190	208-00050	*STORM DRAIN INLET PROTECTION	10.000	7.000		
			EACH	0.000	0.00	
			175.00000	7.000		1,225.00
0195	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	10.000	10.000		
			EACH	0.000	0.00	
			1,050.00000	10.000		10,500.00
0200	208-00103	*REMOVAL AND DISPOSAL OF SEDIMENT (LABOR)	400.000	26.000		
			hour	0.000	0.00	
			35.00000	26.000		910.00
0205	208-00105	*REMOVAL AND DISPOSAL OF SEDIMENT (EQUIPMENT)	200.000	0.000		
			hour	0.000	0.00	
			75.00000	0.000		0.00
0210	208-00205	*EROSION CONTROL SUPERVISOR	1,200.000	295.500		
			hour	22.500	562.50	
			25.00000	318.000		7,950.00
0215	210-00810	RESET GROUND SIGN	45.000	9.500		
			EACH	0.000	0.00	
			180.00000	9.500		1,710.00
0220	210-00815	RESET SIGN PANEL	2.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6
 ESTIMATE RUN 03/31/2010
 07:57:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	210-00866	*RESET FIRE PREEMPTION UNIT AND TIMER	2.000	0.000		
			EACH	0.000	0.00	
			353.00000	0.000		0.00
0230	210-04050	ADJUST VALVE BOX	8.000	1.000		
			EACH	0.000	0.00	
			125.00000	1.000		125.00
0235	211-03005	DEWATERING	1.000	0.000		
			L S	0.000	0.00	
			18,000.00000	0.000		0.00
0240	212-00006	*SEEDING (NATIVE)	5.000	0.000		
			ACRE	0.000	0.00	
			650.00000	0.000		0.00
0245	212-00032	*SOIL CONDITIONING	5.000	0.000		
			ACRE	0.000	0.00	
			1,650.00000	0.000		0.00
0250	213-00003	*MULCHING (WEED FREE)	5.000	0.370		
			ACRE	0.000	0.00	
			950.00000	0.370		351.50
0255	213-00061	*MULCH TACKIFIER	48.000	48.000		
			LB	0.000	0.00	
			2.15000	48.000		103.20
0260	213-00100	*SOIL BINDER	5.000	0.000		
			ACRE	0.000	0.00	
			415.00000	0.000		0.00
0265	214-00220	*DECIDUOUS TREE (2 INCH CALIPER)	8.000	0.000		
			EACH	0.000	0.00	
			325.40000	0.000		0.00
0270	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	3,880.000	349.000		
			SY	0.000	0.00	
			2.00000	349.000		698.00
0275	216-00045	*SOIL RETENTION MAT (CELLULAR)	500.000	500.000		
			SY	0.000	0.00	
			9.00000	500.000		4,500.00

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7
 ESTIMATE RUN 03/31/2010
 07:57:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	217-00020	*HERBICIDE TREATMENT	10.000	0.000		
			hour	0.000	0.00	
			90.00000	0.000		0.00
0285	240-00100	*PRAIRIE DOG MANAGEMENT	1.000	0.500		
			L S	0.250	1,973.75	
			7,895.00000	0.750		5,921.25
0290	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	0.500		
			L S	0.000	0.00	
			2,500.00000	0.500		1,250.00
0295	250-00050	*MONITORING TECHNICIAN	20.000	0.000		
			hour	0.000	0.00	
			59.00000	0.000		0.00
0300	250-00110	*HEALTH AND SAFETY OFFICER	20.000	7.500		
			hour	0.000	0.00	
			78.00000	7.500		585.00
0305	304-06007	AGGREGATE BASE COURSE (CLASS 6)	200.000	171.000		
			CY	0.000	0.00	
			22.00000	171.000		3,762.00
0310	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	300.000	19.540		
			TON	0.000	0.00	
			93.95000	19.540		1,835.78
0315	403-33841	*HOT MIX ASPHALT (GRADING S) (100) (PG 64-22)	7,586.000	3,658.830		
			TON	0.000	0.00	
			39.40000	3,658.830		144,157.90
0320	403-34871	*HOT MIX ASPHALT (GRADING SX) (100) (PG 76-28)	2,131.000	0.000		
			TON	0.000	0.00	
			58.95000	0.000		0.00
0325	412-00600	CONCRETE PAVEMENT (6 INCH)	62.000	0.000		
			SY	0.000	0.00	
			36.00000	0.000		0.00
0330	412-00605	CONCRETE PAVEMENT (6 INCH) (FAST TRACK)	221.000	0.000		
			SY	0.000	0.00	
			42.00000	0.000		0.00

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8
 ESTIMATE RUN 03/31/2010
 07:57:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B)	84.0000	0.000		
			SY	0.000	0.00	
			8.00000	0.000		0.00
0340	503-00042	*DRILLED CAISSON (42 INCH)	34.0000	0.000		
			LF	0.000	0.00	
			248.00000	0.000		0.00
0345	503-00048	*DRILLED CAISSON (48 INCH)	42.0000	21.000		
			LF	0.000	0.00	
			277.00000	21.000		5,817.00
0350	506-00209	RIPRAP (9 INCH)	21.0000	0.000		
			CY	0.000	0.00	
			65.00000	0.000		0.00
0355	601-01000	CONCRETE CLASS B	1.3000	0.000		
			CY	0.000	0.00	
			450.00000	0.000		0.00
0360	603-30018	18 INCH STEEL END SECTION	1.0000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0365	603-30024	24 INCH STEEL END SECTION	2.0000	2.000		
			EACH	0.000	0.00	
			180.00000	2.000		360.00
0370	603-50018	18 INCH PLASTIC PIPE	102.0000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0375	604-19205	INLET TYPE R L 10 (5 FOOT)	1.0000	0.000		
			EACH	0.000	0.00	
			3,800.00000	0.000		0.00
0380	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	377.0000	237.500		
			LF	0.000	0.00	
			15.60000	237.500		3,705.00
0385	606-00710	*GUARDRAIL TYPE 7 (STYLE CA)	308.0000	163.000		
			LF	0.000	0.00	
			65.00000	163.000		10,595.00

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9
 ESTIMATE RUN 03/31/2010
 07:57:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	606-00730	*GUARDRAIL TYPE 7 (STYLE CD)	228.000	0.000		
			LF	0.000	0.00	
			90.00000	0.000		0.00
0395	606-01340	*END ANCHORAGE TYPE 3D	3.000	2.000		
			EACH	0.000	0.00	
			592.15000	2.000		1,184.30
0400	606-01370	*TRANSITION TYPE 3G	3.000	0.000		
			EACH	0.000	0.00	
			1,032.45000	0.000		0.00
0405	606-01380	*TRANSITION TYPE 3H	2.000	0.000		
			EACH	0.000	0.00	
			585.75000	0.000		0.00
0410	606-02003	*END ANCHORAGE (NONFLARED)	3.000	0.000		
			EACH	0.000	0.00	
			1,767.45000	0.000		0.00
0415	606-02005	*END ANCHORAGE (FLARED)	2.000	1.000		
			EACH	0.000	0.00	
			1,428.20000	1.000		1,428.20
0420	607-11525	*FENCE (PLASTIC)	873.000	873.000		
			LF	0.000	0.00	
			3.00000	873.000		2,619.00
0425	608-00006	CONCRETE SIDEWALK (6 INCH)	777.000	586.500		
			SY	0.000	0.00	
			25.00000	586.500		14,662.50
0430	608-00010	CONCRETE CURB RAMP	190.000	76.000		
			SY	0.000	0.00	
			95.00000	76.000		7,220.00
0435	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	2,096.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0440	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	1,400.000	945.000		
			LF	0.000	0.00	
			15.00000	945.000		14,175.00

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10
 ESTIMATE RUN 03/31/2010
 07:57:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	609-24004	GUTTER TYPE 2 (4 FOOT)	129.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0450	609-31020	CURB AND GUTTER TYPE 2 (SECTION II-B) (FAST TRACK)	104.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
0455	610-00026	MEDIAN COVER MATERIAL (6 INCH PATTERNED CONCRETE)	11,976.000	0.000		
			SF	0.000	0.00	
			6.75000	0.000		0.00
0460	613-00200	*2 INCH ELECTRICAL CONDUIT	759.000	28.000		
			LF	0.000	0.00	
			2.68000	28.000		75.04
0460		MATERIAL ALLOWANCE 2" ELECTRICAL CONDUIT		0.000		
			LF	0.000	0.00	
			2.68000	0.000		0.00
0460		MATERIAL ALLOWANCE 2" ELECTRICAL CONDUIT		731.000		
			LF	0.000	0.00	
			2.39000	731.000		1,747.09
0460		MATERIAL ALLOWANCE 2" ELECTRICAL CONDUIT		0.000		
			LF	0.000	0.00	
			0.52000	0.000		0.00
0465	613-00206	*2 INCH ELECTRICAL CONDUIT (BORED)	5,502.000	5,502.000		
			LF	0.000	0.00	
			5.29000	5,502.000		29,105.58
0470	613-00306	*3 INCH ELECTRICAL CONDUIT (BORED)	1,354.000	1,354.000		
			LF	0.000	0.00	
			14.16000	1,354.000		19,172.64
0475	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	840.000	442.000		
			LF	105.000	343.35	
			3.27000	547.000		1,788.69
0475		MATERIAL ALLOWANCE 2" ELECTRICAL CONDUIT (PLASTIC)		0.000		
			LF	0.000	0.00	
			3.27000	0.000		0.00

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0475		MATERIAL ALLOWANCE 2" ELECTRICAL CONDUIT (PLASTIC)		0.000		
			LF	0.000	0.00	
				0.95657	0.000	0.00
0475		MATERIAL ALLOWANCE 2" ELECTRICAL CONDUIT (PLASTIC)		0.000		
			LF	0.000	0.00	
				0.52000	0.000	0.00
0480	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	500.000	107.000		
			LF	18.000	99.54	
				5.53000		691.25
0480		MATERIAL ALLOWANCE 3" ELECTRICAL CONDUIT (PLASTIC)		0.000		
			LF	0.000	0.00	
				5.53000		0.00
0480		MATERIAL ALLOWANCE 3" ELECTRICAL CONDUIT (PLASTIC)		1,383.003		
			LF	-18.002	-27.49	
				1.52709		2,084.48
0480		MATERIAL ALLOWANCE 3" ELECTRICAL CONDUIT (PLASTIC)		0.000		
			LF	0.000	0.00	
				1.00000		0.00
0480		MATERIAL ALLOWANCE 3" ELECTRICAL CONDUIT (PLASTIC)		94.000		
			LF	0.000	0.00	
				1.00000		94.00
0485	613-07034	*PULL BOX (24"X36"X18")	8.000	6.000		
			EACH	0.000	0.00	
				574.00000		3,444.00
0490	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
				8,634.00000		0.00
0495	613-32300	*LIGHT STANDARD STEEL (30 FOOT)	2.000	1.000		
			EACH	0.000	0.00	
				3,544.00000		3,544.00
0495		MATERIAL ALLOWANCE LIGHT STANDARD STEEL (30 FOOT)		0.000		
			DOL	0.000	0.00	
				4,637.64000		0.00

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495		MATERIAL ALLOWANCE LIGHT STD STEEL (30FT)		1.000		
			EACH	0.000	0.00	
			2,318.82000	1.000		2,318.82
0500	613-40010	*LIGHT STANDARD FOUNDATION	2.000	1.000		
			EACH	0.000	0.00	
			539.00000	1.000		539.00
0505	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	10.000	4.000		
			EACH	1.000	295.00	
			295.00000	5.000		1,475.00
0505		MATERIAL ALLOWANCE LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)		0.000		
			EACH	0.000	0.00	
			295.00000	0.000		0.00
0505		MATERIAL ALLOWANCE LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)		6.000		
			EACH	-1.000	-126.22	
			126.22000	5.000		631.10
0510	614-00011	SIGN PANEL (CLASS I)	40.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0515	614-00012	SIGN PANEL (CLASS II)	67.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0520	614-00013	SIGN PANEL (CLASS III)	35.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0525	614-01583	STL SIGN SUPP(2-1/2 IN RD SCH 80)(PO&SLIP)	9.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0530	614-70117	*PEDESTRIAN SIGNAL FACE (16)	8.000	5.000		
			EACH	0.000	0.00	
			446.00000	5.000		2,230.00
0530		MATERIAL ALLOWANCE PEDESTRIAN SIGNAL FACE (16)		0.000		
			DOL	0.000	0.00	
			2,120.00000	0.000		0.00

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0530		MATERIAL ALLOWANCE PEDESTRIAN SIGNAL FACE (16)		3.000		
			EACH	0.000	0.00	
			265.00000	3.000		795.00
0535	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	28.000	0.000		
			EACH	4.000	2,512.00	
			628.00000	4.000		2,512.00
0535		MATERIAL ALLOWANCE TRAFFIC SIGNAL FACE (12-12-12)		0.000		
			DOL	0.000	0.00	
			8,715.00000	0.000		0.00
0535		MATERIAL ALLOWANCE TRAFFIC SIGNAL FACE (12-12-12)		21.000		
			EACH	-4.000	-1,660.00	
			415.00000	17.000		7,055.00
0540	614-72855	*TRAFFIC SIGNAL CONTROLLER CABINET	2.000	2.000		
			EACH	0.000	0.00	
			14,175.00000	2.000		28,350.00
0540		MATERIAL ALLOWANCE TRAFFIC SIGNAL CONTROLLER CABINET		0.000		
			EACH	0.000	0.00	
			14,175.00000	0.000		0.00
0540		MATERIAL ALLOWANCE TRAFFIC SIGNAL CONTROLLER CABINET		0.000		
			DOL	0.000	0.00	
			496.00000	0.000		0.00
0545	614-72875	*LOOP DETECTOR WIRE	390.000	0.000		
			LF	0.000	0.00	
			5.40000	0.000		0.00
0550	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	6.000	0.000		
			EACH	1.000	5,370.00	
			5,370.00000	1.000		5,370.00
0550		MATERIAL ALLOWANCE INTERSECTION DETECTION SYSTEM (CAMERA)		0.000		
			EACH	0.000	0.00	
			5,370.00000	0.000		0.00
0550		MATERIAL ALLOWANCE INTERSECTION DETECTION SYSTEM (CAMERA)		0.000		
			DOL	0.000	0.00	
			9,036.00000	0.000		0.00

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0550		MATERIAL ALLOWANCE INTERSECTION DETECTION SYSTEM (CAMERA)		6.000		
			EACH	-1.000	-4,209.67	
			4,209.67000	5.000		21,048.35
0555	614-81010	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1 MAST ARM)	4.000	3.000		
			EACH	0.000	0.00	
			8,572.00000	3.000		25,716.00
0555		MATERIAL ALLOWANCE TRAFFIC SIGNAL POLE STEEL (1 MAST ARM)		0.000		
			EACH	0.000	0.00	
			8,572.00000	0.000		0.00
0555		MATERIAL ALLOWANCE TRAFFIC SIGNAL POLE STEEL (1 MAST ARM)		0.000		
			DOL	0.000	0.00	
			23,528.00000	0.000		0.00
0555		MATERIAL ALLOWANCE TRAFFIC SIGNAL-LIGHT POLE STEEL (1 MAST ARM)		1.000		
			EACH	0.000	0.00	
			6,482.00000	1.000		6,482.00
0560	614-81165	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-65 FOOT MAST ARM)	2.000	1.000		
			EACH	0.000	0.00	
			21,677.00000	1.000		21,677.00
0560		MATERIAL ALLOWANCE TRAFFIC SIGNAL-LIGHT POLE STEEL(1-65 FT. MAST)		0.000		
			EACH	0.000	0.00	
			21,677.00000	0.000		0.00
0560		MATERIAL ALLOWANCE TRAFFIC SIGNAL-LIGHT POLE STEEL (1-65 FT MAST ARM)		0.000		
			DOL	0.000	0.00	
			29,206.00000	0.000		0.00
0560		MATERIAL ALLOWANCE TRAFFIC SIGNAL LIGHT POLE STEEL (1-65FT MAST ARM)		1.000		
			EACH	0.000	0.00	
			16,103.00000	1.000		16,103.00
0565	614-81250	*TRAFFIC SIGNAL-LIGHT POLE STEEL (2-50 FOOT MAST ARM)	2.000	0.000		
			EACH	0.000	0.00	
			20,381.00000	0.000		0.00
0565		MATERIAL ALLOWANCE TRAFFIC SIGNAL-LIGHT POLE STEEL (2-50' MAST ARM)		0.000		
			EACH	0.000	0.00	
			20,381.00000	0.000		0.00

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0565		MATERIAL ALLOWANCE TRAFFIC SIGNAL-LIGHT POLE STEEL (2-50 FT MAST ARM)		0.000		
			DOL	0.000	0.00	
			27,816.00000	0.000		0.00
0565		MATERIAL ALLOWANCE TRAFFIC SIGNAL LIGHT POLE STEEL (2-50FT MAST ARM)		2.000		
			EACH	0.000	0.00	
			14,808.00000	2.000		29,616.00
0570	614-84000	*TRAFFIC SIGNAL PEDESTAL POLE STEEL	4.000	2.000		
			EACH	0.000	0.00	
			712.00000	2.000		1,424.00
0570		MATERIAL ALLOWANCE TRAFFIC SIGNAL PEDESTAL POLE STEEL		0.000		
			DOL	0.000	0.00	
			2,200.00000	0.000		0.00
0570		MATERIAL ALLOWANCE TRAFFIC SIGNAL PEDESTAL POLE STEEL		2.000		
			EACH	0.000	0.00	
			550.00000	2.000		1,100.00
0575	614-87424	*FIBER OPTIC CABLE (SINGLE MODE) (24 STRANDS)	1,200.000	500.000		
			LF	0.000	0.00	
			2.01000	500.000		1,005.00
0575		MATERIAL ALLOWANCE FIBER OPTIC CABLE (SINGLE MODE) (24 STRANDS)		0.000		
			LF	0.000	0.00	
			2.01000	0.000		0.00
0575		MATERIAL ALLOWANCE FO 24 STRAND		700.000		
			LF	0.000	0.00	
			0.31000	700.000		217.00
0580	614-87548	*SPLICE FIBER OPTIC CABLE (48 STRAND)	2.000	2.000		
			EACH	0.000	0.00	
			2,689.00000	2.000		5,378.00
0585	615-00030	EMBANKMENT PROTECTOR TYPE 3	0.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0590	621-00450	*DETOUR PAVEMENT	1,460.000	1,294.000		
			SY	0.000	0.00	
			31.00000	1,294.000		40,114.00

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 16
 ESTIMATE RUN 03/31/2010
 07:57:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0595	625-00000	CONSTRUCTION SURVEYING	1.000	0.565		
			L S	0.065	4,550.00	
			70,000.00000	0.630		44,100.00
0600	626-00000	*MOBILIZATION	1.000	0.587		
			L S	0.391	234,600.00	
			600,000.00000	0.978		586,800.00
0605	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.400		
			L S	0.100	700.00	
			7,000.00000	0.500		3,500.00
0610	627-00005	*EPOXY PAVEMENT MARKING	102.000	0.000		
			GAL	0.000	0.00	
			57.00000	0.000		0.00
0615	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	572.000	148.130		
			GAL	0.000	0.00	
			26.00000	148.130		3,851.38
0620	627-01001	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	1,678.000	0.000		
			SF	0.000	0.00	
			8.90000	0.000		0.00
0625	627-30327	*PREFORMED PLASTIC PAVEMENT MARKING (WORD-SYMBOL) (TYPE III)	332.000	0.000		
			SF	0.000	0.00	
			14.00000	0.000		0.00
0630	627-30332	*PREFORMED PLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	1,880.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
0635	629-01001	SURVEY MONUMENT (TYPE 1)	1.000	1.000		
			EACH	0.000	0.00	
			325.00000	1.000		325.00
0640	629-01005	SURVEY MONUMENT (TYPE 5)	1.000	1.000		
			EACH	0.000	0.00	
			325.00000	1.000		325.00
0645	630-00000	*FLAGGING	1,000.000	718.000		
			HOURL	59.000	1,475.00	
			25.00000	777.000		19,425.00

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 17
 ESTIMATE RUN 03/31/2010
 07:57:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0650	630-00004	*TRAFFIC CONTROL VEHICLE	2.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0655	630-00007	*TRAFFIC CONTROL INSPECTION	161.000	146.000		
			DAY	15.000	1,500.00	
			100.00000	161.000		16,100.00
0660	630-00012	*TRAFFIC CONTROL MANAGEMENT	385.000	94.000		
			DAY	8.000	3,200.00	
			400.00000	102.000		40,800.00
0665	630-00015	*UNIFORMED TRAFFIC CONTROL COORDINATION	150.000	10.000		
			HOUR	12.000	240.00	
			20.00000	22.000		440.00
0670	630-80001	*FLASHING BEACON (PORTABLE)	4.000	2.000		
			EACH	0.000	0.00	
			500.00000	2.000		1,000.00
0675	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	20.000	4.000		
			EACH	2.500	125.00	
			50.00000	6.500		325.00
0680	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	55.000	17.000		
			EACH	9.000	450.00	
			50.00000	26.000		1,300.00
0685	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	82.000	38.000		
			EACH	3.000	150.00	
			50.00000	41.000		2,050.00
0690	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	16.000	4.000		
			EACH	0.000	0.00	
			50.00000	4.000		200.00
0695	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	96.000	48.000		
			SF	0.000	0.00	
			10.00000	48.000		480.00
0700	630-80355	*PORTABLE MESSAGE SIGN PANEL	8.000	4.000		
			EACH	0.000	0.00	
			4,000.00000	4.000		16,000.00

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 18
 ESTIMATE RUN 03/31/2010
 07:57:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0705	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	8.000	3.000		
			EACH	1.000	500.00	
			500.00000	4.000		2,000.00
0710	630-80360	*DRUM CHANNELIZING DEVICE	500.000	225.000		
			EACH	0.000	0.00	
			40.00000	225.000		9,000.00
0715	630-80376	GUARDRAIL TYPE 7 (TEMPORARY)	4,500.000	1,670.000		
			LF	15.000	330.00	
			22.00000	1,685.000		37,070.00
0720	630-80380	*TRAFFIC CONE	700.000	150.000		
			EACH	100.000	700.00	
			7.00000	250.000		1,750.00
0725	630-85010	IMPACT ATTENUATOR (TEMPORARY)	16.000	8.000		
			EACH	0.000	0.00	
			3,500.00000	8.000		28,000.00
0730	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	2.000	1.000		
			EACH	0.000	0.00	
			5,000.00000	1.000		5,000.00
0735	630-86810	*TRAFFIC SIGNAL (TEMPORARY)	2.000	2.000		
			EACH	0.000	0.00	
			17,935.00000	2.000		35,870.00
0740	700-70010	F/A MINOR CONTRACT REVISIONS	350,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0745	700-70011	F/A PARTNERING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0750	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	24,900.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0755	700-70016	F/A FUEL COST ADJUSTMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 19
 ESTIMATE RUN 03/31/2010
 07:57:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0760	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0765	700-70019	F/A ASPHALT CEMENT COST ADJUSTMENT	127,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0770	700-70021	F/A ON-THE-JOB TRAINEE	5,760.000	129.600		
			HOOR	0.000	0.00	
			1.00000	129.600		129.60
0775	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0780	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0785	700-70034	F/A DISPUTE RESOLUTION BOARD	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0790	700-70060	F/A ADJUST UTILITIES	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0795	700-70074	F/A OBTAIN POWER FROM XCEL ENERGY	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0800	700-70380	F/A EROSION CONTROL	20,000.000	7,503.240		
			F A	0.000	0.00	
			1.00000	7,503.240		7,503.24
0805	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1095	900-00014	ADDED ITEM (LUMP SUM)/ RELOCATE 12 STRAND FIBER OPTIC LINE	1.000	1.000		
			L S	0.000	0.00	
			5,461.70000	1.000		5,461.70

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 20
 ESTIMATE RUN 03/31/2010
 07:57:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
1100	900-00012	ADDED ITEM (FOOT)/ 18" CAISSON	8.000	8.000			
			LF	0.000	0.00		
			141.90000	8.000		1,135.20	
1105	900-00012	ADDED ITEM (FOOT)/ 36" CAISSON	76.000	57.000			
			LF	0.000	0.00		
			248.60000	57.000		14,170.20	
1110	625-00001	CONSTRUCTION SURVEYING (HOURLY) CONTRACTOR SURVEYING (HOUR)	30.000	15.000			
			HOURLY	0.000	0.00		
			100.00000	15.000		1,500.00	
1115	900-00006	ADDED ITEM (DOLLAR)/ UNIFORMED TRAFFIC CONTROL (OFFICER TIME)	15,000.000	6,637.500			
			DOL	0.000	0.00		
			1.00000	6,637.500		6,637.50	
1120	900-00014	ADDED ITEM (LUMP SUM)/ 96 STRAND FIBER REPAIR	1.000	1.000			
			L S	0.000	0.00		
			914.10000	1.000		914.10	
1125	900-00007	ADDED ITEM (EACH)/ ADDITIONAL SANITARY FACILITY	1.000	1.000			
			EACH	0.000	0.00		
			1,700.00000	1.000		1,700.00	
1130	304-09000	AGGREGATE BASE COURSE (SPECIAL) AGGREGATE BASE COURSE (CLASS 6) (SPECIAL)	3,038.000	1,177.000			
			CY	0.000	0.00		
			18.00000	1,177.000		21,186.00	
			CAT 0200	CURRENT AMT	\$ 3,520,539.21	\$ 362,028.77	\$ 1,783,252.70
CAT NO0201 ROADWAY ENHANCEMENTS							
0815	206-00000	STRUCTURE EXCAVATION	277.000	139.000			
			CY	0.000	0.00		
			8.00000	139.000		1,112.00	
0820	206-00200	STRUCTURE BACKFILL (CLASS 2)	188.000	94.000			
			CY	0.000	0.00		
			23.00000	94.000		2,162.00	
0825	213-00005	*MULCHING (DECORATIVE)	480.000	0.000			
			CF	0.000	0.00		
			5.50000	0.000		0.00	

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 21
 ESTIMATE RUN 03/31/2010
 07:57:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY ENHANCEMENTS						
0830	213-00070	*LANDSCAPE WEED BARRIER FABRIC	120.000	0.000		
			SY	0.000	0.00	
			4.25000	0.000		0.00
0835	213-00300	*CONCRETE LANDSCAPE BORDER	230.000	0.000		
			LF	0.000	0.00	
			8.25000	0.000		0.00
0840	503-00018	*DRILLED CAISSON (18 INCH)	355.000	211.000		
			LF	0.000	0.00	
			75.00000	211.000		15,825.00
0845	504-06400	*SOIL NAIL WALL	374.300	187.000		
			SF	0.000	0.00	
			23.00000	187.000		4,301.00
0850	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	1.300	0.000		
			CY	0.000	0.00	
			275.00000	0.000		0.00
0855	514-00200	PEDESTRIAN RAILING (STEEL)	85.000	0.000		
			LF	0.000	0.00	
			115.00000	0.000		0.00
0855		MATERIAL ALLOWANCE SHORT PED RAIL		85.000		
			LF	0.000	0.00	
			26.17000	85.000		2,224.45
0860	514-00201	PEDESTRIAN RAILING (STEEL)(SPECIAL)	508.000	0.000		
			LF	254.000	35,560.00	
			140.00000	254.000		35,560.00
0860		MATERIAL ALLOWANCE TALL PED RAIL		508.000		
			LF	-254.000	-10,010.14	
			39.41000	254.000		10,010.14
0865	601-03000	CONCRETE CLASS D	108.000	54.000		
			CY	0.000	0.00	
			550.00000	54.000		29,700.00
0870	601-03050	CONCRETE CLASS D (WALL)	21.000	7.300		
			CY	0.000	0.00	
			500.00000	7.300		3,650.00

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 22
 ESTIMATE RUN 03/31/2010
 07:57:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY ENHANCEMENTS						
0875	601-21010	PRECAST CONCRETE UNIT	11.000	5.500		
			CY	0.000	0.00	
			1,200.00000	5.500		6,600.00
0875		MATERIAL ALLOWANCE PRECAST MONUMENT DOMES		5.500		
			CY	0.000	0.00	
			727.27272	5.500		4,000.00
0880	601-40301	*STRUCTURAL CONCRETE COATING	13,700.000	2,147.480		
			SF	0.000	0.00	
			1.00000	2,147.480		2,147.48
0885	602-00020	*REINFORCING STEEL (EPOXY COATED)	13,032.600	4,627.800		
			LB	0.000	0.00	
			0.65000	4,627.800		3,008.07
0890	613-00075	*3/4 INCH ELECTRICAL CONDUIT	418.500	351.500		
			LF	67.000	866.98	
			12.94000	418.500		5,415.39
0895	613-00200	*2 INCH ELECTRICAL CONDUIT	1,265.000	670.000		
			LF	0.000	0.00	
			2.68000	670.000		1,795.60
0895		MATERIAL ALLOWANCE 2" ELECTRICAL CONDUIT		0.000		
			LF	0.000	0.00	
			2.68000	0.000		0.00
0895		MATERIAL ALLOWANCE 2" ELECTRICAL CONDUIT		0.000		
			LF	0.000	0.00	
			0.52000	0.000		0.00
0900	613-07010	*PULL BOX (SURFACE MOUNTED)	18.000	9.000		
			EACH	0.000	0.00	
			158.00000	9.000		1,422.00
0905	613-07034	*PULL BOX (24"X36"X18")	9.000	2.000		
			EACH	4.500	2,583.00	
			574.00000	6.500		3,731.00
0905		MATERIAL ALLOWANCE PULL BOX (24"X36"X18")		0.000		
			EACH	0.000	0.00	
			574.00000	0.000		0.00

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY ENHANCEMENTS						
0905		MATERIAL ALLOWANCE PULL BOX (24"X36"X18")		7.000		
			EACH	-4.500	-1,359.00	
			302.00000	2.500		755.00
0905		MATERIAL ALLOWANCE PULL BOX (24"X36"X18")		9.000		
			EACH	0.000	0.00	
			160.00000	9.000		1,440.00
0905		MATERIAL ALLOWANCE PULL BOXES		7.000		
			EACH	-4.500	-1,359.00	
			302.00000	2.500		755.00
0905		MATERIAL ALLOWANCE PULL BOXES		1.000		
			EACH	0.000	0.00	
			302.00000	1.000		302.00
0910	613-10010	*WIRING (SPECIAL)	1.000	0.400		
			L S	0.000	0.00	
			9,179.00000	0.400		3,671.60
0915	613-15000	*FLOODLIGHT	9.000	0.000		
			EACH	0.000	0.00	
			1,016.00000	0.000		0.00
0915		MATERIAL ALLOWANCE FLOODLIGHT		0.000		
			EACH	0.000	0.00	
			1,016.00000	0.000		0.00
0915		MATERIAL ALLOWANCE FLOODLIGHT		9.000		
			EACH	0.000	0.00	
			722.05000	9.000		6,498.45
0920	613-16010	*LIGHT STANDARD AND LUMINAIRE (DECORATIVE)	20.000	0.000		
			EACH	0.000	0.00	
			1,684.00000	0.000		0.00
0920		MATERIAL ALLOWANCE ENHANCEMENT LIGHT FIXURES		18.000		
			EACH	0.000	0.00	
			1,235.60000	18.000		22,240.80
0925	613-40000	*CONCRETE FOUNDATION PAD	9.000	0.000		
			EACH	0.000	0.00	
			109.00000	0.000		0.00

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 24
 ESTIMATE RUN 03/31/2010
 07:57:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0201 ROADWAY ENHANCEMENTS							
0930	613-50010	*PHOTOELECTRIC CELL	1.000	0.000			
			EACH	0.000	0.00		
			132.00000	0.000		0.00	
0935	613-50100	*LIGHTING CONTROL CENTER	1.000	0.000			
			EACH	0.000	0.00		
			4,054.00000	0.000		0.00	
0935		MATERIAL ALLOWANCE LIGHTING CONTROL CENTER		0.000			
			EACH	0.000	0.00		
			4,054.00000	0.000		0.00	
0935		MATERIAL ALLOWANCE LIGHTING CONTROL CENTER		1.000			
			EACH	0.000	0.00		
			3,125.00000	1.000		3,125.00	
0940	613-81800	*BRANCH CIRCUIT PANEL (SPECIAL)	1.000	0.000			
			EACH	0.000	0.00		
			1,580.00000	0.000		0.00	
0945	614-00035	*SIGN PANEL (SPECIAL)	750.000	0.000			
			SF	0.000	0.00		
			30.00000	0.000		0.00	
1135	900-00014	ADDED ITEM (LUMP SUM)/ SOIL NAIL WALL LINER	1.000	1.000			
			L S	0.000	0.00		
			12,606.45000	1.000		12,606.45	
1140	900-00014	ADDED ITEM (LUMP SUM)/ PEDESTRIAN RAILING END CAPS	0.500	0.000			
			L S	0.500	4,181.70		
			8,363.40000	0.500		4,181.70	
			CAT 0201	CURRENT AMT \$	348,198.83 \$	30,463.54 \$	188,240.13
CAT NO0300 STRUCTURE E-17-ADP							
0950	202-00400	*REMOVAL OF BRIDGE (3 PHASE)	1.000	0.600			
			EACH	0.000	0.00		
			150,000.00000	0.600		90,000.00	
0955	206-00000	STRUCTURE EXCAVATION	1,573.000	1,022.000			
			CY	0.000	0.00		
			8.00000	1,022.000		8,176.00	

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 25
 ESTIMATE RUN 03/31/2010
 07:57:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-ADP						
0960	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,176.000	388.000		
			CY	0.000	0.00	
			12.00000	388.000		4,656.00
0965	206-00200	STRUCTURE BACKFILL (CLASS 2)	123.000	49.000		
			CY	0.000	0.00	
			23.00000	49.000		1,127.00
0970	206-00360	MECHANICAL REINFORCEMENT OF SOIL	1,092.000	360.000		
			CY	0.000	0.00	
			18.00000	360.000		6,480.00
0975	206-01781	*SHORING (AREA 1)	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00
0980	206-01782	SHORING (AREA 2)	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00
0985	206-01783	SHORING (AREA 3)	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00
0990	206-01784	SHORING (AREA 4)	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00
0995	403-34871	*HOT MIX ASPHALT (GRADING SX) (100) (PG 76-28)	687.000	0.000		
			TON	0.000	0.00	
			58.95000	0.000		0.00
1000	503-00030	*DRILLED CAISSON (30 INCH)	904.000	568.000		
			LF	0.000	0.00	
			75.00000	568.000		42,600.00
1005	503-00054	*DRILLED CAISSON (54 INCH)	218.000	145.000		
			LF	0.000	0.00	
			180.00000	145.000		26,100.00
1010	504-06400	*SOIL NAIL WALL	4,218.000	2,249.000		
			SF	0.000	0.00	
			23.00000	2,249.000		51,727.00

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 26
 ESTIMATE RUN 03/31/2010
 07:57:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-ADP						
1015	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	186.000	0.000		
			CY	0.000	0.00	
			275.00000	0.000		0.00
1020	513-00600	BRIDGE DRAIN	4.000	2.000		
			EACH	0.000	0.00	
			3,400.00000	2.000		6,800.00
1025	515-00120	*WATERPROOFING (MEMBRANE)	4,165.000	0.000		
			SY	0.000	0.00	
			11.36000	0.000		0.00
1030	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	294.000	102.900		
			LF	0.000	0.00	
			115.00000	102.900		11,833.50
1030		MATERIAL ALLOWANCE EXPANSION DEVICE		191.100		
			LF	0.000	0.00	
			88.00000	191.100		16,816.80
1035	601-03040	CONCRETE CLASS D (BRIDGE)	1,961.800	739.450		
			CY	250.000	55,000.00	
			220.00000	989.450		217,679.00
1040	601-03050	CONCRETE CLASS D (WALL)	136.100	74.400		
			CY	0.000	0.00	
			500.00000	74.400		37,200.00
1045	601-40300	*STRUCTURAL CONCRETE COATING	6,578.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
1050	602-00020	*REINFORCING STEEL (EPOXY COATED)	398,417.000	176,883.300		
			LB	60,338.000	39,219.70	
			0.65000	237,221.300		154,193.85
1055	606-10700	*BRIDGE RAIL TYPE 7	595.000	297.500		
			LF	0.000	0.00	
			90.00000	297.500		26,775.00
1060	613-00075	*3/4 INCH ELECTRICAL CONDUIT	74.000	0.000		
			LF	0.000	0.00	
			12.94000	0.000		0.00

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 27
 ESTIMATE RUN 03/31/2010
 07:57:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURE E-17-ADP							
1065	613-00200	*2 INCH ELECTRICAL CONDUIT	2,060.000	595.000			
			LF	0.000	0.00		
			2.68000	595.000		1,594.60	
1065		MATERIAL ALLOWANCE 2" ELECTRICAL CONDUIT		0.000			
			LF	0.000	0.00		
			2.68000	0.000		0.00	
1065		MATERIAL ALLOWANCE 2" ELECTRICAL CONDUIT		0.000			
			LF	0.000	0.00		
			0.52000	0.000		0.00	
1070	613-70150	*LUMINAIRE HIGH PRESSURE SODIUM (150 WATT)	2.000	0.000			
			EACH	1.000	973.00		
			973.00000	1.000		973.00	
1075	618-01994	*PRESTRESSED CONCRETE BOX (DEPTH 32" THROUGH 48")	35,075.000	21,350.000			
			SF	0.000	0.00		
			47.77000	21,350.000		1,019,889.50	
1075		MATERIAL ALLOWANCE GIRDERS		0.000			
			DOL	0.000	0.00		
			399,783.51000	0.000		0.00	
1075		MATERIAL ALLOWANCE GIRDERS		0.000			
			SF	0.000	0.00		
			32.77000	0.000		0.00	
1145	900-00014	ADDED ITEM (LUMP SUM)/ DOUBLE METER PEDESTAL	1.000	1.000			
			L S	0.000	0.00		
			619.43000	1.000		619.43	
			CAT 0300	CURRENT AMT	\$ 3,205,553.64	\$ 95,192.70	\$ 1,785,240.68
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1080	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			30,000.00000	1.000		30,000.00	
1085	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			28,000.00000	1.000		28,000.00	

CONTID: C16170
 PCN: 16170-BID
 PROJECT: BR0253-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/31/2010

ESTIMATE NO: 0009

07:57:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1090	620-00020	SANITARY FACILITY	2.000	2.000		
			EACH	0.000	0.00	
			1,700.00000	2.000		3,400.00
			CAT 0400	CURRENT AMT	\$ 61,400.00	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 7,135,691.68	\$ 487,685.01
						\$ 3,818,133.51