

ESTIMATE SUMMARY

15:35:53

CONTID: C16172

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 16172-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 9.5 DAYS

TIME ALLOW:

60 WORK DAYS

I-25, TOMAH RD. TO DOUGLAS LAN

PERCENT TIME: 15.83

ORIG TIME ALLOW:

60 WORK DAYS

PROJECT NO: IM 0252-392

I-25, TOMAH RD. TO DOUGLAS LAN

NAME OF ROAD: 025A

PROJECT COUNTIES: DOUGLAS, REGION 1

CONTRACTOR:

PREMIER PAVING, INC.

PAY PERIOD ENDING 06/02/2008

DATE TIME STARTED 02/19/2008

5085 HARLAN ST

DATE LET 01/17/2008

DATE WORK BEGAN 05/19/2008

DATE AWARDED 01/25/2008

DATE TIME STOPPED

DATE CONTRACT EXECUTED 02/14/2008

DATE ACCEPTED

DENVER CO 80212-28 (303)940-3668

DATE NOTICE TO PROCEED 02/19/2008

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 3,678,798.60 PARTICIPATING	\$ 294,068.71	\$ 294,068.71
AWARD PROJECT AMT:	\$ 3,248,323.60 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	7.99% TOTAL EARNINGS	294,068.71	294,068.71
FUNDS AVAILABLE:	\$ 3,384,729.89 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	294,068.71	294,068.71
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-7,247.06	-7,247.06
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	286,821.65	286,821.65
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	286,821.65	286,821.65
	OTHER ADJUSTMENTS	0.00	0.00

		PAYMENT DUE	\$ 286,821.65

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16172
 PCN: 16172-BID
 PROJECT: IM 0252-392

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 06/05/2008

15:35:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00090	*REMOVAL OF DELINEATOR	200.000 EACH	0.000 0.000	0.00 0.00	0.00
			4.35000	0.000		0.00
0010	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	107,780.000 SY	0.000 16,359.000	24,538.50	24,538.50
			1.50000	16,359.000		24,538.50
0015	203-01500	BLADING	10.000 HOUR	0.000 0.000	0.00 0.00	0.00
			106.50000	0.000		0.00
0020	208-00002	*EROSION LOG (12 INCH)	1,900.000 LF	0.000 780.000	3,822.00	3,822.00
			4.90000	780.000		3,822.00
0025	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	1.000 EACH	0.000 0.000	0.00 0.00	0.00
			2,310.00000	0.000		0.00
0030	208-00205	EROSION CONTROL SUPERVISOR	100.000 HOUR	0.000 0.000	0.00 0.00	0.00
			97.00000	0.000		0.00
0035	212-00006	*SEEDING (NATIVE)	13.000 ACRE	0.000 0.000	0.00 0.00	0.00
			241.50000	0.000		0.00
0040	212-00032	*SOIL CONDITIONING	13.000 ACRE	0.000 0.000	0.00 0.00	0.00
			3,134.25000	0.000		0.00
0045	213-00002	*MULCHING (WEED FREE HAY)	13.000 ACRE	0.000 0.000	0.00 0.00	0.00
			367.50000	0.000		0.00
0050	213-00061	*MULCH TACKIFIER	2,600.000 LB	0.000 0.000	0.00 0.00	0.00
			1.47000	0.000		0.00
0055	304-09000	*AGGREGATE BASE COURSE (SPECIAL)	1,757.000 CY	0.000 0.000	0.00 0.00	0.00
			26.00000	0.000		0.00

CONTID: C16172
 PCN: 16172-BID
 PROJECT: IM 0252-392

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 06/05/2008
 15:35:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	100.000	0.000		
			TON	0.000	0.00	
			95.00000	0.000		0.00
0065	403-09210	*STONE MATRIX ASPHALT	19,660.000	0.000		
			TON	0.000	0.00	
			67.70000	0.000		0.00
0070	403-33841	*HOT MIX ASPHALT (GRADING S) (100) (PG 64-22)	18,530.000	0.000		
			TON	2,736.940	138,078.62	
			50.45000	2,736.940		138,078.62
0075	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	14,180.000	0.000		
			GAL	750.000	1,425.00	
			1.90000	750.000		1,425.00
0080	612-00001	*DELINEATOR (TYPE I)	100.000	0.000		
			EACH	0.000	0.00	
			18.90000	0.000		0.00
0085	612-00002	*DELINEATOR (TYPE II)	75.000	0.000		
			EACH	0.000	0.00	
			19.95000	0.000		0.00
0090	612-00003	*DELINEATOR (TYPE III)	25.000	0.000		
			EACH	0.000	0.00	
			22.05000	0.000		0.00
0095	614-80385	*RUMBLE STRIP	64,200.000	0.000		
			LF	0.000	0.00	
			0.20000	0.000		0.00
0100	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.500	4,987.50	
			9,975.00000	0.500		4,987.50
0105	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.250	52,500.00	
			210,000.00000	0.250		52,500.00
0110	627-00005	*EPOXY PAVEMENT MARKING	268.000	0.000		
			GAL	0.000	0.00	
			77.70000	0.000		0.00

CONTID: C16172
 PCN: 16172-BID
 PROJECT: IM 0252-392

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 06/05/2008
 15:35:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	602.000 GAL 47.15000	0.000 41.000 41.000	1,933.15	1,933.15
0120	627-01010	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I) (INLAID)	3,344.000 SF 10.75000	0.000 0.000 0.000	0.00	0.00
0125	630-00000	*FLAGGING	1,200.000 HOUR 21.00000	0.000 70.000 70.000	1,470.00	1,470.00
0130	630-00007	*TRAFFIC CONTROL INSPECTION	34.000 DAY 68.25000	0.000 7.000 7.000	477.75	477.75
0135	630-00012	*TRAFFIC CONTROL MANAGEMENT	60.000 DAY 393.75000	0.000 6.000 6.000	2,362.50	2,362.50
0140	630-00015	*UNIFORMED TRAFFIC CONTROL COORDINATION - THIRD PARTY	1,440.000 HOUR 36.75000	0.000 0.000 0.000	0.00	0.00
0145	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	30.000 EACH 52.50000	0.000 2.500 2.500	131.25	131.25
0150	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	106.000 EACH 105.00000	0.000 7.000 7.000	735.00	735.00
0155	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	28.000 EACH 105.00000	0.000 6.500 6.500	682.50	682.50
0160	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	64.000 SF 15.75000	0.000 18.000 18.000	283.50	283.50
0165	630-80355	*PORTABLE MESSAGE SIGN PANEL	3.000 EACH 4,725.00000	0.000 1.000 1.000	4,725.00	4,725.00

CONTID: C16172
 PCN: 16172-BID
 PROJECT: IM 0252-392

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 06/05/2008
 15:35:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	3.000 EACH 1,155.00000	0.000 0.500 0.500	577.50	577.50
0175	630-80360	*DRUM CHANNELIZING DEVICE	50.000 EACH 71.65000	0.000 0.000 0.000	0.00	0.00
0180	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	6.000 EACH 87.60000	0.000 0.000 0.000	0.00	0.00
0185	630-80380	*TRAFFIC CONE	400.000 EACH 17.30000	0.000 130.000 130.000	2,249.00	2,249.00
0190	630-80520	*MOBILE PAVEMENT MARKING ZONE	7.000 DAY 787.50000	0.000 0.000 0.000	0.00	0.00
0195	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	3.000 EACH 15,750.00000	0.000 1.000 1.000	15,750.00	15,750.00
0200	700-70010	F/A MINOR CONTRACT REVISIONS	60,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0205	700-70011	F/A PARTNERING	5,000.000 F A 1.00000	0.000 2,522.860 2,522.860	2,522.86	2,522.86
0210	700-70016	F/A FUEL COST ADJUSTMENT	7,500.000 F A 1.00000	0.000 4,617.080 4,617.080	4,617.08	4,617.08
0215	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	27,100.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0220	700-70019	F/A ASPHALT CEMENT COST ADJUSTMENT (ASPHALT SEPARATE)	40,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C16172
 PCN: 16172-BID
 PROJECT: IM 0252-392

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 06/05/2008
 15:35:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	700-70021	F/A ON-THE-JOB TRAINEE	320.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0230	700-70022	F/A OJT COLORADO TRAINING PROGRAM	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0235	700-70025	F/A QUALITY INCENTIVE PAYMENT	183,925.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0240	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0245	700-70130	F/A REPAIR - ANTI-ICING SYSTEM	78,130.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0250	700-70380	F/A EROSION CONTROL	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0295	900-00005	ADDED ITEM (DAY)/ CO#3 - LANE RENTAL FEE	0.000	0.000		
			DAY	-3.000	-4,800.00	
			1,600.00000	-3.000		-4,800.00
0300	900-00010	ADDED ITEM (HOUR)/ CO#03 - LANE RENTAL FEE (HOURLY)	0.000	0.000		
			HOUR	0.000	0.00	
			200.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	3,539,886.25 \$	259,068.71 \$
						259,068.71
CAT NO0300 STR. H-17-CQ						
0260	202-00504	*REMOVAL OF EXPANSION DEVICE	87.000	0.000		
			LF	0.000	0.00	
			339.15000	0.000		0.00
0265	515-00400	*CONCRETE SEALER	29.000	0.000		
			SY	0.000	0.00	
			64.45000	0.000		0.00

CONTID: C16172
 PCN: 16172-BID
 PROJECT: IM 0252-392

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 06/05/2008
 15:35:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR. H-17-CQ						
0270	515-00410	*CONCRETE SEALER (CALCIUM NITRITE)	71.000	0.000		
			SY	0.000	0.00	
			74.55000	0.000		0.00
0275	518-01004	*BRIDGE EXPANSION DEVICE (0-4 INCH)	87.000	0.000		
			LF	0.000	0.00	
			726.60000	0.000		0.00
			CAT 0300	CURRENT AMT \$	99,882.35 \$	0.00 \$ 0.00
CAT NO0400 CONSTRUCTION ENGINEERING						
0280	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000		
			EACH	1.000	20,000.00	
			20,000.00000	1.000		20,000.00
0285	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
			EACH	1.000	15,000.00	
			15,000.00000	1.000		15,000.00
0290	620-00020	SANITARY FACILITY	1.000	0.000		
			EACH	0.000	0.00	
			4,030.00000	0.000		0.00
			CAT 0400	CURRENT AMT \$	39,030.00 \$	35,000.00 \$ 35,000.00
PROJECT TOTAL			CURRENT AMT \$	3,678,798.60 \$	294,068.71 \$	294,068.71