

ESTIMATE SUMMARY

CONTID: C16212

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 16212-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 13.0 DAYS

TIME ALLOW:

550 WORK DAYS

I-25/BRONCO ARCH BRIDGE REPLACEMENT

PERCENT TIME: 2.36

ORIG TIME ALLOW:

550 WORK DAYS

PROJECT NO: BRR600-297

I-25/BRONCO ARCH BRIDGE REPLACEMENT

NAME OF ROAD: INTERSTATE 25

PROJECT COUNTIES: DENVER

CONTRACTOR:

LAWRENCE CONSTRUCTION COMPANY

PAY PERIOD ENDING 05/31/2011

DATE TIME STARTED 05/06/2011

9002 N. MOORE RD.

DATE LET 03/24/2011

DATE WORK BEGAN

DATE AWARDED 04/11/2011

DATE TIME STOPPED

DATE CONTRACT EXECUTED 04/27/2011

DATE ACCEPTED

LITTLETON CO 80125 303-791-5642

DATE NOTICE TO PROCEED 05/06/2011

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 18,736,916.71 PARTICIPATING	\$ 312,884.98	\$ 312,884.98
AWARD PROJECT AMT:	\$ 16,250,620.93 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	1.67% TOTAL EARNINGS	312,884.98	312,884.98
FUNDS AVAILABLE:	\$ 18,424,031.73 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	312,884.98	312,884.98
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-9,386.55	-9,386.55
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	303,498.43	303,498.43
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	303,498.43	303,498.43
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 303,498.43

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16212  
 PCN: 16212-BID  
 PROJECT: BRR600-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 06/07/2011

11:34:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.000	0.00	
			6,040.57000	0.000		0.00
0010	202-00002	Removal of Structure (Special)	1.000	0.000		
			EACH	0.000	0.00	
			2,770.14000	0.000		0.00
0015	202-00010	*Removal of Tree	26.000	0.000		
			EACH	26.000	4,030.78	
			155.03000	26.000		4,030.78
0020	202-00011	*Tree Trimming	10.000	0.000		
			EACH	0.000	0.00	
			169.43000	0.000		0.00
0025	202-00019	Removal of Inlet	19.000	0.000		
			EACH	0.000	0.00	
			208.74000	0.000		0.00
0030	202-00021	Removal of Manhole	3.000	0.000		
			EACH	0.000	0.00	
			456.41000	0.000		0.00
0035	202-00035	*Removal of Pipe	1,690.000	0.000		
			LF	0.000	0.00	
			11.28000	0.000		0.00
0040	202-00090	*Removal of Delineator	40.000	0.000		
			EACH	0.000	0.00	
			8.80000	0.000		0.00
0045	202-00190	Removal of Concrete Median Cover Material	765.000	0.000		
			SY	0.000	0.00	
			3.20000	0.000		0.00
0050	202-00200	Removal of Sidewalk	1,041.000	0.000		
			SY	0.000	0.00	
			3.55000	0.000		0.00
0055	202-00202	Removal of Gutter	1,689.000	0.000		
			LF	0.000	0.00	
			2.39000	0.000		0.00

CONTID: C16212  
 PCN: 16212-BID  
 PROJECT: BRR600-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3  
 ESTIMATE RUN 06/07/2011  
 11:34:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00203	*Removal of Curb and Gutter	4,194.000	0.000		
			LF	0.000	0.00	
			1.75000	0.000		0.00
0065	202-00220	*Removal of Asphalt Mat	9,786.000	0.000		
			SY	0.000	0.00	
			4.81000	0.000		0.00
0070	202-00240	*Removal of Asphalt Mat (Planing)	67,510.000	0.000		
			SY	0.000	0.00	
			1.72000	0.000		0.00
0075	202-00250	*Removal of Pavement Marking	10,500.000	0.000		
			SF	0.000	0.00	
			1.05000	0.000		0.00
0080	202-00805	Removal of Overhead Sign Structure	4.000	0.000		
			EACH	0.000	0.00	
			2,619.40000	0.000		0.00
0085	202-00810	*Removal of Ground Sign	18.000	0.000		
			EACH	0.000	0.00	
			93.54000	0.000		0.00
0090	202-00821	*Removal of Sign Panel	6.000	0.000		
			EACH	0.000	0.00	
			55.02000	0.000		0.00
0095	202-00895	Removal of Impact Attenuator	1.000	0.000		
			EACH	0.000	0.00	
			1,612.26000	0.000		0.00
0100	202-00900	*Removal of Concrete Footing	30.000	0.000		
			EACH	0.000	0.00	
			132.08000	0.000		0.00
0105	202-01000	*Removal of Fence	899.000	0.000		
			LF	899.000	1,762.04	
			1.96000	899.000		1,762.04
0110	202-01130	Removal of Guardrail Type 3	2,941.000	0.000		
			LF	0.000	0.00	
			1.93000	0.000		0.00

CONTID: C16212  
 PCN: 16212-BID  
 PROJECT: BRR600-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 06/07/2011  
 11:34:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-01170	*Removal of Guardrail Type 7	3,822.000	0.000		
			LF	0.000	0.00	
			6.01000	0.000		0.00
0120	202-04001	Plug Culvert	6.000	0.000		
			EACH	0.000	0.00	
			665.88000	0.000		0.00
0125	203-00010	*Unclassified Excavation (Complete In Place)	20,777.000	0.000		
			CY	0.000	0.00	
			7.44000	0.000		0.00
0130	203-00062	Embankment Material (Complete In Place) (Special)	12,095.000	0.000		
			CY	0.000	0.00	
			10.41000	0.000		0.00
0135	203-00100	*Muck Excavation	500.000	0.000		
			CY	0.000	0.00	
			10.18000	0.000		0.00
0140	203-01510	Backhoe	300.000	0.000		
			HOURL	0.000	0.00	
			92.26000	0.000		0.00
0145	203-01594	Combination Loader	300.000	0.000		
			HOURL	0.000	0.00	
			92.26000	0.000		0.00
0150	203-01597	*Potholing	300.000	0.000		
			HOURL	39.000	9,847.50	
			252.50000	39.000		9,847.50
0155	203-01622	Sweeping (With Pickup Broom)	400.000	0.000		
			HOURL	0.000	0.00	
			165.03000	0.000		0.00
0160	206-00000	*Structure Excavation	2,881.000	0.000		
			CY	0.000	0.00	
			8.34000	0.000		0.00
0165	206-00510	Filter Material (Class A)	751.000	0.000		
			CY	0.000	0.00	
			35.71000	0.000		0.00

CONTID: C16212  
 PCN: 16212-BID  
 PROJECT: BRR600-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5  
 ESTIMATE RUN 06/07/2011  
 11:34:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	207-00205	Topsoil	970.000	0.000		
			CY	0.000	0.00	
			15.41000	0.000		0.00
0175	208-00002	*Erosion Log (12 Inch)	2,228.000	0.000		
			LF	2,228.000	8,889.72	
			3.99000	2,228.000		8,889.72
0180	208-00003	*Erosion Log (18 Inch)	1,000.000	0.000		
			LF	0.000	0.00	
			7.37000	0.000		0.00
0185	208-00020	*Silt Fence	4,453.000	0.000		
			LF	666.000	586.08	
			0.88000	666.000		586.08
0190	208-00021	*Silt Fence (Reinforced)	781.000	0.000		
			LF	0.000	0.00	
			2.37000	0.000		0.00
0195	208-00034	*Gravel Bag	1,000.000	0.000		
			LF	375.000	570.00	
			1.52000	375.000		570.00
0200	208-00040	*Check Dam	3.000	0.000		
			EACH	0.000	0.00	
			718.64000	0.000		0.00
0205	208-00045	*Concrete Washout Structure	8.000	0.000		
			EACH	1.000	715.34	
			715.34000	1.000		715.34
0210	208-00050	*Storm Drain Inlet Protection	80.000	0.000		
			EACH	15.000	2,393.70	
			159.58000	15.000		2,393.70
0215	208-00070	*Vehicle Tracking Pad	8.000	0.000		
			EACH	3.000	3,337.89	
			1,112.63000	3.000		3,337.89
0220	208-00103	Removal and Disposal of Sediment (Labor)	300.000	0.000		
			HOURLY	0.000	0.00	
			43.15000	0.000		0.00

CONTID: C16212  
 PCN: 16212-BID  
 PROJECT: BRR600-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6  
 ESTIMATE RUN 06/07/2011  
 11:34:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	208-00105	Removal and Disposal of Sediment (Equipment)	300.000	0.000		
			HOURLY	0.000	0.00	
			92.26000	0.000		0.00
0230	208-00206	Erosion Control Supervisor	550.000	0.000		
			DAY	10.000	1,349.50	
			134.95000	10.000		1,349.50
0235	210-00805	Reset Overhead Sign Structure	2.000	0.000		
			EACH	0.000	0.00	
			9,243.23000	0.000		0.00
0240	210-00810	*Reset Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			165.07000	0.000		0.00
0245	210-00815	*Reset Sign Panel	2.000	0.000		
			EACH	0.000	0.00	
			110.05000	0.000		0.00
0250	210-04020	Modify Inlet	4.000	0.000		
			EACH	0.000	0.00	
			605.11000	0.000		0.00
0255	211-03005	Dewatering	1.000	0.000		
			L S	0.000	0.00	
			17,182.40000	0.000		0.00
0260	212-00006	*Seeding (Native)	2.000	0.000		
			ACRE	0.000	0.00	
			896.38000	0.000		0.00
0265	212-00032	*Soil Conditioning	2.000	0.000		
			ACRE	0.000	0.00	
			4,753.14000	0.000		0.00
0270	213-00004	*Mulching (Weed Free Straw)	2.000	0.000		
			ACRE	0.000	0.00	
			680.13000	0.000		0.00
0275	213-00061	*Mulch Tackifier	400.000	0.000		
			LB	0.000	0.00	
			1.41000	0.000		0.00

CONTID: C16212  
 PCN: 16212-BID  
 PROJECT: BRR600-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7  
 ESTIMATE RUN 06/07/2011  
 11:34:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	213-00100	*Soil Binder	3.000	0.000		
			ACRE	0.000	0.00	
			837.49000	0.000		0.00
0285	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			11,005.21000	0.000		0.00
0290	214-00220	*Deciduous Tree (2 Inch Caliper)	12.000	0.000		
			EACH	0.000	0.00	
			445.71000	0.000		0.00
0295	214-00507	*Evergreen Tree (6 Foot) (Ball and Burlap) (Furnish Only)	4.000	0.000		
			EACH	0.000	0.00	
			265.22000	0.000		0.00
0300	214-01015	*Willow Cuttings	500.000	0.000		
			EACH	0.000	0.00	
			6.60000	0.000		0.00
0305	216-00037	*Soil Retention Blanket (Coconut)	8,728.000	0.000		
			SY	0.000	0.00	
			2.59000	0.000		0.00
0310	217-00020	*Herbicide Treatment	100.000	0.000		
			HOOR	6.000	572.64	
			95.44000	6.000		572.64
0315	304-06000	Aggregate Base Course (Class 6)	6,540.000	0.000		
			TON	0.000	0.00	
			19.66000	0.000		0.00
0320	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	2,000.000	0.000		
			TON	0.000	0.00	
			91.34000	0.000		0.00
0325	403-00800	*Emergency Pothole Repair	150.000	0.000		
			TON	0.000	0.00	
			188.61000	0.000		0.00
0330	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	8,907.000	0.000		
			TON	0.000	0.00	
			91.34000	0.000		0.00

CONTID: C16212  
 PCN: 16212-BID  
 PROJECT: BRR600-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8  
 ESTIMATE RUN 06/07/2011  
 11:34:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	403-34841	*Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	23,598.000	0.000		
			TON	0.000	0.00	
			57.22000	0.000		0.00
0340	411-10255	*Emulsified Asphalt (Slow-Setting)	13,220.000	0.000		
			GAL	0.000	0.00	
			2.20000	0.000		0.00
0345	503-00042	Drilled Caisson (42 Inch)	38.000	0.000		
			LF	0.000	0.00	
			227.08000	0.000		0.00
0350	503-00048	Drilled Caisson (48 Inch)	23.000	0.000		
			LF	0.000	0.00	
			265.60000	0.000		0.00
0355	503-00054	Drilled Caisson (54 Inch)	57.000	0.000		
			LF	0.000	0.00	
			309.68000	0.000		0.00
0360	506-00010	Riprap (Special)	411.000	0.000		
			CY	0.000	0.00	
			50.17000	0.000		0.00
0365	506-00030	Grouted Riprap	45.000	0.000		
			CY	0.000	0.00	
			632.10000	0.000		0.00
0370	506-00209	Riprap (9 Inch)	15.000	0.000		
			CY	0.000	0.00	
			104.35000	0.000		0.00
0375	506-00212	Riprap (12 Inch)	1,636.000	0.000		
			CY	0.000	0.00	
			41.33000	0.000		0.00
0380	507-00100	Concrete Slope and Ditch Paving (Reinforced)	30.000	0.000		
			CY	0.000	0.00	
			444.49000	0.000		0.00
0385	514-00200	Pedestrian Railing (Steel)	361.000	0.000		
			LF	0.000	0.00	
			55.74000	0.000		0.00



CONTID: C16212  
 PCN: 16212-BID  
 PROJECT: BRR600-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9  
 ESTIMATE RUN 06/07/2011  
 11:34:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	601-01050	Concrete Class B (Wall)	8.500	0.000		
			CY	0.000	0.00	
			552.45000	0.000		0.00
0395	601-40300	Structural Concrete Coating	4,233.000	0.000		
			SY	0.000	0.00	
			9.90000	0.000		0.00
0400	602-00000	Reinforcing Steel	755.000	0.000		
			LB	0.000	0.00	
			0.76000	0.000		0.00
0405	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	2,119.000	0.000		
			LF	0.000	0.00	
			65.21000	0.000		0.00
0410	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	445.000	0.000		
			LF	0.000	0.00	
			86.80000	0.000		0.00
0415	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	282.000	0.000		
			LF	0.000	0.00	
			79.45000	0.000		0.00
0420	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	645.000	0.000		
			LF	0.000	0.00	
			89.16000	0.000		0.00
0425	604-13010	Inlet Type 13 (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			2,883.27000	0.000		0.00
0430	604-16005	Inlet Type 16 (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			2,828.25000	0.000		0.00
0435	604-16010	Inlet Type 16 (10 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			2,979.79000	0.000		0.00
0440	604-16015	Inlet Type 16 (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,483.23000	0.000		0.00

CONTID: C16212  
 PCN: 16212-BID  
 PROJECT: BRR600-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10  
 ESTIMATE RUN 06/07/2011  
 11:34:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	604-16510	Inlet Type 16 (Double) (10 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			4,630.57000	0.000		0.00
0450	604-16515	Inlet Type 16 (Double) (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,776.77000	0.000		0.00
0455	604-16610	Inlet Type 16 (Triple) (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,803.84000	0.000		0.00
0460	604-25005	Vane Grate Inlet (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			3,089.84000	0.000		0.00
0465	604-25010	Vane Grate Inlet (10 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			3,646.87000	0.000		0.00
0470	604-26005	Vane Grate Inlet (Double) (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			3,970.26000	0.000		0.00
0475	604-26010	Vane Grate Inlet (Double) (10 Foot)	6.000	0.000		
			EACH	0.000	0.00	
			4,813.70000	0.000		0.00
0480	604-30010	Manhole Slab Base (10 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			3,550.29000	0.000		0.00
0485	604-30015	Manhole Slab Base (15 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			3,939.66000	0.000		0.00
0490	604-31010	Manhole Box Base (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			8,279.05000	0.000		0.00
0495	604-31020	Manhole Box Base (20 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			9,460.71000	0.000		0.00

CONTID: C16212  
 PCN: 16212-BID  
 PROJECT: BRR600-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11  
 ESTIMATE RUN 06/07/2011  
 11:34:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	604-39000	Manhole Special	1.000	0.000		
			EACH	0.000	0.00	
			14,905.39000	0.000		0.00
0505	604-39050	Manhole (Traffic Management System)	2.000	0.000		
			EACH	0.000	0.00	
			6,052.86000	0.000		0.00
0510	606-00301	Guardrail Type 3 (6-3 Post Spacing)	2,028.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
0515	606-00710	Guardrail Type 7 (Style CA)	365.000	0.000		
			LF	0.000	0.00	
			49.23000	0.000		0.00
0520	606-00740	Guardrail Type 7 (Style CE)	785.000	0.000		
			LF	0.000	0.00	
			70.14000	0.000		0.00
0525	606-00745	Guardrail Type 7 (Style CE)(Concrete Glare Screen)	2,949.000	0.000		
			LF	0.000	0.00	
			88.34000	0.000		0.00
0530	606-01340	End Anchorage Type 3D	1.000	0.000		
			EACH	0.000	0.00	
			733.07000	0.000		0.00
0535	606-01370	Transition Type 3G	2.000	0.000		
			EACH	0.000	0.00	
			1,115.88000	0.000		0.00
0540	606-01380	Transition Type 3H	2.000	0.000		
			EACH	0.000	0.00	
			655.47000	0.000		0.00
0545	606-02003	End Anchorage (Nonflared)	1.000	0.000		
			EACH	0.000	0.00	
			2,164.95000	0.000		0.00
0550	607-11525	*Fence (Plastic)	5,000.000	0.000		
			LF	1,477.000	3,219.86	
			2.18000	1,477.000		3,219.86

CONTID: C16212  
 PCN: 16212-BID  
 PROJECT: BRR600-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12  
 ESTIMATE RUN 06/07/2011  
 11:34:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	607-11580	*Fence (Temporary)	900.000	0.000		
			LF	347.000	1,852.98	
				5.34000		1,852.98
0560	607-53172	*Fence Chain Link (72 Inch)	725.000	0.000		
			LF	0.000	0.00	
				24.21000		0.00
0565	608-00026	Concrete Bikeway (6 Inch)	1,282.000	0.000		
			SY	0.000	0.00	
				45.10000		0.00
0570	608-01000	*Bituminous Sidewalk	12.000	0.000		
			TON	0.000	0.00	
				165.08000		0.00
0575	609-21011	Curb and Gutter Type 2 (Section I-M)	1,420.000	0.000		
			LF	0.000	0.00	
				13.04000		0.00
0580	609-21020	Curb and Gutter Type 2 (Section II-B)	575.000	0.000		
			LF	0.000	0.00	
				14.77000		0.00
0585	609-21021	Curb and Gutter Type 2 (Section II-M)	2,555.000	0.000		
			LF	0.000	0.00	
				15.41000		0.00
0590	609-24002	Gutter Type 2 (2 Foot)	131.000	0.000		
			LF	0.000	0.00	
				18.73000		0.00
0595	609-60011	*Curb Type 6 (Section M)	10.000	0.000		
			LF	0.000	0.00	
				22.01000		0.00
0600	610-00020	Median Cover Material (Patterned Concrete)	7,065.000	0.000		
			SF	0.000	0.00	
				6.41000		0.00
0605	612-00001	*Delineator (Type I)	64.000	0.000		
			EACH	0.000	0.00	
				24.21000		0.00

CONTID: C16212  
 PCN: 16212-BID  
 PROJECT: BRR600-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13  
 ESTIMATE RUN 06/07/2011  
 11:34:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	612-00002	*Delineator (Type II)	14.000	0.000		
			EACH	0.000	0.00	
			25.31000	0.000		0.00
0615	612-00003	*Delineator (Type III)	2.000	0.000		
			EACH	0.000	0.00	
			26.41000	0.000		0.00
0620	612-00022	*Delineator (Type II) (Barrier)	28.000	0.000		
			EACH	0.000	0.00	
			11.00000	0.000		0.00
0625	612-00260	*Location Marker (Fiber Optic)(Dome)	8.000	0.000		
			EACH	0.000	0.00	
			165.08000	0.000		0.00
0630	613-00100	*1 Inch Electrical Conduit	1,440.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
0635	613-00206	*2 Inch Electrical Conduit (Bored)	2,800.000	0.000		
			LF	2,800.000	135,576.00	
			48.42000	2,800.000		135,576.00
0640	613-01100	*1 Inch Electrical Conduit (Plastic)	1,050.000	0.000		
			LF	0.000	0.00	
			6.60000	0.000		0.00
0645	613-01200	*2 Inch Electrical Conduit (Plastic)	6,000.000	0.000		
			LF	1,912.000	14,722.40	
			7.70000	1,912.000		14,722.40
0650	613-01300	*3 Inch Electrical Conduit (Plastic)	650.000	0.000		
			LF	0.000	0.00	
			13.21000	0.000		0.00
0655	613-07038	*Pull Box (36"x48"x18")	2.000	0.000		
			EACH	0.000	0.00	
			1,100.53000	0.000		0.00
0660	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			6,052.86000	0.000		0.00

CONTID: C16212  
 PCN: 16212-BID  
 PROJECT: BRR600-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14  
 ESTIMATE RUN 06/07/2011  
 11:34:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	613-34400	*Light Standard Metal (40 Foot)	35.000	0.000		
			EACH	0.000	0.00	
			2,861.36000	0.000		0.00
0670	613-40010	*Light Standard Foundation	23.000	0.000		
			EACH	0.000	0.00	
			825.39000	0.000		0.00
0675	613-50100	*Lighting Control Center	1.000	0.000		
			EACH	0.000	0.00	
			3,851.82000	0.000		0.00
0680	613-50210	*Temporary Lighting	1.000	0.000		
			L S	0.000	0.00	
			22,010.41000	0.000		0.00
0685	613-70400	*Luminaire High Pressure Sodium (400 Watt)	35.000	0.000		
			EACH	0.000	0.00	
			385.18000	0.000		0.00
0690	614-00011	*Sign Panel (Class I)	35.000	0.000		
			SF	0.000	0.00	
			15.96000	0.000		0.00
0695	614-00012	*Sign Panel (Class II)	237.000	0.000		
			SF	0.000	0.00	
			24.21000	0.000		0.00
0700	614-00013	*Sign Panel (Class III)	1,340.000	0.000		
			SF	0.000	0.00	
			30.81000	0.000		0.00
0705	614-00035	*Sign Panel (Special)	6.000	0.000		
			SF	0.000	0.00	
			165.08000	0.000		0.00
0710	614-00612	*Steel Sign Post (W 6x12)	34.000	0.000		
			LF	0.000	0.00	
			42.92000	0.000		0.00
0715	614-00821	*Steel Sign Post (W 8x21)	33.000	0.000		
			LF	0.000	0.00	
			70.43000	0.000		0.00

CONTID: C16212  
 PCN: 16212-BID  
 PROJECT: BRR600-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15  
 ESTIMATE RUN 06/07/2011  
 11:34:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	614-01026	*Steel Sign Post (W 10x26)	49.000	0.000		
			LF	0.000	0.00	
			85.40000	0.000		0.00
0725	614-01512	*Steel Sign Support (2-Inch Round)(Post)	46.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
0730	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	4.000	0.000		
			EACH	0.000	0.00	
			71.53000	0.000		0.00
0735	614-01575	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	144.000	0.000		
			LF	0.000	0.00	
			13.21000	0.000		0.00
0740	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	14.000	0.000		
			EACH	0.000	0.00	
			192.59000	0.000		0.00
0745	614-03001	*Concrete Footing (Type 1)	2.000	0.000		
			EACH	0.000	0.00	
			1,045.50000	0.000		0.00
0750	614-03004	*Concrete Footing (Type 4)	2.000	0.000		
			EACH	0.000	0.00	
			2,201.04000	0.000		0.00
0755	614-03006	*Concrete Footing (Type 6)	2.000	0.000		
			EACH	0.000	0.00	
			2,641.25000	0.000		0.00
0760	614-07000	Mask Sign Legend	2.000	0.000		
			EACH	0.000	0.00	
			330.06000	0.000		0.00
0765	614-30110	Butterfly Structure	2.000	0.000		
			EACH	0.000	0.00	
			22,356.28000	0.000		0.00
0770	614-32400	Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			34,232.97000	0.000		0.00

CONTID: C16212  
 PCN: 16212-BID  
 PROJECT: BRR600-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16  
 ESTIMATE RUN 06/07/2011  
 11:34:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0775	614-42400	Monotube Overhead Sign Bridge (24 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			65,423.96000	0.000		0.00
0780	614-85001	Impact Attenuator	1.000	0.000		
			EACH	0.000	0.00	
			20,174.25000	0.000		0.00
0785	614-86752	*Fold-Over Tower (ITS)	1.000	0.000		
			EACH	0.000	0.00	
			8,804.16000	0.000		0.00
0790	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	1,000.000	0.000		
			LF	0.000	0.00	
			3.08000	0.000		0.00
0795	614-87020	*Optical Transceiver	1.000	0.000		
			EACH	0.000	0.00	
			2,476.17000	0.000		0.00
0800	614-87448	*Fiber Optic Cable (Single Mode) (48 Strands)	2,000.000	0.000		
			LF	0.000	0.00	
			4.24000	0.000		0.00
0805	614-87498	*Fiber Optic Cable (Single Mode) (144 Strands)	2,000.000	0.000		
			LF	0.000	0.00	
			4.40000	0.000		0.00
0810	621-00450	*Detour Pavement	500.000	0.000		
			SY	0.000	0.00	
			43.78000	0.000		0.00
0815	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.050	1,733.81	
			34,676.29000	0.050		1,733.81
0820	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			1,037,000.00000	0.000		0.00
0825	626-01000	*Public Information Services	1.000	0.000		
			L S	0.150	6,339.00	
			42,259.99000	0.150		6,339.00



CONTID: C16212  
 PCN: 16212-BID  
 PROJECT: BRR600-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17  
 ESTIMATE RUN 06/07/2011  
 11:34:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0830	627-00005	*Epoxy Pavement Marking	102.000	0.000		
			GAL	0.000	0.00	
			121.06000	0.000		0.00
0835	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	2,000.000	0.000		
			GAL	0.000	0.00	
			30.81000	0.000		0.00
0840	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	2,346.000	0.000		
			SF	0.000	0.00	
			10.40000	0.000		0.00
0845	629-01001	Survey Monument (Type 1)	14.000	0.000		
			EACH	0.000	0.00	
			125.78000	0.000		0.00
0850	629-01005	Survey Monument (Type 5)	2.000	0.000		
			EACH	0.000	0.00	
			110.06000	0.000		0.00
0855	629-01065	Survey Monument (Type 5S)	2.000	0.000		
			EACH	0.000	0.00	
			165.08000	0.000		0.00
0860	630-00000	*Flagging	9,600.000	0.000		
			HOURL	54.000	1,188.54	
			22.01000	54.000		1,188.54
0865	630-00003	*Uniformed Traffic Control	4,000.000	0.000		
			HOURL	11.500	594.78	
			51.72000	11.500		594.78
0870	630-00004	*Traffic Control Vehicle	2.000	0.000		
			EACH	0.500	8,804.17	
			17,608.33000	0.500		8,804.17
0875	630-00005	*Uniformed Traffic Control (Vehicle)	4,000.000	0.000		
			HOURL	0.000	0.00	
			8.80000	0.000		0.00
0880	630-00007	*Traffic Control Inspection	300.000	0.000		
			DAY	14.000	770.28	
			55.02000	14.000		770.28

CONTID: C16212  
 PCN: 16212-BID  
 PROJECT: BRR600-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18  
 ESTIMATE RUN 06/07/2011  
 11:34:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0885	630-00012	*Traffic Control Management	600.000	0.000		
			DAY	7.000	4,429.60	
			632.80000	7.000		4,429.60
0890	630-80001	*Flashing Beacon (Portable)	10.000	0.000		
			EACH	2.000	1,100.52	
			550.26000	2.000		1,100.52
0895	630-80335	*Barricade (Type 3 M-A) (Temporary)	20.000	0.000		
			EACH	0.000	0.00	
			110.06000	0.000		0.00
0900	630-80341	*Construction Traffic Sign (Panel Size A)	100.000	0.000		
			EACH	0.000	0.00	
			82.53000	0.000		0.00
0905	630-80342	*Construction Traffic Sign (Panel Size B)	140.000	0.000		
			EACH	35.000	2,888.55	
			82.53000	35.000		2,888.55
0910	630-80343	*Construction Traffic Sign (Panel Size C)	10.000	0.000		
			EACH	0.000	0.00	
			82.53000	0.000		0.00
0915	630-80344	*Construction Traffic Sign (Special)	1,900.000	0.000		
			SF	0.000	0.00	
			22.01000	0.000		0.00
0920	630-80350	*Vertical Panel	6.000	0.000		
			EACH	0.000	0.00	
			27.51000	0.000		0.00
0925	630-80355	*Portable Message Sign Panel	10.000	0.000		
			EACH	0.000	0.00	
			9,904.69000	0.000		0.00
0930	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	10.000	0.000		
			EACH	1.000	1,100.53	
			1,100.53000	1.000		1,100.53
0935	630-80360	*Drum Channelizing Device	600.000	0.000		
			EACH	0.000	0.00	
			27.51000	0.000		0.00

CONTID: C16212  
 PCN: 16212-BID  
 PROJECT: BRR600-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19  
 ESTIMATE RUN 06/07/2011  
 11:34:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0940	630-80363	*Drum Channelizing Device (With Light) (Flashing)	10.000	0.000		
			EACH	0.000	0.00	
			82.53000	0.000		0.00
0945	630-80370	*Concrete Barrier (Temporary)	6,000.000	0.000		
			LF	0.000	0.00	
			17.98000	0.000		0.00
0950	630-80378	Glare Screen (Temporary)	4,600.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
0955	630-80380	*Traffic Cone	1,000.000	0.000		
			EACH	200.000	2,200.00	
			11.00000	200.000		2,200.00
0960	630-85010	*Impact Attenuator (Temporary)	5.000	0.000		
			EACH	0.000	0.00	
			3,301.57000	0.000		0.00
0965	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			22,010.41000	0.000		0.00
0970	700-70010	F/A Minor Contract Revisions	1,500,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0975	700-70011	F/A Partnering	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0980	700-70012	F/A Asphalt Pavement Incentive	115,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0985	700-70016	F/A Fuel Cost Adjustment	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0990	700-70018	F/A Roadway Smoothness Incentive	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C16212  
 PCN: 16212-BID  
 PROJECT: BRR600-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 20  
 ESTIMATE RUN 06/07/2011  
 11:34:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0995	700-70019	F/A Asphalt Cement Cost Adjustment	320,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1000	700-70021	F/A On-The-Job Trainee	25,000.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
1005	700-70022	F/A OJT Colorado Training Program	9,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1010	700-70025	F/A Quality Incentive Payment	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1015	700-70028	F/A ESB Program	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1020	700-70031	F/A INTERIM SURFACE REPAIR	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1025	700-70033	F/A Video Taping	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1030	700-70035	F/A Trolley Tracks	80,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1035	700-70060	F/A Adjust Adjust Utilities	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1040	700-70082	F/A Furnish & Install Electrical Service	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1045	700-70320	F/A Sprinklers	45,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C16212  
 PCN: 16212-BID  
 PROJECT: BRR600-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 21  
 ESTIMATE RUN 06/07/2011  
 11:34:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1050	700-70380	F/A Erosion Control	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1055	700-70589	F/A Environmental Health & Safety Management	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1060	700-70034	F/A Clean Culverts	19,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 10,495,126.66 \$	220,576.21 \$ 220,576.21
CAT NO0300 F-16-XB						
1065	202-00026	*Removal of Slope and Ditch Paving	1,838.000	0.000		
			SY	0.000	0.00	
			4.97000	0.000		0.00
1070	202-00400	*Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			482,229.94000	0.000		0.00
1075	206-00000	*Structure Excavation	660.000	0.000		
			CY	0.000	0.00	
			8.34000	0.000		0.00
1080	206-00065	Structure Backfill (Flow-Fill)	4,500.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
1085	206-00100	Structure Backfill (Class 1)	20.000	0.000		
			CY	0.000	0.00	
			20.20000	0.000		0.00
1090	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	1,487.000	0.000		
			TON	0.000	0.00	
			91.34000	0.000		0.00
1095	503-00030	Drilled Caisson (30 Inch)	1,590.000	0.000		
			LF	0.000	0.00	
			106.93000	0.000		0.00

CONTID: C16212  
 PCN: 16212-BID  
 PROJECT: BRR600-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 22  
 ESTIMATE RUN 06/07/2011  
 11:34:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 F-16-XB						
1100	503-00054	Drilled Caisson (54 Inch)	800.000	0.000		
			LF	0.000	0.00	
			309.68000	0.000		0.00
1105	507-00100	Concrete Slope and Ditch Paving (Reinforced)	162.000	0.000		
			CY	0.000	0.00	
			444.49000	0.000		0.00
1110	509-00001	Structural Steel (Galvanized)	22,960.000	0.000		
			LB	0.000	0.00	
			1.53000	0.000		0.00
1115	512-00101	Bearing Device (Type I)	32.000	0.000		
			EACH	0.000	0.00	
			3,701.45000	0.000		0.00
1120	513-00690	Bridge Drain (Special)	4.000	0.000		
			EACH	0.000	0.00	
			1,433.95000	0.000		0.00
1125	515-00120	Waterproofing (Membrane)	8,788.000	0.000		
			SY	0.000	0.00	
			13.37000	0.000		0.00
1130	518-01004	Bridge Expansion Device (0-4 Inch)	468.000	0.000		
			LF	0.000	0.00	
			155.79000	0.000		0.00
1135	601-03040	Concrete Class D (Bridge)	1,995.000	0.000		
			CY	0.000	0.00	
			392.05000	0.000		0.00
1140	601-06400	Grout (Bridge)(Special)	11,925.000	0.000		
			CF	0.000	0.00	
			12.56000	0.000		0.00
1145	601-40300	Structural Concrete Coating	10,785.000	0.000		
			SY	0.000	0.00	
			9.90000	0.000		0.00
1150	602-00000	Reinforcing Steel	186,500.000	0.000		
			LB	0.000	0.00	
			0.76000	0.000		0.00

CONTID: C16212  
 PCN: 16212-BID  
 PROJECT: BRR600-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 23  
 ESTIMATE RUN 06/07/2011  
 11:34:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 F-16-XB						
1155	602-00020	Reinforcing Steel (Epoxy Coated)	159,905.000	0.000		
			LB	0.000	0.00	
			1.01000	0.000		0.00
1160	604-25000	Vane Grate Inlet Special	4.000	0.000		
			EACH	0.000	0.00	
			1,568.84000	0.000		0.00
1165	606-00721	Guardrail Type 7 (Style CC) (Special)	411.000	0.000		
			LF	0.000	0.00	
			107.19000	0.000		0.00
1170	606-10700	Bridge Rail Type 7	822.000	0.000		
			LF	0.000	0.00	
			79.49000	0.000		0.00
1175	607-53161	*Fence Chain Link (Special) (60 Inch)	400.000	0.000		
			LF	0.000	0.00	
			17.61000	0.000		0.00
1180	613-00100	*1 Inch Electrical Conduit	1,306.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
1185	613-00150	*1-1/2 Inch Electrical Conduit	20.000	0.000		
			LF	0.000	0.00	
			55.02000	0.000		0.00
1190	613-00200	*2 Inch Electrical Conduit	1,933.000	0.000		
			LF	0.000	0.00	
			6.60000	0.000		0.00
1195	613-70150	*Luminaire High Pressure Sodium (150 Watt)	12.000	0.000		
			EACH	0.000	0.00	
			1,540.73000	0.000		0.00
1200	614-86741	*Weather Monitoring System	1.000	0.000		
			EACH	0.000	0.00	
			52,824.98000	0.000		0.00
1205	618-00002	Prestressing Steel Strand	5,086.000	0.000		
			MKFT	0.000	0.00	
			40.16000	0.000		0.00

CONTID: C16212  
 PCN: 16212-BID  
 PROJECT: BRR600-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 24  
 ESTIMATE RUN 06/07/2011  
 11:34:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 F-16-XB						
1210	618-06034	Prestressed Concrete Slab (Depth 6" Through 13")	67,602.000	0.000		
			SF	0.000	0.00	
			26.27000	0.000		0.00
1215	618-10072	Precast Concrete U Girder (U72)(Pre-Tensioned)	2,920.000	0.000		
			LF	0.000	0.00	
			552.53000	0.000		0.00
1220	619-50640	8 Inch Plastic Pipe	130.000	0.000		
			LF	0.000	0.00	
			104.68000	0.000		0.00
1225	619-51280	16 Inch Plastic Pipe	353.000	0.000		
			LF	0.000	0.00	
			111.81000	0.000		0.00
			CAT 0300	CURRENT AMT \$ 6,901,208.84 \$	0.00 \$	0.00
CAT NO0301 F-16-DQ						
1230	202-00425	Removal of Bridge Railing	184.000	0.000		
			LF	0.000	0.00	
			36.33000	0.000		0.00
1235	606-00721	Guardrail Type 7 (Style CC) (Special)	133.000	0.000		
			LF	0.000	0.00	
			107.19000	0.000		0.00
1240	606-10705	Bridge Rail Type 7 (Special)	51.000	0.000		
			LF	0.000	0.00	
			62.17000	0.000		0.00
			CAT 0301	CURRENT AMT \$ 24,111.66 \$	0.00 \$	0.00
CAT NO0302 RETAINING WALLS						
1245	202-00500	Removal of Portions of Present Structure	2.000	0.000		
			EACH	0.000	0.00	
			5,058.04000	0.000		0.00
1250	206-00000	*Structure Excavation	9,920.000	0.000		
			CY	0.000	0.00	
			8.34000	0.000		0.00
1255	206-00100	Structure Backfill (Class 1)	14,825.000	0.000		
			CY	0.000	0.00	
			20.20000	0.000		0.00



CONTID: C16212  
 PCN: 16212-BID  
 PROJECT: BRR600-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 25  
 ESTIMATE RUN 06/07/2011  
 11:34:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 RETAINING WALLS						
1260	206-00360	Mechanical Reinforcement of Soil	8,171.000	0.000		
			CY	0.000	0.00	
			17.44000	0.000		0.00
1265	420-00000	Geomembrane	4,352.000	0.000		
			SY	0.000	0.00	
			4.37000	0.000		0.00
1270	504-04420	Precast Panel Facing	20,482.000	0.000		
			SF	0.000	0.00	
			15.69000	0.000		0.00
1275	601-03000	Concrete Class D	484.000	0.000		
			CY	0.000	0.00	
			285.11000	0.000		0.00
1280	601-40300	Structural Concrete Coating	3,604.000	0.000		
			SY	0.000	0.00	
			9.90000	0.000		0.00
1285	602-00020	Reinforcing Steel (Epoxy Coated)	62,899.000	0.000		
			LB	0.000	0.00	
			1.01000	0.000		0.00
1290	606-10700	Bridge Rail Type 7	1,139.000	0.000		
			LF	0.000	0.00	
			79.49000	0.000		0.00
1295	613-00100	*1 Inch Electrical Conduit	16.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
1300	613-00200	*2 Inch Electrical Conduit	2,769.000	0.000		
			LF	0.000	0.00	
			6.60000	0.000		0.00
			CAT 0302	CURRENT AMT	\$ 1,221,300.28 \$	0.00 \$
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1305	620-00005	Field Office (Special)	1.000	0.000		
			EACH	1.000	65,957.20	
			65,957.20000	1.000		65,957.20

CONTID: C16212  
 PCN: 16212-BID  
 PROJECT: BRR600-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 26  
 ESTIMATE RUN 06/07/2011  
 11:34:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1310	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	1.000	23,491.07	
			23,491.07000	1.000		23,491.07
1315	620-00020	Sanitary Facility	2.000	0.000		
			EACH	1.000	2,860.50	
			2,860.50000	1.000		2,860.50
			CAT 0400	CURRENT AMT	\$ 95,169.27	\$ 92,308.77
			PROJECT TOTAL	CURRENT AMT	\$ 18,736,916.71	\$ 312,884.98