

ESTIMATE SUMMARY

22:53:51

CONTID: C16222

ESTIMATE NO: 0004 PROG

SPEC YR: 2005

PCN: 16222-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 100.(DAYS

TIME ALLOW: 9/15/20(FIXED COMPLETION DAT

I-25 RUBBILIZATION N OF SH 56

PERCENT TIME: 56.50

ORIG TIME ALLOW: 9/15/20(FIXED COMPLETION DAT

PROJECT NO: C0253-199

I-25 RUBBILIZATION N OF SH 56

NAME OF ROAD: 025A

PROJECT COUNTIES: LARIMER

WELD, REGION 4

CONTRACTOR:

AGGREGATE INDUSTRIES - WCR, INC.

PAY PERIOD ENDING 06/30/2008

DATE TIME STARTED 03/23/2008

1707 COLE BOULEVARD SUITE 100

DATE LET 01/24/2008

DATE WORK BEGAN

DATE AWARDED 02/11/2008

DATE TIME STOPPED

DATE CONTRACT EXECUTED 03/04/2008

DATE ACCEPTED

GOLDEN CO 80401 303/985-1070

DATE NOTICE TO PROCEED 03/23/2008

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 17,872,742.60 PARTICIPATING	\$ 45,380.00	\$ 0.00
AWARD PROJECT AMT: \$ 13,751,365.26 NON-PARTICIPATING	4,219,716.80	1,970,172.59
PERCENT COMPLETE: 23.86% TOTAL EARNINGS	4,265,096.80	1,970,172.59
FUNDS AVAILABLE: \$ 13,607,645.80 STOCKPILED MATERIALS	168,910.10	0.00
	GROSS EARNINGS	4,434,006.90
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-105,677.90	-55,392.67
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	4,328,329.00
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	4,328,329.00
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 1,914,779.92

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16222
 PCN: 16222-BID
 PROJECT: C0253-199

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

ESTIMATE RUN 07/01/2008

22:53:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00201	REMOVAL OF CURB	10,949.000	0.000		
			LF	0.000	0.00	
			5.70000	0.000		0.00
0010	202-00215	*REMOVAL OF CONCRETE PAVEMENT (PLANING)	19,222.000	0.000		
			SY	0.000	0.00	
			9.15000	0.000		0.00
0015	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	15,856.000	0.000		
			LF	0.000	0.00	
			2.10000	0.000		0.00
0020	202-01135	*REMOVAL OF GUARDRAIL THRIE BEAM	599.000	0.000		
			LF	0.000	0.00	
			3.45000	0.000		0.00
0025	202-01200	*REMOVAL OF TENSIONED CABLE BARRIER	3,485.000	0.000		
			LF	0.000	0.00	
			1.70000	0.000		0.00
0030	202-01300	*REMOVAL OF END ANCHORAGE	31.000	0.000		
			EACH	0.000	0.00	
			77.20000	0.000		0.00
0035	203-01500	BLADING	40.000	0.000		
			HOUR	0.000	0.00	
			105.00000	0.000		0.00
0040	208-00002	*EROSION LOG (12 INCH)	2,500.000	950.000		
			LF	0.000	0.00	
			5.50000	950.000		5,225.00
0045	208-00011	*EROSION BALES (WEED FREE)	60.000	34.000		
			EACH	26.000	559.00	
			21.50000	60.000		1,290.00
0050	208-00020	*SILT FENCE	20.000	0.000		
			LF	0.000	0.00	
			2.15000	0.000		0.00
0055	208-00045	*CONCRETE WASHOUT STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			1,080.00000	0.000		0.00

CONTID: C16222
 PCN: 16222-BID
 PROJECT: C0253-199

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 3
 ESTIMATE RUN 07/01/2008
 22:53:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00051	*STORM DRAIN INLET PROTECTION (TYPE 1)	219.000	0.000		
			LF	0.000	0.00	
			24.20000	0.000		0.00
0065	208-00070	STABILIZED CONSTRUCTION ENTRANCE	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0070	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.000		
			L S	0.000	0.00	
			2,700.00000	0.000		0.00
0075	208-00206	EROSION CONTROL SUPERVISOR	27.000	11.400		
			DAY	2.000	540.00	
			270.00000	13.400		3,618.00
0080	212-00006	*SEEDING (NATIVE)	2.000	0.000		
			ACRE	0.000	0.00	
			750.00000	0.000		0.00
0085	213-00002	*MULCHING (WEED FREE HAY)	2.000	0.000		
			ACRE	0.000	0.00	
			500.00000	0.000		0.00
0090	213-00011	*MULCHING (HYDRAULIC)	2.000	0.000		
			ACRE	0.000	0.00	
			1,500.00000	0.000		0.00
0095	213-00061	*MULCH TACKIFIER	400.000	0.000		
			LB	0.000	0.00	
			2.15000	0.000		0.00
0100	304-06000	AGGREGATE BASE COURSE (CLASS 6)	38,098.000	0.000		
			TON	0.000	0.00	
			15.05000	0.000		0.00
0105	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	500.000	0.000		
			TON	0.000	0.00	
			110.00000	0.000		0.00
0110	403-09210	STONE MATRIX ASPHALT	39,724.000	0.000		
			TON	0.000	0.00	
			75.00000	0.000		0.00

CONTID: C16222
 PCN: 16222-BID
 PROJECT: C0253-199

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 4
 ESTIMATE RUN 07/01/2008
 22:53:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	403-34871	HOT MIX ASPHALT (GRADING SX) (100) (PG 76-28)	90,723.000 TON	7,398.490 23,471.380	1,447,010.58	1,903,127.49
			61.65000	30,869.870		
0120	412-18050	*RUBBLIZATION OF CONCRETE PAVEMENT	321,092.000 SY	57,887.000 87,077.000	309,123.35	514,622.20
			3.55000	144,964.000		
0125	420-00110	GEOTEXTILE (DRAINAGE) (CLASS A)	1,170.000 SY	0.000 0.000	0.00	0.00
			3.90000	0.000		0.00
0130	506-00209	RIPRAP (9 INCH)	9.000 CY	0.000 0.000	0.00	0.00
			180.00000	0.000		0.00
0135	603-10120	*12 INCH CORRUGATED STEEL PIPE	43.000 LF	0.000 0.000	0.00	0.00
			49.00000	0.000		0.00
0140	603-50004	*4 INCH PLASTIC PIPE	80.000 LF	0.000 0.000	0.00	0.00
			6.00000	0.000		0.00
0145	603-50008	*8 INCH PLASTIC PIPE	3,225.000 LF	2,800.000 -1,400.000	-33,600.00	33,600.00
			24.00000	1,400.000		
0150	605-00080	*8 INCH PERFORATED PIPE UNDERDRAIN	6,440.000 LF	6,440.000 0.000	0.00	309,120.00
			48.00000	6,440.000		
0155	605-82100	*PIPE EDGE DRAIN	47,790.000 LF	47,790.000 0.000	0.00	501,795.00
			10.50000	47,790.000		
0160	605-84000	*SUBSURFACE DRAIN OUTLET	2,432.000 LF	1,177.000 0.000	0.00	10,004.50
			8.50000	1,177.000		
0165	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	14,865.000 LF	0.000 0.000	0.00	0.00
			11.85000	0.000		0.00

CONTID: C16222
 PCN: 16222-BID
 PROJECT: C0253-199

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0004

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0165		MATERIAL ALLOWANCE		14,848.249		
			LF	0.000	0.00	
			5.54000	14,848.249		82,259.30
0165		MATERIAL ALLOWANCE		14,865.000		
			LF	0.000	0.00	
			2.59000	14,865.000		38,500.35
0170	606-00601	*GUARDRAIL TYPE 6 (6-3 POST SPACING)	574.000	0.000		
			LF	0.000	0.00	
			16.70000	0.000		0.00
0170		MATERIAL ALLOWANCE		573.373		
			LF	0.000	0.00	
			7.07000	573.373		4,053.75
0175	606-01340	*END ANCHORAGE TYPE 3D	17.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0175		MATERIAL ALLOWANCE		17.000		
			EACH	0.000	0.00	
			244.41000	17.000		4,154.97
0180	606-01395	*TRANSITION TYPE 3L	35.000	0.000		
			EACH	0.000	0.00	
			725.00000	0.000		0.00
0180		MATERIAL ALLOWANCE		35.000		
			EACH	0.000	0.00	
			218.34000	35.000		7,641.90
0185	606-02005	*END ANCHORAGE (FLARED)	31.000	0.000		
			EACH	0.000	0.00	
			1,520.00000	0.000		0.00
0185		MATERIAL ALLOWANCE		31.000		
			EACH	0.000	0.00	
			1,041.93000	31.000		32,299.83
0190	606-20010	*TENSIONED CABLE BARRIER	3,485.000	0.000		
			LF	0.000	0.00	
			24.70000	0.000		0.00

CONTID: C16222
 PCN: 16222-BID
 PROJECT: C0253-199

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 6
 ESTIMATE RUN 07/01/2008
 22:53:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0195	606-21010	*END ANCHORAGE (TENSIONED CABLE BARRIER)	3.000 EACH 3,770.00000	0.000 0.000 0.000	0.00 0.00	0.00
0200	609-60011	CURB TYPE 6 (SECTION M)	11,537.000 LF 4.00000	0.000 0.000 0.000	0.00 0.00	0.00
0205	612-00001	*DELINEATOR (TYPE I)	418.000 EACH 18.30000	0.000 0.000 0.000	0.00 0.00	0.00
0210	612-00002	*DELINEATOR (TYPE II)	137.000 EACH 19.40000	0.000 0.000 0.000	0.00 0.00	0.00
0215	612-00003	*DELINEATOR (TYPE III)	101.000 EACH 20.45000	0.000 0.000 0.000	0.00 0.00	0.00
0220	614-73005	PIEZO ELECTRIC TUBE, CLASS 2	4.000 EACH 1,300.00000	0.000 0.000 0.000	0.00 0.00	0.00
0225	614-80385	RUMBLE STRIP	115,161.000 LF 0.11000	0.000 0.000 0.000	0.00 0.00	0.00
0230	615-00030	EMBANKMENT PROTECTOR TYPE 3	1.000 EACH 1,650.00000	0.000 0.000 0.000	0.00 0.00	0.00
0235	625-00000	*CONSTRUCTION SURVEYING	1.000 L S 15,000.00000	0.500 0.000 0.500	0.00 0.00	7,500.00
0240	626-00000	*MOBILIZATION	1.000 L S ,375,000.00000	0.450 0.090 0.540	123,750.00	742,500.00
0245	627-00005	*EPOXY PAVEMENT MARKING	636.000 GAL 67.80000	0.000 0.000 0.000	0.00	0.00

CONTID: C16222
 PCN: 16222-BID
 PROJECT: C0253-199

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 7
 ESTIMATE RUN 07/01/2008
 22:53:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0250	627-00011	*PAVEMENT MARKING PAINT (WATERBORNE)	2,425.000	146.000		
			GAL	399.000	17,176.95	
			43.05000	545.000		23,462.25
0255	630-00000	*FLAGGING	2,900.000	296.500		
			HOUR	478.000	12,858.20	
			26.90000	774.500		20,834.05
0260	630-00007	*TRAFFIC CONTROL INSPECTION	44.000	15.000		
			DAY	4.000	540.00	
			135.00000	19.000		2,565.00
0265	630-00012	*TRAFFIC CONTROL MANAGEMENT	111.000	34.000		
			DAY	20.000	13,000.00	
			650.00000	54.000		35,100.00
0270	630-00015	*UNIFORMED TRAFFIC CONTROL COORDINATION	100.000	2.250		
			HOUR	4.750	408.50	
			86.00000	7.000		602.00
0275	630-80002	*FLASHING BEACON (SOLAR)	4.000	2.000		
			EACH	0.000	0.00	
			1,750.00000	2.000		3,500.00
0280	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	2.000	0.000		
			EACH	0.000	0.00	
			270.00000	0.000		0.00
0285	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	16.000	3.000		
			EACH	2.000	129.20	
			64.60000	5.000		323.00
0290	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	66.000	14.500		
			EACH	9.000	873.00	
			97.00000	23.500		2,279.50
0295	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	30.000	8.000		
			EACH	6.000	810.00	
			135.00000	14.000		1,890.00
0300	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	1.000		
			EACH	0.000	0.00	
			7,000.00000	1.000		7,000.00

CONTID: C16222
 PCN: 16222-BID
 PROJECT: C0253-199

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 8
 ESTIMATE RUN 07/01/2008
 22:53:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0305	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000 EACH 1,100.00000	0.500 0.000 0.500	0.00	550.00
0310	630-80360	*DRUM CHANNELIZING DEVICE	60.000 EACH 60.00000	4.000 0.000 4.000	0.00	240.00
0315	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	8.000 EACH 62.00000	0.000 0.000 0.000	0.00	0.00
0320	630-80380	*TRAFFIC CONE	300.000 EACH 6.50000	150.000 0.000 150.000	0.00	975.00
0325	630-80520	*MOBILE PAVEMENT MARKING ZONE	2.000 DAY 800.00000	0.000 0.000 0.000	0.00	0.00
0330	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	2.000 EACH 11,000.00000	1.000 0.000 1.000	0.00	11,000.00
0335	700-70002	F/A ANTICIPATED CMO	2,632,204.340 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0340	700-70010	F/A MINOR CONTRACT REVISIONS	650,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0345	700-70011	F/A PARTNERING	4,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0350	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	572,103.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0355	700-70016	F/A FUEL COST ADJUSTMENT	88,000.000 F A 1.00000	0.000 76,993.810 76,993.810	76,993.81	76,993.81

CONTID: C16222
 PCN: 16222-BID
 PROJECT: C0253-199

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 9
 ESTIMATE RUN 07/01/2008
 22:53:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0360	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	68,531.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0365	700-70021	F/A ON-THE-JOB TRAINEE	2,560.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0370	700-70022	F/A OJT COLORADO TRAINING PROGRAM	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0375	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0380	700-70380	F/A EROSION CONTROL	4,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	17,827,362.60	\$ 1,970,172.59 \$ 4,388,626.90
CAT NO0400 CONSTRUCTION ENGINEERING						
0390	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			32,800.00000	1.000		32,800.00
0395	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			11,500.00000	1.000		11,500.00
0400	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			1,080.00000	1.000		1,080.00
			CAT 0400	CURRENT AMT \$	45,380.00	\$ 0.00 \$ 45,380.00
PROJECT TOTAL			CURRENT AMT \$	17,872,742.60	\$ 1,970,172.59 \$	4,434,006.90